WARRANTY

	Powers Authority
Owner N 201 Mission, Suite 2	Name) 100, San Francisco, CA
(Owner Address)	
We hereby warrant and guarantee that the	(Description of Work)
	(Description of vvolk)
	has been done in strict ns, and that the work installed will fulfill the
prove to be defective in workmanship or materi repair or replacement because of our defective w	paired or replaced, any or all of the work which may tals, together with any adjacent work which required work within a period of year(s) from the filing tents, or acceptance by the Owner of the building,
written notice, or fail to pursue such compliance authorize the Owner or the General Contractor good at our sole expense, and we will honor interest at the maximum rate permitted by law obligations, and if Owner or General Contractor	ove paragraph within ten (10) days after receipt of e with diligence, we jointly, and severally, do hereby it to proceed to have the defects repaired and made and pay the costs and charges for it together with we upon demand. If we fail to fulfill the preceding it bring an action to enforce this Warranty, we agree attorney's fees incurred in connection therewith.
SUBCONTRACTOR:	CONTRACTOR:
	WEBCOR/OBAYASHI JOINT VENTURE
BY:	BY:
DATE:	DATE:
LICENSE NO	LICENSE NO. 928731A, B, C-8
LOCAL REPRESENTATIVE TO BE CONTACTI	ED FOR SERVICE:
NAME:	
ADDRESS:	
TELEPHONE:	



Exhibit C

LIEN RELEASES

Form Number	Form Title
1034	Conditional Waiver and Release Upon Progress Payment
1035	Unconditional Waiver and Release Upon Progress Payment
1036	Conditional Waiver and Release Upon Final Payment
1037	Unconditional Waiver and Release Upon Final Payment

CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT California Civil Code Section 8132

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Name of Claimant:
Name of Customer: Webcor/Obayashi Joint Venture
Job Location: Transbay Transit Center 425 Mission St. San Francisco, California
Owner: Transbay Joint Powers Authority
Through Date:
Conditional Waiver and Release
This document waives and releases lien, stop payment notice, and payment bond right the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that thi document is signed by the claimant, are waived and released by this document, unles listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:
Maker of Check: Webcor/Obayashi Joint Venture
Amount of Check: \$
Check Payable to:
Exceptions
This document does not affect any of the following: Retentions. Extras for which the claimant has not received payment. The following progress payments for which the claimant has previously given a conditional
waiver and release but has not received payment: Date(s) of waiver and release: Amount(s) of unpaid progress payment(s): \$
 (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.
Signature
Claimant's Signature:
Claimant's Title:
Date of Signature:

UNCONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT California Civil Code Section 8134

NOTICE TO CLAIMANT: THIS DOCUMENT WAIVES AND RELEASES LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS UNCONDITIONALLY AND STATES THAT YOU HAVE BEEN PAID FOR GIVING UP THOSE RIGHTS. THIS DOCUMENT IS ENFORCEABLE AGAINST YOU IF YOU SIGN IT, EVEN IF YOU HAVE NOT BEEN PAID. IF YOU HAVE NOT BEEN PAID, USE A CONDITIONAL WAIVER AND RELEASE FORM.

Name of Claimant:
Name of Customer: Webcor/Obayashi Joint Venture
Job Location: Transbay Transit Center 425 Mission St. San Francisco, California
Owner: Transbay Joint Powers Authority
Through Date:
Unconditional Waiver and Release
This document waives and releases lien, stop payment notice, and payment bond right the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upor labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. The claimant has received the following progress payment \$
Exceptions
 This document does not affect any of the following: (1) Retentions. (2) Extras for which the claimant has not received payment. (3) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.
Signature
Claimant's Signature: Claimant's Title: Date of Signature:

CONDITIONAL WAIVER AND RELEASE ON FINAL PAYMENT California Civil Code Section 8136

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Name of Claimant:
Name of Customer: Webcor/Obayashi Joint Venture
Job Location: Transbay Transit Center 425 Mission St. San Francisco, California
Owner: Transbay Joint Powers Authority
Conditional Waiver and Release
This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:
Maker of Check: Webcor/Obayashi Joint Venture
Amount of Check: \$
Check Payable to:
Exceptions
This document does not affect any of the following:
Disputed claims for extras in the amount of: \$
Signature
Claimant's Signature:
Claimant's Title:
Date of Signature:

UNCONDITIONAL WAIVER AND RELEASE ON FINAL PAYMENT California Civil Code Section 8138

NOTICE TO CLAIMANT: THIS DOCUMENT WAIVES AND RELEASES LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS UNCONDITIONALLY AND STATES THAT YOU HAVE BEEN PAID FOR GIVING UP THOSE RIGHTS. THIS DOCUMENT IS ENFORCEABLE AGAINST YOU IF YOU SIGN IT, EVEN IF YOU HAVE NOT BEEN PAID. IF YOU HAVE NOT BEEN PAID, USE A CONDITIONAL WAIVER AND RELEASE FORM.

Identifying Information
Name of Claimant:
Name of Customer: Webcor/Obayashi Joint Venture
Job Location: Transbay Transit Center 425 Mission St. San Francisco, California
Owner: Transbay Joint Powers Authority
Unconditional Waiver and Release
This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for all labor and service provided, and equipment and material delivered, to the customer on this job. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. The claimant has been paid in full.
Exceptions
This document does not affect the following: Disputed claims for extras in the amount of: \$
Signature
Claimant's Signature:
Claimant's Title:
Date of Signature:

CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT California Civil Code Section 8132

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Name of Claimant:
Name of Customer:
Job Location: Transbay Transit Center 425 Mission St. San Francisco, California Owner: Transbay Joint Powers Authority
Through Date:
Conditional Waiver and Release
This document waives and releases lien, stop payment notice, and payment bond right the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:
Maker of Check:Amount of Check: \$Check Payable to:
Exceptions
This document does not affect any of the following: (1) Retentions. (2) Extras for which the claimant has not received payment.
(3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment: Date(s) of waiver and release: Amount(s) of unpaid progress payment(s): \$
(4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.
Signature Claimant's Signature: Claimant's Title: Date of Signature:

UNCONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT California Civil Code Section 8134

NOTICE TO CLAIMANT: THIS DOCUMENT WAIVES AND RELEASES LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS UNCONDITIONALLY AND STATES THAT YOU HAVE BEEN PAID FOR GIVING UP THOSE RIGHTS. THIS DOCUMENT IS ENFORCEABLE AGAINST YOU IF YOU SIGN IT, EVEN IF YOU HAVE NOT BEEN PAID. IF YOU HAVE NOT BEEN PAID, USE A CONDITIONAL WAIVER AND RELEASE FORM.

Name of Claimant:
Name of Customer:
Job Location: Transbay Transit Center 425 Mission St. San Francisco, California
Owner: Transbay Joint Powers Authority
Through Date:
Unconditional Waiver and Release
This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upor labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. The claimant has received the following progress payment \$
Exceptions
 This document does not affect any of the following: (1) Retentions. (2) Extras for which the claimant has not received payment. (3) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.
Signature
Claimant's Signature: Claimant's Title: Date of Signature:

CONDITIONAL WAIVER AND RELEASE ON FINAL PAYMENT California Civil Code Section 8136

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Name of Claimant:
Name of Customer:
Job Location: Transbay Transit Center 425 Mission St. San Francisco, California
Owner: Transbay Joint Powers Authority
Conditional Waiver and Release
This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:
Maker of Check:
Amount of Check: \$
Check Payable to:
Exceptions
This document does not affect any of the following:
Disputed claims for extras in the amount of: \$
Signature
Claimant's Signature: Claimant's Title: Date of Signature:
-

UNCONDITIONAL WAIVER AND RELEASE ON FINAL PAYMENT California Civil Code Section 8138

NOTICE TO CLAIMANT: THIS DOCUMENT WAIVES AND RELEASES LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS UNCONDITIONALLY AND STATES THAT YOU HAVE BEEN PAID FOR GIVING UP THOSE RIGHTS. THIS DOCUMENT IS ENFORCEABLE AGAINST YOU IF YOU SIGN IT, EVEN IF YOU HAVE NOT BEEN PAID. IF YOU HAVE NOT BEEN PAID, USE A CONDITIONAL WAIVER AND RELEASE FORM.

Identifying Information
Name of Claimant:
Name of Customer:
Job Location: Transbay Transit Center 425 Mission St. San Francisco, California
Owner: Transbay Joint Powers Authority
Unconditional Waiver and Release
This document waives and releases lien, stop payment notice, and payment bond right the claimant has for all labor and service provided, and equipment and material delivered to the customer on this job. Rights based upon labor or service provided, or equipment o material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. The claimant has been paid in full.
Exceptions
This document does not affect the following: Disputed claims for extras in the amount of: \$
Signature
Claimant's Signature: Claimant's Title: Date of Signature:



Exhibit D

SAMPLE CERTIFICATE OF INSURANCE AND ADDITIONAL INSURED ENDORSEMENT

Form Number	Form Title
ACCORD 25	Certificate of Liability Insurance
CG 201 10 11 85	Additional Insured - Owners, Lessees or Contractors (Form B) - Commercial General Liability
WC 04 03 06	Waiver of Our Right to Recover from Others Endorsement



CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YYYY)

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

С	ertificate holder in lieu of such endo	sem	ent(s).				
PRO	DDUCER				CONTA NAME:	CT		
	Y AGENT OR BROKER				PHONE (A/C, N	i o, Ext):_ 		(A/C, No):
ł .	REET ADDRESS 「Y, STATE, ZIP	*	_	·	ADDRE	88:		
	ONE/FAX		S	AMPLE		ins		ISURANCE COMPANY NAIC#
					INSUR	RA:	. (RATE	D A-VII OR BETTER BY
	JRED				INSURE	RB:	- AM BI	EST)
	C SUBCONTRACTOR REET ADDRESS				INSURE	RC:		
	TY, STATE, ZIP				INSURE	RD:		
	, , , , <u>_, _</u> .				INSURE	RE:		
	VEDAGEO	· T. F.	0 A T	- Williamen.	INSURE	RF:	······································	DEMONSTRUCTURE TO THE PARTY OF
				NUMBER:	VE DEE	N ISSUED TO		REVISION NUMBER: ED NAMED ABOVE FOR THE POLICY PERIOD
C IV	IDICATED. NOTWITHSTANDING ANY R	EQUIF PERT	REME FAIN.	NT, TERM OR CONDITION THE INSURANCE AFFORD	OF AN' ED BY	Y CONTRACT THE POLICIE	OR OTHER I	DOCUMENT WITH RESPECT TO WHICH THIS D HEREIN IS SUBJECT TO ALL THE TERMS
INSR		ADDL	SUBR			POLICY EFF (MM/DD/YYYY)		LIMITS
	GENERAL LIABILITY							EACH OCCURRENCE \$ 1,000,000
	X COMMERCIAL GENERAL LIABILITY				İ			DAMAGE TO RENTED PREMISES (Ea occurrence) \$ TBD
	CLAIMS-MADE X OCCUR	X	X	XYZ123456				MED EXP (Any one person) \$ TBD
Α								PERSONAL & ADV INJURY \$ 1,000,000
		ĺ						GENERAL AGGREGATE \$ 2,000,000
	GEN'L AGGREGATE LIMIT APPLIES PER:							PRODUCTS - COMP/OP AGG \$ 2,000,000
	POLICY X PRO- LOC	L						\$
	AUTOMOBILE LIABILITY				·			COMBINED SINGLE LIMIT (Ea acoldent) \$ 1,000,000
Α	ANY AUTO ALL OWNED SCHEDULED	ļ		XYZ654321				BODILY INJURY (Per person) \$
	AUTOS SCHEDULED AUTOS NON-OWNED							BODILY INJURY (Per accident) \$
	HIRED AUTOS AUTOS							PROPERTY DAMAGE (Per accident) \$
	luanne la	├						\$
Α	UMBRELLA LIAB X OCCUR EXCESS LIAB CLAIMS MADE	}		XYZ123456				EACH OCCURRENCE \$
, ,) CLAIMO-MADE	-						AGGREGATE \$
	DED RETENTION \$ WORKERS COMPENSATION							X WC STATU- OTH-
	AND EMPLOYERS' LIABILITY	}	x	XYZ123456				TORY LIMITS ER
Α	ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? (Mandatory in NH)	N/A	^					1 000 000
	If yes, describe under DESCRIPTION OF OPERATIONS below	1 :						E.L. DISEASE - EA EMPLOYEE \$ 1,000,000
	POLLUTION LIABILTY			XYZ123456				ELL DISEASE - POLICY LIMIT \$ -7 -5 -7
Α	POLLOTION LIABILITY			XYZ123456	i			
	PROFESSIONAL LIABILITY	i				_		•
DESC	CRIPTION OF OPERATIONS / LOCATIONS / VEHIC	LES (A	Attach /	ACORD 101, Additional Remarks 8	Schedule,	if more space is	required)	
R	E: Transbay Transit Center Buildi	ina						
		9						!
				•				
						•		
CEF	RTIFICATE HOLDER				CANC	ELLATION		
Wel	bcor/Obayashi Joint Venture							
	Mariners Island Blvd., 7th Floor							ESCRIBED POLICIES BE CANCELLED BEFORE SEED, NOTICE WILL BE DELIVERED IN
	Mateo, CA 94404-2514				ACC	ORDANCE WI	TH THE POLIC	Y PROVISIONS.
							W	
					AUTHOF	RIZED REPRESEI	NTATIVE	
				ł		Mary	Jane Doe	

WAIVER OF OUR RIGHT TO RECOVER FROM OTHERS ENDORSEMENT

This endorsement changes the policy to which it is attached effective on the inception date of the policy unless a different date is indicated below.

(The following "attaching clause" needs to be completed only when this endorsement is issued subsequent to preparation of the policy.)

This endorsement forms a part of Policy No. XYZ 1234567

issued to: ABC SUBCONTRACTOR

By: XYZ INSURANCE COMPANY

Premium (If any) TBD

We have a right to recover our payments from anyone liable for an injury covered by this policy. We will not enforce our right against the person or organization named in the Schedule. (This agreement applies only to the extent that you perform work under a written contract that requires you to obtain this agreement from us).

You must maintain payroll records accurately segregating the remuneration of your employees while engaged in the work described in the Schedule.

The additional premium for this endorsement shall be 2-5% of the California workers compensation premium otherwise due operation.

Sint-Jule

Person or Organization

Job Description

WEBCOR/OBAYASHI JOINT VENTURE,
Its Officers, Directors and Employees
AND
TRANSBAY JOINT POWERS AUTHORITY,
its Board Members and Commissions,
All Authorized Agents and Representatives,
and Members, Directors, Officers, Trustees,
Agents and Employees of Any of Them.

TRANSBAY TRANSITY CENTER BUILDING.

WAIVER OF SUBRAGATION FOR WORKERS COMPENSATION INSURANCE TO BE INCLUDED.

Countersigned by		Authorized Represen	Andhan
	John	Doe	

WC 04 03 06 (Ed. 4-84)

THIS ENDORSEMENT CHANGES THE POLICY. PLEASE READ IT CAREFULLY.

ADDITIONAL INSURED – OWNERS, LESSEES OR CONTRACTORS (FORM B)

SCHEDULE

This endorsement modifies insurance provide under the following:

COMMERCIAL GENERAL LIABILITY COVERAGE PART

Name of Person or Organization:

WEBCOR/OBAYASHI JOINT VENTURE,
Its Officers, Directors and Employees

AND

TRANSBAY JOINT POWERS AUTHORITY, its Board Members and Commissions, All Authorized Agents and Representatives, and Members, Directors, Officers, Trustees, Agents and Employees of Any of Them.

RE:

TRANSBAY TRANSIT CENTER BUILDING.

(If no entry appears above, information required to complete this endorsement will be shown in the Declarations as applicable to this endorsement.)

WHO IS AN INSURED (Section II) is amended to include as an insured the person or organization shown in the Schedule, but only with respect to liability arising out of "your work" for that Insured by or for you.

If required by your agreement with such insured, this insurance shall be primary insurance for such Insured. If anyone also provides similar insurance for such Insured, then that insurance will be primary, and this insurance will be excess over, or secondary to that insurance.

"The insurance afforded by this policy for the additional insured(s) is primary insurance and any other insurance maintained by or available to the additional Insured(s) is non-contributory."

WAIVER OF SUBRAGATION - WORKERS COTH

CG 20 10 11 85



Transbay Transit Center Webcor/Obayashi Joint Venture 175 Beale Street San Francisco, CA 94105 T 415-978-5700

To Whom It May Concern:

In our efforts to complete LEED Documentation for the **Transbay Transit Center Project** we will need the following information provided on your official company letter head:

- 1. Company Name & Contact information
- 2. Contract Value
- 3. Scope of work included in Contract with specific Division and Sections listed
- 4. **List of all materials permanently installed on the project**, within the LEED boundary that were included in the contract. A total estimated weight value and total actual material cost must be provided for each material. Please provide exact Material name & manufacturer, division and specification section number (XX XX XX).
- Recycled content (post-consumer and Pre-consumer broken out separately) percentages for each material from CSI Masterformat 2004 Edition Divisions 3-10, 31 (Section 31 6X XX Foundations) and 32 (Sections 32 1X XX Paving, 32 3X XX Site Improvements, 32 9X XX Planting). Please provide cut sheets of each material with the recycled content values posted.
- 6. List the location of material extraction (city, state, country) and material manufacturing (city, state, country) for all materials from CSI Masterformat 2004 Edition Divisions 3-10, 31 (Section 31 6X XX Foundations) and 32 (Sections 32 1X XX Paving, 32 3X XX Site Improvements, 32 9X XX Planting). Specifically, we are looking for those materials that were **both extracted and manufactured** within 500 miles of the jobsite. If you are sure that your materials do not comply as Regional Material, please note that the material was extracted/manufactured "greater than 500 miles" from the jobsite.
- 7. If you provided any adhesives, sealants, coatings, paints, carpet systems, etc. please be sure to include these materials on your spreadsheet with the **actual VOC content (g/L)**. Please provide proof in the form of a cutsheet, or MSDS highlighting the VOC content value.
 - a. All particleboard, MDF, Agrifiber, Veneers, and composite wood products must be Urea-Formaldehyde free. Please note "Urea-Formaldehyde free" in the VOC column for these material types. All Agrifiber/composite wood products must provide proof of being Urea-formaldehyde free in the form of MSDS, Cut Sheet, or Letter from the Manufacturer.
- 8. For all materials that contain wood, please specific the FSC Wood **Chain of Custody number** (COC). The COC Certificate and **original purchasing invoices** must be provided as proof of purchase/certification.

LEED Submittals:

- A. Preliminary LEED Material Spreadsheet Within 30 days of Contract award, assemble and submit the "LEED Material Tracking Spreadsheet" complete with all data described in 4-8 above. Cover letter and back up documentation are not necessary for this submittal. The quantities, costs, products, and LEED metrics should be entered in the spreadsheet as the project/contract scope was bid/ estimated. Please see the sample LEED Material Tracking Spreadsheet that you must complete and submit back to Webcor/Obayashi Joint Venture within 30 days of awarded contract.
- B. **Final Exhibit E submittal** Prior to closeout, assemble and submit all 'actual' LEED material information on the "LEED Material Tracking Spreadsheets" and forms provided in the Project Manual, together with all supplemental documentation as required by LEED. Please see the sample LEED cover letter and Material Tracking Spreadsheet that you must complete and submit back to Webcor/Obayashi Joint Venture prior to closeout on the project.

If you have any questions or concerns, please contact Webcor/Obayashi Joint Venture. If there is any information that you are not able to track down please let us know. We are here to support your LEED efforts.

Sincerely,

[Insert your company logo]
[Type the sender address]
Phone: [Type the sender phone number]

Document Control
 Transbay Transit Center
 Webcor/Obayashi Joint Venture
 175 Beale Street
 San Francisco, CA 94105
 docctrl@webcor-obayashi.com

[Date]

To: Webcor/Obayashi Joint Venture,

Please find the following information regarding the scope of work that [subcontractor name] provided to the **Transbay Transit Center project** in San Francisco, CA.

- 1. Subcontractor's LEED Point of contact information:
 - a. Name:
 Title:
 Email:
 Phone #:
- 2. The total contract value of our work is \$
- 3. Scope of work (Division/Section): [use LEED Material Spreadsheet]
- 4. List of Materials included in contract value (weight): [use LEED Material Spreadsheet]
- 5. Post-Consumer & Post-Industrial Recycled content values for each material (%):[use LEED Material Spreadsheet]
- 6. Location of Material Extraction & location of Material Manufacturing: [use LEED Material Spreadsheet]
- 7. VOC Content (g/L) for each material: [use LEED Material Spreadsheet]
 - a. VOC values only required for: adhesives, sealants, coatings, paints, carpet & flooring systems
 - b. Confirmation of "Urea-Formaldehyde Free" for Agrifiber products: [use LEED Material Spreadsheet]
- 8. Chain of Custody Number for all FSC Wood Products: [use LEED Material Spreadsheet]

[Insert your company logo]
[Sender Name]
[Sender Title]
[Sender Company Name]
[Date signed]

Thank you,

TTC - LEED Materials Spreadsheet

Subcontractor Name:

Trade Group No.:



FSC Chain of Custody # (if applicable) Location of Material Location of Material VOC Content (g/L)
Extraction Manufacturing (if applicable) Manufacturing Total Weight of Post Consumer Pre Consumer Material Purchased Recycled Content % Actual Cost of Material Division and Section # (XX XX XX) Material Manufacturer Total Contract Value: Official Product Name



Trade Contractor Name: lding Element Material Waste Specific Labor Rate, \$/HR Crew Composition, Qty niFormat Classification Material lended Crew Labor Consumption Rate Waste lours / Unit Cost Factor includes misc small tools ourly Unit Rate Factor Labor Type Labor Type Labor Etc. Labor Labor Labor otal Crew Cost Per Hour Labor Hours / Unit = Type #1 Type #2 Type #3 Etc. \$/unit % / No. of Men on Crew 1/productivity onsumptio UniFormat coding organizes data logically by system and The individual tasks that can be performed by the installing rate trade contractor without interruption from other trades. Listed Labor rate for each labor type required for the activity. Define quantity for each labor type for each activity. Cost averaged hourly rate per Cost per ur Concise Name of Building Element. info by construction activity associated quantity for each required to (productivity = units / hour). activities should coincide with activies included with a (Add coumns as necessary) person on crew (Example: 31.53.13) Units need to match column work activity complete (Example: A2010.10) subcontractor's detailed project schedule. working JniFormat Classification | Item Description/ Element Name on Bid Form rom Bid Form - xxxx.xx xx.xx.xx Work Activity 2 #DIV/0! #DIV/0! UniFormat Classification | Item Description/ Element Name on Bid Form Vork Activity 1 rom Bid Form - xxxx.xx xx.xx.xx Work Activity 2 #DIV/0! #DIV/0! UniFormat Classification | Item Description/ Element Name on Bid Form xx.xx.xx rom Bid Form - xxxx.xx Work Activity 2 #DIV/0! xx.xx.xx #DIV/0! UniFormat Classification | Item Description/ Element Name on Bid Form xx.xx.xx Vork Activity 1 #DIV/0! rom Bid Form - xxxx.xx Work Activity 2 #DIV/0! xx.xx.xx #DIV/0! UniFormat Classification | Item Description/ Element Name on Bid Form Work Activity 1 #DIV/0! xx.xx.xx rom Bid Form - xxxx.xx Work Activity 2 #DIV/0! xx.xx.xx #DIV/0! XX.XX.XX JniFormat Classification | Item Description/ Element Name on Bid Form Nork Activity 1 #DIV/0! xx.xx.xx rom Bid Form - xxxx.xx Work Activity 2 #DIV/0! xx.xx.xx #DIV/0! xx.xx.xx UniFormat Classification | Item Description/ Element Name on Bid Form xx.xx.xx Nork Activity 1 #DIV/0! Work Activity 2 from Bid Form - xxxx.xx XX.XX.XX #DIV/0! #DIV/0! UniFormat Classification | Item Description/ Element Name on Bid Form Nork Activity 1 #DIV/0! from Bid Form - xxxx.xx xx.xx.xx Work Activity 2 #DIV/0! #DIV/0! JniFormat Classification | Item Description/ Element Name on Bid Form xx.xx.xx from Bid Form - xxxx.xx Work Activity 2 #DIV/0! xx.xx.xx #DIV/0! IniFormat Classification | Item Description/ Element Name on Bid Form Work Activity 1 #DIV/0! xx.xx.xx xx.xx.xx #DIV/0! IniFormat Classification | Item Description/ Element Name on Bid Form Work Activity 1 #DIV/0! xx.xx.xx rom Bid Form - xxxx.xx Work Activity 2 #DIV/0! xx.xx.xx IniFormat Classification | Item Description/ Element Name on Bid Form xx.xx.xx Work Activity 1 #DIV/0! Work Activity 2 #DIV/0! rom Bid Form - xxxx.xx xx.xx.xx XX.XX.XX IniFormat Classification | Item Description/ Element Name on Bid Form #DIV/0! xx.xx.xx Work Activity 1 #DIV/0! rom Bid Form - xxxx.xx Work Activity 2 xx.xx.xx xx.xx.xx



Trade Contractor Name:

4.5	4.5		(1)	(1)		()	()				411		(1.0)	, ,	(10)			···	···
(a) Building Element	(b)	(c)	(d)	(t) Equipment	(u) (v)	(w)	(x)	(y)	(z)	(aa) Subtotals	(bb)	(cc)	(dd)	(ee)	(ff)	(gg)	(hh)	(ii)	(jj) Total
UniFormat Classification		MasterFormat Code	Name	Equipment Rate,	\$/HR	Fauinment C	onsumption Rate	e	Waste	Material	OH&P	Total Material	Labor	OH&P	Total Labor	Equip	OH&P	Total Equip	TOTAL
Offin Offinat Classification		Wasterr offilat code	Nume	Unit Price / Hour	γγιικ	Hours / Unit			Factor	\$	%	\$	\$	%	\$	\$	%	\$	\$
				Equipment Equi			Equipment	Etc.	%										
				Type 1 Ty	rpe 2	Type 1	Type 2			(e) * (g) * (h)		(aa) * [1 + (bb)]	(e) * (r) * (q) * [1 + (s)]		(dd) * [1 + (ee)]	(e) * (t) * (w) * [1 + (z)]		(gg) * [1 + (hh)]	(cc) + (ff) + (ii)
Uniformat and in a consistent			The individual scale shot one be an effected by the installing						Consumption										
UniFormat coding organizes data logically by system and		MasterFormat coding organizes	The individual tasks that can be performed by the installing trade contractor without interruption from other trades. Listed	Define the type(s) of	f equipment for ea		on is the inverse of E		rate adjustment							Fomula is per piece			
assemblies	Concise Name of Building Element.	info by construction activity	activities should coincide with activies included with a		activity	Productivity F	Rate (productivity = u		for specific							of equipment			
(Example: A2010.10)		(Example: 31.53.13)	subcontractor's detailed project schedule.			Units nee	ed to match column "	"T" units.	working conditions										
									Conditions										
UniFormat Classification	Item Description/ Element Name on Bid Form	xx.xx.xx	Work Activity 1				1	l .	1	\$ -		ė	#DIV/0!	1	ċ	ć		ċ	#DIV/0!
from Bid Form - xxxx.xx	item bescription/ Element Name on Bid Form	XX.XX.XX XX.XX.XX	Work Activity 1 Work Activity 2							\$ - \$ -		\$ - \$ -	#DIV/0! #DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
		XX.XX.XX	Etc.							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
					L .	l.	- U	1								1			
UniFormat Classification	Item Description/ Element Name on Bid Form	XX.XX.XX	Work Activity 1							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
from Bid Form - xxxx.xx		xx.xx.xx	Work Activity 2				1			\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
		XX.XX.XX	Etc.							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
	[1] D. 1.11. [2]		luc to the	ļ.,	ı		1	1	1			La	up.r.tet	1		T A			unter
	Item Description/ Element Name on Bid Form	XX.XX.XX	Work Activity 1				1			\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
from Bid Form - xxxx.xx		xx.xx.xx xx.xx.xx	Work Activity 2 Etc.				1			\$ -		\$ -	#DIV/0! #DIV/0!		\$ - \$ -	\$ - \$ -		\$ - \$ -	#DIV/0! #DIV/0!
		*******	Etc.				1	ļ		, -			#510/0:		, .	7		· -	#510/0:
UniFormat Classification	Item Description/ Element Name on Bid Form	xx.xx.xx	Work Activity 1						1	\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
from Bid Form - xxxx.xx	,,	xx.xx.xx	Work Activity 2							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
		xx.xx.xx	Etc.							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
	Item Description/ Element Name on Bid Form	xx.xx.xx	Work Activity 1							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
from Bid Form - xxxx.xx		xx.xx.xx	Work Activity 2							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
		XX.XX.XX	Etc.							Ş -		\$ -	#DIV/0!		\$ -	\$ -		Ş -	#DIV/0!
UniFormat Classification	Itam Description / Flament Name on Did Form		Work Activity 1				1	1	1	ċ		I ć	#DIV/01		ċ	ć		ċ	#DIV/0!
UniFormat Classification from Bid Form - xxxx.xx	Item Description/ Element Name on Bid Form	xx.xx.xx xx.xx.xx	Work Activity 2							\$ -		\$ - \$ -	#DIV/0! #DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
ITOTTI BIQ TOTTI - XXXX.XX		XX.XX.XX	Etc.							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
		AAAAAA	1200	1	L			ı		Ÿ		Y			Ÿ	Ÿ		7	
UniFormat Classification	Item Description/ Element Name on Bid Form	xx.xx.xx	Work Activity 1							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
from Bid Form - xxxx.xx		xx.xx.xx	Work Activity 2							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
		xx.xx.xx	Etc.							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
																			_
	Item Description/ Element Name on Bid Form	xx.xx.xx	Work Activity 1							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
from Bid Form - xxxx.xx		xx.xx.xx	Work Activity 2							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
		XX.XX.XX	Etc.							\$ -		\$ -	#DIV/0!		\$ -	\$ -		Ş -	#DIV/0!
UniFormat Classification	Item Description/ Element Name on Bid Form	XX.XX.XX	Work Activity 1	1				1		\$ -		Ś -	#DIV/0!		\$ -	Ś -		\$ -	#DIV/0!
from Bid Form - xxxx.xx	tem best prony Element Name on Blu Form	XX.XX.XX XX.XX.XX	Work Activity 2				1			\$ -		s -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
		XX.XX.XX	Etc.				1			\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
UniFormat Classification	Item Description/ Element Name on Bid Form	XX.XX.XX	Work Activity 1							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
from Bid Form - xxxx.xx		xx.xx.xx	Work Activity 2				1			\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
		XX.XX.XX	Etc.							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
Uniformatical in the second	there Description / Clause 1 to 2015		March Assistant	ļ , , , , , , , , , , , , , , , , , , ,	-		1	1	1	ć	1	l c	#D# //01	1 1		I ć	1 1	.	#D::/o:
	Item Description/ Element Name on Bid Form	XX.XX.XX	Work Activity 1				1			\$ -		\$ -	#DIV/0!		\$ -	\$ - ¢		\$ -	#DIV/0!
from Bid Form - xxxx.xx		xx.xx.xx xx.xx.xx	Work Activity 2 Etc.				1			\$ - \$ -		\$ - \$ -	#DIV/0! #DIV/0!		\$ -	\$ -		\$ - \$ -	#DIV/0! #DIV/0!
		AA.AA.AA		†			_1	1	l	-		-		1	•	17	ı	Ŧ	
UniFormat Classification	Item Description/ Element Name on Bid Form	xx.xx.xx	Work Activity 1							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
from Bid Form - xxxx.xx		xx.xx.xx	Work Activity 2				1			\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
		xx.xx.xx	Etc.							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
	Item Description/ Element Name on Bid Form	xx.xx.xx	Work Activity 1							\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
from Bid Form - xxxx.xx		xx.xx.xx	Work Activity 2				1			\$ -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!
		xx.xx.xx	Etc.							Ş -		\$ -	#DIV/0!		\$ -	\$ -		\$ -	#DIV/0!

Total Costs \$ - \$ - #DIV/0!



Exhibit G

SUBCONTRACTOR PAYMENT REQUISITION

1. Forms Checklist

2. Forms

	Form Number	Form Title
i.	1030	Subcontractor Progress Billing Invoice
ii.	1030A	Schedule of Values
iii.	1031	Subcontractor Final Retention Invoice
iv.	1031A	Schedule of Value Retention Release
٧.	00 08 21/AT3-E (modified)	Progress Payment Report (With Additional SBE Columns)

**This checklist is provided as a reference, but may not be a complete list. Refer to the Contract Documents for all required submissions and their frequency.

- 4	FORMS	FORM	LEDEO	loss
#	FORMS	FORM 00 08 20/AT1 00 08	FREQ	REF
1	CityBuild Workforce Projection Form 1 and 2 - Non-compliance results in removal from site	20/AT2	Initial	Div 00 08 20 1.7
_	Citybula Worklorce Projection Form 1 and 2 - Non-compliance results in removal from site	20/112	Initial /	DIV 00 00 20 1.7
2	Schedule of Values	1030A	Monthly	Exhibit G
			Daily /	
3	Daily Report (must be CURRENT at the time of pay app submission and payment)		Monthly	Bid Manual IV. A. 4. c.
_	Subcontract Progress Billing Invoice	1030	Monthly	Exhibit G
_	Conditional Waiver and Release Upon Progress Payment	1034	Monthly	Exhibit C
_	Unconditional Waiver and Release Upon Progress Payment	1035	Monthly	Exhibit C
7	TJPA ARRA Jobs Report Form Manpower Projection	v 1.2	Monthly	Div 00 08 13, 1.2.E & APF Bid Manual IV. A. 38. a.
_	Billing Projection / Cashflow Projection		Monthly Monthly	Bid Manual IV. A. 37. a.
	TJPA Progress Payment Report	00 08 21/AT3-D	Monthly	Div 00 08 21, 1.5.B
	Subcontractor Payment Declaration	00 08 21/AT3-E	Monthly	Div 00 08 21, 1.5.C
12	Project Specific Insurance (Must be CURRENT)		Monthly	Long Form Subcontract 16
	Certified Payroll, weekly electronic submission (CURRENT at the time of pay app submission		Weekly /	
13	and payment) including subtiers		Monthly	Long Form Subcontract 4.2
14	Apprentice Training Fund Contributions proof of payment Apprenticeship min/max ratio verification - if under, submit a plan to satisfy requirement by	a) Copy of trust fund remittance report w/ copy of cancelled check OR b) DAS Form CAC 2 w/ copy of cancelled check	Monthly	Bid Manual II. F. 6. c. & Long Form Subcontract 4.2 & Div 00 08 22 1.2 D.
	the end of the project without exceeding daily max; if over, provide written explanation for			
_	each day of violation		Monthly	Bid Manual
_	Apprenticeship Monthly Trade Subcontractor Affidavit Request for Dispatch of an Apprentice (DAS 142 Form) - if any	DAS 142	Monthly Monthly	Bid Manual, Exhibit Q Bid Manual
17	Apprentice documentation - documentation on employed apprentices that are current and	S, 13 172	onemy	S. Mariau
18	properly registered as required by specs		Monthly	Div 00 08 13/APA, Section 23 (d) (1)
19	EIC Form from eligible subcontractor employees		Yearly	Div 00 08 22 1.9 C (all of 1.9)
20	LEED - NC Version 3.0 (monthly summaries and deliverables)		Monthly	Bid Manual IV. A. 40. a. and Div 01 81 13 1.5 D.1-4
	Reconciled Excel submittal form with Trade Package Progress Schedule (2 times a month) -			
	NOTE: In Div 01 our updated schedule must be submitted in our Progress Payment Request,		L	
21	see 01 13 10 1.5 E.		Monthly	Bid Manual IV. A. 35. f. and C.1.J
22	Weekly Safety "Tool Box" Meeting Minutes (must be CURRENT at the time of pay app submission and payment)		Weekly / Monthly	Bid Manual IV. B.
- 22	JHA Reports (Job Hazard Analysis Reports) (must be CURRENT at the time of pay app		IVIOITLIIIY	Did Manda IV. B.
23	submission and payment)	H4	Monthly	Bid Manual IV. B.
		00 08 15 / APA - 1 and	, i	
24	Monthly Disposal and Recycling Summary Report (Waste Management Requirements)	00 08 15 / APA - 12	Monthly	Div 00 08 15 1.5 C 1 and 2
	(Contractor) CONSTRUCTION AND DEMO DEBRIS RECOVERY MONTHLY SUMMARY REPORT			
25	monthly with Pay App		Monthly	Div 01 74 00 1.8 A. B.
	DBE Trucking Verification, due at end of month, need amount paid by DBE Trucking	Monthly DBE Trucking		
26	companies to all firms, including owner-operators, for leasing of trucks - DUE TO TJPA by Contractor on the 15th of the month to TJPA	Verification Form	Monthly	Div 00 08 21/AT2 5 b. i. and ii.
	Up to date As-builts drawings on site at all times	Verification Form	Monthly	Bid Manual IV. K. 1. a.
	Stored Materials Documentation		Monthly	Div 00 07 00, 1.4.I
	Daily Sign In and Out Sheet (must be CURRENT at the time of pay app submission and		Daily /	
29	payment)	TJPA Daily Sign-in Sheet	Monthly	Div 00 07 00 57, Article 11, 11.04
	Daily Quality Control Reports (must be CURRENT at time of pay app submission and		L	
30	payment)		Daily	Dic 00 14 00 1.12 and Exhibit J
21	Trade Package Progress Schedule update in electronic format (must be CURRENT at the time of pay and submission and payment)		Monthly	
_	of pay app submission and payment) LEED Progress Reporting with each pay app		Monthly Monthly	
32	Updated Bidders / Proposers Information Request Form - must be submitted whenever		····	
33	subcontractor information is updated, regardless of SBE participation	00 08 21/AT3-B	As-needed	Div 00 08 21 1.3E
_	Conditional Waiver and Release Upon Progress Payment - subtiers and vendors	1034	Final	Exhibit C
_	Unconditional Waiver and Release Upon Progress Payment - subtiers and vendors	1035	Final	Exhibit C
_	Subcontractor Final Retention Invoice	1031	Final	Exhibit G
_	Schedule of Values Retention Release	1031A	Final	Exhibit G
_	Conditional Waiver and Release Upon Final Payment Unconditional Waiver and Release Upon Final Payment	1036 1037	Final Final	Exhibit C Exhibit C
_	Conditional Waiver and Release Upon Final Payment - subtiers and vendors	1036	Final	Exhibit C
_	Unconditional Waiver and Release Upon Final Payment - subtiers and vendors	1037	Final	Exhibit C
	Final weekly electronic submission of Certified Payroll (must be CURRENT at the time of pay			
42	app submission and payment) including subtiers		Final	Long Form Subcontract 4.2
	One compact disk containing electronic files in .dwg format and pdf format and three (3) sets			
	of accurate and complete As-built drawings - Complete As-builts are due upon completion		L	
43	prior to requesting final payment		Final	Bid Manual IV. K. 1. e and f.
11	Operations and Maintenance Manuals shall be submitted 12 months prior to start of		Final	Rid Manual IV K 1 f
44	commissioning and prior to requesting final payment Evidence of final payment to Unions and Union Trust Funds, State Apprenticeship Programs		ı'ııal	Bid Manual IV. K. 1. f.
45	(subs who are not signatory to unions)		Final	Long Form Subcontract 4.2
	, and the second of the second	I		

Forms Checklist

**This checklist is provided as a reference, but may not be a complete list. Refer to the Contract Documents for all required submissions and their frequency.

#	FORMS	FORM	FREQ	REF
	Apprenticeship Trade Subcontractor Affidavit - that the required number of apprentices			
	were employed and/or records showing that the apprenticeship committee(s) either denied			
	or failed to respond to a request for the dispatch of apprentices in accordance with Labor			
46	Code Section 1777.5		Final	Bid Manual, Exhibit Q
47	Warranties must be submitted prior to requesting final payment		Final	Div 01 17 00 1.4 A 3. b.
48	Spare Parts and material extra stock		Final	Div 01 17 00 1.4 A 3. d.
49	Final (Contractor) CONSTRUCTION AND DEMO DEBRIS RECOVERY SUMMARY REPORT		Final	Div 01 74 00 1.8 D.
50	Final LEED Final Reports and Documentation		Final	Bid Manual IV. A. 40. a. and Div 01 81 13 1.5 D.1-4
		00 08 15 / APA - 1 and		
51	Final Disposal and Recycling Summary Report (Waste Management Requirements)	00 08 15 / APA - 12	Final	Div 00 08 15 1.5 C 1 and 2



Subcontractor Progress Billing Invoice

Send invoice to:

EMAIL: ap@webcor.com **FAX**: (510) 748-3474

MAIL: 1751 Harbor Bay Parkway, Suite 200 Alameda, CA 94502

Billing Information Subcontractor Contact Information Owner Pay App NO. Subcontractor Name: Vendor Number Remittance Address: Webcor/Obayashi Joint Venture Subcontract Number: City, State, Zip: Webcor/Obayashi Joint Venture Job Number: 30100.XX Contact Name: **Transbay Transit Center** Contact Email Address: Job Name: Pay App Number: Contact Phone Number: **Invoice Number:** Contact Fax Number Print Signer's Name and **Invoice Date:** Title: Sub Job Number: **Period From: Signature Period To: Date Signed** The following invoice covers work completed through the last day of **Original Contract Amount:** \$0.00 **Executed Change Orders (CO) though CO No:** \$0.00 **Total Revised Contract Amount:** \$0.00 Gross Amount Complete to Date % \$0.00 Less Gross Amount Previously Invoiced: \$0.00 **Current Gross Billing Amount:** \$0.00 Less Current Retention: \$0.00 **Current Net Amount:** \$0.00

WebcorlObayashi Joint Venture Approvals below this line

Form 1030 Exhibit G

Schedule of Values

Sub: Sub No.:

Transbay Transit Center

Sub Application Number:

Invoice Date: Webcor/Obayashi Joint Venture Job No:

30100.XX

In tabulations below, amounts are stated to nearest dollar

Period From: Period To:

	Balance Retention To Finish To Date															
	Ba	(E														
I	%	(F/B)														
g	Total To Date	(C+D+E)														
Щ	Work Completed This Application	Stored														
ш	Work Co This App	In Place														
O	Previous	-														
၁	Scheduled	Value														
В	Description of Work										Sub Total	Approved Change Orders	0			Total Change Orders
	Spec	Section										SCO				
⋖		'n										CSI				
	Item	No.	1	2	3	4	2	9	7	8		PCO#				



Subcontractor Final Retention Invoice

Send invoice to:

EMAIL: ap@webcor.com **FAX**: (510) 748-3474

MAIL: 1751 Harbor Bay Parkway, Suite 200 Alameda, CA 94502

Billing	Information	Su	ıbcontracı	tor Contact Informati	on	
Vendor Number (W/O JV Use Only)		Subcontractor Name:				_
Invoice Number:	RETENTION:	Remittance Address:				_
Invoice Date:		City, State, Zip:				_
Webcor/Obayashi JV Subcontract Number:		Contact Name:				
Webcor/Obayashi JV Job Number: Job Name:	30100.XX	Contact Email Address: Contact Phone Number:				_
Transbay Transit	Center	Contact Fax Number Print Signer's Name and Title:				_
		Signature & Date			Date Signe	d
The following invoice cov	ers work completed throug	h the last date of		(Month),	(Year):	
Contract Amount:			\$		-	
Executed Change Orders	Through Change Order N	O:	\$		_	_
Total Revised Contract A	mount:		\$			_
Gross Amount Complete	to Date % (%)	\$			_
Less: Total Net Amount	Previously Billed:		\$			
Total Amount Due:			\$			_

For Webcor Obayashi JV Use only

Form 1031 Exhibit G

Schedule of Values Retention Release

Sub: Sub No.:

Transbay Transit Center

Sub Application Number:

30100.XX Invoice Date: Webcor/Obayashi Joint Venture Job No:

In tabulations below, amounts are stated to nearest dollar

From:	eriod To:
Period	Peri

7	Retention To Date															
_	Balance To Finish	(B-F)														
I	%	(F/B)														
ග	Total To Date	(C+D+E)														
ш	mpleted lication	Stored														
ш	Work Completed This Application	In Place														
٥	Previous	Application														
ပ	Scheduled	Value														
В	Description of Work	-									Sub Total	Approved Change Orders			Total Change Orders	Grand Total
	Spec	Section										SCO No.				
4	CSI	Division										CSI Division				
	Item	No.	_	2	3	4	2	9	7	8		PCO#				

TRANSBAY JOINT POWERS AUTHORITY PROGRESS PAYMENT REPORT (WITH ADDITIONAL SBE COLUMNS)

e completed by Trade Subcontractor and submitted to Project Manager with every monthly invoice.

PART 1: PROJECT SUMMARY					
	TJPA Contract No.:			Contract Title:	
Trade Subcontractor:		Contact Person:	<u> </u>	Contact Phone No.:	Contact Email:
Trade Subcontractor Address		is	Signature:		
Invoice Date:	ц	Invoice No.:		For the Period:	

1. Award amount of Trade Subcontract	- \$
2. Amount of Change Orders, Amendments and Modifications to Date	· ·
3. Total Contract Amount to Date including Change Orders, Amendments and Modifications (Line 1 + Line 2)	
4. Total Amount for this Invoice (Less Retention)	S
5. Total Previously Invoiced Awaiting Payment (Less Retention)	· ·
6. Total Amount Paid to Date (not including Lines 4 and 5)	· ·
7. Total Invoice Amount Requested to Date (Line 4 + Line 5 + Line 6)	S
8. Total Retention to Date ¹	- \$
9. Percent Complete ([Line 7 + Line 8] / Line 3)	%0

TRANSBAY JOINT POWERS AUTHORITY PROGRESS PAYMENT REPORT (WITH ADDITIONAL SBE COLUMNS)

PART 2: CONSULTANT/SUBCONSULTANT PAYMENT DETAIL SUMMARY

R	Percent SBE Paid to Date (Q/I) (%)	#DIV/0!											
õ	SBE Amount Paid to Date (\$)												0
ď	Percent SBE Contract Amount (O/F) (%)	i0/AIQ#	#DIV/0!										
0	SBE Total Contract Amount ² FxM+N (\$)	\$0.00	80.00	80.00	80.00	80.00	80.00	80.00	80.00	80.00	80.00	80.00	0
N	SBE Participation Lump Sum³ (\$\$)												0
M	SBE Participation Percentage ³ (%)												0
Г	SBE Participation Type ²												0
Ж	Percent Complete to Date ([G+H+1] +J]/F) (%)	#DIV/0!	#DIA/0i										
r	Percent Complete to Date Paid to Date (S) (S) (%)												0
I	Total Amount Paid to Date (\$)												0
Н	Previously Invoiced Awaiting Payment (\$)												0
9	Amount Invoiced This Period (\$)												0
ī	Total = Contract Amount + Change Orders (D+E) (S)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0
E	Total = Contract Amount of Amount + Amount Change Orders Change Orders Invoiced This to Date (D+E) Period (S) (S) (S)												0
Q	Contract Amount (\$)												0
С	Portion of Work (%)												0
В	DBE or SBE (Y/N)												
Y	Name of Firm (Including Prime, Subs, Vendors, and Joint Ventures) ⁴												TOTAL

¹ As retention is requested and paid, move out of "Total Retention to Date" and into "Amount Paid to Date"
² SBE Participation Types, (Select 1 Only) SBE Prime Contractor, SBE Subcontractor, SBE Joint Venture Partner, SBE Regular Dealer, Other SBEs, SBE Trucking Company (refer to TJPA Board Policy No. 015 Section IV)
³ If SBE participation is Other SBE, SBE Joint Venture Partner or SBE Trucking Company enter lump sum participation in column N in lieu of column M (Refer to TJPA Policy No. 015 Section IV)
⁴ If SBE Firm has multiple participation types each type should be listed as separate line item



TRANSBAY TRANSIT CENTER

Site Specific Safety Program Revision 6

August 22, 2012

WEBCOR/OBAYASHI JOINT VENTURE SAN FRANCISCO, CA

EXHIBIT H

Contents

WEBCOR/OBAYASHI JOINT VENTURE STATEMENT ON SAFETY	5
HEALTH AND SAFETY COMMUNICATIONS	6
Orientation	6
Click Safety Program	6
Project Requirements	6
Project Fees	6
ClickSafety Account Setup, User Registration and Implementation	6
Disclaimer	7
Project Supervisory Requirements	7
Project Safety Staffing Requirements	7
SafeSiteOne Safety Inspection Program	8
Pre-Task Planning/Job Hazard Analysis	g
General Job Hazard Analysis Guidelines	g
Incident Reporting/Root Cause Analysis	
Safety and Health Training/Information	10
CODE OF SAFE CONDUCT AND WORK PRACTICES	11
General	11
Contractor Weekly Safety Meetings	11
Personal Protective Equipment	12
Contractor Parking	12
Job Vehicular Traffic and Material Deliveries	12
Temporary Offices	13
Fire Protection	13
Cleanup and Housekeeping	13
Drinking Water	13
Security Services	13
Noise Control	13
Combustible Material (Gas, Oil, Oxygen)	14
Ladders	14
Scaffolds	14
Fall Protection	14
Electrical	15
Lockout/Tag out Procedures	15
Floor Openings/Hole Cover Procedures	15

Safe Lifting	15
Powder Actuated Tools	15
Dismissal From Project	16
First Aid	16
Use of Tools and Equipment	16
Hazardous Material Handling	16
Hazardous Communications Program	17
Confined Space	17
Traffic Work Zone Signaling Requirements	17
Equipment	17
Excavation and Trenching	17
Respiratory Protection	18
Crane Lift Plan Process Requirements	19
Cranes, Hoisting and Rigging	20
HAZARD COMMUNICATION STANDARD POLICY	
EMERGENCY MEDICAL PROCEDURES	24
Minor Injuries	24
Major Injuries	24
ACCIDENT / INJURY MANAGEMENT	25
Accident Reporting	25
Accident Investigation	25
Accident Analysis	26
RESPONSIBILITIES FOR SAFETY and LOSS CONTROL	26
Overview	26
Webcor/Obayashi Joint Venture Management Team	27
Subcontractor Responsibilities	32
Everyone's Responsibilities	35
SAFETY DISIPLINARY POLICY	36
LADDER SAFETY RULES	37
GENERAL MATERIALS HANDLING SAFETY	39
FIRE PREVENTION PROGRAM	41
APPENDIXES	44
ASBESTOS ABATEMENT PROGRAM	44
LEAD ABATEMENT PROGRAM	50
INCIDENT REPORTING INSTRUCTIONS	52

INCIDENT INVESTIGATION REPORT FORM	53
INJURED WORKER STATEMENT	59
EMPLOYEE WITNESS STATEMENT	61
SUPERVISOR STATEMENT	62
RETURN TO WORK PROGRAM	63
RETURN TO WORK AGREEMENT	64
MODIFIED DUTY OFFER LETTER	65
ELEVATED WORK	66
RESPIRATORY PROTECTION PROGRAM	72
SILICA EXPOSURE PROGRAM	74
CONCRETE CODE OF SAFE PRACTICES	78
FORMS	87
MANAGEMENT INSPECTION REPORT	88
DAILY PROJECT INSPECTION	89
EQUIPMENT SAFETY INSPECTION CHECKLIST	
JOB HAZARD ANALYSIS	91
WELDING / CUTTING "HOT WORK" PERMIT	92
HEAT ILLNESS PREVENTION POLICY	94

WEBCOR/OBAYASHI JOINT VENTURE STATEMENT ON SAFETY

It is the policy of Webcor/Obayashi Joint Venture to provide employees a safe place to work. The personal safety and health of each employee of this company is of prime importance. The prevention of accidents and injury will be given precedence over operating productivity whenever necessary. To the greatest degree possible, management will provide facilities required for personal safety and health.

Our objective is a program that will reduce the number of injuries to a minimum and to surpass the best experience of other operations similar to ours. Our goal is zero accidents and injuries.

Our policy will be implemented as follows:

- Management will continue to develop policies and procedures that will assist in the control of
 personal injury, property losses, and fleet damage. Direct and indirect costs associated with these
 types of losses contribute unfavorably to operating expenses. These policies and procedures will be
 reviewed and updated as needed.
- Safety is the direct responsibility of all personnel. Safety is of prime importance to production and quality.
- Safety on the job in all company facilities and job sites is a priority. In no instance will safety become secondary to any other considerations. Any recognized safety activity or hazard will be corrected.
- It is mandatory that all personnel engaged in work on this project comply with all Federal, State and Local safety codes and regulations throughout the duration of their construction on this project.
- Each site will have a supervisor available to support the safety effort.
- Each supervisor and employee will be assigned various levels of safety responsibility and authority. All employees will be held accountable for the safety policy.
- An established system of communication, measurement, and documentation exists throughout the company.

A Safety Committee is in place to formulate and update the company safety program and policies. This committee operates under the supervision of management.

HEALTH AND SAFETY COMMUNICATIONS

Orientation

This training will contain required elements stipulated by Webcor/Obayashi Joint Venture code of safe work practices.

The Webcor/Obayashi Joint Venture site-specific safety orientation will be approximately one half (1/2) hour to 45 minutes in duration. The orientation includes a discussion on site protocol, evacuation procedures and a description of the logistics of the site. Subcontractors are required to provide other task specific orientations as needed.

Click Safety Program

Project: Transbay Transit Center

Notification of Online Contractor Safety Training Initiative

Webcor/Obayashi Joint Venture and ClickSafety have partnered to create a web-based Contractor Safety orientation course for the Transbay Transit Center. All contractors requiring access to the Transbay Transit Center project must complete the Safety Passport orientation-training course online through ClickSafety. This course addresses site-specific safety expectations/requirements that you and your employees are expected to understand and comply with while working on the premises.

Project Requirements

ClickSafety is the leading provider of web-based safety and risk management systems for the Construction Industry. ClickSafety will be providing the online training and tracking system used to deliver safety orientation. You will be required to have <u>ALL</u> your employees successfully complete the online **Safety Passport Orientation**, **Transbay project specific training** and the **Click Green Construction Practices** through the ClickSafety system prior to their arrival onsite. The average employee should take <u>30 minutes</u> to complete the Safety Passport and 15 minutes for Transbay project specific training and 10 minutes to complete Click Green Construction Practices. The course will be available in both English and Spanish.

Project Fees

The fee structure for ClickSafety services is a*\$100 annual fee per user.

The prorate schedule is as follows:

January 1 – March 31	\$100	Valid January - December 2012
April 1 – June 30	<i>\$75</i>	Valid April 1 – December 2012
July 1 – September 30	\$50	Valid July 1 – December 2012
October 1 – December 31	\$25	Valid October 1 – December 2012

ClickSafety Account Setup, User Registration and Implementation

Step 1: Go to the project page – http://www.clicksafety.com/safetypassport-transbay

Step 2: Create a company account. **If you already have an account with ClickSafety, you will still need to register your <u>existing</u> account for this project. Click on the 'Company' tab above the 'User' Step 1 on the home page, and then click on 'Register Company'.**

^{*}Prorate will apply to those that begin the training after Q1 of the current year.

- Step 3: Assign Safety Passport Core Orientation (annual training) along with site specific training.
- Step 4: Prepay for employee training with a credit card and create an access code.
- Step 5: <u>Direct all employees to the project page to self-register with your access code and complete</u> training prior to arrival at the jobsite.

For general information about this project or registration assistance, please contact: ClickSafety Support at (925) 855-SAFE (7233) ext. 629 - cshelp@clicksafety.com

A ClickSafety representative is available to answer any of your questions about this program. The ClickSafety program administrator is: Christina Parkin, Account Manager, (925) 208-2618, Email: cparkin@clicksafety.com.

Should you have specific questions regarding the project or safety requirements, you may contact:

Danielle DiRicco

Safety Engineer Webcor/Obayashi Joint Venture T (510) 748-1978 ddiricco@webcor.com

We appreciate your attention in this matter and look forward to a continuing and successful business relationship.

Disclaimer

ClickSafety and Webcor/Obayashi Joint Venture make this training material available with the understanding that users exercise their own skill and care with respect to its use. It is the duty of each employer as specified in the Occupational Safety and Health Act of 1970 (P.L. 91-596) to furnish to each of his employees employment and a place of employment which is free from recognized hazards that are causing or likely to cause death or serious physical harm to his employees and must comply with the applicable occupational safety and health standards adopted for his / her type of work. In addition, each employee must comply with occupational safety and health standards and all rules, regulations, and orders which are applicable to his or her own actions and conduct.

Project Supervisory Requirements

All supervisory personnel shall have as a minimum the OSHA 30 Hour Construction Safety training within the prior four years and possess a current CPR /First Aid and AED certification. In addition supervisory personnel shall have at a minimum 5 years' experience as a superintendent in a similar type of project.

Project Safety Staffing Requirements

Every trade subcontractor shall employ (1) full time on Site Safety Representative (SSR) to coordinate project safety requirements. The SSR shall have at a minimum all the following qualifications:

- 1. Current CHST certification.
- 2. Attended the OSHA Standards for the Construction Industry (OSHA 500) training program.
- 3. (3) Years prior full time safety duty experience working in a like project or condition.
- 4. Current CPR /First Aid and AED certification.

The SSR shall have no duties other than full time safety and the administration and coordination of the Zone Designated Safety Representative (DSRs).

In addition to the SSR every trade subcontractor shall employ sufficient full time Designated Safety Representative(s) (DSRs) required to have (1) dedicated DSR in every Zone (per sheet SL-004) in which work is in progress regardless of shift, including day shift, off-hours shift work, or weekend work. The DSR shall have at a minimum all the following qualifications:

- 1. Current OSHA 30 certification
- 2. Attended the OSHA Standards for the Construction Industry (OSHA 510 or equivalent) training program.
- 3. (2) Years prior full time safety duty experience working in a like project or condition.
- 4. Current CPR /First Aid and AED certification.

The DSR shall have no other duties than full time safety and spend 90% of their day in the field at the designated Zone.

The SSR and DSR(s) are subject to Webcor/Obayashi Joint Venture's approval and may be removed at any time with or without cause and replacement personnel shall be provided at the subcontractor's/employer's expense.

SafeSiteOne Safety Inspection Program

Daily safety inspections using SafeSiteOne are required for all Subcontractors performing labor at the jobsite. SafeSiteOne is a Web-based safety software product that is used by Webcor/Obayashi Joint Venture to document, track and analyze daily job site safety performance. A version of the product has been designed to provide Webcor/Obayashi Joint Venture subcontractors with an easy to use feature set delivering new safety process efficiencies, safety performance tracking and a convenient, cost-effective means to comply with Webcor/Obayashi Joint Venture subcontractor safety documentation and reporting requirements. A job site safety inspection form and accident form are provided for subcontractors to document their own work area safety inspections and worker accident and injury information for automated distribution to Webcor/Obayashi Joint Venture eliminating the time and cost burdens of maintaining separate manual processes for documentation, reporting and data distribution. Accident and safety violation tracking tools in the way of data tables and charts displayed on an information Dashboard are provided for subcontractors to monitor their job site safety performance, identify and respond to trends and indicators and continuously improve their safety strategies. Using the product, subcontractors can view all job site safety violations to which they are assigned by Webcor/Obayashi Joint Venture during Webcor/Obayashi Joint Venture site safety inspections and be able to respond and track their closure. Subcontractors will be able to track their own safety records relative to the performance of all subcontractors on the job site providing an ongoing assessment and identifying accomplishments of their safety performance. Subcontractors shall include \$75.00 per month to cover the costs of the SafeSiteOne Product.

A SafeSiteOne Daily Inspection is to be completed by each **Trade Subcontractor** DSR and Field Supervisor(s) (Foreman and above) daily. Safety exceptions are to be addressed to the SSR. Traffic control exceptions are to be addressed to the General Superintendent. Observed exceptions / violations are to be recorded under Comments and assigned to the responsible person. Verbal exceptions / violations are unacceptable unless they are also recorded under the Comments column. The cumulative amount of a Trade Subcontractor's exceptions noted under comments for the month shall be no less than Webcor/Obayashi Joint Venture's cumulative exceptions for the month. The SSR, General Superintendent, and or responsible party shall promptly, competently, and completely respond to every

Safety Memo. <u>Recept of progress payment may be contingent upon staying current with completed</u> SafeSiteOne Surveys and Safety Memos.

Additional features, forms and product customizations can be made available to subcontractors by contacting MedicaOne directly at info@medicaone.com or by calling (415)661-7587. More information is also available by visiting the SafeSiteOne Web site at www.safesiteone.com.

Pre-Task Planning/Job Hazard Analysis

Written, detailed Job Hazard Analysis is required prior to the start, *at a minimum*, for the following activities:

- Chemicals: hazardous & irritant
- Concrete: pre-cast, tilt up, vertical, form work
- Confined Space
- Hoisting/rigging activities: including cranes, derricks, forklifts, straddle buggies, etc.
- Demolition activities & hazardous materials assessment: asbestos, lead, biohazards or other chemicals in the workplace, as well as general demolition hazards assessment
- All framing activities (including drywall)
- Excavation & trenching
- Fall hazards: exposures 6+ feet, overhead work
- Material handling
- Non-routine activities: activities not performed in the last six months
- Public exposure: phased occupancy, partial demolition, traffic control, etc.
- Scaffolding
- Steel erection
- Start Up/Shut Down/System Testing activities: tool hook up, introduction of process chemicals into systems, utility tie ins, lockout/tag out, work on energized equipment

General Job Hazard Analysis Guidelines

- JHA planning is to be led by the supervisor and documented in writing
- Conducted daily prior to start of work for every task.
- All crew members participate (at the job location) in JHA planning and should sign the completed plan
- Should include hazards and precautions identified in work activities
- Should be readily available at the work site (posted and/or placed where crew members have knowledge of its location at the work area)

JHA plans should be reviewed and revised whenever work conditions (or crew membership) change that may affect the ability to safely complete the work.

Incident Reporting/Root Cause Analysis

This Webcor/Obayashi Joint Venture project plan will be developed incrementally as trade packages are awarded and trade subcontractors are brought on board. Each trade subcontractors plan will become part of Webcor /Obayashi's overall project Documentation and Reporting policy and will be submitted to the Joint Transit Power Authority as they are received.

This Section will conform to Specification Sections 01 13 40 (1.5 A thru C) 01 15 45 (1.9 A thru C) found in The Transbay Transit Center Contract Number 08-04-CMGC-000

The TJPA Representative will in writing inform Contractor of any additional hazardous condition encountered. Trade Sub contractor shall respond indicating its action or disposition of the matter by returning an annotated copy of the written communication to the TJPA Representative within 3 days. If death or serious injuries or serious damages occur, the accident shall be reported at once by telephone or messenger to the TJPA as well as to the proper governing authorities. In addition, Contractor shall promptly report in writing to the TJPA all accidents whatsoever arising out of or in connection with the performance of the work whether on or adjacent to the site, giving full details and statements of witnesses. Within 3 days of occurrence, the Sub Trade contractor shall provide the TJPA with 2 copies of the Sub Trade contractor's accident and near-miss reports. A significant accident is defined to include events where personal injury is sustained or tangible property loss is sustained, or where the event posed a significant threat of loss or personal injury. If a claim is made by anyone against the any Trade Subcontractor on account of any accident, the Sub Trade contractor shall promptly report the facts in writing to the TJPA, giving full details of the claim. Contractor shall provide the TJPA Representative copies of any laboratory test data, and medical monitoring results for record and evaluation within 3 days of receipt of the above information or upon the request of the TJPA Representative.

All incidents and accidents shall be immediately reported to Webcor/Obayashi Joint Venture Project Management/Safety and fully investigated. Investigation and root cause analysis should be completed to identify the primary reason the incident occurred with an action plan developed to prevent recurrence. Incident Reporting and Root Cause Analysis guidelines are discussed further in the following Appendices.

Safety and Health Training/Information

This Webcor/Obayashi Joint Venture project plan will be developed incrementally as trade packages are awarded and trade subcontractors are brought on board. Each trade subcontractors plan will become part of Webcor /Obayashi's overall project Documentation and Reporting policy and will be submitted to the Joint Transit Power Authority as they are received.

This Section will conform to Specification Section 01 15 45 (1.10A) found in The Transbay Transit Center Contract Number 08-04-CMGC-000

The Trade Subcontractor shall maintain on-site all training records in accordance with federal, state, and local statutes, regulations, and policies, and provide copies of these records to the TJPA upon request.

New workers will be provided with initial training and/or orientation prior to assignment or when assigned to a new task for which training has not been received. Supervisors are expected to be knowledgeable and informed on hazards and safe work practices in their area of responsibility and to coordinate the disbursement of this information to crews. Training will include general area and specific assignment topics. Documentation of required training will be made available to Webcor/Obayashi Joint Venture Project Management and/or Webcor/Obayashi Joint Venture safety upon request. Training, to include refresher training will be provided in accordance with Federal/State OSHA guidelines (Refer to Appendices for additional information on required training). Training may include, but not be limited to:

- Aerial/Boom Lifts:
- Asbestos awareness

- Confined Space Entry;
- CPR/First Aid;
- Electrical:
- Excavation & Trenching;
- Fall Protection;
- Fire Watch:
- Forklift:
- Hazard Communication;
- Hazardous Chemicals;
- Ladders:
- Lasers;
- Lead awareness
- Lockout/Tag out
- Powder Actuated Tools
- Respiratory Protection;
- Rigging
- Scaffolding: Use & Erection/Dismantle;
- Steel Erection:
- Job Hazard Analysis;
- Accident investigation training for Foremen & Superintendents;

CODE OF SAFE CONDUCT AND WORK PRACTICES

The following Safety Procedures will be complied with on the Transbay Transit Center project. These Safety Procedures are in accordance with Webcor/Obayashi Joint Venture Safety Program and the division of Industrial Safety Cal/OSHA Construction Safety Orders.

General

This Webcor/Obayashi Joint Venture project plan will be developed incrementally as trade packages are awarded and trade subcontractors are brought on board. Each trade subcontractors plan will become part of Webcor /Obayashi's overall project Health and Safety Plan (HASP) and will be submitted to the Joint Transit Power Authority as they are received. All subcontractors must submit their Company's Project Safety Program to the Project Site Safety Manager prior to the start of their work.

As a minimum, the subcontractor's Safety Program shall meet or exceed Webcor/Obayashi Joint Venture safety requirements, the applicable parts of the Webcor/Obayashi Joint Venture Corporate Safety Manual, the contract documents and federal, state, local or other applicable regulations.

Prior to Subcontractors arrival, measures to identify, monitor and control the worker and the general public from identified hazards shall be included in their safety plans. The Program shall be reviewed by the Site Safety Manager who may require, from time to time, additional written Safety Procedures as may be necessary to address the potential hazards of their operations.

Contractor Weekly Safety Meetings

Subcontractors and tiered subcontractors are <u>required</u> to hold Weekly Safety "Tool Box" Meetings with their field crews. Submit copies of meetings including Safety subjects discussed and attendance, to the WEBCOR/OBAYASHI JOINT VENTURE 11

Webcor/Obayashi Joint Venture Site Safety Manager. Webcor/Obayashi Joint Venture will provide assistance and information to subcontractors and their sub-subcontractors as requested.

In addition, subcontractors and tiered subcontractors are to attend monthly or whenever determined by Webcor/Obayashi Joint Venture all hands safety meeting.

Personal Protective Equipment

Hardhats

All persons employed on this project are required to wear ANSI Z89.1-approved hardhats as a condition of employment. All visitors on the jobsite will be required to wear hardhats while on the project site. Any person refusing to wear a hardhat will be <u>immediately dismissed</u> from the project site. Metal hardhats and "Cowboy" hardhats are not allowed to be worn. 100% hardhats are required at all times while on the project.

Eve Protection

The wearing of eye protection will be strictly enforced at all times. 100% safety glasses are required at all times while on the project.

Hand Protection

Hand protection must be worn 100% of the time on the project Gloves must be worn in any situation where hand/finger exposure to hazards exist, unless the manufacture of the equipment being used states gloves should not be worn.

Foot Protection and Clothing

All personnel shall wear safety vests, work boots or acceptable work shoes while employed on this project and keep their footwear in good condition at all times. Long pants and shirts with "T-shirt-length sleeves shall be worn at all times. No sneakers, tennis shoes, soft-suede/canvas hiking boots, tank tops, etc., will be allowed. Foot covers must be used with jumping jack compactors and jackhammers.

Hearing Protection

Each subcontractor shall provide and enforce the use of hearing protection for all workers exposed to noise levels as required by law.

Contractor Parking

There is <u>no subcontractor onsite parking</u> on the project. Subcontractors and sub-subcontractors in violation of this request will be towed at their expense without further notice. Because of the restricted nature of the project, this rule will be strictly enforced.

Job Vehicular Traffic and Material Deliveries

Only company-owned vehicles with signage are continuously required for the pursuit of subcontractor's and sub-subcontractor's work, and trucks delivering materials will be allowed access to the project site.

All construction vehicle traffic access will be coordinated by Webcor/Obayashi Joint Venture.

Subcontractors are reminded that continuous 2-way vehicular traffic must be maintained at all times for safe public accessibility unless posted otherwise. Two-way traffic control is to be provided by subcontractors prior to delivery vehicles entering the property.

Subcontractors are to notify Webcor/Obayashi Joint Venture 48 hours in advance for approval of material deliveries. Delivery vehicles will unload and depart the project site as soon as possible.

Material storage and layout must be approved by Webcor/Obayashi Joint Venture prior to delivery.

Temporary Offices

Temporary offices will be constructed of fire-resistant materials only. Temporary office locations must be approved by Webcor/Obayashi Joint Venture prior to installation.

Fire Protection

In case of a fire or explosion, notify Webcor/Obayashi Joint Venture immediately so that necessary emergency fire-fighting equipment can be routed to the jobsite. Emergency phone numbers will be posted in such a manner so as to be clearly visible. Each trade is responsible for providing fire extinguishers and a fire-watch program for their work <u>as required</u> in renovation and new construction areas. Reference Webcor/Obayashi Joint Venture's Fire Prevention Program.

Cleanup and Housekeeping

Subcontractors and sub-subcontractors shall leave the site clean and free of debris and hazardous materials by the end of each working day to the satisfaction of Webcor/Obayashi Joint Venture. Each subcontractor is responsible for removal of debris created by their work. Rubbish containers will be placed at a central location for the removal of trash and debris. Accumulation of trash and debris will not be tolerated. Webcor/Obayashi Joint Venture will perform necessary cleanup of same, at subcontractors' expense, upon failure to comply with cleanup notice request.

In addition to subcontractor's own efforts to maintain a clean work area, subcontractors shall provide Webcor/Obayashi Joint Venture with four man-hours of cleanup for every forty man-hours of work. The use of this composite crew will be directed by Webcor/Obayashi Joint Venture. For more details, reference Webcor/Obayashi Joint Venture's Project Bidding Manual section on composite crew project clean-up.

Drinking Water

Subcontractors shall provide potable drinking water, cups, and trash receptacles for their employees, and all trash shall be removed from the site on a daily basis.

Security Services

Subcontractors and sub-subcontractors shall be responsible for the security of toolboxes, onsite storage materials, etc.

Noise Control

This Webcor/Obayashi Joint Venture project plan will be developed incrementally as trade packages are awarded and trade subcontractors are brought on board. Each trade subcontractors plan will become part of Webcor /Obayashi's overall project noise control plan and will be submitted to the Joint Transit Power Authority as they are received.

This Section will conform to Specification Section 01 35 65 (1.2E) (1.8B), (1.8C) found in The Transbay Transit Center Contract Number 08-04-CMGC-000

Trade Subcontractors shall conduct noise inspections and noise testing of equipment to ensure that all equipment on the Site is in good condition and effectively muffled per manufacturer's recommendation. Noise control shall be maintained by the subcontractors in all areas of construction, guarding against undue noise. Playing of radios, including headsets, is prohibited.

All motor-drive equipment shall have a proper exhaust system, which shall meet Cal/OSHA Standards on noise levels. Subcontractors are to provide proper hearing protection to employees using chipping guns, jackhammers, rock drills, or similar devices.

Combustible Material (Gas, Oil, Oxygen)

Separate storage areas for acetylene, oxygen, and gasoline will be established by Webcor/Obayashi Joint Venture. The contractor shall post proper warning signs. All gasoline will be in containers that will meet NFPA and Cal/OSHA requirements, and will be stored in designated areas only. All acetylene and oxygen bottles will be attached to a cart when in use, or tied off in a vertical position. All carts must be equipped with a fire extinguisher.

All stored oxygen and acetylene must be separated from each other, by a minimum of 20 feet or a firerated barrier, with bottle caps secured in place as required by Cal/OSHA.

Ladders

Fall prevention shall be considered by the competent person if employees work from a ladder 6' or more above a lower level. Metal ladders shall not be used on Webcor/Obayashi Joint Venture projects. When ascending or descending a ladder, employees shall maintain a three-point contact and not carry anything that could cause them to fall. Pull ropes should be placed at all access ladders to lift tools or equipment from level to level. As a minimum, only type 1 or 1-A Heavy/Extra Heavy duty ladders, which carry a minimum of 275 lbs. to 300 lbs., will be allowed on Webcor/Obayashi Joint Venture projects.

Scaffolds

All scaffolds will be constructed and maintained so as to meet all Safety requirements of Cal/OSHA and Webcor/Obayashi Joint Venture. Failure to maintain scaffolds in good condition will result in removal by Webcor/Obayashi Joint Venture. **All scaffolds must have top rails, mid rails, and toe boards at all platform levels.** All scaffolds are to be built under the supervision of a competent person. The person's name and their qualifications shall be submitted in writing to Webcor/Obayashi Joint Venture prior to the start of work. Daily pre-shift inspection checklists shall be performed by a competent person, maintained by the subcontractor and submitted to Webcor/Obayashi Joint Venture upon request.

100% fall protection is required at all heights above 6'. A competent person shall determine if it is feasible to use fall protection devices while erecting/dismantling a scaffold. Rolling scaffold wheels shall be locked when in use. A horizontal, diagonal brace shall be in place to prevent the scaffold from "wracking". Cross bracing shall not be used as a top or mid rail.

Fall Protection

Webcor/Obayashi Joint Venture maintains a **zero tolerance policy** for fall protection infractions. Anyone found violating this policy may be removed from the site immediately.

Subcontractor employees are required to provide and use 100% fall protection systems whenever exposed to a fall 6' or greater, including any leading edge work. This can be accomplished through the use of a safety net system, personal fall arrest system or a guardrail system. Webcor/Obayashi Joint Venture does not allow the use of a Safety Monitor System.

Each subcontractor is responsible for providing perimeter tie-off protection for its employees. The building perimeter cable is placed as a guardrail protection, and is not provided for tie-off protection.

Electrical

Ground Fault Circuit Interrupter (GFCI) protection is required for all electrical cords and tools. Each subcontractor shall provide GFCI-protected power strips for use in the building when permanent power has been energized and permanent outlets are placed in service. Each contractor will be responsible for providing and maintaining temporary GFCI's for his or her employees if a GFCI receptacle is not available.

Lockout/Tag out Procedures

Subcontractors shall submit their written LOTO program and documented employee training <u>prior to</u> <u>beginning work on site.</u> The program must include scope of training, pre-planning and specific LOTO procedures. All individuals who are working in or around the hazardous energy shall place their own lock and tag on the disconnect of the energy source. At no time will someone be allowed to remove another employee's lock unless it has been cleared through Webcor/Obayashi Joint Venture competent supervision.

Floor Openings/Hole Cover Procedures

Subcontractor competent person is responsible for identifying any floor opening/hole requiring to be protected. All floor openings/holes shall be covered/protected using appropriate materials. The covers must be able to withstand 2x the load and be secured to the floor and will be inspected daily by the subcontractor competent person. All floor/hole covers shall be clearly marked "Hole Do Not Remove" in a high visible color. All hole covers must be in compliance with OSHA's 29 CFR 1910.23 (a) – 1910.23 (e) 11.

The building perimeter, shafts, and floor openings shall be protected with guard rails and toe boards. Personnel working at a stationary position within 6'-0" of the building perimeter or the edge of a shaft or a floor opening will wear a full body harness and be tied off with an appropriate lifeline. Subcontractors and tiered sub-subcontractors shall not remove any guard rail or fall protection device without the express consent of, Webcor/Obayashi Joint Venture any employee noticed removing such protection without authorization will be removed from the project without recourse. Any area where guardrails and toe boards have been removed shall not be left unattended during a shift. In no case will any guardrail or toe board be left down at the end of a shift.

In locations where temporary protection conflicts with scheduled construction, the subcontractor or the sub-subcontractor shall notify Webcor/Obayashi Joint Venture in advance of the work of necessary modifications. The subcontractor or the sub-subcontractor shall remove the temporary protection and provide other appropriate temporary measures for the performance of their work.

Safe Lifting

All personnel are to be instructed in the proper methods of lifting heavy objects. These instructions will be discussed at Safety and "Tool Box" Meetings.

Powder Actuated Tools

Only low-velocity-type tools will be allowed on this project. Special permission from Webcor/Obayashi Joint Venture must be obtained before high-velocity types can be used, and then only if the job requires it. All personnel working with powder-actuated tools shall be property instructed and licensed for operation

of the tool and shall be in possession of current certification while using powder-actuated tools. Warning signs shall be posted in the work area where powder-actuated tools are in use.

Dismissal From Project <u>THE FOLLOWING IS PROHIBITED AND THE INDIVIDUALCAN BE SUJECT TO</u> DISMISSAL FROM THIS PROJECT SITE FOR VIOLATION:

- Fighting and horseplay.
- Alcohol consumption or controlled-substance use on the site.
- Crowding or pushing while accessing work levels on ladders, scaffolds, etc.
- Throwing trash or any objects from the building.
- Using fire equipment (extinguishers, etc.) for other than its intended use.
- Destroying property or the work of other trades.
- Stealing.
- Gambling on the project site.
- Unsafe work habits.
- Persons using prescribed medication must notify his/her employer of such use prior to going to work or taking the medication.
- Working while your ability or alertness is so impaired by illness or fatigue or other causes that it might unnecessarily expose you or others to injury.
- Noncompliance of any Safety rules and regulations.
- Lewd or abusive language towards jobsite personnel, Owner's personnel, or any member of the public.

First Aid

All subcontractors and tiered subcontractors are required to have a **CPR/First Aid certified persons and** First Aid Kit available at the jobsite with contents meeting the requirements of Cal/OSHA. Each subcontractor shall make arrangements for medical aid at a facility as provided through their insurance carrier.

Use of Tools and Equipment

Each subcontractor is responsible to provide proper instructions for their employee's use of all tools and equipment.

When the use portable electric or pneumatic tools is needed, proper safety guards must be in place and operational. Power tool cord "whips" must meet NEC requirements. Air compressor hoses must be "clipped" together. Tools are not to be raised or lowered by their cords or air hoses.

Hazardous Material Handling

This Webcor/Obayashi Joint Venture project plan will be developed incrementally as trade packages are awarded and trade subcontractors are brought on board. Each trade subcontractors plan will become part of Webcor /Obayashi's overall project Hazardous Material Handling plan and will be submitted to the Joint Transit Power Authority as they are received.

This Section will conform to Specification Sections 01 13 50 (1.4B and C) and (1.8D) found in The Transbay Transit Center Contract Number 08-04-CMGC-000

Currently Webcor/Obayashi Joint Venture does not anticipate based on the scope of work to have any excavations that will require special protection. In the event the situation does arise, The Trade Subcontractor will submit all appropriate documentation (protections, support systems, inspection process, access) preceding the activity.

Hazardous Communications Program

All subcontractors are to comply with Webcor/Obayashi Joint Venture's Hazard Communication Standard Policy. If you are allergic to cement or are susceptible to lime burns or skin disorders, notify your supervisor in order to make sure you are not assigned work with those substances. If you are allergic to or cannot use any other chemicals, notify your supervisor.

Confined Space

No person shall enter a confined space such as manholes, underground vaults, tanks, pipes, tunnels, or other similar places until it is determined that it is Safe to enter the space by an approved method. Subcontractor competent person is responsible for identifying any potential confined space and shall initially determine if a permit required confined space exists. A pre-planning meeting must be held if a confined space exists and proper procedures followed to ensure worker safety.

Traffic Work Zone Signaling Requirements

Due to general liability exposure created by improper traffic control, all flagging, training, lane closures, etc. shall conform to the most current edition of the Manual on Uniform Traffic Control Devices (MUTCD). Local permitting issues shall be addressed by Webcor/Obayashi Joint Venture prior to the start of work. All workers in the traffic control area must be trained according to local, state and federal requirements and wear the appropriate reflective vest or high visibility clothing. Stop/Slow paddles, not flags, must be used to control traffic flow.

Equipment

Machinery and equipment shall be inspected and documented daily in addition operated by authorized, trained personnel only. All operated equipment shall have backup alarms in working order. Operators shall inspect each work area to make sure that it is Safe to operate the equipment in that area. Equipment shall not be serviced or repaired while it is in motion or running, unless there are appropriate Safeguards in place to prevent injury. Fuel-operated equipment, such as generators, air compressors, welders, etc., shall have a dedicated fire extinguisher near the equipment at all times when it is in operation. Fire extinguisher shall be rated 10 ABC, minimum.

Excavation and Trenching

This Webcor/Obayashi Joint Venture project plan will be developed incrementally as trade packages are awarded and trade subcontractors are brought on board. Each trade subcontractors plan will become part of Webcor /Obayashi's overall project Hazardous Materials Handling plan and will be submitted to the Joint Transit Power Authority as they are received.

This Section will conform to Specification Sections 00 07 00 (I), 00 08 14(1.2B), 00 08 14(1.4), 00 08 14(1.5B) and 01 35 65 (1.7C) found in The Transbay Transit Center Contract Number 08-04-CMGC-000

Pursuant to section 6705 of the California Labor Code, excavation for trenches 5 feet or more in depth shall not begin until Webcor/Obayashi Joint Venture has received acceptance from the TJPA of Webcor

Obayashi's detailed plan for worker protection from the hazards of caving ground during excavation of such trenches. Webcor Obayashi's shoring plan shall be submitted in accordance with the requirements of the Specifications and shall show the details and supporting calculations of the design of shoring, bracing, sloping, or other provisions to be made for worker protection during such excavation.

No plan shall allow the use of shoring, sloping or other protective system less effective than that required by the Construction Safety Orders of the Division of Occupational Safety and Health.

If Webcor/Obayashi Joint Venture shoring plan varies from the shoring system standards established by the Construction Safety Orders, the plan shall be prepared and sealed by an engineer retained by Webcor/Obayashi Joint Venture who is registered as a civil or structural engineer in the State of California. The TJPA's acceptance of Webcor/Obayashi Joint Venture shoring plan shall not be construed to relieve Webcor/Obayashi Joint Venture of its sole responsibility for damage or injuries related to the excavation resulting from unsafe shoring.

Currently Webcor/Obayashi Joint Venture does not anticipate based on the scope of work to have any excavations that will require special protection. In the event the situation does arise, The Trade Subcontractor will submit all appropriate documentation (protections, support systems, inspection process, access) preceding the activity.

The Trade Subcontractor will comply with all requirements of federal OSHA, Cal/OSHA, the California Labor Code, Trade Subcontractor safety requirements, and these Contract Documents. The more stringent requirements shall apply.

Should Trade Subcontractors be notified by the TJPA of any unsafe or unhealthy condition associated with the performance of the Work and be required to take remedial action to correct such conditions, Trade Subcontractors shall take action immediately, if so directed, or within 48 hours after receipt of a notice of violation.

The health and safety plan shall be certified by Trade Subcontractor's competent hazardous materials supervisor and submitted to the TJPA for review and comment prior to implementation.

Prior to commence of earthwork activities the Trade Subcontractor shall review the, SMP. Submit for approval a comprehensive and site specific HASP prepared by a certified industrial hygienist.

Daily, pre-shift inspection of excavations, the adjacent areas and protective systems shall be made by the competent person for evidence of potential cave-ins, hazardous atmospheres or protective system failure. Daily, pre-shift inspection checklists shall be maintained by the subcontractor and submitted to Webcor/Obayashi Joint Venture weekly.

No person shall enter an excavation where protection from ground movement is required until such protection is in place. 100% fall prevention is required when working next to excavations greater than 5' in depth. Ladders or other means of approved access shall be used for all excavations. Stepladders shall not be used in a "leaning" position to enter or exit excavations.

Respiratory Protection

• Conditions may exist which require the utilization of respiratory equipment to protect employees against exposure to the inhalation of toxic or harmful gasses, vapors, mists, fumes and dust. Each Contractor must implement and enforce a respiratory program in accordance with CAL/OSHA standards to protect employees from these types of exposures.

- Only respirators that are applicable and suitable for the purpose intended will be used. They will be selected on the basis of the hazards to which the employee is exposed.
- Employees required to use respiratory protective equipment approved for use in atmosphere immediately dangerous to life shall be thoroughly trained in the use and limitations of such equipment.
- Respiratory protective equipment will be inspected regularly and maintained in good condition.
 Chemical cartridges will be replaced per manufacturer's recommended or calculated filter change-out schedule so as to provide complete protection. Dust respirators are to be replaced in accordance with manufacturer specifications.
- Respiratory protective equipment, which has been previously used, shall be cleaned and disinfected before it is issued to another employee.
- Workers required to wear respiratory protection shall have been medically evaluated and approved to wear such devices. A copy of each of its worker's medical approval will be kept by each contractor on site.
- Employee Training (Respirators, Breathing Apparatus, etc.)
- All employees required to use personal protective equipment shall be given individual instruction by contractor regarding PPE prior to its use. This training shall be documented and a record kept on site.
- All employees must be clean-shaven to ensure the proper fitting of the respirator. Each contractor must perform fit testing on each employee to ensure the proper fit of the respirator. The results of the fit test shall be documented and a record kept on site.
- Each contractor must have a written respirator program and this program is to be submitted to the construction manager, General Contractor and Safety Coordinator prior to working at this site.

Crane Lift Plan Process Requirements.

- 1. The Crane Use Planning Process has two parts:
 - a. Crane Lift Plan
 - b. Crane Daily Safety Review (Note: Required EVERY DAY a crane is used)
- 2. A Complete and Competent Crane Lift Plan (reviewed by Webcor/Obayashi Joint Venture) is required prior to any crane lift while working on a Webcor/Obayashi Joint Venture project.
- 3. Complete and Competent Crane Lift Plans must be submitted to Webcor/Obayashi Joint Venture at least 48 hours (2 business days) prior to mobilization. Neither TJPA nor Webcor/Obayashi Joint Venture shall be held responsible for any delay allegations as a result of the Trade Subcontractor failing to submit Crane Lift Plans on a timely basis.
- 4. The Trade Subcontractor is responsible to visit the site prior to the lift date to review documentary information pertaining to the site, which is maintained by Webcor/Obayashi Joint Venture.
- 5. The Trade Subcontractor is responsible to obtain all information that is necessary to develop a power line safety plan.
- 6. The Complete and Competent Crane Lift Plan may be valid for more than one day, as long as the configuration, location, maximum expected load, and maximum expected radius does *not* change. Use multiple lift plans for multiple locations.
- 7. Complete and Competent Crane Lift Plans must be based on "worst case" combination of load weight with chart deductions and lift radius for a specific crane configuration in a specific location.
- 8. The Crane Lift Plan must be *COMPLETE & COMPETANT* (and reviewed by Webcor/Obayashi Joint Venture) along with attachments to include, but is not limited to:
 - a. Plot plan with crane location (identify swing path, delivery truck locations, location of any overhead power lines, etc.).

- b. Elevation plan.
- c. Crane load charts and calculations including any notes.
- d. Dimension illustration and specifications for crane and range chart.
- e. Operator's: License, training information, USDOT medical certificate, OSHA trainings cards as required by the project.
- f. Rigging plan, lists, and diagram.
- g. Statement of qualification and competent person designation form for: Crane operator, A/D supervisor, rigger and signal person.
- h. JHA for: Assembly / disassembly of crane, power line encroachment, truck load / unload, etc.
- i. Logistics and assembly / dismantle plan.
- j. 3rd party annual inspection, certification, and report (Inspector shall be registered with the CCAA).
- k. Actual weights of materials.
- 1. Lighting and wind restrictions (from operators manual).
- 9. Work that is not anticipated in the Complete and Competent Crane Lift Plan, but may arise due to site conditions (moving equipment, loading materials onto floors, etc.) must be reviewed with Webcor/Obayashi Joint Venture prior to hoisting. Changes affecting crane configuration may require the Complete and Competent Crane Lift Plan to be amended.
- 10. Lifts exceeding 75% of the cranes stability / structural capacity chart, requiring movement of a crane carriage with the load, personnel platforms, critical loads (long lead time, cost), tripping loads, work over occupied facilities, or work involving encroachment on public rights of way, will also require the preparation, submittal and review of a specific JHA (Note: These lifts are discouraged. These lifts must be reviewed in advance. The Complete and Competent Crane Lift Plan(s) may have to be prepared and stamped by a licensed professional engineer (PE) to be provided by the Trade Subcontractor.
- 11. The Trade Subcontractor / Crane Company / Rigging Company is responsible for the accuracy of all calculations and inspections. This planning process has been established to help ensure proper coordination between subcontractors and Webcor/Obayashi Joint Venture. No warranty or certification of the suitability of this plan is accepted by Webcor/Obayashi Joint Venture. It is the responsibility of the Trade Subcontractor and the Crane Operator to ensure that they and their employees are qualified, competent, properly equipped and properly trained to perform the activities outlined in this plan.

Cranes, Hoisting and Rigging

Introduction

The safe operation and proper maintenance of cranes and rigging on the site shall be the overall responsibility of the contractor. Each contractor shall also be held accountable for compliance with CAL/OSHA crane regulations for all cranes or derricks on the site, whether contractor owned, leased or rented. All rigging inspection logs subcontractor and submitted to Webcor/Obayashi Joint Venture mothly.

Riggers shall meet the qualified rigger requirements of subpart CC – Cranes and Derricks in Construction, as specified in 29 CFR 1926.1401, 1926.1404, and 1926.1425. These provisions are effective November 8, 2010. The more stringent rule shall apply.

Special Provisions

- Prior to its initial use on the site or after repairs have been made each crane or derrick shall be thoroughly inspected by a certified independent third party. Any deficiencies found shall be corrected before the equipment is placed into service.
- A copy of the annual certification inspection performed by a certified independent third party shall be submitted to the Webcor/Obayashi Joint Venture Safety Manager prior to the crane being operated on site.
- Each contractor shall designate a competent person who shall inspect all cranes and derricks daily as part of the contractor's job site inspection program. Such inspections shall be documented. Defective equipment shall be removed from service and repaired and service/repair shall be documented.
- The contractor or vendor supplying the equipment shall inspect each crane at least monthly and provide a written report as to the results of the inspection. Defective equipment shall be removed from service.
- Loads shall not be passed or suspended over persons.
- Tag lines or guide ropes shall be used to control all loads.
- Barricades for employee safety shall be maintained around the swing radius of the crane cab.
- Crane Operator Qualifications
- Each contractor shall as specified in 29 CFR 1926.1427. State or local government
- licensing is effective November 8, 2010 select only those personnel meeting the following qualifications to operate cranes and other hoisting equipment:
- Designated operators who have been licensed by an approved agency or union and meet the requirements of Chapter 5, ANSI B30.
- Crane operators will meet the minimum requirements by the D.O.T. Physical Examination, as provided in D.O.T. 391, Physical Examination for truck drivers. No crane operator will be allowed to operate a crane until they have passed the Physical Exam conducted by a licensed Physician approved by the D.O.T.
- Coordinators certified for crane inspection;
- Test and maintenance personnel when necessary.
- Only designated operators who have been licensed by an approved agency or union and meet the requirements shall be in, or on, the crane during operations.
- Operator's Responsibilities
- Each crane operator will be specifically assigned the responsibility for safe operations and shall be given written instructions as applicable. These responsibilities shall include:
- Verification of a current "annual inspection" certification for the crane.
- Verification that manufacturer's rated load capacities, recommended operating speeds, and special warnings or instructions are posted on the crane and are visible from the operator's station.
- Daily inspection of:
- Condition of brakes under no-load conditions
- Functioning of various safety devices and limiting devices fitted to the hoisting apparatus
- The electric power installation
- The overload controls
- Condition of structural members for cracks, bends, misalignment, etc.
- Fire extinguisher in cab
- Assuring that routine maintenance is performed, as well as necessary repairs.
- Responsibility for assuring that signaling and communications are adequate. This includes making sure that personnel at materials loading and receiving areas use correct hand signals. Where conditions require, radio communications will be used with a clear channel for crane operations.

- Refusing to lift any loads that are not safely rigged. This refusal cannot be overridden by job supervisory personnel.
- Making sure that adequate clearances exist between operating areas and nearby structures, especially power lines.
- Each crane operator shall ensure that good housekeeping is maintained in his or her equipment.
- Operating Procedures
- Each contractor shall ensure that its crane operators:
- Not engage in any practice, which may divert his attention while engaged in crane operations.
- Not operate the crane if physically or mentally unfit, or if taking prescription drugs, which may affect judgment.
- Not respond to any signal, which is unclear or is given by anyone other than appointed signalmen. Exception: The operator shall respond to a stop signal given by anyone.
- Have final responsibility and control over the crane operations. When there is any doubt as to safety, the operator shall have the authority to stop and refuse to handle the loads until safety has been assured. Any manager, supervisor or person attempting to bypass the crane operator's authority on this issue will be immediately removed from the project.
- Shall be intimately familiar and have thorough knowledge of the crane and its care, the operators' manual, and load charts. He shall be responsible for notifying its supervisor of any needed adjustments or repairs, and for logging his findings in the crane log.
- Shall, upon request, demonstrate his ability to determine total load weight and its relationship to the crane load charts.
- Immediately shut down the crane if any part of the crane, rigging or load strikes any object. The crane will be re-inspected by a qualified person, and if damage is detected, all repairs shall be completed under the guidelines of the manufacturer. The crane must then be re-inspected by a third party agency prior to beginning operations again.
- Never leave the controls while there is a load on the hook.
- Stop the crane operation if there are any problems and notify the Safety Coordinator.
- Contractor Responsibilities
- Making sure that rigging equipment is in good condition and provided with safety devices as applicable. This includes such things as:
- Safety latches on hoisting hooks.
- Chains, wire rope, slings, etc. are free from defects and conform with standard load ratings for work being done.
- Eye splices conform to safety standards.
- Employee Training
- Each contractor shall ensure that all of its employees involved in crane activities receive comprehensive training as to their responsibilities. This training shall include hand signals and those authorized to give signals. Said training shall be documented.
- Hoisting and Rigging
- Documented inspections of hoisting and rigging equipment shall be conducted by a competent person before their use to ensure that it is in safe operating condition and that lifts will be conducted in a safe manner.
- Damaged or defective equipment shall be removed from service and removed from the project site.
- Accessible areas within the swing radius of the rotating superstructure shall be properly barricaded to prevent employees from being struck or crushed by the crane.
- Lifts shall not be conducted over employees, visitors, or areas occupied by the public.

- The crane operator shall be responsible for determining the safe operation of their crane and the safety of each lift.
- Routes of suspended loads shall be preplanned to ensure no workers or the public are directly below suspended loads.
- Tag lines shall be used for controlling all loads.

HAZARD COMMUNICATION STANDARD POLICY

This Webcor/Obayashi Joint Venture project plan will be developed incrementally as trade packages are awarded and trade subcontractors are brought on board. Each trade subcontractors plan will become part of Webcor/Obayashi's overall project Hazardous Material Communication plan and will be submitted to the Joint Transit Power Authority as they are received.

This Section will conform to Specification Sections 01 15 45 (1.2A1, 1.2A2),(1.13D),(1.4A), (1.4C) found in The Transbay Transit Center Contract Number 08-04-CMGC-000

Trade Subcontractors shall submit the following in accordance with this Contract specification: A HASP. Upon approval of the HASP, Trade Subcontractor shall provide 2 copies on compact disc in Portable Document Format (PDF) with properly labeled cases. Materials Safety Data Sheet (MSDS) for all chemicals and other hazardous materials to be used. This submittal is only as warranted. Trade Subcontractor's site-specific HASP. Trade Subcontractors shall submit a site-specific environmental HASP in accordance with these specifications and 29 CFR 1910.120, 8 CCR 5192. The HASP shall remain in effect throughout the life of the Contract, and a copy of the HASP must be on site at all times.

Trade Subcontractors shall submit 5 copies of the HASP at least 10 working days before any demolition or any building materials-disturbing activity, and no later than 30 days after the Notice to precede for each Trade Subcontract package. The TJPA will not review the HASP for its content, nor will the TJPA be liable for Contractor's failure to have an adequate HASP or implement it. Receipt of the HASP by the TJPA neither constitutes the legality of the HASP nor incurs liability with Trade Sub contractor.

- Each subcontractor is to submit a copy of its written Hazard Communication Program to the Webcor/Obayashi Joint Venture jobsite. An initial hazardous material/chemical listing for this specific jobsite must accompany the Program.
- All subcontractors are required to maintain MSDSs on the project.
- A complete file of all MSDSs submitted is to be located at the jobsite office for review by all workers during job hours (Webcor/Obayashi Joint Venture Subcontractors, and Sub-subcontractor/Suppliers).
- Noncompliance with this portion of the Webcor/Obayashi Joint Venture Safety Policy will be written up as a Safety violation and may result in a Safety fine and/or nonpayment to the subcontractor(s).
- Webcor/Obayashi Joint Venture is only required to train its employees to comply and observe the policy. It is the responsibility of each subcontractor and each sub-subcontractor to train his employees in the implementation and use of the Hazard Communication Policy.
- Each subcontractor will discuss each new substance introduced on the jobsite at the weekly Safety meetings with his crews and the Superintendents of other subcontractors at the Project Safety Meeting.
- Each subcontractor must label the contents of all containers including secondary containers. The label must identify:

- Substance
- Hazard Warnings
- Name and address of the manufacturer
- Each subcontractor must:
- Train his personnel regarding Hazardous Communications, and specifically as t the dangers of working with these substances, chemicals, materials. Keep copies of training certificates at jobsite.
- Provide proper personnel protective equipment, as required.
- Train employees in the first-aid and medical emergency procedures associated with each material.
- Keep copies of all MSDSs at the jobsite.
- Bulk fuel storage is not allowed onsite.

EMERGENCY MEDICAL PROCEDURES

The purpose of this program is to establish standard jobsite procedures for reporting accidents, administering first aid, and emergency medical procedures.

Each subcontractor and sub-subcontractor shall maintain a Cal/OSHA-approved First Aid Kit on the Project at all times. Each subcontractor shall designate an employee qualified in first-aid treatment as their Safety Coordinator. It shall be the Safety Coordinator's responsibility to treat minor injuries and complete and submit required accident reports to Webcor/Obayashi Joint Venture.

Minor Injuries

Minor injuries are those which require only immediate first-aid treatment and do not result in lost work time.

In the event of a minor injury, the subcontractor's Safety Coordinator shall provide first aid and/or take the injured employee to the designated medical center or clinic for treatment and checkup if necessary.

Persons who have sustained head injuries, major impacts, or whose injuries are the result of a fall shall be evaluated and stabilized by professional medical personnel and provided transportation to the medical facility by the subcontractor or EMT.

Upon return from treatment, the employee shall return to work <u>ONLY</u> if so released in writing by the attending physician.

All minor accidents shall be a topic of discussion at the subcontractor's next scheduled Safety Meeting, to include cause of accident and preventive measures to be taken to avoid future similar accidents.

Major Injuries

Major injuries or illness are those which require extended medical treatment with hospitalization for more than 24 hours resulting in loss of work time, or result in death, disfigurement, or dismemberment.

In the event of a major injury, the first person to encounter the injuries shall summon others to notify the Webcor/Obayashi Joint Venture Field staff and provide the appropriate first-aid treatment if qualified. Any subcontractor or sub-subcontractor may dial 911 to request medical assistance. Emergency vehicles

shall be directed to enter the Project at site entrance that will be determined as conditions change on the logistic map.

Upon entering the project, the emergency vehicle shall be directed to the exact location of the injured.

While awaiting arrival of the Emergency Vehicle(s), the injured shall not be moved unless he/she is in immediate danger of additional injury in his/her current location. Equipment and material involved in or responsible for the accident shall not be disturbed unless it presents an additional danger to the injured person(s).

The closest Emergency Medical Facility is:

St. Francis Health Center 24 Willie Mays Plaza San Francisco, CA 94107-2134 (415) 972-2249

Immediately after the accident, Webcor/Obayashi Joint Venture will meet with the responsible subcontractor's Superintendent and/or Foremen, review the conditions, and direct the appropriate corrective action. The subcontractor's Safety Coordinator shall complete and submit a copy of all required reports to Webcor/Obayashi Joint Venture.

Within 24 hours of a major injury, Webcor/Obayashi Joint Venture shall conduct a Safety Meeting with attendance required of all jobsite personnel. Topics to include: cause of accident, nature of injury, immediate prognosis for full recovery from injury (if available), and preventive measures to be taken to avoid future similar accidents.

ACCIDENT / INJURY MANAGEMENT

Accident Reporting

All on-site incidents and accidents must be reported to Webcor/Obayashi Joint Venture Project Management immediately. All accidents resulting in industrial injuries or illnesses occurring on the jobsite will be thoroughly investigated. The investigation will be conducted by the controlling employer's Project Management, supervisor and Safety Coordinator, under the direction of Webcor/Obayashi Joint Venture Project Management. This includes accidents, injuries and illnesses of workers whether the injury resulted in medical treatment; no claim was filed, or is a non-industrial injury. Completion of appropriate forms, as defined in the Incident Reporting Appendix must be completed immediately after occurrence.

Accident Investigation

The initial accident investigation is to be completed within 24 hours, with immediate notification of Webcor/Obayashi Joint Venture safety (refer to Incident Reporting Appendix). Identification and review process of root causes must be completed. Corrective actions, identification of persons responsible for corrective actions, and date of completion must be established. Follow up documentation verifying corrective action completion is required. Lessons learned from root cause analysis reviews will be shared with the project, regionally and globally.

Investigation reports of accidents or injuries requiring medical treatment must include medical treatment forms and completed first report or injury forms.

This project requires that an Incident Investigation form be completed for all on-the-job accidents. The form is contained with the Incident Reporting Appendix. This form must be completed as soon as possible (limit - within 1 working day) after occurrence of any injury that results in medical treatment or property damage. After completion, the form must be returned to Webcor/Obayashi Joint Venture Project Management/Safety for corrective action and processing.

Copies of all accident investigation documentation must be submitted to the Webcor/Obayashi Joint Venture Regional Safety Director. If required by law, injury notification to OSHA must be coordinated through the Webcor/Obayashi Joint Venture Regional Safety Director and the Corporate Safety Director.

Accident Analysis

Webcor/Obayashi Joint Venture provides a safe and healthful work environment for all workers through progressive, proactive injury prevention planning. Job pre-planning and identification of up-coming potentially hazardous activities is supported by regular review of trend analysis.

To identify root causes of accidents and at-risk behavior Webcor/Obayashi Joint Venture and subcontractor management will be required to, within 48 hours of the incident, conduct a "lesson learned" meeting. The meeting will analyze any injury accidents, environmental incident, or impact to existing facilities and operations. Accident trends will be identified and plans developed to prevent additional incidents. A complete Root Cause Analysis will be performed involving at least the Webcor/Obayashi Joint Venture and Subcontractor Project Teams. The mission of these meetings will be to identify problem areas, develop specific action plan(s) to address root causes and at-risk behaviors, and to immediately implement corrective actions. Webcor/Obayashi Joint Venture will periodically review implemented plans for effectiveness. Lessons learned from root cause analysis reviews will be shared with the project, regionally and globally.

RESPONSIBILITIES FOR SAFETY and LOSS CONTROL

Overview

The objective of this project safety overview (PSO) is to establish that safety and health must be addressed throughout the entire project. The prevention of accidents and protection of property are company values and are integral to our success. All safety issues shall receive active support and participation by the entire project team.

The principles of safety and loss control are intended to prevent injuries on the jobsite and to reduce the potential for damage to property and equipment. No phase of construction is of greater importance than incident prevention. Accidents that result in personal injury or damage to property and equipment represent needless waste and loss.

Planning for safety starts with project design and continues through purchasing, fabrication and construction in all phases of the project. Practical steps will be taken to maintain an Injury Free Environment. All subcontractors must accept responsibility for preventing accidents and be responsible for thorough safety and loss control training and instruction for their workers.

26

The primary objective of the Webcor/Obayashi Joint Venture PSO is to coordinate the elimination or reduction of risk associated with the construction of the project. Associated missions are to promote safe work practices/behaviors, prevent accidents, prevent worker injuries, prevent damage to property, and promote maximum efficiency and effect savings by reducing unplanned business interruptions.

Active participation by the management of Webcor/Obayashi Joint Venture, subcontractors, tiered subcontractors and all workers will make the program effective and successful by coordinating the participants' efforts in performing the following tasks:

Providing a safe environment in which workers can perform high quality work.

Using job hazard analysis pre-task safety planning as a tool to reduce injury to persons and property.

Conduct jobsite safety audits to locate and abate unsafe work practices/behaviors and unsafe conditions.

Protecting the public and property potentially affected by Webcor/Obayashi Joint Venture sites.

Educating and training workers through:

- New hire/site specific safety orientation
- Safety meetings
- Task specific safety training; i.e., hazardous communications (HAZCOM), construction safety practices, excavation and trenching safety, confined space entry, equipment operations, etc.
- Mandatory personal protective equipment (PPE) programs
- Immediate injury reporting and effective record keeping to maintain an up-to-date accident experience and trends analysis
- Use of accident investigation information to abate deficiencies and eliminate any additional losses

Webcor/Obayashi Joint Venture Management Team

Webcor/Obayashi Joint Venture Management Team is responsible for construction management services for the Transbay Transit Center and for:

- Encouraging, reinforcing and modeling Webcor/Obayashi Joint Venture culture, including Injury
 Free Environment initiatives
- Participating in the development and assessment of EH&S leading indicators
- Reviewing and approving project corrective action/recovery plans.
- Instituting accountability when action plans and culture are not maintained
- Has the authority to stop any operations that pose a potential threat

Webcor/Obayashi Joint Venture Project Manager (Richard Gangitano)

The Webcor/Obayashi Joint Venture Project Manager is responsible for construction management services for the Transbay Transit Center and for:

- Determining if contract documents and specifications support the project's safety missions and objectives
- Monitoring subcontractor selection process and adherence to established guidelines
- Periodically auditing subcontractor's safety plans for compliance with the Webcor/Obayashi Joint Venture 's EHSP

- Participating in pre-task planning and subcontractor pre-construction safety meetings
- Being aware of loss control and public protection requirements of the project
- Participating in fact finding, root cause analysis, and the implementation of corrective actions associated with injury/incident investigations
- Documenting weekly jobsite safety audits
- Facilitating monthly craft feedback luncheon
- Supporting Webcor/Obayashi Joint Venture EHS personnel and cooperating with all designated personnel in obtaining corrective actions necessary to comply with the Webcor/Obayashi Joint Venture EHSP
- Has the authority to stop any operations that pose a potential threat
- Promoting and supporting our Injury Free culture

Webcor/Obayashi Joint Venture Project Superintendents (Michael Poole)

It is the responsibility of Webcor/Obayashi Joint Venture Superintendents to oversee safety on jobsite. Their EHS responsibilities include:

- Overseeing the planning and execution of all work in compliance with the Webcor/Obayashi Joint Venture EHSP and contract specifications
- Being aware of loss control and public protection requirements identified in the safety specifications of the contract documents
- Completing daily jobsite safety audits and reviewing completed jobsite safety audits to ensure identified hazards are addressed in a timely manner
- Participating in pre-task planning, and subcontractor pre-bid, pre-construction and/or kick-off meetings
- Monitoring and participating in job hazard analysis and pre-task planning
- Requiring supervisors and workers to use personal protective equipment in accordance with the Webcor/Obayashi Joint Venture EHSP and local, state and federal safety regulations
- Participating in fact finding, root cause analysis and the implementation of corrective actions associated with injury/incident investigations
- Ensuring Injury Accident Investigation Packets are accurately completed and forwarded to designated individuals
- Participating in and encouraging weekly tool box/tailgate safety meetings, and evaluating their effectiveness
- Taking appropriate action to abate identified unsafe conditions and practices and document corrective actions.
- Supporting Webcor/Obayashi Joint Venture EHS, and cooperating with all designated project safety personnel in obtaining corrective actions necessary to comply with the Webcor/Obayashi Joint Venture EHSP
- Has the authority to stop any operations that pose a potential threat
- Promoting and supporting Injury Free culture

Webcor/Obayashi Joint Venture Project EHS Manager (Raymond Ramierez)

The Webcor/Obayashi Joint Venture Project EHS Manager has authority for safety and health on the project. The Webcor/Obayashi Joint Venture EHS Professional is considered to be the program administrator and has the authority delegated by Webcor/Obayashi Joint Venture Corporate EHS to implement and promote safety. Duties of Webcor/Obayashi Joint Venture Project EHS Manager include:

- Helping to familiarize Webcor/Obayashi Joint Venture and subcontractor project managers, superintendents and supervisors with the Webcor/Obayashi Joint Venture EHSP. These individuals must be familiar with safety and health hazards to which all workers may be exposed, as well as applicable laws, regulations and safety rules and policies.
- Supporting project management in achieving an injury, incident and impact free environment.
- Help assure that all workers are trained in accordance with applicable requirements
- Helping to ensure that observation, inspection, recognition, evaluation and abatement of hazards are conducted on a continuing basis
- Continually developing new methods for abating hazards
- Helping to ensure that hazards are abated in a timely and effective manner
- Reporting all injuries immediately to Webcor/Obayashi Joint Venture Project Management.
 Webcor/Obayashi Joint Venture EHS also has the responsibility for overseeing development, implementation and maintenance of the project's safety program by:
- Requiring subcontractors to incorporate the requirements of the Webcor/Obayashi Joint Venture's EHS Plan into their safety programs and safety orientation if theirs are less protective than those of. Webcor/Obayashi Joint Venture.
- Expediting corrective action(s) to abate any observed or potential safety exposure(s) to workers.
- Requiring Webcor/Obayashi Joint Venture Project Management and Safety Coordinators to continuously monitor Webcor/Obayashi Joint Venture and the subcontractor's safety performance and expedite abatement action(s).
- Overseeing the implementation of emergency response procedures, and helping to assure that Webcor/Obayashi Joint Venture and subcontractor's personnel are trained to handle onsite emergencies.
- Setting project missions and milestones and reporting indicators for all project personnel.

Webcor/Obayashi Joint Venture EHS is further responsible for monitoring the subcontractor's compliance with the Webcor/Obayashi Joint Venture EHSP. Webcor/Obayashi Joint Venture EHS must help ensure that the guidelines, rules and procedures in this document are followed for site work, being familiar with local emergency services and conducting or taking the necessary steps to help ensure that tool box/tailgate safety meetings are conducted before work startup. Additional meetings may be required for specific job tasks or site activities. Webcor/Obayashi Joint Venture EHS also must help monitor the maintenance and inspection of PPE, onsite hazards, the physical condition of site personnel, and perform daily safety audits of work site activities.

Additional duties include maintaining safety files, which will include training and applicable medical certifications, environmental testing and special associated training, tool box/tailgate meeting notes and rosters, safety observation/audit reports, investigation reports including near-misses, injury summaries, required safety permits, security issues, or other safety and health documentation, as applicable. Webcor/Obayashi Joint Venture EHS has the authority to stop any operations that pose a potential threat to site personnel.

Furthermore, Webcor/Obayashi Joint Venture EHS will:

Report unsafe acts and conditions to the worker's supervisor and/or safety coordinator for prompt corrective action and stop all life threatening situations immediately upon knowledge. Webcor/Obayashi Joint Venture requires prompt correction of safety infractions.

Help monitor the subcontractor selection process and adherence to established environmental safety and health guidelines

If the subcontractor does not make immediate corrections after initial notification, Webcor/Obayashi Joint Venture EHS will:

- Notify the subcontractor's Project Management in writing to make prompt corrective action to help eliminate construction safety concerns.
- Forward copies of the written notice to Webcor/Obayashi Joint Venture Project Management
- Develop the direction to help resolve outstanding construction safety issues and maintain documentation of corrective actions

Help ensure that the proper steps are taken in the case of emergencies when a major event resulting in a fatality, multiple injuries, or property loss occurs. Webcor/Obayashi Joint Venture EHS is responsible for requiring that we preserve the accident scene in an "as is" condition, including any construction equipment involved, to allow for a proper investigation. Webcor/Obayashi Joint Venture EHS must order, if necessary, the area or piece of equipment to be stabilized to preclude further injuries or loss. Notify Webcor/Obayashi Joint Venture Project Manager should we be subjected to an OSHA (federal or state) inspection. Should citations, warnings or safety violations be issued, we copies to Webcor/Obayashi Joint Venture Corporate EHS manager within 48 hours.

NOTE: Webcor/Obayashi Joint Venture EHS manager may assign all or some of these tasks to other responsible persons as appropriate.

Webcor/Obayashi Joint Venture Project Engineer (David Fields)

The Webcor/Obayashi Joint Venture Project Engineer assists the Webcor/Obayashi Joint Venture Project Manager with his/her responsibilities for construction management services for the project. This person will:

• Complete weekly jobsite safety audits

- Participate in pre-task planning, and subcontractor pre-bid, pre-construction, and/or kick-off meetings
- Assist with jobsite safety startup, safety orientations, and craft feedback luncheons
- Participate in fact finding, root cause analysis, and implementing corrective actions to prevent further occurrences on all injury/incident investigations
- Attend and/or participate in jobsite safety meetings

Webcor/Obayashi Joint Venture Supervisor/ Foremen (Michael Poole)

The Webcor/Obayashi Joint Venture Supervisor/Foreman will interface daily with his/her workers. Therefore, the Webcor/Obayashi Joint Venture Supervisor/Foreman will have a major influence on the effectiveness of the safety program and accident experience. Each Supervisor/Foreman's construction safety responsibilities will include:

- Training and instructing workers in safe work practices for all tasks to which they are assigned
- Helping ensure crew participation in pre-task planning
- Helping ensuring availability of and enforce the proper use of jobsite tools and PPE
- Monitoring the work area for unsafe acts and conditions and instituting immediate corrective action
- Setting a good example for workers
- Pre-planning activities to help ensure workers are properly trained in applicable safety requirements
- Conducting daily pre-job meetings to include review of day's activities and associated hazards
- Ensuring all injury reports are properly completed and submitted to Webcor/Obayashi Joint Venture EHS or designee
- Participating in fact finding, root cause analysis, and the implementation of corrective actions
 associated with injury/incident investigations, and providing information regarding these actions
 to Webcor/Obayashi Joint Venture Project Management/Regional Leadership
- Reporting and assisting with the resolution of near miss incidents
- Helping provide first aid care for injured workers
- Promoting and supporting Injury Free culture
- Leading tool box/tailgate safety meetings with the crew to:
- Encourage participation
- Discuss observed accident trends and causes
- Plan construction safety into crew's work activities
- Take action to correct safety-related concerns

Webcor/Obayashi Joint Venture Project Safety Coordinator (TBD)

The Webcor/Obayashi Joint Venture Safety Coordinator's primary responsibility is to ensure immediate corrective action of observed unsafe acts and unsafe conditions. This person will:

- Report unsafe acts and conditions to the worker's supervisor and/or safety coordinator for prompt corrective action and stop all life threatening situations immediately upon knowledge
- Orientate all new Webcor/Obayashi Joint Venture workers according to the Project Site-Specific Safety Orientation
- Make twice daily job site safety audits
- Facilitate daily safety coordination meetings with subcontractor safety coordinators (as applicable)
- Provide appropriate materials and conduct weekly tool box/tailgate meetings or safety meetings, as well as:
- Review meeting reports for attendance
- Help implement required training programs for workers
- Report, in writing to the project EHS manager the names of individuals and their supervisors who
 are continually observed to violate construction safety requirements, with copies to
 Webcor/Obayashi Joint Venture Project Management. Webcor/Obayashi Joint Venture Project
 Management may require that we remove these individuals and/or their supervisors from the job
 site. Also, Webcor/Obayashi Joint Venture Project Management and/or Webcor/Obayashi Joint
 Venture EHS is/are authorized to order a work stoppage until present unsafe conditions are abated.
- Report all injuries immediately to Webcor/Obayashi Joint Venture EHS Manager.
- Participate in fact finding, root cause analysis, and resolution on all injury/incident investigations
- Participate in completion and forwarding of all Injury Accident Investigation Packets (injury, liability, property damage, and the like) to Webcor/Obayashi Joint Venture Claims Manager.
- Promote and support Injury Free culture.
- Keep on file the following:
- Updated chemical management plan, including chemical inventory lists and Material Safety Data Sheets (MSDSs) for all products used or stored onsite

Subcontractor Responsibilities

The subcontractor has overall responsibility for accident prevention and implementation of this Webcor/Obayashi Joint Venture EHSP for anyone under their control, including their respective employees, vendors and suppliers. This responsibility is shared with the tiered subcontractors. . Where subcontractor is not using Safety Professional(s)/Safety Coordinator(s) the subcontractor will assign safety responsibilities to a member of subcontractor Project Management. This assignment is subject to approval by Webcor/Obayashi Joint Venture Management and Webcor/Obayashi Joint Venture EHS, or designee.

Subcontractors will submit a copy of their company's safety program prior to beginning work. All subcontractor workers must be orientated to their company's safety program as well as to applicable sections of this Webcor/Obayashi Joint Venture EHSP.

The subcontractor may be responsible for providing their Safety Professional(s)/Safety Coordinator(s) or designee with a reliable communication method or device in order to contact Webcor/Obayashi Joint

Venture Project Management and Webcor/Obayashi Joint Venture EHS during emergency response and/or other safety related communications.

Although many existing hazards may be corrected through informal communications between the subcontractor's Safety Professional/Safety coordinator or designee and members of Webcor/Obayashi Joint Venture Project Management, all corrective actions must be documented, with copies forwarded to Webcor/Obayashi Joint Venture Project EHS Manager.

Subcontractor's Project Manager

The subcontractor's Project Manager is responsible for:

- Planning and monitoring all work performed for compliance with the objectives of the Webcor/Obayashi Joint Venture EHSP, subcontractor's safety program, and federal, state and local safety and health regulations
- Authorizing immediate correction of any existing construction safety-related concerns
- Fully supporting the designated Safety Coordinator and cooperating with all designated project safety personnel in obtaining corrective actions necessary to comply with the Webcor/Obayashi Joint Venture EHSP
- Completing weekly safety audits
- Participating in pre-task planning and subcontractor kick-off meetings
- Participating in fact finding, root cause analysis, and resolution on all injury/incident investigations
- When requested, attending special construction safety meetings

Subcontractor Superintendent/Supervision/Foremen

All supervisory personnel shall have as a minimum the OSHA 30 Hour Construction Safety training within the prior four years and possess a current CPR /First Aid and AED certification. In addition supervisory personnel shall have at a minimum 5 years' experience as a superintendent in a similar type of project. Responsibilities of Subcontractor Superintendent/Supervisor/Foremen are the same as Webcor/Obayashi Joint Venture Superintendent/Supervisor/Foremen, plus:

• Attending weekly contractors' safety meetings

Subcontractor's Safety Professional

This person will:

- Report all incidents and injuries immediately to Webcor/Obayashi Joint Venture Project Management and Webcor/Obayashi Joint Venture EHS
- Perform continuous safety audits of all their respective trade contractors and their subcontractors' work areas throughout the entire workday and take immediate action to eliminate all unsafe acts and/or conditions. These observations, along with corrective actions taken will be reported to the appropriate member of Webcor/Obayashi Joint Venture Project Management, the subcontractor's own management, and Webcor/Obayashi Joint

Venture EHS, using the SafeSiteOne Safety Inspection Report. These forms will be completed daily and submitted to Webcor/Obayashi Joint Venture Project Management/EHS.

- Serve as technical advisors to their project management team on safety and health planning, training and problem resolution issues.
- Ensure that prior to the commencement of any work activity; every Supervisor/Foreman reviews each task assignment with every affected employee to ensure a comprehensive understanding of the safety requirements and precautions to be followed while performing this work. The Safety Professional(s) and Supervisor/Foremen should further ensure that all of the necessary guards are in place, safety equipment is provided, and other required steps are taken prior to starting the work.
- Each Safety Professional has the right and the authority to direct stoppage of any work of any contractor whenever imminent danger to life and health exists.
- Each Safety Professional has the right and authority to stop any and all hazardous work activities being performed by his/her company or their subcontractors until necessary corrective actions are taken.
- Ensure that appropriate personal protective equipment is provided and its use enforced
- Enforce their company's safety program and disciplinary procedures
- Accompany Webcor/Obayashi Joint Venture's supervisory personnel as directed and perform joint inspections of work areas and activities
- Orient all new subcontractor personnel to the site's safety program prior to work commencement
- Complete and forward all claim forms (injury, liability, property damage, and the like).
- Attend and participate in daily Safety Coordination Meetings
- Participate in accident investigations and recommend proper courses of corrective action.
 When serious accidents occur, this task will be performed in conjunction with
 Webcor/Obayashi Joint Venture EHS and Webcor/Obayashi Joint Venture and the
 subcontractor Project Management or their representatives.
- Provide appropriate materials for those conducting weekly tool box/tailgate meetings or safety meetings, as well as:
 - Review safety meeting reports for attendance
 - Attend and periodically conduct tool box/tailgate meetings to evaluate their effectiveness
 - Implement required safety training programs for subcontractor employees and supervisors

No full time Safety Professional shall be assigned any duties other than assuring the safety and health of the personnel employed by their company or their subcontractors.

Subcontractor's Safety Coordinator

The subcontractor's Safety Coordinator's responsibilities include assuring immediate corrective action to eliminate observed unsafe acts and unsafe conditions. This person will:

- Report all incidents and injuries immediately to Webcor/Obayashi Joint Venture Project Management/EHS.
- Orient all new subcontractor personnel to the site's safety program prior to work commencement
- Make daily job site safety observations/audits (to be documented daily) and provide copies of documentation to Webcor/Obayashi Joint Venture Project Management and Webcor/Obayashi Joint Venture EHS
- Complete and forward all claim forms (injury, liability, property damage, and the like).
- Attend and participate in daily safety coordination meetings
- Participate in accident investigations and recommend proper courses of corrective action.
 When serious accidents occur, this task will be performed in conjunction with
 Webcor/Obayashi Joint Venture Project Management/EHS and subcontractor Project
 Management or their representatives.
- Provide appropriate materials for those conducting weekly tool box/tailgate meetings or safety meetings, as well as:
 - Periodically conduct tool box/tailgate meetings
 - Implement required training programs for workers and supervisors
 - Provide necessary information for the obtaining of motor vehicle records for all crane operators on site

Everyone's Responsibilities

- Report injuries *immediately* to supervision
- Work according to good safety practices as posted, instructed and discussed
- Comply with Webcor/Obayashi Joint Venture EHSP and subcontractor's safety program
- Use all required safety devices
- Report any unsafe situation or act to supervisor and/or designated Safety Coordinator/designee immediately (unsafe conditions and acts must be corrected when noticed to effectively prevent accidents)
- Maintain a clean and safe work area
- Come to work alert and free of any impairment that may affect safety
- Follow the site's Safe Work Practices
- Promote and support the Injury Free Environment: Agree to be held accountable for your safety, and the safety of others

- In addition, EVERYONE is held accountable for their designated assignments of responsibilities as denoted in their respective definitions; i.e., Project Manager, Superintendent, etc.
- Refrain from performing any work which may feel unsafe or for which proper equipment and/or training have not been provided

SAFETY DISIPLINARY POLICY

Under Webcor/Obayashi Joint Venture, all employees are required to follow company safety policies and operating procedures. When needed, employees will be provided with additional training and information, or retraining to maintain their knowledge.

Although Webcor/Obayashi Joint Venture reserves the right to discharge "at will," we believe that employees found performing work in an unsafe manner that would endanger the employee or another employee shall be subject to discipline or termination by management. Webcor/Obayashi Joint Venture strictly maintains a zero tolerance policy towards violations involving, but not restricted to: fall protection, lock-out/tag-out, and confined space.

The Webcor/Obayashi Joint Venture Project Management/Site Safety Manager will determine the course of action best suited to the circumstances. The steps to be taken at a minimum shall include the following:

- <u>Verbal Warning</u> As the first step in correcting unacceptable behavior, the Supervisor shall review the pertinent facts with the employee. The Supervisor will consider the severity of the problem, and the employee's past performance. A verbal warning will be issued to the employee, if necessary; the employee will be placed on probation.
- <u>Written Warning</u> If the unacceptable performance continues, the next step will be a written warning. The written warning will clearly state the safety policy that was violated. Probation will be a part of the written warning. It may also include time off without pay. At the completion of the probationary period, the supervisor will meet with the employee to determine if the employee has achieved the required level of performance.
- <u>Termination</u> The employee may be terminated if he does not improve his performance while on probation, or has violated another company safety policy within twelve months.

LADDER SAFETY RULES

General:


- Inspect before use for physical defects.
- Ladders are not to be painted except for numbering purposes.
- Do not use ladders for skids, braces, workbenches, or any purpose other than climbing.
- When you are ascending or descending a ladder, do not carry objects that will prevent you from grasping the ladder with both hands.
- Always face the ladder when ascending and descending.
- If you must place a ladder over a doorway, barricade the door to prevent its use and post a warning sign.
- Only one person is allowed on a ladder at a time.
- Do not jump from a ladder when descending.
- All joints between steps, rungs, and side rails must be tight.
- Safety feet must be in good working order and in place.
- Rungs must be free of grease and/or oil.

Stepladders


- Do not place tools or materials on the steps or platform of a stepladder
- Do not use the top two steps of a stepladder as a step or stand.
- Always level all four feet and lock spreaders in place.
- Do not use a stepladder as a straight ladder.

Straight type or extension ladders


- All straight or extension ladders must extend at least three feet beyond the supporting object when used as an access to an elevated work area.
- After raising the extension portion of a two or more stage ladder to the desired height, check to ensure that the safety dogs or latches are engaged.
- All extension or straight ladders must be secured or tied off at the top.



• All ladders must be equipped with safety (non-skid) feet.



• Portable ladders must be used at such a pitch that the horizontal distance from the top support to the foot of the ladder is about one-quarter of the working length of the ladder.



GENERAL MATERIALS HANDLING SAFETY

General material storage safety:

- Make sure that all materials stored in tiers are stacked, racked, blocked, interlocked, or otherwise secured to prevent sliding, falling, or collapse.
- Post conspicuously the maximum safe load limits of floors within buildings and structures, in pounds per square foot, in all storage areas, except for floor or slab on grade. Do not exceed the maximum safe loads.
- Keep aisles and passageways clear to provide for the free and safe movement of material handling equipment or employees. Keep these areas in good repair.
- Do not store materials on scaffolds or runways in excess of supplies needed for immediate operations.
- Use ramps, blocking, or grading when a difference in road or working levels exists to ensure the safe movement of vehicles between the two levels.
- Do not place materials stored inside buildings under construction within 6 feet of any hoist way or inside floor openings, or within 10 feet of an exterior wall which does not extend above the top of the material stored.
- Segregate non-compatible materials in storage.
- Stack bagged materials by stepping back the layers and cross-keying the bags at least every ten bags high.
- Carefully handle cement and lime delivered in paper bags to prevent the bags from bursting.
- Do not pile cement and lime bags more than ten bags high except when stored in bins or enclosures built for the purpose of storage.
- When bags are removed from the pile, keep the length of the pile at an even height and maintain the necessary step backs every five bags.
- When handling cement and lime bags, wear eye protection preventing any contact with the substance (such as goggles or other sealed eye protection) and wear long sleeve shirts with close fitting collar and cuffs.
- Do not wear clothing that has become hard and stiff with cement.
- Make sure to report any susceptibility of skin to cement and lime burns.
- Make sure that a hand cream or Vaseline and eyewash is provided and kept ready for use to prevent burns.
- Store lime in a dry place to prevent a premature slacking action that may cause fire.
- Do not stack bricks more than 7 feet high. When a loose brick stack reaches a height of 4 feet, taper it back 2 inches for every foot of height above the 4-foot level.
- Never stack bricks, for storage purposes, on scaffolds or runways.
- Always stack blocks; do not throw in a loose pile.
- When stacking masonry blocks higher than 6 feet, taper back the stack one-half block per tier above the 6-foot level.
- When stacking inside a building, distribute the piles to prevent overloading the floor.
- Do not drop or throw blocks from an elevation or deliver blocks through chutes.
- Do not stack lumber more than 20 feet high; if handling lumber manually, do not stack more than 16 feet high.
- Remove all nails from used lumber before stacking.
- Stack lumber on level and solidly supported sills, and such that the stack is stable and self-supporting.

- Stack stored lumber on timber sills to keep it off the ground. Sills must be placed level on solid supports.
- Place cross strips in the stacks when they are stacked more than 4 feet high.
- If not racked, stack and block structural steel, poles, pipe, bar stock, and other cylindrical materials as to prevent spreading or tilting.
- Wear heavy gloves when handling reinforcing steel.
- When bending reinforcing steel on the job, use a strong bench set up on even dry ground or a floor to work on.
- Carefully pile structural steel to prevent danger of members rolling off or the pile toppling over.
- Keep structural steel in low piles, giving consideration to the sequence of use of its members.
- Stack corrugated and flat iron in flat piles, with the piles not more than 4 feet high; place spacing strips between each bundle.
- Frequently inspect stock piles of sand, gravel, and crushed stone to prevent their becoming unsafe by continued adding to or withdrawing from the stock.
- Do not remove frozen material in a manner that would produce an overhang.

General Rigging Equipment Safety:

- Inspect rigging equipment for material handling prior to use on each shift and as necessary during its use to ensure that it is safe. Remove defective rigging equipment from service.
- Never load rigging equipment in excess of its recommended safe working load.
- Remove rigging equipment when not in use from the immediate work area so as not to present a hazard to employees.
- Mark special rigging accessories (i.e., spreader bars, grabs, hooks, clamps, etc.) or other lifting accessories with the rated capacity. Proof tests all components to 125% of the rated load prior to the first use. Maintain permanent records on the job site for all special rigging accessories.

Disposal of waste materials:

- Whenever materials are dropped more than 20 feet to any point lying outside the exterior walls of the building, use an enclosed chute of wood or equivalent material.
- When debris is dropped without the use of chutes, make sure that the area onto which the material is dropped is completely enclosed with barricades at least 42 inches high and 20 feet back from the projected edge of the opening above. Post at each level warning signs of the hazard of falling materials. Do not remove debris in this lower area until debris handling ceases above.
- Remove all scrap lumber, waste material, and rubbish from the immediate work area as the work progresses.
- Make sure to comply with local fire regulations if disposing of waste material or debris by burning.
- Keep all solvent waste, oily rags, and flammable liquids in fire-resistant covered containers until removed from the work site.

FIRE PREVENTION PROGRAM

Purpose:

To reduce to a minimum the possibility of fire damage and associated losses incurred during the construction of the Project.

The following program, by no means complete, is the guide to be used on the Project to aid in preventing the spreading of materials loosed by fires and gases associated with combustion, etc.

Fire Protection

- All temporary electric service, equipment, and wiring must be in accordance with Cal OSHA and NFPA 70, National Electric Code (NFPA 241, Section 4-1.1).
- Storage of any material within 10 feet of fire hydrants is strictly prohibited.
- Work areas shall be policed on a regular basis to prevent accumulation of material. All combustible waste material, dust, and debris shall be removed from the building and its immediate vicinity at the end of each work shift, or more frequently as necessary, for Safe operations (NFPA 241, Section 3-4.1).
- No motors or machinery shall be left running during nonworking hours except as specifically directed by Webcor/Obayashi Joint Venture.
- All heating equipment shall have necessary Safety devices and shall be wired, piped, and operated according to all applicable codes, rules and regulations, and manufacturers' instructions.
- All tarps and blankets shall be of fire-retardant material.
- All fuel and solvent containers shall be in approved containers and placed on drip pans. Storage of these materials shall be in accordance with product Material Safety Data Sheets, statutory Hazardous Material requirements, and Fire Department requirements.
- No open or burning fires shall be permitted onsite. Anyone doing so will be subject to immediate dismissal.
- No solid fuel shall be permitted on the site.
- Fire extinguishers shall be placed and maintained on the job in conspicuous and identified locations per Cal/OSHA Title 8 Construction Safety Orders, Article 36, Section 1922, (a), (1). These fire extinguishers shall not be moved or discharged, except for fighting a fire. Anyone discharging an extinguisher as a prank will be subject to immediate dismissal.
- All gas bottles, such as propane, oxygen, and acetylene, shall be stored and secured in a vertical position in areas designated by Webcor/Obayashi Joint Venture. All stored bottles shall be capped. Oxygen and acetylene will not be stored within 20 feet of each other or must be separated by a one-half-hour-rated fire barrier. At no time during construction shall propane or LPG be stored inside of a structure or building.
- All oxygen and acetylene in use shall be in proper carts with required separations and with an attached 10 BC, minimum, fire extinguisher.
- During welding or cutting operations, a fire watch with fire extinguisher will be required and shall be the responsibility of the subcontractor or its sub-subcontractor performing the work. The need of a hot work permit may be needed, depending on location and circumstances for such. Permits will be obtained from the Project Safety Manager.

Fire Fighting

- Appropriate action is the key to the prevention of loss of life and property damage. This action in the first minute is worth gallons of water ten minutes later.
- If a fire occurs, notify the local fire department and Webcor/Obayashi Joint Venture immediately.
- Extinguish fire with a noncombustible, such as sand, or an available fire extinguisher.
- Remove or shut off fuel supply, such as removing debris or stored material, or shutting off fuel supply.

Welding and Cutting Permit Program for "Hot Work"

- The Site Safety Manager will act as the Fire Safety Manager.
- Each subcontractor shall notify Webcor/Obayashi Joint Venture of proposed "Hot Work" through a "Welding/Cutting Permit" application to the Fire Safety Manager.
- The Fire Safety Manager shall review the Permit form with the subcontractor to assure that all areas of concern are accounted for in fire protection.
- The Fire Safety Manager shall keep a log of all Permits.
- Permissible Areas:
 - New construction: When all fire prevention measures are taken, permits shall be authorized for the work.
 - New construction work shall require the presence of a dedicated fire extinguisher (20 lb, ABC), provided by the subcontractor performing the work, and any other preventive measures as may be necessary for protection of life and property, such as fire blankets, water supply, etc.
 - The subcontractor and the Fire Safety Manager shall ensure that the surrounding area(s) are free of combustible material per NFPA 51B.
 - When the work is of the nature that "hot" material may fall to areas below, the subcontractor and the Fire Safety Manager shall ensure that those areas are free of combustible material or material that may otherwise be damaged. Work in place must be protected by the subcontractor performing the work.
 - When "Hot Work" is performed in Permit Required Confined Spaces, the applicable Standards will be followed for Permit Required Confined Space work.
 - "Hot Work" shall not be performed near fuel storage areas or other areas where combustible vapors may accumulate.
 - Occupied Buildings: "Hot Work" shall not be performed in occupied buildings without notification of the local Fire Department responding agency (local Engine Company).
 - The fire suppression system for the building must be in operation.
 - The appropriate Building or Department Managers must be notified and the work coordinated with their operations.
 - Preparation for the work and clearing of combustible materials shall be in accordance with NFPA 51B. Combustible material shall be cleared from the work area by a distance of 35 feet.

Office, Tool Sheds, Etc.

- Shall be constructed of fire-resistive materials and heated with approved fire-safe heating devices in accordance with manufacturers' instructions.
- Shall be separated from materials which present extraordinary fire hazards in accordance with NFPA 241, 241, Table 2-1.1).

- Shall be equipped with a minimum of one 20-lb. ABC fire extinguisher each, in accordance with Cal/OSHA Title 8 Construction Safety Orders, Article 36, Section 1922, (a), (1).
- Shall have a 40-gallon waste container adjacent to it.
- Shall not be used to store oily rags, oily clothes, or fuels.

The principles outlined above should provide a reasonable change for a fire-free job. Strict adherence to the intent of this program is to be considered a contractual requirement. (See attached appendix for Hot Work Permit.)

APPENDIXES

ASBESTOS ABATEMENT PROGRAM

THE CHARACTERISTICS OF ASBESTOS

There are no visible signs that asbestos is particularly hazardous. Also, no immediate side effects are experienced by workers after exposure. But this common mineral can cause lung disease, cancer and even death if not handled safely. This is why the Standard requires that workers who don't really work directly with asbestos, but who may have incidental exposure, must receive at least "Asbestos Awareness" training.

To help address OSHA's concerns, and provide the awareness training needed by employees under the regulation, this program is designed to present fundamental information.

Employees should understand how long-term exposure to asbestos can harm the human body. Employees should recognize the areas where asbestos may be located in their project.

Employees should know which asbestos and asbestos-containing materials should be repaired and/or removed.

Employees should understand how to avoid potential hazardous maintenance and custodial activities that could lead to asbestos exposure.

Employees should know what personal protective equipment to use to protect against asbestos exposure.

Employees should understand which safe work practices should be used when helping with a minor asbestos clean-up.

Employees should understand why, when there is the potential for exposure to asbestos, air monitoring and medical surveillance can be important elements in providing a safer workplace.

Employees should be familiar with certain requirements in the OSHA Asbestos Standard...especially those concerning workplace controls and personal protective equipment.

Outline of Major Program Points

The following outline summarizes the major points of information employees should be familiar with.

- Asbestos is a mineral which has many positive qualities. It is:
 - Fireproof.
 - Heat resistant
 - Lightweight.
 - Resistant to most chemicals.
 - Sound-absorbing.
 - And it does not conduct electricity.

- Products that contain Asbestos can be helpful, but they can also be very harmful.
- Asbestos has hidden dangers that you need to know about.
- While most rocks break down into tiny particles, like grains of sand... Asbestos breaks down into small fibers, like strands of rope.
 - These fibers are invisible to the human eye.
 - You need a powerful microscope to see them.
 - These fibers have the strength of steel.
- The biggest problem when dealing with Asbestos fibers is that you cannot:
 - See them.
 - Taste them.
 - Smell them.
- If Asbestos fibers enter your body, they can cause severe damage.
- Asbestos has been used throughout the building and construction industry. It was:
 - Mixed with plaster and wallboard for strength and support.
 - Sprayed onto wall, ceilings, and steel girders for fireproofing.
 - Wrapped around pipes, boilers and heating ducts for insulation.
 - Even in floor and ceiling tiles.
- Several types of workers need to know about the hazards of working with or near Asbestos:
 - Custodial.
 - Engineering.
 - Maintenance.
- Asbestos hazards are so serious that OSHA has issued a Standard requiring that employees be:
 - Trained
 - Monitored.
 - Protected.
- As part of the training in this program, you will learn:
 - The health risks and effects of long-term Asbestos exposure.
 - How to recognize and deal with possible Asbestos hazards.
 - The content of your employer's Asbestos Management Plan.
- Asbestos fibers can float in the air for long periods of time, and can be easily inhaled.
 - They can cause severe damage to the lungs.
 - Yet in most instances there are not any immediate side-effects.
- This exposure to Asbestos fibers can lead to a disease known as "Asbestosis."
 - It can cause shortness of breath.
 - It may cause enlargement of the heart.
 - In extreme cases, it can even cause death.
- Long-term exposure to Asbestos fibers can also lead to cancer.
- People who smoke are especially vulnerable to Asbestos.
 - Cigarette smoke breaks down the lungs' defensive system, and leaves them vulnerable to Asbestos fibers.
 - Smokers are over 50 times more likely to become sick after long-term exposure to Asbestos.
- Some of the ways to reduce your exposure to Asbestos including knowing:
 - Where it is located in your work areas.

- How to recognize potential problems.
- What to do if you find damaged Asbestos materials.
- If Asbestos-Containing materials are located in your workplace, your facility will have an Asbestos Management Plan.
 - The plan will contain a list of Asbestos materials.
 - There should also be a sign o a label at each location to warn you about Asbestos.
 - Notify your supervisor if there is not a sign where Asbestos may be present.
- Asbestos materials that you may encounter generally fit into two categories:
 - Friable.
 - Non-Friable.
- "Friable" Asbestos material can be easily damaged or broken:
 - This can release dangerous fibers into the air.
- "Non-Friable" material is not damaged as easily, but can also release asbestos fibers.
- The three most common materials that contain Asbestos are:
 - Thermal system insulation.
 - Floor tiles.
 - Sprayed-on materials.
- Thermal system insulation is the most common type of friable Asbestos material, and can be found on:
 - Boilers.
 - Utility pipes.
 - Ductwork.
 - Heating systems.
- Keep a look-out for possible problems with this Asbestos material.
 - Even a small tear in the insulation is a potential hazard
- If you encounter damaged insulation, minimize the chance of exposure by acting immediately.
 - Secure the area, even if you are not sure that the material contains Asbestos.
 - Post a warning sign.
 - Notify your supervisor, your facility's environmental manager or an outside company (if appropriate).
- If you cannot fix the situation immediately, you may be asked to temporarily patch the damaged area.
 - Before starting work, put on appropriate personal protective equipment.
 - This may include gloves, a respirator and disposable overalls.
 - Wrap the damaged material with strong plastic.
 - Secure it with duct tape.
- The professionals will find a more permanent solution.
 - When they arrive, keep clear and let them do their work.
- Never handle or remove any Asbestos material unless authorized and properly equipped.
 - If Asbestos material needs to be removed, first talk to your supervisor to find out who in your facility is qualified.
- Floor tiles, as well as the glue used to stick the tiles to the ground, can also contain Asbestos.
 - Although floor tiles are non-friable, if they are damaged they can still release fibers.
 - Look for cuts, grooves or cracks in the material.

- If you notice damage, seal off the area and notify your supervisor.
- Do not grind, cut or break apart floor tiles, since this could release fibers.
- If you need to strip a floor's finish, use the "Wet Method."
 - Dampen the floor so fibers are less likely to become airborne.
 - Use a Low Abrasion Pad, at speeds of less than 300 rpm, for safe cleaning.
- Ceiling tiles may also contain Asbestos.
 - Be careful when changing light bulbs or replacing tiles.
 - Look for broken corners or other damaged areas.
 - Both are signs that the tiles may be releasing fibers.
- Asbestos may also be found sprayed onto ceilings and walls.
 - They are friable materials.
 - They must be handled with extreme caution.
- Sprayed on materials can also peel away from a surface, and the dust and debris could contain Asbestos.
 - Do not sweep or shovel material while "dry."
 - This stirs up fibers into the air where they can be inhaled.
 - Report the problem to your supervisor, who will arrange for clean-up and disposal.
- Depending on the job, you may be asked to assist in the repair or removal of Asbestos at your facility.
 - Make sure that you use proper personal protective equipment.
 - Although Asbestos is not a skin contact hazard, by wearing disposable overalls your decontamination will be much easier.
- You will also need to wear a respirator fitted with special filters, to help prevent you from inhaling fibers.
 - The respirator must be the right size and shape for your face.
 - "Fit test" the respirator to prevent gaps between your face and the mask, so Asbestos fibers cannot "leak" through.
 - You'll be trained to clean and maintain your respirator, as well as how and when to change the filters.
- When cleaning up any Asbestos-Containing materials, never use an ordinary vacuum.
 - Even a shop-grade vacuum will send fibers into the air.
 - Vacuums used for Asbestos clean-up must be fitted with special HEPA filters.
 - These "High Efficiency Particulate" fibers prevent the release of Asbestos fibers into the air.
- Remember to use the "wet method" during clean-up activities.
 - Make sure the Asbestos is wet before, during and after handling, even if a HEPA vacuum is used
 - After any clean-up, "wet wipe" the area with a damp cloth.
 - Be sure to dispose of the cloth properly.
- Asbestos materials must be properly bagged and labeled.
 - Use only official "Asbestos Disposal Bags" for this purpose.
 - When labeling a bag, use a "Generator Label" which lists the name and address of your facility.
- If an Asbestos Disposal Bag becomes torn, seal it immediately with tape.
 - Place the damaged bag inside a new bag and reseal it.

- Place a Generator label on the new outer bag.
- Remember, Asbestos is a regulated waste (it must be hauled to a licensed landfill).
- When helping with an Asbestos cleanup, you may be asked to wear an Air Sampling Device.
 - It measures the airborne concentration of Asbestos fibers in your work area.
 - An air pump is strapped to your waist, and a sampling cassette is taped to the front of your shoulder.
 - After you turn in the cassette, the air sample is analyzed for Asbestos content.
- After any work with Asbestos materials, you must decontaminate yourself and your equipment.
 - This prevents the spread of Asbestos dust and debris.
 - Always use an official decontamination area.
 - It should be equipped with a HEPA vacuum, as well as a plastic drop cloth (to contain any loose fibers).
- Never eat, drink or smoke in these decontamination areas, or any other area where Asbestos is present.
 - This increases your chance of inhaling fibers.
- When decontaminating your clothing, never brush off dust or debris.
 - This sends Asbestos fibers into the air.
 - Use a HEPA vacuum to remove these materials from your clothing before taking it off.
 - Also vacuum your equipment and Asbestos Disposal Bags.
- Remember that your overalls will be contaminated, and must be disposed of as a regulated waste.
 - Seal them in as Asbestos Disposal Bag.
- Scrub your hands and face with soap and water before leaving work.
 - If possible, shower before leaving your facility as well.
 - If not, shower immediately when you get home.
 - This prevents exposure to your family or friends.
- To provide an additional safeguard, you may be asked to participate in a Medical Surveillance Program.
 - This makes certain that you are not exposed to dangerous amounts of Asbestos.
 - It will also verify that you can safely wear a respirator.
- To provide an additional safeguard, you may be asked to participate in a Medical Surveillance Program.
 - This makes certain that you are not exposed to dangerous amounts of Asbestos.
 - It will also verify that you can safely wear a respirator.
- The Medical Surveillance Program requires regular visits to a doctor.
 - You may be asked to take a "breathing capacity" test, or have X-rays taken of your lungs.
 - This is provided free of charge.
 - If you have any questions, consult with your supervisor.
- A review of the most important points of the program:
 - Asbestos may be a hidden danger, but it is not hard to find ways to protect yourself.
 - Know where Asbestos is located in your facility, and check your Asbestos Management Plan.
 - Inspect all Asbestos locations at least twice a year.
 - Record the results of these inspections in an Asbestos Log Book for future reference.
 - Do not disturb Asbestos-Containing materials unless absolutely necessary.
 - Take steps to prevent contamination during operations involving Asbestos.

•	Always remember to decontaminate after coming into contact with any Asbestos materia

LEAD ABATEMENT PROGRAM

This program has been put in place because Webcor/Obayashi Joint Venture recognizes that some of the work we do has the potential to expose our employees to lead. We want to do as much as is practically possible to protect them from lead exposure.

Prior to the start of a project, professionals/Industrial Hygienist in lead detection and abatement will be brought in to do an <u>exposure assessment</u> to determine whether the work environments Webcor/Obayashi Joint Venture employees will be operating in have the potential to expose them to lead. These professionals will be used to give Webcor/Obayashi Joint Venture direction as to how to proceed. It will be our goal to have lead abatement taken care of by licensed lead abatement professionals prior to the arrival of Webcor/Obayashi Joint Venture employees.

To help address OSHA's concerns and provide the <u>lead awareness training</u> needed by employees, this program is designed to present fundamental information.

Lead can be found in a number of workplace environments. Until recently, lead was a common component in paints of all kinds (which can create exposure whenever sanding, "sandblasting," scraping, or even demolition occurs).

Workplace experience and empirical studies have shown that lead is fairly easily absorbed into the body. Breathing airborne lead dust and fumes is the most common route of entry. Lead can also be absorbed if it comes into contact with the mouth or tongue.

Overexposure to lead can occur both on an "acute" basis, where large amounts of lead are absorbed into the body in a short period of time, or on a "long-term" basis where small amounts of lead are absorbed at any one time, eventually accumulating to cause significant health problems.

On May 4, 1993, OSHA published the Interim Final Rule for Lead Exposure in Construction. The Construction Standard establishes "Interim" procedures and work practices that must be followed in construction environments. The OSHA Standard and its compliance requirements are included at the end of this written program. The Lead Standards are "performance based"; the standard will tell you what you have to accomplish.

There is really only one General Requirement in the Lead Standards. This requirement also essentially defines the objectives of the standards as far as OSHA is concerned. That is:

Employers must make sure that no employee is exposed to lead concentrations greater than 50 micrograms per cubic meter of air, averaged over an eight-hour period in any 24-hour day.

The rest of the standard addresses how to accomplish that goal.

Typically, OSHA requires that you use the following methods to protect your employees:

- Engineering controls.
- Work-practice controls.
- Respiratory protection.
- Personal protective clothing and equipment other than respirators.
- Hygiene facilities and practices.
- Housekeeping.
- Employee information and training.

OSHA requires that every employer who is covered by these Standards provide "Information and Training." For employers in the Construction Industry, it requires that they meet the training requirements of the Hazard Communication Standard ("Right To Know"). Information that must be given employees under the Hazard Communication Standard includes:

- The hazards associated with lead exposure.
- Warning signs and labels that can be found on materials containing lead.
- How to find information about materials containing lead on Material Data Safety Sheets (MSDS).
- Use of personal protective equipment.

THE WRITTEN COMPLIANCE PROGRAM

Prior to the start of a project, professionals/Industrial Hygienist in lead detection and abatement will be brought in to do an <u>exposure assessment</u> to determine whether the work environments Webcor/Obayashi Joint Venture employees will be operating in have the potential to expose them to lead. This policy will be an overall policy with each subcontractor contributing their specific plan as they come on board to the project.

These professionals will give Webcor/Obayashi Joint Venture direction as to how to proceed. It will be our goal to have lead abatement taken care of by licensed lead abatement professionals prior to the arrival of Webcor/Obayashi Joint Venture employees.

INCIDENT REPORTING INSTRUCTIONS

1. Ensure the safety and security of the individual(s) that were injured or involved, other people on site, the public and the project.
2. If this is a 911 emergency consult your Crisis Management Plan.
3. All incidents requiring clinic visits contact Danielle DiRicco at 510-476-2578 or 650-520-4251.
4. Take photos of the incident scene and surrounding area immediately. Include these photos in the investigation report. Please number, date, use arrows to indicate specific targets, etc.
5. Contact your Area Safety Director/Manager.
6. For Webcor/Obayashi Joint Venture Field and Salaried employees complete the entire Incident Investigation Packet thoroughly. The DWC1 form will need to have signatures by both the employee and employer and a copy of the signed form must be given to the employee. You have a maximum of 24 hours to complete the packet. Send all forms via email or fax to Danielle DiRicco at fax number 510-476-3066.
 7. For Subcontractor injuries complete the following forms. You have a maximum of 24 hours to complete the forms. Send all forms via email or fax to Danielle DiRicco at fax number 510-476-3066. a. Incident Investigation Packet b. Injured Worker's Statement c. Supervisor's Statement d. Witness Statement
8. Before leaving the doctor's office, obtain the Physician's Release/Work Status and the Job Analysis/Work Recommendations Report from the clinic/hospital doctor after each doctor's visit via email or fax to Danielle DiRicco at 510-476-3066.
9. Provide training certificates, orientation documentation, Job Hazard Analysis for this specific task to include in the Incident Investigation Packet.
10. Contact your Area Safety Director/Manager if the injured worker must be hospitalized over twenty-four (24) hours for more than observation. OSHA must be contacted within eight (8) hours of the incident by the Area Safety Director/Manager or designated person.
11. In the event an incident results in a recordable, lost time or near miss a Root Cause Analysis (RCA) shall be performed. The RCA will be scheduled by the Area Safety Director/Manager and participation by the designated project team members is required. See attached Root Cause Analysis instructions.

INCIDENT INVESTIGATION REPORT FORM

#1 Employer Information:		
Company Name: WC Policy Number:		
Mailing Address:		
Nature of Business (type of contractor):		
Job Site Name: Project Number:		
Job Site Address:		
#2 Employee Information:		
Employee Name:		
Address:		
Street Address City State Zip Code		
Social Security Number: Male Female		
Phone Number: () Date of birth:/ Date hired:/		
Job Title:		
Employee usually works:hours per day,days per week, total weekly hours		
Employment Status: Full Time Part Time Temporary Seasonal		
Gross wages/salary: \$ per		
#3 Injury / Illness Information		
Date of Incident: Day of Week: Time of Incident:		
Time Employee Began Work:If Employee Died, Date of Death:		
Type of Injury: Part of body injured:		
Exact Location of Incident (Bldg. Level/Area):		
Employee's Direct Supervisor:Were they working on a crew? Yes No		
PPE worn at time of incident (list):		
Were other workers injured in this event? Yes No		
Date reported to Webcor/Obayashi Joint Venture:, to whom:		
Was the employee taken to a medical facility offsite? Yes No Date:		
Treating Facility & Phone Number:		

INCIDENT INVESTIGATION REPORT FORM (continued)


Physician's Name:
Employee Returned to: Regular Work Modified Work If not, estimated return date:
Were they unable to work for at least one day after date of injury? Yes No
Date Last Worked: Date Returned to Work: is employee still off work? Yes No
Was the employee paid full wages for date of injury or last day worked? Yes No
Is the employee's salary being continued? Yes No
Equipment, materials and chemicals the employee was using when event or exposure occurred (i.e.,
Acetylene, welding torch, tractor, scaffold)?
General activity at time of incident (i.e., concrete)?
Specific task at time of incident (i.e., Finishing)?
. , ,


INCIDENT INVESTIGATION REPORT FORM (continued)

#4 Description of the Incident (not to be completed by injured worker):		
NOTE: This does not take the place of a witness Statement. Describe in detail the circumstances of the incident (attach diagrams, drawings and/or photos of accident scene). Give a chronological sequence of events. If materials and/or equipment were involved, start before the		
materials/equipment was brought to the incident scene describing who, what, where, when, how:		

Please indicate the location of all incurred injuries and describe the type of injury.

For example, for a laceration to the right palm – shade the right hand palm and write laceration next to it connected by a line.





INCIDENT INVESTIGATION REPORT FORM (continued)

#5 Additional Information			
Name of witnesses and others working with injured worker (attach witness statements):			
Object, substance, equipment involved in incident (desc	/model/serial #):		
List PPE worn at time of incident:			
Safety equipment, PPE & training required for job:			
Does employee normally operate this equipment? \(\subseteq \text{Y}			
Was employee instructed in the safe use of this equipme	nt? Yes No		
When/how? – Describe in detail & attach copies of equip	pment certifications):		
Was any defect with the equipment noted or reported pri Were standard work procedures followed? Yes N			
additional sheets if necessary and attach a copy of the standard site procedures			
Was a safety rule or specific instruction violated? Ye additional sheets if necessary and attach a copy of the ru	le/regulation?		
When was the last safety meeting conducted?			
When was the last jobsite audit conducted?			
Attach copies of the last safety meeting agenda with sign-in sheet and Job Hazard Analysis for specific			
task.			
Name: Nam	nagement Review By: ne: nature:		

State of California
Department of Industrial Relations
DIVISION OF WORKERS' COMPENSATION



Estado de California Departamento de Relaciones Industriales DIVISION DE COMPENSACIÓN AL TRABAJADOR

WORKERS' COMPENSATION CLAIM FORM (DWC 1)

Employee: Complete the "Employee" section and give the form to your employer. Keep a copy and mark it "Employee's Temporary Receipt" until you receive the signed and dated copy from your employer. You may call the Division of Workers' Compensation and hear recorded information at (800) 736-7401. An explanation of workers' compensation benefits is included as the cover sheet of this form.

You should also have received a pamphlet from your employer describing workers' compensation benefits and the procedures to obtain them.

Any person who makes or causes to be made any knowingly false or fraudulent material statement or material representation for the purpose of obtaining or denying workers' compensation benefits or payments is guilty of a felony.

7/1/04 Rev.

PETITION DEL EMPLEADO PARA DE COMPENSACIÓN DEL TRABAJADOR (DWC 1)

Empleado: Complete la sección "Empleado" y entregue la forma a su empleador. Quédese con la copia designada "Recibo Temporal del Empleado" hasta que Ud. reciba la copia firmada y fechada de su empleador. Ud. puede llamar a la Division de Compensación al Trabajador al (800) 736-7401 para oir información gravada. En la hoja cubierta de esta forma esta la explicatión de los beneficios de compensación al trabajador.

Ud. también deberla haber recibido de su empleador un folleto describiendo los benficios de compensación al trabajador lesionado y los procedimientos para obtenerlos.

Toda aquella persona que a propósito haga o cause que se produzca cualquier declaración o representación material falsa o fraudulenta con el fin de obtener o negar beneficios o pagos de compensación a trabajadores lesionados es culpable de un crimen mayor "felonia".

Employee—complete this section and see note above Empleado—complete esta sección y note la notación arriba.			
ι.	Name. Nombre,	Today's Date. Fecha de Hoy.	
2.	Home Address. Dirección Residencial.		
3.	City. Ciudad,	State, Estado Zip. Código Postal	
4.		Time of Injury. Hora en que ocurrióa.mp.m.	
5.	Address and description of where injury happened. Dirección/lug	ar dónde occurió el accidente.	
6.	Describe injury and part of body affected. Describa la lesión y pa	rte del cuerpo afectada	
7.	Social Security Number. Número de Seguro Social del Empleado.		
8.	Signature of employee. Firma del empleado.	· · · · · · · · · · · · · · · · · · ·	
Em	ployer—complete this section and see note below. Empleador-	–complete esta sección y note la notación abajo.	
9.	Name of employer. Nombre del empleador.		
10.	Address. Dirección.		
11.	Date employer first knew of injury. Fecha en que el empleador su	po por primera vez de la lesión o accidente.	
12.	Date claim form was provided to employee. Fecha en que se le en	tregó al empleado la petición.	
13.	Date employer received claim form. Fecha en que el empleado de	volvió la petición al empleador.	
14.	14. Name and address of insurance carrier or adjusting agency. Nombre y dirección de la compañía de seguros o agencia adminstradora de seguros.		
15.	Insurance Policy Number. El número de la póliza de Seguro.		
16.	16. Signature of employer representative. Firma del representante del empleador.		
		Telephone. Teléfono.	
your or re	bloyer: You are required to date this form and provide copies to insurer or claims administrator and to the employee, dependent presentative who filed the claim within one working day of ipt of the form from the employee.	Empleador: Se requiere que Ud. feche esta forma y que provéa copias a su compañía de seguros, administrador de reclamos, o dependiente/representante de reclamos y al empleado que hayan presentado esta petición dentro del plazo de <u>un día hábil</u> desde el momento de haber sido recibida la forma del empleado.	
SIG	SIGNING THIS FORM IS NOT AN ADMISSION OF LIABILITY EL FIRMAR ESTA FORMA NO SIGNIFICA ADMISION DE RESPONSABILIDAD		
Er	nployer copy/Copia del Empleador	☐ Claims Administrator/Administrador de Reclamos ☐ Temporary Receipt/Recibo del Empleado	

Workers' Compensation Claim Form (DWC 1) & Notice of Potential Eligibility Formulario de Reclamo de Compensación para Trabajadores (DWC 1) y Notificación de Posible Elegibilidad

Return to Work: To help you to return to work as soon as possible, you should actively communicate with your treating doctor, claims administrator, and employer about the kinds of work you can do while recovering. They may coordinate efforts to return you to modified duty or other work that is medically appropriate. This modified or other duty may be temporary or may be extended depending on the nature of your injury or illness.

Payment for Permanent Disability: If a doctor says your injury or illness results in a permanent disability, you may receive additional payments. The amount will depend on the type of injury, your age, occupation, and date of injury.

Vocational Rehabilitation (VR): If a doctor says your injury or illness prevents you from returning to the same type of job and your employer doesn't offer modified or alternative work, you may qualify for VR. If you qualify, your claims administrator will pay the costs, up to a maximum set by state law. VR is a benefit for injuries that occurred prior to 2004.

<u>Supplemental Job Displacement Benefit (SJDB)</u>: If you do not return to work within 60 days after your temporary disability ends, and your employer does not offer modified or alternative work, you may qualify for a nontransferable voucher payable to a school for retraining and/or skill enhancement. If you qualify, the claims administrator will pay the costs up to the maximum set by state law based on your percentage of permanent disability. SJDB is a benefit for injuries occurring on or after 1/1/04.

<u>Death Benefits</u>: If the injury or illness causes death, payments may be made to relatives or household members who were financially dependent on the deceased worker.

It is illegal for your employer to punish or fire you for having a job injury or illness, for filing a claim, or testifying in another person's workers' compensation case (Labor Code 132a). If proven, you may receive lost wages, job reinstatement, increased benefits, and costs and expenses up to limits set by the state.

You have the right to disagree with decisions affecting your claim. If you have a disagreement, contact your claims administrator first to see if you can resolve it. If you are not receiving benefits, you may be able to get State Disability Insurance (SDI) benefits. Call State Employment Development Department at (800) 480-3287.

You can obtain free information from an information and assistance officer of the State Division of Workers' Compensation, or you can hear recorded information and a list of local offices by calling (800) 736-7401. You may also go to the DWC web site at www.dir.ca.gov.link to Workers' Compensation.

You can consult with an attorney. Most attorneys offer one free consultation. If you decide to hire an attorney, his or her fee will be taken out of some of your benefits. For names of workers' compensation attorneys, call the State Bar of California at (415) 538-2120 or go to their web site at www.californiaspecialist.org.

impuestos. Los pagos por incapacidad temporal son dos tercios de su pago semanal promedio, con cantidades mínimas y máximas establecidas por las leyes estatales. Los pagos no se hacen durante los primeros tres días en que Ud. no trabaje, a menos que Ud. sea hospitalizado(a) de noche, o no pueda trabajar durante más de 14 días.

Regreso al Trabajo: Para ayudarle a regresar a trabajar lo antes posible, Ud. debe comunicarse de manera activa con el médico que le atienda, el/la administrador(a) de reclamos y el empleador, con respecto a las clases de trabajo que Ud. puede hacer mientras se recupera. Es posible que ellos coordinen esfuerzos para regresarle a un trabajo modificado, o a otro trabajo, que sea apropiado desde el punto de vista médico. Este trabajo modificado, u otro trabajo, podría extenderse o no temporalmente, dependiendo de la índole de su lesión o enfermedad.

Pago por Incapacidad Permanente: Si el doctor dice que su lesión o enfermedad resulta en una incapacidad permanente, es posible que Ud. reciba pagos adicionales. La cantidad dependerá de la clase de lesión, su edad, su ocupación y la fecha de la lesión.

Rehabilitación Vocacional: Si el doctor dice que su lesión o enfermedad no le permite regresar a la misma clase de trabajo, y su empleador no le ofrece trabajo modificado o alterno, es posible que usted reúna los requisitos para rehabilitación vocacional. Si Ud. reúne los requisitos, su administrador(a) de reclamos pagará los costos, hasta un máximo establecido por las leyes estatales. Este es un beneficio para lesiones que ocurrieron antes de 2004.

Beneficio Suplementario por Desplazamiento de Trabajo: Si Ud. no vuelve al trabajo en un plazo de 60 días después que los pagos por incapcidad temporal terminan, y su empleador no ofrece un trabajo modificado o alterno, es posible que usted reúne los requisitos para recibir un vale no-transferible pagadero a una escuela para recibir un nuevo entrenamiento y/o mejorar su habilidad. Si Ud. reúne los requisitios, el administrador(a) de reclamos pagará los costos hasta un máximo establecido por las leyes estatales basado en su porcentaje del incapicidad permanente. Este es un beneficio para lesiones que ocurren en o después de 1/1/04.

<u>Beneficios nor Muerte</u>: Si la lesión o enfermedad causa la muerte, es posible que los pagos se hagan a los parientes o a las personas que vivan en el hogar, que dependían económicamente del/de la trabajador(a) difunto(a).

Es ilegal que su empleador le castigue o despida, por sufrir una lesión o enfermedad en el trabajo, por presentar un reclamo o por atestiguar en el caso de compensación para trabajadores de otra persona. (Bl Codigo Laboral sección 132a). Si es probado, puede ser que usted reciba pagos por perdida de sueldos, reposición del trabajo, aumento de beneficios, y gastos hasta un límite establecido por el estado.

Ud. tiene derecho a estar en desacuerdo con las decisiones que afecten su reclamo. Si Ud. tiene un desacuerdo, primero comuníquese con su administrador(a) de reclamos, para ver si usted puede resolverlo. Si usted no está recibiendo beneficios, es posible que Ud. pueda obtener beneficios de Seguro Estatal de Incapacidad (SDI). Llame al Departamento Estatal del Desarrollo del Empleo (EDD) al (800) 480-3287.

Ud. puede obtener información gratis, de un oficial de información y asistencia, de la División estatal de Compensación al Trabajador (Division of Workers' Compensation – DWC), o puede escuchar información grabada, así como una lista de oficinas locales, llamando al (800) 736-7401. Ud. también puede ir al sitio electrónico en el Internet de la DWC en www.dir.ca.gov. Enlácese a la sección de Compensación para Trabajadores.

<u>Ud. puede consultar con un(a) abogado(a).</u> La mayoría de los abogados ofrecen una consulta gratis. Si Ud. decide contratar a un(a) abogado(a), sus honorarios se tomarán de sus beneficios. Para obtener nombres de abogados de compensación para trabajadores, llame a la Asociación Estatal de Abogados de California (State Bar) al (415) 538-2120, ó vaya a su sitio electrónico en el Internet en <u>www.californiaspecialist.org</u>.

INJURED WORKER STATEMENT

Date:	Project Name:		
Name:		Date of Birth:	
Address:	City,	State, Zip	
Phone:	Phor	ne 2:	
Date of Incident:	Time of Incide	nt:	□ AM □ PM
What happened? (Explain	in Detail)		
List names of co-workers t		:	
To what part of the body w (Please print in this space a		gram)	
Employee Signature:			
WEDCOD/OD AVACHI IOINT	VENTUDE 50	Will Sim	لها لها

EMPLOYEE WITNESS STATEMENT

Date: Project Name:		
Name of witness	Company:	
Address:	City, State, Zip	
Phone:	Phone 2:	
Date of Incident:	Time of Incident:	□ AM □ PM
Name of injured worker:		
What happened? (Explain in I	Detail)	
I believe the preceding stateme	ent to be true to the best of my knowledge.	
Witness Signature:		

SUPERVISOR STATEMENT

tte: Project Name:		
Name of supervisor	Company:	
Address:	City, State, Zip	
Phone:	Phone 2:	
Date of Incident:	Time of Incident:	□ AM □ PM
Name of injured worker:		
What happened? (Explain in	Detail)	
I believe the preceding staten	nent to be true to the best of my knowledge	e.
Supervisor Signature:		

RETURN TO WORK PROGRAM

Modified work is defined as the temporary period of time when the employee first comes back to work with restrictions or job modifications, until the time when they are fully functional in their job or the Company determines that it cannot reasonably accommodate the work restrictions.

Webcor/Obayashi Joint Venture will attempt to provide modified work that allows our injured employees an opportunity to return to work on a modified work status whenever possible. This modified work process will focus on your abilities and we will attempt to make the necessary accommodations for your work restrictions.

When an employee reports an injury, they will be given certain forms and may be taken to a doctor for treatment and/or an examination. If the doctor determines that the employee qualifies for our Return to Work Program, the doctor will complete a work status report with the recommended restrictions for modified duty. Webcor/Obayashi Joint Venture will then review the work status report and to the extent possible provide modified work until the employee is able to return to full duty. Modified work may be offered at any project and/or any shift.

You must inform your doctor that there is modified work available to you, regardless of your work restrictions. You must also report to work immediately if possible, or by the next working day to inform your supervisor in any changes to your work restrictions. You must give your supervisor your written work status from the doctors listing all work restrictions. You may not return to work without release from your doctor.

This letter serves as notice to you that modified work is available to you. Failure to return to the position that is available may affect your employment with Webcor/Obayashi Joint Venture.

Webcor/Obayashi Joint Venture feels it is important to create an environment that allows injured employees an opportunity to recover to their maximum potential and, whenever possible, continue to contribute to the success of our organization.

contribute to the success of our organization.		
☐ I have read and fully understand the above p Work Program. Signing this form states that I will accept modif		/enture Return-To-
Employee Name (Printed)	Employee Signature	// Date
Employee Name (Finica)	Employee Signature	Bute

RETURN TO WORK AGREEMENT

Webcor/Obayashi Joint Venture has modified work available that allows our injured employees an opportunity to return to work on a modified work status whenever possible. This modified work process will focus on your abilities and we will attempt to make the necessary accommodations for your work restrictions.
Information received from Drindicates that although you are not able to perform all of your customary job duties, you may perform other modified duties as of// that are within the following restrictions/capabilities:
We request that you report on:
Date: Report to: Time: Days Per Week: Address: Hours Per Day: Phone:
* Wages will not be affected by this agreement.
Modified work is defined as the temporary period of time when the employee first comes back to work with restrictions or job modifications, until the time when they are fully functional in their job or the Company determines that it cannot reasonably accommodate the work restrictions.
This letter serves as notice that modified work is available to you. Failure to return to the position that is available may affect your workers' compensation benefits and may be grounds for termination.
Webcor/Obayashi Joint Venture feels it is important to create an environment that allows injured employees an opportunity to recover to their maximum potential and continue to contribute to the success of our organization.
I agree to the restrictions given to me by the doctor and will report For modified duty on/
□ I declined this modified work position.
Employee Signature Date
If you have any questions or concerns, please contact Danielle DiRicco at 510-476-2578 or 650-520-4251.

MODIFIED DUTY OFFER LETTER

3/20/2008

Jane Doe 1234 Happy Lane San Francisco, CA 94105

Re: Bona Fide Offer for Modified Duty

Dear Jane Doe:

Webcor/Obayashi Joint Venture has offered you modified duty to accommodate the restrictions given by your doctor. Our records show that you have not shown up to work or called your Supervisor in 3 days, we would like to offer you once again modified duty to help you transition back to your full capacity.

We believe this assignment is within your capabilities as described by your doctor. You will only be assigned tasks consistent with your physical abilities, skills and knowledge. If any training is required to do this assignment, it will be provided.

Job title:		
Description of physical requirements of this position		
Address:		
Work Hours: From: () To: ()	
(Wages will not be affected)		
Job:	Supervisor	

- -Attached is a copy of the letter you signed at the doctor's appointment when you were put on modified duty, stating you agreed to accept modified/light duty.
- -Attached is a copy of the doctor's status report with your restrictions.

This job offer will remain open for 48 hours from your receipt of this letter. If we do not hear from you within 48 hours, we will assume that you have refused this offer and this may be grounds for termination.

We look forward to your return. If you have any questions, please do not hesitate to contact me at: 510-476-2578 or 650-520-4251 or email me at **ddiricco@webcor.com**

Sincerely,

DO NOT USE.

Danielle DiRicco Safety Project Assistant FOR USE BY SAFETY SPECIALIST ONLY.

WEBCOR/OBAYASHI JOINT VENTURE Site Specific Safety Program Rev 6, 8/22/2012

ELEVATED WORK

Policy & Scope

All contractors have the duty to provide fall protection for all workers potentially exposed to a fall situation. <u>Safety harness is the only acceptable means of personal fall arrest system permitted on this site</u>, the use of safety body belts is not acceptable and violates federal OSHA standard 1926.502 (d).

Pre-Task Planning/Job Hazard Analysis

Work activities that expose worker(s) to fall hazards of 6 feet or more, work on/around scaffolding, as well as overhead work requiring the worker to be 6 feet or more above the work platform are activities defined by Webcor/Obayashi Joint Venture to be High Hazard and therefore require detailed, written pretask planning.

Duty to have Fall Protection

All workers must be protected from the hazard of falls whenever work is being completed at heights of six feet (6') or greater measured from the work platform to the bottom of the sole of the foot. The six-foot rule, at minimum, applies to the following conditions:

- Ladders
- Walking and working surfaces
- Unprotected sides and edges
- Hoist areas
- Holes
- Formwork and reinforcing steel
- Ramps, runways, and other walkways
- Excavation and trenching
- Dangerous or large pieces of equipment
- Overhand bricklaying and related work
- Precast concrete erection
- Wall openings
- Floor openings
- Leading edge
- Scaffolding erection/dismantle
- Any additional circumstance that may be deemed necessary by Webcor/Obayashi Joint Venture.

Fall Protection Systems

Anytime a potential fall hazard of 6 feet or more exists, a suitable fall protection system must be provided to protect the worker. Examples of suitable systems include the following:

- Guardrail Systems
- Warning Line Systems
- Safety Net Systems
- Positioning Device Systems
- Personal Fall Arrest Systems

Falling Object Protection Systems

Anytime a potential hazard of falling objects exists, suitable systems must be provided to protect workers. Examples of suitable fall object protection systems include the following:

- Covers
- Toe boards
- Canopies
- Debris Nets

Safety Monitoring Systems

Webcor/Obayashi Joint Venture does not recognize the use of safety monitors as an effective means of ensuring the safety of persons at elevated heights; hence, the use of a safety monitor is only allowed when all other means have been demonstrated to be infeasible. A member of Webcor/Obayashi Joint Venture Project Management, competent in fall protection, will make the final determination, and then only after a written fall protection plan limited to the actual work to be performed is approved by Webcor/Obayashi Joint Venture.

Personal Fall Arrest Systems

Personal fall arrest systems are designed to control the fall of a worker and minimize the injury once a worker has fallen. Personal fall arrest systems consist of the following components:

- Full body harness (body wear)
- Shock absorbing lanyard or retractable (connecting device)
- Tie off point (anchorage)
- Training

Specific Requirements

- Safety harness is the only acceptable means of personal fall arrest system permitted on any Webcor/Obayashi Joint Venture project; the use of body belts is not acceptable for fall protection (including positioning systems).
- Retractable lanyards are the most preferred fall protection systems for this project.
- Each subcontractor and tiered subcontractor is responsible for providing and requiring the use of safety harnesses, lifelines and lanyards when workers are exposed to a fall of 6 feet or greater.
- All subcontractors must provide safety harness at their cost when fall protection is required.
- All lanyards must be equipped with locking snap hooks.
- Appropriate shock absorbing lanyards will be used for fall protection when they do not create a greater hazard due to the length of the potential fall.
- Shock absorbing lanyards are not to be used in combination with a retractable lanyard.
- Any safety harness, lifeline or lanyard actually subjected to in-service loading MUST be immediately removed from service and should not be used again for worker safeguarding.
- Fall arrest equipment should be removed from service when evidence of wear is detected.
- Retractable lifelines are preferred where direct anchorage is not available.
- All safety harnesses, lifelines and lanyards must have a nominal breaking strength of 5,000 lbs (5,400 lbs in CA).

- The anchorage (tie off point) must be capable of withstanding a minimum 5,000 lbs (5,400 lbs in CA) tensile strength per worker attached.
- Anchorage used for attachment of personal fall arrest equipment should be secured above the point of operation whenever possible
- Anchorage, tie off, must generally be above the worker's head.
- Anchorage must be high enough that the worker will not strike any lower level surface or object should a fall occur.
- All fall protection equipment shall be inspected daily/monthly and before each use, with documentation made available upon request that it is in proper working order.

Rescue Plans

Specific plans for rescue of workers should be developed and rehearsed prior to initiating work requiring the use of fall protection. Rescue plans and the basic work plan should be submitted to the Webcor/Obayashi Joint Venture Project Management for review and comment. Concerns expressed by Webcor/Obayashi Joint Venture Project Management or any other reviewing authority shall be addressed fully prior to exposing any worker to the elevated work area.

Floor & Wall Openings and Guard Rail Systems

To control conditions where there is a danger of workers or materials falling through floor, roof, perimeter edges or wall openings, such openings should be covered/protected and marked with a warning sign (i.e., DANGER HOLE, DO NOT REMOVE).

All protection systems are to be maintained at all times. Any violation that is not rectified immediately will result in removal of the responsible supervisor. Further violations will result in termination for cause of the responsible subcontractor's contract.

Floor Openings

Floor opening covers should be capable of supporting the maximum intended floor load and installed so as to prevent accidental displacement. Covers should be distinctively marked and anchored. For purposes of covering, a floor opening is defined as any opening from 2" up to 16 square feet. All others must be protected with top and intermediate rail and toe board.

Rail Systems

- Standard Railing: A standard railing should consist of a top rail, intermediate/mid-rail, toe board and posts:
 - The top rail should be approximately 42 inches from the upper surface of the rail to the floor, platform, or ramp level. The top rail should have a smooth surface throughout its length and be made of at least 2-inch by 4-inch stock, 3/8-inch double clamped wire rope or its equivalent. It should be secured to withstand a 200-pound, horizontal force with minimum deflection.
 - The midrail should be halfway between the top rail and the floor, runway, platform, or ramp. The ends of the rail should not overhang the terminal posts except when it does not constitute a projection hazard. The midrail sill should be made of at least 1-inch by 6-inch stock or its equivalent.

- The toe board should have a 4-inch minimum height and should be securely fastened in place with no more than 1/4 inch clearance above the floor level.
- Wooden railing posts (verticals) should be made of at least 2-inch by 4-inch stock or its equivalent, and be spaced so as not to exceed 8 feet on center.
- Other Railings: Other types, sizes and arrangements of railing construction are acceptable, provided they meet the following requirements:
 - A smooth surfaced top rail approximately 42 inches above the floor.
 - Strength to withstand the minimum of 200 pound top rail pressure with a minimum of deflection.
 - For specific material requirements, refer to applicable regulations.

Guard Rail Openings

- Work that requires the opening of guardrails or the removal of hole covers shall be approved in advance by the Webcor/Obayashi Joint Venture Project Management.
- Particular attention shall be given to the alternate means of fall protection required to safely perform the work and protect other workers in the vicinity of the fall exposure.
- Those who remove the rail, are responsible for replacing it in a manner meeting or exceeding local, state, federal, or Webcor/Obayashi Joint Venture practices, whichever may be more stringent.

Safety Nets

Safety nets will comply with CFR 1926.502 requirements. The use of safety nets may be allowed only after a written fall protection plan limited to the actual work to be performed is reviewed and approved by Webcor/Obayashi Joint Venture. Below are guidelines for Safety Nets:

- Safety nets should be provided by the subcontractor or tiered subcontractor when work places are
 more than 25 feet above the ground or other surfaces where the use of ladders, scaffolds, catch
 platforms, temporary floors, safety lines or safety harnesses are impractical. When safety net
 protection is required, operations should not be undertaken until the net is in place and has been
 thoroughly tested.
- Safety nets should extend 8 feet beyond the edge of the work surfaces where workers are exposed and should be installed as close under the work surface as practical. In no case should the safety net be more than 25 feet below the work surface. Nets should be hung with sufficient clearance to prevent the user's contact with surfaces or structures below. Clearances should be determined by impact load testing.
- The mesh size of the nets should not exceed 6 inches by 6 inches. All nets should meet accepted standards of 17,500 foot pounds minimum impact resistance, as determined and certified by the manufacturer, and should bear a label of proof test. Edge ropes should have a minimum breaking strength of 5,000 pounds. Forged steel safety hooks or shackles should be used to fasten the net to its supports. Connections between net panels should develop the full strength of the net.

Fall Protection Training

Subcontractors and all tier subcontractors must provide as a minimum, by a competent person, the following training. Documentation of training must be forwarded to Webcor/Obayashi Joint Venture upon request. Training must include, at a minimum:

• The nature of the fall hazards in the work area.

- The correct procedure for erecting, maintaining, disassembling and inspecting the fall protection systems to be used (the installation of personal fall protection systems cannot in themselves create a fall hazard exposure to the worker installing the system).
- The use and operations of guardrail systems, personal fall arrest systems, safety net systems, warning line systems, safety monitoring systems (refer to section 2.3 of this Appendix), controlled access zones and any other methods of protection to be used.
- The role of each worker in the safety monitoring system (refer to section 2.3 of this appendix) when this system is approved for use.
- The limitations on the use of mechanical equipment during the performance of roofing work on low-sloped roofs.
- The correct procedures for the handling and storage of equipment and materials and the erection of overhead protection.
- The role of workers in fall protection plans.

Aerial Lifts

- Lifts should be inspected each day prior to use to verify they are in safe working condition. (Refer to Scissor/Boom Lift Inspection form at the end of this Appendix or use manufacturer's inspection guidelines.)
- Only authorized persons should operate an aerial lift, and must be trained on the equipment they will be operating.
- Always stand on the floor of the basket, do not sit or climb on the edge of the basket or use planks, ladders, or other devices for a work position.
- A body harness should be worn and a shock absorbing lanyard attached to the boom or basket when working from an aerial lift. Tying off to an adjacent pole, structure or equipment is not permitted.
- Boom and basket load limits specified by the manufacture should not be exceeded.
- The brakes should be locked and when outriggers are used, they should be positioned on pads or a solid surface. Wheel chocks must be used before using an aerial lift on an incline provided they can be safely installed.
- An aerial lift truck should not be moved when the boom is elevated with personnel in the basket.
- Aerial lifts should have both platform (upper) and lower controls. Upper controls should be in or
 beside the platform within easy reach of the operator. Lower controls should provide for overriding
 the upper controls. Controls should be plainly marked as to their function. Lower level controls should
 not be operated unless permission has been obtained from the employee in the lift, except in case of
 emergency.
- Lifts must be thoroughly inspected to determine if they require two hands or a hand and a foot to operate. Any lift that does not meet these conditions must immediately be removed from service and either returned, replaced, or modified to meet this requirement.
- A spotter may be needed when there is a potential for operator injury due to physical contact with facility systems or structures or in congested areas. Spotters may also be needed when there is a potential for damage to sensitive facility systems or structures.

Scissor Lifts

• Lifts should be inspected each day prior to use to determine that they are in safe working condition (refer to Scissor/Boom Lift Inspection form at the end of this Appendix or use manufacturer's inspection guidelines).

- Only authorized persons should operate a scissor lift, and must be trained on the equipment they will be operating.
- Lifts should be operated in accordance with manufacturer's recommendations.
- Lifts must be thoroughly inspected to determine if they require two hands or a hand and a foot to operate. Any lift that does not meet these conditions must immediately be removed from service and either returned, replaced, or modified to meet this requirement. If the requirement cannot be met for a two-hand controlled scissor lift, and a lift is unavailable to meet this requirement, a spotter will be needed for all equipment movement (other than incidental movement where there is no potential for operator injury due to physical contact with facility systems or structures).

Note: A spotter may be needed when there is a potential for operator injury due to physical contact with facility systems or structures and in congested areas. Spotters may also be needed when there is a potential for damage to sensitive facility systems or structures.

RESPIRATORY PROTECTION PROGRAM

Purpose

The purpose of this plan is to establish a program and procedures for wearing respiratory protection at **WEBCOR/OBAYASHI JOINT VENTURE.**

This program supports compliance with the Occupational Safety and Health Administration Respiratory Protection Standard as found in 29 CFR 1910.134. This program applies to all company employees who work in areas whose exposures to airborne contaminants require the use of respirators.

Definitions

Dusts: Particles released during work operations such as grinding and sawing.

Fit Testing: The process of making sure that an employee's respirator fits property and will provide the necessary protection without any leaks.

Fumes: Vaporized, condensed metals such as lead that may be present during welding operations.

Gases: Examples include nitrogen, methane, and carbon monoxide.

IDLH: An OSHA hazard classification—"Immediately Dangerous To Life & Health." An atmospheric condition that poses an immediate hazard to life or poses immediate irreversible debilitating effects on health.

Mists: Particles of liquid released during operations such as spray painting.

NIOSH: National Institute for Occupational Safety and Health; an agency that establishes minimum performance standards for respirators and tests and approves respirators for various uses.

Vapors: Gaseous forms of a liquid such as paint solvents.

Responsibilities

The Program Administrator

Responsible for:

- Issuing and administering this program and making sure that the program satisfies the requirements of all applicable federal, state, or local respiratory protection requirements.
- Providing initial and periodic training to employees on respiratory protection requirements.
- Conducting hazard assessments where respiratory hazards may be present.
- Assisting managers and supervisors in the selection of appropriate respiratory protection for use on their jobsites.
- Auditing the respiratory protection program to ensure its continued effectiveness.

The Purchasing Agent will be the Jobsite Superintendent.

Responsible for:

- purchasing respiratory protection equipment.
- Assuring that all equipment purchased is approved by NIOSH/MSHA.

Superintendents Whose Jobsites Are Required To Wear Respiratory Equipment.

Responsible for:

- Knowing the hazards in their areas that require respiratory protection.
- Knowing the types of respirators that need to be used.
- Enforcing the wearing of respiratory protection in the areas where it is required.
- Making sure employees are knowledgeable about the respiratory requirements for the areas in which they work.
- Providing training on hazardous chemicals to employees.

Employees Who Are Required To Wear Respiratory Protection.

Responsible for:

- Wearing appropriate respiratory protection.
- Properly maintaining their respiratory protection equipment and keeping it in a clean and operable condition.

Program Activities

General

- Respiratory hazards will be assessed on the jobsite and appropriate protection will be provided for all affected employees.
- Employees are required to wear respiratory protection wherever respiratory hazards exist.
- Respiratory protection is stored and issued from the jobsite office.
- Efforts will be made to minimize the use of hazardous chemicals in the workplace.
- If the use of hazardous chemicals creates an imminent-danger situation, the operation will be discontinued.

Selection and Use of Respirators

- Respirators will be selected according to the type of activity for which they will be used and the type of potential air contaminants associated with these activities.
- Only NIOSH/MSHA approved respirators will be used.
- All respirator protection equipment will be used in accordance with the manufacturer's recommendations.
- In areas in which maintenance and sanitation services are unavailable or respiratory usage is limited, disposable respirators will be used.
- Non disposable respirators which are used exclusively by one person will be maintained and cared for by the wearer.
- All non disposable respirators which are used by more than one person will be cleaned and sanitized between each use.
- Jobsite Superintendents will be responsible for re-issuing of respirators.
- Chemical cartridge respirators will be stored in airtight, labeled containers between each use. All other respirators will be stored in a clean and sanitary manner and labeled with the wearer's name.

• Disposable respirators will be used until the cartridge or filter media requires replacement or when the face piece is dirty.

Respirator Inspection and Maintenance

- Respirators will be inspected by the wearer prior to each use.
- Supervisors on jobsites where respirators are used will verify that appropriate respirator protection is being used, inspected, and maintained properly.
- Non disposable respirators will be inspected according to the manufacturer's instructions.

Fit Testing

- All users of respirators will be fit tested to ensure a proper face piece-to-face seal.
- Employees whose facial hair interferes with the face piece-to-face seal will not be allowed to wear negative-pressure air-purifying respirators.

Training

- All employees who are required to wear respirators will receive training in their use, selection and appropriate maintenance.
- Training will provide an opportunity for the employee to handle the respirator, have it fitted property, test the face piece-to-face seal, wear it in normal air, and wear it in a test atmosphere.

Wearing Respirators In Emergency Situations

- Respiratory protection designated for emergency use will be inspected monthly.
- All employees who are expected to use emergency equipment will be trained in its use.

SILICA EXPOSURE PROGRAM

Purpose

The purpose of this policy is to establish procedures to protect employees from the health hazards associated with exposure to airborne crystalline silica generated by various construction activities. Due to the amount of work we do with concrete and masonry on almost any project; our workers have the potential for silica exposures through abrasive blasting, chipping, hammering, sawing, grinding or demolition of concrete.

Silicosis is a lung disease marked by hardening of lung tissue and symptoms such as shortness of breath, possible fever, fatigue and eventual respiratory failure. Silicosis also renders a person more susceptible to disease of the lungs, such as tuberculosis. Where there is concrete, there is a potential silica exposure so it is essential to monitor our work activities and take the necessary corrective actions to protect our employees.

Responsibilities

Project Supervision shall:

- Evaluate all work activities for silica exposures
- Institute engineering controls as a first line of protection to reduce silica exposures

- Institute all administrative/work practice controls to reduce silica exposures when feasible and when engineering controls have been explored and ruled out.
- Institute the use of respirators to reduce exposures when the above mentioned controls fail to reduce silica exposure levels
- Provide training identified in this policy when employees are exposed to silica hazards
- Provide necessary respirator protection as well as training in its proper use, when deemed necessary.

Craftsmen shall:

- Follow all work plans that identify engineering and administrative work practice controls to reduce their exposure to crystalline silica
- Wear respiratory protection to reduce their exposure to crystalline silica when deemed necessary by their supervisor
- Not eat, drink, use tobacco products or apply cosmetics in areas where there is dust containing crystalline silica

Procedure

Exposure Assessment

- Work tasks that must be monitored for crystalline silica exposure include by are not limited to:
 - Jack hammering and chipping
 - Grinding concrete
 - Tunneling
 - Sandblasting
 - Dry sweeping or blowing concrete debris, sand or rock dust
 - Demolition of concrete/masonry structures
 - Crushing, loading, dumping rock or concrete
 - Saw cutting concrete or rock
 - Crystalline silica exposures must be maintained below the OSHA PEL of

10 mg/m3

(Percentage Quartz) +2

- Historical data from similar operations producing silica exposure can be used as exposure monitoring when feasible
- Assessment of worker exposure to reparable crystalline silica dust during various tasks associated with concrete finishing and demolition activities is performed annually by an Industrial Hygienist. Specific job tasks monitored include:
 - Grinding and Patching
 - Chipping
 - Demolition
 - Segregation, stockpile, and loading of concrete rubble

Engineering Controls

- When it has been determined that employees will be exposed to crystalline silica in excess of the PEL, engineering controls will be used as a first line of defense.
- Engineering controls include, but are not limited to:

- Use of dust collection systems which are available for many dust generating tools and equipment
- Wetting down the grinding or cutting surface to reduce dust emissions
- During saw cutting, use equipment that provides water to the blade
- During rock drilling, use water through the drill stem to reduce the amount of dust in the air
- During abrasive blasting use abrasives with a low silica or no silica content
- Use local exhaust ventilation to prevent dust from being released into the air
- In the event engineering controls fail to reduce worker silica exposure below the PEL administrative controls will be the next line of defense.

Administrative/Work Practice Controls

- When engineering controls cannot be utilized or are not effective to sufficiently reduce exposure to the inhalation of silica, administrative controls will be used when feasible to reduce the time of exposure for the employees
- Where work crews are of sufficient size, the pool of workers skilled in the operation of applicable tools, and job duration is sufficient to accommodate worker rotation, develop a program to reduce the exposure time of individual workers to silica.

Respirator Protection

- When engineering and administrative/work practice controls cannot be utilized or are not effective to sufficiently reduce exposure to inhalation of silica, respirators must be used to reduce employee exposures.
- Select respirators based on the criteria identified in the respirator protection section of this manual.

Follow-up Monitoring

- After initial assessment and institution of exposure controls, follow-up air monitoring will be conducted to assess the effectiveness of the controls put in place
- In the event that the follow-up monitoring reflects that instituted controls have not yet reduced employee exposures, the operations will cease, be re-evaluated and alternative controls will be explored to reduce employee exposures to silica

Training

- Employees will be trained in the following
 - Hazards of silica exposure
 - The requirements of this program
 - Engineering and administrative/work practice controls, if any, that have been instituted to control silica exposures
 - Personal protective equipment specific to their work assignments
 - The employees right of access to exposure monitoring and medical records.

Emergency Procedures

- Call 911
- Identify the injury
- Provide necessary first aid
- Ventilate the area

- Utilize the eye wash station
- Stabilize the person, wear PPE
- Don't move injured unless absolutely necessary

- Secure scene, make sure no one else can be hurt
- Release care of injured to emergency personnel
- Get medical screening if you come into contact with blood

CONCRETE CODE OF SAFE PRACTICES

Introduction

The concrete appendix is established to assist in conforming to the requirements for all construction activities involving concrete performed on Webcor/Obayashi Joint Venture projects. This includes, but is not limited to:

- Cast in Place
- Shoring & Reshoring
- Formwork/False work
- Post Tensioning
- Placing & Finishing
- Etc.

Definitions

Bull float means a tool used to spread out and smooth concrete.

Formwork means the total system of support for freshly placed or partially cured concrete, including the mold or sheeting (form) that is in contact with the concrete as well as all supporting members including shores, reshores, hardware, braces, and related hardware.

Limited access zone means an area alongside a masonry wall, which is under construction and which is clearly demarcated to limit access by employees.

Precast concrete means concrete members (such as walls, panels, slabs, columns, and beams) which have been formed, cast, and cured prior to final placement in a structure.

Reshoring means the construction operation in which shoring equipment (also called reshores or reshoring equipment) is placed, as the original forms and shores are removed, in order to support partially cured concrete and construction loads.

Shore means a supporting member that resists a compressive force imposed by a load.

Fall Protection

Workers working more than 6 feet above any adjacent working surface or placing reinforcing steel in walls, piers, columns, etc. should be protected by personal fall arrest system, guardrail system or equivalent device. In addition to the above general guidelines, the following specific guidelines will also apply

- Unless otherwise provided by a site specific fall protection plan, the placing of frames and stringers should be from below via appropriate ladders, temporary work platforms, false decks, scaffolds, or other similar work platforms.
- Unless otherwise provided by a site specific fall protection plan, the first several joists spread should be from below via appropriate ladders, temporary work platforms, false decks, scaffolds, or other similar work platforms. Once the first several joists are positioned, a work platform (e.g. 4x6 sheet of

plywood or similar) should be placed on top of a placed joists and all further spreading of joists should take place from this work platform or successive sheets of plywood laid to extend this platform. Work should take place from the center of the bay, with joists spaced no greater than 24" on center. Any work within 6' of the leading edge and greater than 6' above a lower working surface should be protected by a suitable fall protection system.

- Workers inside a Cunningham beam for, where the form leading edge is less than 39" in height and the worker is greater than 6' above a lower working surface, should be protected by a suitable fall protection system consisting of a catenary or similar pendant type line and personal fall arrest system.
- As soon as practical, a perimeter guardrail system should be established. For more information on guardrail systems refer to the Elevated Work Appendix.
- Special attention and consideration should be given to workers on ladders within 6' of leading edge such as when working on columns or wall forms. Additional fall protection measures may be required.
- When working on vertical reinforcing steel columns or false work, fall protection should be set in advance from ladders, manually propelled elevated work platforms, or similar means so that 100% fall protection can be utilized.
- Workers on wall forms greater than six (6) feet above any adjacent working surface should be protected from falling by a personal fall arrest system or equivalent system. Ensure appropriate anchorage points are provided and utilized. Where applicable, a two hook system for 100% fall protection should be utilized.
- Workers who are placing or tying reinforcing steel more than six (6) feet above any adjacent working surface should be protected from falling by personal fall arrest system or equivalent system.
- When workers are exposed to falls greater than six (6) feet above any adjacent working surface while erecting or dismantling shoring systems, they should have suitable fall protection as necessary utilize an appropriate anchorage point
- In addition to the above fall protection requirements, when erecting and dismantling shoring, a minimum of two scaffold grade planks should be used or other similar means, such as mobile scaffolding, lifts, etc. Planks should rest on horizontal frame members and not on cross bracing.
- The use of positioning systems as a sole means of fall protection is not permissible.

For additional information on fall protection requirements, refer to the Elevated Work Appendix.

Formwork/False work

General Guidelines

Formwork, false work and shoring should be designed, fabricated, erected, supported, braced and
maintained so that it will be capable of supporting without failure all vertical and lateral loads that
may reasonably by anticipated to be applied to the formwork. Formwork which is designed,
fabricated, erected, supported, braced and maintained in conformance with ANSI A10.9-1983
Construction and Demolition Operations – concrete and masonry work, will be deemed to meet the
requirements of this paragraph.

- Drawings or plans, including all revisions, for the jack layout, formwork (including shoring equipemt0, working decks, and scaffolds, should be available at the jobsite.
- Procedures for safe installation, removal, lifting etc., should be available at the jobsite and all workers appropriately trained in these procedures as applicable.
- Work areas should be clear of all unauthorized personnel during installation, concrete placement and removal. Appropriate barricading, delineation and/or signage should be placed to limit access and alert other workers of hazards associated with the work area.
- At no time should workers place themselves underneath a live load.
- When hoisting material, the worker should be positioned to the side of the hoisted material and never into the pinch point between the hoisting equipment and the material or in the area where an operator would land material in the event of an emergency.
- Appropriate tag lines should be utilized as required and two tag lines may be necessary to help align/control panels or forms.
- Safe means of access and egress should be maintained at all times.

Removal

- Forms and shores (except those used for slabs on grade and slip forms) should not be remove until the employer determines that the concrete has gained sufficient strength to support its weight and superimposed loads. Such determination should be based on compliance with one of the following:
 - The plans and specifications stipulate conditions for removal of forms and shores, and such conditions have been followed, or
 - The concrete has been properly tested with an appropriate ASTM standard test method designed to indicate the concrete compressive strength, and the test results indicate that the concrete has gained sufficient strength to support its weight and superimposed loads.
- Prior to dismantling, the entire system should be inspected to determine if there are any hazards from displacement, weakening, alterations etc. of the shoring and false work.
- Shores, cross braces etc. should only be removed in the immediate work areas and as appropriate.
- All nails should be removed or bent over immediately upon stripping.
- Shoring, formwork and all other equipment being removed should be stacked, consolidated or placed in an orderly manner as soon as practicable during the removal operation and egress/access paths maintained at all times.
- Only appropriate tools should be used for removal of shoring and formwork. i.e. pry bars, cats paws, tec. versus the claw end of hammers, screwdrivers etc.

Shoring and Reshoring

General Guidelines

- All shoring and reshoring operations should comply with all federal, state local and manufactures regulations.
- All shoring equipment (including equipment used in reshoring operations) should be inspected prior to erection to determine that the equipment meets the requirements specified in the formwork drawings.

- Shoring equipment found to be damaged, severely rusted, missing locking devices etc. should not be used for shoring. Shoring equipment that is in place and is found to be damaged or weakened, should be immediately reinforced.
- Erected shoring equipment should be inspected immediately prior to, during and immediately after concrete placement.
- The sills for shoring should be sound, rigid and capable of carrying the maximum intended load.
- Base plates should be attached to a minimum of 12' square, 2" plywood or equivalent.
- All base plates, shore heads, extension devices, and adjustment screws should be in firm contact, and secured when necessary, with the foundation and the form.
- Existing ground should be level, adequately compacted and loads distributed. Consideration should be given to adverse weather conditions such as washouts, rain impact to slopes etc. Special precautions such as hardwood wedges or bracing should be utilized on sloped surfaces.
- All clamps, screws, pins and other similar components should be in a closed or engaged position.
- Eccentric loads on shore heads and similar members are prohibited unless these members have been
 designed for such loading. Ensure stringers are centered on these members to minimize eccentric
 loading.
- Adequate access should be provided to all form deck surfaces. If access ladders are required these should be secured and extend at least 36" above the form deck surface.
- When horizontal shoring is required, these should be engineered and special consideration should be given to installation and conformance to the completed design.
- Ensure all stringers and joists are fully supported and centered over shoring heads/top plates and adequately secured. Further, ensure that all stringers and joists are fully upright and not rolled.
- All horizontal shoring should be installed and erected in compliance with manufacture's requirements as well as federal, state and local regulations.

Frame Shoring

- The design of the shoring should be prepared by a qualified designer and the erected shoring should be inspected by an engineer qualified in structural design.
- The shoring design or layout drawing should be followed with no omissions of required components, or alteration in frame spacing's, types used, towers heights, locations or sizes.
- Shoring loads should be carried on all legs.
- All shoring fames should be plumb and level. This should be checked and corrected at a minimum of during erection and just prior to the pour. Adjustment of shoring frames should not be made once the pour begins.
- When shoring height exceeds a minimum of four (4) times the minimum base width, additional bracing and securing of the frames should be performed.
- Cross braces should never be climbed and workers should climb frames from the inside.

Screw Jacks

• Screw jacks should not exceed the manufactures recommended extension height at any time.

- Screw jack extension should be kept to a minimum for maximum load carrying capacity.
- All screw jacks should be in firm contact with the foundation and frame legs.

Post Shoring

- The single post shores should be vertically aligned/plumbed. This should be checked and corrected at a minimum of during erection and just prior to the pour.
- Adjustment of post shores for any reason, including but not limited to raising formwork, should not be made once the pour begins.
- Refer to the manufacture's guidelines for additional stability measures and bracing requirements of each system used.
- Post shores should be adequately secured at top and bottom to prevent displacement.
- Whenever single post shores are used one on top of the other (tiered), they should comply with the following specific guidelines in addition to the general guidelines for formwork:
 - The single post shores should be spliced to prevent misalignment.
 - The single post shores should be adequately braced in two mutually perpendicular directions at the splice level.
 - Each tier should also be diagonally braced in the same two directions.

Ellis Shores

- Ensure shores are erected with the proper length of timbers allowing a minimum of 24" overlap between shore members.
- The shore clamps should be attached 12" apart with the upper clam at a minimum of 2" form the top of the lower shore. Each clamp should be secured with the appropriate number of type of duplex nails.
- Shores should be raised to the desired height by sliding the upper shore member upwards being careful to avoid pinch points.
- Shore hand jacks should not be used to raise decks, lift formwork or elevate concrete.
- Ensure all shores, jacks and clamps are inspected prior to use and any damaged or defective materials are removed or repaired prior to use.
- Safety nails should be secured above each clamp of the upper shore member casting to prevent uplift or movement during vibration.

Reshoring

- Shores should not be removed, including cross bracing, until the concrete has gained sufficient strength to support its weight and superimposed loads. Such determination shall be based on compliance with one of the following:
 - The plans and specifications stipulate conditions for removal of forms and shores, and such conditions have been followed, or
 - The concrete has been properly tested with an appropriate ASTM standard test method designed to indicate the concrete compressive strength, and test results indicate that the concrete has gained sufficient strength to support its weight and superimposed loads.

- Stripping and removal of shoring equipment should be performed in conformance to the approved stripping sequencing plan.
- Reshoring should be erected, as the original forms and shores are removed, whenever the concrete is required to support loads in excess of its capacity.
- The design of the shoring should be prepared by a qualified designer and the erected shoring should be inspected by an engineer qualified in structural design.
- The shoring design or layout drawing should be followed with no omissions of required components, or alterations in spacing's, types used, heights, locations or sizes.
- Reshoring should not be removed until the concrete being supported has attained adequate strength to support its weight and all loads in place upon it.
- Reshores should be placed directly below load carrying legs to avoid punch through, stress reversals or other undesirable forces on the poured concrete.
- Slabs or beams should be allowed to take their permanent deflection before final adjustment of reshoring equipment is made.
- Horizontal shoring should never be used as part of a reshoring system.

Bracket Scaffolds

- Bracket scaffolds should only be used when through bolted walls, with at least 5/8" diameter bolts.
- Scaffolds should be solidly secured to the walls or the supporting structure.
- Scaffolds should be able to support at least 4 times the maximum intended working load.
- Spacing of brackets should not be greater than 10' apart.
- Railings should be installed on all scaffolds 6' or greater in height.
- Platforms should consist of at least two 2"x10" planks that extend at least 6" over each bracket and no more than 18".
- Platforms should be solidly planked with no more than 7" gap under the back rail and 14" gap to the face of the form.
- Planking should be scaffold grade lumber or equivalent and should be free from damage, defects, cracks, splits etc. Damaged planks should not be used.

Reinforcing Steel

- All protruding reinforcing steel, onto and into which employees could fall, should be guarded to eliminate the hazard of impalement. When working at grade, impalement hazards from 4" to 6' in height, at a minimum, should be protected.
- Reinforcing steel for walls, piers, columns, and similar vertical structures should be adequately supported to prevent overturning and to prevent collapse.
- Employers should take measures to prevent unrolled wire mesh form recoiling. Such measures may include by are not limited to securing each end of the roll or turning over the roll.

Reinforcing steel should be stockpiled as close as practicable to work areas. Additionally special
attention should be taken towards access and egress to work areas, excavations and ensuring work
areas are free from tripping hazards or other surface encumbrances.

Concrete Placement and Finishing

General

- Appropriate PPE should be utilized during concrete placement. This includes but is not limited to; safety glasses, fall protection, gloves, boots, hardhat, and long sleeves. Refer to the Personal Protective Equipment appendix for more information.
- Appropriate respiratory protection should be used for all concrete cutting, grinding, sanding, and blasting, scabbling, dry mixing, jack hammering etc. operations or any other operation involving respiratory hazards. Refer to the Respirator Protection Appendix for more information.
- When discharging concrete on a slope, the wheels of ready-mix trucks should be blocked, the brakes set to prevent movement and the operator with the vehicle at all times.
- All washout activities should be completed in the designated washout area.
- All concrete cutting, finishing and cleanup should be done in such a manner that all residue or waste water will be properly contained and disposed of.
- Appropriate precautions should be taken for specialty applications (e.g. acid washing, dyes, stains etc.); in their handling, storage use and disposal.
- Powered and rotating type concrete troweling machines that are manually guided should be equipped with a control switch that will automatically shut off the power whenever the hands of the operator are removed from the equipment handles.
- Bull float handles used where they might contact energized electrical conductors, should be
 constructed of nonconductive material or insulated with nonconductive sheath that's electrical and
 mechanical characteristics provide the equivalent protection of a handle constructed of nonconductive
 material.
- Masonry saws should be guarded with a semicircular enclosure over the blade.
- When operation air guns for cleaning off decks, inside forms etc., these guns should have a maximum of 30 psi nozzle pressure and be equipped with a safety release valve.
- Air guns should have pressure valves, and extension tube and the hoses well maintained with appropriate whip checks.
- Employee operating air guns should have appropriate PPE, including but not limited to, chip protection (i.e. face shield, goggles etc.), ear plugs and respiratory protection as required.
- No employee should be permitted to perform maintenance or repair activity on equipment (such as
 compressors mixers, screens, pumps used for concrete and masonry construction activities) where the
 inadvertent operation of the equipment could occur and cause injury, unless all potentially hazardous
 energy sources have been locked out and tagged.

Concrete Buckets

• No employee shall be permitted to ride concrete buckets.

- No employee should be permitted to work under concrete buckets while buckets are being elevated or lowered into position.
- To the extent practical, elevated concrete buckets should be routed so that no employee or the fewest number of employees are exposed to the hazards associated with falling concrete or falling buckets.
- Concrete buckets equipped with hydraulic or pneumatic gates should have positive safety latches or similar safety devices installed to prevent premature or accidental dumping.
- Concrete buckets should e designed to prevent concrete from hanging up on top of the sides.

Pumpcrete Systems

- No employee should be permitted to apply a cement, sand and water mixture through a pneumatic hose unless the employee is wearing appropriate personal protective equipment.
- Concrete pumping systems using discharge pipes should be provided with pipe supports designed for 100 percent overload.
- Compressed air hoses used on concrete pumping systems should be provided with positive failsafe joint connectors to prevent separation of sections when pressurized.
- Movement of concrete hoses should be planned to limit the amount of manual positioning of hose as much as practicable. When necessary, the use of hooks, ropes or other similar devices should be utilized when handling the concrete hose.

Buggies and Wheelbarrows

- Concrete buggy handles should not extend beyond the wheels on either side of the buggy.
- Handles should be guarded or equipped with knuckle guards.
- All buggies, wheelbarrows or other similar conveyances should be properly maintained and repaired/replaced immediately if damaged, in poor repair or otherwise.
- Paths of access and travel should be level, free of debris and other surface encumbrances and ramps or other access ways should be appropriately built, maintained, and protected.
- Buggies, wheelbarrows etc. should not be overloaded.

Post-Tensioning Operations

- No employee (except those essential to the post-tensioning operations) should be permitted to be behind the jack during post-tensioning operations.
- Signs and barriers should be erected to limit employee access to the post-tensioning area during tensioning operations.
- Appropriate fire protection measures should be taken during burning operations, including by not limited to spark control or blankets, fire extinguishers, wetting formwork etc.

Emergency Response Procedures

In the event of a collapse or failure of formwork, false work or an excavation, the following general emergency procedures should be initiated:

Initial Stage of a collapse (before rescue recovery)

• Get other exposed individuals out of the area.

- Call 911
- Secure the area
- Shut down all equipment that might cause vibration (with the exception of dewatering equipment) or additional loading. Reroute traffic to eliminate vibration if necessary.
- Do not enter a failed excavation or area of collapse without adequate protection
- Do not remove hand tools, personal protective equipment, or other material from the scene that may be used to locate a victim.
- Begin removing standing or seeping water
- Find out if the failure damaged a utility. If so, take appropriate action.
- Consider tying a digging tool to a rope and tossing it t a conscious and able victim so that he or she may dig out without having another person enter the excavation.
- Account for everyone
- Follow standard emergency procedures as detailed in the Crisis Management Plan.

Rescue or recovery

- Do not attempt to pull a partially trapped/buried victim out by a rope or sling. This may cut the victim in half or pull limbs from the body. It may also loosen dirt or material enough to create a secondary cave-in/collapse.
- If equipment is used to remove material from around a victim, remove/dig so that loosened material will fall away rather than toward the victim. It is generally bad practice to use equipment to dig someone out because the vibration and surcharge can cause further failures. In the case of an excavation, a better option might be to locate and use a vacuum truck.
- Assist all emergency response personnel as needed.
- Ensure that adequate equipment is available for a sustained rescue effort (e.g. shoring materials, equipment, generator, lighting, supplies, personnel etc.)
- Control traffic and crowds. Reroute traffic as necessary.

Permitting/Documentation

Before a contractor is on site, the following items should be obtained in writing:

- Permit for excavation/trenching activities (Cal OSHA Excavation Notification Form as applicable) for all trenches/excavations that are equal to or greater than 5' in depth where an employee is required to enter.
- Permit for any false work or scaffolding 36' in height or greater total.
- Excavation and trenching plan
- Shoring/False work design or plan
- Name(s) of competent person(s)
- Soils analysis report
- Copy of their Safety Manual

FORMS

OBAYASHI

MANAGEMENT INSPECTION REPORT Job# Job Location/Name Date Time Month / Day / Year VENTURE Jobsite Supervisor Safety Manager First First Last Webcor/Obayashi Joint Venture Principal Insurance Representative First First **X** – Corrective Action Required [*O* – No Corrective Action Required CORRECTED CORRECTED WEBCOR/ OBAYASHI WEBCOR/ OBAYASHI SUB N/A 7. FIRE PROTECTION 1. PERSONAL PROTECTIVE EQUIPMENT 1. Hard Hats 1. Extinguishers 2. Eye Protection 2. Flammable Materials 3. Ear Protection 3. Welding / Cutting Equipment 4. Respirators 5. Proper Clothing 8. TOOLS 6. Footwear 1. Condition 2. Guarded 7. Safety Belts 3. Power Cords 2. HOUSEKEEPING 4. Temp. Power Boxes 1. Exits & Stairs Clear 9. SITE & PUBLIC PROTECTION 2. Piling & Stacking 1. Excavation / Trenches 3. Debris Removal 4. Nails Bent or Removed 2. Earth Moving Equipment 3. Forklift / Cranes 3. LADDERS & STAIRS 4. Fences 1. Ladder Condition 5. Lighting 2. Ladders Tied Off 6. Barricades 3. Ladder 3' Above Landings 7. Signage 8. Rebar Caps 4. Stairs 4. RAILINGS / FLOOR OPENINGS 10. FIRST AID 1. Perimeter 1. Trained Personnel 2. Floor Openings / Shafts 2. Kits / Supplies 3. Sanitation / Water 3. Stairs / Ramps 4. Walkways 5. Elevator Door Openings 11. PROGRAM / INFORMATION 1. Twice Daily Inspections 5. SCAFFOLDS 2. Orientation: New Employee / Haz. Sub. 1. Railings & Kickboards Safety Meetings 4. Required Signs Posted 2. Tied to Building 3. Planks & Platforms 12. OTHER (LISTS)

Comments:

Title / Signature:

6. ELECTRICAL

2. Grounding

3. Cords, Plugs & Receptacles

1. Lighting

1. Safety Manual 2. MSDS Book

3. CAL-OSHA 200 Log (Posted Every February)



DAILY PROJECT INSPECTION

Job#

Job Location/Name

Week Ending Month / Day / Year

X – Corrective Action Required

O – No Corrective Action Required

		M	Т	W	ТН	F	
A.	BASICS						COMMENTS
	1. Workers are wearing personal protective equipment						
	2.exits and stairways are clear						
	3.Construction material stored properly						
	4.Site debris removed						
	5.Nails bent or removed						
	6.Ladder condition and placement						
	7.Permanent & temporary rails						
	8.Cylinder storage						
	9.Hazardous material storage						
	10.Electrical Cords and grounding						
	11.Extinguishers in place where needed						
	12.Excavation / trenches						
	13.First aid kit is accessible & stocked						
	14.Required signs posted						
	15.Construction equipment						
В.	CRANES						
	1.Crane certification						
	2.Load chart						
	3.Operator maintenance reports updated						
C.	MANLIFT						
	1.Ramps, rails, phones & doors are maintained properly						
	2.Personnel stretcher stored on top of the man lift						
	3.Fire extinguisher in place						
	4.Weekly maintenance check reports		-				
_	D. CHILOEG						
υ.	BACKHOES						
	1.Back-up bell working		-				
	Wearing safety equipment Personnel working with the backhoe a safe distance from the		1				
	backhoe bucket at all times						
	backing bucket at an times						
E.	TRUCKS						
1.	1.Back-up bell working						
	2.Driver wearing safety equipment						
F.	COMPRESSOR						
	1.Properly maintained						
	2.Air tools working properly						
	3.Personnel wearing correct safety equipment and have been						
	instructed how to use the equipment						
	4.All air hose connectors are wired together						
G.	SHORING / SCAFFOLDING						
	1.Railings & kick boards						
	2.Tied off / braced correctly						
	3.Planking is the correct size						
				1	1	1	

Supervisor			First					
EQUIPMENT SAFETY	INSPECTIO	N CH						
Date:								
Project:								
Equipment:								
All guards and fenders Brakes Lights – front, rear, side, of Back-up alarm – horn Ladders, stairs, hand hold ROPS (Roll-over protection Seat belts Fire extinguisher Glass Tires Electrical cords Ground fault circuit interrection Electrical hand tools Powder actuated tools Pneumatic condition of al	s on) upters			OK O	- - - - - - -		Need Need Need Need Need Need Need Need	ds Repair ds Repair
Other Items Checked:								
Oil level and leaks Hydraulic oil level and leaks Anti-freeze level and leaks Fuel level and leaks First aid kit Repaired by: Checked by:	OK			_		Add Add Add Add Add		Change Change Change Change
encencu by.								

JOB HAZARD ANALYSIS

JOB HAZARD ANALYSIS	ALYSIS	JOB TITLE (and number if applicable):	PAGE OF JHA NO.	DATE:	□ NEW □ REVISED
COMPANY ORGANIZATION:		LOCATION:		DEPARTMENT:	
TITLE OF PERSON WHO DOES SUPERVISOR: JOB:	SUPERVISOR:	REQURED AND / OR RECOMMENDED PERSONAL PROTECTIVE EQUIPMENT	ECTIVE EQUIPMENT		
ANALYSIS BY:		REVIEWED BY:		APPROVED BY:	
l					
OPERATIONS SEQUENCE:	EQUIPMENT, TOOLS AND ALL FACILITIES INVOLVED:	POTENTIAL HAZARDS:	RECOMMENDED AC	RECOMMENDED ACTION OR PROCEDURE	PAGE/SECTION REFERENCE FROM SUBCONTRACTOR IIPP:

91

WELDING / CUTTING "HOT WORK" PERMIT

Permit #	
Date:	
Subcontractor:	
Floor:	Room:
Area:	

CONDITIONS FOR PERFORMANCE OF THE WORK

- 1. A Designated Fire Watch shall be furnished by the subcontractor performing the work. The Fire Watch shall have no other assigned duties but to ensure a Safe environment in the area during and after the activity of welding, cutting, or open-flame operations.
- 2. The Fire Watch shall clear the work area, and ensure that it be kept free, of all combustible materials. In occupied buildings, the fire suppression system shall be in operation.
- 3. Fire-retardant tarpaulins are acceptable and shall be used where applicable.
- 4. All welding/cutting equipment shall be removed from the building daily. This provision applies to work performed in an existing, occupied portion of the facility.
- 5. The Fire Watch shall be equipped with appropriate personal protective equipment, such as eye protection, gloves, head protection, welder's jacket, etc.
- 6. Equipment shall be located so that exhaust fumes are naturally ventilated from the building. Where such locations are not possible, mechanical ventilation shall be provided by the subcontractor performing the work.
- 7. All oxygen/acetylene equipment shall be transported, used, and stored in strict compliance with WISHA Construction Safety Orders. A separate fire extinguisher (10 B: C minimum) is required at each oxygen/acetylene setup.
- 8. Appropriate fire extinguishers shall be kept in the work area while all work is in progress. Fire extinguishers are to be provided by the subcontractor performing the work as follows:

WORK AREA	FIRE EXTINGUISHER TYPE	NUMBER REQ'D
Equipment Spaces	ABC (20 lbs)	2
Other Spaces	ABC (20 lbs)	1

- 9. Welding/cutting shall not be performed until the area has been approved by the Fire Safety Manager.
- 10. Upon completion of the "Hot Work," the Fire Watch shall inspect the work area and ensure that there are no lingering sparks, smoldering materials, etc. The fire watch shall be maintained a minimum of ½ hour after work has been completed.

HEAT ILLNESS PREVENTION POLICY

Purpose

The purpose of Heat Illness Prevention Policy is to meet the requirements set forth in the Heat Illness Prevention Standard, Title 8, California Code of Regulations, Section 3395 and also to serve as a supplement to Webcor/Obayashi Joint Venture's Injury and Illness Prevention Program (IIPP). This information is intended and must be used in conjunction with the IIPP. The Heat Illness Prevention Policy establishes procedures and provides information which is necessary to ensure that Webcor/Obayashi Joint Venture's staff is knowledgeable in the prevention and recognition of heat illness to ensure their own safety and the safety of others.

Procedures and Guidelines

In compliance with Heat Illness Prevention Standard, Title 8 regulations, Webcor strives to provide a safe and healthful work environment. To do so the following Procedures are required for all employees of Webcor/Obayashi Joint Venture:

- Provide training to all employees by their supervisors. All trainings should be documented with an employee sign in sheet. Topics include:
 - Types of Heat Illness and their symptoms.
 - Environmental and personal risk Factors for Heat Illness.
 - Webcor/Obayashi Joint Venture's Heat Illness Prevention Policy.
 - The importance or drinking water frequently throughout the day.
 - The importance of reporting symptoms of Heat Illness to their employer/supervisor
 - The importance of allowing the body to adjust gradually to working in high heat.
 - Webcor Procedures for responding to Heat Illness symptoms.
 - Webcor/ Obayashi's Procedures for contacting emergency services.
 - Webcor/Obayashi Joint Venture's Procedures for emergency communication.
- Provide training to all Supervisors. Topics include:
 - All information to be provided to employees.
 - The procedures the supervisor is to follow in implementing this Policy.
 - The Procedures to follow when an employee's begins to show symptoms of heat illness.
- Webcor /Obayashi Joint Venture is to provide access to potable drinking water meeting the requirements of Sections 1524, 3363, and 3457 as applicable to all employees. Where it is not plumbed or otherwise continuously supplied, it shall be provided in sufficient quantity at the beginning of the work shift to provide one quart per employee per hour for drinking for the entire shift. Employers may begin the shift with smaller quantities of water if they have effective procedures for replenishment during the shift as needed to allow employees to drink one quart or more per hour. The frequent drinking of water shall be encouraged.
- Webcor/Obayashi Joint Venture is to provide access to an area with shade that is either open to the air
 or provided with ventilation or cooling for a period of no less than five minutes for employees
 suffering from heat illness or believing a preventative recovery period is needed. Such access to shade
 shall be permitted at all times.

• During the designated warmer months of the year (April through September) all jobsites are required to incorporate heat illness prevention and awareness training into the Tailgate Safety Meetings. Shade and plenty of water shall be provided in sufficient amount to each and every employee.

Heat Illness Prevention

Heat related illnesses are avoidable if the employees are trained and the right actions are taken before, during, and after working in either indoor or outdoor hot conditions. High temperatures, humidity, air velocity and radiant heat from the sun or a furnace can stress the body's ability to cool itself making heat illness a big concern during hot weather months. These would be considered environmental risk factors. Every employee whose job duties require them to work in the outdoors during summer months, are exposed to elevated heat conditions and therefore are susceptible to heat illness. The three major forms of heat illnesses are: **heat cramps**, **heat exhaustion**, and **heat stroke**. Heat stroke can be a life threatening condition. This document will outline those actions as well as describing the three major forms of heat illness, how to recognize them, and what an action to take to provide first aid before medical care is provided.

Heat Cramps

• Description:

Heat cramps are the most common type of heat related injury and probably have been experienced by nearly everyone at one time or another. Heat cramps are muscle spasms which usually affect the arms, legs, or stomach. Frequently they do not occur until sometime later after work, at night, or when relaxing. Heat cramps are caused by heavy sweating, especially when water is not replaced quickly enough. Although heat cramps can be quite painful; they usually don't result in permanent damage.

• Prevention/First Aid:

Drink electrolyte solutions such as Gatorade or plenty of water during the day and try eating more fruits such as bananas to help keep your body hydrated during hot weather. Call 911 and contact your supervisor immediately if the Person becomes ill.

Heat Exhaustion

• Description:

Heat exhaustion is more serious than heat cramps. It occurs when the body's internal temperature regulating system is overworked, but has not completely shut down. In heat exhaustion, the surface blood vessels and capillaries, which originally enlarged to cool the blood, collapse from loss of body fluids and necessary minerals. this happens when you do not drink enough fluids to replace what you are sweating away symptoms Include: Headache, heavy sweating, intense thirst, dizziness, fatigue, loss of coordination, nausea, impaired judgment, loss of appetite, hyperventilation, tingling in hands or feet, Anxiety, cool moist skin, weak and rapid pulse (120-200), and low to normal blood

Prevention/First Aid:

The employee suffering these symptoms should be moved to a cool location such as a shaded area or air-conditioned building. Have them lie down with their feet slightly elevated. Loosen their clothing, apply cool, wet clothes or fan them. Have them drink water or electrolyte drinks. Try to cool them down, and have them checked by medical personnel. Victims of heat

exhaustion should avoid strenuous activity for at least a day, and they should continue to drink water to replace lost body fluids. Call 911 if the person becomes non-responsive, refuses water, vomits, or loses consciousness.

Heat Stroke

• Description:

Heat stroke is a life threatening illness with a high death rate. It occurs when the body has depleted its supply of water and salt, and the victim's core body temperature rises to deadly levels. A heat stroke victim may first suffer heat cramps and/or heat exhaustion before progressing into the heat stroke stage, but this is not always the case. It should be noted that, on the job, heat stroke is sometimes mistaken for a heart attack. It is therefore very important to be able to recognize the signs and symptoms of heat stroke and to check for them anytime an employee collapses while working in a hot environment. Symptoms of heat stroke include: A high body temperature (103 degrees F); a distinct absence of sweating (usually); hot red or flushed dry skin; rapid pulse; difficulty breathing; constricted pupils; any/all the signs or symptoms of heat exhaustion such as dizziness, headache, nausea, vomiting, or confusion, and possibly more severe systems including; bizarre behavior; and high blood pressure. Advance symptoms may be seizure or convulsions, collapse, loss of consciousness and a body temperature of over 108 degrees F.

• Prevention/First Aid:

It is vital to lower a heat stroke victim's body temperature. Quick actions can mean the difference between life and death. Pour water on them, fan them, or apply cold packs. Call 911 to get the person medical aid as soon as possible.

Guidelines for Preventing Heat Illness

- If you are coming back to work from an illness or an extended break or you are just starting to a job working in the heat, it is important to be aware that you are more vulnerable to heat stress until your body has time to adjust. Let your supervisor know you are not used to the heat. It takes about 5 7 days for your body to adjust.
- Drinking plenty of water frequently is vital to workers exposed to the heat. An individual may produce as much as 2 to 3 gallons of sweat per day. In order to replenish that fluid the worker should drink 3 to 4 cups of water every hour starting at the beginning of your shift.
- Taking your breaks in a cool shaded area and allowing time for recovery from the heat during the day are effective ways to avoid heat illness.
- Avoid or limit the use of alcohol and caffeine during periods of extreme heat. Both dehydrate the body.
- If your or a co-worker start to feel symptoms such as nausea, dizziness, weakness or unusual fatigue, let your supervisor know and rest in a cool shaded area. If symptoms persist or worsen seek immediate medical attention.
- Whenever possible ear clothing that provides protection from the sun but allows airflow to the body. Protect your head and shade your eyes if working outdoors.
- When working in the heat be sure to pay extra attention to your coworkers and be sure you know how to call for medical attention.

END OF SITE SPECIFIC SAFETY PLAN

TRANSBAY TRANSIT CENTER

EXHIBIT I

ID	Activity Name	OD 1844	art	Finish	TF	2013 2014 2015 2016 2017 2018
ID	Activity Name	OD Sta	ail	1 1111511	ור	2018 2014 2015 2016 2017 2018 PADDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJAS
TTC - LIVE		1688 28-	-Mar-11 A	21-Jan-18	0	
PRECONSTRUCT	TION	78 24-	-Oct-12 A	27-Feb-13	0	
	PLANNING AND IFB PROCESS	78 24-	-Oct-12 A	27-Feb-13	0	
_	GROUND SUPERSTRUCTURE	78 24-	-Oct-12 A	27-Feb-13	0	
TG07.1 STRUC		78 24-	-Oct-12 A	27-Feb-13	0	
	& AWARD PROCESS (IFB)		-Oct-12 A		0	
CA-125110	FINALIZE BID PACKAGE - TG07.1		-Oct-12 A		2	FINALIZE BID PACKAGE - TG07.1
CA-145510	ADVERTISE IFB - TG07.1	2 31-		01-Nov-12	2	ADVERTISE IFB - TG07.1
CA-194410	W/O PREP & SUBMIT ROUGH DRAFT STAFF REPORT & PROPOSED CONTRACT MODIFICATION - TG07.1	15 31-		21-Nov-12	23	W/O PREP & SUBMIT ROUGH DRAFT STAFF REPORT & PROPOSED CONTRACT MODIFICATION - TG07.1
CA-125710	QUALIFICATION OF (N) SUBCONTRACTORS - TG07.1	30 31-		14-Dec-12	38	QUALIFICATION OF (N) SUBCONTRACTORS - TG07.1
CA-125210	ISSUE BID PACKAGE AND RECEIVE SUBMISSION - TG07.1	46 31-		11-Jan-13	2	ISSUE BID PACKAGE AND RECEIVE SUBMISSION - TG07.1
CA-204010	PRE-BID MEETING - TG07.1 (DATE TBD)			15-Nov-12	36	I PRE-BID MEETING - TG07.1 (DATE TBD)
CA-194610	TJPA REVIEW ROUGH DRAFT STAFF REPORT & PROPOSED CONTRACT MODIFICATION, FOR TJPA APPRVL	10 26-		07-Dec-12	23	■ TJPA REVIEW ROUGH DRAFT STAFF REPORT & PROPOSED CONTRACT MODIFICATION, FOR TJPA APPRVL - TG07.1
CA-125005	BID PERIOD CLOSED - TG07.1		-Jan-13	15-Jan-13	0	I BID PERIOD CLOSED - TG07.1
CA-125310	BID PROTEST PERIOD - TG07.1	5 16-		23-Jan-13	15	■ BID PROTEST PERIOD - TG07.1
CA-194510	W/O EVALUATE BIDS, PREP & SUBMIT FINAL DRAFT STAFF REPORT & PROPOSED CONTRACT MODIFICATIO	5 16-		23-Jan-13	0	■ W/O EVALUATE BIDS, PREP & SUBMIT FINAL DRAFT STAFF REPORT & PROPOSED CONTRACT MODIFICATION - TG07.1
CA-194710	TJPA REVIEW FINAL DRAFT STAFF REPORT & PROPOSED CONTRACT MODIFICATION, FOR TJPA APPRVL - T	15 24-		13-Feb-13	0	■ TJPA REVIEW FINAL DRAFT STAFF REPORT & PROPOSED CONTRACT MODIFICATION, FOR TJPA APPRVL - TG07.1
CA-125910	TJPA BOARD APPROVAL - TG07.1	1 14-	-Feb-13	14-Feb-13	0	I TJPA BOARD APPROVAL - TG07.1
CA-126010	TJPA - NOTICE TO PROCEED - TG07.1	1 15-	-Feb-13	15-Feb-13	0	I TJPA - NOTICE TO PROCEED - TG07.1
CA-126110	ISSUE & EXECUTE CONTRACT FOR SUPERSTRUCTURE (NTP) - TG07.1	7 19-)-Feb-13	27-Feb-13	0	ISSUE & EXECUTE CONTRACT FOR SUPERSTRUCTURE (NTP) - TG07.1
CONSTRUCTION		1688 28-	B-Mar-11 A	21-Jan-18	0	
UTILITIES RELO		279 29-	-Feb-12 A	19-Jul-13	1113	
FIELD WORK		279 29-)-Feb-12 A	19-Jul-13	1113	
_	TVEIRST/EREMONT	65 07-		09-Apr-13	1124	
_	T)/FIRST/FREMONT			25-Jan-13	70	
FRANCHISE U		14 07-				B VEDITON DIVINE A RUPATRUOTURE FREMONT OTREET
UT-100000	VERIZON PHASE 2 SUBSTRUCTURE - FREMONT STREET	14 07-		25-Jan-13	70	■ VERIZON PHASE 2 SUBSTRUCTURE - FREMONT STREET
TG04.1 - CON		5 03-	•	09-Apr-13	1124	
SEWER CON		5 03-		09-Apr-13	1124	
	FREMONT ST - HOWARD TO NATOMA	5 03-	8-Apr-13	09-Apr-13	1124	
	EXC, INST, BFILL, TEMP PAVE - 30 SS (E) MH - MH 601	3 03-	•	05-Apr-13	1126	I EXC, INST, BFILL TEMP PAVE - 30 SS (E) MH - MH 601
	INSTALL PERMANENT 30" SEWER AFTER AWSS RELOCATION (ISSUE0070)	5 03-		09-Apr-13	1124	■ INSTALL PERMANENT 30" SEWER AFTER AWSS RELOCATION (ISSU#0070)
🛓 BEALE/MAIN S	STREETS		5-Oct-12 A		1182	
TG04.6 - SEW	ER @ BEALE ST./SLUDGE LINE @ MAIN ST.	118 05-	5-Oct-12 A	09-Apr-13	1182	
☐ TG04.6 - SEW	VER CONSTRUCTION	5 03-	B-Apr-13	09-Apr-13	1124	
■ SI-0071D	INSTALL PERMANENT 24" SEWER MH 701-704 - AFTER AWSS RELOCATION (ISSUE0071)	5 03-	3-Apr-13	09-Apr-13	1124	■ INSTALL PERMANENT 24" SEWER MH 701-704 - AFTER AWSS RELOCATION (ISSUE0071)
4 TG04.6 - PRO	DJECT COMPLETION	7 05-	5-Oct-12 A	29-Oct-12	1289	
UT-002900	PUNCHLIST & DEMOBILIZATION	7 05-	-Oct-12 A	29-Oct-12	1289	PUNCHLIST & DEMOBILIZATION
TG04.2R - AWS	SS CONSTRUCTION	279 29-	-Feb-12 A	19-Jul-13	1055	
TG04.2R - FIR:	ST & HOWARD ST	63 17-	'-Oct-12 A	28-Jan-13	1164	
UT-210400	WIRING & ELECTRICAL HOOKUPS - (1ST AND HOWARD ST INTERSECTION - TG04.2R)		'-Oct-12 A		1217	WIRING & ELECTRICAL HOOKUPS - (1ST AND HOWARD ST INTERSECTION - TG04.2R)
■ UT-210500	START UP & TRAINING - (1ST AND HOWARD ST INTERSECTION - TG04.2R))-Oct-12		1217	START UP & TRAINING - (1ST AND HOWARD ST INTERSECTION - TG04.2R)
■ UT-208500	DFOW PHASE I MEETING - TESTING AND COMISSIONING - (1ST AND HOWARD ST INTERSECTION - TG04.2R)		i-Jan-13		1164	I DFOW PHASE I MEETING - TESTING AND COMISSIONING - (1ST AND HOWARD ST INTERSECTION - TG04.2R)
■ UT-208600	DFOW PHASE II MEETING - TESTING AND COMISSIONING - (1ST AND HOWARD ST INTERSECTION - TG04.2R)		-Jan-13		1164	I DFOW PHASE II MEETING - TESTING AND COMISSIONING - (1ST AND HOWARD ST INTERSECTION - TG04.2R)
		8 17-	'-Oct-12 A	31-Oct-12	1217	
UT-211800	WIRING & ELECTRICAL HOOKUPS - (MARKET ST)		'-Oct-12 A		1217	WIRING & ELECTRICAL HOOKUPS - (MARKET ST)
■ UT-211900	START UP & TRAINING - (MARKET ST))-Oct-12		1217	START UP & TRAINING - (MARKET ST)
	SSION ST (2ND TO 1ST)			19-Nov-12	1056	
SI-0183B3700	PG&E VAULT MODIFICATIONS - MISSION (2ND TO 1ST)		-Aug-12 A			PG&E VAULT MODIFICATIONS - MISSION (2ND TO 1ST)
					1056	TRENCH SAWCUTTING - MISSION (2ND TO 1ST)
	TRENCH SAWCUTTING - MISSION (2ND TO 1ST)	2 119	1-260-17 W			
UT-217400	TRENCH SAWCUTTING - MISSION (2ND TO 1ST) REMOVAL WORK - MISSION (2ND TO 1ST)	2 19- 10 24-				
	TRENCH SAWCUTTING - MISSION (2ND TO 1ST) REMOVAL WORK - MISSION (2ND TO 1ST) INSTALL PIPING - MISSION (2ND TO 1ST)	10 24	-Sep-12 A	08-Nov-12 08-Nov-12	1056	REMOVAL WORK - MISSION (2ND TO 1ST) INSTALL PIPING - MISSION (2ND TO 1ST)

IR

SI-0183B2300 PG&E ESTIMATE - MISSION (FREMONT TO BEALE)

SI-0183B2400 PG&E ENGINEERING - MISSION (FREMONT TO BEALE)

SI-0183B2500 PG&E PRICING APPROVAL - MISSION (FREMONT TO BEALE)

TRANSBAY TRANSIT CENTER

EXHIBIT I



			1607.1	CONCEP	1 201	JOINT VENTURE
ID Activity	ty Name	OD	Start	Finish	TF	2013 2014 2015 2016 2017 2018
■ UT-217800 SFWD	D INSTALL GATE VALVE - MISSION (2ND TO 1ST)	2	09-Nov-12	13-Nov-12	1056	OND JEMAMJUASOND J
	D HYDROSTATIC TEST - MISSION (2ND TO 1ST)		14-Nov-12	15-Nov-12	1056	I SFWD HYDROSTATIC TEST - MISSION (2ND TO 1ST)
	· ,		-	_		
	(FILL & PAVE - MISSION (2ND TO 1ST)		16-Nov-12 20-Nov-12	19-Nov-12 24-Jan-13	1056 1164	I BACKFILL & PAVE - MISSION (2ND TO 1ST)
	ST (2ND ST INTERSECTION)					L TRENCH CAMCUITING MICCION (AND CT INTERCENTION)
	ICH SAWCUTTING - MISSION (2ND ST INTERSECTION)		20-Nov-12	21-Nov-12	1056	I TRENCH SAWCUTTING - MISSION (2ND ST INTERSECTION)
	D SHUT OFF WATER - MISSION (2ND ST INTERSECTION)		26-Nov-12	26-Nov-12	1056	SFWD SHUT OFF WATER - MISSION (2ND ST INTERSECTION)
	DVAL WORK - MISSION (2ND ST INTERSECTION)		27-Nov-12	10-Dec-12	1056	REMOVAL WORK - MISSION (2ND ST INTERSECTION)
	ALL VALVE VAULTS - MISSION (2ND ST INTERSECTION)		11-Dec-12	13-Dec-12	1056	I INSTALL VALVE VAULTS MISSION (2ND ST INTERSECTION)
	ALL PIPING - MISSION (2ND ST INTERSECTION)		14-Dec-12	02-Jan-13	1056	INSTALL PIPING - MISSION (2ND ST INTERSECTION)
	D INSTALL MOTORIZED GATE VALVE - MISSION (2ND ST INTERSECTION)		03-Jan-13	04-Jan-13	1056	SFWD INSTALL MOTOR ZED GATE VALVE - MISSION (2ND ST INTERSECTION)
	D INSTALL GATE VALVE - MISSION (2ND ST INTERSECTION)		07-Jan-13	08-Jan-13	1056	I SFWD INSTALL GATE VALVE - MISSION (2ND ST INTERSECTION)
	D HYDROSTATIC TEST - MISSION (2ND ST INTERSECTION)		09-Jan-13	10-Jan-13	1056	I SFWD HYDROSTATIC TEST - MISSION (2ND ST INTERSECTION)
	(FILL & PAVE - MISSION (2ND ST INTERSECTION)		11-Jan-13	15-Jan-13	1056	BACKFILL & PAVE - MISSION (2ND ST INTERSECTION)
	ELECTRICAL CONDUITS - MISSION (2ND ST INTERSECTION)		16-Jan-13	17-Jan-13	1164	I INST. ELECTRICAL CONDUITS - MISSION (2ND ST INTERSECTION)
	NG & ELECTRICAL HOOKUPS - MISSION (2ND ST INTERSECTION)		18-Jan-13	22-Jan-13	1164	WIRING & ELECTRICAL HOOKUPS - MISSION (2ND ST INTERSECTION)
	T UP & TRAINING - MISSION (2ND ST INTERSECTION)		23-Jan-13	24-Jan-13	1164	I START UP & TRAINING - MISSION (2ND ST INTERSECTION)
TG04.2R - MISSION S	ST (1ST ST INTERSECTION)	182	29-Feb-12 A	28-Feb-13	1055	
SI-0183C2 SCHE	DULE ISSUE: DESIGN AND UTILITY CONFLICTS - MISSION (1ST ST INTERSECTION)	5	29-Feb-12 A	02-Nov-12	1101	SCHEDULE ISSUE: DESIGN AND UTILITY CONFLICTS - MISSION (1ST ST INTERSECTION)
SI-0183B2 ADDIT	TIONAL POTHOLING DIRECTION AT CONFLICTS - MISSION (1ST ST INTERSECTION)	5	29-May-12 A	05-Nov-12	1055	ADDITIONAL POTHOLING DIRECTION AT CONFLICTS MISSION (1ST ST INTERSECTION)
SI-0183B3300 DPW 0	CONFIRM DESIGN - MISSION (1ST ST INTERSECTION)	10	06-Nov-12	20-Nov-12	1055	PW CONFIRM DESIGN - MISSION (1ST ST INTERSECTION)
■ SI-0183B1200 M2 ES	STIMATE - MISSION (1ST ST INTERSECTION)	10	21-Nov-12	06-Dec-12	1065	M2 ESTIMATE - MISSION (1ST ST INTERSECTION)
SI-0183B1300 PG&E	ESTIMATE - MISSION (1ST ST INTERSECTION)	10	21-Nov-12	06-Dec-12	1065	PG&E ESTIMATE - MISSION (1ST ST INTERSECTION)
SI-0183B1400 PG&E	ENGINEERING - MISSION (1ST ST INTERSECTION)	20	21-Nov-12	20-Dec-12	1055	PG&E ENGINEERING - MISSION (1ST ST INTERSECTION)
SI-0183B1500 PG&E	PRICING APPROVAL - MISSION (1ST ST INTERSECTION)	5	21-Dec-12	02-Jan-13	1055	PG&E PRICING APPROVAL - MISSION (1ST ST INTERSECTION)
SI-0183B1600 TJPA I	ISSUE CCO - MISSION (1ST ST INTERSECTION)	10	03-Jan-13	16-Jan-13	1055	TJPA ISSUE CCO - MISSION (1ST ST INTERSECTION)
■ UT-218200 TREN	ICH SAWCUTTING - MISSION (1ST ST INTERSECTION)	2	17-Jan-13	18-Jan-13	1055	TRENCH SAWCUTTING - MISSION (1ST ST INTERSECTION)
■ UT-218300 SFWD	SHUT OFF WATER - MISSION (1ST ST INTERSECTION)	1	22-Jan-13	22-Jan-13	1055	I SFWD SHUT OFF WATER - MISSION (1ST ST INTERSECTION)
■ UT-218400 REMO	OVAL WORK - MISSION (1ST ST INTERSECTION)	10	23-Jan-13	05-Feb-13	1055	■ REMOVAL WORK - MISSION (1ST ST INTERSECTION)
■ UT-218500 INSTA	ALL PIPING - MISSION (1ST ST INTERSECTION)	10	06-Feb-13	20-Feb-13	1055	■ INSTALL PIPING - MISSION (1ST ST INTERSECTION)
■ UT-218600 SFWD	D INSTALL GATE VALVE - MISSION (1ST ST INTERSECTION)	2	21-Feb-13	22-Feb-13	1055	I SFWD INSTALL GATE VALVE - MISSION (1ST ST INTERSECTION)
■ UT-218700 SFWD	D HYDROSTATIC TEST - MISSION (1ST ST INTERSECTION)	2	25-Feb-13	26-Feb-13	1055	I SFWD HYDROSTATIC TEST - MISSION (1ST ST INTERSECTION)
■ UT-218800 BACK	(FILL & PAVE - MISSION (1ST ST INTERSECTION)	2	27-Feb-13	28-Feb-13	1055	I BACKFILL & PAVE - MISSION (1ST ST INTERSECTION)
TG04.2R - MISSION S	ST (1ST TO MAIN)	161	21-Nov-12	19-Jul-13	1055	
1ST TO FREMONT		93	21-Nov-12	10-Apr-13	1055	
SI-0183B3400 DPW 0	CONFIRM DESIGN - MISSION (1ST TO FREMONT)	10	21-Nov-12	06-Dec-12	1074	DPW CONFIRM DESIGN - MISSION (1ST TO FREMONT)
	STIMATE - MISSION (1ST TO FREMONT)	10	07-Dec-12	20-Dec-12	1084	■ M2 ESTIMATE - MISSION (1ST TO FREMONT)
■ SI-0183B1800 PG&E	ESTIMATE - MISSION (1ST TO FREMONT)	10	07-Dec-12	20-Dec-12	1084	PG&E ESTIMATE - MISSION (1ST TO FREMONT)
SI-0183B1900 PG&E	ENGINEERING - MISSION (1ST TO FREMONT)	20	21-Dec-12	24-Jan-13	1064	PG&E ENGINEERING - MISSION (1ST TO FREMONT)
SI-0183B2000 PG&E	PRICING APPROVAL - MISSION (1ST TO FREMONT)	5	25-Jan-13	31-Jan-13	1064	■ PG&E PRICING APPROVAL - MISSION (1ST TO FREMONT)
SI-0183B2100 TJPA I	ISSUE CCO - MISSION (1ST TO FREMONT)	10	01-Feb-13	14-Feb-13	1064	■ TJPA ISSUE CCO - MISSION (1ST TO FREMONT)
■ UT-213500 TREN	ICH SAWCUTTING - MISSION (1ST TO FREMONT)	2	01-Mar-13	04-Mar-13	1055	■ TRENCH SAWCUTTING - MISSION (1ST TO FREMONT)
	D SHUT OFF WATER - MISSION (1ST TO FREMONT)		05-Mar-13	05-Mar-13	1055	I SFWD SHUT OFF WATER - MISSION (1ST TO FREMONT)
	OVAL WORK - MISSION (1ST TO FREMONT)		06-Mar-13	19-Mar-13	1055	REMOVAL WORK - MISSION (1ST TO FREMONT)
	ALL PIPING - MISSION (1ST TO FREMONT)		20-Mar-13	02-Apr-13	1055	■ INSTALL PIPING -MISSION (1ST TO FREMONT)
	D INSTALL GATE VALVE - MISSION (1ST TO FREMONT)		03-Apr-13	04-Apr-13	1055	I SFWD INSTALL GATE VALVE - MISSION (1ST TO FREMONT)
	D HYDROSTATIC TEST - MISSION (1ST TO FREMONT)		05-Apr-13	08-Apr-13	1055	I SFWD HYDROSTATIC TEST - MISSION (1ST TO FREMONT)
	(FILL & PAVE - MISSION (1ST TO FREMONT)		09-Apr-13	10-Apr-13	1055	I BACKFILL & PAVE - MISSION (1ST TO FREMIONT)
FREMONT TO BEAL				21-May-13	1055	
_			07-Dec-12	-		DPW CONFIRM DESIGN - MISSION (FREMONT TO BEALE)
	CONFIRM DESIGN - MISSION (FREMONT TO BEALE)			20-Dec-12	1093	
31-0103B2200 IVI2 ES	STIMATE - MISSION (FREMONT TO BEALE)			09-Jan-13	1103	M2 ESTIMATE - MISSION (FREMONT TO BEALE)

09-Jan-13

22-Feb-13

01-Mar-13

10 21-Dec-12

5 25-Feb-13

1103

1073

1073

PG&E ESTIMATE - MISSION (FREMONT TO BEALE)

PG&E ENGINEERING - MISSION (FREMONT TO BEALE)

PG&E PRICING APPROVAL - MISSION (FREMONT TO BEALE)

TRANSBAY TRANSIT CENTER

EXHIBIT I

JERCOR OBAYASH

			TG07.1	CONCER	T SCH	EDULE JOINT VENTURE
ty ID	Activity Name	OD	Start	Finish	TF	2013 2014 2015 2016 2017 2018
SI-0183B2600	TJPA ISSUE CCO - MISSION (FREMONT TO BEALE)	10	04-Mar-13	15-Mar-13	1073	ONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJAS
UT-215800	TRENCH SAWCUTTING - MISSION (FREMONT TO BEALE)		11-Apr-13	12-Apr-13	1055	I TRENCH SAWCUTTING - MISSION (FREMONT TO BEALE)
UT-215900	SFWD SHUT OFF WATER - MISSION (FREMONT TO BEALE)	1	15-Apr-13	15-Apr-13	1055	I SFWD SHUT OFF WATER - MISSION (FREMONT TO BEALE)
UT-216000	REMOVAL WORK - MISSION (FREMONT TO BEALE)	10		29-Apr-13	1055	REMOVAL WORK - MISSION (FREMONT TO BEALE)
	INSTALL PIPING - MISSION (FREMONT TO BEALE)			13-May-13	1055	INSTALL PIPING - MISSION (FREMONT TO BEALE)
UT-216100		10	· ·			
UT-216200	SFWD INSTALL GATE VALVE - MISSION (FREMONT TO BEALE)	2	14-May-13	15-May-13	1055	I SFWD INSTALL GATE VALVE - MISSION (FREMONT TO BEALE) I SFWD HYDROSTATIC TEST - MISSION (FREMONT TO BEALE)
UT-216300	SFWD HYDROSTATIC TEST - MISSION (FREMONT TO BEALE)		16-May-13	17-May-13	1055	
	BACKFILL & PAVE - MISSION (FREMONT TO BEALE)		20-May-13 21-Dec-12	21-May-13 19-Jul-13	1055	I BACKFILL & PAVE - MISSION (FREMONT TO BEALE)
BEALE TO MA					1055	
	DPW CONFIRM DESIGN - MISSION (BEALE TO MAIN)		21-Dec-12	09-Jan-13	1112	DPW CONFIRM DESIGN - MISSION (BEALE TO MAIN)
	· · · · · · · · · · · · · · · · · · ·	10	10-Jan-13	24-Jan-13	1122	M2 ESTIMATE - MISSION (BEALE TO MAIN)
	PG&E ESTIMATE - MISSION (BEALE TO MAIN)		10-Jan-13	24-Jan-13	1122	PG&E ESTIMATE - MISSION (BEALE TO MAIN)
SI-0183B2900	PG&E ENGINEERING - MISSION (BEALE TO MAIN)	20	25-Feb-13	22-Mar-13	1082	■ PG&E ENGINEERING - MISSION (BEALE TO MAIN)
SI-0183B3000	PG&E PRICING APPROVAL - MISSION (BEALE TO MAIN)	5	25-Mar-13	29-Mar-13	1082	■ PG&E PRICING APPROVAL - MISSION (BEALE TO MAIN)
SI-0183B3100	TJPA ISSUE CCO - MISSION (BEALE TO MAIN)	10	01-Apr-13	12-Apr-13	1082	■ TJPA ISSUE CCO - MISSION (BEALE TO MAIN)
UT-216600	TRENCH SAWCUTTING - MISSION (BEALE TO MAIN)	2	22-May-13	23-May-13	1055	TRENCH SAWCUTTING - MISSION (BEALE TO MAIN)
■ UT-216700	SFWD SHUT OFF WATER - MISSION (BEALE TO MAIN)	1	28-May-13	28-May-13	1055	I SFWD SHUT OFF WATER - MISSION (BEALE TO MAIN)
■ UT-216800	REMOVAL WORK - MISSION (BEALE TO MAIN)	10	29-May-13	11-Jun-13	1055	■ REMOVAL WORK - MISSION (BEALE TO MAIN)
UT-216900	INSTALL PIPING - MISSION (BEALE TO MAIN)	10	12-Jun-13	25-Jun-13	1055	■ INSTALL PIPING - MISSION (BEALE TO MAIN)
UT-217000	SFWD INSTALL GATE VALVE - MISSION (BEALE TO MAIN)	2	26-Jun-13	27-Jun-13	1055	I SFWD INSTALL GATE VALVE - MISSION (BEALE TO MAIN)
UT-217100	SFWD HYDROSTATIC TEST - MISSION (BEALE TO MAIN)	2	28-Jun-13	01-Jul-13	1055	I SFWD HYDROSTATIC TEST - MISSION (BEALE TO MAIN)
■ UT-217200	BACKFILL & PAVE - MISSION (BEALE TO MAIN)	2	02-Jul-13	03-Jul-13	1055	I BACKFILL & PAVE - MISSION (BEALE TO MAIN)
	TG04.2R PUNCHLIST AND COMPLETION		08-Jul-13	19-Jul-13	1055	■ TG04.2R PUNCHLIST AND COMPLETION
TRANSBAY CENT			28-Mar-11 A		0	
FIELD WORK	- TEN BOILDING		28-Mar-11 A		0	
	ODINO/EVOAVATION DDI		28-Mar-11 A			
	ORING/EXCAVATION BBI				200	
	DING LINES 1 - 10) BBI		18-Jul-11 A		412	
SX-BBZONE1	SCHEDULED CALENDAR DAYS ZONE 1 (K=596 PER SCO#008) (LOE)		18-Jul-11 A		35	SCHEDULED CALENDAR DAYS ZONE 1 (K=\$96 PER SCO#008) (LOE)
ZONE 1 BELO	W GRADE DEMO/EXCAVATION	173	04-Sep-12 A	07-Jun-13	58	
SX-BB17100	DFOW PHASE I MEETING - REMOVE STRUTS - TG03	1	04-Jun-13	04-Jun-13	58	I DFOW PHASE I MEETING - REMOVE STRUTS - TG03
SX-BB17700	DFOW PHASE II MEETING - REMOVE STRUTS - TG03	1	07-Jun-13	07-Jun-13	58	I DFOW PHASE II MEETING - REMOVE STRUTS - TG03
SW CORNER	- EX & INTERNAL BRACING LEVEL 3-5	9	25-Sep-12 A	30-Oct-12	53	
SX-BB10560	EXCAVATE LEVEL 5 - ZONE 1 SW CORNER	9	25-Sep-12 A	30-Oct-12	53	EXCAVATE LEVEL 5 - ZONE 1 SW CORNER
NW CORNER	- EX & INTERNAL BRACING LEVEL 3-5	34	04-Sep-12 A	09-Nov-12	72	
	DEMO PROTOTYPES AND 80 NATOMA PILES LEVEL 4	8	04-Sep-12 A	29-Oct-12	73	DEMO PROTOTYPES AND 80 NATOMA PILES LEVEL 4
	SCHEDULE ISSUE: INSTALL C CHANNELS ON CDSM BEAMS NW & SW CORNER (RFI T-319) & STOP ZONE 1 L		28-Sep-12 A	_	49	SCHEDULE ISSUE: INSTALL C CHANNELS ON CDSM BEAMS NW & SW CORNER (RFI T-319) & STOP ZONE 1 LEVEL 5 EXCAVATION
	INSTALL, STRESS, WELD STRUTS - (D) - ZONE 1 NW CORNER		02-Oct-12 A	_		INSTALL, STRESS, WELD STRUTS - (D) - ZONE 1 NW CORNER
	DEMO PROTOTYPES AND 80 NATOMA PILES LEVEL 5		30-Oct-12		73	DEMO PROTOTYPES AND 80 NATOMA PILES LEVEL 5
I——	EXCAVATE LEVEL 5 - ZONE 1 NW CORNER		30-Oct-12	_	49	EXCAVATE LEVEL 5 - ZONE 1 NW CORNER
			13-Nov-12		49	EROAVATE LEVEL 3 - ZONE T TWV GORNER
	(& INTERNAL BRACING LEVEL 3-5					B CYCONATE LEVEL 5 7015 4 ODID 5 7
	EXCAVATE LEVEL 5 - ZONE 1 GRID 5-7		13-Nov-12		49	EXCAVATE LEVEL 5 - ZONE 1 GRID 5-7
	EX & INTERNAL BRACING LEVEL 3-5		23-Oct-12 A		33	
	INSTALL WALERS - (C) - ZONE 1 (GRID 7-10)		23-Oct-12 A	_	33	INSTALL WALERS - (C) - ZONE 1 (GRID 7-10)
	INSTALL STRUT SUPPORTS - (C) - ZONE 1 (GRID 7-10)	3	31-Oct-12	02-Nov-12	33	INSTALL STRUT SUPPORTS - (C) - ZONE 1 (GRID 7-10)
SX-BB58512	INSTALL, STRESS, WELD STRUTS - (C) - ZONE 1 (GRID 7-10)	6	05-Nov-12	13-Nov-12	33	INSTALL, STRESS, WELD STRUTS - (C) - ZONE 1 (GRID 7-10)
SX-BB60112	EXCAVATE LEVEL 4 - ZONE 1 (GRID 7-10)	9	14-Nov-12	28-Nov-12	33	EXCAVATE LEVEL 4 - ZONE 1 (GRID 7-10)
SX-BB60212	INSTALL WALERS - (D) - ZONE 1 (GRID 7-10)	7	29-Nov-12	07-Dec-12	33	INSTALL WALERS - (D) - ZONE 1 (GRID 7-10)
	INSTALL STRUT SUPPORTS - (D) - ZONE 1 (GRID 7-10)	7	10-Dec-12	18-Dec-12	33	I INSTALL STRUT SUPPORTS - (D) - ZONE 1 (GRID 7-10)
			10.5 10	04 lon 12	33	■ INSTALL, STRESS, WELD STRUTS - (D) - ZONE 1 (GRID 7-10)
SX-BB60412	INSTALL, STRESS, WELD STRUTS - (D) - ZONE 1 (GRID 7-10)	9	19-Dec-12	04-Jan-13		INSTALL, STALES, WELP STACTS - (D) - ZONE T (BAID 1-10)
SX-BB60412 SX-BB60312	INSTALL, STRESS, WELD STRUTS - (D) - ZONE 1 (GRID 7-10) EXCAVATE LEVEL 5 - ZONE 1 (GRID 7-10)	-		17-Jan-13	33	EXCAVATE LEVEL 5 - ZONE 1 (GRID 7-10)
SX-BB60412 SX-BB60312 SX-BB60512	EXCAVATE LEVEL 5 - ZONE 1 (GRID 7-10)	9		17-Jan-13		
SX-BB60412 SX-BB60312 SX-BB60512 ZONE 1 TRES	EXCAVATE LEVEL 5 - ZONE 1 (GRID 7-10)	9 430	07-Jan-13	17-Jan-13 14-Jul-14	33	

TRANSBAY TRANSIT CENTER

EXHIBIT I



	TG07.1 CONCEPT SCHEDULE	JOINT VENTURE
Activity ID Activity Name	OD Start Finish TF 2013 2014 2015	2016 2017 2018
	OND JEMAM JUASOND JUAN JUASOND JUAN JUASOND JUAN JUAN JUAN JUAN JUAN JUAN JUAN JUAN	DNDJFMAMJJASONDJFMAMJJASONDJFMAMJJASOND
☐ ZONE 1 MICROPILE AND MUD SLAB	105 29-Oct-12 04-Apr-13 29	
■ BG-BB42420 DFOW PHASE II MEETING - PRODUCTION MICROPILES - TGO3	1 29-Oct-12 29-Oct-12 54 DFOW PHASE II MEETING - PRODUCTION MICROPILES - TGO3	
■ BG-BB12000 INSTALL MICROPILES-STAGE 1 - ZONE 1 (SW CORNER)	12 05-Nov-12 21-Nov-12 50 INSTALL MICROPILES-STAGE 1 - ZONE 1 (SW CORNER)	
■ BG-BB42440 DFOW PHASE I MEETING - FRP CONC. MUD SLAB - TG03	1 26-Nov-12 26-Nov-12 64 I DFOW PHASE I MEETING - FRP CONC. MUD SLAB - TG03	
■ BG-BB42450 DFOW PHASE II MEETING - FRP CONC. MUD SLAB - TG03	1 26-Nov-12 26-Nov-12 64 I DFOW PHASE II MEETING - FRP CONC. MUD SLAB - TG03	
BG-BB12020 INSTALL MICROPILES-STAGE 2 - ZONE 1 (NW CORNER)	15 27-Nov-12 17-Dec-12 49 INSTALL MICROPILES-STAGE 2 - ZONE 1 (NW CORNER)	
■ BG-BB42430 FRP MUD SLAB-STAGE 1 (ZONE 1 - SW CORNER)	14 07-Dec-12 28-Dec-12 56 FRP MUD SLAB-STAGE (ZONE 1 - SW CORNER)	
■ BG-BB45020 CURE MUD SLAB - STAGE 1 (ZONE 1)	5 02-Jan-13 08-Jan-13 71 CURE MUD SLAB - STAGE 1 (ZONE 1)	
BG-BB12120 INSTALL MICROPILES-STAGE 3 - ZONE 1 (EAST)	16 18-Jan-13 11-Feb-13 33 ■ INSTALL MICROPILE\$-STAGE 3 - ZONE 1 (EAST)	
■ BG-BB55430 FRP MUD SLAB-STAGE 2 (AREA 1 - NW CORNER)	14 15-Feb-13 07-Mar-13 25 FRP MUD SLAB-STAGE 2 (AREA 1 - NW CORNER)	
BG-BB45120 CURE MUD SLAB - STAGE 2 (AREA 1)	5 08-Mar-13 14-Mar-13 30	
BG-BB43720 FRP MUD SLAB-STAGE 3 (ZONE 1)	15 08-Mar-13 28-Mar-13 25 FRP MUD SLAB-S TAGE 3 (ZONE 1)	
BG-BB45220 CURE MUD SLAB - STAGE 3 (ZONE 1)	5 29-Mar-13 04-Apr-13 29 I CURE MUD SLAB - STAGE 3 (ZONE 1)	
TONE 1, AREA 1: BRACING REMOVAL AND REBRACE (TRAIN PLATFORM)	225 27-Nov-12 24-Oct-13 42	
■ BG-BB10600 DFOW PHASE I MEETING - STRUCT REMOVAL - TGO3	1 27-Nov-12 27-Nov-12 163 I DFOW PHASE I MEETING - STRUCT REMOVAL - TGO3	
BG-BB42520 DFOW PHASE II MEETING - STRUCT REMOVAL - TGO3	1 30-Nov-12 30-Nov-12 163 I DFOW PHASE II MEETING - STRUCT REMOVAL - TGØ3	
■ BG-BB54920 BRACING REMOVAL - LEVEL D - AREA 1	20 31-May-13 27-Jun-13 42 BRACING REMOVAL - LEVEL D - AREA 1	
■ BG-BB55120 REBRACE TRAIN PLATFORM LEVEL - AREA 1	10 12-Sep-13 25-Sep-13 42 REBRACE TRAIN PLATFORM LEVEL - AREA 1	
■ BG-BB55020 BRACING REMOVAL - LEVEL C - AREA 1	20 26-Sep-13 24-Oct-13 42 ■ BRACING REMOVAL - LEVEL C - AREA 1	
Tone 1, Area 1: Bracing removal (Lower Concourse)	90 20-Mar-14 28-Jul-14 375	
■ BG-BB55220 BRACING REMOVAL - LEVEL B - AREA 1	20 20-Mar-14 16-Apr-14 42 BRACING REMOVAL - LEVEL B - AREA	11
■ BG-BB55420 REBRACE LOWER CONCOURSE LEVEL - AREA 1	10 16-Jun-14 27-Jun-14 42 REBRACE LOWER CONCOURSE	LEVEL - AREA 1
BG-BB55320 BRACING REMOVAL - LEVEL A - AREA 1	20 30-Jun-14 28-Jul-14 375 🗖 BRACING REMOVAL - LEVEL A	- AREA 1
TONE 1, AREA 2: BRACING REMOVAL AND REBRACE (TRAIN PLATFORM)	70 31-May-13 11-Sep-13 62	
■ BG-BB55520 BRACING REMOVAL - LEVEL D - AREA 2	10 31-May-13 13-Jun-13 42	
■ BG-BB55720 REBRACE TRAIN PLATFORM LEVEL - AREA 2	5 20-Aug-13 26-Aug-13 62 REBRACE TRAIN PLATFORM LEVEL - AREA 2	
BG-BB55620 BRACING REMOVAL - LEVEL C - AREA 2	10 27-Aug-13 11-Sep-13 62 BRAC NG REMOVAL - LEVEL C - AREA 2	
☐ ZONE 1, AREA 2: BRACING REMOVAL (LOWER CONCOURSE)	55 29-Jan-14 16-Apr-14 448	
■ BG-BB55820 BRACING REMOVAL - LEVEL B - AREA 2	10 29-Jan-14 11-Feb-14 102 BRACING REMOVAL LEVEL B - AREA 2	
■ BG-BB56020 REBRACE LOWER CONCOURSE LEVEL - AREA 2	5 27-Mar-14 02-Apr-14 102 I REBRACE LOWER CONCOURSE LEVE	L - AREA 2
BG-BB55920 BRACING REMOVAL - LEVEL A - AREA 2	10 03-Apr-14 16-Apr-14 448 BRACING REMOVAL - LEVEL A - AREA	12
ZONE 1, AREA 3: BRACING REMOVAL AND REBRACE (TRAIN PLATFORM)	70 07-Jun-13 18-Sep-13 29	
■ BG-BB56120 BRACING REMOVAL - LEVEL D - AREA 3	10 07-Jun-13 20-Jun-13 29 BRACING REMOVAL - LEVEL D - AREA 3	
■ BG-BB56320 REBRACE TRAIN PLATFORM LEVEL - AREA 3	5 27-Aug-13 04-Sep-13 29 REBRACE TRAIN PLATFORM LEVEL - AREA 3	
■ BG-BB56220 BRACING REMOVAL - LEVEL C - AREA 3	10 05-Sep-13 18-Sep-13 29 BRACING REMOVAL - LEVEL C - AREA 3	
ZONE 1, AREA 3: BRACING REMOVAL (LOWER CONCOURSE)	60 05-Feb-14 30-Apr-14 406	
BG-BB56420 BRACING REMOVAL - LEVEL B - AREA 3	10 05-Feb-14 19-Feb-14 29 BRACING REMOVAL - LEVEL B - AREA 3	
■ BG-BB56620 REBRACE LOWER CONCOURSE LEVEL - AREA 3	5 10-Apr-14 16-Apr-14 29 REBRACE LOWER CONCOURSE LEV	EL - AREA 3
■ BG-BB56520 BRACING REMOVAL - LEVEL A - AREA 3	10 17-Apr-14 30-Apr-14 406 BRACING REMOVAL - LEVEL A - ARE	A 3
ZONE 2 (BUILDING LINES 10 - 19) BBI	693 29-Aug-11 A 14-Jul-14 447	
SX-BBZONE2 SCHEDULED CALENDAR DAYS ZONE 2 (K=570) (LOE)	570 29-Aug-11 A 14-May-13 35 SCHEDULED QALENDAR DAYS ZONE 2 (K=570) (LOE)	
☐ ZONE 2 BELOW GRADE DEMO/EXCAVATION/BRACING (GRID 10-16)	82 28-Sep-12 A 11-Feb-13 33	
SX-BB27020 INSTALL STRUT SUPPORTS - (B) - ZONE 2 (GRID 10-16)	9 28-Sep-12 A 31-Oct-12 33 INSTALL STRUT SUPPORTS - (B) - ZONE 2 (GRID 10-16)	
SX-BB27420 INSTALL, STRESS, WELD STRUTS - (B) - ZONE 2 (GRID 10-16)	8 04-Oct-12 A 30-Oct-12 36 INSTALL, STRESS, WELD STRUTS - (B) - ZONE 2 (GRID 10-16)	
SX-BB25520 EXCAVATE LEVEL 3 - ZONE 2 (GRID 10-16)	12 23-Oct-12 A 09-Nov-12 33 EXCAVATE LEVEL 3 - ZONE 2 (GRID 10-16)	
SX-BB27040 INSTALL STRUT SUPPORTS - (C) - ZONE 2 (GRID 10-16)	9 06-Nov-12 19-Nov-12 33 INSTALL STRUT SUPPORTS - (C) - ZONE 2 (GRID 10-16)	
SX-BB27240 INSTALL WALERS - (C) - ZONE 2 (GRID 10-16)	9 20-Nov-12 04-Dec-12 34 INSTALL WALERS - (C) - ZONE 2 (GRID 10-16)	
SX-BB27440 INSTALL, STRESS, WELD STRUTS - (C) - ZONE 2 (GRID 10-16)	8 05-Dec-12 14-Dec-12 34 INSTALL, STRESS, WELD STRUTS - (C) - ZONE 2 (GRID 10-16)	
SX-BB25540 EXCAVATE LEVEL 4 - ZONE 2 (GRID 10-16)	12 07-Dec-12 26-Dec-12 33 EXCAVATE LEVEL 4 - ZONE 2 (GRID 10-16)	
SX-BB27060 INSTALL STRUT SUPPORTS - (D) - ZONE 2 (GRID 10-16)	9 27-Dec-12 10-Jan-13 33 INSTALL STRUT SUPPORTS - (D) - ZONE 2 (GRID 10-16)	
SX-BB27260 INSTALL WALERS - (D) - ZONE 2 (GRID 10-16)	9 10-Jan-13 23-Jan-13 33 INSTALL WALERS - (D) - ZONE 2 (GRID 10-16)	
SX-BB27460 INSTALL, STRESS, WELD STRUTS - (D) - ZONE 2 (GRID 10-16)	8 24-Jan-13 04-Feb-13 33 INSTALL, STRESS, WELD STRUTS - (D) - ZONE 2 (GRID 10-16)	
SX-BB25560 EXCAVATE LEVEL 5 - ZONE 2 (GRID 10-16)	12 25-Jan-13 11-Feb-13 33 EXCAVATE LEVEL 5 - ZONE 2 (GRID 10-16)	

TRANSBAY TRANSIT CENTER

EXHIBIT I

			1007.1	CONCLI	0011	JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF	2013 2014 2015 2016 2017 2018 9
						<u>QNDJFMAMJJASQNDJFMAMJJASQNDJFMAMJJASQNDJFMAMJJASQNDJFMAMJJJASQNDJFMAMJJASQNDJFMAMJJASQND</u>
ZONE 2 BELC	DW GRADE DEMO/EXCAVATION/BRACING (GRID 16-19)	103	29-Oct-12	02-Apr-13	23	
■ SX-BB60632	INSTALL, STRESS, WELD STRUTS - (A) - ZONE 2 (GRID 16-19)	5	29-Oct-12	02-Nov-12	23	INSTALL, STRESS, WELD STRUTS - (A) - ZONE 2 (GRID 16-19)
■ SX-BB60642	EXCAVATE LEVEL 2 - ZONE 2 (GRID 16-19)	9	31-Oct-12	13-Nov-12	23	EXCAVATE LEVEL 2 - ZONE 2 (GRID 16-19)
■ SX-BB60652	INSTALL STRUT SUPPORTS - (B) - ZONE 2 (GRID 16-19)	9	14-Nov-12	28-Nov-12	23	■ NSTALL STRUT SUPPORTS - (B) - ZONE 2 (GRID 16-19)
■ SX-BB60662	INSTALL WALERS - (B) - ZONE 2 (GRID 16-19)	9	29-Nov-12	11-Dec-12	23	■ INSTALL WALERS - (B) - ZONE 2 (GRID 16-19)
■ SX-BB60682	INSTALL, STRESS, WELD STRUTS - (B) - ZONE 2 (GRID 16-19)	8	12-Dec-12	21-Dec-12	23	INSTALL, STRESS, WELD STRUTS - (B) - ZONE 2 (GRID 16-19)
■ SX-BB60672	EXCAVATE LEVEL 3 - ZONE 2 (GRID 16-19)	12	13-Dec-12	03-Jan-13	23	EXCAVATE LEVEL 3 - ZONE 2 (GRID 16-19)
■ SX-BB60692	INSTALL STRUT SUPPORTS - (C) - ZONE 2 (GRID 16-19)	9	04-Jan-13	16-Jan-13	23	■ INSTALL STRUT SUPPORTS - (C) - ZONE 2 (GRID 16-19)
■ SX-BB60702	INSTALL WALERS - (C) - ZONE 2 (GRID 16-19)	9	17-Jan-13	30-Jan-13	23	INSTALL WALERS - (C) - ZONE 2 (GRID 16-19)
■ SX-BB60722	INSTALL, STRESS, WELD STRUTS - (C) - ZONE 2 (GRID 16-19)	8	31-Jan-13	11-Feb-13	23	■ INSTALL, STRESS, WELD STRUTS - (C) - ZONE 2 (GRID 16-19)
■ SX-BB60712	EXCAVATE LEVEL 4 - ZONE 2 (GRID 16-19)	12	01-Feb-13	19-Feb-13	23	EXCAVATE LEVEL 4 - ZONE 2 (GRID 16-19)
■ SX-BB60732	INSTALL STRUT SUPPORTS - (D) - ZONE 2 (GRID 16-19)	9	20-Feb-13	04-Mar-13	23	■ INSTALL STRUT SUPPORTS - (D) - ZONE 2 (GRID 16-19)
■ SX-BB60742	INSTALL WALERS - (D) - ZONE 2 (GRID 16-19)	9	04-Mar-13	14-Mar-13	23	■ INSTALL WALERS (D) - ZONE 2 (GRID 16-19)
■ SX-BB60752	INSTALL, STRESS, WELD STRUTS - (D) - ZONE 2 (GRID 16-19)	8	15-Mar-13	26-Mar-13	23	INSTALL, STRESS, WELD STRUTS - (D) - ZONE 2 (GRID 16-19)
■ SX-BB60762	EXCAVATE LEVEL 5 - ZONE 2 (GRID 16-19)	12	18-Mar-13	02-Apr-13	23	EXCAVATE LEVEL 5 - ZONE 2 (GRID 16-19)
ZONE 2 TRES	STLE	433	28-Sep-12 A	14-Jul-14	447	
SX-BB25080	INSTALL TRESTLE PILE BRACING - (B) (CROSS BRACING) - ZONE 2	11	28-Sep-12 A	02-Nov-12	33	INSTALL TRESTLE PILE BRACING - (B) (CROSS BRACING) - ZONE 2
SX-BB25100	INSTALL TRESTLE PILE BRACING - (C) (CROSS BRACING) - ZONE 2	11	20-Nov-12	06-Dec-12	33	■ INSTALL TRESTLE PILE BRACING - (C) (CROSS BRACING) - ZONE 2
SX-BB25120	INSTALL TRESTLE PILE BRACING (D) (HORIZONTAL) - ZONE 2	11	27-Dec-12	14-Jan-13	40	☐ INSTALL TRESTLE PILE BRACING (D) (HORIZONTAL) - ZONE 2
SX-BB25140	REMOVE TRESTLE PILE (28' SECTION) - ZONE 2	9	01-Jul-14	14-Jul-14	447	■ REMOVE TRESTLE PILE (28' SECTION) - ZONE 2
ZONE 2 MICR	ROPILE AND MUD SLAB	70	12-Feb-13	21-May-13	23	
■ BG-BB22000	INSTALL MICROPILES-STAGE 1 - AREA 4	12	12-Feb-13	28-Feb-13	33	■ INSTALL MICROPILES-STAGE 1 - AREA 4
■ BG-BB22020	INSTALL MICROPILES-STAGE 2 - AREA 5	13	01-Mar-13	19-Mar-13	33	■ INSTALL MICROPILES-STAGE 2 - AREA 5
■ BG-BB56630	FRP MUD SLAB-STAGE 1 (ZONE 2)	10	29-Mar-13	11-Apr-13	25	■ FRP MUD SLAB-\$TAGE 1 (ZONE 2)
■ BG-BB22120	INSTALL MICROPILES-STAGE 3 - AREA 6	13	03-Apr-13	19-Apr-13	23	■ INSTALL MICROPILES-STAGE 3 - AREA 6
■ BG-BB45420	CURE MUD SLAB - STAGE 1 (ZONE 2)	5	12-Apr-13	18-Apr-13	38	■ CURE MUD SLAB - STAGE 1 (ZONE 2)
■ BG-BB56640	FRP MUD SLAB-STAGE 2 (ZONE 2)	10	12-Apr-13	25-Apr-13	25	■ FRP MUD SLAB-STAGE 2 (ZONE 2)
■ BG-BB45620	CURE MUD SLAB - STAGE 2 (ZONE 2)	5	26-Apr-13	02-May-13	32	CURE MUD SLAB - STAGE 2 (ZONE 2)
■ BG-BB45520	FRP MUD SLAB-STAGE 3 (ZONE 2)	11	30-Apr-13	14-May-13	23	■ FRP MUD SLAB-STAGE 3 (ZONE 2)
■ BG-BB45820	CURE MUD SLAB - STAGE 3 (ZONE 2)	5	15-May-13	21-May-13	23	■ CURE MUD SLAB - STAGE 3 (ZONE 2)
ZONE 2, ARE	A 4: BRACING REMOVAL AND REBRACE (TRAIN PLATFORM)	50	19-Jun-13	29-Aug-13	51	
■ BG-BB48920	BRACING REMOVAL - LEVEL D - AREA 4	5	19-Jun-13	25-Jun-13	51	■ BRACING REMOVAL - LEVEL D - AREA 4
■ BG-BB49120	REBRACE TRAIN PLATFORM LEVEL - AREA 4		16-Aug-13	22-Aug-13	51	REBRACE TRAIN PLATFORM LEVEL - AREA 4
■ BG-BB49020	BRACING REMOVAL - LEVEL C - AREA 4	_	23-Aug-13	29-Aug-13	51	■ BRACING REMOVAL - LEVEL C - AREA 4
	A 4: BRACING REMOVAL (LOWER CONCOURSE)		17-Jan-14	24-Mar-14	226	
	BRACING REMOVAL - LEVEL B - AREA 4			24-Jan-14	51	BRACING REMOVAL - LEVEL B - AREA 4
■ BG-BB49420	REBRACE LOWER CONCOURSE LEVEL - AREA 4		11-Mar-14	17-Mar-14	51	REBRACE LOWER CONCOURSE LEVEL - AREA 4
	BRACING REMOVAL - LEVEL A - AREA 4		18-Mar-14	24-Mar-14	226	BRACING REMOVAL - LEVEL A - AREA 4
	A 5: BRACING REMOVAL AND REBRACE (TRAIN PLATFORM)	_	03-Jul-13	16-Sep-13	36	
BG-BB49520	BRACING REMOVAL - LEVEL D - AREA 5		03-Jul-13	11-Jul-13	36	BRACING REMOVAL - LEVEL D - AREA 5
BG-BB49320 BG-BB49720	REBRACE TRAIN PLATFORM LEVEL - AREA 5		03-Sui-13	09-Sep-13	36	REBRACE TRAIN PLATFORM LEVEL - AREA 5
	BRACING REMOVAL - LEVEL C - AREA 5		10-Sep-13	16-Sep-13	36	BRACING REMOVAL - LEVEL C - AREA 5
	A 5: BRACING REMOVAL (LOWER CONCOURSE)		03-Feb-14	14-Apr-14	263	STOCKETON TELESTICATION TO THE TELESTICATION THE TELESTICATION TO THE TE
BG-BB49820	BRACING REMOVAL (LOWER CONCOURSE) BRACING REMOVAL - LEVEL B - AREA 5			07-Feb-14		BRACING REMOVAL - LEVEL B - AREA 5
	REBRACE LOWER CONCOURSE LEVEL - AREA 5		03-Feb-14 01-Apr-14	07-Feb-14 07-Apr-14	36 36	REBRACE LOWER CONCOURSE LEVEL - AREA 5
	BRACING REMOVAL - LEVEL A - AREA 5		· ·			-1
			08-Apr-14	14-Apr-14 03-Oct-13	263	BRACING REMOVAL - LEVEL A - AREA 5
	A 6: BRACING REMOVAL AND REBRACE (TRAIN PLATFORM)		24-Jul-13			I PRACING PEMOVAL LEVELD AREA 6
BG-BB50120	BRACING REMOVAL - LEVEL D - AREA 6		24-Jul-13	30-Jul-13	23	BRACING REMOVAL - LEVEL D - AREA 6
BG-BB50320	REBRACE TRAIN PLATFORM LEVEL - AREA 6		20-Sep-13	26-Sep-13	23	REBRACE TRAIN PLATFORM LEVEL - AREA 6
	BRACING REMOVAL - LEVEL C - AREA 6		27-Sep-13	03-Oct-13	23	BRACING REMOVAL - LEVEL C - AREA 6
_	A 6: BRACING REMOVAL (LOWER CONCOURSE)			01-May-14	278	I PRACING PENCYAL LEVEL 2 - 1251 2
	BRACING REMOVAL - LEVEL B - AREA 6		21-Feb-14	27-Feb-14	23	BRACING REMOVAL - LEVEL B - AREA 6
■ BG-BB50620	REBRACE LOWER CONCOURSE LEVEL - AREA 6	5	18-Apr-14	24-Apr-14	23	■ REBRACE LOWER CONCOURSE LEVEL - AREA 6

Project ID: 30100-00

TRANSBAY TRANSIT CENTER

Print Date: 29-Oct-12

EXHIBIT I

EECOR OBAYASHI

D	LA adividus Nama	1.00	Ctort	Finish			2042	2014	2015	2040		/ENTURE
D	Activity Name	OD	Start	Finish	I IF	DIVIC		2014 JFMAMJJASONDJFN	2015 	2016 	2017	
■ BG-BB50520	BRACING REMOVAL - LEVEL A - AREA 6	5	25-Apr-14	01-May-14	278	9 14 2	31.114113131413131.110	BRACING REMOVAL -				
	DING LINES 19 - 25) BBI		· ·	A 16-Oct-15	345			* Brotonto Removite	LEVEL / TITLE/10			
•	SCHEDULED CALENDAR DAYS ZONE 3 (K=535) (LOE)			A 12-Jul-13	227		SCHEDULE	 ED CALENDAR DAYS ZONE 3 (K:	-535) (LOE)			
	OW GRADE DEMO/EXCAVATION/BRACING			A 23-Apr-13	98		GONEDOLL	STEELING AND STATE STATE STATE	-500) (LOL)			
SX-BB37200	INSTALL WALERS - (A) - ZONE 3			A 05-Nov-12		H IN	STALL WALERS - (A) - ZON	IE 2				
SX-BB37200	INSTALL WALERS - (A) - ZONE 3 INSTALL, STRESS, WELD STRUTS - (A) - ZONE 3		· ·	A 15-Nov-12	110		STALL, STRESS, WELD S					
SX-BB60622	INSTALL STRUT SUPPORTS - (A) - ZONE 3 (EAST)		31-Oct-12		113		STALL, STRESS, WEED S					
SX-BB35500	EXCAVATE LEVEL 2 - ZONE 3		14-Nov-12		98		EXCAVATE LEVEL 2 - ZON					
SX-BB35600	ARCHAEOLOGICAL DIG LEVEL 2 (A14, C14)		14-Nov-12		106	_	ARCHAEOLOGICAL DIG L					
SX-BB37020	INSTALL STRUT SUPPORTS - (B) - ZONE 3		04-Dec-12		98	_	INSTALL STRUT SUPPOR	, , ,				
SX-BB37220	INSTALL WALERS - (B) - ZONE 3		13-Dec-12		98	_	INSTALL WALERS - (B)					
SX-BB35520	EXCAVATE LEVEL 3 - ZONE 3		19-Dec-12		98		EXCAVATE LEVEL 3 - 2					
SX-BB37420	INSTALL, STRESS, WELD STRUTS - (B) - ZONE 3		28-Dec-12		98	_	INSTALL, STRESS, WEL					
SX-BB37040	INSTALL STRUT SUPPORTS - (C) - ZONE 3		17-Jan-13	08-Feb-13	99	_	■ INSTALL STRUT SUP					
SX-BB60842	INSTALL SHEET PILE WALL BETWEEN ZONE 3 AND 4		29-Jan-13	04-Feb-13	98	-		WALL BETWEEN ZONE 3 AND 4				
SX-BB37300	INSTALL WALERS - (C) - ZONE 3		30-Jan-13	21-Feb-13	99	-	■ INSTALL WALERS - (
SX-BB56712	ARCHAEOLOGICAL DIG LEVEL 4 (A14)		05-Feb-13	05-Mar-13	114		■ ARCHAEOLOGICAL					
SX-BB35540	EXCAVATE LEVEL 4 - ZONE 3		05-Feb-13	12-Mar-13	98	-	EXCAVATE LEVEL					
SX-BB37520	INSTALL, STRESS, WELD STRUTS - (C) - ZONE 3		12-Feb-13	04-Mar-13	99	-		WELD STRUTS - (C) - ZONE 3				
SX-BB37060	INSTALL STRUT SUPPORTS - (D) - ZONE 3		05-Mar-13	26-Mar-13	100	-		UPPORTS - (D) - ZONE 3				
SX-BB37260	INSTALL WALERS - (D) - ZONE 3		14-Mar-13	04-Apr-13	100	-	■ INSTALL WALERS	` '				
SX-BB35560	EXCAVATE LEVEL 5 - ZONE 3		20-Mar-13	23-Apr-13	98		EXCAVATE LEVE	` '				
			26-Mar-13	•	100	-		S, WELD STRUTS - (D) - ZONE 3				
ZONE 3 PILE				A 02-Nov-12	127			,				
	EXTRACT ALL REMAINING WOOD PILING PRODUCTION - ZONE 3			A 02-Nov-12	127	FX	TRACT ALL REMAINING W	/OOD PILING PRODUCTION - ZC	NF 3			
ZONE 3 TRES			· .	A 14-Jul-14	467			2021.222	0			
SX-BB35040	INSTALL TRESTLE PILE BRACING - (A) EAST - ZONE 3			A 30-Oct-12	113	INIS	TALL TRESTLE PILE BRA	CING - (A) FAST - ZONE 3				
SX-BB35060	ERECT TRESTLE CAPS, STRINGERS, AND DECK (GRID 22-25)		· ·	A 06-Nov-12	121	_		SINGERS, AND DECK (GRID 22-2	5)			
SX-BB35080	INSTALL TRESTLE PILE BRACING (B) - ZONE 3		23-Jan-13	04-Feb-13	98	- T -'i	INSTALL TRESTLE PIL	· ' '	5)			
SX-BB35000	INSTALL TRESTLE PILE BRACING (C) - ZONE 3		07-Mar-13	19-Mar-13	98	-		PILE BRACING (C) - ZONE 3				
SX-BB35120	INSTALL TRESTLE PILE BRACING- (D) - ZONE 3		18-Apr-13	30-Apr-13	98	-		LE PILE BRACING (D) - ZONE 3	1			
SX-BB35120	· ·		01-Jul-14	14-Jul-14	467		INSTALL TREST	REMOVE TREST		N) - 70NF 3		
	` '		01-5di-14 02-Sep-15		345			REMOVE TREST	LETTLE (20 SECTIO	N) - ZONE 3		
_	ST STREET BRIDGE								DE DE	AOVE BRIDGE FIRST ST	, r-r-	
	REMOVE BRIDGE - FIRST STREET		02-Sep-15		345				KEI KEI	MOVE BRIDGE - FIRST ST	KEEI	
_	ROPILE AND MUD SLAB			19-Jul-13	151		5					
	INSTALL MICROPILES-STAGE 1 - AREA 7			14-May-13	98	_		OPILES-STAGE 1 - AREA 7				
BG-BB32020			-	03-Jun-13	111	-		ROPILES-STAGE 2 - AREA 8				
BG-BB56650	FRP MUD SLAB-STAGE 1 (ZONE 3)		+	10-Jun-13	98	_		AB-STAGE 1 (ZONE 3)				
BG-BB32120	INSTALL MICROPILES-STAGE 3 - AREA 9		04-Jun-13	18-Jun-13	151	-		ROPILES-STAGE 3 - AREA 9				
BG-BB46020	CURE MUD SLAB - STAGE 1 (ZONE 3)		11-Jun-13		98	-		SLAB - STAGE 1 (ZONE 3)				
■ BG-BB56660 ■ BG-BB46220	FRP MUD SLAB-STAGE 2 (ZONE 3) CURE MUD SLAB - STAGE 2 (ZONE 3)		13-Jun-13		111			LAB-STAGE 2 (ZONE 3) SLAB - STAGE 2 (ZONE 3)				
	,		27-Jun-13	03-Jul-13	111	-		` 1				
BG-BB46120	FRP MUD SLAB-STAGE 3 (ZONE 3) CURE MUD SLAB - STAGE 3 (ZONE 3)		27-Jun-13	12-Jul-13 19-Jul-13	151 151	-		SLAB-STAGE 3 (ZONE 3) D SLAB - STAGE 3 (ZONE 3)				
			15-Jul-13				I CURE MUI	D OLAD - STAGE 3 (ZUNE \$)				
_	EA 7: BRACING REMOVAL AND REBRACE (TRAIN PLATFORM)		_	29-Oct-13	98		B 55400	IC DEMOVAL LEVEL 5 ASSET	,			
BG-BB50720			16-Aug-13		98			IG REMOVAL - LEVEL D - AREA :				
BG-BB50920	REBRACE TRAIN PLATFORM LEVEL - AREA 7		16-Oct-13	22-Oct-13	98	-		BRACE TRAIN PLATFORM LEVE				
			23-Oct-13		98		ı BR	ACING REMOVAL - LEVEL C - AI	KEA /			
	EA 7: BRACING REMOVAL (LOWER CONCOURSE)		18-Mar-14		251							
BG-BB51020			18-Mar-14		98	_		BRACING REMOVAL - LE				
			13-May-14	19-May-14	98	1 1		I REBRACE LOWER C	ONCOURSE LEVEL	ARFA 7	1	I
■ BG-BB51220	REBRACE LOWER CONCOURSE LEVEL - AREA 7 BRACING REMOVAL - LEVEL A - AREA 7		-	28-May-14	251	-		BRACING REMOVAL				

EXHIBIT I



			TG07.1	CONCEP	T SCH	IEDULE OBAYASHI
Activity ID	Activity Name	OD	Start	Finish	TF	JOINT VENTURE 2013 2014 2015 2016 2017 2018
riouvity ib	riouny name		Cian	1 1111011		JUND JEMAMIJIASONO JEMAMIJIASONO JEMAMIJIASONO JEMAMIJIASONO JEMAMIJIASONO JEMAMIJIASONO JEMAMIJIASONO
■ BG-BB51320	BRACING REMOVAL - LEVEL D - AREA 8	5	05-Sep-13	11-Sep-13	111	■ BRACING REMOVAL - LEVEL D - AREA 8
■ BG-BB51520	REBRACE TRAIN PLATFORM LEVEL - AREA 8	5	01-Nov-13	07-Nov-13	111	REBRACE TRAIN PLATFORM LEVEL - AREA 8
■ BG-BB51420	BRACING REMOVAL - LEVEL C - AREA 8	5	08-Nov-13	15-Nov-13	111	BRACING REMOVAL - LEVEL C - AREA 8
☐ ZONE 3. ARE	EA 8: BRACING REMOVAL (LOWER CONCOURSE)	50	03-Apr-14	13-Jun-14	269	
BG-BB51620	BRACING REMOVAL - LEVEL B - AREA 8	5	03-Apr-14	09-Apr-14	111	■ BRACING REMOVAL - LEVEL B - AREA 8
■ BG-BB51820	REBRACE LOWER CONCOURSE LEVEL - AREA 8	5	02-Jun-14	06-Jun-14	111	■ REBRACE LOWER CONCOURSE LEVEL - AREA 8
■ BG-BB51720	BRACING REMOVAL - LEVEL A - AREA 8	-	09-Jun-14	13-Jun-14	269	I BRACING REMOVAL - LEVEL A - AREA 8
	EA 9: BRACING REMOVAL AND REBRACE (TRAIN PLATFORM)		19-Sep-13	03-Dec-13	151	
BG-BB51920	BRACING REMOVAL - LEVEL D - AREA 9		19-Sep-13	25-Sep-13	151	BRAÇING REMOVAL - LEVEL D - AREA 9
■ BG-BB52120	REBRACE TRAIN PLATFORM LEVEL - AREA 9	-	18-Nov-13	22-Nov-13	151	REBRACE TRAIN PLATFORM LEVEL - AREA 9
■ BG-BB52020	BRACING REMOVAL - LEVEL C - AREA 9	5	25-Nov-13	03-Dec-13	151	BRACING REMOVAL - LEVEL C - AREA 9
	EA 9: BRACING REMOVAL (LOWER CONCOURSE)		17-Apr-14	27-Jun-14	261	
BG-BB52220	BRACING REMOVAL - LEVEL B - AREA 9		17-Apr-14	23-Apr-14	151	■ BRACING REMOVAL - LEVEL B - AREA 9
BG-BB52420	REBRACE LOWER CONCOURSE LEVEL - AREA 9		16-Jun-14	20-Jun-14	151	REBRACE LOWER CONCOURSE LEVEL - AREA 9
■ BG-BB52320	BRACING REMOVAL - LEVEL A - AREA 9	5	_	27-Jun-14	261	BRACING REMOVAL - LEVEL A - AREA 9
	DING LINES 25 - 35) BBI	-	28-Mar-11 A		200	
· · · · · · · · · · · · · · · · · · ·	SCHEDULED CALENDAR DAYS ZONE 4 (K=1075) (LOE)		28-Mar-11 A	1	140	SCHEDULED CALENDAR DAYS ZONE 4 (K=1075) (LOE)
ZONE 4 BUT	· · · · ·		15-Oct-11 A	- '	50	OCHEDOLED CALLADAR DATO ZONE 4 (K-1010) (LOC)
_		300				COLEDITE ISSUE TROUTON DELAY (DESTRICTED WORK HOURS SHARE INCREASED SHAFE DEDTHS SHAFE) (LOSSO) (LOS)
SI-0146 SX-BB40500	SCHEDULE ISSUE:PRODUCTION DELAY (RESTRICTED WORK HOURS - SI-0146 / INCREASED SHAFT DEPTHS (FINISH) BUTTRESS CONSTRUCTION - ZONE 4	0	15-Oct-11 A	04-Mar-13	63 63	SCHEDULE ISSUE: PRODUCTION DELAY (RESTRICTED WORK HOURS - SI-0146 / INCREASED SHAFT DEPTHS - SI-0150) (LOE) • (FINISH) BUTTRESS CONSTRUCTION - ZONE 4
SX-BB40300	BUTTRESS DEMOBILIZATION	-	05-Mar-13	11-Mar-13	50	BUTTRESS DEMOBILIZATION
		-	19-Oct-12 A		63	U BOTTRESS DEMOBILIZATION
	TTRESS DURATION Addition					
New Buttress			19-Oct-12 A	_	63	NACTALL BUTTDEGG GLASTIC (CORDEADO), 5 QUASTIC (CLASTIC)
	INSTALL BUTTRESS SHAFTS (2-SPREADS) - 5 SHAFTS (CUM: 155 SHAFTS)		19-Oct-12 A	_	63	INSTALL BUTTRESS SHAFTS (2-SPREADS) - 5 SHAFTS (CUM: 155 SHAFTS)
SX-BB55994		-	31-Oct-12	11-Nov-12	63	INSTALL BUTTRESS SHAFTS (2-SPREADS) - 5 SHAFTS (CUM: 160 SHAFTS)
SX-BB55996		12	12-Nov-12 24-Nov-12	23-Nov-12 05-Dec-12	63	INSTALL BUTTRESS SHAFTS (2-SPREADS) - 5 SHAFTS (CUM: 165 SHAFTS) INSTALL BUTTRESS SHAFTS (2-SPREADS) - 5 SHAFTS (CUM: 170 SHAFTS)
SX-BB55998 SX-BB56000			06-Dec-12	17-Dec-12	63	INSTALL BUTTRESS SHAFTS (2-SPREADS) - 5 SHAFTS (CUM: 175 SHAFTS)
SX-BB56000		_	18-Dec-12	29-Dec-12	63	INSTALL BUTTRESS SHAFTS (2-SPREADS) - 5 SHAFTS (CUM: 175 SHAFTS)
SX-BB56002			30-Dec-12	10-Jan-13	63	INSTALL BUTTRESS SHAFTS (2-SPREADS) - 5 SHAFTS (CUM: 185 SHAFTS)
SX-BB56004			11-Jan-13	22-Jan-13	63	INSTALL BUTTRESS SHAFTS (2-SPREADS) - 5 SHAFTS (CUM: 190 SHAFTS)
SX-BB56008			23-Jan-13	03-Feb-13	63	INSTALL BUTTRESS SHAFTS (2-SPREADS) - 5 SHAFTS (CUM: 195 SHAFTS)
SX-BB56010		-	04-Feb-13	15-Feb-13	63	INSTALL BUTTRESS SHAFTS (2-SPREADS) - 5 \$HAFTS (CUM: 200 SHAFT\$)
	INSTALL BUTTRESS SHAFTS (2-SPREADS) - 7 SHAFTS (CUM: 207 SHAFTS)	_	16-Feb-13	_	63	INSTALL BUTTRESS SHAFTS (2-SPREADS) - 7 SHAFTS (CUM: 207 SHAFTS)
			28-Mar-13	24-Jan-14	28	INSTALL BOTTILLOW STATE TO (2-STREADS) - 1 STATE TO (COW. 201 STATE TO)
SX-BB46080	OW GRADE DEMO/EXCAVATION/BRACING DEMO BUTTRESS CLSM LEVEL 1		28-Mar-13	10-Apr-13	28	■ DEMO BUTTRESS CLSM LEVEL 1
SX-BB45580	EXCAVATE LEVEL 1 (OUTSIDE TRESTLE PATH) - ZONE 4	-	02-Apr-13	15-Apr-13	28	EXCAVATE LEVEL 1 (OUTSIDE TRESTLE PATH) - ZONE 4
SX-BB43380	DEMO FOOTINGS FOR TRESTLE PILE REMOVAL	_	02-Apr-13	29-Apr-13	28	DEMO FOOTINGS FOR TRESTLE PILE REMOVAL
SX-BB47200	INSTALL WALERS - (A) - ZONE 4	_	16-Apr-13	13-May-13	39	INSTALL WALERS - (A) - ZONE 4
SX-BB47200	INSTALL DEWATERING WELLS & HEADERS - ZONE 4	_	07-May-13	13-May-13	45	I INSTALL DEWATERING WELLS & HEADERS - ZONE 4
SX-BB47020	INSTALL STRUT SUPPORTS - (A) - ZONE 4	_	•	05-Jun-13	28	INSTALL STRUT SUPPORTS - (A) - ZONE 4
SX-BB47400	INSTALL, STRESS, WELD STRUTS - (A) - ZONE 4	-	13-May-13	21-Jun-13	28	INSTALL, STRESS, WELD STRUTS - (A) - ZONE 4
SX-BB47400	START DEWATERING - ZONE 4	_	14-May-13	29-May-13	45	START DEWATERING - ZONE 4
SX-BB47000	INSTALL PIN PILES - ZONE 4		29-May-13	30-May-13	44	I INSTALL PIN PILES - ZONE 4
SX-BB46000	DEMO BUTTRESS CLSM LEVEL 2	-	17-Jun-13	09-Jul-13	28	DEMO BUTTRESS CLSM LEVEL 2
SX-BB45500	EXCAVATE LEVEL 2 - ZONE 4	_	24-Jun-13	16-Jul-13	28	EXCAVATE LEVEL 2 - ZONE 4
SX-BB47040	INSTALL STRUT SUPPORTS - (B) - ZONE 4	_	01-Jul-13	30-Jul-13	28	INSTALL STRUT SUPPORTS - (B) - ZONE 4
SX-BB47040	INSTALL WALERS - (B) - ZONE 4	_	17-Jul-13	13-Aug-13	28	INSTALL WALERS - (B) - ZONE 4
SX-BB47420	INSTALL, STRESS, WELD STRUTS - (B) - ZONE 4	_	31-Jul-13	23-Aug-13	28	INSTALL, STRESS, WELD STRUTS - (B) - ZONE 4
SX-BB45620	ARCHAEOLOGICAL DIG LEVEL 3 (C19, A24, C26)		05-Aug-13	03-Sep-13	48	ARCHAEOLOGICAL DIG LEVEL 3 (C19, A24, C26)
SX-BB45520	EXCAVATE LEVEL 3 - ZONE 4	30		17-Sep-13	28	EXCAVATE LEVEL 3 - ZONE 4
SX-BB46020	DEMO BUTTRESS CLSM LEVEL 3	-	19-Aug-13	10-Sep-13	28	□ DEMO BUTTRESS CLSM LEVEL 3
SX-BB47060	INSTALL STRUT SUPPORTS - (C) - ZONE 4	_	04-Sep-13	01-Oct-13	28	■ INSTALL STRUT SUPPORTS - (C) - ZONE 4
OV-PP41000	THOUSE STATE OF LOUIS (O) POINT A	20	0- Сер-13	01 000-10	20	INDIFFICE OTTO TO T

EXHIBIT I

UERCOR OBAYASH

			1607.1	CONCEP	I 2CH	בטט	JLE				JOINT	VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF		2013	2014 2	2015	2016	2017	2018 9
						DINC	JIFMAMJJASINDJIFM				JFMAMJJASON	
■ SX-BB47240	INSTALL WALERS - (C) - ZONE 4	20	18-Sep-13	16-Oct-13	28			VALERS - (C) - ZONE 4				
■ SX-BB47440	INSTALL, STRESS, WELD STRUTS - (C) - ZONE 4	18	02-Oct-13	28-Oct-13	28		■ INSTALL,	STRESS, WELD STRUTS - (C) -	ZONE 4			
■ SX-BB45540	EXCAVATE LEVEL 4 - ZONE 4	30	07-Oct-13	19-Nov-13	28		EXCAVA	ATE LEVEL 4 - ZONE 4				
■ SX-BB46040	DEMO BUTTRESS CLSM LEVEL 4	15	22-Oct-13	12-Nov-13	28		■ DEMO B	SUTTRESS CLSM LEVEL 4				
SX-BB47080	INSTALL STRUT SUPPORTS - (D) - ZONE 4	20	05-Nov-13	05-Dec-13	28		■ INSTAL	LL STRUT SUPPORTS - (D) - ZOI	NE 4			
SX-BB47260	· ·		20-Nov-13	19-Dec-13	28			ALL WALERS - (D) - ZONE 4				
SX-BB47460		18	06-Dec-13	02-Jan-14	28			ALL, STRESS, WELD STRUTS -	(D) - ZONE 4			
SX-BB45560	· ·		11-Dec-13	24-Jan-14	28			CAVATE LEVEL 5 - ZONE 4				
SX-BB46060			26-Dec-13	16-Jan-14	28			MO BUTTRESS CLSM LEVEL 5				
	E EXTRACTION		16-Apr-13	06-May-13	28		T					
	REMOVE WOOD PILING FOR TRESTLE - ZONE 4		16-Apr-13	06-May-13	28		REMOVE WOOD PILIN	IG FOR TRESTLE - ZONE 4				
ZONE 4 TR			13-Sep-12 A	•	467		TREINIOVE WOOD FIELD	10 FOR TRESTEE ZONE 4				
_							DESTI E SDI ICE ON SITE ZONE A	(DIDE DILE) TOO2				
PS-BB41900	` ,		13-Sep-12 A		132	" "	RESTLE SPLICE ON SITE ZONE 4	, ,				
SX-BB45000			23-Apr-13	28-May-13	28		INSTALL TRESTLE P		ODID 07 04)			
SX-BB45020			17-May-13	11-Jun-13	28			APS, STRINGERS, AND DECK (C				
SX-BB45060			12-Jun-13	21-Jun-13	28			CAPS, STRINGERS, AND DECK (` '			
SX-BB45040	· · ·		11-Jul-13	23-Jul-13	36			LE PILE BRACING (A) - ZONE 4				
SX-BB45080			12-Sep-13	24-Sep-13	36			ESTLE PILE BRACING (B) - ZO				
SX-BB45100			14-Nov-13	26-Nov-13	36			L TRESTLE PILE BRACING (C)				
SX-BB45120	<u> </u>		21-Jan-14	31-Jan-14	32		□ IN:	STALL TRESTLE PILE BRACING				
SX-BB45140			01-Jul-14	14-Jul-14	467			REMOVE TRESTLE PIL	LE (28' SECTIO	IN) - ZONE 4		
ZONE 4 UT	ILITIES & BRIDGES	882	29-Oct-12	24-May-16	200							
FREMONT	ST	30	19-Jan-16	01-Mar-16	260							
■ SX-BB4140	REMOVE BRIDGE - FREMONT STREET	30	19-Jan-16	01-Mar-16	260					REMOVE BRIDGE -	FREMONT STREET	
H BEALE ST		882	29-Oct-12	24-May-16	188							
■ PS-BB4110	TRAFFIC BRIDGE SPLICE ON SITE BEALE ST (PIPE PILE) - TG03	10	29-Oct-12	09-Nov-12	1	D TR	RAFFIC BRIDGE SPLICE ON SITE	BEALE ST (PIPE PILE) - TG03				
■ SX-BB48220	DFOW PHASE I MEETING - BEALE STREET BRIDGE - TG03	1	05-Dec-12	05-Dec-12	-13	1 [DFOW PHASE I MEETING BEAL	E STREET BRIDGE TG03				
■ SX-BB5380	DFOW PHASE I MEETING - BEALE STREET BRIDGE UTILITIES - TG03	1	05-Dec-12	05-Dec-12	-13	1 [DFOW PHASE I MEETING - BEAL	E STREET BRIDGE UTILITIES - ⁻	TG03			
■ SX-BB54000	MUNI: DESIGN FOR OCS SUPPORTS	20	05-Dec-12	07-Jan-13	75		MUNI: DESIGN FOR OCS SUPF	PORTS				
■ SX-BB53500	DFOW PHASE II MEETING - BEALE STREET BRIDGE - TG03	1	10-Dec-12	10-Dec-12	-13	1	DFOW PHASE II MEETING - BEAI	LE STREET BRIDGE - TG03				
■ SX-BB5390	DFOW PHASE II MEETING - BEALE STREET BRIDGE UTILITIES - TG03	1	10-Dec-12	10-Dec-12	-13	1	DFOW PHASE II MEETING - BEAI	LE STREET BRIDGE UTILITIES -	TG03			
■ SX-BB48020	INSTALL BRIDGE PILE - BEALE	10	10-Dec-12	21-Dec-12	-13	0	INSTALL BRIDGE PILE - BEALE					
■ SX-BB4804	FRP BRIDGE ABUTMENTS - BEALE	14	26-Dec-12	16-Jan-13	-13		FRP BRIDGE ABUTMENTS - B	EALE				
■ SX-BB4826	INSTALL MUNI POLE FOUNDATIONS	5	17-Jan-13	24-Jan-13	68		I INSTALL MUNI POLE FOUNDA	ATIONS				
■ SX-BB4806	ERECT BRIDGE CAPS/GIRDERS/DIAPHRAMS-BEALE (IN PLACE)	19	30-Jan-13	26-Feb-13	-21		■ ERECT BRIDGE CAPS/GIRE	DERS/DIAPHRAMS-BEALE (IN P	LACE)			
■ SX-BB4810	INSTALL BRIDGE METAL DECK-BEALE	9	27-Feb-13	11-Mar-13	-21		■ INSTALL BRIDGE METAL D	DECK-BEALE				
■ SX-BB4814	SET BRIDGE BARRIER & RAILING-BEALE	6	12-Mar-13	19-Mar-13	-21		SET BRIDGE BARRIER &	RAILING-BEALE				
■ SX-BB4820	BRIDGE PLACEMENT (WEEKEND CLOSURE) - BEALE STREET - DATE TBD	2	23-Mar-13	24-Mar-13*	-10		I BRIDGE PLACEMENT (WI	EEKEND CLOSURE) - BEALE ST	TREET - DATE	тво		
■ SX-BB48120	OVERLAY BRIDGE-BEALE	1	24-Mar-13	24-Mar-13	10		I OVERLAY BRIDGE-BEALI	i i				
■ SX-BB4846	INSTALL MUNI WIRES	2	25-Mar-13	26-Mar-13	28		I INSTALL MUNI WIRES					
■ SX-BB4856	TRAFFIC SWITCH OVER	1	27-Mar-13	27-Mar-13	28		I TRAFFIC SWITCH OVER					
■ SX-BB4808	CROSS BRACE BRIDGE-BEALE	6	17-Jul-13	24-Jul-13	35		■ CROSS BRACE I	BRIDGE-BEALE				
■ SX-BB4130	REMOVE BRIDGE - BEALE STREET		13-Apr-16	24-May-16	188					REMOVE BRIE	GE - BEALE STREET	
ZONE 4 MIC	CROPILE AND MUD SLAB	54	27-Jan-14	11-Apr-14	97							
BG-BB42000			27-Jan-14	06-Feb-14	28		■ IN	STALL MICROPILES-STAGE 1 -	AREA 10			
■ BG-BB42020			07-Feb-14	20-Feb-14	39			NSTALL MICROPILES-STAGE 2				
	FRP MUD SLAB-STAGE 1 (ZONE 4)		14-Feb-14	26-Feb-14	28			FRP MUD SLAB-STAGE 1 (ZONE				
BG-BB42100	,		21-Feb-14	05-Mar-14	55			INSTALL MICROPILES-STAGE 3	*			
■ BG-BB46620			27-Feb-14	05-Mar-14	28			CURE MUD SLAB - \$TAGE 1 (ZC				
BG-BB56680	` '		28-Feb-14	11-Mar-14	39			FRP MUD SLAB-STAGE 2 (ZONI	*			
■ BG-BB42200	, ,		06-Mar-14	18-Mar-14	97			INSTALL MICROPILES-STAGE				
BG-BB46820			12-Mar-14	18-Mar-14	39			CURE MUD SLAB - STAGE 2 (Z				
■ BG-BB46720					55			FRP MUD SLAB-STAGE 3 (ZON	•			
								= = = = 0	٠,			1

TRANSBAY TRANSIT CENTER

EXHIBIT I

vity ID	Activity Namo		Stort	Einich	TC	JOINT VENTURE 2012 2014 2015 2016 2017 2018
vity ID	Activity Name	OD	Start	Finish	া তা	2013 2014 2015 2016 2017 2018 NDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJAS
■ BG-BB47020	CURE MUD SLAB - STAGE 3 (ZONE 4)	5	25-Mar-14	31-Mar-14	55	© CURE MUD SLAB - STAGE 3 (ZONE 4)
■ BG-BB46920	FRP MUD SLAB-STAGE 4 (ZONE 4)	8	26-Mar-14	04-Apr-14	97	■ FRP MUD SLAB-STAGE 4 (ZONE 4)
	CURE MUD SLAB - STAGE 4 (ZONE 4)	5	07-Apr-14	11-Apr-14	97	CURE MUD SLAB - STAGE 4 (ZONE 4)
ZONE 4, ARE	A 10: BRACING REMOVAL AND REBRACE (TRAIN PLATFORM)	50	02-May-14	15-Jul-14	28	
BG-BB52520	BRACING REMOVAL - LEVEL D - AREA 10	5	02-May-14	08-May-14	28	■ BRACING REMOVAL - LEVEL D - AREA 10
■ BG-BB52720	REBRACE TRAIN PLATFORM LEVEL - AREA 10	5	01-Jul-14	08-Jul-14	28	■ REBRACE TRAIN PLATFORM LEVEL - AREA 10
■ BG-BB52620	BRACING REMOVAL - LEVEL C - AREA 10	5	09-Jul-14	15-Jul-14	28	■ BRACING REMOVAL - LEVEL C - AREA 10
ZONE 4, ARE	A 10: BRACING REMOVAL (LOWER CONCOURSE)	45	26-Nov-14	05-Feb-15	110	
BG-BB52820	BRACING REMOVAL - LEVEL B - AREA 10	5	26-Nov-14	04-Dec-14	28	BRACING REMOVAL - LEVEL B - AREA 10
■ BG-BB53020	REBRACE LOWER CONCOURSE LEVEL - AREA 10	5	23-Jan-15	29-Jan-15	28	■ REBRACE LOWER CONCOURSE LEVEL - AREA 10
■ BG-BB52920	BRACING REMOVAL - LEVEL A - AREA 10	5	30-Jan-15	05-Feb-15	110	■ BRACING REMOVAL - LEVEL A - AREA 10
<u> </u>	A 11: BRACING REMOVAL AND REBRACE (TRAIN PLATFORM)		15-May-14	28-Jul-14	39	
_	BRACING REMOVAL - LEVEL D - AREA 11	5	15-May-14	21-May-14	39	■ BRACING REMOVAL - LEVEL D - AREA 11
■ BG-BB53320	REBRACE TRAIN PLATFORM LEVEL - AREA 11		15-Jul-14	21-Jul-14	39	REBRACE TRAIN PLATFORM LEVEL - AREA 11
	BRACING REMOVAL - LEVEL C - AREA 11		22-Jul-14	28-Jul-14	39	■ BRACING REMOVAL - LEVEL C - AREA 11
	A 11: BRACING REMOVAL (LOWER CONCOURSE)			26-Feb-15	113	
BG-BB53420	BRACING REMOVAL - LEVEL B - AREA 11			17-Dec-14	39	■ BRACING REMOVAL - LEVEL B - AREA 11
■ BG-BB53620	REBRACE LOWER CONCOURSE LEVEL - AREA 11	5	12-Feb-15	19-Feb-15	39	REBRACE LOWER CONCOURSE LEVEL - AREA 11
	BRACING REMOVAL - LEVEL A - AREA 11	5		26-Feb-15	113	BRACING REMOVAL - LEVEL A - AREA 11
	A 12: BRACING REMOVAL AND REBRACE (TRAIN PLATFORM)		30-May-14		55	
_	BRACING REMOVAL - LEVEL D - AREA 12		30-May-14	05-Jun-14	55	BRACING REMOVAL - LEVEL D - AREA 12
	REBRACE TRAIN PLATFORM LEVEL - AREA 12		28-Jul-14	01-Aug-14	55	REBRACE TRAIN PLATFORM LEVEL - AREA 12
	BRACING REMOVAL - LEVEL C - AREA 12		04-Aug-14	08-Aug-14	55	I BRACING REMOVAL - LEVEL C - AREA 12
	A 12: BRACING REMOVAL (LOWER CONCOURSE)		24-Dec-14	11-Mar-15	137	I BISSON LEWOVILE LEVELS THE TELEVILLE
BG-BB54020	BRACING REMOVAL - LEVEL B - AREA 12		24-Dec-14	05-Jan-15	55	BRACING REMOVAL - LEVEL B - AREA 12
BG-BB54220	REBRACE LOWER CONCOURSE LEVEL - AREA 12		26-Feb-15	04-Mar-15	55	■ BIOTOING REMOVALE LEVEL 5 AREA 12
	BRACING REMOVAL - LEVEL A - AREA 12			11-Mar-15	137	BRACING REMOVAL - LEVEL A - AREA 12
	A 13: BRACING REMOVAL AND REBRACE (TRAIN PLATFORM)		08-Jul-14	17-Sep-14	97	I DISTORE REMOVAL LEVELY THEN I
BG-BB54320	BRACING REMOVAL - LEVEL D - AREA 13		08-Jul-14	14-Jul-14	97	■ BRACING REMOVAL - LEVEL D - AREA 13
BG-BB54520	REBRACE TRAIN PLATFORM LEVEL - AREA 13		04-Sep-14	10-Sep-14	97	■ REBRACE TRAIN PLATFORM LEVEL - AREA 13
	BRACING REMOVAL - LEVEL C - AREA 13		11-Sep-14	17-Sep-14	97	■ RESIDENT STATE TO BE THE STATE OF THE STA
	A 13: BRACING REMOVAL (LOWER CONCOURSE)		05-Feb-15	16-Apr-15	111	a sidding the movite level of the time to
BG-BB54620	BRACING REMOVAL - LEVEL B - AREA 13		05-Feb-15	11-Feb-15	111	■ BRACING REMOVAL - LEVEL B - AREA 13
	REBRACE LOWER CONCOURSE LEVEL - AREA 13		03-1 eb-15 03-Apr-15	09-Apr-15	111	REBRACE LOWER CONCOURSE LEVEL - AREA 13
	BRACING REMOVAL - LEVEL A - AREA 13		10-Apr-15	16-Apr-15	111	BRACING REMOVAL - LEVEL A - AREA 13
DEWATERING			12-May-15	·	119	BIXAGINO KLIWOVAL - LEVEL A - AKEA 10
SX-BB50000	CUT AND CAP DEWATERING WELLS - ZONE 1		·		-	■ CUT AND CAP DEWATERING WELLS - ZONE 1
SX-BB50000	CUT AND CAP DEWATERING WELLS - ZONE 1 CUT AND CAP DEWATERING WELLS - ZONE 2		12-May-15 12-May-15	-	213 238	COT AND CAP DEWATERING WELLS - ZONE 1 CUT AND CAP DEWATERING WELLS - ZONE 2
	CUT AND CAP DEWATERING WELLS - ZONE 2 CUT AND CAP DEWATERING WELLS - ZONE 3		16-Sep-15	-	172	COT AND CAP DEWATERING WELLS - ZONE 3
	CUT AND CAP DEWATERING WELLS - ZONE 3 CUT AND CAP DEWATERING WELLS - ZONE 4			11-Jan-16	119	CUT AND CAP DEWATERING WELLS - ZONE 3
BELOW GRADI			26-Nov-12		208	OUT AND OAL DEWATERING WELLS - ZONE 4
	AS 1-3 / BUILDING LINES 1 TO 9.5) BELOW GRADE STRUCTURE		26-Nov-12		307	
AREA 1: LINE			26-Nov-12		446	
AREA 1: MA				29-Apr-13	50	
	INSTALL ELECTRICAL GROUNDING - AREA 1			06-Dec-12	56	INSTALL ELECTRICAL GROUNDING - AREA 1
■ BG-134500	WATERPROOFING 1 TO 3.5 LINE TRAIN BOX - ZONE 1		09-Jan-13	08-Feb-13	71	WATERPROOFING 1 TO 3.5 LINE TRAIN BOX - ZONE 1
	INSTALL GEOTHERMAL (AREA 1)		28-Jan-13	05-Feb-13	25	■ INSTALL GEOTHERMAL (AREA 1)
■ BG-134600	PROTECTION SLAB 1 TO 3.5 LINE TRAIN BOX - ZONE 1		11-Feb-13	13-Feb-13	71	I PROTECTION SLAB 1 TO 3.5 LINE TRAIN BOX - ZONE 1
■ BG-134700	REBAR/MICRO PILE WELDING 1 TO 3.5 LINE TRAIN BOX - ZONE 1 (PHASE 1 OF 2)		11-Mar-13	29-Mar-13	55	REBAR/MICRO PILE WELDING 1 TO 3.5 LINE TRAIN BOX - ZONE 1 (PHASE 1 OF 2)
■ BG-193010.1	REBAR/MICRO PILE WELDING 1 TO 3.5 LINE TRAIN BOX - ZONE 1 (PHASE 2 OF 2)		01-Apr-13	11-Apr-13	58	■ REBAR/MICRO P LE WELDING 1 TO 3.5 LINE TRAIN BOX - ZONE 1 (PHASE 2 OF 2)
■ BG-134900	EDGE FORM/EMBEDS @ 3.5 LINE TRAIN BOX - ZONE 1		01-Apr-13	12-Apr-13	57	■ EDGE FORM/EMBEDS @ 3.5 LINE TRAIN BØX - ZONE 1
■ BG-134800	IN-SLAB MEP 1 TO 3.5 LINE TRAIN BOX - ZONE 1		08-Apr-13	23-Apr-13	50	■ IN-SLAB MEP 1 TO 3.5 LINE TRAIN BOX - ZONE 1
■ BG-135000	MAT POUR (#1) PLACE & FINISH TRAIN BOX - ZONE 1	1	24-Apr-13	24-Apr-13	50	I MAT POUR (#1) PLACE & FINISH TRAIN BOX - ZONE 1

Project ID: 30100-00

TRANSBAY TRANSIT CENTER

Print Date: 29-Oct-12

EXHIBIT I

JEECOR OBAYASHI

			1007.1	CONCEP	ISCHI		JOINT V	/ENTURE
'ID	Activity Name	OD	Start	Finish	TF	2013 2014 2015 2016	2017	2018
						OND JEMAMJJASOND JEMAMJJASOND JEMAMJJASOND		JIFIMA MJJJA S C
■ BG-135100	STRIP EDGE FORM (#1) - ZONE 1		25-Apr-13	29-Apr-13	50	STRIP EDGE FORM (#1) - ZONE 1		
	EST THROAT SHEAR WALLS (TRAIN PLATFORM)		16-Jul-13	10-Dec-13	57			
■ BG-146400	WEST THROAT SHEAR WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) TRAIN PLATFORM		16-Jul-13	22-Jul-13	112	WEST THROAT SHEAR WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) TRAIN PLATF		
■ BG-146400.1	WEST THROAT SHEAR WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) TRAIN PLATFORM	5	23-Jul-13	29-Jul-13	117	■ WEST THROAT SHEAR WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) TRAIN PLATF	ORM	
■ BG-146500	WEST THROAT SHEAR FORM AND POUR (1ST LIFT) - AREA 1 TRAIN PLATFORM	10	23-Jul-13	05-Aug-13	112	■ WEST THROAT SHEAR FORM AND POUR (1ST LIFT) - AREA 1 TRAIN PLATFORM		
■ BG-186700	WEST THROAT SHEAR WALL REBAR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) TRAIN PLATFORM	5	18-Nov-13	22-Nov-13	57	I WEST THROAT SHEAR WALL REBAR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) TRAI	N PLATFORM	
■ BG-186700.1	WEST THROAT SHEAR WALL REBAR (2ND LIFT) - AREA 1 (PHASE 2 OF 2)	5	25-Nov-13	03-Dec-13	62	WEST THROAT SHEAR WALL REBAR (2ND LIFT) - AREA 1 (PHASE 2 OF 2)		
■ BG-186800	WEST THROAT SHEAR FORM AND POUR (2ND LIFT) - AREA 1 TRAIN PLATFORM	10	25-Nov-13	10-Dec-13	57	■ WEST THROAT SHEAR FØRM AND POUR (2ND LIFT) - AREA 1 TRAIN PLATFO	RM '	
- AREA 1: KN	IOCK-OUT WALLS	115	28-Jun-13	17-Dec-13	52			
■ BG-186300	KNOCK-OUT WALL WATERPROOFING (1ST LIFT) - AREA 1	10	28-Jun-13	15-Jul-13	42	■ KNOCK-OUT WALL WATERPROOFING (1ST LIFT) - AREA 1		
■ BG-186100	KNOCK-OUT WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2)	5	06-Aug-13	12-Aug-13	112	NOCK-OUT WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2)		
■ BG-186200	KNOCK-OUT FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2)	5	13-Aug-13	19-Aug-13	127	NOCK-OUT FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2)		
■ BG-186400	KNOCK-OUT WALL WATERPROOFING (2ND LIFT) - AREA 1	15	25-Oct-13	15-Nov-13	42	■ KNOCK-OUT WALL WATER PROOFING (2ND LIFT) - AREA 1		
■ BG-186500	KNOCK-OUT WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2)	5	18-Nov-13	22-Nov-13	42	I KNOCK-OUT WALL REBAR - (2ND LIFT) AREA 1 (PHA\$E 1 OF 2)		
■ BG-186600	KNOCK-OUT FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2)	5	25-Nov-13	03-Dec-13	62	NOCK-OUT FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2)		
■ BG-193010	KNOCK-OUT WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2)	5	25-Nov-13	03-Dec-13	42	NOCK-OUT WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2)		
■ BG-193020	KNOCK-OUT FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2)	5	04-Dec-13	10-Dec-13	42	KNOCK-OUT FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2)		
■ BG-193030	KNOCK-OUT WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2)	5	04-Dec-13	10-Dec-13	42	KNOCK-OUT WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2)		
■ BG-193040	KNOCK-OUT FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2)	5	11-Dec-13	17-Dec-13	42	KNOCK-OUT FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2)		
AREA 1: WA	ALLS/COLUMNS (TRAIN PLATFORM)	115	16-Jul-13	02-Jan-14	42			
BG-177000	WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) TRAIN PLATFORM	15	16-Jul-13	05-Aug-13	42	WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) TRAIN PLATFORM		
■ BG-177000.1	• • • • • • • • • • • • • • • • • • • •		06-Aug-13	12-Aug-13	52	WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) TRAIN PLATFORM		
■ BG-177100	WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2)		06-Aug-13	19-Aug-13	42	■ WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2)		
■ BG-177100.1	, ,		20-Aug-13	26-Aug-13	47	■ WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) TRAIN PLATFORM		
■ BG-177200	WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) TRAIN PLATFORM		20-Aug-13	04-Sep-13	42	■ WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) TRAIN PLATFORM		
BG-177200.1	· · · · · · · · · · · · · · · · · · ·		05-Sep-13	11-Sep-13	42	■ WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) TRAIN PLATFORM		
BG-177300	WALL WATERPROOFING - 2ND LIFT - AREA 1 (PHASE 1 OF 2)		25-Oct-13	15-Nov-13	42	■ WALL WATERPROOFING - 2ND LIFT - AREA 1 (PHASE 1 OF 2)		
BG-177600	COLUMN REBAR - AREA 1		25-Oct-13	15-Nov-13	57	GOLUMN REBAR - AREA 1		
BG-177300.1			18-Nov-13	22-Nov-13	52	WALL WATERPROOFING - 2ND LIFT - AREA 1 (PHASE 2 OF 2)		
BG-177400	WALL REBAR - 2ND LIFT - AREA 1 (PHASE 1 OF 2)		18-Nov-13	03-Dec-13	42	WALL REBAR - 2ND LIFT - AREA 1 (PHASE 1 OF 2)	-	
BG-177800	COLUMN ANCHOR BOLTS - AREA 1		18-Nov-13	03-Dec-13	57	COLUMN ANCHOR BOLTS - AREA 1		
BG-177700	COLUMN FORM AND POUR - AREA 1		04-Dec-13	10-Dec-13	57	COLUMN FORM AND POUR - AREA 1		
BG-177700			04-Dec-13	10-Dec-13	47	WALL REBAR - 2ND LIFT - AREA 1 (PHASE 2 OF 2)		
BG-177400.1	WALL FORM AND POUR - 2ND LIFT - AREA 1 (PHASE 1 OF 2)		04-Dec-13	17-Dec-13	42	WALL FORM AND POUR - 2ND LIFT - AREA 1 (PHASE 1 OF 2)		
BG-177500	, , ,		18-Dec-13	24-Dec-13	42	WALL FORM AND POUR - 2ND LIFT - AREA 1 (PHASE 1 OF 2)	-	
BG-177300.1	WALL CURE AND STRIP - 2ND LIFT - AREA 1		26-Dec-13		42	WALL CURE AND STRIP - 2ND LIFT - AREA 1		
					397	WALL CORE AND STRIP - 2ND LIFT - AREA T		
	OWER CONCOURSE SLAB		03-Jan-14	30-Apr-14				
■ BG-178500	FORM AND SHORE - LC DECK A - AREA 1 (PHASE 1 OF 2)		03-Jan-14	09-Jan-14	42	FORM AND SHORE - LC DECK A - AREA 1 (PHASE 1 OF 2)		
BG-179000	REBAR - LC DECK A - AREA 1 (PHASE 1 OF 2)		10-Jan-14	16-Jan-14	52	REBAR - LC DECK A - AREA 1 (PHASE 1 OF 2)		
	,		10-Jan-14	16-Jan-14	42	FORM AND SHORE - LC DECK A - AREA 1 (PHASE 2 OF 2)		
BG-179100	FORM AND SHORE - LC DECK B - AREA 1 (PHASE 1 OF 2)		17-Jan-14	24-Jan-14	42	FORM AND SHORE - LC DECK B - AREA 1 (PHASE 1 OF 2)		
■ BG-178600	MEP - LC DECK A - AREA 1		17-Jan-14	31-Jan-14	52	MEP - LC DECK A - AREA 1		
BG-179000.1	,		17-Jan-14	31-Jan-14	52	REBAR - LC DECK A - AREA 1 (PHASE 2 OF 2)		
■ BG-179600	REBAR - LC DECK B - AREA 1 (PHASE 1 OF 2)		27-Jan-14	31-Jan-14	42	REBAR - LC DECK B - AREA 1 (PHASE 1 OF 2)		
BG-179100.1	,		27-Jan-14	31-Jan-14	52	FORM AND SHORE - UC DECK B - AREA 1 (PHASE 2 OF 2)		
■ BG-178700	POUR - LC DECK A - AREA 1	1	111111	03-Feb-14	52	I POUR - LC DECK A - AREA 1		
■ BG-179200	MEP - LC DECK B - AREA 1		03-Feb-14	14-Feb-14	42	■ MEP - LC DECK B - AREA 1		
■ BG-179600.1	REBAR - LC DECK B - AREA 1 (PHASE 2 OF 2)	10	03-Feb-14	14-Feb-14	42	REBAR - LC DECK B AREA 1 (PHASE 2 OF 2)		
■ BG-179700	CURE - LC DECK A - AREA 1	7	04-Feb-14	12-Feb-14	52	CURE - LC DECK A - AREA 1		
■ BG-190200	CURE - LC DECK FOR STEEL POUR A - AREA 1	28	04-Feb-14	14-Mar-14	210	CURE - LC DECK FOR STEEL POUR A - AREA 1		
■ BG-178800	STRIP AND RESHORE - LC DECK A - AREA 1	14	13-Feb-14	05-Mar-14	52	■ STRIP AND RESHORE - LC DECK A - AREA 1		
■ BG-179300	POUR - LC DECK B - AREA 1	1	18-Feb-14	18-Feb-14	42	I POUR - LC DECK B - AREA 1		
■ BG-179800	CURE - LC DECK B - AREA 1	7	19-Feb-14	27-Feb-14	42	CURE - LC DECK B - AREA 1		
	CURE - LC DECK FOR STEEL POUR B - AREA 1	28	19-Feb-14	28-Mar-14	175	CURE - LC DECK FOR STEEL POUR B - AREA 1	1	

Project ID: 30100-00

TRANSBAY TRANSIT CENTER

Print Date: 29-Oct-12

EXHIBIT I

UERCOR OBAYASH

						JOINT VENTURE
Activity ID	Activity Name	OD S	Start	Finish	TF	2013 2014 2015 2016 2017 2018
						ONDIFMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJ
■ BG-179400	STRIP AND RESHORE - LC DECK B - AREA 1	14 2	28-Feb-14	19-Mar-14	42	STRIP AND RESHORE - LC DECK B - AREA 1
■ BG-178900	REMOVE RESHORE - LC DECK A - AREA 1	20 (06-Mar-14	02-Apr-14	397	■ REMOVE RESHORE - LC DECK A - AREA 1
■ BG-179500	REMOVE RESHORE - LC DECK B - AREA 1	20 (03-Apr-14	30-Apr-14	397	■ REMOVE RESHORE - LC DECK B - AREA 1
AREA 1: ME	ZZANINE DECK	28	30-Jun-14	07-Aug-14	446	
■ BG-188200	FORM AND SHORE - MEZZANINE - AREA 1	10	30-Jun-14	14-Jul-14	446	■ FORM AND SHORE - MEZZANINE - AREA 1
■ BG-188300	REBAR - MEZZANINE - AREA 1 (PHASE 1 OF 2)		08-Jul-14	14-Jul-14	446	■ REBAR - MEZZANINE - AREA 1 (PHASE 1 OF 2)
■ BG-188400	MEP - MEZZANINE - AREA 1			21-Jul-14	446	MEP - MEZZANINE - AREA 1
■ BG-193050	REBAR - MEZZANINE - AREA 1 (PHASE 2 OF 2)			21-Jul-14	446	REBAR - MEZZANINE - AREA 1 (PHASE 2 OF 2)
■ BG-188500	POUR - MEZZANINE - AREA 1			22-Jul-14	446	I POUR - MEZZANINE - AREA 1
■ BG-188600	CURE - MEZZANINE - AREA 1			31-Jul-14	446	CURE - MEZZANINE - AREA 1
	STRIP AND RESHORE - MEZZANINE - AREA 1			07-Aug-14	446	STRIP AND RESHORE - MEZZANINE - AREA 1
AREA 1: RA				09-Oct-14	446	
■ BG-187300	FORM AND SHORE - RAMPS - AREA 1 (PHASE 1 OF 2)			14-Aug-14	446	FORM AND SHORE - RAMPS - AREA 1 (PHASE 1 OF 2)
BG-187300 BG-193060	FORM AND SHORE - RAMPS - AREA 1 (PHASE 2 OF 2)			08-Sep-14	446	FORM AND SHORE - RAMPS - AREA 1 (PHASE 2 OF 2)
BG-193080 BG-187400	REBAR - RAMPS - AREA 1			15-Sep-14	446	REBAR - RAMPS - AREA 1
BG-187400	MEP - RAMPS - AREA 1		02-Sep-14	15-Sep-14 15-Sep-14	446	MEP - RAMPS - AREA 1
BG-187800	POUR - RAMPS - AREA 1		•	16-Sep-14	446	I POUR - RAMPS - AREA 1
BG-188000	CURE - RAMPS - AREA 1		•	25-Sep-14	446	CURE - RAMPS - AREA 1
BG-188000	STRIP AND RESHORE - RAMPS - AREA 1		-	09-Oct-14	446	STRIP AND RESHORE - RAMPS - AREA 1
	EST THROAT SHEAR WALLS (LOWER CONCOURSE)		01-May-14		375	OTHER PROPERTY OF AIRCRAFT
	· · · · · · · · · · · · · · · · · · ·					I WEST THOO AT SHEAD WALL BEDAD (ASTLIET), AREA 4 (DUASE 4 OF 3) LOWED COMOCULOSE
■ BG-188800 ■ BG-188800.1	WEST THROAT SHEAR WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) LOWER CONCOURSE		,	07-May-14	435	WEST THROAT SHEAR WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) LOWER CONCOURSE
BG-188800.1	WEST THROAT SHEAR WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WEST THROAT SHEAR FORM AND POUR (1ST LIFT) - AREA 1 LOWER CONCOURSE		•	14-May-14 21-May-14	440	 WEST THROAT SHEAR WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WEST THROAT SHEAR FORM AND POUR (1ST LIFT) - AREA 1 LOWER CONCOURSE
	` '		-	-		
BG-189000	WEST THROAT SHEAR WALL REBAR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) LOWER CONCOURSE WEST THROAT SHEAR WALL REBAR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE			25-Aug-14	375	WEST THROAT SHEAR WALL REBAR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) LOWER CONCOURSE WEST THROAT SHEAR WALL REBAR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE
BG-189000.1				03-Sep-14 10-Sep-14	380 375	WEST THROAT SHEAR WALL REBAR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WEST THROAT SHEAR FORM AND POUR (2ND LIFT) - AREA 1 LOWER CONCOURSE
	WEST THROAT SHEAR FORM AND POUR (2ND LIFT) - AREA 1 LOWER CONCOURSE			24-Sep-14	375	WEST THOAT SHEAR LOWER CONCOURSE
💾 AREA 1: INF	TILL WALLS	110	11-Api-14	24-00p-14	313	
PO 400400	INELL WALL WATERPROOFING (4ST LIFT) AREA 4	40	17 Apr 44	20 1-4	425	INFILL WALL WATERPROOFING (4CT LIET) AREA 4
BG-189400	INFILL WALL WATERPROOFING (1ST LIFT) - AREA 1		17-Apr-14	30-Apr-14	435	INFILL WALL WATERPROOFING (1ST LIFT) - AREA 1
■ BG-189200	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2)	5 2	22-May-14	30-May-14	435	■ INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2)
■ BG-189200 ■ BG-189300	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2)	5 2 5 0	22-May-14 02-Jun-14	30-May-14 06-Jun-14	435 435	I INFILL WALL REBAR (1ST LIFT) - AREA ↑ (PHASE 1 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2)
BG-189200 BG-189300 BG-189200.1	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2)	5 2 5 0 5 0	22-May-14 02-Jun-14 02-Jun-14	30-May-14 06-Jun-14 06-Jun-14	435 435 435	I INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2)
BG-189200 BG-189300 BG-189200.1 BG-189300.1	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2)	5 2 5 (5 (5 (22-May-14 02-Jun-14 02-Jun-14 09-Jun-14	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14	435 435 435 435	I INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2)
BG-189200 BG-189300 BG-189200.1 BG-189300.1 BG-189700	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1	5 2 5 0 5 0 5 0 15 2	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 29-Jul-14	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14	435 435 435 435 375	I INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1
BG-189200 BG-189300 BG-189200.1 BG-189300.1 BG-189700 BG-189500	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2)	5 2 5 0 5 0 15 2	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 29-Jul-14 19-Aug-14	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14	435 435 435 435 435 375 385	I INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 I INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2)
BG-189200 BG-189300 BG-189200.1 BG-189300.1 BG-189700 BG-189500 BG-189500.1	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2)	5 2 5 0 5 0 15 2 5 7	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 29-Jul-14 19-Aug-14 26-Aug-14	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14	435 435 435 435 375 385 385	I INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 I INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) I INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2)
BG-189200 BG-189300 BG-189200.1 BG-189300.1 BG-189700 BG-189500 BG-189500.1 BG-189600	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2)	5 2 5 0 5 0 5 0 5 0 5 0 5 0 5 0 5 0 5 0	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 29-Jul-14 19-Aug-14 26-Aug-14 11-Sep-14	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14 17-Sep-14	435 435 435 435 375 385 385 375	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2)
BG-189200 BG-189300 BG-189200.1 BG-189300.1 BG-189700 BG-189500.1 BG-189600.1	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2)	5 2 5 0 5 0 5 0 5 0 5 0 5 0 5 0 5 0 5 0	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 29-Jul-14 19-Aug-14 26-Aug-14 11-Sep-14 18-Sep-14	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14 17-Sep-14 24-Sep-14	435 435 435 435 375 385 385 375 375	I INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 I INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) I INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2)
BG-189200 BG-189300 BG-189200.1 BG-189300.1 BG-189700 BG-189500.1 BG-189600.1 BG-189600.1	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2)	5 2 5 6 5 6 5 6 6 6 6 6 6 6 6 6 6 6 6 6	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 29-Jul-14 19-Aug-14 26-Aug-14 11-Sep-14 18-Sep-14 17-Apr-14	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14 17-Sep-14 24-Sep-14 13-Jun-14	435 435 435 435 375 385 385 375 375 42	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2)
BG-189200 BG-189300 BG-189200.1 BG-189300.1 BG-189700 BG-189500.1 BG-189600.1 BG-189600.1 AREA 1: WA BG-177900	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALLS/COLUMNS (LOWER CONCOURSE) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2)	5 2 5 6 5 6 5 6 6 6 6 6 6 6 6 6 6 6 6 6	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 29-Jul-14 19-Aug-14 26-Aug-14 11-Sep-14 18-Sep-14 17-Apr-14	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14 17-Sep-14 24-Sep-14 13-Jun-14 07-May-14	435 435 435 435 375 385 385 375 375 42 42	I INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 I INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) I INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) I INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2)
BG-189200 BG-189300.1 BG-189300.1 BG-189300.1 BG-189500 BG-189500.1 BG-189600.1 BG-189600.1 BG-189600.1 BG-177900 BG-177900.1	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) ALLS/COLUMNS (LOWER CONCOURSE) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE	5 2 5 6 5 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 29-Jul-14 19-Aug-14 26-Aug-14 11-Sep-14 18-Sep-14 17-Apr-14 17-Apr-14 08-May-14	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14 17-Sep-14 24-Sep-14 13-Jun-14 07-May-14 14-May-14	435 435 435 435 375 385 385 375 375 42 42 52	INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE
BG-189200 BG-189300 BG-189200.1 BG-189300.1 BG-189500 BG-189500 BG-189600 BG-189600.1 AREA 1: WA BG-177900 BG-177900.1 BG-178000	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) LOWER CONCOURSE	5 2 5 6 5 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 29-Jul-14 19-Aug-14 26-Aug-14 11-Sep-14 17-Apr-14 17-Apr-14 08-May-14 08-May-14	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14 17-Sep-14 24-Sep-14 13-Jun-14 07-May-14 14-May-14 21-May-14	435 435 435 375 385 385 375 375 42 42 42 52 42	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) LOWER CONCOURSE
BG-189200 BG-189300.1 BG-189300.1 BG-189300.1 BG-189500 BG-189500.1 BG-189600 BG-189600.1 AREA 1: WA BG-177900.1 BG-178000 BG-178000.1	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE	5 2 5 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 29-Jul-14 19-Aug-14 26-Aug-14 11-Sep-14 18-Sep-14 17-Apr-14 08-May-14 08-May-14 22-May-14	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14 17-Sep-14 24-Sep-14 13-Jun-14 07-May-14 14-May-14 21-May-14 30-May-14	435 435 435 375 385 385 375 42 42 42 52 42 47	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE
BG-189200 BG-189300.1 BG-189300.1 BG-189300.1 BG-189500 BG-189500.1 BG-189600.1 BG-189600.1 AREA 1: WA BG-177900.1 BG-178000.1 BG-178000.1 BG-178000.1	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 1 OF 2)	5 2 5 6 5 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 29-Jul-14 19-Aug-14 11-Sep-14 11-Sep-14 17-Apr-14 17-Apr-14 08-May-14 08-May-14 22-May-14 22-May-14	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14 17-Sep-14 24-Sep-14 13-Jun-14 07-May-14 14-May-14 21-May-14 30-May-14 06-Jun-14	435 435 435 375 385 385 375 375 42 42 52 42 47 42	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 1 OF 2)
BG-189200 BG-189300 BG-189200.1 BG-189300.1 BG-189500 BG-189500.1 BG-189600.1 BG-189600.1 BG-177900 BG-177900.1 BG-178000 BG-178100 BG-178100.1	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE	5 2 5 6 5 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 29-Jul-14 19-Aug-14 11-Sep-14 18-Sep-14 17-Apr-14 17-Apr-14 08-May-14 08-May-14 22-May-14 09-Jun-14	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14 17-Sep-14 24-Sep-14 13-Jun-14 07-May-14 21-May-14 20-May-14 30-May-14 13-Jun-14	435 435 435 435 375 385 385 375 375 42 42 42 52 42 47 42 42	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE
BG-189200 BG-189300 BG-189200.1 BG-189200.1 BG-189700 BG-189500.1 BG-189600.1 BG-189600.1 BG-178900.1 BG-178000 BG-178000.1 BG-178000.1 BG-178100 BG-178100.1 AREA 2: LINI	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE ES 3.5 TO 6.5	5 2 5 6 5 6 6 5 6 6 6 6 6 6 6 6 6 6 6 6	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 19-Aug-14 19-Aug-14 11-Sep-14 17-Apr-14 17-Apr-14 08-May-14 08-May-14 22-May-14 22-May-14 09-Jun-14 18-Dec-12	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14 17-Sep-14 24-Sep-14 13-Jun-14 07-May-14 14-May-14 21-May-14 30-May-14 06-Jun-14 13-Jun-14 27-Jun-14	435 435 435 435 375 385 385 375 375 42 42 42 42 42 42 42 42 47 42 42 42 398	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 1 OF 2)
BG-189200 BG-189300.1 BG-189200.1 BG-189300.1 BG-189700 BG-189500.1 BG-189500.1 BG-189600.1 BG-189600.1 BG-177900 BG-177900.1 BG-178000 BG-178000.1 BG-178100.1 BG-178100.1 BG-178100.1 BG-178100.1	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM OF INTITION (1) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE ES 3.5 TO 6.5 IT POUR	5 2 5 6 5 6 6 5 6 6 6 6 6 6 6 6 6 6 6 6	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 29-Jul-14 19-Aug-14 26-Aug-14 11-Sep-14 17-Apr-14 17-Apr-14 08-May-14 08-May-14 22-May-14 22-May-14 09-Jun-14 18-Dec-12	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14 17-Sep-14 24-Sep-14 13-Jun-14 07-May-14 14-May-14 21-May-14 30-May-14 06-Jun-14 13-Jun-14 27-Jun-14	435 435 435 435 375 385 385 375 375 42 42 42 42 42 42 42 398 30	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE
BG-189200 BG-189300.1 BG-189300.1 BG-189300.1 BG-189500 BG-189500.1 BG-189500.1 BG-189600.1 BG-189600.1 AREA 1: WA BG-177900 BG-177900.1 BG-178000 BG-178000.1 BG-178100 BG-178100.1 AREA 2: LINI AREA 2: MA BG-BA43060	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE	5 2 5 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 29-Jul-14 19-Aug-14 26-Aug-14 11-Sep-14 17-Apr-14 17-Apr-14 08-May-14 08-May-14 22-May-14 22-May-14 09-Jun-14 18-Dec-12 18-Dec-12	30-May-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14 17-Sep-14 24-Sep-14 13-Jun-14 07-May-14 14-May-14 21-May-14 30-May-14 13-Jun-14 13-Jun-14 13-Jun-14 13-Jun-14 13-Jun-14 13-Jun-14 13-Jun-14	435 435 435 435 375 385 385 375 42 42 52 42 47 42 42 398 30 54	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE INSTALL ELECTRICAL GROUNDING - AREA 2
BG-189200 BG-189300 BG-189300.1 BG-189300.1 BG-189500 BG-189500 BG-189500.1 BG-189600.1 BG-189600.1 AREA 1: WA BG-177900 BG-177900.1 BG-178000 BG-178000.1 BG-178100 BG-178100.1 AREA 2: LINI AREA 2: LINI BG-BA43060 BG-XX42080	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) MALLS/COLUMNS (LOWER CONCOURSE) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE ES 3.5 TO 6.5 IT POUR INSTALL ELECTRICAL GROUNDING - AREA 2 INSTALL ELECTRICAL GROUNDING - AREA 2	5 2 5 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 29-Jul-14 19-Aug-14 26-Aug-14 11-Sep-14 17-Apr-14 17-Apr-14 08-May-14 08-May-14 22-May-14 22-May-14 09-Jun-14 18-Dec-12 18-Dec-12 16-Feb-13	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14 17-Sep-14 24-Sep-14 13-Jun-14 07-May-14 14-May-14 21-May-14 30-May-14 13-Jun-14 13-Jun-14 13-Jun-14 13-Jun-14 13-Jun-14 13-Jun-14 13-Jun-14 13-Jun-14	435 435 435 435 375 385 385 375 42 42 52 42 47 42 42 42 398 30 54 25	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE INSTALL ELECTRICAL GROUNDING - AREA 2 INSTALL ELECTRICAL GROUNDING - AREA 2
BG-189200 BG-189300 BG-189300.1 BG-189300.1 BG-189300.1 BG-189500 BG-189500.1 BG-189600 BG-189600.1 BG-177900.1 BG-177900.1 BG-178000 BG-178000.1 BG-178100 BG-178100.1	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL SCOLUMNS (LOWER CONCOURSE) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE ES 3.5 TO 6.5 IT POUR INSTALL ELECTRICAL GROUNDING - AREA 2 INSTALL ELECTRICAL GROUNDING - AREA 2 WATERPROOFING 3.5 TO 6.5 LINE TRAIN BOX - AREA 1	5 2 5 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 19-Jul-14 19-Aug-14 11-Sep-14 11-Sep-14 17-Apr-14 17-Apr-14 08-May-14 08-May-14 22-May-14 09-Jun-14 18-Dec-12 18-Dec-12 18-Dec-12 06-Feb-13 15-Mar-13	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14 17-Sep-14 24-Sep-14 13-Jun-14 07-May-14 14-May-14 21-May-14 30-May-14 13-Jun-14 27-Jun-14 04-Jun-13 03-Jan-13 14-Feb-13 15-Apr-13	435 435 435 435 375 385 385 375 42 42 42 52 42 47 42 42 42 398 30 54 25 30	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR 2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WALL FORM AND POUR 2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE
BG-189200 BG-189300.1 BG-189300.1 BG-189300.1 BG-189500 BG-189500.1 BG-189600.1 BG-189600.1 AREA 1: WA BG-177900.1 BG-1778000.1 BG-178000.1 INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE ES 3.5 TO 6.5 IT POUR INSTALL ELECTRICAL GROUNDING - AREA 2 INSTALL ELECTRICAL GROUNDING - AREA 2 WATERPROOFING 3.5 TO 6.5 LINE TRAIN BOX - AREA 1 PROTECTION SLAB 3.5 TO 6.5 LINE TRAIN BOX - AREA 1	5 2 5 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 19-Jul-14 19-Aug-14 11-Sep-14 11-Sep-14 17-Apr-14 17-Apr-14 08-May-14 08-May-14 22-May-14 22-May-14 18-Dec-12 18-Dec-12 18-Dec-12 18-Dec-12 16-Feb-13 15-Mar-13	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14 17-Sep-14 24-Sep-14 13-Jun-14 07-May-14 14-May-14 21-May-14 21-May-14 30-May-14 06-Jun-14 13-Jun-14 07-Jun-14 07-Jun-14 07-Jun-13	435 435 435 435 375 385 385 375 42 42 52 42 47 42 42 42 42 398 30 54 25 30 30	I INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL WATERPROOFING (AND LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL REBAR - (2ND LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE I WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE I INSTALL ELECTRICAL GROUNDING - AREA 2 I INSTALL ELECTRICAL GROUNDING - AREA 2 WATERPROOFING 3.5 TO 6.5 LINE TRAIN BOX - AREA 1 I PROTECTION SLAB 3.5 TO 6.5 LINE TRAIN BOX - AREA 1	
BG-189200 BG-189300.1 BG-189300.1 BG-189300.1 BG-189500 BG-189500.1 BG-189600.1 BG-189600.1 BG-189600.1 BG-178900.1 BG-177900.1 BG-1778000.1 BG-178000.1 BG-178100.1	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE ES 3.5 TO 6.5 IT POUR INSTALL ELECTRICAL GROUNDING - AREA 2 INSTALL GEOTHERMAL - AREA 2 WATERPROOFING 3.5 TO 6.5 LINE TRAIN BOX - AREA 1 PROTECTION SLAB 3.5 TO 6.5 LINE TRAIN BOX - AREA 1 REBARMICRO PILE WELDING 3.5 TO 6.5 LINE TRAIN BOX - AREA 1 REBARMICRO PILE WELDING 3.5 TO 6.5 LINE TRAIN BOX - AREA 1 (PHASE 1 OF 2)	5 2 5 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 29-Jul-14 19-Aug-14 26-Aug-14 11-Sep-14 18-Sep-14 17-Apr-14 08-May-14 08-May-14 22-May-14 22-May-14 22-May-14 18-Dec-12 18-Dec-12 18-Dec-12 18-Dec-12 16-Feb-13 15-Mar-13 19-Apr-13	30-May-14 06-Jun-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14 17-Sep-14 24-Sep-14 13-Jun-14 07-May-14 14-May-14 21-May-14 30-May-14 06-Jun-14 13-Jun-14 07-Jun-14 07-Jun-13	435 435 435 435 375 385 385 375 42 42 42 42 42 42 42 42 42 42	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WATERPROOFING 3.5 TO 6.5 LINE TRAIN BOX - AREA 1 PROTECTION SLAB 3.5 TO 6.5 LINE TRAIN BOX - AREA 1 PROTECTION SLAB 3.5 TO 6.5 LINE TRAIN BOX - AREA 1 PREBAR/MICRO PILE WELDING 3.5 TO 6.5 LINE TRAIN BOX - AREA 1 PROTECTION SLAB 3.5 TO 6.5 LINE TRAIN BOX - AREA 1 REBAR/MICRO PILE WELDING 3.5 TO 6.5 LINE TRAIN BOX - AREA 1 PROTECTION SLAB 3.5 TO 6.5 LINE TRAIN BOX - AREA 1
BG-189200 BG-189300.1 BG-189300.1 BG-189300.1 BG-189300.1 BG-189500 BG-189500.1 BG-189600.1 BG-189600.1 AREA 1: WA BG-177900 BG-177900.1 BG-1778000.1 BG-178000.1 BG-178100.1 BG-178100.1 AREA 2: LINI AREA 2: LINI AREA 2: MA BG-BA43060 BG-XX42080 BG-135900 BG-136000 BG-136100	INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL WATERPROOFING (2ND LIFT) - AREA 1 INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 1 OF 2) INFILL WALL REBAR - (2ND LIFT) AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE ES 3.5 TO 6.5 IT POUR INSTALL ELECTRICAL GROUNDING - AREA 2 INSTALL ELECTRICAL GROUNDING - AREA 2 INSTALL GEOTHERMAL - AREA 2 WATERPROOFING 3.5 TO 6.5 LINE TRAIN BOX - AREA 1 PROTECTION SLAB 3.5 TO 6.5 LINE TRAIN BOX - AREA 1	5 2 5 6 6 5 6 6 6 6 6 6 6 6 6 6 6 6 6 6	22-May-14 02-Jun-14 02-Jun-14 09-Jun-14 19-Jul-14 19-Aug-14 11-Sep-14 11-Sep-14 17-Apr-14 17-Apr-14 08-May-14 08-May-14 22-May-14 22-May-14 18-Dec-12 18-Dec-12 18-Dec-12 18-Dec-12 16-Apr-13 16-Apr-13	30-May-14 06-Jun-14 13-Jun-14 18-Aug-14 25-Aug-14 03-Sep-14 17-Sep-14 24-Sep-14 13-Jun-14 07-May-14 14-May-14 21-May-14 30-May-14 06-Jun-14 13-Jun-14 07-Jun-14 07-Jun-13 07-Jun-14 08-Jun-13 08-Jun-13 09-May-13 18-Apr-13 09-May-13 22-May-13	435 435 435 435 375 385 385 375 42 42 52 42 47 42 42 42 42 398 30 54 25 30 30	I INFILL WALL REBAR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL FORM AND POUR (1ST LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL WATERPROOFING (AND LIFT) - AREA 1 (PHASE 2 OF 2) I INFILL WALL REBAR - (2ND LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 1 OF 2) I INFILL WALL FORM AND POUR (2ND LIFT) - AREA 1 (PHASE 2 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL WATERPROOFING - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL REBAR - 1ST LIFT - AREA 1 (PHASE 1 OF 2) WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE I WALL FORM AND POUR - 1ST LIFT - AREA 1 (PHASE 2 OF 2) LOWER CONCOURSE I INSTALL ELECTRICAL GROUNDING - AREA 2 I INSTALL ELECTRICAL GROUNDING - AREA 2 WATERPROOFING 3.5 TO 6.5 LINE TRAIN BOX - AREA 1 I PROTECTION SLAB 3.5 TO 6.5 LINE TRAIN BOX - AREA 1

Print Date: 29-Oct-12

EXHIBIT I

EECOR OBAYASHI

								JOINT VENTURE
Activit	y ID	Activity Name	OD	Start	Finish	TF		2013 2014 2015 2016 2017 2018
		NACIONAL PROPERTY OF THE PROPE		10.11	00.1		JND	DJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASOND
	■ BG-136200	IN-SLAB MEP 3.5 TO 6.5 LINE TRAIN BOX - AREA 1		10-May-13	-	30		IN-SLAB MEP 3.5 TO 6.5 LINE TRAIN BOX - AREA 1
Ш	■ BG-136400	MAT POUR (#2) PLACE & FINISH TRAIN BOX - AREA 1			30-May-13	30		I MAT POUR (#2) PLACE & FINISH TRAIN BOX - AREA 1
ш	<u> </u>	STRIP EDGE FORM (#2) - AREA 1		•	04-Jun-13	30		I STRIP EDGE FORM (#2) - AREA 1
Ш		LLS/COLUMNS (TRAIN PLATFORM)			07-Nov-13	102		
ш	■ BG-180000	WALL WATERPROOFING - 1ST LIFT - AREA 2		14-Jun-13	08-Jul-13	62		■ WALL WATERPROOFING - 1ST LIFT - AREA 2
ш	■ BG-180100	WALL REBAR - 1ST LIFT - AREA 2		09-Jul-13	29-Jul-13	62		■ WALL REBAR - 1ST LIFT - AREA 2
ш	■ BG-180200	WALL FORM AND POUR - 1ST LIFT - AREA 2		30-Jul-13	19-Aug-13	62	Ш	WALL FORM AND POUR - 1ST LIFT - AREA 2
Ш	■ BG-180300	WALL WATERPROOFING - 2ND LIFT - AREA 2 (PHASE 1 OF 2)		12-Sep-13	25-Sep-13	102		WALL WATERPROOFING - 2ND LIFT - AREA 2 (PHASE 1 OF 2)
Ш	■ BG-180600	COLUMN REBAR - AREA 2		12-Sep-13	02-Oct-13	112	.	COLUMN REBAR - AREA 2
Ш		WALL WATERPROOFING - 2ND LIFT - AREA 2 (PHASE 2 OF 2)		26-Sep-13	02-Oct-13	112		WALL WATERPROOFING - 2ND LIFT - AREA 2 (PHASE 2 OF 2)
Ш	■ BG-180400	WALL REBAR - 2ND LIFT - AREA 2 (PHASE 1 OF 2)		26-Sep-13	09-Oct-13	102	.	WALL REBAR - 2ND LIFT - AREA 2 (PHASE 1 OF 2)
ш	■ BG-180800	COLUMN ANCHOR BOLTS - AREA 2		03-Oct-13	17-Oct-13	112		COLUMN ANCHOR BOLTS - AREA 2
		WALL REBAR - 2ND LIFT - AREA 2 (PHASE 2 OF 2)		10-Oct-13	17-Oct-13	107	.	WALL REBAR - 2ND LIFT - AREA 2 (PHASE 2 OF 2)
	■ BG-180500	WALL FORM AND POUR - 2ND LIFT - AREA 2 (PHASE 1 OF 2)		-	24-Oct-13	102		WALL FORM AND POUR - 2ND LIFT - AREA 2 (PHASE 1 OF 2)
	■ BG-180700	COLUMN FORM AND POUR - AREA 2		18-Oct-13	24-Oct-13	112		I COLUMN FORM AND POUR - AREA 2
		WALL FORM AND POUR - 2ND LIFT - AREA 2 (PHASE 2 OF 2)		-	31-Oct-13	102		WALL FORM AND POUR - 2ND LIFT - AREA 2 (PHASE 2 OF 2)
ш	■ BG-182900	WALL CURE AND STRIP - 2ND LIFT - AREA 2	5	01-Nov-13	07-Nov-13	102		WALL CURE AND STRIP - 2ND LIFT - AREA 2
ш	AREA 2: LOV	VER CONCOURSE SLAB	157	08-Nov-13	27-Jun-14	397		
Ш	■ BG-181500	FORM AND SHORE - LC DECK A - AREA 2 (PHASE 1 OF 2)	5	08-Nov-13	15-Nov-13	102		FORM AND SHORE - LC DECK A - AREA 2 (PHASE 1 OF 2)
ш	■ BG-182000	REBAR - LC DECK A - AREA 2 (PHASE 1 OF 2)	5	18-Nov-13	22-Nov-13	112		I REBAR - LC DECK A - AREA 2 (PHASE 1 OF 2)
Ш	■ BG-181500.1	FORM AND SHORE - LC DECK A - AREA 2 (PHASE 2 OF 2)	5	18-Nov-13	22-Nov-13	102		I FORM AND SHORE - LC DECK A - AREA 2 (PHASE 2 OF 2)
Ш	■ BG-182100	FORM AND SHORE - LC DECK B - AREA 2 (PHASE 1 OF 2)	5	25-Nov-13	03-Dec-13	102		FORM AND SHORE - LC DECK B - AREA 2 (PHASE 1 OF 2)
	■ BG-181600	MEP - LC DECK A - AREA 2	10	25-Nov-13	10-Dec-13	112		MEP - LC DECK A - AREA 2
	■ BG-182000.1	REBAR - LC DECK A - AREA 2 (PHASE 2 OF 2)	10	25-Nov-13	10-Dec-13	112		REBAR - LC DECK A - AREA 2 (PHASE 2 OF 2)
	■ BG-182600	REBAR - LC DECK B - AREA 2 (PHASE 1 OF 2)	5	04-Dec-13	10-Dec-13	102		REBAR - LC DECK B - AREA 2 (PHASE 1 OF 2)
	■ BG-182100.1	FORM AND SHORE - LC DECK B - AREA 2 (PHASE 2 OF 2)	5	04-Dec-13	10-Dec-13	102		FORM AND SHORE - LC DECK B - AREA 2 (PHASE 2 OF 2)
	■ BG-181700	POUR - LC DECK A - AREA 2	1	11-Dec-13	11-Dec-13	112		I POUR - LC DECK A - AREA 2
	■ BG-182200	MEP - LC DECK B - AREA 2	10	11-Dec-13	24-Dec-13	102		MEP - LC DECK B - AREA 2
	■ BG-182600.1	REBAR - LC DECK B - AREA 2 (PHASE 2 OF 2)	10	11-Dec-13	24-Dec-13	102		REBAR - LC DECK B - AREA 2 (PHASE 2 OF 2)
	■ BG-182700	CURE - LC DECK A - AREA 2	7	12-Dec-13	20-Dec-13	112		CURE - LC DECK A - AREA 2
	■ BG-190400	CURE - LC DECK FOR STEEL POUR A - AREA 2	28	12-Dec-13	23-Jan-14	220		CURE - LC DECK FOR STEEL POUR A - AREA 2
	■ BG-181800	STRIP AND RESHORE - LC DECK A - AREA 2	14	23-Dec-13	13-Jan-14	112		STRIP AND RESHORE - LC DECK A - AREA 2
	■ BG-182300	POUR - LC DECK B - AREA 2	1	26-Dec-13	26-Dec-13	102		I POUR - LC DECK B - AREA 2
	■ BG-182800	CURE - LC DECK B - AREA 2	7	27-Dec-13	07-Jan-14	102		CURE - LC DECK B - AREA 2
	■ BG-190500	CURE - LC DECK FOR STEEL POUR B - AREA 2	28	27-Dec-13	06-Feb-14	185		CURE - LC DECK FOR STEEL POUR B - AREA 2
	■ BG-182400	STRIP AND RESHORE - LC DECK B - AREA 2	14	08-Jan-14	28-Jan-14	102		■ STRIP AND RESHORE - LC DECK B - AREA 2
	■ BG-181900	REMOVE RESHORE - LC DECK A - AREA 2	20	01-May-14	30-May-14	397		REMOVE RESHORE - LC DECK A - AREA 2
	■ BG-182500	REMOVE RESHORE - LC DECK B - AREA 2	20		27-Jun-14	397		REMOVE RESHORE - LC DECK B - AREA 2
	AREA 2: WA	LLS/COLUMNS (LOWER CONCOURSE)	35	12-Feb-14	02-Apr-14	458		
	■ BG-180900	WALL WATERPROOFING - 1ST LIFT - AREA 2 (PHASE 1 OF 2) LOWER CONCOURSE	10	12-Feb-14	26-Feb-14	102		■ WALL WATERPROOFING - 1ST LIFT - AREA 2 (PHASE 1 OF 2) LOWER CONCOURSE
	■ BG-180900.1	WALL WATERPROOFING - 1ST LIFT - AREA 2 (PHASE 2 OF 2) LOWER CONCOURSE	5	27-Feb-14	05-Mar-14	468		■ WALL WATERPROOFING - 1ST LIFT - AREA 2 (PHASE 2 OF 2) LOWER CONCOURSE
	■ BG-181000	WALL REBAR - 1ST LIFT - AREA 2 (PHASE 1 OF 2) LOWER CONCOURSE	10	27-Feb-14	12-Mar-14	102		■ WALL REBAR - 1ST LIFT - AREA 2 (PHASE 1 OF 2) LOWER CONCOURSE
	■ BG-181000.1	WALL REBAR - 1ST LIFT - AREA 2 (PHASE 2 OF 2) LOWER CONCOURSE	5	13-Mar-14	19-Mar-14	463		■ WALL REBAR - 1ST LIFT - AREA 2 (PHASE 2 OF 2) LOWER CONCOURSE
	■ BG-181100	WALL FORM AND POUR - 1ST LIFT - AREA 2 (PHASE 1 OF 2) LOWER CONCOURSE	10	13-Mar-14	26-Mar-14	102		■ WALL FORM AND POUR - 1ST LIFT - AREA 2 (PHASE 1 OF 2) LOWER CONCOURSE
	■ BG-181100.1	WALL FORM AND POUR - 1ST LIFT - AREA 2 (PHASE 2 OF 2) LOWER CONCOURSE	5	27-Mar-14	02-Apr-14	458		■ WALL FORM AND POUR - 1ST LIFT - AREA 2 (PHASE 2 OF 2) LOWER CONCOURSE
	AREA 3: LINE	S 6.5 TO 9.5	382	12-Feb-13	25-Aug-14	397		
	AREA 3: MA		83	12-Feb-13	11-Jun-13	42		
		INSTALL ELECTRICAL GROUNDING - AREA 3	3	12-Feb-13	14-Feb-13	39	1	I INSTALL ELECTRICAL GROUNDING - AREA 3
	I—————	INSTALL GEOTHERMAL - AREA 3		15-Feb-13	25-Feb-13	33		■ INSTALL GEOTHERMAL - AREA 3
		WATERPROOFING 6.5 TO 9.5 LINE TRAIN BOX - ZONE 1		05-Apr-13	02-May-13	29		■ WATERPROOFING 6.5 TO 9.5 LINE TRAIN BOX - ZONE 1
	BG-135300	PROTECTION SLAB 6.5 TO 9.5 LINE TRAIN BOX - ZONE 1			06-May-13	29		PROTECTION SLAB 6.5 TO 9.5 LINE TRAIN BOX - ZONE 1
	BG-135400	REBAR/MICRO PILE WELDING 6.5 TO 9.5 LINE TRAIN BOX - ZONE 1 (PHASE 1 OF 2)			17-May-13	29	1	REBAR/MICRO PILE WELDING 6.5 TO 9.5 LINE TRAIN BOX - ZONE 1 (PHASE 1 OF 2)
		IN-SLAB MEP 6.5 TO 9.5 LINE TRAIN BOX - ZONE 1		20-May-13		29	 	■ IN-SLAB MEP 6.5 TO 9.5 LINE TRAIN BOX - ZONE 1
		1		,			1 1	

EXHIBIT I

EECOR OBAYASHI

				1607.1	CONCEP	SCHE	וטעב	JOINT VENTURE
Activity	/ ID	Activity Name	OD	Start	Finish	TF		2013 2014 2015 2016 2017 2018
							DND.	PNDJFMAMJJASPNDJFMAMJJASPNDJFMAMJJASPNDJFMAMJJASPNDJFMAMJJASPNDJFMAMJJASPNDJFMAMJJASPND
	■ BG-135400.1	REBAR/MICRO PILE WELDING 6.5 TO 9.5 LINE TRAIN BOX - ZONE 1 (PHASE 2 OF 2)	11	20-May-13	05-Jun-13	29		REBAR/MICRO PILE WELDING 6.5 TO 9.5 LINE TRAIN BOX - ZONE 1 (PHASE 2 OF 2)
	■ BG-135600	EDGE FORM/EMBEDS @ 9.5 LINE TRAIN BOX - ZONE 1	10	21-May-13	05-Jun-13	29		■ EDGE FORM EMBEDS @ 9.5 LINE TRAIN BOX - ZONE 1
	■ BG-135700	MAT POUR (#3) PLACE & FINISH TRAIN BOX - ZONE 1	1	06-Jun-13	06-Jun-13	29		I MAT POUR (#3) PLACE & FINISH TRAIN BOX - ZONE 1
	■ BG-135800	STRIP EDGE FORM (#3) - ZONE 1	3	07-Jun-13	11-Jun-13	42		■ STRIP EDGE FORM (#3) - ZONE 1
	ARFA 3: WA	LLS/COLUMNS (TRAIN PLATFORM)	100	21-Jun-13	15-Nov-13	29		
	BG-183000	WALL WATERPROOFING - 1ST LIFT - AREA 3		21-Jun-13	15-Jul-13	29		WALL WATERPROOFING - 1ST LIFT - AREA 3
	BG-183100	WALL REBAR - 1ST LIFT - AREA 3		16-Jul-13	05-Aug-13	29		WALL REBAR - 1ST LIFT - AREA 3
								WALL FORM AND POUR - 1ST LIFT - AREA 3
	BG-183200	WALL FORM AND POUR - 1ST LIFT - AREA 3 WALL WATERPROOFING - 2ND LIFT - AREA 3 (PHASE 1 OF 2)		06-Aug-13	26-Aug-13	29 29		WALL FORM AND POUR - 1ST LIFT - AREA 3 WALL WATERPROOFING - 2ND LIFT - AREA 3 (PHASE 1 OF 2)
	BG-183300	, ,		19-Sep-13	02-Oct-13			· · · ·
	BG-183600	COLUMN REBAR - AREA 3		19-Sep-13	09-Oct-13	39		COLUMN REBAR - AREA 3
	BG-183300.1	WALL WATERPROOFING - 2ND LIFT - AREA 3 (PHASE 2 OF 2)		03-Oct-13	09-Oct-13	39		WALL WATERPROOFING - 2ND LIFT - AREA 3 (PHASE 2 OF 2)
	■ BG-183400	WALL REBAR - 2ND LIFT - AREA 3 (PHASE 1 OF 2)		03-Oct-13	17-Oct-13	29		WALL REBAR - 2ND LIFT - AREA 3 (PHASE 1 OF 2)
	■ BG-183800	COLUMN ANCHOR BOLTS - AREA 3		10-Oct-13	24-Oct-13	39		COLUMN ANCHOR BOLTS - AREA 3
	■ BG-183400.1	WALL REBAR - 2ND LIFT - AREA 3 (PHASE 2 OF 2)		18-Oct-13	24-Oct-13	34		I WALL REBAR - 2ND LIFT - AREA 3 (PHASE 2 OF 2)
	■ BG-183500	WALL FORM AND POUR - 2ND LIFT - AREA 3 (PHASE 1 OF 2)		18-Oct-13	31-Oct-13	29		■ WALL FORM AND POUR - 2ND LIFT - AREA 3 (PHASE 1 OF 2)
	■ BG-183700	COLUMN FORM AND POUR - AREA 3		25-Oct-13	31-Oct-13	39		COLUMN FORM AND POUR - AREA 3
	■ BG-183500.1	WALL FORM AND POUR - 2ND LIFT - AREA 3 (PHASE 2 OF 2)	5	01-Nov-13	07-Nov-13	29		■ WALL FORM AND POUR - 2ND LIFT - AREA 3 (PHASE 2 OF 2)
	■ BG-185900	WALL CURE AND STRIP - 2ND LIFT - AREA 3	5	08-Nov-13	15-Nov-13	29		■ WALL CURE AND STRIP - 2ND LIFT - AREA 3
	AREA 3: LO	WER CONCOURSE SLAB	192	18-Nov-13	25-Aug-14	397		
	■ BG-184500	FORM AND SHORE - LC DECK A - AREA 3 (PHASE 1 OF 2)	5	18-Nov-13	22-Nov-13	29		I FORM AND SHORE - LC DECK A - AREA 3 (PHASE 1 OF 2)
	■ BG-185000	REBAR - LC DECK A - AREA 3 (PHASE 1 OF 2)	5	25-Nov-13	03-Dec-13	39		REBAR - LC DECK A - AREA 3 (PHASE 1 OF 2)
	■ BG-184500.1	FORM AND SHORE - LC DECK A - AREA 3 (PHASE 2 OF 2)	5	25-Nov-13	03-Dec-13	29		FORM AND SHORE - LC DECK A - AREA 3 (PHASE 2 OF 2)
	■ BG-185100	FORM AND SHORE - LC DECK B - AREA 3 (PHASE 1 OF 2)	5	04-Dec-13	10-Dec-13	29		FORM AND SHORE - LC DECK B - AREA 3 (PHASE 1 OF 2)
	■ BG-184600	MEP - LC DECK A - AREA 3	10	04-Dec-13	17-Dec-13	39		MEP - LC DECK A - AREA 3
		REBAR - LC DECK A - AREA 3 (PHASE 2 OF 2)	10	04-Dec-13	17-Dec-13	39		REBAR - LC DECK A - AREA 3 (PHASE 2 OF 2)
	BG-185600	REBAR - LC DECK B - AREA 3 (PHASE 1 OF 2)		11-Dec-13	17-Dec-13	29		REBAR - LC DECK B - AREA 3 (PHASE 1 OF 2)
		FORM AND SHORE - LC DECK B - AREA 3 (PHASE 2 OF 2)		11-Dec-13	17-Dec-13	29		FORM AND SHORE - LC DECK B - AREA 3 (PHASE 2 OF 2)
	BG-184700	POUR - LC DECK A - AREA 3	1	18-Dec-13	18-Dec-13	39		I POUR - LC DECK A - AREA 3
	BG-185200	MEP - LC DECK B - AREA 3	10	18-Dec-13	02-Jan-14	29		MEP - LC DECK B - AREA 3
	BG-185600.1	REBAR - LC DECK B - AREA 3 (PHASE 2 OF 2)		18-Dec-13	02-Jan-14	29		REBAR - LC DECK B - AREA 3 (PHASE 2 OF 2)
	BG-185700	CURE - LC DECK A - AREA 3		19-Dec-13	30-Dec-13	39		CURE - LC DECK A - AREA 3
	BG-189700	CURE - LC DECK FOR STEEL POUR A - AREA 3		19-Dec-13	30-Dec-13	165		CURE - LC DECK FOR STEEL POUR A - AREA 3
		STRIP AND RESHORE - LC DECK A - AREA 3			21-Jan-14	39		STRIP AND RESHORE - LC DECK A - AREA 3
	BG-184800			31-Dec-13 03-Jan-14	03-Jan-14	29		POUR - LC DECK B - AREA 3
	BG-185300	POUR - LC DECK B - AREA 3					\vdash	
	BG-185800	CURE - LC DECK B - AREA 3		06-Jan-14	14-Jan-14	29		CURE - LC DECK B - AREA 3
	BG-190700	CURE - LC DECK FOR STEEL POUR B - AREA 3		06-Jan-14	13-Feb-14	140		CURE - LC DECK FOR STEEL POUR B - AREA 3
	BG-185400	STRIP AND RESHORE - LC DECK B - AREA 3		15-Jan-14	04-Feb-14	29		STRIP AND RESHORE - LC DECK B - AREA 3
	■ BG-184900	REMOVE RESHORE - LC DECK A - AREA 3		30-Jun-14	28-Jul-14	397		REMOVE RESHORE - LC DECK A - AREA 3
	■ BG-185500	REMOVE RESHORE - LC DECK B - AREA 3		29-Jul-14	25-Aug-14	397		REMOVE RESHORE - LC DECK B - AREA 3
		LLS/COLUMNS (LOWER CONCOURSE)		20-Feb-14	09-Apr-14	29		
	■ BG-183900	WALL WATERPROOFING - 1ST LIFT - AREA 3 (PHASE 1 OF 2) LOWER CONCOURSE	10	20-Feb-14	05-Mar-14	29		■ WALL WATERPROOFING - 1ST LIFT - AREA 3 (PHASE 1 OF 2) LOWER CONCOURSE
	■ BG-183900.1	WALL WATERPROOFING - 1ST LIFT - AREA 3 (PHASE 2 OF 2) LOWER CONCOURSE	5	06-Mar-14	12-Mar-14	39		■ WALL WATERPROOFING - 1ST LIFT - AREA 3 (PHASE 2 OF 2) LOWER CONCOURSE
	■ BG-184000	WALL REBAR - 1ST LIFT - AREA 3 (PHASE 1 OF 2) LOWER CONCOURSE	10	06-Mar-14	19-Mar-14	29		■ WALL REBAR - 1ST LIFT - AREA 3 (PHASE 1 of 2) LOWER CONCOURSE
	■ BG-184000.1	WALL REBAR - 1ST LIFT - AREA 3 (PHASE 2 OF 2) LOWER CONCOURSE	5	20-Mar-14	26-Mar-14	34		■ WALL REBAR - 1ST LIFT - AREA 3 (PHASE 2 OF 2) LOWER CONCOURSE
	■ BG-184100	WALL FORM AND POUR - 1ST LIFT - AREA 3 (PHASE 1 OF 2) LOWER CONCOURSE	10	20-Mar-14	02-Apr-14	29		■ WALL FORM AND POUR - 1ST LIFT - AREA 3 (PHASE 1 OF 2) LOWER CONCOURSE
	■ BG-184100.1	WALL FORM AND POUR - 1ST LIFT - AREA 3 (PHASE 2 OF 2) LOWER CONCOURSE	5	03-Apr-14	09-Apr-14	29		■ WALL FORM AND POUR - 1ST LIFT - AREA 3 (PHASE 2 OF 2) LOWER CONCOURSE
	APPURTANE	NCES	350	26-Aug-14	28-Jan-16	307		
	■ BG-116000	FORM AND POUR FIRE WATER TANK TRAIN BOX - ZONE 1	20	26-Aug-14	24-Sep-14	502		FORM AND POUR FIRE WATER TANK TRAIN BOX - ZONE 1
	■ BG-116200	ELEVATOR, MECHANICAL AND STAIR PLATFORMS TRAIN BOX - ZONE 1		26-Aug-14	24-Sep-14	397		ELEVATOR, MECHANICAL AND STAIR PLATFORMS TRAIN BOX - ZONE 1
	■ BG-116100	FORM AND PLACE PADS AND CURBS TRAIN BOX - ZONE 1		26-Aug-14	24-Sep-14	502		FORM AND PLACE PADS AND CURBS TRAIN BOX - ZONE 1
	■ BS-132000	FORM AND POUR GRAY WATER RETENTION TANK (TRAIN PLATFORM ZONE 1)		26-Aug-14	24-Sep-14	502		FORM AND POUR GRAY WATER RETENTION TANK (TRAIN PLATFORM ZONE 1)
	■ BG-132200	HOIST #1 BLOCKOUT POUR BACK		22-Jan-16	28-Jan-16	307		■ HOIST #1 BLOCKOUT POUR BACK
						301		
	ZONE Z (AREA	AS 4-6 / BUILDING LINES 9.5 TO 18.5) BELOW GRADE STRUCTURE	7-10	OT WIGHT TO	or iviar-10	001	1	

Print Date: 29-Oct-12

EXHIBIT I

EECOR OBAYASHI

					CONCLI			JOINT VENTURE
The Control	Activity ID	Activity Name	OD	Start	Finish	TF		
1 1 1 1 1 1 1 1 1 1							ЫC	<u> PJFMAMJJASPNDJFMAMJJASPNDJFMAMJJASPNDJFMAMJJASPNDJFMAMJJJASPNDJFMAMJJASPNDJFMAMJJASPND</u>
\$ 60 00000 \$ 60 00000 \$ 60 00000 \$ 60 00000 \$ 60 000000 \$ 60 000000 \$ 60 000000 \$ 60 0000000 \$ 60 0000000000	🔁 AREA 4: LINE	ES 9.5 TO 12.5	258	01-Mar-13	17-Mar-14	429		
	🔁 AREA 4: MA	T POUR	79	01-Mar-13	21-Jun-13	38		
\$6.17920 Montemporal post to 16 substitution Control 15 substitution Contr	■ BG-BA43260	INSTALL ELECTRICAL GROUNDING - AREA 4	5	01-Mar-13	07-Mar-13	40		I INSTALL ELECTRICAL GROUNDING - AREA 4
\$6.17900 PROTECTION A-Board TO 19 SHE FEMAL SOCKED 1 1044-57 1 1 1 1 1 1 1 1 1	■ BG-XX42170	INSTALL GEOTHERMAL - AREA 4	7	01-Mar-13	11-Mar-13	38		■ INSTALL GEOTHERMAL - AREA 4
Big 17900 REMARKSOOP THE MELLION SET OF 10 CALLET FOR ROX 2002 SPINES FOR 10 ST 1 CALLET THE SET OF THE MELLION CANDER SPINES FOR 10 ST 1 CALLET THE SET OF THE SET OF THE SET OF THE	■ BG-137300	WATERPROOFING 9.5 TO 12.5 LINE TRAIN BOX - ZONE 2	18	19-Apr-13	14-May-13	38		■ WATERPROOFING 9.5 TO 12.5 LINE TRAIN BOX - ZONE 2
Michanista Michanistic	■ BG-137400	PROTECTION SLAB 9.5 TO 12.5 LINE TRAIN BOX - ZONE 2	2	15-May-13	16-May-13	38		I PROTECTION SLAB 9.5 TO 12.5 LINE TRAIN BOX - ZONE 2
MCCATHON	■ BG-137500	REBAR/MICRO PILE WELDING 9.5 TO 12.5 LINE TRAIN BOX - ZONE 2 (PHASE 1 OF 2)	10	17-May-13	03-Jun-13	38		REBAR/MICRO PILE WELDING 9.5 TO 12.5 LINE TRAIN BOX - ZONE 2 (PHASE 1 OF 2)
160-12709 TOTO TOMERATION O 12 IN TRANSPORT - 700 1	■ BG-193310.1	REBAR/MICRO PILE WELDING 9.5 TO 12.5 LINE TRAIN BOX - ZONE 2 (PHASE 2 OF 2)	9	04-Jun-13	14-Jun-13	39		REBAR/MICRO PILE WELDING 9.5 TO 2.5 LINE TRAIN BOX - ZONE 2 (PHASE 2 OF 2)
\$6 17000 Will Found # Final From From Concess 1 18.4.8.13 3 3 3 3 3 3 3 3 3	■ BG-137600	IN-SLAB MEP 9.5 TO 12.5 LINE TRAIN BOX - ZONE 2	10	04-Jun-13	17-Jun-13	38		■ IN-SLAB MEP 9.5 TO 12.5 LINE TRAIN BOX - ZONE 2
MEANS STANDER FORM My - 700P 1	■ BG-137700	EDGE FORM/EMBEDS @ 12.5 LINE TRAIN BOX - ZONE 2	10	04-Jun-13	17-Jun-13	38		■ EDGE FORM/EMBEDS @ 12.5 LINE TRAIN BOX - ZONE 2
A STATE A VALL SCOLLANS (TRANS PLATE COMP) 30 30 30 30 30 30 30 3	■ BG-137800	MAT POUR (#4) PLACE & FINISH TRAIN BOX - ZONE 2	1	18-Jun-13	18-Jun-13	38		I MAT POUR (#4) PLACE & FINISH TRAIN BOX - ZONE 2
100-14929 WALL WATERCOOTING-15T LIT - AGEL A PRIMED TO STORM NATIONAL 10 20 20 20 20 20 20 20	■ BG-137900	STRIP EDGE FORM (#4) - ZONE 2	3	19-Jun-13	21-Jun-13	38		I STRIP EDGE FORM (#4) - ZONE 2
80 1-69001 WALL WATERPROCEPTS - TELLY - AREA 4 (PANASE 2 OF 2) TRANS PLATFORM 90 1-69001 WALL SERVER - TELLY - AREA 4 (PANASE 2 OF 2) TRANS PLATFORM 90 1-69001 WALL SERVER - TELLY - AREA 4 (PANASE 2 OF 2) TRANS PLATFORM 90 1-69001 WALL SERVER - TELLY - AREA 4 (PANASE 2 OF 2) TRANS PLATFORM 90 1-69001 WALL SERVER - TELLY - AREA 4 (PANASE 2 OF 2) TRANS PLATFORM 90 1-69001 WALL SERVER - TELLY - AREA 4 (PANASE 2 OF 2) TRANS PLATFORM 90 1-69001 WALL SERVER - TELLY - AREA 4 (PANASE 2 OF 2) TRANS PLATFORM 90 1-69001 WALL WATERPROCEPTS - 200 LET - AREA 4 (PANASE 1 OF 2) 90 1-69001 WALL WATERPROCEPTS - 200 LET - AREA 4 (PANASE 2 OF 2) 90 1-69001 WALL WATERPROCEPTS - 200 LET - AREA 4 (PANASE 2 OF 2) 90 1-69001 WALL WATERPROCEPTS - 200 LET - AREA 4 (PANASE 2 OF 2) 90 1-69001 WALL SERVER - 200 LE	AREA 4: WA	LLS/COLUMNS (TRAIN PLATFORM)	85	26-Jun-13	29-Oct-13	51		
## 86-4873 WALL REASH - 15 HIT - AREA 4 (PRIVATE 10 27) TRANS PLATFORM ## 86-48793 WALL FEBRE - 15 HIT - AREA 4 (PRIVATE 10 27) TRANS PLATFORM ## 86-48793 WALL FEBRE - 15 HIT - AREA 4 (PRIVATE 10 27) TRANS PLATFORM ## 86-48793 WALL FEBRE - 15 HIT - AREA 4 (PRIVATE 10 27) TRANS PLATFORM ## 86-48793 WALL FEBRE - 15 HIT - AREA 4 (PRIVATE 10 27) TRANS PLATFORM ## 86-48793 WALL FEBRE - 15 HIT - AREA 4 (PRIVATE 10 27) TRANS PLATFORM ## 86-48793 WALL FEBRE - 15 HIT - AREA 4 (PRIVATE 10 27) TRANS PLATFORM ## 86-48793 WALL FEBRE - 15 HIT - AREA 4 (PRIVATE 10 27) TRANS PLATFORM ## 86-48793 WALL FEBRE - 15 HIT - AREA 4 (PRIVATE 10 27) TRANS PLATFORM ## 86-48793 WALL FEBRE - 15 HIT - AREA 4 (PRIVATE 10 27) ## 86-48793 WALL FEBRE - 15 HIT - AREA 4 (PRIVATE 10 27	■ BG-146600	WALL WATERPROOFING - 1ST LIFT - AREA 4 (PHASE 1 OF 2) TRAIN PLATFORM	10	26-Jun-13	11-Jul-13	51		■ WALL WATERPROOFING - 1ST LIFT AREA 4 (PHASE 1 OF 2) TRAIN PLATFORM
B.C147020 WALL FORMAN PLAN FATORM 10 3-8-8-10 3-8-8-10 3	■ BG-146600.1	WALL WATERPROOFING - 1ST LIFT - AREA 4 (PHASE 2 OF 2) TRAIN PLATFORM	5	12-Jul-13	18-Jul-13	61		■ WALL WATERPROOFING - 1ST LIFT - AREA 4 (PHASE 2 OF 2) TRAIN PLATFORM
Mode	■ BG-146700	WALL REBAR - 1ST LIFT - AREA 4 (PHASE 1 OF 2) TRAIN PLATFORM	10	12-Jul-13	25-Jul-13	51		■ WALL REBAR - 1ST LIFT - AREA 4 (PHASE 1 OF 2) TRAIN PLATFORM
MO - MARIO MALL - PRIMA AND POULL - STETL F-ARRA 4 (PMASE 2 OF 2) TRAIN PLATFORM	■ BG-146700.1	WALL REBAR - 1ST LIFT - AREA 4 (PHASE 2 OF 2) TRAIN PLATFORM	5	26-Jul-13	01-Aug-13	56		■ WALL REBAR - 1ST LIFT - AREA 4 (PHASE 2 OF 2) TRAIN PLATFORM
BC-4950 MAIL WATERPROCEND. 2010. IF - AREA 4 PMASE 10-72 10 0-36-91-3 65 65 65 65 65 65 65 6	■ BG-146800	WALL FORM AND POUR - 1ST LIFT - AREA 4 (PHASE 1 OF 2) TRAIN PLATFORM	10	26-Jul-13	08-Aug-13	51		■ WALL FORM AND POUR - 1ST LIFT - AREA 4 (PHASE 1 OF 2) TRAIN PLATFORM
BC-147200 COLUMN REPRET - REPART	■ BG-146800.1	WALL FORM AND POUR - 1ST LIFT - AREA 4 (PHASE 2 OF 2) TRAIN PLATFORM	5	09-Aug-13	15-Aug-13	51		I WALL FORM AND POUR - 1ST LIFT - AREA 4 (PHASE 2 OF 2) TRAIN PLATFORM
## BO-149/00.1 W.J.L. FORM AND POILET - AREA A PHASE COP 2) ## BO-149/00.1 W.J.L. FORM AND P	■ BG-146900	WALL WATERPROOFING - 2ND LIFT - AREA 4 (PHASE 1 OF 2)	10	03-Sep-13	16-Sep-13	51		■ WALL WATERPROOFING - 2ND LIFT - AREA 4 (PHASE 1 OF 2)
B-0-147000 MULL REDAR -290 LIT - AREA 4 PHASE 1 OF 2 1 0 17-99-13 39-99-13 51	■ BG-147200	COLUMN REBAR - AREA 4	15	03-Sep-13	23-Sep-13	61		■ COLWMN REBAR - AREA 4
BS-147400 COLUMN ANCIGOR BOLTS - AREA 4 BS-147100 WALL FORM AND POUR - 290 LPT - AREA 4 PRIASE 2 OF 2) BS-147100 WALL FORM AND POUR - 290 LPT - AREA 4 PRIASE 2 OF 2) BS-147100 WALL FORM AND POUR - 290 LPT - AREA 4 PRIASE 2 OF 2) BS-147100 WALL FORM AND POUR - 290 LPT - AREA 4 PRIASE 2 OF 2) BS-147100 WALL FORM AND POUR - 290 LPT - AREA 4 PRIASE 2 OF 2) BS-147100 WALL FORM AND POUR - 290 LPT - AREA 4 PRIASE 2 OF 2) BS-147100 WALL FORM AND POUR - 290 LPT - AREA 4 PRIASE 2 OF 2) BS-147100 WALL FORM AND POUR - 290 LPT - AREA 4 PRIASE 2 OF 2) BS-147100 FORM AND SHORE - LO EXCK - AREA 4 PRIASE 2	■ BG-146900.1	WALL WATERPROOFING - 2ND LIFT - AREA 4 (PHASE 2 OF 2)	5	17-Sep-13	23-Sep-13	61		WALL WATERPROOFING - 2ND LIFT - AREA 4 (PHASE 2 OF 2)
BC-14700.1 WALL REBAR- 200 LITF - AREA 4 (PHASE 2 OF 2) 10 - 10-0x13 15-0x13 51	■ BG-147000	WALL REBAR - 2ND LIFT - AREA 4 (PHASE 1 OF 2)	10	17-Sep-13	30-Sep-13	51		■ WALL REBAR - 2ND LIFT - AREA 4 (PHASE 1 OF 2)
B B-147/00 WALL FORM AND POUR - 280 LITT - AREA 4 (PHASE 1 OF 2) 10 - 00-01-13 51 10	■ BG-147400	COLUMN ANCHOR BOLTS - AREA 4	10	24-Sep-13	07-Oct-13	61		COLUMN ANCHOR BOLTS - AREA 4
BC-147300 COLUMN FORM AND POUR - AREA 4 FASE 2 OF 2) 5 68-0bt-13 25-0bt-13	■ BG-147000.1	WALL REBAR - 2ND LIFT - AREA 4 (PHASE 2 OF 2)	5	01-Oct-13	07-Oct-13	56		■ WALL REBAR - 2ND LIFT - AREA 4 (PHASE 2 OF 2)
■ 86-147100.1 WALL FORM AND POUR - 27th LFT - AREA 4 (PHASE 2 OF 2) ■ 86-19800 WALL CURE AND STRIP - NO LFT - AREA 4 (PHASE 2 OF 2) ■ 86-19800 REAR A LOWER CONCOURSE SLAB ■ 86-19800 REAR A LOBERT A REA 4 (PHASE 1 OF 2) ■ 86-19800 REAR A LOBERT A REA 4 (PHASE 1 OF 2) ■ 86-19800 REAR A LOBERT A REA 4 (PHASE 1 OF 2) ■ 86-19800 REAR A LOBERT A REA 4 (PHASE 1 OF 2) ■ 86-19800 REAR A LOBERT A REA 4 (PHASE 1 OF 2) ■ 86-19800 REAR A LOBERT A REA 4 (PHASE 1 OF 2) ■ 86-19800 REAR A LOBERT A REA 4 (PHASE 1 OF 2) ■ 86-19800 REAR A LOBERT A REA 4 (PHASE 1 OF 2) ■ 86-19800 REAR A LOBERT A REA 4 (PHASE 2 OF 2) ■	■ BG-147100	WALL FORM AND POUR - 2ND LIFT - AREA 4 (PHASE 1 OF 2)	10	01-Oct-13	15-Oct-13	51		■ WALL FORM AND POUR - 2ND LIFT - AREA 4 (PHASE 1 ФF 2)
Bol-14900 WALL CURE AND STRIP - 28D LIFT - AREA 4 290-21-3 51	■ BG-147300	COLUMN FORM AND POUR - AREA 4	5	08-Oct-13	15-Oct-13	61		COLUMN FORM AND POUR - AREA 4
## AREA + LOWER CONCOURSE SLAB ## BC148000 FORM AND SHORE - LC DECK A - AREA 4 (PHASE 1 OF 2) ## S 30-Oct 13 65-Nov 13 51 ## BC148001 FORM AND SHORE - LC DECK A - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK A - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK A - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK A - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK A - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK A - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ## BC148001 FORM AND SHORE -	■ BG-147100.1	WALL FORM AND POUR - 2ND LIFT - AREA 4 (PHASE 2 OF 2)	5	16-Oct-13	22-Oct-13	51		■ WALL FORM AND POUR - 2ND LIFT - AREA 4 (PHASE 2 OF 2)
■ 8G-189400 FORM AND SHORE - LC DECK A - AREA 4 (PHASE 1 OF 2) ■ 8G-189000 REBAR - LD DECK A - AREA 4 (PHASE 2 OF 2) ■ 8G-189000 REBAR - LD DECK A - AREA 4 (PHASE 2 OF 2) ■ 8G-189000 REBAR - LD DECK A - AREA 4 (PHASE 2 OF 2) ■ 8G-189000 REBAR - LD DECK A - AREA 4 (PHASE 2 OF 2) ■ 8G-189000 REBAR - LD DECK B - AREA 4	■ BG-149900	WALL CURE AND STRIP - 2ND LIFT - AREA 4	5	23-Oct-13	29-Oct-13	51		■ WALL CURE AND STRIP - 2ND LIFT - AREA 4
BG-149000 REBAR - LC DECK A - AREA 4 (PHASE 1 OF 2) BG-149001 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) BG-149000 REBAR - LC D	AREA 4: LO	WER CONCOURSE SLAB	82	30-Oct-13	03-Mar-14	439		
□ BG-149400. FORM AND SHORE - LC DECK A - AREA 4 (PHASE 2 OF 2) □ BG-149500 MEP - LC DECK A - AREA 4 (PHASE 1 OF 2) □ BG-149500 MEP - LC DECK A - AREA 4 (PHASE 1 OF 2) □ BG-149500 MEP - LC DECK A - AREA 4 (PHASE 2 OF 2) □ BG-149500 MEP - LC DECK A - AREA 4 (PHASE 2 OF 2) □ BG-149500 MEP - LC DECK A - AREA 4 (PHASE 2 OF 2) □ BG-149500 NERBAR - LC DECK B - AREA 4 (PHASE 2 OF 2) □ BG-149500 NERB	■ BG-148400	FORM AND SHORE - LC DECK A - AREA 4 (PHASE 1 OF 2)	5	30-Oct-13	05-Nov-13	51		■ FORM AND SHORE - LC DECK A - AREA 4 (PHASE 1 OF 2)
■ BG-149100 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 1 OF 2) ■ BG-149000 REP-LC DECK A - AREA 4 (PHASE 2 OF 2) ■ BG-149000 REP-LC DECK A - AREA 4 (PHASE 2 OF 2) ■ BG-149000 REBAR - LC DECK A - AREA 4 (PHASE 2 OF 2) ■ BG-149000 REBAR - LC DECK B - AREA 4 (PHASE	■ BG-149000	REBAR - LC DECK A - AREA 4 (PHASE 1 OF 2)	5	06-Nov-13	13-Nov-13	61		REBAR - LC DECK A - AREA 4 (PHASE 1 OF 2)
■ BG-148500 MEP - LC DECK A - AREA 4 ■ BG-148500 MEP - LC DECK A - AREA 4 (PHASE 2 OF 2) ■ BG-148500 MEP - LC DECK A - AREA 4 (PHASE 2 OF 2) ■ BG-149200 REAR - LC DECK A - AREA 4 (PHASE 1 OF 2) ■ BG-149200 REAR - LC DECK A - AREA 4 (PHASE 1 OF 2) ■ BG-149100.1 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149100.1 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149100.1 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149300 MEP - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149300 MEP - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149300 MEP - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149300 MEP - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149300 MEP - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149300 MEP - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149300 CURE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149300 CURE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149300 CURE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149300 CURE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149300 CURE - LC DECK B - AREA 4 ■ BG-149300 TAREA - MALE - MAREA - MALE - MAREA - MALE - MAREA - MALE - MALE - MAREA - MALE	■ BG-148400.1	FORM AND SHORE - LC DECK A - AREA 4 (PHASE 2 OF 2)	5	06-Nov-13	13-Nov-13	51		FORM AND SHORE - LC DECK A - AREA 4 (PHASE 2 OF 2)
■ BG-149000.1 REBAR - LC DECK A - AREA 4 (PHASE 2 OF 2) ■ BG-149000.1 PORM AND SHORE - LC DECK B - AREA 4 (PHASE 1 OF 2) ■ BG-14900.1 PORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-14900.1 PORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-14900.1 PORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-14900.1 PORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-14900.1 PORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-14900.1 PORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-14900.0 MEP - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-14900.0 URE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-14900.0 URE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-14900.0 URE - LC DECK B - AREA 4 ■ BG-14900.0 STRIP AND RESHORE - LC DECK A - AREA 4 ■ BG-14900.0 POUR - LC DECK B - AREA 4 ■ BG-14900.0 OURE - LC DECK B - AREA 4 ■ BG-14900.0 OURE - LC DECK B - AREA 4 ■ BG-14900.0 OURE - LC DECK B - AREA 4 ■ BG-14900.0 POUR - LC DECK B - AREA 4 ■ BG-14900.0 OURE - LC DECK B - AREA 4 ■ BG-14900.0 OURE - LC DECK B - AREA 4 ■ BG-14900.0 OURE - LC DECK B - AREA 4 ■ BG-14900.0 OURE - LC DECK B - AREA 4 ■ BG-14900.0 OURE - LC DECK B - AREA 4 ■ BG-14900.0 OURE - LC DECK B - AREA 4 ■ BG-14900.0 OURE - LC DECK B - AREA 4 ■ BG-14900.0 OURE - LC DECK B - AREA 4 ■ BG-14900.0 OURE - LC DECK B - AREA 4 ■ BG-14900.0 OURE - LC DECK B - AREA 4 ■ BG-14900.0 OURE - LC DECK B - AREA 4 ■ BG-14900.0 OURE - LC DECK B - AREA 4 ■ BG-14900.0 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-14900.0 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-14900.0 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-14900.0 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-14900.0 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-14900.0 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-14900.0 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-14900.0 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-14900.0 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-14900.0 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-14900.0 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-14900.0 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-14900.0 REMOVE RESHORE - LC DECK B	■ BG-149100	FORM AND SHORE - LC DECK B - AREA 4 (PHASE 1 OF 2)	5	14-Nov-13	20-Nov-13	51		FORM AND SHORE - LC DECK B - AREA 4 (PHASE 1 OF 2)
■ BG-149200 REBAR - LC DECK B - AREA 4 (PHASE 1 OF 2) ■ BG-149700 POUR - LC DECK A - AREA 4 (PHASE 2 OF 2) ■ BG-149700 POUR - LC DECK A - AREA 4 (PHASE 2 OF 2) ■ BG-149700 POUR - LC DECK A - AREA 4 (PHASE 2 OF 2) ■ BG-149200 TREBAR - LC DECK B - ARE	■ BG-148500	MEP - LC DECK A - AREA 4	10	14-Nov-13	27-Nov-13	61		MEP - LC DECK A - AREA 4
■ BG-149100.1 FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149700 POUR - LC DECK A - AREA 4 ■ BG-149200.1 REBAR - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149300 MEP - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149300 MEP - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149200.1 REBAR - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149700 CURE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-19800 CURE - LC DECK B - AREA 4 ■ BG-149800 STRIP AND RESHORE - LC DECK A - AREA 4 ■ BG-149800 CURE - LC DECK B - AREA 4 ■ BG-149800 CURE - LC DECK B - AREA 4 ■ BG-149800 CURE - LC DECK B - AREA 4 ■ BG-149900 CURE - LC DECK B - AREA 4 ■ BG-149900 CURE - LC DECK B - AREA 4 ■ BG-149900 CURE - LC DECK B - AREA 4 ■ BG-149900 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149900 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149900 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149900 REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RE	■ BG-149000.1	REBAR - LC DECK A - AREA 4 (PHASE 2 OF 2)	10	14-Nov-13	27-Nov-13	61		REBAR - LC DECK A - AREA 4 (PHASE 2 OF 2)
■ BG-148700 POUR - LC DECK A - AREA 4 ■ BG-148700 POUR - LC DECK B - AREA 4 ■ BG-149900 MEP - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149700 CURE - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149700 CURE - LC DECK B - AREA 4 ■ BG-149800 CURE - LC DECK FOR STEEL POUR A - AREA 4 ■ BG-149800 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149800 CURE - LC DECK B - AREA 4	■ BG-149200	REBAR - LC DECK B - AREA 4 (PHASE 1 OF 2)	5	21-Nov-13	27-Nov-13	51		REBAR - LC DECK B - AREA 4 (PHASE 1 OF 2)
■ BG-149300 MEP - LC DECK B - AREA 4 ■ BG-149200.1 REBAR - LC DECK B - AREA 4 (PHASE 2 OF 2) ■ BG-149700 CURE - LC DECK A - AREA 4 ■ BG-199800 CURE - LC DECK F OR STEEL POUR A - AREA 4 ■ BG-149800 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149800 CURE - LC DECK B - AREA 4 ■ BG-149800 CURE - LC DECK B - AREA 4 ■ BG-149800 CURE - LC DECK B - AREA 4 ■ BG-149800 CURE - LC DECK B - AREA 4 ■ BG-149800 CURE - LC DECK B - AREA 4 ■ BG-149800 CURE - LC DECK B - AREA 4 ■ BG-149800 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149800 CURE - LC DECK B - AREA 4 ■ BG-149800 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149800 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149800 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149800 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149800 REMOVE RESHORE - LC DECK B - AREA	■ BG-149100.1	FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 OF 2)	5	21-Nov-13	27-Nov-13	51		■ FORM AND SHORE - LC DECK B - AREA 4 (PHASE 2 ФF 2)
BG-14920.1 REBAR - LC DECK B - AREA 4 (PHASE 2 OF 2) BG-149700 CURE - LC DECK A - AREA 4 BG-149700 CURE - LC DECK A - AREA 4 BG-199800 CURE - LC DECK FOR STEEL POUR A - AREA 4 BG-198800 STRIP AND RESHORE - LC DECK A - AREA 4 BG-149800 POUR - LC DECK B - AREA 4 BG-149800 CURE - LC DECK B - AREA 4 BG-149800 CURE - LC DECK B - AREA 4 BG-149800 CURE - LC DECK B - AREA 4 BG-149800 CURE - LC DECK B - AREA 4 BG-149800 CURE - LC DECK B - AREA 4 BG-149800 CURE - LC DECK B - AREA 4 BG-149800 STRIP AND RESHORE - LC DECK B - AREA 4 BG-149800 CURE - LC DECK B - AREA 4 BG-149800 STRIP AND RESHORE - LC DECK B - AREA 4 BG-149800 CURE - LC DECK B - AREA 4 BG-149800 STRIP AND RESHORE - LC DECK B - AREA 4 BG-149800 REMOVE	■ BG-148700	POUR - LC DECK A - AREA 4	1	02-Dec-13	02-Dec-13	61		I POUR - LC DECK A - AREA 4
■ BG-149700 CURE - LC DECK A - AREA 4 ■ BG-190800 CURE - LC DECK FOR STEEL POUR A - AREA 4 ■ BG-149800 STRIP AND RESHORE - LC DECK A - AREA 4 ■ BG-149400 POUR - LC DECK B - AREA 4 ■ BG-149400 CURE - LC DECK B - AREA 4 ■ BG-149900 CURE - LC DECK B - AREA 4 ■ BG-149900 CURE - LC DECK B - AREA 4 ■ BG-149900 CURE - LC DECK B - AREA 4 ■ BG-149900 CURE - LC DECK B - AREA 4 ■ BG-149900 CURE - LC DECK B - AREA 4 ■ BG-149900 CURE - LC DECK B - AREA 4 ■ BG-149900 CURE - LC DECK B - AREA 4 ■ BG-149900 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149900 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149900 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149900 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149900 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149900 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149900 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149900 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149900 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149900 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149900 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149900 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149900 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149900 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149900 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149900 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149900 REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE	■ BG-149300	MEP - LC DECK B - AREA 4	10	02-Dec-13	13-Dec-13	51		MEP - LC DECK B - AREA 4
□ BG-198800 CURE - LC DECK FOR STEEL POUR A - AREA 4 □ BG-148800 STRIP AND RESHORE - LC DECK A - AREA 4 □ BG-149800 CURE - LC DECK B - AREA 4 □ BG-149800 CURE - LC DECK B - AREA 4 □ BG-149800 CURE - LC DECK B - AREA 4 □ BG-149500 STRIP AND RESHORE - LC DECK B - AREA 4 □ BG-149500 STRIP AND RESHORE - LC DECK B - AREA 4 □ BG-149500 REMOVE RESHORE - LC DECK B - AREA 4 □ BG-149500 REMOVE RESHORE - LC DECK B - AREA 4 □ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 □ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 □ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 □ BG-147500 WALL WATERPROOFING - 1ST LIFT - AREA 4 (PHASE 1 OF 2) LOWER CONCOURSE □ WALL WATERPROOFING - 1ST LIFT - AREA 4 (PHASE 1 OF 2) LOWER CONCOURSE	■ BG-149200.1	REBAR - LC DECK B - AREA 4 (PHASE 2 OF 2)	10	02-Dec-13	13-Dec-13	51		REBAR - LC DECK B - AREA 4 (PHASE 2 OF 2)
■ BG-148800 STRIP AND RESHORE - LC DECK A - AREA 4 ■ BG-149400 POUR - LC DECK B - AREA 4 ■ BG-149800 CURE - LC DECK B - AREA 4 ■ BG-149800 CURE - LC DECK B - AREA 4 ■ BG-149800 CURE - LC DECK B - AREA 4 ■ BG-149800 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149800 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149800 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149800 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149800 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149800 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149800 REMOVE RESHORE - LC DECK A - AREA 4 ■ BG-149800 REMOVE RESHORE - LC DECK A - AREA 4 ■ BG-149800 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149800 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149800 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149800 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149800 REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RES	■ BG-149700	CURE - LC DECK A - AREA 4	7	03-Dec-13	11-Dec-13	61		CURE - LC DECK A - AREA 4
■ BG-149400 POUR - LC DECK B - AREA 4 ■ BG-149800 CURE - LC DECK B - AREA 4 ■ BG-190900 CURE - LC DECK FOR STEEL POUR B - AREA 4 ■ BG-190900 CURE - LC DECK FOR STEEL POUR B - AREA 4 ■ BG-149500 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149500 REMOVE RESHORE - LC DECK A - AREA 4 ■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RE	■ BG-190800	CURE - LC DECK FOR STEEL POUR A - AREA 4	28	03-Dec-13	13-Jan-14	99	_ [CURE - LC DECK FOR \$TEEL POUR A - AREA 4
■ BG-149800 CURE - LC DECK B - AREA 4 ■ BG-190900 CURE - LC DECK FOR STEEL POUR B - AREA 4 ■ BG-190900 CURE - LC DECK FOR STEEL POUR B - AREA 4 ■ BG-149500 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-149500 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC	■ BG-148800	STRIP AND RESHORE - LC DECK A - AREA 4	14	12-Dec-13	02-Jan-14	61	_	STRIP AND RESHORE - LC DECK A - AREA 4
□ BG-190900 CURE - LC DECK FOR STEEL POUR B - AREA 4 □ BG-149500 STRIP AND RESHORE - LC DECK B - AREA 4 □ BG-149500 REMOVE RESHORE - LC DECK A - AREA 4 □ BG-148900 REMOVE RESHORE - LC DECK A - AREA 4 □ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 □ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 □ REMOVE RESHORE - LC DECK			_					
■ BG-149500 STRIP AND RESHORE - LC DECK B - AREA 4 ■ BG-148900 REMOVE RESHORE - LC DECK A - AREA 4 ■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESH	■ BG-149800	CURE - LC DECK B - AREA 4	7	17-Dec-13	26-Dec-13	51		
■ BG-148900 REMOVE RESHORE - LC DECK A - AREA 4 ■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 ■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK A - AREA 4 ■ REMOVE RESHORE - LC DECK B - AREA 4 ■ REMOVE RESHORE - LC DECK					28-Jan-14	106		
■ BG-149600 REMOVE RESHORE - LC DECK B - AREA 4 20 03-Feb-14 03-Mar-14 439 □ AREA 4: WALLS/COLUMNS (LOWER CONCOURSE) 35 27-Jan-14 17-Mar-14 231 □ BG-147500 WALL WATERPROOFING - 1ST LIFT - AREA 4 (PHASE 1 OF 2) LOWER CONCOURSE 10 27-Jan-14 07-Feb-14 51 REMOVE RESHORE - LC DECK B - AREA 4 Concourse - LC DECK B - AREA 4				-				
AREA 4: WALLS/COLUMNS (LOWER CONCOURSE) BG-147500 WALL WATERPROOFING - 1ST LIFT - AREA 4 (PHASE 1 OF 2) LOWER CONCOURSE 10 27-Jan-14 07-Feb-14 51 WALL WATERPROOF NG - 1ST LIFT - AREA 4 (PHASE 1 OF 2) LOWER CONCOURSE						439		
BG-147500 WALL WATERPROOFING - 1ST LIFT - AREA 4 (PHASE 1 OF 2) LOWER CONCOURSE 10 27-Jan-14 07-Feb-14 51 WALL WATERPROOFING - 1ST LIFT - AREA 4 (PHASE 1 OF 2) LOWER CONCOURSE								REMOVE RESHORE - LC DECK B - AREA 4
	AREA 4: WA	LLS/COLUMNS (LOWER CONCOURSE)	35	27-Jan-14	17-Mar-14	231		
DO 4 (1990) 4 (1991) WATER PROCEING AND A STATE AREA A PLACE OF A LONG PORCE AND A STATE AREA A PLACE AND A STATE AND A STATE AREA A PLACE AND A STATE AND A		,						
BG-147500.1 WALL WATERPROOFING - 1ST LIFT - AREA 4 (PHASE 2 OF 2) LOWER CONCOURSE 5 10-Feb-14 241 14-Feb-14 241 I WALL WATERPROOFING - 1ST LIFT - AREA 4 (PHASE 2 OF 2) LOWER CONCOURSE	■ BG-147500.1	WALL WATERPROOFING - 1ST LIFT - AREA 4 (PHASE 2 OF 2) LOWER CONCOURSE	5	10-Feb-14	14-Feb-14	241		■ WALL WATERPROOFING - 1ST LIFT - AREA 4 (PHASE 2 OF 2) LOWER CONCOURSE

TRANSBAY TRANSIT CENTER

EXHIBIT I

ERCOR OBAYASHI

			1607.1	CONCEP	ISCH	JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF	2013 2014 2015 2016 2017 2018
■ BG-147600	WALL REBAR - 1ST LIFT - AREA 4 (PHASE 1 OF 2) LOWER CONCOURSE	10	10-Feb-14	24-Feb-14	51	WALL REBAR - 1ST LIFT - AREA 4 (PHASE 1 OF 2) LOWER CONCOURSE
■ BG-147600.1	WALL REBAR - 1ST LIFT - AREA 4 (PHASE 2 OF 2) LOWER CONCOURSE	5	25-Feb-14	03-Mar-14	236	■ WALL REBAR - 1ST LIFT - AREA 4 (PHASE 2 OF 2) LOWER CONCOURSE
■ BG-147700	WALL FORM AND POUR - 1ST LIFT - AREA 4 (PHASE 1 OF 2) LOWER CONCOURSE	10	25-Feb-14	10-Mar-14	51	■ WALL FORM AND POUR - 1ST LIFT - AREA 4 (PHASE 1 OF 2) LOWER CONCOURSE
■ BG-147700.1	WALL FORM AND POUR - 1ST LIFT - AREA 4 (PHASE 2 OF 2) LOWER CONCOURSE	5	11-Mar-14	17-Mar-14	231	■ WALL FORM AND POUR - 1ST LIFT - AREA 4 (PHASE 2 OF 2) LOWER CONCOURSE
🛂 AREA 5: LIN	ES 12.5 TO 15.5	275	20-Mar-13	28-Apr-14	439	
🔓 AREA 5: MA	AT POUR	76	20-Mar-13	09-Jul-13	32	
■ BG-BA43360	INSTALL ELECTRICAL GROUNDING - AREA 5	3	20-Mar-13	22-Mar-13	39	I INSTALL ELECTRIÇAL GROUNDING - AREA 5
■ BG-XX42180	INSTALL GEOTHERMAL - AREA 5	7	20-Mar-13	28-Mar-13	35	I INSTALL GEOTHERMAL - AREA 5
■ BG-138000	WATERPROOFING 12.5 TO 15.5 LINE TRAIN BOX - ZONE 2	18	03-May-13	30-May-13	32	WATERPROOFING 12.5 TO 15.5 LINE TRAIN BOX - ZONE 2
■ BG-138100	PROTECTION SLAB 12.5 TO 15.5 LINE TRAIN BOX - ZONE 2	2	31-May-13	03-Jun-13	32	I PROTECTION SLAB 12.5 TO 15.5 LINE TRAIN BOX - ZONE 2
■ BG-138200	REBAR/MICRO PILE WELDING 12.5 TO 15.5 LINE TRAIN BOX - ZONE 2 (PHASE 1 OF 2)	10	04-Jun-13	17-Jun-13	32	REBAR/MICRO PILE WELDING 12.5 TO 15.5 LINE TRAIN BOX - ZONE 2 (PHASE 1 OF 2)
■ BG-193410.1	REBAR/MICRO PILE WELDING 12.5 TO 15.5 LINE TRAIN BOX - ZONE 2 (PHASE 2 OF 2)	9	18-Jun-13	28-Jun-13	33	REBAR/MICRO PILE WELDING 12.5 TO 15.5 LINE TRAIN BOX - ZONE 2 (PHASE 2 OF 2)
■ BG-138300	IN-SLAB MEP 12.5 TO 15.5 LINE TRAIN BOX - ZONE 2	10	18-Jun-13	01-Jul-13	32	IN-SLAB MEP 12.5 TO 15.5 LINE TRAIN BOX - ZONE 2
■ BG-138400	EDGE FORM/EMBEDS @ 15.5 LINE TRAIN BOX - ZONE 2	10	18-Jun-13	01-Jul-13	32	■ EDGE FORM/EMBEDS @ 15.5 LINE TRAIN BOX - ZONE 2
■ BG-138500	MAT POUR (#5) PLACE & FINISH TRAIN BOX - ZONE 2	1	02-Jul-13	02-Jul-13	32	I MAT POUR (#5) PLACE & FINISH TRAIN BOX - ZONE 2
■ BG-138600	STRIP EDGE FORM (#5) - ZONE 2	3	03-Jul-13	09-Jul-13	32	STRIP EDGE FORM (#5) - ZONE 2
	ALLS/COLUMNS (TRAIN PLATFORM)		12-Jul-13	13-Nov-13	36	
BG-150000	WALL WATERPROOFING - 1ST LIFT - AREA 5 (PHASE 1 OF 2) TRAIN PLATFORM	<u> </u>			36	■ WALL WATERPROOFING - 1ST LIFT - AREA 5 (PHASE 1 OF 2) TRAIN PLATFORM
	· · · · · · · · · · · · · · · · · · ·	_	12-Jul-13	25-Jul-13		
BG-150000.1	,		26-Jul-13	01-Aug-13	46	WALL WATERPROOFING - 1ST LIFT - AREA 5 (PHASE 2 OF 2) TRAIN PLATFORM
■ BG-150100	WALL REBAR - 1ST LIFT - AREA 5 (PHASE 1 OF 2) TRAIN PLATFORM	_	26-Jul-13	08-Aug-13	36	WALL REBAR - 1ST LIFT - AREA 5 (PHASE 1 OF 2) TRAIN PLATFORM
■ BG-150100.1	,	-		15-Aug-13	41	WALL REBAR - 1ST LIFT - AREA 5 (PHASE 2 OF 2) TRAIN PLATFORM
■ BG-150200	WALL FORM AND POUR - 1ST LIFT - AREA 5 (PHASE 1 OF 2) TRAIN PLATFORM		09-Aug-13	22-Aug-13	36	WALL FORM AND POUR - 1ST LIFT - AREA 5 (PHASE 1 OF 2) TRAIN PLATFORM
■ BG-150200.1	, ,	-	23-Aug-13	29-Aug-13	36	WALL FORM AND POUR - 1ST LIFT - AREA 5 (PHASE 2 OF 2) TRAIN PLATFORM
■ BG-150300	WALL WATERPROOFING - 2ND LIFT - AREA 5 (PHASE 1 OF 2)		17-Sep-13	30-Sep-13	36	WALL WATERPROOFING - 2ND LIFT - AREA 5 (PHASE 1 OF 2)
■ BG-150600	COLUMN REBAR - AREA 5	-	17-Sep-13	07-Oct-13	46	COLUMN REBAR - AREA 5
■ BG-150300.1	WALL WATERPROOFING - 2ND LIFT - AREA 5 (PHASE 2 OF 2)	_	01-Oct-13	07-Oct-13	46	WALL WATERPROOFING - 2ND LIFT - AREA 5 (PHASE 2 OF 2)
■ BG-150400	WALL REBAR - 2ND LIFT - AREA 5 (PHASE 1 OF 2)	-	01-Oct-13	15-Oct-13	36	WALL REBAR - 2ND LIFT - AREA 5 (PHASE 1 OF 2)
■ BG-150800	COLUMN ANCHOR BOLTS - AREA 5	10	08-Oct-13	22-Oct-13	46	COLUMN ANCHOR BOLTS - AREA 5
■ BG-150400.1	WALL REBAR - 2ND LIFT - AREA 5 (PHASE 2 OF 2)	5	16-Oct-13	22-Oct-13	41	WALL REBAR - 2ND LIFT - AREA 5 (PHASE 2 OF 2)
■ BG-150500	WALL FORM AND POUR - 2ND LIFT - AREA 5 (PHASE 1 OF 2)	10	16-Oct-13	29-Oct-13	36	WALL FORM AND POUR - 2ND LIFT - AREA 5 (PHASE 1 OF 2)
■ BG-150700	COLUMN FORM AND POUR - AREA 5	5	23-Oct-13	29-Oct-13	46	COLUMN FORM AND POUR - AREA 5
■ BG-150500.1	WALL FORM AND POUR - 2ND LIFT - AREA 5 (PHASE 2 OF 2)	5	30-Oct-13	05-Nov-13	36	■ WALL FORM AND POUR - 2ND LIFT - AREA 5 (PHASE 2 OF 2)
■ BG-152900	WALL CURE AND STRIP - 2ND LIFT - AREA 5	5	06-Nov-13	13-Nov-13	36	■ WALL CURE AND STRIP - 2ND LIFT - AREA 5
🔁 AREA 5: LO	WER CONCOURSE SLAB	112	14-Nov-13	28-Apr-14	439	
■ BG-151500	FORM AND SHORE - LC DECK A - AREA 5 (PHASE 1 OF 2)	5	14-Nov-13	20-Nov-13	36	FORM AND SHORE - LC DECK A - AREA 5 (PHASE 1 OF 2)
■ BG-152000	REBAR - LC DECK A - AREA 5 (PHASE 1 OF 2)	5	21-Nov-13	27-Nov-13	46	■ REBAR - LC DECK A - AREA 5 (PHASE 1 OF 2)
■ BG-151500.1	FORM AND SHORE - LC DECK A - AREA 5 (PHASE 2 OF 2)	5	21-Nov-13	27-Nov-13	36	I FORM AND SHORE - LC DECK A - AREA 5 (PHASE 2 OF 2)
■ BG-152100	FORM AND SHORE - LC DECK B - AREA 5 (PHASE 1 OF 2)	5	02-Dec-13	06-Dec-13	36	FORM AND SHORE - LC DECK B - AREA 5 (PHASE 1 OF 2)
■ BG-151600	MEP - LC DECK A - AREA 5	10	02-Dec-13	13-Dec-13	46	MEP - LC DECK A - AREA 5
■ BG-152000.1	REBAR - LC DECK A - AREA 5 (PHASE 2 OF 2)	10	02-Dec-13	13-Dec-13	46	REBAR - LC DECK A - AREA 5 (PHASE 2 OF 2)
■ BG-152600	REBAR - LC DECK B - AREA 5 (PHASE 1 OF 2)	5	09-Dec-13	13-Dec-13	36	REBAR - LC DECK B - AREA 5 (PHASE 1 OF 2)
■ BG-152100.1	FORM AND SHORE - LC DECK B - AREA 5 (PHASE 2 OF 2)	5	09-Dec-13	13-Dec-13	36	FORM AND SHORE - LC DECK B - AREA 5 (PHASE 2 OF 2)
■ BG-151700	POUR - LC DECK A - AREA 5	1	16-Dec-13	16-Dec-13	46	I POUR - LC DECK A - AREA 5
■ BG-152200	MEP - LC DECK B - AREA 5	10	16-Dec-13	30-Dec-13	36	MEP - LC DECK B - AREA 5
■ BG-152600.1	REBAR - LC DECK B - AREA 5 (PHASE 2 OF 2)	10	16-Dec-13	30-Dec-13	36	REBAR - LC DECK B - AREA 5 (PHASE 2 OF 2)
■ BG-152700	CURE - LC DECK A - AREA 5		17-Dec-13	26-Dec-13	46	CURE - LC DECK A - AREA 5
■ BG-191000	CURE - LC DECK FOR STEEL POUR A - AREA 5		17-Dec-13	28-Jan-14	106	CURE - LC DECK FOR STEEL POUR A - AREA 5
■ BG-151800	STRIP AND RESHORE - LC DECK A - AREA 5		27-Dec-13	16-Jan-14	46	STRIP AND RESHORE - LC DECK A - AREA 5
BG-152300	POUR - LC DECK B - AREA 5	-	31-Dec-13	31-Dec-13	36	POUR - LC DECK B - AREA 5
BG-152800	CURE - LC DECK B - AREA 5	7	02-Jan-14	10-Jan-14	36	CURE - LC DECK B - AREA 5
BG-191100	CURE - LC DECK FOR STEEL POUR B - AREA 5	_	02-Jan-14 02-Jan-14	11-Feb-14	121	CURE - LC DECK FOR STEEL POUR B - AREA 5
BG-151400	STRIP AND RESHORE - LC DECK B - AREA 5		13-Jan-14	31-Jan-14	36	STRIP AND RESHORE - LC DECK B - AREA 5
BG-152400 BG-151900	REMOVE RESHORE - LC DECK A - AREA 5	_	04-Mar-14	31-Jan-14 31-Mar-14	439	REMOVE RESHORE - LC DECK A - AREA 5
		-	_			REMOVE RESHORE - LC DECK B - AREA 5
BG-152500	REMOVE RESHORE - LC DECK B - AREA 5	20	01-Apr-14	28-Apr-14	439	Page 15 of 67

EXHIBIT I

JERCOR OBAYASH

				1607.1	CONCEP	ЗСПІ	טט	LE	JOINT V	ENTURE
Activi	ty ID	Activity Name	OD	Start	Finish	TF		2013 2014 2015 2016	2017	2018 9
							DNC	JFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASO	VDJFMAMJJASOND	JFMAMJJASONDJ
	AREA 5: WAI	LLS/COLUMNS (LOWER CONCOURSE)	35	10-Feb-14	31-Mar-14	36				
		WALL WATERPROOFING - 1ST LIFT - AREA 5 (PHASE 1 OF 2) LOWER CONCOURSE	10	10-Feb-14	24-Feb-14	36		■ WALL WATERPROOFING - 1ST LIFT - AREA 5 (PHASE 1 OF 2) LOWER	CONCOURSE	
	BG-150900.1	WALL WATERPROOFING - 1ST LIFT - AREA 5 (PHASE 2 OF 2) LOWER CONCOURSE	5	25-Feb-14	03-Mar-14	46		WALL WATERPROOFING - 1ST LIFT - AREA 5 (PHASE 2 OF 2) LOWE	CONCOURSE	
		WALL REBAR - 1ST LIFT - AREA 5 (PHASE 1 OF 2) LOWER CONCOURSE		25-Feb-14	10-Mar-14	36		WALL REBAR - 1ST LIFT - AREA 5 (PHASE 1 OF 2) LOWER CONCOU		
		WALL REBAR - 1ST LIFT - AREA 5 (PHASE 2 OF 2) LOWER CONCOURSE		11-Mar-14	17-Mar-14	41		WALL REBAR - 1ST LIFT - AREA 5 (PHASE 2 OF 2) LOWER CONCOL		
		WALL FORM AND POUR - 1ST LIFT - AREA 5 (PHASE 1 OF 2) LOWER CONCOURSE		11-Mar-14	24-Mar-14	36		■ WALL FORM AND POUR - 1ST LIFT - AREA 5 (PHASE 1 OF 2) LOWE		
		WALL FORM AND POUR - 1ST LIFT - AREA 5 (PHASE 2 OF 2) LOWER CONCOURSE		25-Mar-14	31-Mar-14	36		WALL FORM AND POUR - 1ST LIFT - AREA 5 (PHASE 2 OF 2) LOWE		
	AREA 6: LINE	, ,		22-Apr-13	25-Jun-14	439		• WALL TOTAL	TO THE SERVICE	
				22-Apr-13	26-Jul-13	111				
	AREA 6: MAT				ļ			I INSTALL ELECTRICAL GROUNDING - AREA 6		
		INSTALL ELECTRICAL GROUNDING - AREA 6		· ·	23-Apr-13	27		,		
		INSTALL GEOTHERMAL - AREA 6		22-Apr-13	29-Apr-13	23		INSTALL GEOTHERMAL - AREA 6		
	■ BG-138700	WATERPROOFING 15.5 TO 18.5 LINE TRAIN BOX - ZONE 2		22-May-13	18-Jun-13	23		WATERPROOFING 15.5 TO 18.5 LINE TRAIN BOX - ZONE 2		
	■ BG-138800	PROTECTION SLAB 15.5 TO 18.5 LINE TRAIN BOX - ZONE 2		19-Jun-13	20-Jun-13	23		I PROTECTION SLAB 15.5 TO 18.5 LINE TRAIN BOX - ZONE 2		
	■ BG-138900	REBAR/MICRO PILE WELDING 15.5 TO 18.5 LINE TRAIN BOX - ZONE 2 (PHASE 1 OF 2)		21-Jun-13	08-Jul-13	23		REBAR/MICRO PILE WELDING 15.5 TO 18.5 LINE TRAIN BOX - ZONE 2 (PHASE 1 OF 2		
	BG-193510.1	REBAR/MICRO PILE WELDING 15.5 TO 18.5 LINE TRAIN BOX - ZONE 2 (PHASE 2 OF 2)	9	09-Jul-13	19-Jul-13	24		REBAR/MICRO PILE WELDING 15.5 TO 18.5 LINE TRAIN BOX - ZONE 2 (PHASE 2 OF 2)	
	■ BG-139000	IN-SLAB MEP 15.5 TO 18.5 LINE TRAIN BOX - ZONE 2		09-Jul-13	22-Jul-13	23		IN-SLAB MEP 15.5 TO 18.5 LINE TRAIN BOX - ZONE 2		
	■ BG-139100	EDGE FORM/EMBEDS @ 18.5 LINE TRAIN BOX - ZONE 2		09-Jul-13	22-Jul-13	23		■ EDGE FORM/EMBEDS @ 18.5 LINE TRAIN BOX - ZONE 2		
	■ BG-139200	MAT POUR (#6) PLACE & FINISH TRAIN BOX - ZONE 2		23-Jul-13	23-Jul-13	23		I MAT POUR (#6) PLACE & FINISH TRAIN BOX - ZONE 2		
	■ BG-139300	STRIP EDGE FORM (#6) - ZONE 2	3	24-Jul-13	26-Jul-13	111		I STRIP EDGE FORM (#6) - ZONE 2		
	AREA 6: WAI	LLS/COLUMNS (TRAIN PLATFORM)	85	31-Jul-13	04-Dec-13	23				
	■ BG-153000	WALL WATERPROOFING - 1ST LIFT - AREA 6 (PHASE 1 OF 2) TRAIN PLATFORM	10	31-Jul-13	13-Aug-13	23		■ WALL WATERPROOFING - 1ST LIFT - AREA 6 (PHASE 1 OF 2) TRAIN PLATFORM		
	■ BG-153000.1	WALL WATERPROOFING - 1ST LIFT - AREA 6 (PHASE 2 OF 2) TRAIN PLATFORM	5	14-Aug-13	20-Aug-13	33		■ WALL WATERPROOFING - 1ST LIFT - AREA 6 (PHASE 2 OF 2) TRAIN PLATFORM		
	■ BG-153100	WALL REBAR - 1ST LIFT - AREA 6 (PHASE 1 OF 2) TRAIN PLATFORM	10	14-Aug-13	27-Aug-13	23		■ WALL REBAR - 1ST LIFT - AREA 6 (PHASE 1 OF 2) TRAIN PLATFORM		
	■ BG-153100.1	WALL REBAR - 1ST LIFT - AREA 6 (PHASE 2 OF 2) TRAIN PLATFORM	5	28-Aug-13	05-Sep-13	28		■ WALL REBAR - 1ST LIFT - AREA 6 (PHASE 2 OF 2) TRAIN PLATFORM		
	■ BG-153200	WALL FORM AND POUR - 1ST LIFT - AREA 6 (PHASE 1 OF 2) TRAIN PLATFORM	10	28-Aug-13	12-Sep-13	23		WALL FORM AND POUR - 1ST LIFT - AREA 6 (PHASE 1 OF 2) TRAIN PLATFORM		
	■ BG-153200.1	WALL FORM AND POUR - 1ST LIFT - AREA 6 (PHASE 2 OF 2) TRAIN PLATFORM	5	13-Sep-13	19-Sep-13	23		■ WALL FORM AND POUR - 1ST LIFT - AREA 6 (PHASE 2 OF 2) TRAIN PLATFORM		
	■ BG-153300	WALL WATERPROOFING - 2ND LIFT - AREA 6 (PHASE 1 OF 2)	10	04-Oct-13	18-Oct-13	23		■ WALL WATERPROOFING - 2ND LIFT - AREA 6 (PHASE 1 OF 2)		
	■ BG-153600	COLUMN REBAR - AREA 6	15	04-Oct-13	25-Oct-13	33		COLUMN REBAR - AREA 6		
	■ BG-153300.1	WALL WATERPROOFING - 2ND LIFT - AREA 6 (PHASE 2 OF 2)	5	21-Oct-13	25-Oct-13	33		WALL WATERPROOFING - 2ND LIFT - AREA 6 (PHASE 2 OF 2)		
	■ BG-153400	WALL REBAR - 2ND LIFT - AREA 6 (PHASE 1 OF 2)	10	21-Oct-13	01-Nov-13	23		■ WALL REBAR - 2ND LIFT - AREA 6 (PHASE 1 OF 2)		
	■ BG-153800	COLUMN ANCHOR BOLTS - AREA 6	10	28-Oct-13	08-Nov-13	33		COLUMN ANCHOR BOLTS - AREA 6		
	■ BG-153400.1	WALL REBAR - 2ND LIFT - AREA 6 (PHASE 2 OF 2)	5	04-Nov-13	08-Nov-13	28		■ WALL REBAR - 2ND LIFT - AREA 6 (PHASE 2 OF 2)		
	■ BG-153500	WALL FORM AND POUR - 2ND LIFT - AREA 6 (PHASE 1 OF 2)	10	04-Nov-13	18-Nov-13	23		■ WALL FORM AND POUR - 2ND LIFT - AREA 6 (PHASE 1 OF 2)		
	■ BG-153700	COLUMN FORM AND POUR - AREA 6	5	12-Nov-13	18-Nov-13	33		COLUMN FORM AND POUR - AREA 6		
	■ BG-153500.1	WALL FORM AND POUR - 2ND LIFT - AREA 6 (PHASE 2 OF 2)	5	19-Nov-13	25-Nov-13	23		WALL FORM AND POUR - 2ND LIFT - AREA 6 (PHASE 2 OF 2)		
	■ BG-155900	WALL CURE AND STRIP - 2ND LIFT - AREA 6	5	26-Nov-13	04-Dec-13	23		WALL CURE AND STRIP - 2ND LIFT - AREA 6		
	AREA 6: LOV	VER CONCOURSE SLAB	139	05-Dec-13	25-Jun-14	439				
	BG-154500	FORM AND SHORE - LC DECK A - AREA 6 (PHASE 1 OF 2)	5	05-Dec-13	11-Dec-13	23		FORM AND SHORE - LC DECK A - AREA 6 (PHASE 1 OF 2)		
		REBAR - LC DECK A - AREA 6 (PHASE 1 OF 2)		12-Dec-13	18-Dec-13	33		REBAR - LC DECK A - AREA 6 (PHASE 1 OF 2)		
	■ BG-154500.1	FORM AND SHORE - LC DECK A - AREA 6 (PHASE 2 OF 2)		12-Dec-13	18-Dec-13	23		FORM AND SHORE - LC DECK A - AREA 6 (PHASE 2 OF 2)		
	I — — — — — — — — — — — — — — — — — — —	FORM AND SHORE - LC DECK B - AREA 6 (PHASE 1 OF 2)	5	19-Dec-13	26-Dec-13	23		FORM AND SHORE - LC DECK B - AREA 6 (PHASE 1 OF 2)		
	■ BG-154600	MEP - LC DECK A - AREA 6	10	19-Dec-13	03-Jan-14	33		MEP - LC DECK A - AREA 6		
	■ BG-155000.1	REBAR - LC DECK A - AREA 6 (PHASE 2 OF 2)	10	19-Dec-13	03-Jan-14	33		REBAR - LC DECK A - AREA 6 (PHASE 2 OF 2)		
	■ BG-155600	REBAR - LC DECK B - AREA 6 (PHASE 1 OF 2)	5	27-Dec-13	03-Jan-14	23		REBAR - LC DECK B - AREA 6 (PHASE 1 OF 2)		
	BG-155100.1	FORM AND SHORE - LC DECK B - AREA 6 (PHASE 2 OF 2)	5	27-Dec-13	03-Jan-14	23		FORM AND SHORE - LC DECK B - AREA 6 (PHASE 2 OF 2)		
		POUR - LC DECK A - AREA 6		06-Jan-14	06-Jan-14	33		POUR - LC DECK A - AREA 6		
	I—————	MEP - LC DECK B - AREA 6		06-Jan-14	17-Jan-14	23		■ MEP - LC DECK B - AREA 6		
		REBAR - LC DECK B - AREA 6 (PHASE 2 OF 2)		06-Jan-14	17-Jan-14	23		REBAR - LC DECK B - AREA 6 (PHASE 2 OF 2)		
	■ BG-155700	CURE - LC DECK A - AREA 6		07-Jan-14	15-Jan-14	33		CURE - LC DECK A - AREA 6		
	■ BG-191200	CURE - LC DECK FOR STEEL POUR A - AREA 6		07-Jan-14	14-Feb-14	143		CURE - LC DECK FOR STEEL POUR A - AREA 6		
	■ BG-154800	STRIP AND RESHORE - LC DECK A - AREA 6		16-Jan-14	05-Feb-14	33		STRIP AND RESHORE - LC DECK A - AREA 6		
		POUR - LC DECK B - AREA 6		_	21-Jan-14	23		I POUR - LC DECK B - AREA 6		
		CURE - LC DECK B - AREA 6			30-Jan-14	23		CURE - LC DECK B - AREA 6		
		*				-				

TRANSBAY TRANSIT CENTER

EXHIBIT I



			1607.1	CONCEP	I SCH	LDOLL	JOINT VENTURE
ity ID	Activity Name	OD	Start	Finish	TF	2013 2014 2015 2016	2017 2018
						<u> </u>	MAMJJASONDJEMAMJJAS
BG-191300	CURE - LC DECK FOR STEEL POUR B - AREA 6		22-Jan-14	03-Mar-14	158	CURE - LC DECK FOR STEEL POUR B - AREA 6	
■ BG-155400	STRIP AND RESHORE - LC DECK B - AREA 6		31-Jan-14	20-Feb-14	23	STRIP AND RESHORE - LC DECK B - AREA 6	
■ BG-154900	REMOVE RESHORE - LC DECK A - AREA 6		· '	28-May-14	439	REMOVE RESHORE - LC DECK A - AREA 6	
BG-155500	REMOVE RESHORE - LC DECK B - AREA 6		29-May-14	25-Jun-14	439	REMOVE RESHORE - LC DECK B - AREA 6	
	ALLS/COLUMNS (LOWER CONCOURSE)		28-Feb-14	17-Apr-14	23		
■ BG-153900	WALL WATERPROOFING - 1ST LIFT - AREA 6 (PHASE 1 OF 2) LOWER CONCOURSE		28-Feb-14	13-Mar-14	23	■ WALL WATERPROФFING - 1ST LIFT - AREA 6 (PHASE 1 OF 2) LOWER CONC	
■ BG-153900.1	,		14-Mar-14	20-Mar-14	33	■ WALL WATERPROOFING - 1ST LIFT - AREA 6 (PHASE 2 OF 2) LOWER CON	COURSE
■ BG-154000	WALL REBAR - 1ST LIFT - AREA 6 (PHASE 1 OF 2) LOWER CONCOURSE		14-Mar-14	27-Mar-14	23	■ WALL REBAR - 1ST LIFT - AREA 6 (PHASE 1 OF 2) LOWER CONCOURSE	
■ BG-154000.1	,			03-Apr-14	28	■ WALL REBAR - 1\$T LIFT - AREA 6 (PHASE 2 OF 2) LOWER CONCOUR\$E	
■ BG-154100	WALL FORM AND POUR - 1ST LIFT - AREA 6 (PHASE 1 OF 2) LOWER CONCOURSE	10	28-Mar-14	10-Apr-14	23	WALL FORM AND POUR - 1ST LIFT - AREA 6 (PHASE 1 OF 2) LOWER CON	
	WALL FORM AND POUR - 1ST LIFT - AREA 6 (PHASE 2 OF 2) LOWER CONCOURSE		11-Apr-14	17-Apr-14	23	I WALL FORM AND POUR - 1ST LIFT - AREA 6 (PHASE 2 OF 2) LOWER CON	ICOURSE
APPURTANE	ENCES	418	26-Jun-14	07-Mar-16	301		
■ BG-119300	ELEVATOR PITS, MECHANICAL AND STAIR PLATFORMS TRAIN BOX - ZONE 2	10	26-Jun-14	10-Jul-14	449	■ ELEVATOR PITS, MECHANICAL AND STAIR PLATFORMS TRAIN BO	X - ZONE 2
■ BG-189800	FORM AND PLACE PADS AND CURBS TRAIN BOX - ZONE 2	20	26-Jun-14	24-Jul-14	439	FORM AND PLACE PADS AND CURBS TRAIN BOX - ZONE 2	
■ BG-192800	HOIST #2 BLOCKOUT POUR BACK	5	01-Mar-16	07-Mar-16	301	■ HOIST #2 BLOCKOUT P	OUR BACK
ZONE 3 (ARE	AS 7-9 / BUILDING LINES 18.5 TO 24.5) BELOW GRADE STRUCTURE	753	15-May-13	01-Jun-16	261		
🔁 AREA 7: LIN	IES 18.5 TO 20.5	245	15-May-13	12-May-14	429		
📥 AREA 7: MA	AT POUR	66	15-May-13	20-Aug-13	119		
■ BG-BA43560	INSTALL ELECTRICAL GROUNDING - AREA 7	2	15-May-13	16-May-13	103	I INSTALL ELECTRICAL GROUNDING - AREA 7	
■ BG-XX42370	INSTALL GEOTHERMAL - AREA 7	7	15-May-13	23-May-13	98	■ INSTALL GEOTHERMAL - AREA 7	
■ BG-139400	WATERPROOFING 18.5 TO 20.5 LINE TRAIN BOX - ZONE 3	18	18-Jun-13	15-Jul-13	98	■ WATERPROOFING 18.5 TO 20.5 LINE TRAIN BOX - ZONE 3	
■ BG-139500	PROTECTION SLAB 18.5 TO 20.5 LINE TRAIN BOX - ZONE 3	2	16-Jul-13	17-Jul-13	98	I PROTECTION SLAB 18.5 TO 20.5 LINE TRAIN BOX - ZONE 3	
■ BG-139600	REBAR/MICRO PILE WELDING 18.5 TO 20.5 LINE TRAIN BOX - ZONE 3 (PHASE 1 OF 2)	10	18-Jul-13	31-Jul-13	98	REBAR/MICRO PILE WELDING 18.5 TO 20.5 LINE TRAIN BOX ZONE 3 (PHASE 1 OF 2)	
■ BG-193610.1	REBAR/MICRO PILE WELDING 18.5 TO 20.5 LINE TRAIN BOX - ZONE 3 (PHASE 2 OF 2)	9	01-Aug-13	13-Aug-13	99	■ REBAR/MICRO PILE WELDING 18.5 TO 20.5 LINE TRAIN BOX - ZONE 3 (PHASE 2 OF 2)	
■ BG-139700	IN-SLAB MEP 18.5 TO 20.5 LINE TRAIN BOX - ZONE 3	10	01-Aug-13	14-Aug-13	98	■ IN-SLAB MEP 18.5 TO 20.5 LINE TRAIN BOX - ZONE 3	
■ BG-139800	EDGE FORM/EMBEDS @ 20.5 LINE TRAIN BOX - ZONE 3	10	01-Aug-13	14-Aug-13	98	■ EDGE FORM/EMBEDS @ 20.5 LINE TRAIN BOX - ZONE 3	
■ BG-139900	MAT POUR (#7) PLACE & FINISH TRAIN BOX - ZONE 3	1	15-Aug-13	15-Aug-13	98	I MAT POUR (#7) PLACE & FINISH TRAIN BOX - ZONE 3	
■ BG-140000	STRIP EDGE FORM (#7) - ZONE 3	3	16-Aug-13	20-Aug-13	119	STRIP EDGE FORM (#7) - ZONE 3	
AREA 7: W	ALLS/COLUMNS (TRAIN PLATFORM)	85	23-Aug-13	30-Dec-13	98		
■ BG-156000	WALL WATERPROOFING - 1ST LIFT - AREA 7 (PHASE 1 OF 2) TRAIN PLATFORM	10	23-Aug-13	09-Sep-13	98	■ WALL WATERPROOFING - 1ST LIFT - AREA 7 (PHASE 1 OF 2) TRAIN PLATFORM	
■ BG-156000.1	WALL WATERPROOFING - 1ST LIFT - AREA 7 (PHASE 2 OF 2) TRAIN PLATFORM	5	10-Sep-13	16-Sep-13	108	■ WALL WATERPROOFING - 1ST LIFT - AREA 7 (PHASE 2 OF 2) TRAIN PLATFORM	
■ BG-156100	WALL REBAR - 1ST LIFT - AREA 7 (PHASE 1 OF 2) TRAIN PLATFORM	10	10-Sep-13	23-Sep-13	98	■ WALL REBAR - 1ST LIFT - AREA 7 (PHASE 1 OF 2) TRAIN PLATFORM	
■ BG-156100.1	WALL REBAR - 1ST LIFT - AREA 7 (PHASE 2 OF 2) TRAIN PLATFORM	5	24-Sep-13	30-Sep-13	103	■ WALL REBAR - 1ST LIFT - AREA 7 (PHASE 2 OF 2) TRAIN PLATFORM	
■ BG-156200	WALL FORM AND POUR - 1ST LIFT - AREA 7 (PHASE 1 OF 2) TRAIN PLATFORM	10	24-Sep-13	07-Oct-13	98	■ WALL FORM AND POUR - 1ST LIFT - AREA 7 (PHASE 1 OF 2) TRAIN PLATFORM	
■ BG-156200.1	WALL FORM AND POUR - 1ST LIFT - AREA 7 (PHASE 2 OF 2) TRAIN PLATFORM	5	08-Oct-13	15-Oct-13	98	■ WALL FORM AND POUR - 1ST LIFT - AREA 7 (PHASE 2 OF 2) TRAIN PLATFORM	
■ BG-156300	WALL WATERPROOFING - 2ND LIFT - AREA 7 (PHASE 1 OF 2)	10	30-Oct-13	13-Nov-13	98	■ WALL WATERPROOFING - 2ND LIFT - AREA 7 (PHASE 1 OF 2)	
■ BG-156600	COLUMN REBAR - AREA 7	15	30-Oct-13	20-Nov-13	108	COLUMN REBAR - AREA 7	
■ BG-156300.1	WALL WATERPROOFING - 2ND LIFT - AREA 7 (PHASE 2 OF 2)	5	14-Nov-13	20-Nov-13	108	■ WALL WATERPROOFING - 2ND LIFT - AREA 7 (PHASE 2 OF 2)	
■ BG-156400	WALL REBAR - 2ND LIFT - AREA 7 (PHASE 1 OF 2)	10	14-Nov-13	27-Nov-13	98	■ WALL REBAR - 2ND LIFT - AREA 7 (PHASE 1 OF 2)	
■ BG-156800	COLUMN ANCHOR BOLTS - AREA 7	10	21-Nov-13	06-Dec-13	108	COLUMN ANCHOR BOLTS - AREA 7	
■ BG-156400.1	WALL REBAR - 2ND LIFT - AREA 7 (PHASE 2 OF 2)	5	02-Dec-13	06-Dec-13	103	WALL REBAR - 2ND LIFT - AREA 7 (PHASE 2 OF 2)	
■ BG-156500	WALL FORM AND POUR - 2ND LIFT - AREA 7 (PHASE 1 OF 2)	10	02-Dec-13	13-Dec-13	98	WALL FORM AND POUR - 2ND LIFT - AREA 7 (PHASE 1 OF 2)	
■ BG-156700	COLUMN FORM AND POUR - AREA 7	5	09-Dec-13	13-Dec-13	108	I COLUMN FORM AND POUR - AREA 7	
■ BG-156500.1	WALL FORM AND POUR - 2ND LIFT - AREA 7 (PHASE 2 OF 2)	5	16-Dec-13	20-Dec-13	98	WALL FORM AND POUR 2ND LIFT - AREA 7 (PHASE 2 OF 2)	
■ BG-158900	WALL CURE AND STRIP - 2ND LIFT - AREA 7	5	23-Dec-13	30-Dec-13	98	WALL CURE AND STRIP - 2ND LIFT - AREA 7	
AREA 7: LO	DWER CONCOURSE SLAB	82	31-Dec-13	28-Apr-14	439		
BG-157500	FORM AND SHORE - LC DECK A - AREA 7 (PHASE 1 OF 2)	5	31-Dec-13	07-Jan-14	98	FORM AND SHORE - LC DECK A - AREA 7 (PHASE 1 OF 2)	
■ BG-158000	REBAR - LC DECK A - AREA 7 (PHASE 1 OF 2)	5	08-Jan-14	14-Jan-14	108	REBAR - LC DECK A - AREA 7 (PHASE 1 OF 2)	
■ BG-157500.1	FORM AND SHORE - LC DECK A - AREA 7 (PHASE 2 OF 2)	5	08-Jan-14	14-Jan-14	98	■ FORM AND SHORE - LC DECK A - AREA 7 (PHASE 2 OF 2)	
■ BG-158100.1	FORM AND SHORE - LC DECK B - AREA 7 (PHASE 2 OF 2)	5	08-Jan-14	14-Jan-14	108	■ FORM AND SHORE - LC DECK B - AREA 7 (PHASE 2 OF 2)	
■ BG-158100	FORM AND SHORE - LC DECK B - AREA 7 (PHASE 1 OF 2)	5	15-Jan-14	22-Jan-14	98	■ FORM AND SHORE - LC DECK B - AREA 7 (PHASE 1 OF 2)	
■ BG-157600	MEP - LC DECK A - AREA 7	10	15-Jan-14	29-Jan-14	108	■ MEP - LC DECK A - AREA 7	
	REBAR - LC DECK A - AREA 7 (PHASE 2 OF 2)		15-Jan-14	29-Jan-14	108	REBAR - LC DECK A - AREA 7 (PHASE 2 OF 2)	

Print Date: 29-Oct-12

EXHIBIT I

UEE FOR OBAYASH

A -ti- it- ID	I A ethicite. Name	1 00	1 Ctt	1 min in in		JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	IF	2013 2014 2015 2016 2017 2018 9 2010 2017 2018 9 2010 2017 2018 9 2010 2010 2010 2010 2010 2010 2010 20
■ BG-158600	REBAR - LC DECK B - AREA 7 (PHASE 1 OF 2)	5	23-Jan-14	29-Jan-14	98	1 REBAR - LC DECK B - AREA 7 (PHASE 1 OF 2)
■ BG-157700	POUR - LC DECK A - AREA 7		30-Jan-14	30-Jan-14	108	I POUR - LC DECK A - AREA 7
■ BG-158200	MEP - LC DECK B - AREA 7		30-Jan-14	12-Feb-14	98	■ MEP - LC DECK B - AREA 7
■ BG-158600.1	REBAR - LC DECK B - AREA 7 (PHASE 2 OF 2)		30-Jan-14	12-Feb-14	98	REBAR - LC DECK B - AREA 7 (PHASE 2 OF 2)
■ BG-158700	CURE - LC DECK A - AREA 7	7	31-Jan-14	10-Feb-14	108	CURE - LC DECK A - AREA 7
BG-191400	CURE - LC DECK FOR STEEL POUR A - AREA 7		31-Jan-14	12-Mar-14	151	CURE - LC DECK FOR STEEL POUR A - AREA 7
■ BG-157800	STRIP AND RESHORE - LC DECK A - AREA 7	14	11-Feb-14	03-Mar-14	108	STRIP AND RESHORE - LC DECK A - AREA 7
■ BG-158300	POUR - LC DECK B - AREA 7	1	13-Feb-14	13-Feb-14	98	I POUR - LC DECK B - AREA 7
■ BG-158800	CURE - LC DECK B - AREA 7	7	14-Feb-14	25-Feb-14	98	■ CURE - LC DECK B - AREA 7
BG-191500	CURE - LC DECK FOR STEEL POUR B - AREA 7	28	14-Feb-14	26-Mar-14	166	CURE - LC DECK FOR STEEL POUR B - AREA 7
■ BG-158400	STRIP AND RESHORE - LC DECK B - AREA 7	14	26-Feb-14	17-Mar-14	98	STRIP AND RESHORE - LC DECK B - AREA 7
■ BG-157900	REMOVE RESHORE - LC DECK A - AREA 7	20	04-Mar-14	31-Mar-14	439	REMOVE RESHORE - LC DECK A - AREA 7
■ BG-158500	REMOVE RESHORE - LC DECK B - AREA 7	20	01-Apr-14	28-Apr-14	439	REMOVE RESHORE - LC DECK B - AREA 7
🔁 AREA 7: WA	LLS/COLUMNS (LOWER CONCOURSE)	35	25-Mar-14	12-May-14	98	
BG-156900	WALL WATERPROOFING - 1ST LIFT - AREA 7 (PHASE 1 OF 2) LOWER CONCOURSE	10	25-Mar-14	07-Apr-14	98	■ WALL WATERPROOFING - 1ST LIFT - AREA 7 (PHASE 1 OF 2) LOWER CONCOURSE
BG-156900.1	WALL WATERPROOFING - 1ST LIFT - AREA 7 (PHASE 2 OF 2) LOWER CONCOURSE		08-Apr-14	14-Apr-14	108	■ WALL WATERPROOFING - 1ST LIFT - AREA 7 (PHASE 2 OF 2) LOWER CONCOURSE
BG-157000	WALL REBAR - 1ST LIFT - AREA 7 (PHASE 1 OF 2) LOWER CONCOURSE		08-Apr-14	21-Apr-14	98	■ WALL REBAR - 1ST LIFT - AREA 7 (PHASE 1 OF 2) LOWER CONCOURSE
■ BG-157000.1	WALL REBAR - 1ST LIFT - AREA 7 (PHASE 2 OF 2) LOWER CONCOURSE	5	22-Apr-14	28-Apr-14	103	■ WALL REBAR - 1ST LIFT - AREA 7 (PHASE 2 OF 2) LOWER CONCOURSE
BG-157100	WALL FORM AND POUR - 1ST LIFT - AREA 7 (PHASE 1 OF 2) LOWER CONCOURSE		22-Apr-14	05-May-14	98	■ WALL FORM AND POUR - 1ST LIFT - AREA 7 (PHASE 1 OF 2) LOWER CONCOURSE
■ BG-157100.1	WALL FORM AND POUR - 1ST LIFT - AREA 7 (PHASE 2 OF 2) LOWER CONCOURSE	5	06-May-14	12-May-14	98	■ WALL FORM AND POUR - 1ST LIFT - AREA 7 (PHASE 2 OF 2) LOWER CONCOURSE
AREA 8: LINE	· · · · · · · · · · · · · · · · · · ·		04-Jun-13	25-Jun-14	439	
AREA 8: MA		66	04-Jun-13	09-Sep-13	157	
	INSTALL ELECTRICAL GROUNDING - AREA 8			07-Jun-13	114	
BG-XX42380	INSTALL GEOTHERMAL - AREA 8		04-Jun-13	12-Jun-13	111	I INSTALL GEOTHERMAL - AREA 8
BG-140100	WATERPROOFING 20.5 TO 22.5 LINE TRAIN BOX - ZONE 3			31-Jul-13	111	WATERPROOFING 20.5 TO 22.5 LINE TRAIN BOX - ZONE 3
BG-140200	PROTECTION SLAB 20.5 TO 22.5 LINE TRAIN BOX - ZONE 3		01-Aug-13	02-Aug-13	111	I PROTECTION SLAB 20.5 TO 22.5 LINE TRAIN BOX - ZONE 3
BG-140300	REBAR/MICRO PILE WELDING 20.5 TO 22.5 LINE TRAIN BOX - ZONE 3 (PHASE 1 OF 2)		05-Aug-13	16-Aug-13	111	■ REBAR/MICRO PILE WELDING 20.5 TO 22.5 LINE TRAIN BOX - ZONE 3 (PHASE 1 OF 2)
BG-193710.1	REBAR/MICRO PILE WELDING 20.5 TO 22.5 LINE TRAIN BOX - ZONE 3 (PHASE 2 OF 2)		19-Aug-13	29-Aug-13	112	
BG-140400	IN-SLAB MEP 20.5 TO 22.5 LINE TRAIN BOX - ZONE 3		19-Aug-13	03-Sep-13	111	IN-SLAB MEP 20.5 TO 22.5 LINE TRAIN BOX - ZONE 3
BG-140500	EDGE FORM/EMBEDS @ 22.5 LINE TRAIN BOX - ZONE 3		19-Aug-13	03-Sep-13	111	■ EDGE FORM/EMBEDS @ 22.5 LINE TRAIN BOX - ZONE 3
BG-140600	MAT POUR (#8) PLACE & FINISH TRAIN BOX - ZONE 3		04-Sep-13	04-Sep-13	111	I MAT POUR (#8) PLACE & FINISH TRAIN BOX - ZONE 3
BG-140700	STRIP EDGE FORM (#8) - ZONE 3		05-Sep-13	09-Sep-13	157	STRIP EDGE FORM (#8) - ZONE 3
	LLS/COLUMNS (TRAIN PLATFORM)		<u> </u>	16-Jan-14	111	
BG-159000	WALL WATERPROOFING - 1ST LIFT - AREA 8 (PHASE 1 OF 2) TRAIN PLATFORM		12-Sep-13	25-Sep-13	111	
BG-159000.1	WALL WATERPROOFING - 1ST LIFT - AREA 8 (PHASE 2 OF 2) TRAIN PLATFORM		26-Sep-13	02-Oct-13	121	
BG-159100	WALL REBAR - 1ST LIFT - AREA 8 (PHASE 1 OF 2) TRAIN PLATFORM		26-Sep-13	09-Oct-13	111	■ WALL REBAR - 1ST LIFT - AREA 8 (PHASE 1 OF 2) TRAIN PLATFORM
BG-159100.1	WALL REBAR - 1ST LIFT - AREA 8 (PHASE 2 OF 2) TRAIN PLATFORM		· ·	17-Oct-13	116	
BG-159200	WALL FORM AND POUR - 1ST LIFT - AREA 8 (PHASE 1 OF 2) TRAIN PLATFORM		10-Oct-13	24-Oct-13	111	
BG-159200.1	WALL FORM AND POUR - 1ST LIFT - AREA 8 (PHASE 2 OF 2) TRAIN PLATFORM		-	31-Oct-13	111	WALL FORM AND POUR - 1ST LIFT - AREA 8 (PHASE 2 OF 2) TRAIN PLATFORM
BG-159300	WALL WATERPROOFING - 2ND LIFT - AREA 8 (PHASE 1 OF 2)		18-Nov-13	03-Dec-13	111	\longrightarrow $lacksquare$
BG-159600	COLUMN REBAR - AREA 8		18-Nov-13	10-Dec-13	121	COLUMN REBAR - AREA 8
BG-159300.1	WALL WATERPROOFING - 2ND LIFT - AREA 8 (PHASE 2 OF 2)		04-Dec-13	10-Dec-13	121	WALL WATERPROOFING - 2ND LIFT - AREA 8 (PHASE 2 OF 2)
BG-159400	WALL REBAR - 2ND LIFT - AREA 8 (PHASE 1 OF 2)		04-Dec-13	17-Dec-13	111	
BG-159800	COLUMN ANCHOR BOLTS - AREA 8		11-Dec-13	24-Dec-13	121	
■ BG-159400.1	WALL REBAR - 2ND LIFT - AREA 8 (PHASE 2 OF 2)		_	24-Dec-13	116	<u> </u>
BG-159500	WALL FORM AND POUR - 2ND LIFT - AREA 8 (PHASE 1 OF 2)		18-Dec-13	02-Jan-14	111	
■ BG-159700	COLUMN FORM AND POUR - AREA 8		26-Dec-13	02-Jan-14	121	COLUMN FORM AND POUR - AREA 8
	WALL FORM AND POUR - 2ND LIFT - AREA 8 (PHASE 2 OF 2)		03-Jan-14	09-Jan-14	111	
	WALL CURE AND STRIP - 2ND LIFT - AREA 8		10-Jan-14	16-Jan-14	111	
	WER CONCOURSE SLAB			25-Jun-14	439	
BG-160500	FORM AND SHORE - LC DECK A - AREA 8 (PHASE 1 OF 2)			24-Jan-14	111	FORM AND SHORE - LC DECK A - AREA 8 (PHASE 1 OF 2)
■ BG-161000	REBAR - LC DECK A - AREA 8 (PHASE 1 OF 2)		-	31-Jan-14	121	REBAR - LC DECK A - AREA 8 (PHASE 1 OF 2)
	FORM AND SHORE - LC DECK A - AREA 8 (PHASE 2 OF 2)		27-Jan-14		111	─ ┃
	,					

EXHIBIT I

EVUIDITI



				1007.1	CONCLI	0011	JOINT VENTURE
Activit	y ID	Activity Name	OD	Start	Finish	TF	2013 2014 2015 2016 2017 2018 9
	■ BG-161100	FORM AND SHORE - LC DECK B - AREA 8 (PHASE 1 OF 2)	5	03-Feb-14	07-Feb-14	111	I FORM AND SHORE - LC DECK B - AREA 8 (PHA\$E 1 OF 2)
	■ BG-160600	MEP - LC DECK A - AREA 8	10	03-Feb-14	14-Feb-14	121	■ MEP - LC DECK A - AREA 8
	■ BG-161000.1	REBAR - LC DECK A - AREA 8 (PHASE 2 OF 2)	10	03-Feb-14	14-Feb-14	121	REBAR - LC DECK A - AREA 8 (PHASE 2 OF 2)
	■ BG-161600	REBAR - LC DECK B - AREA 8 (PHASE 1 OF 2)	5	10-Feb-14	14-Feb-14	111	REBAR - LC DECK B - AREA 8 (PHASE 1 OF 2)
	■ BG-161100.1	FORM AND SHORE - LC DECK B - AREA 8 (PHASE 2 OF 2)	5	10-Feb-14	14-Feb-14	111	FORM AND SHORE - LC DECK B - AREA 8 (PHASE 2 OF 2)
	■ BG-160700	POUR - LC DECK A - AREA 8	1	18-Feb-14	18-Feb-14	121	I POUR - LC DECK A - AREA 8
	■ BG-161200	MEP - LC DECK B - AREA 8	10	18-Feb-14	03-Mar-14	111	MEP - LC DECK B - AREA 8
	■ BG-161600.1	REBAR - LC DECK B - AREA 8 (PHASE 2 OF 2)	10	18-Feb-14	03-Mar-14	111	■ REBAR - LC DECK B - AREA 8 (PHASE 2 OF 2)
	BG-161700	CURE - LC DECK A - AREA 8	7	19-Feb-14	27-Feb-14	121	CURE - LC DECK A - AREA 8
	■ BG-191600	CURE - LC DECK FOR STEEL POUR A - AREA 8		19-Feb-14	28-Mar-14	164	CURE - LC DECK FOR STEEL POUR A - AREA 8
	BG-160800	STRIP AND RESHORE - LC DECK A - AREA 8		28-Feb-14	19-Mar-14	121	STRIP AND RESHORE - LC DECK A - AREA 8
	BG-161300	POUR - LC DECK B - AREA 8	1	04-Mar-14	04-Mar-14	111	I POUR - LC DECK B - AREA 8
	BG-161800	CURE - LC DECK B - AREA 8	7		13-Mar-14	111	© CURE - LC DECK B - AREA 8
	BG-191700	CURE - LC DECK FOR STEEL POUR B - AREA 8	_	05-Mar-14	11-Apr-14	179	CURE - LC DECK FOR STEEL POUR B - AREA 8
	BG-161400	STRIP AND RESHORE - LC DECK B - AREA 8		14-Mar-14	02-Apr-14	111	STRIP AND RESHORE - LC DECK B - AREA 8
	BG-160900	REMOVE RESHORE - LC DECK B - AREA 8		29-Apr-14	28-May-14	439	REMOVE RESHORE - LC DECK A - AREA 8
				· ·	-		
	BG-161500	REMOVE RESHORE - LC DECK B - AREA 8		29-May-14	25-Jun-14	439	REMOVE RESHORE - LC DECK B - AREA 8
		LLS/COLUMNS (LOWER CONCOURSE)		10-Apr-14	30-May-14	111	
	■ BG-159900	WALL WATERPROOFING - 1ST LIFT - AREA 8 (PHASE 1 OF 2) LOWER CONCOURSE		10-Apr-14	23-Apr-14	111	■ WALL WATERPROOFING - 1ST LIFT - AREA 8 (PHASE 1 OF 2) LOWER CONCOURSE
	■ BG-159900.1	WALL WATERPROOFING - 1ST LIFT - AREA 8 (PHASE 2 OF 2) LOWER CONCOURSE		24-Apr-14	30-Apr-14	121	■ WALL WATERPROOFING - 1ST LIFT - AREA 8 (PHASE 2 OF 2) LOWER CONCOURSE
	■ BG-160000	WALL REBAR - 1ST LIFT - AREA 8 (PHASE 1 OF 2) LOWER CONCOURSE	10	24-Apr-14	07-May-14	111	■ WALL REBAR - 1ST LIFT - AREA 8 (PHASE 1 OF 2) LOWER CONCOURSE
	■ BG-160000.1	WALL REBAR - 1ST LIFT - AREA 8 (PHASE 2 OF 2) LOWER CONCOURSE	5	08-May-14	14-May-14	116	I WALL REBAR - 1ST LIFT - AREA 8 (PHASE 2 OF 2) LOWER CONCOURSE
	■ BG-160100	WALL FORM AND POUR - 1ST LIFT - AREA 8 (PHASE 1 OF 2) LOWER CONCOURSE	10	08-May-14	21-May-14	111	■ WALL FORM AND POUR - 1ST LIFT - AREA 8 (PHASE 1 OF 2) LOWER CONCOURSE
	■ BG-160100.1	WALL FORM AND POUR - 1ST LIFT - AREA 8 (PHASE 2 OF 2) LOWER CONCOURSE	5	22-May-14	30-May-14	111	■ WALL FORM AND POUR - 1ST LIFT - AREA 8 (PHASE 2 OF 2) LOWER CONCOURSE
	AREA 9: LINE	ES 22.5 TO 24.5	292	19-Jun-13	21-Aug-14	439	
	AREA 9: MA	T POUR	65	19-Jun-13	23-Sep-13	177	
	■ BG-BA43760	INSTALL ELECTRICAL GROUNDING - AREA 9	2	19-Jun-13	20-Jun-13	155	I INSTALL ELECTRICAL GROUNDING - AREA 9
	■ BG-XX42560	INSTALL GEOTHERMAL - AREA 9	6	19-Jun-13	26-Jun-13	151	I INSTALL GEOTHERMAL - AREA 9
	■ BG-140800	WATERPROOFING 22.5 TO 24.5 LINE TRAIN BOX - ZONE 3	18	22-Jul-13	14-Aug-13	151	■ WATERPROOFING 22.5 TO 24.5 LINE TRAIN BOX - ZONE 3
	■ BG-140900	PROTECTION SLAB 22.5 TO 24.5 LINE TRAIN BOX - ZONE 3	2	15-Aug-13	16-Aug-13	151	I PROTECTION SLAB 22.5 TO 24.5 LINE TRAIN BOX - ZONE 3
	BG-141000	REBAR/MICRO PILE WELDING 22.5 TO 24.5 LINE TRAIN BOX - ZONE 3 (PHASE 1 OF 2)		19-Aug-13	03-Sep-13	151	REBAR/MICRO PILE WELDING 22.5 TO 24.5 LINE TRAIN BOX - ZONE 3 (PHASE 1 OF 2)
	BG-193810.1	REBAR/MICRO PILE WELDING 22.5 TO 24.5 LINE TRAIN BOX - ZONE 3 (PHASE 2 OF 2)		04-Sep-13	16-Sep-13	152	■ REBAR/MICRO PILE WELDING 22.5 TO 24.5 LINE TRAIN BOX - ZONE 3 (PHASE 2 OF 2)
	BG-141100	IN-SLAB MEP 22.5 TO 24.5 LINE TRAIN BOX - ZONE 3		04-Sep-13	17-Sep-13	151	IN-SLAB MEP 22.5 TO 24.5 LINE TRAIN BOX - ZONE 3
	■ BG-141200	EDGE FORM/EMBEDS @ 24.5 LINE TRAIN BOX - ZONE 3		04-Sep-13	17-Sep-13	151	■ EDGE FORM/EMBEDS @ 24.5 LINE TRAIN BOX - ZONE 3
	BG-141300	MAT POUR (#9) PLACE & FINISH TRAIN BOX - ZONE 3	1	18-Sep-13	18-Sep-13	151	I MAT POUR (#9) PLACE & FINISH TRAIN BOX - ZONE 3
	BG-141400	STRIP EDGE FORM (#9) - ZONE 3	3	·	23-Sep-13	177	STRIP EDGE FORM (#9) - ZONE 3
				26-Sep-13	·	151	
		LLS/COLUMNS (TRAIN PLATFORM)			ļ		WALL WATERPROCEING 1ST LIET, AREA O (PHASE 4 OF 2) TRAIN DI ATFORM
	BG-162000	WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 1 OF 2) TRAIN PLATFORM		·	09-Oct-13	151	WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 1 OF 2) TRAIN PLATFORM
	I—————	WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 2 OF 2) TRAIN PLATFORM		10-Oct-13	17-Oct-13	161	WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 2 OF 2) TRAIN PLATFORM
	BG-162100	WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) TRAIN PLATFORM		-	24-Oct-13	151	WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) TRAIN PLATFORM
		WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) TRAIN PLATFORM		25-Oct-13	31-Oct-13	156	WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) TRAIN PLATFORM
	■ BG-162200	WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) TRAIN PLATFORM		25-Oct-13	07-Nov-13	151	WALL FORM AND POUR - 1\$T LIFT - AREA 9 (PHASE 1 OF 2) TRAIN PLATFORM
	■ BG-162200.1	WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) TRAIN PLATFORM		08-Nov-13	15-Nov-13	151	■ WALL FORM AND POUR - 1 ST LIFT - AREA 9 (PHASE 2 OF 2) TRAIN PLATFORM
	■ BG-162300	WALL WATERPROOFING - 2ND LIFT - AREA 9 (PHASE 1 OF 2)	10	04-Dec-13	17-Dec-13	151	■ WALL WATERPROOFING - 2ND LIFT - AREA 9 (PHA\$E 1 OF 2)
	■ BG-162600	COLUMN REBAR - AREA 9	15	04-Dec-13	24-Dec-13	161	COLUMN REBAR - AREA 9
	■ BG-162300.1	WALL WATERPROOFING - 2ND LIFT - AREA 9 (PHASE 2 OF 2)	5	18-Dec-13	24-Dec-13	161	WALL WATERPROOFING - 2ND LIFT - AREA 9 (PHASE 2 OF 2)
	■ BG-162400	WALL REBAR - 2ND LIFT - AREA 9 (PHASE 1 OF 2)	10	18-Dec-13	02-Jan-14	151	WALL REBAR - 2ND LIFT - AREA 9 (PHASE 1 OF 2)
	■ BG-162800	COLUMN ANCHOR BOLTS - AREA 9	10	26-Dec-13	09-Jan-14	161	COLUMN ANCHOR BOLTS - AREA 9
	■ BG-162400.1	WALL REBAR - 2ND LIFT - AREA 9 (PHASE 2 OF 2)	5	03-Jan-14	09-Jan-14	156	WALL REBAR - 2ND LIFT - AREA 9 (PHASE 2 OF 2)
	■ BG-162500	WALL FORM AND POUR - 2ND LIFT - AREA 9 (PHASE 1 OF 2)	10	03-Jan-14	16-Jan-14	151	■ WALL FORM AND POUR - 2ND LIFT - AREA 9 (PHASE 1 OF 2)
	■ BG-162700	COLUMN FORM AND POUR - AREA 9	5	10-Jan-14	16-Jan-14	161	COLUMN FORM AND POUR - AREA 9
	■ BG-162500.1	WALL FORM AND POUR - 2ND LIFT - AREA 9 (PHASE 2 OF 2)	5	17-Jan-14	24-Jan-14	151	■ WALL FORM AND POUR - 2ND LIFT - AREA 9 (PHASE 2 OF 2)
	■ BG-164900	WALL CURE AND STRIP - 2ND LIFT - AREA 9	5	27-Jan-14	31-Jan-14	151	■ WALL CURE AND STRIP - 2ND LIFT - AREA 9

TRANSBAY TRANSIT CENTER

EXHIBIT I

AREA 9: LOWER CONCOURS SLAB 10 District	2017 2018 9 JEMANJJASONDJEMANJJASONDJ
## AREA 9: LOWER CONCOURSE LAS ## STORP CONCOURSE CLASS ONCOURSE CONCOURSE CONCOURSE CONCOURSE CONCOURSE CONCOURSE ## STORP CONCOURSE CONCOURSE CONCOURSE CONCOURSE CONCOURSE CONCOURSE CONCOURSE CON	
B0-14/000 REAR- LO DECK A. AREA 9 (PHASE 1 OF 2) 5 10-Feb-14 1-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 5 10-Feb-14 1-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 10-Feb-14 151 1 REAR- LO DECK A. AREA 9 (PHASE 2 OF 2) 1 10-Feb-14 10-Feb-14 151 1	
BG-19300.1 FORM AND SHORE LC DECK - AREA 9 (PHASE 2 OF 2) 5 16 Febrid 4 151 1	
BG-164100 FORM AND SHORE - LC DECK B - AREA 9 (PHASE 1 OF 2) BG-164000 FEBAR - LC DECK B - AREA 9 (PHASE 2 OF 2) BG-164000 FEBAR - LC DECK A - AREA 9 (PHASE 2 OF 2) BG-164000 FEBAR - LC DECK B - AREA 9 (PHASE 2 OF 2) BG-164000 FEBAR - LC DECK B - AREA 9 (PHASE 2 OF 2) BG-164000 FEBAR - LC DECK B - AREA 9 (PHASE 2 OF 2) BG-164100 FORM AND SHORE - LC DECK B - AREA 9 (PHASE 2 OF 2) BG-164100 FORM AND SHORE - LC DECK B - AREA 9 (PHASE 2 OF 2) BG-164100 FORM AND SHORE - LC DECK B - AREA 9 (PHASE 2 OF 2) BG-164100 FEBAR - LC DECK B - AREA 9 (PHASE 2 OF	
BC-958000 MEP - LC DECK A - AREA 9 MEP - LC DECK A - AREA 9 MASE 2 OF 2) BC-9640001 REBAR - LC DECK B - AREA 9 PMASE 2 OF 2) BC-9640001 REBAR - LC DECK B - AREA 9 PMASE 2 OF 2) BC-9640000 REBAR - LC DECK B - AREA 9 PMASE 2 OF 2) BC-964000 REBAR - LC DECK B - AREA 9 PMASE 2 OF 2) BC-964000 REBAR - LC DECK B - AREA 9 PMASE 2 OF 2) BC-964000 REBAR - LC DECK B - AREA 9 PMASE 2 OF 2) BC-964000 REBAR - LC DECK B - AREA 9 PMASE 2 OF 2) BC-964000 REBAR - LC DECK B - AREA 9 PMASE 2 OF 2) BC-964000 REBAR - LC DECK B - AREA 9 PMASE 2 OF 2) BC-964000 REBAR - LC DECK B - AREA 9 PMASE 2 OF 2) BC-964000 REBAR - LC DECK B - AREA 9 PMASE 2 OF 2) BC-964000 REBAR - LC DECK B - AREA 9 PMASE 2 OF 2) BC-964000 REBAR - LC DECK B - AREA 9 PMASE 2 OF 2) BC-964000 REBAR - LC DECK B - AREA 9 PMASE 2 OF 2) BC-964000 REBAR - LC DECK B - AREA 9 PMASE 2 OF 2 BC-964000 REBAR - LC DECK B - AREA 9 PMASE 2 OF 2 BC-964000 REBAR - LC DECK B - AREA 9 PMASE 2 OF 2 BC-964000 REBAR - LC DECK B - AREA 9 REBAR - L	
■ BG-1440001 REBAR - LC DECK A - AREA 9 (PHASE 2 OF 2) 10 15-Feb-14 03-Main-14 151	
BG-146000 REBAR - LC DECK B - AREA 9 (PHASE 1 OF 2) 5 25-Feb-14 03-Mat-14 151 1 REBAR - LC DECK B - AREA 9 (PHASE 1 OF 2) 9 2 1 0 4 Mar-14 151 1 0 4 Mar-14	
□ BG-1640001 FORM AND SHORE - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164200 MEP - LC DECK C - AREA 9 (PHASE 2 OF 2) □ BG-164200 MEP - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164200 MEP - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164200 MEP - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164200 MEP - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164200 MEP - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164200 MEP - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164200 MEP - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164300 SURE - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164300 SURE - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164300 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164300 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164300 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164300 STRIP AND RESHORE - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164300 STRIP AND RESHORE - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164300 STRIP AND RESHORE - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164400 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164400 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164400 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164400 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164400 STRIP AND RESHORE - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164500 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164500 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164500 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164500 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164500 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164500 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164500 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164500 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164500 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164500 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164500 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-16500 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-16500 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-16500 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-16500 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-16500 PUR - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG	
□ BG-163700 POUR - LC DECK A - AREA 9 □ BG-164200 MEP - LC DECK B - AREA 9 □ BG-164200 MEP - LC DECK B - AREA 9 □ BG-164200 MEP - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164700 CURE - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-164700 CURE - LC DECK A - AREA 9 □ BG-164700 CURE - LC DECK B - AREA 9 (PHASE 2 OF 2) □ BG-163000 STRIP AND RESHORE - LC DECK A - AREA 9 □ BG-163000 STRIP AND RESHORE - LC DECK A - AREA 9 □ BG-163000 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-163000 CURE - LC DECK B - AREA 9 □ BG-163000 CURE - LC DECK B - AREA 9 □ BG-164000 CURE - LC DECK B - AREA 9 □ BG-164000 CURE - LC DECK B - AREA 9 □ BG-16400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-16400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-16400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-16400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-16400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-16400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-16400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-163000 REMOVE RESHORE - LC DECK B - AREA 9 □ BG-163000 REMOVE RESHORE - LC DECK B - AREA 9 □ BG-163000 REMOVE RESHORE - LC DECK B - AREA 9 □ BG-163000 REMOVE RESHORE - LC DECK B - AREA 9 □ BG-163000 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE □ BG-162000 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-163000 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-163000 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-163000 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-163000 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-163000 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-163000 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-163000	
■ BG-164000 MEP - LC DECK B - AREA 9 ■ BG-164000 T REBAR - LC DECK B - AREA 9 PHASE 2 OF 2) ■ BG-164000 T REBAR - LC DECK B - AREA 9 PHASE 2 OF 2) ■ BG-164000 CURE - LC DECK A - AREA 9 ■ BG-164000 CURE - LC DECK F - AREA 9 ■ BG-163000 POUR - LC DECK F - AREA 9 ■ BG-164000 CURE - LC DECK B - AREA 9 ■ BG-164000 CURE - LC DECK B - AREA 9 ■ BG-164000 CURE - LC DECK B - AREA 9 ■ BG-164000 CURE - LC DECK B - AREA 9 ■ BG-164000 CURE - LC DECK B - AREA 9 ■ BG-164000 CURE - LC DECK B - AREA 9 ■ BG-164000 CURE - LC DECK B - AREA 9 ■ BG-164000 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164000 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164000 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164000 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164000 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164000 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164000 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164000 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164000 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164000 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164000 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164000 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164000 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164000 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164000 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164000 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-163000 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-1	
BG-164000.1 REBAR - LC DECK B - AREA 9 (PHASE 2 OF 2) BG-164700 CURE - LC DECK A - AREA 9 BG-164700 CURE - LC DECK A - AREA 9 BG-164800 DIRE - LC DECK A - AREA 9 BG-163000 DURE - LC DECK A - AREA 9 BG-163000 DURE - LC DECK A - AREA 9 BG-163000 DURE - LC DECK A - AREA 9 BG-163000 STRIP AND RESHORE - LC DECK A - AREA 9 BG-164900 CURE - LC DECK B - AREA 9 BG-163000 REMOVE RESHORE - LC DECK B - AREA 9 BG-163000 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE BG-163000 WALL MATERPROOFING - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163000 WALL REBAR - 1ST LIFT - AREA	
■ BG-164700 CURE - LC DECK A - AREA 9 ■ BG-194800 CURE - LC DECK FOR STEEL POUR A - AREA 9 ■ BG-164800 CURE - LC DECK FOR STEEL POUR A - AREA 9 ■ BG-165300 STIP AND RESHORE - LC DECK A - AREA 9 ■ BG-165300 CURE - LC DECK B - AREA 9 ■ BG-165400 POUR - LC DECK B - AREA 9 ■ BG-165400 POUR - LC DECK B - AREA 9 ■ BG-165400 CURE - LC DECK B - AREA 9 ■ BG-165400 CURE - LC DECK B - AREA 9 ■ BG-165400 CURE - LC DECK B - AREA 9 ■ BG-165400 STIP AND RESHORE - LC DECK B - AREA 9 ■ BG-165400 STIP AND RESHORE - LC DECK B - AREA 9 ■ BG-165400 STIP AND RESHORE - LC DECK B - AREA 9 ■ BG-165400 REWOVE RESHORE - LC D	
□ BG-19300 CURE - LC DECK FOR STEEL POUR A - AREA 9 □ BG-163000 STRIP AND RESHORE - LC DECK A - AREA 9 □ BG-16300 STRIP AND RESHORE - LC DECK A - AREA 9 □ BG-16300 STRIP AND RESHORE - LC DECK A - AREA 9 □ BG-164300 POUR - LC DECK B - AREA 9 □ BG-164300 POUR - LC DECK B - AREA 9 □ BG-164300 CURE - LC DECK B - AREA 9 □ BG-164900 CURE - LC DECK B - AREA 9 □ BG-164900 CURE - LC DECK B - AREA 9 □ BG-164900 CURE - LC DECK B - AREA 9 □ BG-164900 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-164900 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-164400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-164400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-164400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-164400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-164400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-164400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-164400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-164400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-164400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-164400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-164400 STRIP AND RESHORE - LC DECK B - AREA 9 □ BG-164400 STRIP AND RESHORE - LC DECK B - AREA 9 □ REMOVE RESHORE - LC DECK	
■ BG-163800 STRIP AND RESHORE - LC DECK A - AREA 9 ■ BG-164800 CUCE - LC DECK B - AREA 9 ■ BG-164900 CUCE - LC DECK B - AREA 9 ■ BG-164900 CUCE - LC DECK B - AREA 9 ■ BG-164900 CUCE - LC DECK B - AREA 9 ■ BG-164900 CUCE - LC DECK B - AREA 9 ■ BG-164900 CUCE - LC DECK B - AREA 9 ■ BG-164900 CUCE - LC DECK B - AREA 9 ■ BG-164900 CUCE - LC DECK B - AREA 9 ■ BG-164900 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164900 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164900 CUCE - LC DECK B - AREA 9 ■ BG-164900 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164900 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164900 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164900 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164900 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164900 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-162900 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163000.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163000.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163000.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163000.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163000.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163000.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FERM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FERM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POU	
■ BG-164300 POUR - LC DECK B - AREA 9 ■ BG-164800 CURE - LC DECK B - AREA 9 ■ BG-191900 CURE - LC DECK B - AREA 9 ■ BG-191900 CURE - LC DECK B - AREA 9 ■ BG-164400 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164900 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-162900 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-162900 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163000 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL	
■ BG-164800 CURE - LC DECK B - AREA 9 ■ BG-164800 CURE - LC DECK FOR STEEL POUR B - AREA 9 ■ BG-164400 STRIP AND RESHORE - LC DECK FOR STEEL POUR B - AREA 9 ■ BG-164400 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164900 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ REMOVE RESHORE	
■ BG-191900 CURE - LC DECK FOR STEEL POUR B - AREA 9 ■ BG-191900 CURE - LC DECK FOR STEEL POUR B - AREA 9 ■ BG-163900 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-163900 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-162900 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-162900 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 O	
■ BG-164400 STRIP AND RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK A - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK A - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ REMOVE RESHORE - LC DECK B - A	
■ BG-163900 REMOVE RESHORE - LC DECK A - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 ■ CREMOVE RESHORE - LC DECK B - AREA 9 ■ REMOVE RESHORE - LC DEC	
□ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 □ BG-162900 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE □ BG-162900.1 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16300.0 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16300.0 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16300.0 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16300.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.0 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.0 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.0 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.0 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.0 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.0 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.0 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.0 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.0 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.0 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.0 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.0 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.0 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.0 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.0 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE □ BG-16310.0	
■ BG-164500 REMOVE RESHORE - LC DECK B - AREA 9 20 25-Jul-14 21-Aug-14 439 35 24-Apr-14 13-Jun-14 151 36-162900 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE 10 24-Apr-14 14-May-14 151 36-162900 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 5 08-May-14 14-May-14 151 36-162900 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE 10 08-May-14 151 36-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE 10 08-May-14 156 36-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 10 22-May-14 151 36-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 10 22-May-14 151 36-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 10 22-May-14 151 36-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 10 22-May-14 151 36-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 10 22-May-14 151 36-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 10 22-May-14 151 36-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 10 22-May-14 151 36-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 10 22-May-14 151 36-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 10 22-May-14 151 36-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 10 22-May-14 151 36-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 10 22-May-14 151 36-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 10 22-May-14 151 36-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 10 22-May-14 151 36-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 10 22-May-	
## AREA 9: WALLS/COLUMNS (LOWER CONCOURSE) ## BG-162900 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ## BG-162900.1 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ## BG-162900.1 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ## BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ## BG-163000.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ## BG-163000.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ## BG-163000.1 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ## BG-163100.1 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ## BG-163100.1 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ## BG-163100.1 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ## BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ## BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ## BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ## BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ## BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ## BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ## BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ## BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ## BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ## BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ## BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ## BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ## BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ## BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE	
■ BG-162900 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-162900.1 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-162900.1 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163000.0 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-163000.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163000.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FEBAR - 1ST	
BG-162900.1 WALL WATERPROOFING - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE BG-163000.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163000.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE BG-163100.1 WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF	CONCOURSE
■ BG-163000 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-163000.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LO	
■ BG-163000.1 WALL REBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FEBAR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CO	
■ BG-163100 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-183100 UMALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-127100 ELEVATOR PITS, MECHANICAL AND STAIR PLATFORMS TRAIN BOX - ZONE 3 ■ BG-189900 FORM AND PLACE PADS AND CURBS TRAIN BOX - ZONE 3 ■ BG-189900 HOIST #3 BLOCKOUT POUR BACK ■ BG-192900 HOIST #3 BLOCKOUT POUR BACK ■ BG-193100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ BG-193100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 1 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE ■ WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 O	
■ BG-163100.1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 5 09-Jun-14 13-Jun-14 151 ■ APPURTANENCES 8 22-Aug-14 01-Jun-16 261 ■ BG-127100 ELEVATOR PITS, MECHANICAL AND STAIR PLATFORMS TRAIN BOX - ZONE 3 ■ BG-189900 FORM AND PLACE PADS AND CURBS TRAIN BOX - ZONE 3 ■ BG-192900 HOIST #3 BLOCKOUT POUR BACK 1 09-Jun-14 13-Jun-14 151 2 09-Jun-14 151 1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 1 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 2 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 3 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 3 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 4 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 4 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 4 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LOWER CONCOURSE 4 WALL FORM AND POUR - 1ST LIFT - AREA 9 (PHASE 2 OF 2) LO	
## APPURTANENCES ## BG-127100 ELEVATOR PITS, MECHANICAL AND STAIR PLATFORMS TRAIN BOX - ZONE 3 10 22-Aug-14 08-Sep-14 449 ## BG-189900 FORM AND PLACE PADS AND CURBS TRAIN BOX - ZONE 3 20 22-Aug-14 22-Sep-14 439 ## BG-192900 HOIST #3 BLOCKOUT POUR BACK 5 24-May-16 01-Jun-16 261 ## Company of the pure of t	
■ BG-127100 ELEVATOR PITS, MECHANICAL AND STAIR PLATFORMS TRAIN BOX - ZONE 3 10 22-Aug-14 08-Sep-14 449 ■ BG-189900 FORM AND PLACE PADS AND CURBS TRAIN BOX - ZONE 3 20 22-Aug-14 22-Sep-14 439 ■ BG-192900 HOIST #3 BLOCKOUT POUR BACK 5 24-May-16 01-Jun-16 261	
■ BG-189900 FORM AND PLACE PADS AND CURBS TRAIN BOX - ZONE 3 20 22-Aug-14 22-Sep-14 439 ■ BG-192900 HOIST #3 BLOCKOUT POUR BACK 5 24-May-16 01-Jun-16 261	AIN BOX - ZONE 3
■ BG-192900 HOIST #3 BLOCKOUT POUR BACK 5 24-May-16 01-Jun-16 261	
20NE 4 (AREAS 10-137 BOILDING LINES 24.3 TO 33.3) BELOW GRADE STRUCTURE	ACOTT CON BACK
AREA 10: LINES 24.5 TO 27.5	
AREA 10: MAT POUR 62 07-Feb-14 06-May-14 44	
BG-BA43860 INSTALL ELECTRICAL GROUNDING - AREA 10 3 07-Feb-14 11-Feb-14 30 I INSTALL ELECTRICAL GROUNDING - AREA 10	
■ BG-XX42570 INSTALL GEOTHERMAL - AREA 10 5 07-Feb-14 13-Feb-14 28 INSTALL GEOTHERMAL - AREA 10	
■ BG-141500 WATERPROOFING 24.5 TO 27.5 LINE TRAIN BOX - ZONE 4 18 06-Mar-14 31-Mar-14 28 ■ WATERPROOFING 24.5 TO 27.5 LINE TRAIN BOX - ZONE 4	
■ BG-141600 PROTECTION SLAB 24.5 TO 27.5 LINE TRAIN BOX - ZONE 4 2 01-Apr-14 02-Apr-14 28 I PROTECTION SLAB 24.5 TO 27.5 LINE TRAIN BOX - ZONE 4	
BG-141700 REBAR/MICRO PILE WELDING 24.5 TO 27.5 LINE TRAIN BOX - ZONE 4 (PHASE 1 OF 2) 10 03-Apr-14 16-Apr-14 28 REBAR/MICRO PILE WELDING 24.5 TO 27.5 LINE TRAIN BOX - ZONE 4 REBAR/MICRO PILE WELDING 24.5 TO 27.5 LIN	` '
■ BG-193910.1 REBAR/MICRO PILE WELDING 24.5 TO 27.5 LINE TRAIN BOX - ZONE 4 (PHASE 2 OF 2) 9 17-Apr-14 29-Apr-14 29 ■ REBAR/MICRO PILE WELDING 24.5 TO 27.5 LINE TRAIN BOX - ZONE 4	· (PHASE 2 OF 2)
■ BG-141800 IN-SLAB MEP 24.5 TO 27.5 LINE TRAIN BOX - ZONE 4 10 17-Apr-14 28 ■ IN-SLAB MEP 24.5 TO 27.5 LINE TRAIN BOX - ZONE 4	
■ BG-141900 EDGE FORM/EMBEDS @ 27.5 LINE TRAIN BOX - ZONE 4 10 17-Apr-14 30-Apr-14 28 ■ EDGE FORM/EMBEDS @ 27.5 LINE TRAIN BOX - ZONE 4	
■ BG-142000 MAT POUR (#10) PLACE & FINISH TRAIN BOX - ZONE 4 1 01-May-14 28 I MAT POUR (#10) PLACE & FINISH TRAIN BOX - ZONE 4	
■ BG-142100 STRIP EDGE FORM (#10) - ZONE 4 3 02-May-14 06-May-14 44 I STRIP EDGE FORM (#10) - ZONE 4	
AREA 10: WALLS/COLUMNS (TRAIN PLATFORM) 85 09-May-14 11-Sep-14 28	
BG-165000 WALL WATERPROOFING - 1ST LIFT - AREA 10 (PHASE 1 OF 2) TRAIN PLATFORM 10 09-May-14 22-May-14 28 WALL WATERPROOFING - 1ST LIFT - AREA 10 (PHASE 1 OF 2) TRAIN	
BG-165000.1 WALL WATERPROOFING - 1ST LIFT - AREA 10 (PHASE 2 OF 2) TRAIN PLATFORM 5 27-May-14 02-Jun-14 38	N PLATFORM
■ BG-165100 WALL REBAR - 1ST LIFT - AREA 10 (PHASE 1 OF 2) TRAIN PLATFORM 10 27-May-14 09-Jun-14 28 ■ WALL REBAR - 1ST LIFT - AREA 10 (PHASE 1 OF 2) TRAIN PLATFORM	
■ BG-165100.1 WALL REBAR - 1ST LIFT - AREA 10 (PHASE 2 OF 2) TRAIN PLATFORM 5 10-Jun-14 16-Jun-14 33	IN PLATFORM
■ BG-165200 WALL FORM AND POUR - 1ST LIFT - AREA 10 (PHASE 1 OF 2) TRAIN PLATFORM 10 10-Jun-14 23-Jun-14 28	IN PLATFORM RM
■ BG-165200.1 WALL FORM AND POUR - 1ST LIFT - AREA 10 (PHASE 2 OF 2) TRAIN PLATFORM 5 24-Jun-14 30-Jun-14 28 ■ WALL FORM AND POUR - 1ST LIFT - AREA 10 (PHASE 2 OF 2) TRAIN PLATFORM	IN PLATFORM IRM DRM
■ BG-165300 WALL WATERPROOFING - 2ND LIFT - AREA 10 (PHASE 1 OF 2) 10 16-Jul-14 29-Jul-14 28 ■ WALL WATERPROOFING - 2ND LIFT - AREA 10 (PHASE 1 OF 2)	IN PLATFORM IRM DRM AIN PLATFORM AIN PLATFORM

Print Date: 29-Oct-12

EXHIBIT I

EECOR OBAYASHI

				. 507.1	CONCLI	30111	JOINT VENTURE
Activity I	D	Activity Name	OD	Start	Finish	TF	2013 2014 2015 2016 2017 2018 9
							OND JEMAMJJASONO JEMAMJJASONO JEMAMJJASONO JEMAMJJASONO JEMAMJJASONO JEMAMJJASONO JEMAMJJASONO J
	BG-165600	COLUMN REBAR - AREA 10	15	16-Jul-14	05-Aug-14	38	COLUMN REBAR - AREA 10
	BG-165300.1	WALL WATERPROOFING - 2ND LIFT - AREA 10 (PHASE 2 OF 2)		30-Jul-14	05-Aug-14	38	■ WALL WATERPROOFING - 2ND LIFT - AREA 10 (PHASE 2 OF 2)
	BG-165400	WALL REBAR - 2ND LIFT - AREA 10 (PHASE 1 OF 2)		30-Jul-14	12-Aug-14	28	■ WALL REBAR - 2ND LIFT - AREA 10 (PHASE 1 OF 2)
	BG-165800	COLUMN ANCHOR BOLTS - AREA 10		06-Aug-14	19-Aug-14	38	COLUMN ANCHOR BOLTS - AREA 10
	BG-165400.1	WALL REBAR - 2ND LIFT - AREA 10 (PHASE 2 OF 2)	5	13-Aug-14	19-Aug-14	33	■ WALL REBAR - 2ND LIFT - AREA 10 (PHASE 2 OF 2)
	BG-165500	WALL FORM AND POUR - 2ND LIFT - AREA 10 (PHASE 1 OF 2)		13-Aug-14	26-Aug-14	28	WALL FORM AND POUR - 2ND LIFT - AREA 10 (PHASE 1 OF 2)
	■ BG-165700	COLUMN FORM AND POUR - AREA 10		20-Aug-14	26-Aug-14	38	COLUMN FORM AND POUR - AREA 10
	BG-165500.1	WALL FORM AND POUR - 2ND LIFT - AREA 10 (PHASE 2 OF 2)	5	27-Aug-14	04-Sep-14	28	■ WALL FORM AND POUR - 2ND LIFT - AREA 10 (PHASE 2 OF 2)
	BG-167900	WALL CURE AND STRIP - 2ND LIFT - AREA 10	5	05-Sep-14	11-Sep-14	28	■ WALL CURE AND STRIP - 2ND LIFT - AREA 10
ш	AREA 10: LC	OWER CONCOURSE SLAB	82	12-Sep-14	14-Jan-15	224	
	■ BG-166500	FORM AND SHORE - LC DECK A - AREA 10 (PHASE 1 OF 2)	5	12-Sep-14	18-Sep-14	28	FORM AND SHORE - LC DECK A - AREA 10 (PHASE 1 OF 2)
	■ BG-167000	REBAR - LC DECK A - AREA 10 (PHASE 1 OF 2)	5	19-Sep-14	25-Sep-14	38	■ REBAR - LC DECK A - AREA 10 (PHASE 1 OF 2)
	■ BG-166500.1	FORM AND SHORE - LC DECK A - AREA 10 (PHASE 2 OF 2)	5	19-Sep-14	25-Sep-14	28	I FORM AND SHORE - LC DECK A - AREA 10 (PHASE 2 OF 2)
	■ BG-167100	FORM AND SHORE - LC DECK B - AREA 10 (PHASE 1 OF 2)	5	26-Sep-14	02-Oct-14	28	FORM AND SHORE - LC DECK B - AREA 10 (PHASE 1 OF 2)
	■ BG-166600	MEP - LC DECK A - AREA 10	10	26-Sep-14	09-Oct-14	38	■ MEP - LC DECK A - AREA 10
	BG-167000.1	REBAR - LC DECK A - AREA 10 (PHASE 2 OF 2)	10	26-Sep-14	09-Oct-14	38	■ REBAR - LC DECK A - AREA 10 (PHASE 2 OF 2)
	BG-167600	REBAR - LC DECK B - AREA 10 (PHASE 1 OF 2)	5	03-Oct-14	09-Oct-14	28	■ REBAR - LC DECK B - AREA 10 (PHASE 1 OF 2)
	■ BG-167100.1	FORM AND SHORE - LC DECK B - AREA 10 (PHASE 2 OF 2)	5	03-Oct-14	09-Oct-14	28	■ FORM AND SHORE - LC DECK B - AREA 10 (PHASE 2 OF 2)
	■ BG-166700	POUR - LC DECK A - AREA 10	1	10-Oct-14	10-Oct-14	38	I POUR - LC DECK A - AREA 10
	■ BG-167200	MEP - LC DECK B - AREA 10	10	10-Oct-14	24-Oct-14	28	■ MEP - LC DECK B - AREA 10
	BG-167600.1	REBAR - LC DECK B - AREA 10 (PHASE 2 OF 2)	10	10-Oct-14	24-Oct-14	28	■ REBAR - LC DECK B - AREA 10 (PHASE 2 OF 2)
	■ BG-167700	CURE - LC DECK A - AREA 10	7	14-Oct-14	22-Oct-14	38	■ CURE - LC DECK A - AREA 10
	■ BG-192000	CURE - LC DECK FOR STEEL POUR A - AREA 10	28	14-Oct-14	20-Nov-14	51	CURE - LC DECK FOR STEEL POUR A - AREA 10
	■ BG-166800	STRIP AND RESHORE - LC DECK A - AREA 10	14	23-Oct-14	11-Nov-14	38	■ STRIP AND RESHORE - LC DECK A - AREA 10
	■ BG-167300	POUR - LC DECK B - AREA 10	1	27-Oct-14	27-Oct-14	28	I POUR - LC DECK B - AREA 10
	■ BG-167800	CURE - LC DECK B - AREA 10	7	28-Oct-14	05-Nov-14	28	I CURE - LC DECK B - AREA 10
	■ BG-192100	CURE - LC DECK FOR STEEL POUR B - AREA 10	28	28-Oct-14	08-Dec-14	66	CURE - LC DECK FOR STEEL POUR B - AREA 10
	■ BG-167400	STRIP AND RESHORE - LC DECK B - AREA 10	14	06-Nov-14	25-Nov-14	28	■ \$TRIP AND RESHORE - LC DECK B - AREA 10
	■ BG-166900	REMOVE RESHORE - LC DECK A - AREA 10	20	12-Nov-14	11-Dec-14	224	REMOVE RESHORE - LC DECK A - AREA 10
	■ BG-167500	REMOVE RESHORE - LC DECK B - AREA 10	20	12-Dec-14	14-Jan-15	224	REMOVE RESHORE - LC DECK B - AREA 10
	- AREA 10: W	ALLS/COLUMNS (LOWER CONCOURSE)	35	05-Dec-14	29-Jan-15	115	
	BG-165900	WALL WATERPROOFING - 1ST LIFT - AREA 10 (PHASE 1 OF 2) LOWER CONCOURSE	10	05-Dec-14	18-Dec-14	28	■ WALL WATERPROOFING - 1ST LIFT - AREA 10 (PHASE 1 OF 2) LOWER CONCOURSE
	■ BG-165900.1	WALL WATERPROOFING - 1ST LIFT - AREA 10 (PHASE 2 OF 2) LOWER CONCOURSE	5	19-Dec-14	29-Dec-14	125	WALL WATERPROOFING - 1ST LIFT - AREA 10 (PHASE 2 OF 2) LOWER CONCOURSE
	■ BG-166000	WALL REBAR - 1ST LIFT - AREA 10 (PHASE 1 OF 2) LOWER CONCOURSE		19-Dec-14	07-Jan-15	28	WALL REBAR - 1ST LIFT - AREA 10 (PHASE 1 OF 2) LOWER CONCOURSE
	■ BG-166000.1	WALL REBAR - 1ST LIFT - AREA 10 (PHASE 2 OF 2) LOWER CONCOURSE	5	08-Jan-15	14-Jan-15	120	■ WALL REBAR - 1ST LIFT - AREA 10 (PHASE 2 OF 2) LOWER CONCOURSE
	BG-166100	WALL FORM AND POUR - 1ST LIFT - AREA 10 (PHASE 1 OF 2) LOWER CONCOURSE	10	08-Jan-15	22-Jan-15	28	■ WALL FORM AND POUR - 1ST LIFT - AREA 10 (PHASE 1 OF 2) LOWER CONCOURSE
	■ BG-166100.1	WALL FORM AND POUR - 1ST LIFT - AREA 10 (PHASE 2 OF 2) LOWER CONCOURSE			29-Jan-15	115	■ WALL FORM AND POUR - 1ST LIFT - AREA 10 (PHASE 2 OF 2) LOWER CONCOURSE
	AREA 11: LIN	· · ·			13-Mar-15	224	
	AREA 11: MA				19-May-14	60	
		INSTALL ELECTRICAL GROUNDING - AREA 11			25-Feb-14		■ INSTALL ELECTRICAL GROUNDING - AREA 11
				21-Feb-14 21-Feb-14		41	I INSTALL ELECTRICAL GROUNDING - AREA 11
	■ BG-XX42580 ■ BG-142200	WATERPROOFING 27.5 TO 30.5 LINE TRAIN BOX - ZONE 4		-	27-Feb-14	39 39	WATERPROOFING 27.5 TO 30.5 LINE TRAIN BOX - ZONE 4
				-	11-Apr-14		
	BG-142300	PROTECTION SLAB 27.5 TO 30.5 LINE TRAIN BOX - ZONE 4		14-Apr-14	15-Apr-14	39	I PROTECTION SLAB 27.5 TO 30.5 LINE TRAIN BOX - ZONE 4
	BG-142400	REBAR/MICRO PILE WELDING 27.5 TO 30.5 LINE TRAIN BOX - ZONE 4 (PHASE 1 OF 2)		16-Apr-14	29-Apr-14	39	REBAR/MICRO PILE WELDING 27.5 TO 30.5 LINE TRAIN BOX - ZONE 4 (PHASE 1 OF 2)
	BG-194010.1	REBAR/MICRO PILE WELDING 27.5 TO 30.5 LINE TRAIN BOX - ZONE 4 (PHASE 2 OF 2) IN-SLAB MEP 27.5 TO 30.5 LINE TRAIN BOX - ZONE 4		30-Apr-14	12-May-14	40 39	REBAR/MICRO PILE WELDING 27.5 TO 30.5 LINE TRAIN BOX - ZONE 4 (PHASE 2 OF 2) IN-SLAB MEP 27.5 TO 30.5 LINE TRAIN BOX - ZONE 4
	BG-142500			30-Apr-14	13-May-14		
	BG-142600	EDGE FORM/EMBEDS @ 30.5 LINE TRAIN BOX - ZONE 4		30-Apr-14	13-May-14	39	EDGE FORM/EMBEDS @ 30.5 LINE TRAIN BOX - ZONE 4
	BG-142700	MAT POUR (#11) PLACE & FINISH TRAIN BOX - ZONE 4		14-May-14	14-May-14	39	I MAT POUR (#11) PLACE & FINISH TRAIN BOX - ZONE 4
	BG-142800	STRIP EDGE FORM (#11) - ZONE 4			19-May-14	60	STRIP EDGE FORM (#11) - ZONE 4
		ALLS/COLUMNS (TRAIN PLATFORM)			24-Sep-14	39	T WALL WATER PROCESS AND ARTHER AREA (SWEET AREA (SWEET AREA))
	■ BG-168000	WALL WATERPROOFING - 1ST LIFT - AREA 11 (PHASE 1 OF 2) TRAIN PLATFORM		-	06-Jun-14	39	WALL WATERPROOFING - 1ST LIFT - AREA 11 (PHASE 1 OF 2) TRAIN PLATFORM
		WALL WATERPROOFING - 1ST LIFT - AREA 11 (PHASE 2 OF 2) TRAIN PLATFORM		09-Jun-14	13-Jun-14	49	I WALL WATERPROOFING - 1ST LIFT - AREA 11 (PHASE 2 OF 2) TRAIN PLATFORM
	■ BG-168100	WALL REBAR - 1ST LIFT - AREA 11 (PHASE 1 OF 2) TRAIN PLATFORM	10	09-Jun-14	20-Jun-14	39	■ WALL REBAR - 1ST LIFT - AREA 11 (PHASE 1 OF 2) TRAIN PLATFORM

Print Date: 29-Oct-12

EXHIBIT I

EECOR OBAYASHI

				1007.1	- TOLI	. 5511		JOINT VENTURE
Activity	y ID	Activity Name	OD	Start	Finish	TF	2 5	2013 2014 2015 2016 2017 2018 9
		WALL DEPART OF LIFE AND ALL PROPERTY OF THE PR					JND	DJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJ
Ш		WALL REBAR - 1ST LIFT - AREA 11 (PHASE 2 OF 2) TRAIN PLATFORM	-	23-Jun-14	27-Jun-14	44	Ш	WALL REBAR - 1ST LIFT - AREA 11 (PHASE 2 OF 2) TRAIN PLATFORM
		WALL FORM AND POUR - 1ST LIFT - AREA 11 (PHASE 1 OF 2) TRAIN PLATFORM		23-Jun-14	07-Jul-14	39	-	WALL FORM AND POUR - 1ST LIFT - AREA 11 (PHASE 1 OF 2) TRAIN PLATFORM
ш	l	WALL FORM AND POUR - 1ST LIFT - AREA 11 (PHASE 2 OF 2) TRAIN PLATFORM		08-Jul-14	14-Jul-14	39	-	WALL FORM AND POUR - 1ST LIFT - AREA 11 (PHASE 2 OF 2) TRAIN PLATFORM
	BG-168300	WALL WATERPROOFING - 2ND LIFT - AREA 11 (PHASE 1 OF 2)		29-Jul-14	11-Aug-14	39	-	WALL WATERPROOFING - 2ND LIFT - AREA 11 (PHASE 1 OF 2)
	BG-168600	COLUMN REBAR - AREA 11		29-Jul-14	18-Aug-14	49	-	COLUMN REBAR - AREA 11
		WALL WATERPROOFING - 2ND LIFT - AREA 11 (PHASE 2 OF 2)		12-Aug-14	18-Aug-14	49		WALL WATERPROOFING - 2ND LIFT - AREA 11 (PHASE 2 OF 2)
	■ BG-168400	WALL REBAR - 2ND LIFT - AREA 11 (PHASE 1 OF 2)		12-Aug-14	25-Aug-14	39	-	WALL REBAR - 2ND LIFT - AREA 11 (PHASE 1 OF 2)
ш	BG-168800	COLUMN ANCHOR BOLTS - AREA 11		19-Aug-14	03-Sep-14	49	-	COLUMN ANCHOR BOLTS - AREA 11
ш	I — — — — — — — — — — — — — — — — — — —	WALL REBAR - 2ND LIFT - AREA 11 (PHASE 2 OF 2)		26-Aug-14	03-Sep-14	44	-	WALL REBAR - 2ND LIFT - AREA 11 (PHASE 2 OF 2)
ш	■ BG-168500	WALL FORM AND POUR - 2ND LIFT - AREA 11 (PHASE 1 OF 2)		26-Aug-14	10-Sep-14	39	-	WALL FORM AND POUR - 2ND LIFT - AREA 11 (PHASE 1 OF 2)
	BG-168700	COLUMN FORM AND POUR - AREA 11		04-Sep-14	10-Sep-14	49		COLUMN FORM AND POUR - AREA 11
		WALL FORM AND POUR - 2ND LIFT - AREA 11 (PHASE 2 OF 2)		•	17-Sep-14	39	-	WALL FORM AND POUR - 2ND LIFT - AREA 11 (PHASE 2 OF 2)
ш		WALL CURE AND STRIP - 2ND LIFT - AREA 11			24-Sep-14	39		WALL CURE AND STRIP - 2ND LIFT - AREA 11
		WER CONCOURSE SLAB		25-Sep-14	13-Mar-15	224		
		FORM AND SHORE - LC DECK A - AREA 11 (PHASE 1 OF 2)		25-Sep-14	01-Oct-14	39	-	FORM AND SHORE - LC DECK A - AREA 11 (PHASE 1 OF 2)
	■ BG-170000	REBAR - LC DECK A - AREA 11 (PHASE 1 OF 2)	5	02-Oct-14	08-Oct-14	49		
	■ BG-169500.1	FORM AND SHORE - LC DECK A - AREA 11 (PHASE 2 OF 2)	5	02-Oct-14	08-Oct-14	39		FORM AND SHORE - LC DECK A - AREA 11 (PHASE 2 OF 2)
ш	■ BG-170100	FORM AND SHORE - LC DECK B - AREA 11 (PHASE 1 OF 2)	5	09-Oct-14	16-Oct-14	39		FORM AND SHORE - LC DECK B - AREA 11 (PHASE 1 OF 2)
	■ BG-169600	MEP - LC DECK A - AREA 11	10	09-Oct-14	23-Oct-14	49		■ MEP - LC DECK A - AREA 11
	■ BG-170000.1	REBAR - LC DECK A - AREA 11 (PHASE 2 OF 2)	10	09-Oct-14	23-Oct-14	49		REBAR - LC DECK A - AREA 11 (PHASE 2 OF 2)
	■ BG-170600	REBAR - LC DECK B - AREA 11 (PHASE 1 OF 2)		17-Oct-14	23-Oct-14	39		■ REBAR - LC DECK B - AREA 11 (PHASE 1 OF 2)
	■ BG-170100.1	FORM AND SHORE - LC DECK B - AREA 11 (PHASE 2 OF 2)	5	17-Oct-14	23-Oct-14	39		FORM AND SHORE - LC DECK B - AREA 11 (PHASE 2 OF 2)
	■ BG-169700	POUR - LC DECK A - AREA 11	1	24-Oct-14	24-Oct-14	49		I POUR - LC DECK A - AREA 11
	■ BG-170200	MEP - LC DECK B - AREA 11	10	24-Oct-14	06-Nov-14	39		■ MEP - LC DECK B - AREA 11
	■ BG-170600.1	REBAR - LC DECK B - AREA 11 (PHASE 2 OF 2)	10	24-Oct-14	06-Nov-14	39		REBAR - LC DECK B - AREA 11 (PHASE 2 OF 2)
ш	■ BG-170700	CURE - LC DECK A - AREA 11	7	27-Oct-14	04-Nov-14	49		■ CÜRE - LC DECK A - AREA 11
ш	■ BG-192200	CURE - LC DECK FOR STEEL POUR A - AREA 11	28	27-Oct-14	05-Dec-14	92		CURE - LC DECK FOR STEEL POUR A - AREA 11
ш	■ BG-169800	STRIP AND RESHORE - LC DECK A - AREA 11	14	05-Nov-14	24-Nov-14	49		■ \$TRIP AND RESHORE - LC DECK A - AREA 11
ш	■ BG-170300	POUR - LC DECK B - AREA 11	1	07-Nov-14	07-Nov-14	39		I POUR - LC DECK B - AREA 11
	■ BG-170800	CURE - LC DECK B - AREA 11		10-Nov-14	18-Nov-14	39		■ CURE - LC DECK B - AREA 11
ш	■ BG-192300	CURE - LC DECK FOR STEEL POUR B - AREA 11	28	10-Nov-14	19-Dec-14	107		CURE - LC DECK FOR STEEL POUR B - AREA 11
ш	■ BG-170400	STRIP AND RESHORE - LC DECK B - AREA 11	14	19-Nov-14	10-Dec-14	39		STRIP AND RESHORE - LC DECK B - AREA 11
	■ BG-169900	REMOVE RESHORE - LC DECK A - AREA 11		15-Jan-15	12-Feb-15	224		REMOVE RESHORE - LC DECK A - AREA 11
	■ BG-170500	REMOVE RESHORE - LC DECK B - AREA 11	20	13-Feb-15	13-Mar-15	224		REMOVE RESHORE - LC DECK B - AREA 11
	AREA 11: W	ALLS/COLUMNS (LOWER CONCOURSE)	35	18-Dec-14	11-Feb-15	39		
	■ BG-168900	WALL WATERPROOFING - 1ST LIFT - AREA 11 (PHASE 1 OF 2) LOWER CONCOURSE	10	18-Dec-14	06-Jan-15	39		WALL WATERPROOFING - 1ST LIFT - AREA 11 (PHASE 1 OF 2) LOWER CONCOURSE
	■ BG-168900.1	WALL WATERPROOFING - 1ST LIFT - AREA 11 (PHASE 2 OF 2) LOWER CONCOURSE	5	07-Jan-15	13-Jan-15	49		WALL WATERPROOFING - 1ST LIFT - AREA 11 (PHASE 2 OF 2) LOWER CONCOURSE
	■ BG-169000	WALL REBAR - 1ST LIFT - AREA 11 (PHASE 1 OF 2) LOWER CONCOURSE	10	07-Jan-15	21-Jan-15	39]	WALL REBAR - 1ST LIFT - AREA 11 (PHASE 1 OF 2) LOWER CONCOURSE
	■ BG-169000.1	WALL REBAR - 1ST LIFT - AREA 11 (PHASE 2 OF 2) LOWER CONCOURSE	5	22-Jan-15	28-Jan-15	44		■ WALL REBAR - 1ST LIFT - AREA 11 (PHASE 2 OF 2) LOWER CONCOURSE
	■ BG-169100	WALL FORM AND POUR - 1ST LIFT - AREA 11 (PHASE 1 OF 2) LOWER CONCOURSE	10	22-Jan-15	04-Feb-15	39		■ WALL FORM AND POUR - 1ST LIFT - AREA 11 (PHASE 1 OF 2) LOWER CONCOURSE
	■ BG-169100.1	WALL FORM AND POUR - 1ST LIFT - AREA 11 (PHASE 2 OF 2) LOWER CONCOURSE	5	05-Feb-15	11-Feb-15	39		■ WALL FORM AND POUR - 1ST LIFT - AREA 11 (PHASE 2 OF 2) LOWER CONCOURSE
	AREA 12: LIN	ES 30.5 TO 33.5	293	06-Mar-14	08-May-15	224	ш	
	🔁 AREA 12: MA	AT POUR	62	06-Mar-14	03-Jun-14	101		
ш	■ BG-BA44060	INSTALL ELECTRICAL GROUNDING - AREA 12	3	06-Mar-14	10-Mar-14	57		■ INSTALL ELECTRICAL GROUNDING - AREA 12
	■ BG-XX42760	INSTALL GEOTHERMAL - AREA 12	5	06-Mar-14	12-Mar-14	55	11	■ INSTALL GEOTHERMAL - AREA 12
	■ BG-142900	WATERPROOFING 30.5 TO 33.5 LINE TRAIN BOX - ZONE 4	18	01-Apr-14	24-Apr-14	55	11	■ WATERPROOFING 30.5 TO 33.5 LINE TRAIN BOX - ZONE 4
	■ BG-143000	PROTECTION SLAB 30.5 TO 33.5 LINE TRAIN BOX - ZONE 4	2	25-Apr-14	28-Apr-14	55		I PROTECTION SLAB 30.5 TO 33.5 LINE TRAIN BOX - ZONE 4
	■ BG-143100	REBAR/MICRO PILE WELDING 30.5 TO 33.5 LINE TRAIN BOX - ZONE 4 (PHASE 1 OF 2)	10	29-Apr-14	12-May-14	55	1	■ REBAR/MICRO PILE WELDING 30.5 TO 33.5 LINE TRAIN BOX - ZONE 4 (PHASE 1 OF 2)
	■ BG-143100.1	REBAR/MICRO PILE WELDING 30.5 TO 33.5 LINE TRAIN BOX - ZONE 4 (PHASE 2 OF 2)	9	13-May-14	27-May-14	56	11	■ REBAR/MICRO PILE WELDING 30.5 TO 33.5 LINE TRAIN BOX - ZONE 4 (PHASE 2 OF 2)
	■ BG-143200	IN-SLAB MEP 30.5 TO 33.5 LINE TRAIN BOX - ZONE 4		13-May-14	28-May-14	55	1	■ IN-SLAB MEP 30.5 TO 33.5 LINE TRAIN BOX - ZONE 4
	■ BG-143300	EDGE FORM/EMBEDS @ 33.5 LINE TRAIN BOX - ZONE 4		13-May-14	28-May-14	55	1	■ EDGE FORM/EMBEDS @ 33.5 LINE TRAIN BOX - ZONE 4
	■ BG-143400	MAT POUR (#12) PLACE & FINISH TRAIN BOX - ZONE 4		29-May-14	29-May-14	55		I MAT POUR (#12) PLACE & FINISH TRAIN BOX - ZONE 4
	■ BG-143500	STRIP EDGE FORM (#12) - ZONE 4	3	30-May-14	03-Jun-14	101		■ STRIP EDGE FORM (#12) - ZONE 4
	■							

EXHIBIT I

Activity ID	Activity Name	OD Stor	4	Einich	TE	-	2013 2014 2015 2016 2017 2018
Activity ID	Activity Name	OD Start	·	Finish	IF		2013 2014 2015 2016 2017 2018
□ AREA 12: W	/ALLS/COLUMNS (TRAIN PLATFORM)	85 06-J	Jun-14	07-Oct-14	55	1.4 191 1 174	
BG-171000	WALL WATERPROOFING - 1ST LIFT - AREA 12 (PHASE 1 OF 2) TRAIN PLATFORM	10 06-J	Jun-14	19-Jun-14	55		WALL WATERPROOFING - 1ST LIFT - AREA 12 (PHASE 1 OF 2) TRAIN PLATFORM
BG-171000.1	WALL WATERPROOFING - 1ST LIFT - AREA 12 (PHASE 2 OF 2) TRAIN PLATFORM	5 20-J	Jun-14	26-Jun-14	65		WALL WATERPROOFING - 1ST LIFT - AREA 12 (PHASE 2 OF 2) TRAIN PLATFORM
BG-171100	WALL REBAR - 1ST LIFT - AREA 12 (PHASE 1 OF 2) TRAIN PLATFORM	10 20-J		03-Jul-14	55		■ WALL REBAR - 1ST LIFT - AREA 12 (PHASE 1 OF 2) TRAIN PLATFORM
BG-171100.1	WALL REBAR - 1ST LIFT - AREA 12 (PHASE 2 OF 2) TRAIN PLATFORM	5 07-J		11-Jul-14	60		WALL REBAR - 1ST LIFT - AREA 12 (PHASE 2 OF 2) TRAIN PLATFORM
BG-171200	WALL FORM AND POUR - 1ST LIFT - AREA 12 (PHASE 1 OF 2) TRAIN PLATFORM	10 07-J		18-Jul-14	55		WALL FORM AND POUR - 1ST LIFT - AREA 12 (PHASE 1 OF 2) TRAIN PLATFORM
BG-171200.1	WALL FORM AND POUR - 1ST LIFT - AREA 12 (PHASE 2 OF 2) TRAIN PLATFORM	5 21-J		25-Jul-14	55		WALL FORM AND POUR - 1ST LIFT - AREA 12 (PHASE 2 OF 2) TRAIN PLATFORM
■ BG-171300	WALL WATERPROOFING - 2ND LIFT - AREA 12 (PHASE 1 OF 2)	10 11-A		22-Aug-14	55		■ WALL WATERPROOFING - 2ND LIFT - AREA 12 (PHASE 1 OF 2)
■ BG-171600	COLUMN REBAR - AREA 12	15 11-A	•	02-Sep-14	65		COLUMN REBAR - AREA 12
■ BG-171300.1	WALL WATERPROOFING - 2ND LIFT - AREA 12 (PHASE 2 OF 2)	5 25-A	•	02-Sep-14	65		WALL WATERPROOFING - 2ND LIFT - AREA 12 (PHASE 2 OF 2)
BG-171400	WALL REBAR - 2ND LIFT - AREA 12 (PHASE 1 OF 2)	10 25-A	-	09-Sep-14	55		WALL REBAR - 2ND LIFT - AREA 12 (PHASE 1 OF 2)
■ BG-171800	COLUMN ANCHOR BOLTS - AREA 12	10 03-8	•	16-Sep-14	65		COLUMN ANCHOR BOLTS - AREA 12
■ BG-171400.1	WALL REBAR - 2ND LIFT - AREA 12 (PHASE 2 OF 2)	5 10-8	•	16-Sep-14	60		WALL REBAR - 2ND LIFT - AREA 12 (PHASE 2 OF 2)
■ BG-171500	WALL FORM AND POUR - 2ND LIFT - AREA 12 (PHASE 1 OF 2)	10 10-8	· .	23-Sep-14	55		■ WALL FORM AND POUR - 2ND LIFT - AREA 12 (PHASE 1 OF 2)
■ BG-171700	COLUMN FORM AND POUR - AREA 12	5 17-8	•	23-Sep-14	65		COLUMN FORM AND POUR - AREA 12
■ BG-171500.1	WALL FORM AND POUR - 2ND LIFT - AREA 12 (PHASE 2 OF 2)	5 24-8	· .	30-Sep-14	55		■ WALL FORM AND POUR - 2ND LIFT - AREA 12 (PHASE 2 Ф F 2)
BG-171300.1	WALL CURE AND STRIP - 2ND LIFT - AREA 12	5 01-0	•	07-Oct-14	55		WALL CURE AND STRIP - 2ND LIFT - AREA 12
	OWER CONCOURSE SLAB	144 08-0		08-May-15	224		White ook 2711 of the 211 of the
BG-172500	FORM AND SHORE - LC DECK A - AREA 12 (PHASE 1 OF 2)	5 08-0		15-Oct-14	55		■ FORM AND SHORE - LC DECK A - AREA 12 (PHASE 1 OF 2)
BG-172300	REBAR - LC DECK A - AREA 12 (PHASE 1 OF 2)	5 16-0		22-Oct-14	65		REBAR - LC DECK A - AREA 12 (PHASE 1 OF 2)
BG-173000	FORM AND SHORE - LC DECK A - AREA 12 (PHASE 2 OF 2)	5 16-0		22-Oct-14 22-Oct-14	55		FORM AND SHORE - LC DECK A - AREA 12 (PHASE 2 OF 2)
BG-172300.1	FORM AND SHORE - LC DECK B - AREA 12 (PHASE 2 OF 2)	5 23-0		29-Oct-14	55		FORM AND SHORE - LC DECK B - AREA 12 (PHASE 1 OF 2)
BG-173100	MEP - LC DECK A - AREA 12 (Phase 1 OF 2)			05-Nov-14	65		MEP - LC DECK A - AREA 12 (PHASE 1 OF 2)
BG-172000 BG-173000.1	REBAR - LC DECK A - AREA 12 (PHASE 2 OF 2)	10 23-C		05-Nov-14	65		REBAR - LC DECK A - AREA 12 (PHASE 2 OF 2)
	,	5 30-0		05-Nov-14	55		REBAR - LC DECK B - AREA 12 (PHASE 2 OF 2)
BG-173600	REBAR - LC DECK B - AREA 12 (PHASE 1 OF 2) FORM AND SHORE - LC DECK B - AREA 12 (PHASE 2 OF 2)	5 30-0		05-Nov-14	55 55		FORM AND SHORE - LC DECK B - AREA 12 (PHASE 2 OF 2)
BG-173100.1	POUR - LC DECK A - AREA 12 (Phase 2 OF 2)						
BG-172700				06-Nov-14	65		I POUR - LC DECK A - AREA 12
BG-173200	MEP - LC DECK B - AREA 12	10 06-N		19-Nov-14	55		MEP - LC DECK B - AREA 12
BG-173600.1	REBAR - LC DECK B - AREA 12 (PHASE 2 OF 2)	10 06-N		19-Nov-14	55		REBAR - LC DECK B - AREA 12 (PHASE 2 OF 2) CURE - LC DECK A - AREA 12
BG-173700	CURE - LC DECK A - AREA 12	7 07-N		17-Nov-14	65		
BG-192400	CURE - LC DECK FOR STEEL POUR A - AREA 12	28 07-N		18-Dec-14	108		CURE - LC DECK FOR STEEL POUR A - AREA 12
BG-172800	STRIP AND RESHORE - LC DECK A - AREA 12	14 18-N		09-Dec-14	65		STRIP AND RESHORE - L¢ DECK A - AREA 12
BG-173300	POUR - LC DECK B - AREA 12			20-Nov-14	55		
BG-173800	CURE - LC DECK B - AREA 12	7 21-N		03-Dec-14	55		CURE - LC DECK B - AREA 12
BG-192500	CURE - LC DECK FOR STEEL POUR B - AREA 12	28 21-N		07-Jan-15	123		CURE - LC DECK FOR STEEL POUR B - AREA 12
BG-173400	STRIP AND RESHORE - LC DECK B - AREA 12			23-Dec-14	55		STRIP AND RESHORE - LC DECK B - AREA 12
	REMOVE RESHORE - LC DECK A - AREA 12			10-Apr-15	224		REMOVE RESHORE - LC DECK A - AREA 12
	REMOVE RESHORE - LC DECK B - AREA 12			08-May-15	224		REMOVE RESHORE - LC DECK B - AREA 12
	/ALLS/COLUMNS (LOWER CONCOURSE)	35 06-J		25-Feb-15	55		
■ BG-171900	WALL WATERPROOFING - 1ST LIFT - AREA 12 (PHASE 1 OF 2) LOWER CONCOURSE	10 06-J		20-Jan-15	55		WALL WATERPROOFING - 1ST LIFT - AREA 12 (PHASE 1 OF 2) LOWER CONCOURSE
■ BG-171900.1	· · ·	5 21-J		27-Jan-15	65		WALL WATERPROOFING - 1ST LIFT - AREA 12 (PHASE 2 OF 2) LOWER CONCOURSE
■ BG-172000	WALL REBAR - 1ST LIFT - AREA 12 (PHASE 1 OF 2) LOWER CONCOURSE	10 21-J		03-Feb-15	55		WALL REBAR - 1ST LIFT - AREA 12 (PHASE 1 OF 2) LOWER CONCOURSE
■ BG-172000.1	(,	5 04-F		10-Feb-15	60		■ WALL REBAR - 1ST LIFT - AREA 12 (PHASE 2 OF 2) LOWER CONCOURSE
■ BG-172100	WALL FORM AND POUR - 1ST LIFT - AREA 12 (PHASE 1 OF 2) LOWER CONCOURSE	10 04-F		18-Feb-15	55		WALL FORM AND POUR - 1ST LIFT - AREA 12 (PHASE 1 OF 2) LOWER CONCOURSE
	WALL FORM AND POUR - 1ST LIFT - AREA 12 (PHASE 2 OF 2) LOWER CONCOURSE	5 19-F		25-Feb-15	55		■ WALL FORM AND POUR - 1ST LIFT - AREA 12 (PHASE 2 OF 2) LOWER COURSE
AREA 13: LIN	NES 33.5 TO 35.3	324 19-N		08-Jul-15	224		
📥 AREA 13: M	AT POUR	76 19-N	Mar-14	07-Jul-14	97		
■ BG-BA44160	INSTALL ELECTRICAL GROUNDING - AREA 13	3 19-N	Mar-14	21-Mar-14	99		I INSTALL ELECTRICAL GROUNDING - AREA 13
■ BG-XX42860	INSTALL GEOTHERMAL - AREA 13	5 19-N	Mar-14	25-Mar-14	97		■ INSTALL GEOTHERMAL - AREA 13
■ BG-143600	WATERPROOFING 33.5 TO 35.3 LINE TRAIN BOX - ZONE 4	18 14-A	\pr-14	07-May-14	97		■ WATERPROOFING 33.5 TO 35.3 LINE TRAIN BOX - ZONE 4
■ BG-143700	PROTECTION SLAB 33.5 TO 35.3 LINE TRAIN BOX - ZONE 4	2 08-N	May-14	09-May-14	97		I PROTECTION \$LAB 33.5 TO 35.3 LINE TRAIN BOX - ZONE 4
■ BG-143800	REBAR/MICRO PILE WELDING 33.5 TO 35.3 LINE TRAIN BOX - ZONE 4 (PHASE 1 OF 2)	9 12-N	May-14	22-May-14	97		■ REBAR/MICRO PILE WELDING 33.5 TO 35.3 LINE TRAIN BOX - ZONE 4 (PHASE 1 OF 2)
■ BG-143900	IN-SLAB MEP 33.5 TO 35.3 LINE TRAIN BOX - ZONE 4	10 27-N	May-14	09-Jun-14	97		■ IN-SLAB MEP 33.5 TO 35.3 LINE TRAIN BOX - ZONE 4
		27 10	.,		-·		

TRANSBAY TRANSIT CENTER

EXHIBIT I

					CINCLI		JOINT VENTURE
Activity ID		Activity Name	OD	Start	Finish	TF	2013 2014 2015 2016 2017 2018 9
							ONDIFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJ
	■ BG-193110.1	REBAR/MICRO PILE WELDING 33.5 TO 35.3 LINE TRAIN BOX - ZONE 4 (PHASE 2 OF 2)	10	27-May-14	09-Jun-14	97	REBAR/MICRO PILE WELDING 33.5 TO 35.3 LINE TRAIN BOX - ZONE 4 (PHASE 2 OF 2)
	■ BG-144100	MAT POUR (#13) PLACE & FINISH TRAIN BOX - ZONE 4	1	10-Jun-14	10-Jun-14	97	I MAT POUR (#13) PLACE & FINISH TRAIN BOX - ZONE 4
	■ BG-186900	STRIP EDGE FORM (#13) - ZONE 4	3	11-Jun-14	13-Jun-14	97	I STRIP EDGE FORM (#13) - ZONE 4
	■ BG-187000	FORM EXP JOINT CORBEL - AREA 13	5	16-Jun-14	20-Jun-14	97	FORM EXP JOINT CORBEL - AREA 13
	■ BG-187100	REBAR AT EXP JOINT CORBEL - AREA 13	5	23-Jun-14	27-Jun-14	97	■ REBAR AT EXP JOINT CORBEL - AREA 13
	■ BG-187200	POUR AND STRIP EXP JOINT CORBEL - AREA 13	5	30-Jun-14	07-Jul-14	97	■ POUR AND STRIP EXP JOINT CORBEL - AREA 13
T I	4 AREA 13: W	ALLS/COLUMNS (TRAIN PLATFORM)	85	15-Jul-14	13-Nov-14	97	
	BG-174000	WALL WATERPROOFING - 1ST LIFT - AREA 13 (PHASE 1 OF 2) TRAIN PLATFORM	10	15-Jul-14	28-Jul-14	97	■ WALL WATERPROOFING - 1ST LIFT - AREA 13 (PHASE 1 OF 2) TRAIN PLATFORM
	■ BG-174000.1	WALL WATERPROOFING - 1ST LIFT - AREA 13 (PHASE 2 OF 2) TRAIN PLATFORM	5	29-Jul-14	04-Aug-14	107	■ WALL WATERPROOFING - 1ST LIFT - AREA 13 (PHASE 2 OF 2) TRAIN PLATFORM
		WALL REBAR - 1ST LIFT - AREA 13 (PHASE 1 OF 2) TRAIN PLATFORM			11-Aug-14	97	■ WALL REBAR - 1ST LIFT - AREA 13 (PHASE 1 OF 2) TRAIN PLATFORM
		WALL REBAR - 1ST LIFT - AREA 13 (PHASE 2 OF 2) TRAIN PLATFORM		_	18-Aug-14	102	WALL REBAR - 1ST LIFT - AREA 13 (PHASE 2 OF 2) TRAIN PLATFORM
	■ BG-174200	WALL FORM AND POUR - 1ST LIFT - AREA 13 (PHASE 1 OF 2) TRAIN PLATFORM			25-Aug-14	97	WALL FORM AND POUR - 1ST LIFT - AREA 13 (PHASE 1 OF 2) TRAIN PLATFORM
		WALL FORM AND POUR - 1ST LIFT - AREA 13 (PHASE 2 OF 2) TRAIN PLATFORM			03-Sep-14	97	WALL FORM AND POUR - 1ST LIFT - AREA 13 (PHASE 2 OF 2) TRAIN PLATFORM
		WALL WATERPROOFING - 2ND LIFT - AREA 13 (PHASE 1 OF 2)			01-Oct-14	97	■ WALL WATERPROOFING - 2ND LIFT - AREA 13 (PHASE 1 OF 2)
		COLUMN REBAR - AREA 13		18-Sep-14	08-Oct-14	107	COLUMN REBAR - AREA 13
		WALL WATERPROOFING - 2ND LIFT - AREA 13 (PHASE 2 OF 2)		02-Oct-14	08-Oct-14	107	■ WALL WATERPROOFING - 2ND LIFT - AREA 13 (PHASE 2 OF 2)
	BG-174400	WALL REBAR - 2ND LIFT - AREA 13 (PHASE 1 OF 2)		02-Oct-14 02-Oct-14	16-Oct-14	97	WALL REBAR - 2ND LIFT - AREA 13 (PHASE 1 OF 2)
		COLUMN ANCHOR BOLTS - AREA 13		02-Oct-14 09-Oct-14	23-Oct-14	107	COLUMN ANCHOR BOLTS - AREA 13
		WALL REBAR - 2ND LIFT - AREA 13 (PHASE 2 OF 2)			23-Oct-14 23-Oct-14	107	WALL REBAR - 2ND LIFT - AREA 13 (PHASE 2 OF 2)
		WALL FORM AND POUR - 2ND LIFT - AREA 13 (PHASE 1 OF 2)		17-Oct-14	30-Oct-14	97	WALL FORM AND POUR - 2ND LIFT - AREA 13 (PHASE 1 OF 2)
		COLUMN FORM AND POUR - AREA 13			30-Oct-14	107	COLUMN FORM AND POUR - AREA 13
							WALL FORM AND POUR - 2ND LIFT - AREA 13 (PHASE 2 OF 2)
_		WALL FORM AND POUR - 2ND LIFT - AREA 13 (PHASE 2 OF 2) WALL CURE AND STRIP - 2ND LIFT - AREA 13			06-Nov-14	97 97	WALL CURE AND STRIP - 2ND LIFT - AREA 13 (PHASE 2 OF 2)
					13-Nov-14		WALL CORE AND STRIP - 2ND LIFT - AREA 13
	_ _	WER CONCOURSE SLAB			08-Jul-15	224	
		FORM AND SHORE - LC DECK A - AREA 13 (PHASE 1 OF 2)			20-Nov-14	97	■ FORM AND SHORE - LC DECK A - AREA 13 (PHASE 1 OF 2)
		REBAR - LC DECK A - AREA 13 (PHASE 1 OF 2)		_	01-Dec-14	107	REBAR - LC DECK A - AREA 13 (PHASE 1 OF 2)
		FORM AND SHORE - LC DECK A - AREA 13 (PHASE 2 OF 2)			01-Dec-14	97	FORM AND SHORE - LC DECK A - AREA 13 (PHASE 2 OF 2)
	■ BG-176100	FORM AND SHORE - LC DECK B - AREA 13 (PHASE 1 OF 2)		02-Dec-14	08-Dec-14	97	FORM AND SHORE - LC DECK B - AREA 13 (PHASE 1 OF 2)
	■ BG-175600	MEP - LC DECK A - AREA 13	10	02-Dec-14	15-Dec-14	107	MEP - LC DECK A - AREA 13
	■ BG-176000.1	REBAR - LC DECK A - AREA 13 (PHASE 2 OF 2)	10	02-Dec-14	15-Dec-14	107	REBAR - LC DECK A - AREA 13 (PHASE 2 OF 2)
	■ BG-176600	REBAR - LC DECK B - AREA 13 (PHASE 1 OF 2)	5	09-Dec-14	15-Dec-14	97	REBAR - LC DECK B - AREA 13 (PHASE 1 OF 2)
	■ BG-176100.1	FORM AND SHORE - LC DECK B - AREA 13 (PHASE 2 OF 2)	5	09-Dec-14	15-Dec-14	97	FORM AND SHORE - LC DECK B - AREA 13 (PHASE 2 OF 2)
	■ BG-175700	POUR - LC DECK A - AREA 13	1	16-Dec-14	16-Dec-14	107	I POUR - LC DECK A - AREA 13
	■ BG-176200	MEP - LC DECK B - AREA 13	10	16-Dec-14	31-Dec-14	97	MEP - LC DECK B - AREA 13
	■ BG-176600.1	REBAR - LC DECK B - AREA 13 (PHASE 2 OF 2)	10	16-Dec-14	31-Dec-14	97	REBAR - LC DECK B - AREA 13 (PHASE 2 OF 2)
	■ BG-176700	CURE - LC DECK A - AREA 13	7	17-Dec-14	29-Dec-14	121	CURE - LC DECK A - AREA 13
	■ BG-192600	CURE - LC DECK FOR STEEL POUR A - AREA 13	28	17-Dec-14	30-Jan-15	107	CURE - LC DECK FOR STEEL POUR A - AREA 13
	■ BG-175800	STRIP AND RESHORE - LC DECK A - AREA 13	14	30-Dec-14	21-Jan-15	121	STRIP AND RESHORE - LC DECK A - AREA 13
	■ BG-176300	POUR - LC DECK B - AREA 13	1	05-Jan-15	05-Jan-15	97	POUR - LC DECK B - AREA 13
	■ BG-176800	CURE - LC DECK B - AREA 13	7	06-Jan-15	14-Jan-15	111	■ CURE - LC DECK B - AREA 13
	■ BG-192700	CURE - LC DECK FOR STEEL POUR B - AREA 13	28	06-Jan-15	13-Feb-15	97	CURE - LC DECK FOR STEEL POUR B - AREA 13
	■ BG-176400	STRIP AND RESHORE - LC DECK B - AREA 13	14	15-Jan-15	04-Feb-15	111	■ STRIP AND RESHORE - LC DECK B - AREA 13
		REMOVE RESHORE - LC DECK A - AREA 13			09-Jun-15	224	REMOVE RESHORE - LC DECK A - AREA 13
		REMOVE RESHORE - LC DECK B - AREA 13		•	08-Jul-15	224	REMOVE RESHORE - LC DECK B - AREA 13
		ALLS/COLUMNS (LOWER CONCOURSE)			02-Apr-15	111	
		WALL WATERPROOFING - 1ST LIFT - AREA 13 (PHASE 1 OF 2) LOWER CONCOURSE			26-Feb-15	111	■ WALL WATERPROOFING - 1ST LIFT - AREA 13 (PHASE 1 OF 2) LOWER CONCOURSE
		WALL WATERPROOFING - 1ST LIFT - AREA 13 (PHASE 2 OF 2) LOWER CONCOURSE			05-Mar-15	121	WALL WATERPROOFING - 1ST LIFT - AREA 13 (PHASE 2 OF 2) LOWER CONCOURSE
		WALL WATERPROOFING - 1ST LIFT - AREA 13 (PHASE 2 OF 2) LOWER CONCOURSE WALL REBAR - 1ST LIFT - AREA 13 (PHASE 1 OF 2) LOWER CONCOURSE		_	12-Mar-15	111	■ WALL REBAR - 1ST LIFT - AREA 13 (PHASE 2 OF 2) LOWER CONCOURSE
		,					lacksquare
		WALL REBAR - 1ST LIFT - AREA 13 (PHASE 2 OF 2) LOWER CONCOURSE		13-Mar-15	19-Mar-15	116	WALL REBAR - 1ST LIFT - AREA 13 (PHASE 2 OF 2) LOWER CONCOURSE
		WALL FORM AND POUR - 1ST LIFT - AREA 13 (PHASE 1 OF 2) LOWER CONCOURSE		_	26-Mar-15	111	WALL FORM AND POUR - 1ST LIFT - AREA 13 (PHASE 1 OF 2) LOWER CONCOURSE
		WALL FORM AND POUR - 1ST LIFT - AREA 13 (PHASE 2 OF 2) LOWER CONCOURSE			02-Apr-15	111	WALL FORM AND POUR - 1ST LIFT - AREA 13 (PHASE 2 OF 2) LOWER CONCOURSE
_	APPURTENAI				15-Sep-16	208	
		ELEVATOR PITS, MECHANICAL AND STAIR PLATFORMS TRAIN BOX - ZONE 4			22-Jul-15	234	■ ELEVATOR PITS, MECHANICAL AND STAIR PLATFORMS TRAIN BOX - ZONE 4
	■ BG-190000	FORM AND PLACE PADS AND CURBS TRAIN BOX - ZONE 4	20	09-Jul-15	05-Aug-15	224	FORM AND PLACE PADS AND CURBS TRAIN BOX - ZONE 4

Project ID: 30100-00

TRANSBAY TRANSIT CENTER

Print Date: 29-Oct-12

EXHIBIT I

UERCOR OBAYASHI

			1607.1	SUNCEP	I SCH	EDU	JLC	JOINT V	'ENTURE
Activity ID	Activity Name	OD	Start	Finish	TF		2013 2014 2015 2016	2017	2018 9
						DND	PJFMAMJJASPNDJFMAMJJASPNDJFMAMJJASPNDJFMAMJJASPND	JFMAMJJASOND	J F M A M J J A S O N D J
■ BG-193000	HOIST #4 BLOCKOUT POUR BACK	5	09-Sep-16	15-Sep-16	208		I HOIST	T#4 BLOCKOUT POUR BAC	CK
🚹 ABOVE GROU	JND SUPERSTRUCTURE	883	25-Mar-14	13-Oct-17	5	Ш			
WEST ZONE	(BUILDING LINES 1 - 10)	639	17-Apr-14	11-Nov-16	232				
W5 ERECT S	STRUCT STEEL(BUILDING LINES 10 - 9)	152	30-Jun-14	11-Feb-15	475	Ш			
SS-105020	REMOVE TRESTLE W5	5	30-Jun-14	07-Jul-14	42	11			
SS-105040	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) W5	10	08-Jul-14	21-Jul-14	42	11	■ STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.)	W5	
SS-105060	PLUMB/LINE W5	10	22-Jul-14	04-Aug-14	80	Ħ	■ PLUMB/LINE W5		
SS-318380	STRUCTURAL STEEL WELDING W5	18	24-Jul-14	18-Aug-14	80		■ STRUCTURAL STEEL WELDING W5		
₽ W5 GROUN	ID LEVEL - DECK PHASE - CONC/MEP/CLIPS/SOFP	72	19-Aug-14	03-Dec-14	520				
SS-105140	EYEBROW FORMWORK - GROUND W5	10	19-Aug-14	03-Sep-14	197	11	■ EYEBROW FORMWORK - GROUND W5		
SS-105160	DECKING/CLOSURE MTL/NELSON STUDS - GROUND W5	10	19-Aug-14	03-Sep-14	177	1	■ DECKING/CLOSURE MTL/NELSON STUDS - GROUND W5		
SS-105180	REBAR & MEP: EYEBROW & DECK - GROUND W5	15	18-Sep-14	08-Oct-14	177		■ REBAR & MEP: EYEBROW & DECK - GROUND W5		
SS-105200	POUR EYEBROW & METAL DECK - GROUND W5		09-Oct-14	10-Oct-14	177	11	I POUR EYEBROW & METAL DECK - GROUND W5		
SS-105220	LAYOUT & CONTROL - GROUND W5		14-Oct-14	20-Oct-14	520	1	LAYOUT & CONTROL - GROUND W5		
SS-105240	CURE & STRIP EYEBROW - GROUND W5		14-Oct-14	03-Nov-14	177	1	□ CURE & STRIP EYEBROW - GROUND W5		
SS-105260	INSTALL TRACK, CLIPS & HANGERS - GROUND W5		21-Oct-14	03-Nov-14	520	11	INSTALL TRACK, CLIPS & HANGERS - GROUND W5		
SS-105280	SPRAY ON FIREPROOFING - UNDERSIDE OF LEVEL 2 - W5		04-Nov-14	24-Nov-14	520	H	\$PRAY ON FIREPROOFING - UNDERSIDE OF LEVEL 2	2 - W5	
SS-105300	FORM AND PLACE CURBS W5		25-Nov-14	03-Dec-14	520	1	FORM AND PLACE CURBS W5		
SS-308080	(FINISH) GRND LVL - DECK W5		03-Dec-14	03-Dec-14	520	1	I (FINISH) GRND LVL - DECK W5		
	2 DECK - DECK PHASE - CONC/MEP/CLIPS/SOFP		04-Sep-14	17-Dec-14	330		Thursday State Eve Besiden		
SS-105360	DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 W5		04-Sep-14	17-Sep-14	177	11	■ DECKING/CLOSURE MTL/NELSØN STUDS - LEVEL 2 W5		
SS-105380	REBAR & MEP - LEVEL 2 W5		02-Oct-14	23-Oct-14	249	H	REBAR & MEP - LEVEL 2 W5		
SS-105380	POUR SLAB ON METAL DECK - LEVEL 2 W5		24-Oct-14	27-Oct-14		-	POUR SLAB ON METAL DECK - LEVEL 2 W5		
SS-105400 SS-105420	LAYOUT & CONTROL - LEVEL 2 W5		28-Oct-14	03-Nov-14	249	-	LAYOUT & CONTROL - LEVEL 2 W5		
					330	1			
SS-105440	INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 W5		04-Nov-14	17-Nov-14	330	-	INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 W5	IFOK ME	
SS-105460	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK W5		18-Nov-14	10-Dec-14	330	H	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS D	ECK W5	
SS-304770	FORM AND PLACE - DECK W5			17-Dec-14	330		FORM AND PLACE - DECK W5		
	ECK - DECK PHASE - CONC/MEP/CLIPS/SOFP		18-Sep-14	11-Feb-15	300	1		_	
SS-105520	DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK W5		18-Sep-14	01-Oct-14	233	-	DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK W	3	
SS-105540	REBAR & MEP - BUS LEVEL W5		17-Oct-14	06-Nov-14	241		REBAR & MEP - BUS LEVEL W5		
SS-105560	POUR 10" SLAB ON METAL DECK - BUS LEVEL W5		07-Nov-14	10-Nov-14	241	Н.	I POUR 10" SLAB ON METAL DECK - BUS LEVEL W5		
SS-105860	CURE 10" SLAB - DECK PHASE W5		11-Nov-14	22-Dec-14	300		CURE 10" SLAB - DECK PHASE W5		
SS-105960	POUR 4" COMPOSITE SLAB - BUS LEVEL W5		23-Dec-14	24-Dec-14	300		I POUR 4" COMPOSITE SLAB - BUS LEVEL W5		
SS-105580	LAYOUT & CONTROL - BUS LEVEL W5		29-Dec-14	06-Jan-15	300		LAYOUT & CONTROL - BUS LEVEL W5		
SS-105600	INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL W5			21-Jan-15	300		■ INSTALL TRACK, CLIP\$ & HANGERS - BUS LEVEL		
	SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - W5			11-Feb-15	300	\coprod	SPRAY ON FIREPROOFING - UNDERSIDE OF R	OOF DECK - W5	
	DECK - DECK PHASE - CONC/MEP/CLIPS/SOFP		02-Oct-14		328				
SS-105680	DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK W5		02-Oct-14	16-Oct-14	241	11	■ DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK	W5	
SS-105700	REBAR & MEP - ROOF LEVEL W5			06-Nov-14	243	11	■ REBAR & MEP - ROOF LEVEL W5		
SS-105720	POUR SLAB ON METAL DECK - ROOF LEVEL W5	2	11-Nov-14	12-Nov-14	241		I POUR SLAB ON METAL DECK - ROOF LEVEL W5		
SS-105740	LAYOUT & CONTROL - ROOF W5	5	13-Nov-14	19-Nov-14	328	Ш	■ LAYOUT & CONTROL - ROOF W5		
W4 ERECT S	STRUCT STEEL (BUILDING LINES 7 - 9)	232	01-May-14	09-Apr-15	295	ш			
SS-104020	REMOVE TRESTLE W4	5	22-Jul-14	28-Jul-14	42				
SS-104040	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) W4	20	29-Jul-14	25-Aug-14	42		■ STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG ST	R.) W4	
SS-104060	PLUMB/LINE W4	20	26-Aug-14	24-Sep-14	66		■ PLUMB/LINE W4		
SS-318400	STRUCTURAL STEEL WELDING W4	35	26-Aug-14	16-Oct-14	66	Ш	STRUCTURAL STEEL WELDING W4		
₩4 GROUN	ID LEVEL - DECK PHASE - CONC/MEP/CLIPS/SOFP	187	01-May-14	04-Feb-15	340				
■ BG-184200	WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 3	15	01-May-14	21-May-14	406	11	■ WALL WATER PROOFING - LOWER CONCOURSE 2ND LIFT - AREA	3	
■ BG-184300	WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 3	15	15-May-14	06-Jun-14	406	11	■ WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 3		
■ BG-184400	WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 3	15	02-Jun-14	20-Jun-14	406	11	■ WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA	4.3	
SS-104140	EYEBROW FORMWORK - GROUND W4	10	17-Oct-14	30-Oct-14	326	11	■ EYEBROW FORMWORK - GROUND W4		
SS-104160	DECKING/CLOSURE MTL/NELSON STUDS - GROUND W4	10	17-Oct-14	30-Oct-14	179		■ DECKING/CLOSURE MTL/NELSON STUDS - GROUND W	/4	
SS-104180	REBAR & MEP: EYEBROW & DECK - GROUND W4	15	14-Nov-14	08-Dec-14	306	11	■ REBAR & MEP: EYEBROW & DECK - GROUND W4		
			-	1					

Print Date: 29-Oct-12

EXHIBIT I

UE COR OBAYASHI

	15			10	1=		_	JOINT VENTURE
Activity	y ID	Activity Name	OD	Start	Finish	I F	الباد	2013 2014 2015 2016 2017 2018 9
							JNI.	DJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJ
	SS-104200	POUR EYEBROW & METAL DECK - GROUND W4		09-Dec-14	10-Dec-14	306	_	I POUR EYEBROW & METAL DECK - GROUND W4
	SS-104220	LAYOUT & CONTROL - GROUND W4		11-Dec-14	17-Dec-14	340	_	LAYOUT & CONTROL - GROUND W4
	SS-104240	CURE & STRIP EYEBROW - GROUND W4		11-Dec-14	06-Jan-15	306	Ш.	CURE & STRIP EYEBROW - GROUND W4
	SS-104260	INSTALL TRACK, CLIPS & HANGERS - GROUND W4	10	18-Dec-14	06-Jan-15	340		☐ INSTALL TRACK, CLIPS & HANGERS - GROUND W4
	SS-104280	SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - W4	15	07-Jan-15	28-Jan-15	340		SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - W4
	SS-104300	FORM AND PLACE CURBS W4	5	29-Jan-15	04-Feb-15	340		■ FORM AND PLACE CURBS W4
	W4 LEVEL 2	DECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	72	31-Oct-14	19-Feb-15	290		
	SS-104360	DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 W4	10	31-Oct-14	13-Nov-14	179		■ DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 W4
	SS-104380	REBAR & MEP - LEVEL 2 W4	15	02-Dec-14	22-Dec-14	211		REBAR & MEP - LEVEL 2 W4
	SS-104400	POUR SLAB ON METAL DECK - LEVEL 2 W4	2	23-Dec-14	24-Dec-14	211		I POUR SLAB ON METAL DECK - LEVEL 2 W4
	SS-104420	LAYOUT & CONTROL - LEVEL 2 W4	5	29-Dec-14	06-Jan-15	290		LAYOUT & CONTROL - LEVEL 2 W4
	SS-104440	INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 W4	10	07-Jan-15	21-Jan-15	290		■ INSTALL TRACK, CLIP\$ & HANGERS - LEVEL 2 W4
	SS-104460	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - W4	15	22-Jan-15	11-Feb-15	290		■ SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - W4
	SS-104470	FORM AND PLACE CURBS - LEVEL 2 W4	5	12-Feb-15	19-Feb-15	290		■ FORM AND PLACE CURBS - LEVEL 2 W4
	₽ W4 BUS DEC	CK - DECK PHASE - CONC/MEP/CLIPS/SOFP	97	14-Nov-14	09-Apr-15	260		
	SS-104520	DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK W4			01-Dec-14	203		■ DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK W4
	SS-104520	REBAR & MEP - BUS LEVEL W4		16-Dec-14	09-Jan-15	203		REBAR & MEP - BUS LEVEL W4
	SS-104540	POUR SLAB ON METAL DECK - BUS LEVEL W4		12-Jan-15	13-Jan-15	203	-	POUR SLAB ON METALL DECK - BUS LEVEL W4
	SS-304870	CURE 10" SLAB - BUS DECK W4		14-Jan-15	24-Feb-15		+	CURE 10" SLAB - BUS DECK W4
		POUR 4" COMPOSITE SLAB - BUS DECK W4		_	26-Feb-15	260	-	I POUR 4" COMPOSITE SLAB - BUS DECK W4
	SS-304970			25-Feb-15		260		
	SS-104580	LAYOUT & CONTROL - BUS LEVEL W4		27-Feb-15	05-Mar-15	260	_	LAYOUT & CONTROL - BUS LEVEL W4
	SS-104600	INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL W4		06-Mar-15	19-Mar-15	260	_	INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL W4
	SS-104620	SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - W4		20-Mar-15	09-Apr-15	260		SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - W4
	W4 ROOF DE	ECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	34	02-Dec-14	23-Jan-15	263		
	SS-104680	DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK W4	10	02-Dec-14	15-Dec-14	203		■ DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK W4
	SS-104700	REBAR & MEP - ROOF LEVEL W4	15	16-Dec-14	09-Jan-15	205		REBAR & MEP - ROOF LEVEL W4
	SS-104720	POUR SLAB ON METAL DECK - ROOF LEVEL W4	2	14-Jan-15	15-Jan-15	203		POUR SLAB ON METAL DECK - ROOF LEVEL W4
	SS-104740	LAYOUT & CONTROL - ROOF W4	5	16-Jan-15	23-Jan-15	263		■ LAYOUT & CONTROL - ROOF W4
	W3 ERECT ST	FRUCT STEEL (BUILDING LINES 5 - 7)	177	26-Aug-14	14-May-15	270		
	SS-103020	REMOVE TRESTLE - W3	5	26-Aug-14	03-Sep-14	42		■ REMOVE TRESTLE - W3
	SS-103040	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) - W3	20	04-Sep-14	01-Oct-14	42		STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) - W3
	SS-103060	PLUMB/LINE - W3	20	02-Oct-14	30-Oct-14	58		PLUMB/LINE - W3
	SS-318420	STRUCTURAL STEEL WELDING W3	35	02-Oct-14	20-Nov-14	58		STRUCTURAL STEEL WELDING W3
	₩3 GROUND	LEVEL - DECK PHASE - CONC/MEP/CLIPS/SOFP	72	21-Nov-14	12-Mar-15	315		
	SS-103140	EYEBROW FORMWORK - GROUND W3	10	21-Nov-14	08-Dec-14	303		■ EYEBROW FORMWORK - GROUND W3
	SS-103160	DECKING/CLOSURE MTL/NELSON STUDS - GROUND W3	10	21-Nov-14	08-Dec-14	164		DECKING/CLOSURE MTL/NELSON STUDS - GROUND W3
	SS-103180	REBAR & MEP: EYEBROW & DECK - GROUND W3			16-Jan-15	283		REBAR & MEP: EYEBROW & DECK - GROUND W3
	SS-103200	POUR EYEBROW & METAL DECK - GROUND W3			21-Jan-15	283	-	I POUR EYEBROW & METAL DECK - GROUND W3
	SS-103200	LAYOUT & CONTROL - GROUND W3		22-Jan-15	28-Jan-15	315	+	LAYOUT & CONTROL - GROUND W3
	SS-103220	CURE & STRIP EYEBROW - GROUND W3			11-Feb-15	283	-	CURE & STRIP EYEBROW - GROUND W3
	SS-103240	INSTALL TRACK, CLIPS & HANGERS - GROUND W3		29-Jan-15	11-Feb-15	315	-	INSTALL TRACK, CLIPS & HANGERS - GROUND W3
	SS-103280	SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - W3		12-Feb-15	05-Mar-15	315	- 1	SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - W3
		FORM AND PLACE CURBS W3		_	12-Mar-15	315	-	FORM AND PLACE CURBS W3
				06-Mar-15				■ FORIVI AIND FLACE CORDS WS
		DECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	_		19-Mar-15	270		
	SS-103360	DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 W3		09-Dec-14	22-Dec-14	164	_	DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 W3
	SS-103380	REBAR & MEP - LEVEL 2 W3		12-Jan-15	02-Feb-15	188	_	REBAR & MEP - LEVEL 2 W3
	SS-103400	POUR SLAB ON METAL DECK - LEVEL 2 W3		03-Feb-15	04-Feb-15	188	41	I POUR SLAB ON METAL DECK - LEVEL 2 W3
	SS-103420	LAYOUT & CONTROL - LEVEL 2 W3			11-Feb-15	270	Ш.	I LAYOUT & CONTROL - LEVEL 2 W3
	SS-103440	INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 W3		12-Feb-15	26-Feb-15	270	_[]	■ INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 W3
	SS-103460	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - W3			19-Mar-15	270		SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - W3
	W3 BUS DEC	CK - DECK PHASE - CONC/MEP/CLIPS/SOFP	97	23-Dec-14	14-May-15	235		
	SS-103520	DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK W3	10	23-Dec-14	09-Jan-15	180		DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK W3
	SS-103540	REBAR & MEP - BUS LEVEL W3	15	27-Jan-15	17-Feb-15	180		■ REBAR & MEP - BUS LEVEL W3

EXHIBIT I

								JOINT VENTURE
Act	ivity ID	Activity Name	OD	Start	Finish	TF		2013 2014 2015 2016 2017 2018 9
							JNF	DJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASOND
	SS-103560	POUR SLAB ON METAL DECK - BUS LEVEL W3		18-Feb-15	19-Feb-15	180	_	I POUR SLAB ON METAL DECK - BUS LEVEL W3
	SS-305070	CURE 10" SLAB - BUS DECK W3		20-Feb-15	31-Mar-15	235	_	CURE 10" SLAB - BUS DECK W3
Ш	SS-305170	POUR 4" COMPOSITE SLAB - BUS DECK W3	_	01-Apr-15	02-Apr-15	235	_	I POUR 4" COMPOSITE SLAB - BUS DECK W3
	SS-103580	LAYOUT & CONTROL - BUS LEVEL W3		03-Apr-15	09-Apr-15	235	_	LAYOUT & CONTROL - BUS LEVEL W3
	SS-103600	INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL W3		10-Apr-15	23-Apr-15	235		■ INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL W3
Ш	SS-103620	SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - W3	15	24-Apr-15	14-May-15	235		SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - W3
Ш	W3 ROOF DE	ECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	34	12-Jan-15	02-Mar-15	238		
	SS-103680	DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK W3	10	12-Jan-15	26-Jan-15	180	_	■ DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK W3
	SS-103700	REBAR & MEP - ROOF LEVEL W3	15	27-Jan-15	17-Feb-15	182		REBAR & MEP - ROOF LEVEL W3
	SS-103720	POUR SLAB ON METAL DECK - ROOF LEVEL W3	2	20-Feb-15	23-Feb-15	180		I POUR SLAB ON METAL DECK - ROOF LEVEL W3
	SS-103740	LAYOUT & CONTROL - ROOF W3	5	24-Feb-15	02-Mar-15	238		■ LAYOUT & CONTROL - ROOF W3
Ш	W2 ERECT ST	TRUCT STEEL (BUILDING LINES 3 - 5)	292	17-Apr-14	22-Jun-15	245		
	SS-102020	REMOVE TRESTLE - W2	5	02-Oct-14	08-Oct-14	42		I REMOVE TRESTLE - W2
	SS-102040	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) - W2	20	09-Oct-14	06-Nov-14	42		STEEL ERECTION, SPREAD TACK DECK (BG/NODES/AG STR.) - W2
	SS-102060	PLUMB/LINE - W2	20	07-Nov-14	08-Dec-14	50		PLUMB/LINE - W2
	SS-318440	STRUCTURAL STEEL WELDING W2	35	07-Nov-14	31-Dec-14	50		STRUCTURAL STEEL WELDING W2
Ш	□ W2 GROUND	LEVEL - DECK PHASE - CONC/MEP/CLIPS/SOFP	247	17-Apr-14	16-Apr-15	290		
Ш	BG-181200	WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 2	15	17-Apr-14	07-May-14	448		■ WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 2
Ш	■ BG-181300	WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 2	_	01-May-14	21-May-14	448		WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 2
	■ BG-181400	WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 2		15-May-14	06-Jun-14	448	-	■ WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 2
	SS-102160	DECKING/CLOSURE MTL/NELSON STUDS - GROUND W2	_	05-Jan-15	16-Jan-15	149	+	DECKING/CLOSURE MTL/NELSON STUDS - GROWND W2
	SS-102140	EYEBROW FORMWORK - GROUND W2		07-Jan-15	21-Jan-15	306	-	EYEBROW FORMWORK - GROUND W2
	SS-102180	REBAR & MEP: EYEBROW & DECK - GROUND W2		03-Feb-15	24-Feb-15	288	-	■ REBAR & MEP: EYEBROW & DECK - GROUND W2
	SS-102200	POUR EYEBROW & METAL DECK - GROUND W2		25-Feb-15	26-Feb-15	288	-	I POUR EYEBROW & METAL DECK - GROUND W2
	SS-102200	LAYOUT & CONTROL - GROUND W2	_	27-Feb-15	05-Mar-15	290	-	LAYOUT & CONTROL - GROUND W2
Н	SS-102240	CURE & STRIP EYEBROW - GROUND W2		27-Feb-15	19-Mar-15	310	-	CURE & STRIP EYEBROW - GROUND W2
	SS-102240	INSTALL TRACK, CLIPS & HANGERS - GROUND W2	_	06-Mar-15	19-Mar-15	290	-	INSTALL TRACK, CLIPS & HANGERS - GROUND W2
Н	SS-102280	SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - W2		20-Mar-15	09-Apr-15	290	-	SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - W2
	SS-102280	FORM AND PLACE CURBS W2			16-Apr-15	290	-	FORM AND PLACE CURBS W2
				10-Apr-15 20-Jan-15	23-Apr-15	285		FORM AND PLAGE CORBS WZ
		DECK - DECK PHASE - CONC/MEP/CLIPS/SOFP		_				B DEGIVING OF COLUMN ATTIMET CONTACTION OF THE CAME
	SS-102360	DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 W2		20-Jan-15	02-Feb-15	149	-	DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 W2
	SS-102380	REBAR & MEP - LEVEL 2 W2		18-Feb-15	10-Mar-15	165	_	REBAR & MEP - LEVEL 2 W2
	SS-102400	POUR SLAB ON METEAL DECK - LEVEL 2 W2	_	11-Mar-15	12-Mar-15	165	_	I POUR SLAB ON METEAL DECK - LEVEL 2 W2
	SS-102420	LAYOUT & CONTROL - LEVEL 2 W2	5	13-Mar-15	19-Mar-15	285	_	■ LAYOUT & CONTROL - LEVEL 2 W2
	SS-102440	INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 W2		20-Mar-15	02-Apr-15	285	-	INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 W2
	SS-102460	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - W2		03-Apr-15	23-Apr-15	285		SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - W2
		CK - DECK PHASE - CONC/MEP/CLIPS/SOFP		03-Feb-15	<u> </u>	210		
		DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK W2	-	_	17-Feb-15	157	_	DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK W2
		REBAR & MEP - BUS LEVEL W2		04-Mar-15	24-Mar-15	157	_	REBAR & MEP - BUS LEVEL W2
		POUR SLAB ON METAL DECK - BUS LEVEL W2		25-Mar-15	26-Mar-15	157		I POUR SLAB ON METAL DECK - BUS LEVEL W2
	SS-305270	CURE 10" SLAB - BUS DECK W2		27-Mar-15	05-May-15	210		CURE 10" SLAB - BUS DECK W2
		POUR 4" COMPOSITE SLAB - BUS DECK W2		06-May-15	07-May-15	210	_	I POUR 4" COMPOSITE SLAB - BUS DECK W2
		LAYOUT & CONTROL - BUS LEVEL W2		-	14-May-15	210		I LAYOUT & CONTROL - BUS LEVEL W2
		INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL W2	_	15-May-15		210		■ INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL W2
	SS-102620	SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - W2	15	02-Jun-15	22-Jun-15	210		SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - W2
	W2 ROOF DE	ECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	34	18-Feb-15	06-Apr-15	213		
	SS-102680	DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK W2	10	18-Feb-15	03-Mar-15	157		■ DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK W2
	SS-102700	REBAR & MEP - ROOF LEVEL W2	15	04-Mar-15	24-Mar-15	159		■ REBAR & MEP - ROOF LEVEL W2
	SS-102720	POUR SLAB ON METAL DECK - ROOF LEVEL W2	2	27-Mar-15	30-Mar-15	157		I POUR SLAB ON METAL DECK - ROOF LEVEL W2
	SS-102740	LAYOUT & CONTROL - ROOF W2	5	31-Mar-15	06-Apr-15	213		■ LAYOUT & CONTROL - ROOF W2
	W1 ERECT ST	TRUCT STEEL (BUILDING LINES 1 - 3)	247	29-Jul-14	28-Jul-15	250		
	SS-101020	REMOVE TRESTLE W1	5	07-Nov-14	13-Nov-14	42		■ REMOVE TRESTLE W1
	SS-101040	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) W1	20	14-Nov-14	15-Dec-14	42		STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) W1

EXHIBIT I

UEBCOR OBAYASH

				1007.1	CONCLI			JOINT VENTURE
Activ	rity ID	Activity Name	OD	Start	Finish	TF		2013 2014 2015 2016 2017 2018 9
							DNC	JFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJ
	SS-101060	PLUMB/LINE W1	20	16-Dec-14	16-Jan-15	42		PLUMB/LINE W1
	SS-318460	STRUCTURAL STEEL WELDING W1	35	16-Dec-14	09-Feb-15	42		STRUCTURAL STEEL WELDING W1
	₩1 GROUND	LEVEL - DECK PHASE - CONC/MEP/CLIPS/SOFP	202	29-Jul-14	21-May-15	295		
	BG-178200	WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 1	20	29-Jul-14	25-Aug-14	375		■ WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 1
		WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 1	_	19-Aug-14	10-Sep-14	375		■ WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 1
		WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 1	-	04-Sep-14	24-Sep-14	375		■ WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 1
		DECKING/CLOSURE MTL/NELSON STUDS - GROUND W1		10-Feb-15	24-Feb-15	134		DECKING/CLOSURE MTL/NELSON STUDS - GROUND W1
		EYEBROW FORMWORK - GROUND W1	-	12-Feb-15	26-Feb-15	283		EYEBROW FORMWORK - GROUND W1
					-			
		REBAR & MEP: EYEBROW & DECK - GROUND W1	-	11-Mar-15	31-Mar-15	265		REBAR & MEP: EYEBROW & DECK - GROUND W1
		POUR EYEBROW & METAL DECK - GROUND W1	-	01-Apr-15	02-Apr-15	265		I POUR EYEBROW & METAL DECK - GROUND W1
		LAYOUT & CONTROL - GROUND W1		03-Apr-15	09-Apr-15	265		LAYOUT & CONTROL - GROUND W1
		CURE & STRIP EYEBROW - GROUND W1	_	03-Apr-15	23-Apr-15	315		CURE & STRIP EYEBROW - GROUND W1
		INSTALL TRACK, CLIPS & HANGERS - GROUND W1	_	10-Apr-15	23-Apr-15	265		INSTALL TRACK, CLIPS & HANGERS - GROUND W1
		SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - W1	15	24-Apr-15	14-May-15	265		■ SPRAY ON FIREPROOFING - UNDERSID® OF LVL 2 - W1
	SS-101300	FORM AND PLACE CURBS W1	5	15-May-15	21-May-15	265		■ FORM AND PLACE CURBS W1
	W1 LEVEL 2 I	DECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	67	25-Feb-15	01-Jun-15	260		
	SS-101360	DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 W1	10	25-Feb-15	10-Mar-15	134		■ DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 W1
	SS-101380	REBAR & MEP - LEVEL 2 W1	15	25-Mar-15	14-Apr-15	142		■ REBAR & MEP - LEVEL 2 W1
	SS-101400	POUR SLAB ON METAL DECK - LEVEL 2 W1	2	15-Apr-15	16-Apr-15	142		I POUR SLAB ON METAL DECK - LEVEL 2 W
	SS-101420	LAYOUT & CONTROL - LEVEL 2 W1	5	17-Apr-15	23-Apr-15	260		■ LAYOUT & CONTROL - LEVEL 2 W1
	SS-101440	INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 W1	10	24-Apr-15	07-May-15	260		■ INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 W1
	SS-101460	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - W1	15	08-May-15	01-Jun-15	260		■ SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - W1
		K - DECK PHASE - CONC/MEP/CLIPS/SOFP		,	28-Jul-15	185		
		DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK W1			24-Mar-15	134		■ DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK W1
		REBAR & MEP - BUS LEVEL W1	-	08-Apr-15	28-Apr-15	134		REBAR & MEP - BUS LEVEL W1
		POUR SLAB ON METAL DECK - BUS LEVEL W1	_	29-Apr-15	30-Apr-15	134		POUR SLAB ON METAL DECK - BUS LEVEL W1
		CURE 10" SLAB - BUS DECK W1	_	01-May-15	11-Jun-15	185		CURE 10" SLAB - BUS DECK W1
		POUR 4" COMPOSITE SLAB - BUS DECK W1	-			185		POUR 4" COMPOSITE SLAB - BUS DECK W1
		LAYOUT & CONTROL - BUS LEVEL W1	_	12-Jun-15	15-Jun-15			LAYOUT & CONTROL - BUS LEVEL W1
			-	16-Jun-15	22-Jun-15	185		
		INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL W1	_	23-Jun-15	07-Jul-15	185		INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL W1
		SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - W1		08-Jul-15	28-Jul-15	185		SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - W1
		CK - DECK PHASE - CONC/MEP/CLIPS/SOFP		25-Mar-15	11-May-15	200		
		DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK W1			07-Apr-15	134		■ DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK W1
	SS-101700	REBAR & MEP - ROOF LEVEL W1	15	08-Apr-15	28-Apr-15	136		REBAR & MEP - ROOF LEVEL W1
	SS-101720	POUR SLAB ON METAL DECK - ROOF LEVEL W1	2	01-May-15	04-May-15	134		I POUR SLAB ON METAL DECK - ROOF LEVEL W1
	SS-101740	LAYOUT & CONTROL - ROOF W1	5	05-May-15	11-May-15	200		LAYOUT & CONTROL - ROOF W1
	WEST ROOFT	OP RAIL CRANE	377	08-May-15	11-Nov-16	232		
	RC-100100	INSTALL CRANE SUPPORTS / RAILS - WEST	20	08-May-15	08-Jun-15	134		■ INSTALL CRANE SUPPORTS / RAILS - WEST
	RC-100200	ERECT RAIL CRANE - WEST	10	09-Jun-15	22-Jun-15	257		■ ERECT RAIL CRANE - WEST
	RC-100700	ERECT PLATFORM AT LINE 3 (GROUND TO BUS LEVEL)	15	23-Jun-15	14-Jul-15	273		■ ERECT PLATFORM AT LINE 3 (GROUND TO BUS LEVEL)
	RC-100300	RAIL CRANE IN USE (LOE) - WEST	312	23-Jun-15	22-Sep-16	155		RAIL CRANE IN USE (LOE) - WEST
	RC-100400	DISMANTLE RAIL CRANE - WEST	10	23-Sep-16	06-Oct-16	155		■ DISMANTLE RAIL CRANE - WEST
	RC-100800	DISMANTLE PLATFORM AT LINE 3 (GROUND TO BUS LEVEL) - WEST	10	23-Sep-16	06-Oct-16	155		■ DISMANTLE PLATFORM AT LINE 3 (GROUND TO BUS LEV
	RC-100500	REMOVE SUPPORTS / RAIL - WEST	10	07-Oct-16	21-Oct-16	232		■ REMOVE SUPPORTS / RAIL - WEST
		PATCH ROOF - WEST		24-Oct-16	11-Nov-16	232		■ PATCH ROOF - WEST
		E (BUILDING LINES 10 - 25)		25-Mar-14	10-May-17	110		
		RUCT STEEL(BUILDING LINES 10 - 11)		25-Mar-14	12-Jan-15	496		
	_	REMOVE TRESTLE C1		25-Mai-14				■ REMOVE TRESTLE C1
				· ·	01-May-14	23		STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) C1
		STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) C1		06-Jun-14	19-Jun-14	0		
		PLUMB/LINE C1		20-Jun-14	03-Jul-14	61		PLUMB/LINE C1
		STRUCTURAL STEEL WELDING C1		24-Jun-14	18-Jul-14	61		STRUCTURAL STEEL WELDING C1
		LEVEL - DECK PHASE - CONC/MEP/CLIPS/SOFP			31-Oct-14	541		
	■ BG-148000	WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 4	15	25-Mar-14	14-Apr-14	226		■ WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 4

EXHIBIT I

ERCOR OBAYASHI

				1007.1	CONCLI			JOINT VENTURE
Activity ID		Activity Name	OD	Start	Finish	TF		2013 2014 2015 2016 2017 2018
							DND	DJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASOND
	■ BG-148200	WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 4	15	08-Apr-14	28-Apr-14	226		■ WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 4
	■ BG-148300	WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 4	15	22-Apr-14	12-May-14	226		■ WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 4
	SS-201140	EYEBROW FORMWORK - GROUND C1	10	21-Jul-14	01-Aug-14	180		■ EYEBROW FORMWORK - GROUND C1
	SS-201160	DECKING/CLOSURE MTL/NELSON STUDS - GROUND C1	10	21-Jul-14	01-Aug-14	160		■ DECKING/CLOSURE MTL/NELSON STUDS - GROUND C1
	SS-201180	REBAR & MEP: EYEBROW & DECK - GROUND C1	15	18-Aug-14	09-Sep-14	160		■ REBAR & MEP: EYEBROW & DE¢K - GROUND C1
	SS-201200	POUR EYEBROW & METAL DECK - GROUND C1	2	10-Sep-14	11-Sep-14	160		I POUR EYEBROW & METAL DECK - GROUND C1
	SS-201220	LAYOUT & CONTROL - GROUND C1	5	12-Sep-14	18-Sep-14	541		LAYOUT & CONTROL - GROUND C1
	SS-201240	CURE & STRIP EYEBROW - GROUND C1	15	12-Sep-14	02-Oct-14	160		□ CURE & STRIP EYEBROW - GROUND C1
	SS-201260	INSTALL TRACK, CLIPS & HANGERS - GROUND C1	10	19-Sep-14	02-Oct-14	541		■ INSTALL TRACK, CLIPS & HANGERS - GROUND C1
	SS-201280	SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - C1	15	03-Oct-14	24-Oct-14	541		■ SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - C1
	SS-201300	FORM AND PLACE CURBS C1	5	27-Oct-14	31-Oct-14	541		■ FORM AND PLACE CURBS C1
		DECK - DECK PHASE - CONC/MEP/CLIPS/SOFP		04-Aug-14	07-Nov-14	366		
	SS-201360	DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 C1		04-Aug-14	15-Aug-14	160	•	■ DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 C1
	SS-201380	REBAR & MEP - LEVEL 2 C1		03-Sep-14	23-Sep-14	226	-	REBAR & MEP - LEVEL 2 C1
	SS-201300	POUR SLAB ON METAL DECK - LEVEL 2 C1		24-Sep-14	25-Sep-14 25-Sep-14	226	\blacksquare	I POUR SLAB ON METAL DECK - LEVEL 2 C1
	SS-201400	LAYOUT & CONTROL - LEVEL 2 C1		<u>'</u>	02-Oct-14	366	-	LAYOUT & CONTROL - LEVEL 2 C1
				26-Sep-14	17-Oct-14	366	-	■ INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 C1
	SS-201440	INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 C1		03-Oct-14			-	
	SS-201460	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - C1		20-Oct-14	07-Nov-14	366		SPRAY ON FIREPROOFING UNDERSIDE OF BUS DECK - C1
		K - DECK PHASE - CONC/MEP/CLIPS/SOFP		18-Aug-14	12-Jan-15	226		
	SS-201520	DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK C1		18-Aug-14	02-Sep-14	218	-	DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK C1
	SS-201540	REBAR & MEP - BUS LEVEL C1		17-Sep-14	07-Oct-14	218	-	REBAR & MEP - BUS LEVEL C1
	SS-201560	POUR SLAB ON METAL DECK - BUS LEVEL C1		08-Oct-14	09-Oct-14	218	_	I POUR SLAB ON METAL DECK - BUS LEVEL C1
	SS-305670	CURE 10" SLAB - BUS DECK C1	28	10-Oct-14	19-Nov-14	226	_	GURE 10" SLAB - BUS DECK C1
	SS-305770	POUR 4" COMPOSITE SLAB - BUS DECK C1	2	20-Nov-14	21-Nov-14	226		I POUR 4" COMPOSITE SLAB - BUS DECK C1
	SS-201580	LAYOUT & CONTROL - BUS LEVEL C1	5	24-Nov-14	02-Dec-14	226		LAYOUT & CONTROL - BUS LEVEL C1
	SS-201600	INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL C1	10	03-Dec-14	16-Dec-14	226		■ INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL Q1
	SS-201620	SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - C1	15	17-Dec-14	12-Jan-15	226		SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - C1
To the second	L C1 ROOF DE	CK - DECK PHASE - CONC/MEP/CLIPS/SOFP	34	03-Sep-14	21-Oct-14	254		
	SS-201680	DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK C1	10	03-Sep-14	16-Sep-14	218		■ DECKING/CLOSURE MTL/NELSØN STUDS - ROOF DECK C1
	SS-201700	REBAR & MEP - ROOF LEVEL C1	15	17-Sep-14	07-Oct-14	223		■ REBAR & MEP - ROOF LEVEL C1
	SS-201720	POUR SLAB ON METAL DECK - ROOF LEVEL C1	2	10-Oct-14	14-Oct-14	221		■ POUR SLAB ON METAL DECK - ROOF LEVEL C1
	SS-201740	LAYOUT & CONTROL - ROOF C1	5	15-Oct-14	21-Oct-14	254		■ LAYOUT & CONTROL - ROOF C1
	C2 ERECT ST	RUCT STEEL (BUILDING LINES 11 - 13)	179	20-Jun-14	13-Mar-15	454		
	SS-202020	REMOVE TRESTLE C2	7	20-Jun-14	30-Jun-14	0	11	■ REMOVE TRESTLE C2
	SS-202040	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) C2	20	01-Jul-14	29-Jul-14	0		STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) C2
	SS-202060	PLUMB/LINE C2		30-Jul-14	26-Aug-14	53	1	PLUMB/LINE C2
		STRUCTURAL STEEL WELDING C2		30-Jul-14	18-Sep-14	53	1	STRUCTURAL STEEL WELDING C2
		LEVEL - DECK PHASE - CONC/MEP/CLIPS/SOFP		19-Sep-14	07-Jan-15	499		
		EYEBROW FORMWORK - GROUND C2		19-Sep-14		186		■ EYEBROW FORMWORK - GROUND C2
		DECKING/CLOSURE MTL/NELSON STUDS - GROUND C2		19-Sep-14	02-Oct-14 02-Oct-14	160	+	DECKING/CLOSURE MTL/NELSON STUDS - GROUND C2
		REBAR & MEP: EYEBROW & DECK - GROUND C2		<u> </u>	02-Oct-14 07-Nov-14		-	■ DECKING/CLOSURE MIL/NELSON STUDS - GROUND C2 ■ REBAR & MEP: EYEBROW & DECK - GROUND C2
	SS-202180			20-Oct-14		166	-	
	SS-202200	POUR EYEBROW & METAL DECK - GROUND C2		10-Nov-14	11-Nov-14	166	-	POUR EYEBROW & METAL DECK - GROUND C2
	SS-202220	LAYOUT & CONTROL - GROUND C2		12-Nov-14	18-Nov-14	499	-	LAYOUT & CONTROL - GROUND C2
	SS-202240	CURE & STRIP EYEBROW - GROUND C2		12-Nov-14	04-Dec-14	166	+	CURE & STRIP EYEBROW - GROUND C2
	SS-202260	INSTALL TRACK, CLIPS & HANGERS - GROUND C2		19-Nov-14	04-Dec-14	499	4	INSTALL TRACK, CLIPS & HANGERS - GROUND C2
	SS-202280	SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - C2		05-Dec-14	29-Dec-14	499	-	SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - C2
		FORM AND PLACE CURBS C2		30-Dec-14	07-Jan-15	499		FORM AND PLACE CURBS C2
		DECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	67	03-Oct-14	14-Jan-15	324		
	SS-202360	DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 C2	10	03-Oct-14	17-Oct-14	160		■ DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 C2
	SS-202380	REBAR & MEP - LEVEL 2 C2	15	03-Nov-14	21-Nov-14	186		■ REBAR & MEP - LEVEL 2 C2
	SS-202400	POUR SLAB ON METEAL DECK - LEVEL 2 C2	2	24-Nov-14	25-Nov-14	186		I POUR SLAB ON METEAL DECK - LEVEL 2 C2
	SS-202420	LAYOUT & CONTROL - LEVEL 2 C2	5	26-Nov-14	04-Dec-14	324		■ LAYOUT & CONTROL - LEVEL 2 C2
6	SS-202440	INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 C2	10	05-Dec-14	18-Dec-14	324	Ш	■ INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 C2

Print Date: 29-Oct-12

EXHIBIT I

EECOR OBAYASHI

			1607.1	CONCEP	1 36	טעשו	JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF		2013 2014 2015 2016 2017 2018 9
						DNC	OJEMAMJJASONOJEMAMJJASONOJEMAMJJASONOJEMAMJJASONOJEMAMJJASONOJEMAMJJASONOJEMAMJJASONOJ
SS-202460	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - C2	15	19-Dec-14	14-Jan-15	324		SPRAY ON FIREPROOFING - UNDERSIDE OF BU\$ DECK - C2
C2 BUS DEC	K - DECK PHASE - CONC/MEP/CLIPS/SOFP	97	20-Oct-14	13-Mar-15	184		
SS-202520	DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK C2	10	20-Oct-14	31-Oct-14	178		■ DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK C2
SS-202540	REBAR & MEP - BUS LEVEL C2	15	17-Nov-14	09-Dec-14	178		REBAR & MEP - BUS LEVEL C2
SS-202560	POUR SLAB ON METAL DECK - BUS LEVEL C2	2	10-Dec-14	11-Dec-14	178		I POUR SLAB ON METAL DECK - BUS LEVEL C2
SS-305870	CURE 10" SLAB - BUS DECK C2	28	12-Dec-14	27-Jan-15	184		CURE 10" SLAB - BUS DECK C2
SS-305970	POUR 4" COMPOSITE SLAB - BUS DECK C2	2	28-Jan-15	29-Jan-15	184		I POUR 4" COMPOSITE SLAB - BUS DECK C2
SS-202580	LAYOUT & CONTROL - BUS LEVEL C2	5	30-Jan-15	05-Feb-15	184		■ LAYOUT & CONTROL - BUS LEVEL C2
SS-202600	INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL C2	10	06-Feb-15	20-Feb-15	184		■ INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL C2
SS-202620	SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK C2	15	23-Feb-15	13-Mar-15	184		■ SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK C2
C2 ROOF DE	CK - DECK PHASE - CONC/MEP/CLIPS/SOFP	34	03-Nov-14	22-Dec-14	187		
SS-202680	DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK C2	10	03-Nov-14	14-Nov-14	178		■ DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK C2
SS-202700	REBAR & MEP - ROOF LEVEL C2	15	17-Nov-14	09-Dec-14	183		REBAR & MEP - ROOF LEVEL C2
SS-202720	POUR SLAB ON METAL DECK - ROOF LEVEL C2	2	12-Dec-14	15-Dec-14	181		I POUR SLAB ON METAL DECK - ROOF LEVEL C2
SS-202740	LAYOUT & CONTROL - ROOF C2	5	16-Dec-14	22-Dec-14	187		I LAYOUT & CONTROL - ROOF C2
□ C3 ERECT S1	TRUCT STEEL (BUILDING LINES 13 - 15)	250	15-Apr-14	17-Apr-15	429		
SS-203020	REMOVE TRESTLE C3	5	30-Jul-14	05-Aug-14	0		■ REMOVE TRESTLE C3
SS-203040	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) C3	20	06-Aug-14	04-Sep-14	0		STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) C3
SS-203060	PLUMB/LINE C3	_	05-Sep-14	02-Oct-14	45		PLUMB/LINE C3
SS-318520	STRUCTURAL STEEL WELDING C3		05-Sep-14	24-Oct-14	45		STRUCTURAL STEEL WELDING C3
□ C3 GROUND	LEVEL - DECK PHASE - CONC/MEP/CLIPS/SOFP		15-Apr-14	12-Feb-15	474		
BG-151200	WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 5	15	15-Apr-14	05-May-14	263		■ WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 5
■ BG-151300	WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 5		29-Apr-14	19-May-14	263		■ WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 5
■ BG-151400	WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 5	_	13-May-14	04-Jun-14	263		■ WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 5
SS-203140	EYEBROW FORMWORK - GROUND C3		27-Oct-14	07-Nov-14	165		■ EYEBROW FORMWORK - GROUND C3
SS-203160	DECKING/CLOSURE MTL/NELSON STUDS - GROUND C3		27-Oct-14	07-Nov-14	145		■ DECKING/CLOSURE MTL/NELSON STUDS - GROUND ¢3
SS-203180	REBAR & MEP: EYEBROW & DECK - GROUND C3	15	24-Nov-14	16-Dec-14	145		REBAR & MEP: EYEBROW & DECK - GROUND C3
SS-203200	POUR EYEBROW & METAL DECK - GROUND C3	2	17-Dec-14	18-Dec-14	145		I POUR EYEBROW & METAL DECK - GROUND C3
SS-203220	LAYOUT & CONTROL - GROUND C3	5	19-Dec-14	29-Dec-14	474		LAYOUT & CONTROL - GROUND C3
SS-203240	CURE & STRIP EYEBROW - GROUND C3	15	19-Dec-14	14-Jan-15	145		□ CURE & STRIP EYEBROW - GROUND C3
SS-203260	INSTALL TRACK, CLIPS & HANGERS - GROUND C3	10	30-Dec-14	14-Jan-15	474		■ INSTALL TRACK, CLIPS & HANGERS - GROUND C3
SS-203280	SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - C3	15	15-Jan-15	05-Feb-15	474		■ SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - C3
SS-203300	FORM AND PLACE CURBS C3	5	06-Feb-15	12-Feb-15	474		■ FORM AND PLACE CURBS C3
C3 LEVEL 2	DECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	67	10-Nov-14	20-Feb-15	299		
SS-203360	DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 C3	10	10-Nov-14	21-Nov-14	145		■ DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 C3
SS-203380	REBAR & MEP - LEVEL 2 C3	15	10-Dec-14	05-Jan-15	163		REBAR & MEP - LEVEL 2 C3
SS-203400	POUR SLAB ON METAL DECK - LEVEL 2 C3	2	06-Jan-15	07-Jan-15	163		I POUR SLAB ON METAL DECK - LEVEL 2 C3
SS-203420	LAYOUT & CONTROL - LEVEL 2 C3	5	08-Jan-15	14-Jan-15	299		■ LAYOUT & CONTROL - LEVEL 2 C3
SS-203440	INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 C3	10	15-Jan-15	29-Jan-15	299		■ INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 C3
SS-203460	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - C3	15	30-Jan-15	20-Feb-15	299		■ SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - C3
C3 BUS DEC	K - DECK PHASE - CONC/MEP/CLIPS/SOFP	97	24-Nov-14	17-Apr-15	159		
SS-203520	DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK C3	10	24-Nov-14	09-Dec-14	155		DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK C3
SS-203540	REBAR & MEP - BUS LEVEL C3	15	24-Dec-14	20-Jan-15	155		REBAR & MEP - BUS LEVEL C3
SS-203560	POUR SLAB ON METAL DECK - BUS LEVEL C3	2	21-Jan-15	22-Jan-15	155		I POUR SLAB ON METAL DECK - BUS LEVEL C3
SS-306070	CURE 10" SLAB - BUS DECK C3	28	23-Jan-15	04-Mar-15	159		CURE 10" SLAB - BUS DECK C3
SS-306170	POUR 4" COMPOSITE SLAB - BUS DECK C3	2	05-Mar-15	06-Mar-15	159		I POUR 4" COMPOSITE SLAB - BUS DECK C3
SS-203580	LAYOUT & CONTROL - BUS LEVEL C3	5	09-Mar-15	13-Mar-15	159		
SS-203600	INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL C3	10	16-Mar-15	27-Mar-15	159		■ INSTALL TRACK, ¢LIPS & HANGERS - BUS LEVEL C3
SS-203620	SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - C3	15	30-Mar-15	17-Apr-15	159		■ SPRAY ON FIRE PROOFING - UNDERSIDE OF ROOF DECK - C3
C3 ROOF DE	CK - DECK PHASE - CONC/MEP/CLIPS/SOFP	34	10-Dec-14	02-Feb-15	162		
SS-203680	DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK C3	10	10-Dec-14	23-Dec-14	155		■ DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK C3
SS-203700	REBAR & MEP - ROOF LEVEL C3	15	24-Dec-14	20-Jan-15	160		REBAR & MEP - ROOF LEVEL C3
SS-203720	POUR SLAB ON METAL DECK - ROOF LEVEL C3	2	23-Jan-15	26-Jan-15	158		I POUR SLAB ON METAL DECK - ROOF LEVEL C3

EXHIBIT I

ERCOR OBAYASHI

			1607.1	CONCEP	і эсп	בטנ	JLE	JOINT VENTURE
ctivity ID	Activity Name	OD	Start	Finish	TF		2013 2014	2015 2016 2017 2018
						JNC	DJFMAMJJASONDJFMAMJJASONC	DJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASO
SS-203740	LAYOUT & CONTROL - ROOF C3	5	27-Jan-15	02-Feb-15	162			LAYOUT & CONTROL - ROOF C3
G4 ERECT S7	TRUCT STEEL (BUILDING LINES 15 - 17)	262	02-May-14	26-May-15	404	ш		
SS-204020	REMOVE TRESTLE C4	5	05-Sep-14	11-Sep-14	0	11	1 REMO	OVE TRESTLE C4
SS-204040	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) C4	20	12-Sep-14	09-Oct-14	0		■ STE	EEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) C4
SS-204060	PLUMB/LINE C4	20	10-Oct-14	07-Nov-14	37		■ P	PLUMB/LINE C4
SS-318540	STRUCTURAL STEEL WELDING C4	35	10-Oct-14	02-Dec-14	37			STRUCTURAL STEEL WELDING C4
C4 GROUND	LEVEL - DECK PHASE - CONC/MEP/CLIPS/SOFP	217	02-May-14	20-Mar-15	449			
■ BG-154200	WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 6	15	02-May-14	22-May-14	278		■ WALL WATER	RPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 6
■ BG-154300	WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 6	15	16-May-14	09-Jun-14	278	11	■ WALL REBA	R - LOWER CONCOURSE 2ND LIFT - AREA 6
■ BG-154400	WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 6	15	03-Jun-14	23-Jun-14	278		■ WALL FORI	M AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 6
SS-204160	DECKING/CLOSURE MTL/NELSON STUDS - GROUND C4	10	03-Dec-14	16-Dec-14	132			DECKING/CLOSURE MTL/NELSON STUDS - GROUND C4
SS-204140	EYEBROW FORMWORK - GROUND C4	10	05-Dec-14	18-Dec-14	166			EYEBROW FORMWORK - GROUND C4
SS-204180	REBAR & MEP: EYEBROW & DECK - GROUND C4	15	06-Jan-15	27-Jan-15	148			REBAR & MEP: EYEBROW & DECK - GROUND C4
SS-204200	POUR EYEBROW & METAL DECK - GROUND C4	2	28-Jan-15	29-Jan-15	148			I POUR EYEBROW & METAL DECK - GROUND C4
SS-204220	LAYOUT & CONTROL - GROUND C4	5	30-Jan-15	05-Feb-15	449	1		LAYOUT & CONTROL - GROUND C4
SS-204240	CURE & STRIP EYEBROW - GROUND C4	15	30-Jan-15	20-Feb-15	469	11		■ CURE & STRIP EYEBROW - GROUND C4
SS-204260	INSTALL TRACK, CLIPS & HANGERS - GROUND C4	10	06-Feb-15	20-Feb-15	449			■ INSTALL TRACK, CLIPS & HANGERS - GROUND C4
SS-204280	SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - C4	15	23-Feb-15	13-Mar-15	449			SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - C4
SS-204300	FORM AND PLACE CURBS C4	5	16-Mar-15	20-Mar-15	449	11		I FORM AND PLACE CURBS C4
C4 LEVEL 2	DECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	67	17-Dec-14	27-Mar-15	274			
SS-204360	DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 C4	10	17-Dec-14	05-Jan-15	132			DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 C4
SS-204380	REBAR & MEP - LEVEL 2 C4	15	21-Jan-15	10-Feb-15	140			REBAR & MEP - LEVEL 2 C4
SS-204400	POUR SLAB ON METAL DECK - LEVEL 2 C4		11-Feb-15	12-Feb-15	140	1		I POUR SLAB ON METAL DECK - LEVEL 2 C4
SS-204420	LAYOUT & CONTROL - LEVEL 2 C4	5	13-Feb-15	20-Feb-15	274			LAYOUT & CONTROL - LEVEL 2 C4
SS-204440	INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 C4	10	23-Feb-15	06-Mar-15	274			■ INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 C4
SS-204460	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - C4	15	09-Mar-15	27-Mar-15	274			SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - C4
C4 BUS DEC	CK - DECK PHASE - CONC/MEP/CLIPS/SOFP	97	06-Jan-15	26-May-15	134			
SS-204520	DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK C4	10	06-Jan-15	20-Jan-15	132	1		■ DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK C4
SS-204540	REBAR & MEP - BUS LEVEL C4	15	04-Feb-15	25-Feb-15	132			REBAR & MEP - BUS LEVEL C4
SS-204560	POUR SLAB ON METAL DECK - BUS LEVEL C4	2	26-Feb-15	27-Feb-15	132			I POUR SLAB ON METAL DECK - BUS LEVEL C4
SS-306270	CURE 10" SLAB - BUS DECK C4	28	02-Mar-15	08-Apr-15	134			CURE 10" SLAB - BUS DECK C4
SS-306370	POUR 4" COMPOSITE SLAB - BUS DECK C4	2	09-Apr-15	10-Apr-15	134			I POUR 4" COMPOSITE SLAB - BUS DECK C4
SS-204580	LAYOUT & CONTROL - BUS LEVEL C4	5	13-Apr-15	17-Apr-15	134			I LAYOUT & CONTROL - BUS LEVEL C4
SS-204600	INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL C4	10	20-Apr-15	01-May-15	134			■ INSTALL TRACK, CLIPS & HANGERS - BU\$ LEVEL C4
SS-204620	SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - C4	15	04-May-15	26-May-15	134			SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - C4
C4 ROOF DE	ECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	34	21-Jan-15	10-Mar-15	137			
SS-204680	DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK C4	10	21-Jan-15	03-Feb-15	132	1		■ DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK C4
SS-204700	REBAR & MEP - ROOF LEVEL C4	15	04-Feb-15	25-Feb-15	137			■ REBAR & MEP - ROOF LEVEL C4
SS-204720	POUR SLAB ON METAL DECK - ROOF LEVEL C4	2	02-Mar-15	03-Mar-15	135	T		I POUR SLAB ON METAL DECK - ROOF LEVEL ¢4
SS-204740	LAYOUT & CONTROL - ROOF C4	5	04-Mar-15	10-Mar-15	137	11		■ LAYOUT & CONTROL - ROOF C4
C5 ERECT ST	TRUCT STEEL (BUILDING LINES 17 - 19)	167	10-Oct-14	16-Jun-15	309			
SS-205020	REMOVE TRESTLE C5	5	10-Oct-14	17-Oct-14	0	11	■ RE	MOVE TRESTLE C5
SS-205040	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) C5	20	20-Oct-14	14-Nov-14	0	1		STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) C5
SS-205060	PLUMB/LINE C5		17-Nov-14	16-Dec-14	29	II		PLUMB/LINE C5
SS-318560	STRUCTURAL STEEL WELDING C5	35	17-Nov-14	12-Jan-15	29			STRUCTURAL STEEL WELDING C5
C5 GROUND	D LEVEL - DECK PHASE - CONC/MEP/CLIPS/SOFP	77	13-Jan-15	01-May-15	339			
SS-205160	DECKING/CLOSURE MTL/NELSON STUDS - GROUND C5	10	13-Jan-15	27-Jan-15	119			■ DECKING/CLOSURE MTL/NELSON STUDS - GROUND C5
SS-205140	EYEBROW FORMWORK - GROUND C5			29-Jan-15	145	1		EYEBROW FORMWORK - GROUND C5
	REBAR & MEP: EYEBROW & DECK - GROUND C5		11-Feb-15	04-Mar-15	127			REBAR & MEP: EYEBROW & DECK - GROUND C5
SS-205180	REBARRA MEL : E LEBROW & DEOR OROGIND 65					-		
SS-205180 SS-205200	POUR EYEBROW & METAL DECK - GROUND C5	2	05-Mar-15	06-Mar-15	127	11		I POUR EYEBROW & METAL DECK - GROUND ¢5
			05-Mar-15 09-Mar-15	06-Mar-15 13-Mar-15	224	1		I LAYOUT & CONTROL - GROUND C5
SS-205200	POUR EYEBROW & METAL DECK - GROUND C5	5	09-Mar-15					

EXHIBIT I



			1607.1	CONCEP	1 2011	EDULE		JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF	2013 2014	2015	2016 2017 2018
						OND JEMAMJJASONO JEMAMJJASONO	JFMAMJJASOND	JFMAMJJASONDJFMAMJJASONDJFMAMJJASOND
SS-205280	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - C5	15	06-Apr-15	24-Apr-15	224			PROOFING - UNDERSIDE OF BUS DECK - C5
SS-205300	FORM AND PLACE CURBS C5	5	27-Apr-15	01-May-15	224		I FORM AND PLA	CE CURBS C5
C5 BUS DE	CK - DECK PHASE - CONC/MEP/CLIPS/SOFP	97	28-Jan-15	16-Jun-15	119			
SS-205520	DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK C5	10	28-Jan-15	10-Feb-15	119		■ DECKING/CLOSURE	MTL/NELSON STUDS - BUS DECK C5
■ SS-205540	REBAR & MEP - BUS LEVEL C5	15	26-Feb-15	18-Mar-15	119		■ REBAR & MEP - BU	S LEVEL C5
■ SS-205560	POUR SLAB ON METAL DECK - BUS LEVEL C5	2	19-Mar-15	20-Mar-15	119		I POUR SLAB ON M	TAL DECK - BUS LEVEL Q5
SS-306470	CURE 10" SLAB - BUS DECK C5	28	23-Mar-15	29-Apr-15	119		CURE 10" SLAB	- BUS DECK C5
SS-306570	POUR 4" COMPOSITE SLAB - BUS DECK C5	2	30-Apr-15	01-May-15	119		I POUR 4" COMP	OSITE SLAB - BUS DECK ¢5
■ SS-205580	LAYOUT & CONTROL - BUS LEVEL C5	5	04-May-15	08-May-15	119		LAYOUT & CON	TROL - BUS LEVEL C5
SS-205600	INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL C5	10	11-May-15	26-May-15	119		■ INSTALL TRA	CK, CLIPS & HANGERS - BUS LEVEL C5
SS-205620	SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - C5	15	27-May-15	16-Jun-15	119		■ SPRAY ON F	IREPROOFING - UNDERSIDE OF ROOF DECK - C5
C5 ROOF D	DECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	34	11-Feb-15	31-Mar-15	122			
SS-205680	DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK C5	10	11-Feb-15	25-Feb-15	119		■ DECKING/CLOSURE	MTL/NELSON STUDS - ROOF DECK C5
SS-205700	REBAR & MEP - ROOF LEVEL C5	15	26-Feb-15	18-Mar-15	124		REBAR & MEP - RO	OF LEVEL C5
SS-205720	POUR SLAB ON METAL DECK - ROOF LEVEL C5	2	23-Mar-15	24-Mar-15	122		I POUR SLAB ON M	ETAL DECK - ROOF LEVEL C5
SS-205740	LAYOUT & CONTROL - ROOF C5	5	25-Mar-15	31-Mar-15	122		■ LAYOUT & CONTE	
	STRUCT STEEL (BUILDING LINES 19 - 21)	285	29-May-14		149			
SS-206001	REMOVE TRESTLE C6	5	17-Nov-14	21-Nov-14	0		REMOVE TRESTLE C6	
SS-206040	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) C6	20	_	23-Dec-14	0	1		AD/TACK DECK (BG/NODES/AG STR.) C6
SS-206060	PLUMB/LINE C6	20		27-Jan-15	21	 	PLUMB/LINE C6	
SS-318580	STRUCTURAL STEEL WELDING C6		24-Dec-14	18-Feb-15	21		STRUCTURAL STEE	WELDING C6
	D LEVEL - DECK PHASE - CONC/MEP/CLIPS/SOFP		29-May-14		179			
BG-157200	WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 7		29-May-14		251	■ WALLWAT	ERPROCEING - LOWER CO	NCOURSE 2ND LIFT - AREA 7
BG-157300	WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 7		12-Jun-14	02-Jul-14	251	I	BAR - LOWER CONCOURSE	
BG-157400	WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 7		26-Jun-14	17-Jul-14	251			DNCOURSE 2ND LIFT - AREA 7
SS-206121	EYEBROW FORMWORK - GROUND C6	10	_	04-Mar-15	108	WALLTO	EYEBROW FORMW	
SS-206140	DECKING/CLOSURE MTL/NELSON STUDS - GROUND C6	10	_	04-Mar-15	88			MTL/NELSON STUDS - GROUND C6
SS-206180	REBAR & MEP: EYEBROW & DECK - GROUND C6	15	_	08-Apr-15	88			YEBROW & DECK - GROUND C6
SS-206200	POUR EYEBROW & METAL DECK - GROUND C6	2		10-Apr-15	88			& METAL DECK - GROUND C6
SS-206240	LAYOUT & CONTROL - GROUND C6	5		17-Apr-15	179			ROL - GROUND C6
SS-206220	CURE & STRIP EYEBROW - GROUND C6		13-Apr-15	01-May-15	88			EYEBROW - GROUND C6
SS-206260	INSTALL TRACK, CLIPS & HANGERS - GROUND C6		20-Apr-15	08-May-15	179			K, CLIPS & HANGERS - GROUND C6
SS-206280	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - C6		11-May-15	-	179			REPROOFING - UNDERSIDE OF BUS DECK - C6
SS-206300	FORM AND PLACE CURBS C6		03-Jun-15	09-Jun-15	179			PLACE CURBS C6
	CK - DECK PHASE - CONC/MEP/CLIPS/SOFP		05-Mar-15		112			
	DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK C6		05-Mar-15		88		■ DECKING/CLOSUE	E MTL/NELSON STUDS - BUS DECK C6
SS-206540	REBAR & MEP - BUS LEVEL C6		02-Apr-15	22-Apr-15	97		REBAR & MEP -	
SS-206560	POUR SLAB ON METAL DECK - BUS LEVEL C6		23-Apr-15	24-Apr-15	97			METAL DECK - BUS LEVEL C6
SS-306670	CURE 10" SLAB - BUS DECK C6		27-Apr-15	05-Jun-15	112			AB - BUS DECK C6
SS-306770	POUR 4" COMPOSITE SLAB - BUS DECK C6		08-Jun-15	09-Jun-15	112			MPOSITE SLAB - BUS DECK C6
SS-206580	LAYOUT & CONTROL - BUS LEVEL C6		10-Jun-15	16-Jun-15	112			ONTROL - BUS LEVEL C6
SS-206600	INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL C6		17-Jun-15	30-Jun-15	112			RACK, CLIPS & HANGERS - BUS LEVEL C6
SS-206620	SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - C6		01-Jul-15	22-Jul-15	112			N FIREPROOFING - UNDERSIDE OF ROOF DECK - C6
	DECK - DECK PHASE - CONC/MEP/CLIPS/SOFP		19-Mar-15		97		SI KAT O	THE ROOF ING STREET OF TOOL DEGREE OF
	DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK C6			_	97		DECKING/CLOSU	RE MTL/NELSON STUDS - ROOF DECK C6
SS-206661			19-Mar-15	01-Apr-15				
SS-206700	REBAR & MEP - ROOF LEVEL C6		02-Apr-15	22-Apr-15	99		REBAR & MEP -	
SS-206720	POUR SLAB ON METAL DECK - ROOF LEVEL C6		27-Apr-15	28-Apr-15	97			METAL DECK - ROOF LEVEL C6
SS-206740	LAYOUT & CONTROL - ROOF C6		29-Apr-15	05-May-15	97		LAYOUT & CON	INUL - ROUF GO
_	STRUCT STEEL (BUILDING LINES 21 - 23)		16-Jun-14	26-Aug-15	289			
SS-207001	REMOVE TRESTLE C7		24-Dec-14	05-Jan-15	0		REMOVE TRESTLE C7	DEAD TAOK DEOK (DO NIGOEO AO OTE) OF
SS-207040	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) C7		06-Jan-15	03-Feb-15	0			READ/TACK DECK (BG/NODES/AG STR.) C7
SS-207060	PLUMB/LINE C7		04-Feb-15	04-Mar-15	33		PLUMB/LINE C7	FI WEI DING OF
SS-318600	STRUCTURAL STEEL WELDING C7	35	04-Feb-15	25-Mar-15	33		STRUCTURAL STE	EL WELDING C/

Print Date: 29-Oct-12

EXHIBIT I

UEICOR OBAYASH

								JOINT VENTURE
Activity ID		Activity Name	OD	Start	Finish	TF		2013 2014 2015 2016 2017 2018 9
							DND	JFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASOND
- C7 G	ROUND	LEVEL - DECK PHASE - CONC/MEP/CLIPS/SOFP	268	16-Jun-14	15-Jul-15	319		
■ BG-1	60200	WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 8	15	16-Jun-14	07-Jul-14	269		■ WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 8
■ BG-1	60300	WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 8	15	30-Jun-14	21-Jul-14	269		■ WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 8
■ BG-1	60400	WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 8	15	15-Jul-14	04-Aug-14	269		■ WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 8
■ SS-2	07121	EYEBROW FORMWORK - GROUND C7	10	26-Mar-15	08-Apr-15	113		■ EYEBROW FORMWORK - GROUND C7
■ SS-2	07140	DECKING/CLOSURE MTL/NELSON STUDS - GROUND C7	10	26-Mar-15	08-Apr-15	85		■ DECKING/CLOSURE MTL/NELSON STUDS - GROUND C7
■ SS-2	07180	REBAR & MEP: EYEBROW & DECK - GROUND C7	15	23-Apr-15	13-May-15	93		■ REBAR & MEP: EYEBROW & DECK - GROUND C7
■ SS-2	07200	POUR EYEBROW & METAL DECK - GROUND C7	2	14-May-15	15-May-15	93		I POUR EYEBROW & METAL DECK - GROUND C7
■ SS-2	07240	LAYOUT & CONTROL - GROUND C7	5	18-May-15	26-May-15	154		LAYOUT & CONTROL - GROUND C7
■ SS-2	07220	CURE & STRIP EYEBROW - GROUND C7	15	18-May-15	09-Jun-15	344		■ CURE & STRIP EYEBROW - GROUND Q7
■ SS-2	07260	INSTALL TRACK, CLIPS & HANGERS - GROUND C7	15	27-May-15	16-Jun-15	154		■ INSTALL TRACK, CLIPS & HANGERS - GROUND C7
■ SS-2	07280	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - C7	15	17-Jun-15	08-Jul-15	154		■ SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - C7
■ SS-2	07300	FORM AND PLACE CURBS C7	5	09-Jul-15	15-Jul-15	154		■ FORM AND PLACE CURBS C7
		K - DECK PHASE - CONC/MEP/CLIPS/SOFP		09-Apr-15	26-Aug-15	87		
■ SS-2		DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK C7		09-Apr-15	22-Apr-15	85		■ DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK C7
■ SS-2		REBAR & MEP - BUS LEVEL C7		07-May-15	29-May-15	85		REBAR & MEP - BUS LEVEL C7
■ SS-2		POUR SLAB ON METAL DECK - BUS LEVEL C7		01-Jun-15	02-Jun-15	85		I POUR SLAB ON METAL DECK - BUS LEVEL C7
SS-3		CURE 10" SLAB - BUS DECK C7		03-Jun-15	13-Jul-15	87		CURE 10" SLAB - BUS DECK C7
SS-3		POUR 4" COMPOSITE SLAB - BUS DECK C7		14-Jul-15	15-Jul-15	87		I POUR 4" COMPOSITE SLAB - BUS DECK C7
■ SS-2		LAYOUT & CONTROL - BUS LEVEL C7		16-Jul-15	22-Jul-15	87		LAYOUT & CONTROL - BUS LEVEL ¢7
■ SS-2		INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL C7		23-Jul-15	05-Aug-15	87		■ INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL C7
SS-2		SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - C7		06-Aug-15	26-Aug-15	87		SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - C7
		ECK - DECK PHASE - CONC/MEP/CLIPS/SOFP		23-Apr-15	11-Jun-15	88		STATE OF THE PROOF HOU BEAUTO
								B DECKING/OLOGUPE MTI MISI CON CTUDO DOCE DECK CZ
SS-2		DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK C7		23-Apr-15	06-May-15	85		DECKING/CLO\$URE MTL/NELSON STUD\$ - ROOF DECK C7
SS-2		REBAR & MEP - ROOF LEVEL C7		07-May-15	29-May-15			REBAR & MEP - ROOF LEVEL C7
SS-2		POUR SLAB ON METAL DECK - ROOF LEVEL C7		03-Jun-15	04-Jun-15	86		POUR SLAB ON METAL DECK - ROOF LEVEL C7
SS-2		LAYOUT & CONTROL - ROOF C7		05-Jun-15	11-Jun-15	88		■ LAYOUT & CONTROL - ROOF C7
_		RUCT STEEL (BUILDING LINES 23 - 25)		30-Jun-14	02-Oct-15	119		
■ SS-20		REMOVE TRESTLE C8		04-Feb-15	10-Feb-15	0		■ REMOVE TRESTLE CB
■ SS-20		STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) C8		11-Feb-15	11-Mar-15	0		STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) C8
SS-20		PLUMB/LINE C8		12-Mar-15	08-Apr-15	25		PLUMB/LINE C8
SS-31		STRUCTURAL STEEL WELDING C8		12-Mar-15	29-Apr-15	25		STRUCTURAL STEEL WELDING C8
		LEVEL - DECK PHASE - CONC/MEP/CLIPS/SOFP		30-Jun-14	19-Aug-15	149		
■ BG-1	63200	WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 9	15	30-Jun-14	21-Jul-14	261		■ WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 9
■ BG-1		WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 9		15-Jul-14	04-Aug-14	261		WALL REBAR - LOWER CONCOUR\$E 2ND LIFT - AREA 9
■ BG-1		WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 9		29-Jul-14	18-Aug-14	261		■ WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 9
■ SS-2		DECKING/CLOSURE MTL/NELSON STUDS - GROUND C8		30-Apr-15				■ DECKING/CLOSURE MTL/NELSON STUDS - GROUND C8
SS-2		EYEBROW FORMWORK - GROUND C8		04-May-15				■ EYEBROW FORMWORK - GROUND C8
■ SS-2		REBAR & MEP: EYEBROW & DECK - GROUND C8		01-Jun-15	19-Jun-15	70		■ REBAR & MEP: EYEBROW & DECK - GROUND C8
■ SS-2		POUR EYEBROW & METAL DECK - GROUND C8		22-Jun-15	23-Jun-15	70		I POUR EYEBROW & METAL DECK - GROUND C8
■ SS-2		LAYOUT & CONTROL - GROUND C8	5	24-Jun-15	30-Jun-15	134		■ LAYOUT & CONTROL - GROUND C8
<u></u> SS-2	08220	CURE & STRIP EYEBROW - GROUND C8	15	24-Jun-15	15-Jul-15	174		■ CURE & STRIP EYEBROW - GROUND C8
■ SS-2	08260	INSTALL TRACK, CLIPS & HANGERS - GROUND C8	15	01-Jul-15	22-Jul-15	134		■ INSTALL TRACK, CLIPS & HANGERS - GROUND C8
<u></u> SS-2	08280	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - C8	15	23-Jul-15	12-Aug-15	134		SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - C8
■ SS-2	08300	FORM AND PLACE CURBS C8	5	13-Aug-15	19-Aug-15	149		■ FORM AND PLACE CURBS C8
- C8 B	US DEC	K - DECK PHASE - CONC/MEP/CLIPS/SOFP	97	14-May-15	02-Oct-15	62		
■ SS-2	08501	DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK C8	10	14-May-15	29-May-15	62		■ DECKING/CL SURE MTL/NELSON STUDS - BUS DECK C8
■ SS-2	08540	REBAR & MEP - BUS LEVEL C8	15	15-Jun-15	06-Jul-15	62		■ REBAR & MEP - BUS LEVEL C8
■ SS-2	08560	POUR SLAB ON METAL DECK - BUS LEVEL C8	2	07-Jul-15	08-Jul-15	62		I POUR SLAB ON METAL DECK - BUS LEVEL C8
SS-3	07070	CURE 10" SLAB - BUS DECK C8	28	09-Jul-15	17-Aug-15	62		CURE 10" SLAB - BUS DECK C8
■ SS-3	07170	POUR 4" COMPOSITE SLAB - BUS DECK C8	2	18-Aug-15	19-Aug-15	62		I POUR 4" COMPOSITE SLAB - BUS DECK C8
■ SS-2	08580	LAYOUT & CONTROL - BUS LEVEL C8	5	20-Aug-15	26-Aug-15	62		■ LAYOUT & CONTROL - BUS LEVEL C8
■ SS-2	08600	INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL C8	10	27-Aug-15	11-Sep-15	62		■ INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL C8
							-	

Print Date: 29-Oct-12

EXHIBIT I

UEECOR OBAYASH

Activity ID	Activity Name	OD S	tart	Finish	TF	2013 2014 2015 2016 2017 2018 9
Activity ID	Activity Ivallie		iaii	1 1111511	''	TOPPEALLEMANTICO
SS-208620	SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - C8	15 1	4-Sep-15	02-Oct-15	62	■ SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - C8
☐ C8 ROOF DI	ECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	34 0	1-Jun-15	17-Jul-15	63	
SS-208661	DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK C8	10 0	1-Jun-15	12-Jun-15	62	■ DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK C8
SS-208700	REBAR & MEP - ROOF LEVEL C8	15 1		06-Jul-15	65	■ REBAR & MEP - ROOF LEVEL C8
SS-208720	POUR SLAB ON METAL DECK - ROOF LEVEL C8		9-Jul-15	10-Jul-15	63	I POUR SLAB ON METAL DECK - ROOF LEVEL C8
SS-208740	LAYOUT & CONTROL - ROOF C8		3-Jul-15	17-Jul-15	63	■ LAYOUT & CONTROL - ROOF C8
	DOFTOP RAIL CRANE		9-Jun-15	10-May-17	110	
RC-300200	INSTALL CRANE SUPPORTS / RAILS - CENTRAL		9-Jun-15	07-Jul-15	134	■ INSTALL CRANE SUPPORTS / RAILS - CENTRAL
RC-300300	ERECT RAIL CRANE - CENTRAL			21-Jul-15	134	■ ERECT RAIL CRANE - CENTRAL
RC-300500	RAIL CRANE IN USE (LOE) - CENTRAL		2-Jul-15	22-Mar-17	110	RAIL CRANE IN USE (LOE) - CENTRAL
RC-300600	DISMANTLE RAIL CRANE - CENTRAL			05-Apr-17	110	DISMANTLE RAIL CRANE - CENTRAL
RC-300800	REMOVE SUPPORTS / RAIL - CENTRAL		6-Apr-17	19-Apr-17	110	■ REMOVE SUPPORTS / RAIL - CENTRAL
RC-300900	PATCH ROOF - CENTRAL		0-Apr-17 0-Apr-17	10-May-17	110	PATCH ROOF - CENTRAL
			6-Feb-15	13-Oct-17	5	FAIGHROOI CENTRAL
	BUILDING LINES 25 - 34)				144	
	TRUCT STEEL(BUILDING LINES 25 - 27)			02-Dec-15		
SS-301020	REMOVE TRESTLE E1		2-Mar-15	18-Mar-15	0	REMOVE TRESTLE E1
SS-301040	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) E1		9-Mar-15	15-Apr-15	0	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) E1
SS-301060	PLUMB/LINE E1		6-Apr-15	13-May-15	17	PLUMB/LINE E1
SS-318640	STRUCTURAL STEEL WELDING E1		· .	05-Jun-15	17	STRUCTURAL STEEL WELDING E1
E1 GROUND	D LEVEL - DECK PHASE - CONC/MEP/CLIPS/SOFP	175 0		19-Oct-15	174	
■ BG-166200	WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 10	15 0	6-Feb-15	27-Feb-15	110	■ WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 10
■ BG-166300	WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 10	15 2	3-Feb-15	13-Mar-15	110	■ WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 10
■ BG-166400	WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 10	15 0	9-Mar-15	27-Mar-15	110	■ WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 10
SS-301140	EYEBROW FORMWORK - GROUND E1	18 1	7-Jun-15	13-Jul-15	55	■ EYEBROW FORMWORK - GROUND €1
SS-301160	DECKING/CLOSURE MTL/NELSON STUDS - GROUND E1	18 1	7-Jun-15	13-Jul-15	10	■ DECKING/CLOSURE MTL/NELSON STUDS - GROUND E1
SS-301180	REBAR & MEP: EYEBROW & DECK - GROUND E1	15 2	8-Jul-15	17-Aug-15	30	■ REBAR & MEP: EYEBROW & DECK - GROUND E1
SS-301200	POUR EYEBROW & METAL DECK - GROUND E1	2 1	8-Aug-15	19-Aug-15	30	I POUR EYEBROW & METAL DECK - GROUND E1
SS-301240	LAYOUT & CONTROL - GROUND E1	5 2	0-Aug-15	26-Aug-15	174	■ LAYOUT & CONTROL - GROUND E1
SS-301220	CURE & STRIP EYEBROW - GROUND E1	15 2	0-Aug-15	11-Sep-15	45	□ CURE & STRIP EYEBROW - GROUND E1
SS-301260	INSTALL TRACK, CLIPS & HANGERS - GROUND E1	15 2	7-Aug-15	18-Sep-15	174	■ INSTALL TRACK, CLIPS & HANGERS - GROUND E1
SS-301280	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - E1	15 2	1-Sep-15	09-Oct-15	174	■ SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - E1
SS-301300	FORM AND PLACE CURBS E1	5 1	3-Oct-15	19-Oct-15	174	▮ FORM AND PLACE CURBS E1
E1 BUS DEC	CK - DECK PHASE - CONC/MEP/CLIPS/SOFP	97 1	4-Jul-15	02-Dec-15	22	
SS-301520	DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK E1	10 1	4-Jul-15	27-Jul-15	22	■ DECKING/CLOSURE MTL/NELSON \$TUDS - BUS DECK E1
SS-301540	REBAR & MEP - BUS LEVEL E1	15 1	1-Aug-15	31-Aug-15	22	■ REBAR & MEP - BUS LEVEL E1
SS-301560	POUR SLAB ON METAL DECK - BUS LEVEL E1	2 0	1-Sep-15	02-Sep-15	22	I POUR SLAB ON METAL DECK - BUS LEVEL E1
SS-307270	CURE 10" SLAB - BUS DECK E1	28 0	3-Sep-15	15-Oct-15	22	CURE 10" SLAB - BUS DECK E1
SS-307370	POUR 4" COMPOSITE SLAB - BUS DECK E1	2 1	6-Oct-15	19-Oct-15	22	I POUR 4" COMPOSITE SLAB - BUS DECK E1
SS-301580	LAYOUT & CONTROL - BUS LEVEL E1	5 2	0-Oct-15	26-Oct-15	22	■ LAYOUT & CONTROL - BUS LEVEL E1
SS-301600	INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL E1	10 2	7-Oct-15	09-Nov-15	22	■ INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL E1
SS-301620	SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - E1	15 1	0-Nov-15	02-Dec-15	22	■ SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - E1
E1 ROOF DE	ECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	34 2	8-Jul-15	15-Sep-15	30	
SS-301680	DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK E1	10 2	8-Jul-15	10-Aug-15	22	■ DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK E1
SS-301700	REBAR & MEP - ROOF LEVEL E1	15 1	1-Aug-15	31-Aug-15	32	■ REBAR & MEP - ROOF LEVEL E1
SS-301720	POUR SLAB ON METAL DECK - ROOF LEVEL E1	2 0	3-Sep-15	08-Sep-15	30	■ POUR SLAB ON METAL DECK - ROOF LEVEL E1
SS-301740	LAYOUT & CONTROL - ROOF E1			15-Sep-15	30	■ LAYOUT & CONTROL - ROOF E1
E2 ERECT S	TRUCT STEEL (BUILDING LINES 27 - 29)	231 2	7-Feb-15	02-Feb-16	299	
SS-302020	REMOVE TRESTLE E2	5 1	6-Apr-15	22-Apr-15	0	■ REMOVE TRESTLE E2
SS-302040	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) E2		· ·	20-May-15	0	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) E2
SS-302060	PLUMB/LINE E2		1-May-15	-	10	PLUMB/LINE E2
SS-318660	STRUCTURAL STEEL WELDING E2		1-May-15		10	STRUCTURAL STEEL WELDING E2
	D LEVEL - DECK PHASE - CONC/MEP/CLIPS/SOFP		7-Feb-15		184	
	WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 11		7-Feb-15	ļ	113	■ WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 11
53-109200		15 2	. 1 35 13	.0 11101 10		WILL WITE IN TOP ING LOVER CONCOUNCE ZIND EIT FAREATT

EXHIBIT I



			1G07.1	CONCEP	1 2CH	EDULE		JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF	2013 2014	2015	2016 2017 2018
						NOSALLMAMJJASONDJFMAMJJASON	DJFMAMJJASONI	DJFMAMJJASONDJFMAMJJASONDJFMAMJJASOND
■ BG-169300	WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 11	15	13-Mar-15	02-Apr-15	113			OWER CONCOURSE 2ND LIFT - AREA 11
■ BG-169400	WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 11	15	27-Mar-15	16-Apr-15	113		■ WALL FORM AN	D POUR - LOWER CONCOURSE 2ND LIFT - AREA 11
SS-302140	EYEBROW FORMWORK - GROUND E2	18	14-Jul-15	06-Aug-15	54		■ EYEBRO	DW FORMWORK - GROUND E2
SS-302160	DECKING/CLOSURE MTL/NELSON STUDS - GROUND E2	18	14-Jul-15	06-Aug-15	10		■ DECKIN	G/CLOSURE MTL/NELSON STUDS - GROUND E2
SS-302180	REBAR & MEP: EYEBROW & DECK - GROUND E2	15	01-Sep-15	23-Sep-15	22		■ REB	AR & MEP: EYEBROW & DECK - GROUND E2
SS-302200	POUR EYEBROW & METAL DECK - GROUND E2	2	24-Sep-15	25-Sep-15	22		I POL	R EYEBROW & METAL DECK - GROUND E2
SS-302240	LAYOUT & CONTROL - GROUND E2	5	28-Sep-15	02-Oct-15	184		1 LAY	OUT & CONTROL - GROUND E2
SS-302220	CURE & STRIP EYEBROW - GROUND E2	15	28-Sep-15	19-Oct-15	22		■ Cl	JRE & STRIP EYEBROW - GROUND E2
SS-302260	INSTALL TRACK, CLIPS & HANGERS - GROUND E2	10	05-Oct-15	19-Oct-15	184		□ IN	STALL TRACK, CLIPS & HANGERS - GROUND E2
SS-302280	SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - E2	15	20-Oct-15	09-Nov-15	184			SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - E2
SS-302300	FORM AND PLACE CURBS E2	5	10-Nov-15	16-Nov-15	184			FORM AND PLACE CURBS E2
	P DECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	79	07-Aug-15	02-Dec-15	339			
SS-302360	DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 E2		07-Aug-15	31-Aug-15	10		□ DECK	ING/CLOSURE MTL/NELSON STUDS - LEVEL 2 E2
SS-302380	REBAR & MEP - LEVEL 2 E2		17-Sep-15	07-Oct-15	42			BAR & MEP - LEVEL 2 E2
SS-302400	POUR SLAB ON METAL DECK - LEVEL 2 E2	2	· ·	09-Oct-15	42			UR SLAB ON METAL DECK - LEVEL 2 E2
SS-302400	LAYOUT & CONTROL - LEVEL 2 E2		13-Oct-15	26-Oct-15	339			AYOUT & CONTROL - LEVEL 2 E2
SS-302420 SS-302440	INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 E2		27-Oct-15	09-Nov-15	339			NSTALL TRACK, CLIPS & HANGERS - LEVEL 2 E2
	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - E2							SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - E2
SS-302460			10-Nov-15	02-Dec-15	339		_	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - EZ
	CK - DECK PHASE - CONC/MEP/CLIPS/SOFP		01-Sep-15	02-Feb-16	85			
SS-302520	DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK E2		01-Sep-15	16-Sep-15	26			KING/CLOSURE MTL/NELSON STUDS - BUS DECK E2
SS-302540	REBAR & MEP - BUS LEVEL E2		08-Oct-15	29-Oct-15	29			EBAR & MEP - BUS LEVEL E2
SS-302560	POUR SLAB ON METAL DECK - BUS LEVEL E2	2	30-Oct-15	02-Nov-15	29			OUR SLAB ON METAL DECK - BUS LEVEL E2
SS-307470	CURE 10" SLAB - BUS DECK E2	28	03-Nov-15	14-Dec-15	85			CURE 10" SLAB - BUS DECK E2
SS-307570	POUR 4" COMPOSITE SLAB - BUS DECK E2	2	15-Dec-15	16-Dec-15	85			POUR 4" COMPOSITE SLAB - BUS DECK E2
SS-302580	LAYOUT & CONTROL - BUS LEVEL E2	5	17-Dec-15	23-Dec-15	85			LAYOUT & CONTROL - BUS LEVEL E2
SS-302600	INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL E2	10	28-Dec-15	11-Jan-16	85			INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL E2
SS-302620	SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - E2	15	12-Jan-16	02-Feb-16	85			SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - E2
E2 ROOF D	ECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	42	17-Sep-15	16-Nov-15	40			
SS-302680	DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK E2	15	17-Sep-15	07-Oct-15	26		■ DE	KING/CLOSURE MTL/NEL\$ON STUDS - ROOF DECK E2
SS-302700	REBAR & MEP - ROOF LEVEL E2	20	08-Oct-15	05-Nov-15	26		■ F	BBAR & MEP - ROOF LEVEL E2
SS-302720	POUR SLAB ON METAL DECK - ROOF LEVEL E2	2	06-Nov-15	09-Nov-15	26		1 F	OUR SLAB ON METAL DECK - ROOF LEVEL E2
SS-302740	LAYOUT & CONTROL - ROOF E2	5	10-Nov-15	16-Nov-15	40			LAYOUT & CONTROL - ROOF E2
■ E3 ERECT S	TRUCT STEEL (BUILDING LINES 29 - 31)	242	12-Mar-15	02-Mar-16	279			
SS-303020	REMOVE TRESTLE E3	5	21-May-15	29-May-15	0		■ REMOVE TR	ESTLE E3
SS-303040	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) E3	20	01-Jun-15	26-Jun-15	0		■ STEEL ERI	ECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) #3
SS-303060	PLUMB/LINE E3	20	29-Jun-15	27-Jul-15	8		■ PLUMB/I	INE E3
SS-318680	STRUCTURAL STEEL WELDING E3	35	29-Jun-15	17-Aug-15	8		STRUC	TURAL STEEL WELDING E3
☐ E3 GROUNI	D LEVEL - DECK PHASE - CONC/MEP/CLIPS/SOFP	187	12-Mar-15	09-Dec-15	169			
BG-172200	WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 12	15	12-Mar-15	01-Apr-15	137		■ WALL WATERPR	OOFING - LOWER CONCOURSE 2ND LIFT - AREA 12
■ BG-172300	WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 12		26-Mar-15	15-Apr-15	137			OWER CONCOURSE 2ND LIFT - AREA 12
■ BG-172400	WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 12		09-Apr-15	29-Apr-15	137			ND POUR - LOWER CONCOURSE 2ND LIFT - AREA 12
■ BG-175200	WALL WATERPROOFING - LOWER CONCOURSE 2ND LIFT - AREA 13		17-Apr-15	07-May-15	111			PROOFING - LOWER CONCOURSE 2ND LIFT - AREA 13
BG-175300	WALL REBAR - LOWER CONCOURSE 2ND LIFT - AREA 13		01-May-15		111			LOWER CONCOURSE 2ND LIFT - AREA 13
BG-175400	WALL FORM AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 13		15-May-15		111			I AND POUR - LOWER CONCOURSE 2ND LIFT - AREA 13
SS-303160	DECKING/CLOSURE MTL/NELSON STUDS - GROUND E3		18-Aug-15	31-Aug-15	10			ING/CLOSURE MTL/NELSON STUDS - GROUND E3
SS-303140	EYEBROW FORMWORK - GROUND E3		14-Sep-15	25-Sep-15	45			BROW FORMWORK - GROUND E3
	REBAR & MEP: EYEBROW & DECK - GROUND E3		•	· ·				BAR & MEP: EYEBROW & DECK - GROUND E3
SS-303180			24-Sep-15	15-Oct-15	37		_	
SS-303200	POUR EYEBROW & METAL DECK - GROUND E3		16-Oct-15	19-Oct-15	37			DUR EYEBROW & METAL DECK - GROUND E3
SS-303240	LAYOUT & CONTROL - GROUND E3		20-Oct-15	26-Oct-15	139		_	AYOUT & CONTROL - GROUND E3
SS-303220	CURE & STRIP EYEBROW - GROUND E3		20-Oct-15	09-Nov-15	189			CURE & STRIP EYEBROW - GROUND E3
SS-303260	INSTALL TRACK, CLIPS & HANGERS - GROUND E3		27-Oct-15	09-Nov-15	139			NSTALL TRACK, CLIPS & HANGERS - GROUND E3
SS-303280	SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - E3		10-Nov-15	02-Dec-15	139			SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - E3
SS-303300	FORM AND PLACE CURBS E3	5	03-Dec-15	09-Dec-15	169		l	FORM AND PLACE CURB\$ E3

Project ID: 30100-00

TRANSBAY TRANSIT CENTER

Print Date: 29-Oct-12

EXHIBIT I

UERCOR OBAYASHI

Activity ID	Activity Name	OD Stort	Finish	TE	JOINT VENTURE 2013 2014 2015 2016 2017 2018 19
Activity ID	Activity Name	OD Start	Finish	I F	2013 2014 2015 2016 2017 2018 9 PNDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJ
E3 LEVEL 2	DECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	77 01-Sep-1	5 23-Dec-15	324	
SS-303360	DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 E3	15 01-Sep-1	5 23-Sep-15	10	■ DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 E3
SS-303380	REBAR & MEP - LEVEL 2 E3	15 08-Oct-15	29-Oct-15	29	■ REBAR & MEP - LEVEL 2 E3
SS-303400	POUR SLAB ON METAL DECK - LEVEL 2 E3	2 30-Oct-15	02-Nov-15	29	I POUR SLAB ON METAL DECK - LEVEL 2 E3
SS-303420	LAYOUT & CONTROL - LEVEL 2 E3	10 03-Nov-1	5 16-Nov-15	324	■ LAYOUT & CONTROL - LEVEL 2 E3
SS-303440	INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 E3	10 17-Nov-1	5 02-Dec-15	324	■ INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 E3
SS-303460	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - E3	15 03-Dec-1	5 23-Dec-15	324	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - E3
E3 BUS DEC	CK - DECK PHASE - CONC/MEP/CLIPS/SOFP	107 24-Sep-1	5 02-Mar-16	65	
SS-303520	DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK E3	10 24-Sep-1	5 07-Oct-15	11	■ DECKING/CLOSURE MTL/NEL\$ON STUDS - BUS DECK E3
SS-303540	REBAR & MEP - BUS LEVEL E3	15 06-Nov-1	5 30-Nov-15	11	■ REBAR & MEP - BUS LEVEL E3
SS-303560	POUR SLAB ON METAL DECK - BUS LEVEL E3	2 01-Dec-1	5 02-Dec-15	11	I POUR SLAB ON METAL DECK - BUS LEVEL E3
SS-307670	CURE 10" SLAB - BUS DECK E3	28 03-Dec-1	5 14-Jan-16	65	CURE 10" SLAB - BUS DECK E3
SS-307770	POUR 4" COMPOSITE SLAB - BUS DECK E3	2 15-Jan-16	3 19-Jan-16	65	■ POUR 4" COMPOSITE \$LAB - BUS DECK E3
SS-303580	LAYOUT & CONTROL - BUS LEVEL E3	5 20-Jan-16	26-Jan-16	65	■ LAYOUT & CONTROL - BUS LEVEL E3
SS-303600	INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL E3	10 27-Jan-16	09-Feb-16	65	■ INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL E3
SS-303620	SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - E3	15 10-Feb-1	6 02-Mar-16	65	■ SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - E3
E E3 ROOF DE	ECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	44 08-Oct-15	11-Dec-15	23	
SS-303680	DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK E3	20 08-Oct-15			■ DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK E3
SS-303700	REBAR & MEP - ROOF LEVEL E3	15 06-Nov-1		13	REBAR & MEP - ROOF LEVEL E3
SS-303720	POUR SLAB ON METAL DECK - ROOF LEVEL E3	2 03-Dec-1		11	I POUR SLAB ON METAL DECK - ROOF LEVEL E3
SS-303740	LAYOUT & CONTROL - ROOF E3	5 07-Dec-1		23	LAYOUT & CONTROL - ROOF E3
	TRUCT STEEL (BUILDING LINES 31 - 33.5)	164 29-Jun-1		282	
SS-304020	REMOVE TRESTLE E4	5 29-Jun-19		0	■ REMOVE TRESTLE E4
SS-304020 SS-304040	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) E4	20 07-Jul-15		0	STEEL ERECTION, SPREAD/TACK DECK (BG/NODES/AG STR.) E4
SS-304060	PLUMB/LINE E4			0	PLUMB/LINE E4
SS-318700	STRUCTURAL STEEL WELDING E4	20 04-Aug-1		0	STRUCTURAL STEEL WELDING E4
		35 04-Aug-1 72 24-Sep-1		254	STRUCTURAL STEEL WELDING E4
SS-304160	D LEVEL - DECK PHASE - CONC/MEP/CLIPS/SOFP DECKING/CLOSURE MTL/NELSON STUDS - GROUND E4	· · · · · · · · · · · · · · · · · · ·		0	■ DECKING/CLOSURE MTL/NEL\$ON STUDS - GROUND E4
SS-304160 SS-304140	EYEBROW FORMWORK - GROUND E4	10 24-Sep-1 10 20-Oct-15		22	■ DEGRING/CLOSURE MIDNELSON STUDS - GROUND E4
SS-304140 SS-304180	REBAR & MEP: EYEBROW & DECK - GROUND E4	15 23-Oct-15		19	REBAR & MEP: EYEBROW & DECK - GROUND E4
SS-304180	POUR EYEBROW & METAL DECK - GROUND E4			19	POUR EYEBROW & METAL DECK - GROUND E4
		2 13-Nov-1		119	LAYOUT & CONTROL - GROUND E4
SS-304240	LAYOUT & CONTROL - GROUND E4	5 17-Nov-1 15 17-Nov-1		274	□ CURE & STRIP EYEBROW - GROUND E4
SS-304220	CURE & STRIP EYEBROW - GROUND E4			119	INSTALL TRACK, CLIPS & HANGERS - GROUND E4
SS-304260 SS-304280	INSTALL TRACK, CLIPS & HANGERS - GROUND E4 SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - E4	10 24-Nov-1 15 10-Dec-1		119	SPRAY ON FIREPROOFING - UNDERSIDE OF LVL 2 - E4
SS-304280	FORM AND PLACE CURBS E4	5 05-Jan-10		149	FORM AND PLACE CURBS E4
		67 08-Oct-15		-	U I ONIVIAND FLACE CORDS E4
	DECK - DECK PHASE - CONC/MEP/CLIPS/SOFP				DECVINICIOLOGUEE MTU/NIELIGON CTUDO LEVEL 2 E4
SS-304360	DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 E4	10 08-Oct-15		0	DECKING/CLOSURE MTL/NELSON STUDS - LEVEL 2 E4
SS-304380	REBAR & MEP - LEVEL 2 E4	15 06-Nov-1			REBAR & MEP - LEVEL 2 E4
SS-304400	POUR SLAB ON METAL DECK - LEVEL 2 E4	2 01-Dec-1			I POUR SLAB ON METAL DECK - LEVEL 2 E4 I LAYOUT & CONTROL - LEVEL 2 E4
SS-304420 SS-304440	LAYOUT & CONTROL - LEVEL 2 E4 INSTALL TRACK, CLIPS & HANGERS - LEVEL 2 E4	5 03-Dec-1 10 10-Dec-1			I LAYOUT & CONTROL - LEVEL 2 E4
	·				
SS-304460	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - E4	15 28-Dec-1 84 23-Oct-1		309	SPRAY ON FIREPROOFING - UNDERSIDE OF BUS DECK - E4
	CK - DECK PHASE - CONC/MEP/CLIPS/SOFP				DECKING/OLOGUES MELANTI ANTI CON CELIDO DUO DECKIE
SS-304520	DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK E4	10 23-Oct-15			DECKING/CLOSURE MTL/NELSON STUDS - BUS DECK E4
SS-304540	REBAR & MEP - BUS LEVEL E4	10 06-Nov-1		18	REBAR & MEP - BUS LEVEL E4
SS-304560	POUR SLAB ON METAL DECK - BUS LEVEL E4	2 03-Dec-1		11	I POUR SLAB ON METAL DECK - BUS LEVEL E4
SS-307870	CURE 10" SLAB - BUS DECK E5	28 07-Dec-1		60	CURE 10" SLAB - BUS DECK E5
SS-307970	POUR 4" COMPOSITE SLAB - BUS DECK E5	2 20-Jan-10		60	POUR 4" COMPOSITE \$LAB - BUS DECK E5
SS-304580	LAYOUT & CONTROL - BUS LEVEL E4	5 22-Jan-10		60	LAYOUT & CONTROL BUS LEVEL E4
SS-304600	INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL E4	10 29-Jan-10			INSTALL TRACK, CLIPS & HANGERS - BUS LEVEL E4
SS-304620	SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - E4	10 12-Feb-1		60	SPRAY ON FIREPROOFING - UNDERSIDE OF ROOF DECK - E4
E4 ROOF DE	ECK - DECK PHASE - CONC/MEP/CLIPS/SOFP	37 06-Nov-1	04-Jan-16	0	1

TRANSBAY TRANSIT CENTER

EXHIBIT I

UEBCOR OBAYASHI

				. 007.1	CONCLI		JOINT VENTURE
Activity	ID	Activity Name	OD	Start	Finish	TF	2013 2014 2015 2016 2017 2018
							NNDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASOND.
	SS-304680	DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK E4	15	06-Nov-15	30-Nov-15	0	■ DECKING/CLOSURE MTL/NELSON STUDS - ROOF DECK E4
	SS-304700	REBAR & MEP - ROOF LEVEL E4	15	01-Dec-15	21-Dec-15	0	REBAR & MEP - ROOF LEVEL E4
	SS-304720	POUR SLAB ON METAL DECK - ROOF LEVEL E4	2	22-Dec-15	23-Dec-15	0	POUR SLAB ON METAL DECK - ROOF LEVEL E4
	SS-304740	LAYOUT & CONTROL - ROOF E4	5	28-Dec-15	04-Jan-16	0	LAYOUT & CONTROL - ROOF E4
	EAST ROOFT	TOP RAIL CRANE	448	28-Dec-15	13-Oct-17	5	
ш	RC-301000	INSTALL CRANE SUPPORTS / RAILS	20	28-Dec-15	26-Jan-16	63	INSTALL CRANE SUPPORTS / RAILS
	RC-301100	ERECT RAIL CRANE - EAST	10	27-Jan-16	09-Feb-16	63	■ ERECT RAIL CRANE - EAST
	RC-301200	RAIL CRANE IN USE (LOE) - EAST	383	10-Feb-16	22-Aug-17	5	RAIL CRANE IN USE (LOE) - EAST
	RC-301300	DISMANTLE RAIL CRANE - EAST		23-Aug-17	07-Sep-17	5	DISMANTLE RAIL CRANE - EAST
	RC-301400	REMOVE SUPPORTS / RAIL		08-Sep-17	21-Sep-17	5	■ REMOVE SUPPORTS / RAIL
	RC-301500	PATCH ROOF		22-Sep-17	13-Oct-17	5	■ PATCH ROOF
	ROUGH INTER			22-Oct-14	05-Jan-17	158	
					27-Apr-16	289	
	TRAIN BOX	4.40		,			
	ZONE 1 (LINE				21-Sep-15	378	
	EX-101000	CMU WALLS SHAFTS/UTILITY ROOMS (TRAIN BOX ZONE 1)		-	24-Jun-15	213	
	RX-101200	SPRINKLER (TRAIN BOX ZONE 1)		25-Jun-15	23-Jul-15	328	
	RX-101300	WALL FURRING AND ROUGH FRAMING (TRAIN BOX ZONE 1)		24-Jul-15	20-Aug-15	328	
	EX-101510	MEP OVERHEAD ROUGH (TRAIN BOX ZONE 1)	20	24-Jul-15	20-Aug-15	398	
	RX-101500	MEP WALL ROUGH (TRAIN BOX ZONE 1)	20	21-Aug-15	21-Sep-15	328	8 MEP WALL ROUGH (TRAIN BOX ZONE 1)
	ZONE 2 (LINE	≣ 10-17)	75	25-Jun-15	13-Oct-15	383	3
	RX-101600	CMU WALLS SHAFTS/UTILITY ROOMS (TRAIN BOX ZONE 2)	20	25-Jun-15	23-Jul-15	213	3 CMU WALLS SHAFTS/UTILITY ROOMS (TRAIN BOX ZONE 2)
	RX-101800	SPRINKLER (TRAIN BOX ZONE 2)	15	24-Jul-15	13-Aug-15	333	3 ■ SPRINKLER (TRAIN BOX ZONE 2)
	RX-101900	WALL FURRING, ROUGH FRAMING, & TEMP STAIRS (TRAIN BOX ZONE 2)	20	14-Aug-15	14-Sep-15	333	3 WALL FURRING, ROUGH FRAMING, & TEMP STAIRS (TRAIN BOX ZONE 2)
	RX-1006250	MEP OVERHEAD ROUGH (TRAIN BOX ZONE 2)	20	14-Aug-15	14-Sep-15	403	3 ■ MEP ØVERHEAD ROUGH (TRAIN BOX ZONE 2)
	RX-102100	MEP WALL ROUGH (TRAIN BOX ZONE 2)	20	15-Sep-15	13-Oct-15	333	3 ■ MEP WALL ROUGH (TRAIN BOX ZONE 2)
	ZONE 3 (LINE	E 17-23)	75	23-Sep-15	13-Jan-16	342	2
	RX-103000	CMU WALLS SHAFTS/UTILITY ROOMS (TRAIN BOX ZONE 3)	20	23-Sep-15	21-Oct-15	172	2 CMU WALLS SHAFTS/UTILITY ROOMS (TRAIN BOX ZONE 3)
	RX-103200	SPRINKLER (TRAIN BOX ZONE 3)		22-Oct-15	11-Nov-15	292	
	RX-103300	WALL FURRING, ROUGH FRAMINING, & TEMP STAIRS (TRAIN BOX ZONE 3)		12-Nov-15	11-Dec-15	292	
	RX-1006350	MEP OVERHEAD ROUGH (TRAIN BOX ZONE 3)		12-Nov-15	11-Dec-15	362	
	RX-103500	MEP WALL ROUGH (TRAIN BOX ZONE 3)		14-Dec-15	13-Jan-16	292	
	ZONE 4 (LINE			12-Jan-16	27-Apr-16	289	
	RX-103600	CMU WALLS SHAFTS/UTILITY ROOMS (TRAIN BOX ZONE 4)		12-Jan-16	09-Feb-16	119	
	RX-103800	SPRINKLER (TRAIN BOX ZONE 4)		10-Feb-16	09-Feb-16 02-Mar-16	239	
	RX-103900	WALL FURRING, ROUGH FRAMINING, & TEMP STAIRS (TRAIN BOX ZONE 4)		03-Mar-16	30-Mar-16	239 309	
	RX-1006450	MEP OVERHEAD ROUGH (TRAIN BOX ZONE 4)		03-Mar-16	30-Mar-16		
		MEP WALL ROUGH (TRAIN BOX ZONE 4)			27-Apr-16	239	
	LOWER CONC			10-Feb-16	14-Sep-16	194	
	ZONE 1 (LINE				04-May-16	239	
	RX-1003150	CMU WALLS SHAFTS/UTILITY ROOMS (LC ZONE 1)		10-Feb-16	23-Mar-16	119	9 CMU WALLS SHAFTS/UTILITY ROOMS (LC ZONE 1)
	RX-1003450	WALL FURRING AND ROUGH FRAME (LC ZONE 1)	10	24-Mar-16	06-Apr-16	174	4 WALL FURRING AND ROUGH FRAME (LC ZONE 1)
	RX-1003350	SPRINKLER (LC ZONE 1)	15	24-Mar-16	13-Apr-16	254	4 SPRINKLER (LC ZONE 1)
		MEP OVERHEAD (LC ZONE 1)	20	24-Mar-16	20-Apr-16	234	
	RX-1003650	MEP WALL ROUGH (LC ZONE 1)	20	07-Apr-16	04-May-16	174	4 ■ MEP WALL ROUGH (LC ZONE 1)
	ZONE 2 (LINE	E 10-17)	60	24-Mar-16	17-Jun-16	224	
	RX-1003950	CMU WALLS SHAFTS/UTILITY ROOMS (LC ZONE 2)	30	24-Mar-16	04-May-16	119	9 CMU WALLS SHAFTS/UTILITY ROOMS (LC ZONE 2)
	RX-1004350	MEP OVERHEAD (LC ZONE 2)	20	21-Apr-16	18-May-16	234	4 MEP OVERHEAD (LC ZONE 2)
	RX-1003955	WALL FURRING AND ROUGH FRAME (LC ZONE 2)	10		18-May-16	164	4 WALL FURRING AND ROUGH FRAME (L¢ ZONE 2)
	RX-1004150	SPRINKLER (LC ZONE 2)	15	05-May-16	25-May-16	239	9 SPRINKLER (LC ZONE 2)
	RX-1004001	MEP WALL ROUGH (LC ZONE 2)	20	19-May-16		164	
	ZONE 3 (LINE			05-May-16		209	
	RX-1004750	CMU WALLS SHAFTS/UTILITY ROOMS (LC ZONE 3)		05-May-16	_	119	
		MEP OVERHEAD (LC ZONE 3)		19-May-16		234	
		INILI OVERNILAD (LO ZONE 3)	20	19-Iviay-10	17-Juli-10	254	, MEF OVERTICAD (LO ZONE 3)

TRANSBAY TRANSIT CENTER

EXHIBIT I

				1007.1	CONCLI	1 0011		JOINT VENTURE
Activity ID		Activity Name	OD	Start	Finish	TF		2013 2014 2015 2016 2017 2018 9
							DND	DIFMAMIJASONDIFMAMIJASONDIFMAMIJASONDIFMAMIJASONDIFMAMIJASONDIFMAMIJASONDIFMAMIJASONDI
	RX-1005050	WALL FURRING AND ROUGH FRAME (LC ZONE 3)	10	20-Jun-16	01-Jul-16	154		■ WALL FURRING AND ROUGH FRAME (LC ZONE 3)
	RX-1004950	SPRINKLER (LC ZONE 3)	15	20-Jun-16	11-Jul-16	224		■ SPRINKLER (LC ZONE 3)
	RX-1005250	MEP WALL ROUGH (LC ZONE 3)	20	05-Jul-16	01-Aug-16	154		■ MEP WALL ROUGH (LC ZONE 3)
G.	J ZONE 4 (LINE	23-35)	60	20-Jun-16	14-Sep-16	194		
	RX-1005550	CMU WALLS SHAFTS/UTILITY ROOMS (LC ZONE 4)	30	20-Jun-16	01-Aug-16	144	ш	CMU WALLS SHAFTS/UTILITY ROOMS (LC ZONE 4)
	RX-1005850	MEP OVERHEAD (LC ZONE 4)		26-Jul-16	22-Aug-16	209		■ MEP OVERHEAD (LC ZONE 4)
	RX-1005655	WALL FURRING AND ROUGH FRAME (LC ZONE 4)		02-Aug-16	15-Aug-16	144	-	■ WALL FURRING AND ROUGH FRAME (LC ZONE 4)
	RX-1005750	SPRINKLER (LC ZONE 4)		02-Aug-16	22-Aug-16	209		SPRINKLER (LC ZONE 4)
	RX-1006050	MEP WALL ROUGH (LC ZONE 4)		16-Aug-16	14-Sep-16	144	-	MEP WALL ROUGH (LC ZONE 4)
		, ,		16-Mar-15	20-Apr-16	334		INCL WILL WILL HOUSE TO LOT TO
	GROUND LEVI				·			
	_	Γ (BUILDING LINES 1.4 - 8.5)		15-May-15	10-Sep-15	435	ш	
	RIX-101200	MEPS OVERHEAD - GROUND LEVEL R - WEST	20	-	15-Jun-15	495		MEPS OVERHEAD - GROUND LEVEL R - WEST
	RIX-101100	CMU WALLS - GROUND LEVEL R - WEST	50	26-May-15	04-Aug-15	265		CMU WALLS - GROUND LEVEL R - WEST
	RIX-101105	WALL FURRING AND FRAMING - GROUND LEVEL R - WEST	20	15-Jul-15	11-Aug-15	435		■ WALL FURRING AND FRAMING - GROUND LEVEL R - WEST
	RIX-101600	MEPS IN-WALL ROUGH - GROUND LEVEL R - WEST	15	12-Aug-15	01-Sep-15	440		■ MEPS N-WALL ROUGH - GROUND LEVEL R - WEST
	RIX-314700	CEILING FRAMING - GROUND LEVEL R - WEST	20	12-Aug-15	10-Sep-15	435		■ CEILING FRAMING - GROUND LEVEL R - WEST
G.	RETAIL EAST	(BUILDING LINES 8.5 - 17)	100	16-Mar-15	05-Aug-15	459		
	RIX-102200	MEPS OVERHEAD - GROUND LEVEL R - EAST	20	16-Mar-15	10-Apr-15	494		■ MEPS OVERHEAD - GROUND LEVEL R - EAST
	RIX-102100	CMU WALLS - GROUND LEVEL R - EAST	40	04-May-15	30-Jun-15	419		CMU WALLS - GROUND LEVEL R - EAST
	RIX-102150	WALL FURRING AND FRAMING - GROUND LEVEL R - EAST	20	10-Jun-15	08-Jul-15	419		■ WALL FURRING AND FRAMING - GROUND LEVEL R - EAST
	RIX-310900	MEPS IN-WALL ROUGH - GROUND LEVEL R - EAST		09-Jul-15	29-Jul-15	419		■ MEPS IN-WALL ROUGH - GROUND LEVEL R - EAST
	RIX-314800	CEILING FRAMING - GROUND LEVEL R - EAST		09-Jul-15	05-Aug-15	459		CEILING FRAMING - GROUND LEVEL R - EAST
		. (BUILDING LINES 19 - 25)		13-Aug-15	16-Nov-15	404		
	RIX-104300	MEPS OVERHEAD - GROUND LEVEL GRAND HALL		13-Aug-15	09-Oct-15	429	1	MERS OVERHEAD - GROUND LEVEL GRAND HALL
				-	_		-	CMU WALLS - GROUND LEVEL GRAND HALL
	RIX-104100	CMU WALLS - GROUND LEVEL GRAND HALL		20-Aug-15	11-Sep-15	149	-	
	RIX-104200	WALL FURRING AND FRAMING - GROUND LEVEL GRAND HALL		14-Sep-15	09-Oct-15	149	-	WALL FURRING AND FRAMING - GROUND LEVEL GRAND HALL
	RIX-104500	CEILING MEP CAPS & DROPS - GROUND LEVEL GRAND HALL		21-Sep-15	16-Nov-15	344		CEILING MEP CAPS & DROPS - GROUND LEVEL GRAND HALL
	RIX-104700	MEPS IN-WALL ROUGH - GROUND LEVEL GRAND HALL		13-Oct-15	02-Nov-15	374	-	MEPS IN-WALL ROUGH - GROUND LEVEL GRAND HALL
	RIX-314900	CEILING FRAMING - GROUND LEVEL GRAND HALL		13-Oct-15	09-Nov-15	349		□ CEILING FRAMING - GROUND LEVEL GRAND HALL
4	H MUNI TERMIN	IAL (BUILDING LINES 27 - 34)	70	12-Jan-16	20-Apr-16	334	ш	
	RIX-105100	CMU WALLS - GROUND LEVEL MUNI TERMINAL	20	12-Jan-16	09-Feb-16	149		CMU WALLS - GROUND LEVEL MUNI TERMINAL
	RIX-310300	WALL FURRING AND FRAMING - GROUND LEVEL MUNI TERMINAL	20	10-Feb-16	09-Mar-16	202		■ WALL FURRING AND FRAMING - GROUND LEVEL MUNI TERMINAL
	RIX-105200	MEPS IN-WALL ROUGH - GROUND LEVEL MUNI TERMINAL	15	10-Mar-16	30-Mar-16	202		■ MEPS IN-WALL ROUGH - GROUND LEVEL MUNI TERMINAL
	RIX-105300	MEPS OVERHEAD - GROUND LEVEL MUNI TERMINAL	20	10-Mar-16	06-Apr-16	344		■ MEPS OVERHEAD - GROUND LEVEL MUNI TERMINAL
	RIX-315000	CEILING FRAMING - GROUND LEVEL MUNI TERMINAL	30	10-Mar-16	20-Apr-16	277		CEILING FRAMING - GROUND LEVEL MUN TERMINAL
The second	LEVEL 2		255	30-Mar-15	06-Apr-16	344		
		L (BUILDING LINES 1.4 - 8.5)	55	02-Jun-15	18-Aug-15	465		
	RIX-301210	MEPS VERTICAL AND OVERHEAD - LEVEL 2 WEST RETAIL	25	02-Jun-15	07-Jul-15	470		MEPS VERTICAL AND OVERHEAD - LEVEL 2 WEST RETAIL
	RIX-301500	ROUGH FRAMING WALLS - LEVEL 2 WEST RETAIL		02-Jun-15	14-Jul-15	410	11	ROUGH FRAMING WALLS - LEVEL 2 WEST RETAIL
	RIX-301900	WALL FURRING AND MISC. FRAMING - LEVEL 2 WEST RETAIL		15-Jul-15	28-Jul-15	470	1	■ WALL FURRING AND MISC. FRAMING - LEVEL 2 WEST RETAIL
	RIX-301900	CEILING FRAMING - LEVEL 2 WEST RETAIL		15-Jul-15	28-Jul-15	480	-	CEILING FRAMING - LEVEL 2 WEST RETAIL
	RIX-301600	DRYWALL MECHANICAL SHAFTS - LEVEL 2 WEST RETAIL		15-Jul-15	18-Aug-15	465		DRYWALL MECHANICAL SHAFTS - LEVEL 2 WEST RETAIL
					-			MEP INWALL - LEVEL 2 WEST RETAIL
	RIX-301700	MEP INWALL - LEVEL 2 WEST RETAIL		29-Jul-15	11-Aug-15	470		INIEF INVVALL - LEVEL 2 WEST RETAIL
		TAIL (BUILDING LINES 9.5 - 17)		30-Mar-15	09-Jun-15	499		
	RIX-304300	ROUGH FRAMING WALLS - LEVEL 2 CENTRAL RETAIL		30-Mar-15	24-Apr-15	509	-	ROUGH FRAMING WALLS - LEVEL 2 CENTRAL RETAIL
	RIX-310700	MEPS VERTICAL AND OVERHEAD - LEVEL 2 CENTRAL RETAIL		30-Mar-15	01-May-15	499		MEPS VERTICAL AND OVERHEAD - LEVEL 2 CENTRAL RETAIL
	RIX-304400	WALL FURRING AND MISC. FRAMING - LEVEL 2 CENTRAL RETAIL		27-Apr-15	08-May-15	509	\coprod	■ WALL FURRING AND MISC. FRAMING - LEVEL 2 CENTRAL RETAIL
	RIX-315200	CEILING FRAMING - LEVEL 2 CENTRAL RETAIL	20	27-Apr-15	26-May-15	509		■ CEILING FRAMING - LEVEL 2 CENTRAL RETAIL
	RIX-310800	DRYWALL MECHANICAL SHAFTS - LEVEL 2 CENTRAL RETAIL	25	04-May-15	09-Jun-15	499		DRYWALL MECHANICAL SHAFTS - LEVEL 2 CENTRAL RETAIL
	RIX-304500	MEP INWALL - LEVEL 2 CENTRAL RETAIL	10	11-May-15	26-May-15	509		■ MEP INWALL - LEVEL 2 CENTRAL RETAIL
G.	LEAST RETAIL	(BUILDING LINES 27- 33.2)	55	20-Jan-16	06-Apr-16	344	Ш	
	RIX-305300	ROUGH FRAMING WALLS - LEVEL 2 EAST RETAIL	15	20-Jan-16	09-Feb-16	309	11	■ ROUGH FRAMING WALLS - LEVEL 2 EAST RETAIL
	RIX-305600	MEPS VERTICAL AND OVERHEAD - LEVEL 2 EAST RETAIL	25	20-Jan-16	24-Feb-16	374		MEPS VERTICAL AND OVERHEAD - LEVEL 2 EAST RETAIL

TRANSBAY TRANSIT CENTER

EXHIBIT I

UEBCOR OBAYASH

			1607.1	CONCEP	'1 5CF	1ED(JLE				JOINT	VENTURE
ctivity ID	Activity Name	OD	Start	Finish	TF		2013	2014	2015	2016	2017	2018
						JNC	JFMAMJJASOND	JFMAMJJASOND	JFMAMJJASOND	JFMAMJJASOND	J F M A M J J A S O N C	JFMAMJJASON
RIX-305400	WALL FURRING AND MECHANICAL SHAFTS - LEVEL 2 EAST RETAIL (15)	20	10-Feb-16	09-Mar-16	309						D MECHANICAL SHAFTS	
RIX-315300	CEILING FRAMING - LEVEL 2 EAST RETAIL	20	10-Feb-16	09-Mar-16	329					CEILING FRAMING	LEVEL 2 EAST RETAIL	
RIX-305500	MEP INWALL & ABOVE CEILINGS - LEVEL 2 EAST RETAIL	20	10-Mar-16	06-Apr-16	309					MEP INWALL & A	BOVE CEILINGS - LEVEL 2	EAST RETAIL
BUS DECK		357	29-Jul-15	05-Jan-17	38							
WEST ZONE	E (LINES 1-10)	239	29-Jul-15	14-Jul-16	156							
RIX-300100	CRASH RAILS - BUS DECK WEST	20	29-Jul-15	25-Aug-15	375				■ CRASH	RAILS - BUS DECK WEST	•	
RIX-300600	WALL ROUGH-FRAME AND FURRING - BUS DECK WEST	20	29-Jul-15	25-Aug-15	237				■ WALL R	OUGH-FRAME AND FURF	ING - BUS DECK WEST	
RIX-311100	MEP INWALL - BUS DECK WEST	20	26-Aug-15	24-Sep-15	345				■ MEP	INWALL - BUS DECK WES	T	
RIX-300700	MEPS VERTICAL AND OVERHEAD - BUS DECK WEST	40	26-Aug-15	23-Oct-15	237				ME	PS VERTICAL AND OVERI	IEAD - BUS DECK WEST	
RIX-300900	CEILING MEP CAPS & DROPS (AFTER GFRC FRAMING) - BUS DECK WEST	40	03-May-16	29-Jun-16	156					CEILING M	P CAPS & DROPS (AFTE	R GFRC FRAMING) - BUS
RIX-301000	FF&E ROUGH-IN - BUS DECK WEST	10	30-Jun-16	14-Jul-16	156					■ FF&E ROU	GH-IN - BUS DECK WEST	
- CENTRAL Z	ZONE (LINES 10-25)	159	03-Dec-15	22-Jul-16	140							
RIX-307600	WALL ROUGH-FRAME AND FURRING - BUS DECK CENTRAL	20	03-Dec-15	04-Jan-16	22					WALL ROUGH-FRAME A	ND FURRING - BUS DECK	CENTRAL
RIX-307100	CRASH RAILS - BUS DECK CENTRAL		03-Dec-15	19-Jan-16	269	_				CRASH RAILS - BUS D		
RIX-311300	MEP INWALL - BUS DECK CENTRAL		05-Jan-16	02-Feb-16	249					MEP INWALL - BUS D		
RIX-307700	MEPS VERTICAL AND OVERHEAD - BUS DECK CENTRAL		05-Jan-16	02-Mar-16	22						D OVERHEAD - BUS DEC	K CENTRAL
RIX-307900	CEILING MEP CAPS & DROPS (AFTER GFRC FRAMING) - BUS DECK CENTRAL		11-May-16	08-Jul-16	140						EP CAPS & DROPS (AFTE	
RIX-308000	FF&E ROUGH-IN - BUS DECK CENTRAL		11-Jul-16	22-Jul-16	140	-11					JGH-IN - BUS DECK CENT	
	E (LINES 25-33.2)		03-Mar-16	05-Jan-17	33]
RIX-309600	WALL ROUGH-FRAME AND FURRING - BUS DECK EAST		03-Mar-16	30-Mar-16	65					■ WALL ROUGH-FR	AME AND FURRING - BUS	DECK EAST
RIX-309100	CRASH RAILS - BUS DECK EAST		03-Mar-16	06-Apr-16	219	_				CRASH RAILS - B		DEOR ENOT
RIX-311500	MEP INWALL - BUS DECK EAST		31-Mar-16	27-Apr-16	189	-11				MEP INWALL - E		
RIX-309700	MEPS VERTICAL AND OVERHEAD - BUS DECK EAST		31-Mar-16	25-May-16	65	-11					AL AND OVERHEAD - BUS	S DECK EAST
RIX-309700	CEILING MEP CAPS & DROPS (AFTER GFRC FRAMING) - BUS DECK EAST		17-Oct-16	13-Dec-16	33	-					CEILING MEP CAPS & DR	
RIX-310000	FF&E ROUGH-IN - BUS DECK EAST		14-Dec-16	05-Jan-17	33	-					FF&E ROUGH-IN - BUS	,
PARK LEVEL			22-Oct-14	19-May-16	183					•	TT &L ROOGH-IN- BOS	DEOR EAST
			20-Nov-14	22-Sep-15	287							
WEST ZONE	STRUCTURAL CONCRETE WALLS - PARK DECK WEST			03-Jun-15					CTDUCTUDA!	CONCRETE WALLS - PA	N DECK WEST	
RIX-311600	ERECT DOG HOUSE STEEL - PARK DECK WEST		12-May-15 04-Jun-15		219 219	_				G HOUSE STEEL - PARK D		
RIX-311700	DECK (& PLACE) DOG HOUSE ROOF - PARK DECK WEST		06-Jul-15	01-Jul-15 17-Jul-15	219	_				LACE) DOG HOUSE ROOI		
RIX-311900	WALL ROUGH-FRAME AND FURRING - PARK DECK WEST		20-Jul-15	14-Aug-15	219	_			,	DUGH-FRAME AND FURRI		
						_				OOF DOG HOUSE - PARK		
RIX-312000	TEMP ROOF DOG HOUSE - PARK DECK WEST		17-Aug-15	21-Aug-15	307							
RIX-312200	MEPS INWALL - PARK DECK WEST		17-Aug-15	15-Sep-15	234	-11				INWALL - PARK DECK WE		
RIX-312300	FF&E ROUGH-IN - PARK DECK WEST		16-Sep-15	22-Sep-15	234 347				I FF&E	ROUGH-IN - PARK DECK	WEST	
	STRUCTURAL WALLS			11-Feb-15				_		OTD. 10T. 10 41 1444 1 0 10 11	DO DOOF!!!	
	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF W5			05-Dec-14		_			FORM WORK (ONE-SIDE)		RBS - ROOF W5	
SS-310070				12-Dec-14	328	_			REBAR STRUCTURAL WA			
SS-310370	,		08-Dec-14	_	328	_			FORM WORK (DOUBLE-U	,		
	POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF W5			30-Dec-14	328	_		l	POUR/STRIP STRUCTUR			
SS-310270					347	_			CURE STRUCTURAL	WALLS/CURBS - ROOF W		
	STRUCTURAL WALLS		26-Jan-15	07-May-15	287				_			
SS-311470	, ,		26-Jan-15	23-Feb-15	263	\perp			,	SIDE) STRUCTURAL WALL		
SS-311570			17-Feb-15	16-Mar-15	263	-				AL WALLS/CURBS - ROOI		
SS-311870	,		03-Mar-15	30-Mar-15	263	\perp			,	,	VALLS/CURBS - ROOF W4	
SS-311670			31-Mar-15	·	263	_				UCTURAL WALLS/CURBS		
	CURE STRUCTURAL WALLS/CURBS - ROOF W4		31-Mar-15	•	287				CURE STRUCT	URAL WALLS/CURBS - RC	OF W4	
W3 ROOF S	STRUCTURAL WALLS	73	03-Mar-15	15-Jun-15	262							
SS-311970	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF W3	20	03-Mar-15	30-Mar-15	238				FORM WORK (ON	E-SIDE) STRUCTURAL WA	LLS/CURBS - ROOF W3	
SS-312070	REBAR STRUCTURAL WALLS/CURBS - ROOF W3	20	24-Mar-15	20-Apr-15	238				■ REBAR STRUCT	URAL WALLS/CURBS - RC	OF W3	
SS-312370	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF W3	20	07-Apr-15	04-May-15	238				FORM WORK (D	OUBLE-UP) STRUCTURA	WALLS/CURBS - ROOF V	V 3
SS-312170	POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF W3	5	05-May-15	11-May-15	238				■ POUR/STRIP S	TRUCTURAL WALLS/CUR	S - ROOF W3	
SS-312270	CURE STRUCTURAL WALLS/CURBS - ROOF W3	28	05-May-15	15-Jun-15	262				CURE STRU	CTURAL WALLS/CURBS -	ROOF W3	
₩2 ROOF S	STRUCTURAL WALLS	73	07-Apr-15	21-Jul-15	237							

TRANSBAY TRANSIT CENTER

EXHIBIT I

WERCOR OBAYASHI

					і эспі		JOINT VENTURE
ivity ID	Activity Name	OD	Start	Finish	TF	2013 2014 2015 2016	2017 2018
						OND JEMAMJJASOND JEMAMJJASOND JEMAMJJASOND JEMAMJJASO	\DJFMA\JJA\S\O\DJF\MA\JJA\S\O
SS-312470	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF W2	20	07-Apr-15	04-May-15	213	■ FORM WORK (\$\phi\$NE-SIDE) STRUCTURA	AL WALLS/CURBS - ROOF W2
SS-312570	REBAR STRUCTURAL WALLS/CURBS - ROOF W2	20	28-Apr-15	27-May-15	213	REBAR STRUCTURAL WALLS/CURB	S - ROOF W2
SS-312870	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF W2	20	12-May-15	10-Jun-15	213	FORM WORK (DOUBLE-UP) STRUC	TURAL WALLS/CURBS - ROOF W2
SS-312670	POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF W2	5	11-Jun-15	17-Jun-15	213	■ POUR/STRIP STRUCTURAL WALLS	
SS-312770	CURE STRUCTURAL WALLS/CURBS - ROOF W2	28	11-Jun-15	21-Jul-15	237	CURE STRUCTURAL WALLS/CU	RBS - ROOF W2
[™] W1 ROOF S	STRUCTURAL WALLS	83	12-May-15	10-Sep-15	202		
SS-312970	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF W1	30	12-May-15	24-Jun-15	200	FORM WORK (ONE-SIDE) STRUCT	URAL WALLS/CURBS - ROOF W1
SS-313070	REBAR STRUCTURAL WALLS/CURBS - ROOF W1	30	04-Jun-15	16-Jul-15	200	REBAR STRUCTURAL WALLS/CU	IRBS - ROOF W1
SS-313370	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF W1	30	18-Jun-15	30-Jul-15	200	FORM WORK (DOUBLE-UP) STR	CUCTURAL WALLS/CURBS - ROOF W1
SS-313170	POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF W1	10	31-Jul-15	13-Aug-15	200	■ POUR/STRIP STRUCTURAL WA	ALL\$/CURBS - ROOF W1
SS-313270	CURE STRUCTURAL WALLS/CURBS - ROOF W1	28	31-Jul-15	10-Sep-15	202	CURE STRUCTURAL WALLS	CURBS - ROOF W1
CENTRAL ZO	ONE (LINES 10-25)	313	22-Oct-14	29-Jan-16	241		
RIX-312600	STRUCTURAL CONCRETE WALLS - PARK DECK CENTRAL	15	16-Sep-15	06-Oct-15	30	■ STRUCTURAL CONCRETE	WALLS - PARK DECK CENTRAL
RIX-314500	ERECT DOG HOUSE STEEL (MISC STRUCTURES)- PARK DECK CENTRAL	20	16-Sep-15	14-Oct-15	46	■ ERECT DOG HOUSE STEE	L (MISC STRUCTURES)- PARK DECK CENTRAL
RIX-312700	ERECT DOG HOUSE STEEL (ELVTRS)- PARK DECK CENTRAL	20	07-Oct-15	04-Nov-15	30	■ ERECT DOG HOUSE STE	EL (ELVTRS)- PARK DECK CENTRAL
RIX-314600	DECK (& PLACE) DOG HOUSE ROOF (MISC STRUCTURES) - PARK DECK CENTRAL	10	15-Oct-15	28-Oct-15	46	■ DECK (& PLACE) DOG HO	OUSE ROOF (MISC STRUCTURES) - PARK DECK C
RIX-312900	DECK (& PLACE) DOG HOUSE ROOF (ELVTRS) - PARK DECK CENTRAL	10	06-Nov-15	19-Nov-15	30	■ DECK (& PLACE) DOG H	OUSE ROOF (ELVTRS) - PARK DECK CENTRAL
RIX-313000	WALL ROUGH-FRAME AND FURRING - PARK DECK CENTRAL	20	20-Nov-15	21-Dec-15	30	■ WALL ROUGH-FRAME	AND FURRING - PARK DECK CENTRAL
RIX-313100	TEMP ROOF DOG HOUSE - PARK DECK CENTRAL	5	22-Dec-15	30-Dec-15	261	I TEMP ROOF DOG HO	DUSE - PARK DECK CENTRAL
RIX-313200	MEPS INWALL - PARK DECK CENTRAL	20	22-Dec-15	22-Jan-16	45	MEPS INWALL - PA	RK DECK CENTRAL
RIX-313300	FF&E ROUGH-IN - PARK DECK CENTRAL	5	25-Jan-16	29-Jan-16	45	I FF&E ROUGH-IN -	PARK DECK CENTRAL
C1 ROOF S	TRUCTURAL WALLS	53	22-Oct-14	12-Jan-15	265		
SS-310470	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF C1	10	22-Oct-14	04-Nov-14	254	■ FØRM WORK (ONE-SIDE) STRUCTURAL WALLS/CU	RBS - ROOF C1
SS-310570	REBAR STRUCTURAL WALLS/CURBS - ROOF C1	10	29-Oct-14	11-Nov-14	254	■ REBAR STRUCTURAL WALLS/CURBS - ROOF C1	
SS-310870	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF C1	10	05-Nov-14	18-Nov-14	254	■ FORM WORK (DOUBLE-UP) STRUCTURAL WALLS	/CURBS - ROOF C1
SS-310670	POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF C1	5	19-Nov-14	25-Nov-14	254	■ POUR/STRIP STRUCTURAL WALLS/CURBS - ROC	F C1
SS-310770	CURE STRUCTURAL WALLS/CURBS - ROOF C1	28	26-Nov-14	12-Jan-15	265	CURE STRUCTURAL WALLS/CURBS - ROOF C	1
C2 ROOF S	TRUCTURAL WALLS	73	23-Dec-14	10-Apr-15	203		
SS-310970	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF C2	20	23-Dec-14	26-Jan-15	187	FORM WORK (ONE-SIDE) STRUCTURAL WAL	LS/CURBS - ROOF C2
SS-311070	REBAR STRUCTURAL WALLS/CURBS - ROOF C2	20	20-Jan-15	17-Feb-15	187	■ REBAR STRUCTURAL WALLS/CURBS - ROO	DF C2
SS-311370	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF C2	20	03-Feb-15	03-Mar-15	187	FORM WORK (DOUBLE-UP) STRUCTURAL	WALLS/CURBS - ROOF C2
SS-311170	POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF C2	5	04-Mar-15	10-Mar-15	187	■ POUR/STRIP STRUCTURAL WALLS/CURB	S - ROOF C2
SS-311270	CURE STRUCTURAL WALLS/CURBS - ROOF C2	28	04-Mar-15	10-Apr-15	203	☐ CURE STRUCTURAL WALLS/CURBS - R	00F C2
C3 ROOF S	TRUCTURAL WALLS	73	03-Feb-15	15-May-15	178		
	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF C3	20	03-Feb-15	03-Mar-15	162	FORM WORK (ONE-SIDE) STRUCTURAL W	ALLS/CURBS - ROOF C3
SS-313570	REBAR STRUCTURAL WALLS/CURBS - ROOF C3	20	25-Feb-15	24-Mar-15	162	■ REBAR STRUCTURAL WALLS/CURBS - R	00F C3
SS-313870	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF C3	20	11-Mar-15	07-Apr-15	162	FORM WORK (DQUBLE-UP) STRUCTURA	AL WALLS/CURBS - ROOF C3
SS-313670	POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF C3	5	08-Apr-15	14-Apr-15	162	■ POUR/STRIP STRUCTURAL WALLS/CU	RBS - ROOF C3
SS-313770	CURE STRUCTURAL WALLS/CURBS - ROOF C3	28	08-Apr-15	15-May-15	178	CURE STRUCTURAL WALLS/CURBS -	ROOF C3
C4 ROOF S	TRUCTURAL WALLS	73	11-Mar-15	23-Jun-15	153		
SS-313970	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF C4	20	11-Mar-15	07-Apr-15	137	FORM WORK (ONE-SIDE) STRUCTURAL	WALLS/CURBS - ROOF C4
SS-314070	REBAR STRUCTURAL WALLS/CURBS - ROOF C4		_	28-Apr-15	137	■ REBAR STRUCTURAL WALLS/CURBS	
SS-314370	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF C4	20	15-Apr-15	12-May-15	137	FORM WORK (DOUBLE-UP) STRUCTU	IRAL WALLS/CURBS - ROOF ¢4
SS-314170	POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF C4	5	13-May-15	-	137	■ POUR/STRIP STRUCTURAL WALLS/C	URBS - ROOF C4
SS-314270	CURE STRUCTURAL WALLS/CURBS - ROOF C4	28	13-May-15	-	153	CURE STRUCTURAL WALLS/CURE	
C5 ROOF S	TRUCTURAL WALLS		01-Apr-15		138		
SS-314470	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF C5			28-Apr-15	122	■ FORM WORK (QNE-SIDE) STRUCTURA	L WALLS/CURBS - ROOF C5
SS-314570	REBAR STRUCTURAL WALLS/CURBS - ROOF C5		22-Apr-15	19-May-15	122	■ REBAR STRU¢TURAL WALLS/CURBS	
SS-314870	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF C5	20	· ·	04-Jun-15	122	FORM WORK (DOUBLE-UP) STRUC	
SS-314670	POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF C5		-	11-Jun-15	122	■ POUR/STRIP STRUCTURAL WALLS.	
SS-314770	CURE STRUCTURAL WALLS/CURBS - ROOF C5		-	15-Jul-15	138	CURE STRUCTURAL WALLS/CUF	
	TRUCTURAL WALLS		06-May-15		113		
	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF C6			04-Jun-15	97	FORM WORK (ONE-SIDE) STRUCTU	DAL WALLO/OURDO DOOF CO

TRANSBAY TRANSIT CENTER

EXHIBIT I

						JOINT VENTURE
Activity	ID	Activity Name	OD Start	Finish	TF	2013 2014 2015 2016 2017 2018 ^[9]
	- 00 045070	DEDAR OTDUCTURAL WALLOWOURDS DOOF OO	00 00 14	05.1.45	07	OND JEMAMJJASONO JEMAMJJASONO JEMAMJJASONO JEMAMJJASONO JEMAMJJASONO JEMAMJJASONO JEMAMJJASONO JEMAMJJASONO J
	SS-315070	REBAR STRUCTURAL WALLS/CURBS - ROOF C6	20 29-May-15		97	REBAR STRUCTURAL WALLS/CURBS - ROOF C6
	SS-315370	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF C6	20 12-Jun-15	10-Jul-15	97	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF C6
	SS-315170	POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF C6	5 13-Jul-15	17-Jul-15	97	I POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF C6
	SS-315270	CURE STRUCTURAL WALLS/CURBS - ROOF C6	28 13-Jul-15	19-Aug-15	113	CURE STRUCTURAL WALLS/CURBS - ROOF C6
	C7 ROOF ST	FRUCTURAL WALLS	73 12-Jun-15	25-Sep-15	88	
	SS-315470	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF C7	20 12-Jun-15	10-Jul-15	88	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF C7
	SS-315570	REBAR STRUCTURAL WALLS/CURBS - ROOF C7	20 06-Jul-15	31-Jul-15	88	■ REBAR STRUCTURAL WALLS/CURBS - ROOF C7
	SS-315870	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF C7	20 20-Jul-15	14-Aug-15	88	■ FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF C7
	SS-315670	POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF C7	5 17-Aug-15	21-Aug-15	88	■ POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF C7
	SS-315770	CURE STRUCTURAL WALLS/CURBS - ROOF C7	28 17-Aug-15	25-Sep-15	88	CURE STRUCTURAL WALLS/CURBS - ROOF C7
	C8 ROOF ST	TRUCTURAL WALLS	73 20-Jul-15	02-Nov-15	63	
	SS-315970	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF C8	20 20-Jul-15	14-Aug-15	63	■ FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF C8
	SS-316070	REBAR STRUCTURAL WALLS/CURBS - ROOF C8	20 10-Aug-15	08-Sep-15	63	■ REBAR STRUCTURAL WALLS/CURBS - ROOF C8
	SS-316370	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF C8	20 24-Aug-15	22-Sep-15	63	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF C8
	SS-316170	POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF C8	5 23-Sep-15	29-Sep-15	63	■ POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF C8
	SS-316270	CURE STRUCTURAL WALLS/CURBS - ROOF C8	28 23-Sep-15	02-Nov-15	63	CURE STRUCTURAL WALLS/CURBS - ROOF C8
	EAST ZONE ((LINES 25-34)	169 16-Sep-15	19-May-16	183	
	RIX-313600	STRUCTURAL CONCRETE WALLS - PARK DECK EAST	15 05-Jan-16	26-Jan-16	22	■ STRUCTURAL CONCRETE WALLS - PARK DECK EAST
	RIX-313700	ERECT DOG HOUSE STEEL - PARK DECK EAST	20 27-Jan-16	24-Feb-16	22	■ ERECT DOG HOUSE STEEL - PARK DECK EAST
	RIX-313900	DECK (& PLACE) DOG HOUSE ROOF - PARK DECK EAST	10 26-Feb-16	10-Mar-16	22	DECK (& PLACE) DOG HOUSE ROOF - PARK DECK EAST
	RIX-314000	WALL ROUGH-FRAME AND FURRING - PARK DECK EAST	20 11-Mar-16		22	■ WALL ROUGH-FRAME AND FURRING - PARK DECK EAST
	RIX-314100	TEMP ROOF DOG HOUSE - PARK DECK EAST	5 08-Apr-16	14-Apr-16	208	TEMP ROOF DOG HOUSE - PARK DECK EAST
	RIX-314200	MEPS INWALL - PARK DECK EAST	20 08-Apr-16	05-May-16	32	MEPS INWALL - PARK DECK EAST
	RIX-314300	FF&E ROUGH-IN - PARK DECK EAST	10 06-May-16	-	32	FF&E ROUGH-IN - PARK DECK EAST
		RUCTURAL WALLS	78 16-Sep-15		83	THE ROOM TAKE BEST EAST
						FORM WORK (ONE SIDE) STRUCTURAL WALLS (CURRS - BOOF E4
	SS-316470	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF E1	20 16-Sep-15 20 07-Oct-15		83	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF E1
	SS-316570	REBAR STRUCTURAL WALLS/CURBS - ROOF E1		04-Nov-15	83	RÉBAR STRUCTURAL WALLS/CURBS - ROOF E1 FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF E1
	SS-316870	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF E1	20 22-Oct-15	18-Nov-15	83	
	SS-316670	POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF E1	5 19-Nov-15		83	POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF E1
	SS-316770	CURE STRUCTURAL WALLS/CURBS - ROOF E1	28 30-Nov-15		83	CURE STRUCTURAL WALLS/CURBS - ROOF E1
		RUCTURAL WALLS	78 17-Nov-15		40	
	SS-316970	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF E2	20 17-Nov-15		40	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF E2
	SS-317070	REBAR STRUCTURAL WALLS/CURBS - ROOF E2	20 10-Dec-15		40	REBAR STRUCTURAL WALLS/CURBS - ROOF E2
	SS-317370	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF E2	20 28-Dec-15		40	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF E2
	SS-317170	POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF E2	5 27-Jan-16	02-Feb-16	40	■ POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF E2
	SS-317270	CURE STRUCTURAL WALLS/CURBS - ROOF E2	28 03-Feb-16		40	CURE STRUCTURAL WALLS/CURBS - ROOF E2
		RUCTURAL WALLS	78 14-Dec-15		23	
	SS-317470	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF E3	20 14-Dec-15	13-Jan-16	23	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/QURBS - ROOF E3
	SS-317570	REBAR STRUCTURAL WALLS/CURBS - ROOF E3	20 07-Jan-16	04-Feb-16	23	■ REBAR STRUCTURAL WALLS/CURBS - ROOF E3
	SS-317870	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF E3	20 22-Jan-16	19-Feb-16	23	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF E3
	SS-317670	POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF E3	5 22-Feb-16	26-Feb-16	23	■ POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF E3
	SS-317770	CURE STRUCTURAL WALLS/CURBS - ROOF E3	28 29-Feb-16	06-Apr-16	23	CURE STRUCTURAL WALLS/CURBS - ROOF E3
	E4 ROOF ST	RUCTURAL WALLS	88 05-Jan-16	09-May-16	0	
	SS-317970	FORM WORK (ONE-SIDE) STRUCTURAL WALLS/CURBS - ROOF E4	30 05-Jan-16	17-Feb-16	0	FORM WORK (ONE-SIDE) STRUCTURAL WALL\$/CURBS - ROOF E4
	SS-318070	REBAR STRUCTURAL WALLS/CURBS - ROOF E4	30 27-Jan-16	09-Mar-16	0	REBAR STRUCTURAL WALLS/CURBS - ROOF E4
	SS-318370	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF E4	30 10-Feb-16	23-Mar-16	0	FORM WORK (DOUBLE-UP) STRUCTURAL WALLS/CURBS - ROOF E4
	SS-318170	POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF E4	5 24-Mar-16	30-Mar-16	0	■ POUR/STRIP STRUCTURAL WALLS/CURBS - ROOF E4
	SS-318270	CURE STRUCTURAL WALLS/CURBS - ROOF E4	28 31-Mar-16	09-May-16	0	CURE STRUCTURAL WALLS/CURBS - ROOF E4
	FINISH INTERIC	ORS	485 22-Sep-15	05-Sep-17	33	
	LOWER CONC		175 05-May-16	19-Jan-17	144	
	ZONE 1 (LINE		85 05-May-16		174	
	FIX-314700	VERTICAL DRYWALL & TAPING - LOWER CONCOURSE ZONE 1				■ VERTICAL DRYWALL & TAPING - LOWER CONCOURSE ZONE 1
	FIX-314700	INSTALL DOORS AND HARDWARE - LOWER CONCOURSE ZONE 1	20 05-May-16		174 174	INSTALL DOORS AND HARDWARE - LOWER CONCOURSE ZONE 1
	I 1A-314600	INDIALL DOUNG AND HANDWANE - LOWER CONCOURSE ZONE I	10 06-Jun-16	17-Jun-16	174	INSTALL DOORS AND HARDWARE - LOWER CONCOURSE ZONE I

TRANSBAY TRANSIT CENTER

EXHIBIT I

								JOINT VENTURE
Activity	D	Activity Name	OD	Start	Finish	TF	المالية	2013 2014 2015 2016 2017 2018 9
	— FIV 61 1222	DANKE A WALL COVERNOO LOWER CONSCIENCE TOUR		00.1.10	04 1 1 4 2		JND	JFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJ
	FIX-314900	PAINT & WALL COVERINGS - LOWER CONCOURSE ZONE 1		20-Jun-16	01-Jul-16	174		PAINT & WALL COVERINGS - LOWER CONCOURSE ZONE 1
	FIX-315000	MISC. FLOORING - LOWER CONCOURSE ZONE 1		05-Jul-16	18-Jul-16	174		■ MISC. FLOORING - LOWER CONCOURSE ZONE 1
	FIX-315100	FURNISHINGS & ACCESSORIES - LOWER CONCOURSE ZONE 1		05-Jul-16	01-Aug-16	179		FURNISHINGS & ACCESSORIES - LOWER CONCOURSE ZONE
	FIX-315200	MEPF TRIM - LOWER CONCOURSE ZONE 1		19-Jul-16	08-Aug-16	174		MEPF TRIM - LOWER CONCOURSE ZONE 1
	FIX-315300	PUNCH - LOWER CONCOURSE ZONE 1		09-Aug-16	07-Sep-16	174		PUNCH - LOWER CONCOURSE ZONE 1
	🛂 ZONE 2 (LINE	E 10-17)	85	20-Jun-16	20-Oct-16	164		
	FIX-315400	VERTICAL DRYWALL & TAPING - LOWER CONCOURSE ZONE 2	20	20-Jun-16	18-Jul-16	164		■ VERTICAL DRYWALL & TAPING - LOWER CONCOURSE ZONE 2
	FIX-315500	INSTALL DOORS AND HARDWARE - LOWER CONCOURSE ZONE 2	10	19-Jul-16	01-Aug-16	164		■ INSTALL DOORS AND HARDWARE - LOWER CONCOURSE ZON
	FIX-315600	PAINT & WALL COVERINGS - LOWER CONCOURSE ZONE 2	10	02-Aug-16	15-Aug-16	164		PAINT & WALL COVERINGS - LOWER CONCOURSE ZONE 2
	FIX-315700	MISC. FLOORING - LOWER CONCOURSE ZONE 2	10	16-Aug-16	29-Aug-16	164		■ MISC. FLOORING - LOWER CONCOURSE ZONE 2
	FIX-315800	FURNISHINGS & ACCESSORIES - LOWER CONCOURSE ZONE 2	20	16-Aug-16	14-Sep-16	169		FURNISHINGS & ACCESSORIES - LOWER CONCOURSE ZO
	FIX-315900	MEPF TRIM - LOWER CONCOURSE ZONE 2	15	30-Aug-16	21-Sep-16	164		■ MEPF TRIM - LOWER CONCOURSE ZONE 2
	FIX-316000	PUNCH - LOWER CONCOURSE ZONE 2	20	22-Sep-16	20-Oct-16	164		PUNCH - LOWER CONCOURSE ZONE 2
	ZONE 3 (LINE	E 17-23)	85	02-Aug-16	05-Dec-16	154		
	FIX-316800	VERTICAL DRYWALL & TAPING - LOWER CONCOURSE ZONE 3	20	02-Aug-16	29-Aug-16	154		■ VERTIÇAL DRYWALL & TAPING - LOWER CONCOURSE ZONE
	FIX-316900	INSTALL DOORS AND HARDWARE - LOWER CONCOURSE ZONE 3	10	30-Aug-16	14-Sep-16	154		■ INSTALL DOORS AND HARDWARE - LOWER CONCOURSE 2
	FIX-317000	PAINT & WALL COVERINGS - LOWER CONCOURSE ZONE 3	10	15-Sep-16	28-Sep-16	154		■ PAINT & WALL COVERINGS - LOWER CONCOURSE ZONE
	FIX-317100	MISC. FLOORING - LOWER CONCOURSE ZONE 3	10	29-Sep-16	13-Oct-16	154		■ MISC. FLOORING - LOWER CONCOURSE ZONE 3
	FIX-317200	FURNISHINGS & ACCESSORIES - LOWER CONCOURSE ZONE 3		29-Sep-16	27-Oct-16	159		■ FURNISHINGS & ACCESSORIES - LOWER CONCOURSE
	FIX-317300	MEPF TRIM - LOWER CONCOURSE ZONE 3	15	14-Oct-16	03-Nov-16	154		■ MEPF TRIM - LOWER CONCOURSE ZONE 3
	FIX-317400	PUNCH - LOWER CONCOURSE ZONE 3	20	04-Nov-16	05-Dec-16	154		PUNCH - LOWER CONCOURSE ZONE 3
	ZONE 4 (LINE	F 23-35)		15-Sep-16	19-Jan-17	144		
	FIX-316100	VERTICAL DRYWALL & TAPING - LOWER CONCOURSE ZONE 4	20	15-Sep-16	13-Oct-16	144		■ VERTICAL DRYWALL & TAPING - LOWER CONCOURSE ZO
	FIX-316200	INSTALL DOORS AND HARDWARE - LOWER CONCOURSE ZONE 4		14-Oct-16	27-Oct-16	144		■ INSTALL DOORS AND HARDWARE - LOWER CONCOURS
	FIX-316300	PAINT & WALL COVERINGS - LOWER CONCOURSE ZONE 4		28-Oct-16	10-Nov-16	144		PAINT & WALL COVERINGS - LOWER CONCOURSE ZON
	FIX-316400	MISC. FLOORING - LOWER CONCOURSE ZONE 4		11-Nov-16	28-Nov-16	144		MISC. FLOORING - LOWER CONCOURSE ZONE 4
	FIX-316500	FURNISHINGS & ACCESSORIES - LOWER CONCOURSE ZONE 4		11-Nov-16	12-Dec-16	149		FURNISHINGS & ACCESSORIES - LOWER CONCOUR
	FIX-316600	MEPF TRIM - LOWER CONCOURSE ZONE 4		29-Nov-16	19-Dec-16	144		MEPF TRIM - LOWER CONCOURSE ZONE 4
	FIX-316700	PUNCH - LOWER CONCOURSE ZONE 4		20-Dec-16	19-Jan-17	144		PUNCH - LOWER CONCOURSE ZONE 4
		1 ONOTI - LOWER CONCOUNCE ZONE 4	234	22-Sep-15	29-Aug-16	239		TONOTI-LOWER CONCOUNCE ZONE 4
	TRAIN BOX	- - 4 40)			-			
	ZONE 1 (LINE			22-Sep-15	27-Jan-16	328		
	FIX-317500	VERTICAL DRYWALL & TAPING - TRAIN BOX ZONE 1		22-Sep-15	20-Oct-15	328		VERTICAL DRYWALL & TAPING - TRAIN BOX ZONE 1
	FIX-317600	INSTALL DOORS AND HARDWARE - TRAIN BOX ZONE 1		21-Oct-15	03-Nov-15	328		INSTALL DOORS AND HARDWARE - TRAIN BOX ZONE 1
	FIX-317800	PAINT & WALL COVERINGS - TRAIN BOX ZONE 1		04-Nov-15	17-Nov-15	328		PAINT & WALL COVERINGS - TRAIN BOX ZONE 1
	FIX-317700	MISC. FLOORING - TRAIN BOX ZONE 1		18-Nov-15	03-Dec-15	328		MISC. FLOORING - TRAIN BOX ZONE 1
	FIX-318000	FURNISHINGS & ACCESSORIES - TRAIN BOX ZONE 1		18-Nov-15	17-Dec-15	333		FURNISHINGS & ACCESSORIES - TRAIN BOX ZONE 1
	FIX-317900	MEPF TRIM - TRAIN BOX ZONE 1			28-Dec-15	328		MEPF TRIM - TRAIN BOX ZONE 1
	FIX-318100	PUNCH - TRAIN BOX ZONE 1			27-Jan-16	328		PUNCH - TRAIN BOX ZONE 1
	ZONE 2 (LINE			14-Oct-15	25-Feb-16	328		
	FIX-318200	VERTICAL DRYWALL & TAPING - TRAIN BOX ZONE 2		14-Oct-15	10-Nov-15	333		VERTICAL DRYWALL & TAPING - TRAIN BOX ZONE 2
	FIX-318300	INSTALL DOORS AND HARDWARE - TRAIN BOX ZONE 2		11-Nov-15	24-Nov-15	333		■ INSTALL DOORS AND HARDWARE - TRAIN BOX ZONE 2
	FIX-318500	PAINT & WALL COVERINGS - TRAIN BOX ZONE 2	10	25-Nov-15	10-Dec-15	333		PAINT & WALL COVERINGS - TRAIN BOX ZONE 2
	FIX-318400	MISC. FLOORING - TRAIN BOX ZONE 2	10	11-Dec-15	28-Dec-15	333		MISC. FLOORING - TRAIN BOX ZONE 2
	FIX-318700	FURNISHINGS & ACCESSORIES - TRAIN BOX ZONE 2	20	11-Dec-15	12-Jan-16	338		FURNISHINGS & ACCESSORIES - TRAIN BOX ZONE 2
	FIX-318600	MEPF TRIM - TRAIN BOX ZONE 2	15	29-Dec-15	20-Jan-16	333		■ MEPF TRIM - TRAIN BOX ZONE 2
	FIX-318800	PUNCH - TRAIN BOX ZONE 2	20	28-Jan-16	25-Feb-16	328		PUNCH - TRAIN BOX ZONE 2
	ZONE 3 (LINE	E 17-23)	85	14-Jan-16	13-May-16	292		
	FIX-319600	VERTICAL DRYWALL & TAPING - TRAIN BOX ZONE 3	20	14-Jan-16	11-Feb-16	292		■ VERTICAL DRYWALL & TAPING - TRAIN BOX ZONE 3
	FIX-319700	INSTALL DOORS AND HARDWARE - TRAIN BOX ZONE 3	10	12-Feb-16	26-Feb-16	292		■ INSTALL DOORS AND HARDWARE - TRAIN BOX ZONE 3
	FIX-319900	PAINT & WALL COVERINGS - TRAIN BOX ZONE 3	10	29-Feb-16	11-Mar-16	292		■ PAINT & WALL COVERINGS - TRAIN BOX ZONE 3
	FIX-319800	MISC. FLOORING - TRAIN BOX ZONE 3	10	14-Mar-16	25-Mar-16	292		■ MISC. FLOORING TRAIN BOX ZONE 3
	FIX-320100	FURNISHINGS & ACCESSORIES - TRAIN BOX ZONE 3	20	14-Mar-16	08-Apr-16	297		■ FURNISHINGS & ACCESSORIES - TRAIN BOX ZONE 3
	FIX-320000	MEPF TRIM - TRAIN BOX ZONE 3	15	28-Mar-16	15-Apr-16	292		■ MEPF TRIM - TRAIN BOX ZONE 3

Project ID: 30100-00

TRANSBAY TRANSIT CENTER

Print Date: 29-Oct-12

EXHIBIT I

IERCOR OBAYASHI

							JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF		2013 2014 2015 2016 2017 2018 9
FIX-320200	PUNCH - TRAIN BOX ZONE 3	20	18-Apr-16	13-May-16	292	JIN 5	JFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJ
ZONE 4 (LIN			28-Apr-16	29-Aug-16	239		1 ONOT TOUR BOX 25 NE 5
FIX-318900	VERTICAL DRYWALL & TAPING - TRAIN BOX ZONE 4		28-Apr-16	25-May-16	239	+	■ VERTICAL DRYWALL & TAPING - TRAIN BOX ZONE 4
FIX-319000	INSTALL DOORS AND HARDWARE - TRAIN BOX ZONE 4		26-May-16	10-Jun-16	239	-	INSTALL DOORS AND HARDWARE - TRAIN BOX ZONE 4
FIX-319200	PAINT & WALL COVERINGS - TRAIN BOX ZONE 4		13-Jun-16	24-Jun-16	239	1	PAINT & WALL COVERINGS - TRAIN BOX ZONE 4
FIX-319100	MISC. FLOORING - TRAIN BOX ZONE 4		27-Jun-16	11-Jul-16	239	-	MISC. FLOORING - TRAIN BOX ZONE 4
FIX-319400	FURNISHINGS & ACCESSORIES - TRAIN BOX ZONE 4		27-Jun-16	25-Jul-16	244	1	FURNISHINGS & ACCESSORIES - TRAIN BOX ZONE 4
FIX-319300	MEPF TRIM - TRAIN BOX ZONE 4		12-Jul-16	01-Aug-16	239	+	■ MEPF TRIM - TRAIN BOX ZONE 4
FIX-319500	PUNCH - TRAIN BOX ZONE 4		02-Aug-16	29-Aug-16	239	-	PUNCH - TRAIN BOX ZONE 4
GROUND LE			17-Dec-15	30-Jun-17	76		
	ST (BUILDING LINES 1.4 - 8.5)		10-Feb-16	17-Jun-16	334		
FIX-100000	(START) FINISHES - GRND LVL RETAIL W	0	10-Feb-16	• • • • • • • • • • • • • • • • • •	334	11	♦ (START) FINISHES - \$RND LVL RETAIL W
FIX-100100	VERTICAL DRYWALL & TAPING - GRND LVL RETAIL W		10-Feb-16	09-Mar-16	334	+	VERTICAL DRYWALL & TAPING - GRND LVL RETAIL W
FIX-100400	INSTALL DOORS AND HARDWARE - GRND LVL RETAIL W		10-Neb-10	23-Mar-16	334	-	INSTALL DOORS AND HARDWARE - GRND LVL RETAIL W
FIX-100400	PAINT & WALL COVERINGS - GRND LVL RETAIL W		24-Mar-16	06-Apr-16	334	1	PAINT & WALL COVERINGS - GRND LVL RETAIL W
FIX-100500	MISC. FLOORING - GRND LVL RETAIL W		07-Apr-16	20-Apr-16	334	-	MISC. FLOORING - GRND LVL RETAIL W
FIX-100900	FURNISHINGS & ACCESSORIES - GRND LVL RETAIL W		07-Apr-16	11-May-16	334	1	FURNISHINGS & ACCESSORIES - GRND LVL RETAIL W
FIX-100900	MEPF TRIM - GRND LVL RETAIL W		21-Apr-16	11-May-16	334	+	MEPF TRIM - GRND LVL RETAIL W
FIX-100800	PUNCH - GRND LVL RETAIL W		12-May-16	10-Jun-16	334	1	PUNCH - GRND LVL RETAIL W
FIX-101000	FF&E (NIC) - GRND LVL RETAIL W	5	13-Jun-16	17-Jun-16	334	-	FF&E (NIC) - GRND LVL RETAIL W
			17-Dec-15	27-Apr-16	369		THAE (NIO) - GRIND EVERETALE W
	T (BUILDING LINES 8.5 - 17)		_	21-Api-10			A (CTART) FINISHES, CRAID LV/L RETAIL F
FIX-313700	(START) FINISHES - GRND LVL RETAIL E	0	17-Dec-15	40 1 40	369	+	♦ (START) FINISHES - GRND LVL RETAIL E
FIX-313800	VERTICAL DRYWALL & TAPING - GRND LVL RETAIL E		17-Dec-15	19-Jan-16	369	-	VERTICAL DROPE AND HARDWARE CRAD LVI. BETAIL E
FIX-313900	INSTALL DOORS AND HARDWARE - GRND LVL RETAIL E		20-Jan-16	02-Feb-16	369	-	INSTALL DOORS AND HARDWARE - GRND LVL RETAIL E
FIX-313825	TERRAZZO FLOORING - GRND LVL RETAIL E		20-Jan-16	02-Feb-16	399	-	TERRAZZO FLOORING - GRND LVL RETAIL E
FIX-313925	WALK-OFF MATS - GRND LVL RETAIL E		03-Feb-16	09-Feb-16	399	-	WALK-OFF MATS - GRND LVL RETAIL E
FIX-314000	PAINT & WALL COVERINGS - GRND LVL RETAIL E		03-Feb-16	17-Feb-16	369	\mathbf{H}	PAINT & WALL COVERINGS - GRND LVL RETAIL E
FIX-314100	MISC. FLOORING - GRND LVL RETAIL E		18-Feb-16	02-Mar-16	369	-	MISC. FLOORING - GRND LVL RETAIL E
FIX-314200	FURNISHINGS & ACCESSORIES - GRND LVL RETAIL E		18-Feb-16	09-Mar-16 23-Mar-16	379 369	-	FURNISHINGS & ACCESSORIES - GRND LVL RETAIL E
FIX-314300	MEPF TRIM - GRND LVL RETAIL E		03-Mar-16	_		-	MEPF TRIM - GRND LVL RETAIL E
FIX-314400 FIX-314500	PUNCH - GRND LVL RETAIL E		24-Mar-16	20-Apr-16	369 369	-	PUNCH - GRND LVL RETAIL E FF&E (NIC) - GRND LVL RETAIL E
	FF&E (NIC) - GRND LVL RETAIL E		21-Apr-16	27-Apr-16	76	$H \rightarrow$	# FF&E (NIC) - GRAD LVE RETAILE
GRAND HAL			16-Dec-16	30-Jun-17		ш	A (CTART) FINIQUES ORGAND LEVEL OU
FIX-302000	(START) FINISHES - GROUND LEVEL GH	0	16-Dec-16	17 lon 17	76	-	(START) FINISHES - GROUND LEVEL GH
FIX-302100	INTERIOR GLASS AND GLAZING/HANDRAILS - GROUND LEVEL GH	20	16-Dec-16	17-Jan-17	76	-	INTERIOR GLASS AND GLAZING/HANDRAILS - GR
FIX-302700	COLUMN COVERS - GROUND LEVEL GH MEPF OVERHEAD TRIM - GROUND LEVEL GH		16-Dec-16	17-Jan-17	96	-	COLUMN COVERS - GROUND LEVEL GH
FIX-303300			16-Dec-16	17-Jan-17	76	+	MEPF OVERHEAD TRIM - GROUND LEVEL GH
FIX-302600	PHASE II STAIR AND ESCALATOR ENCLOSURES - GROUND LEVEL GH		18-Jan-17	14-Feb-17	76	-	PHASE II STAIR AND ESCALATOR ENCLOSURE: TERRAZZO FLOORING - GROUND LEVEL GH
FIX-302300	TERRAZZO FLOORING - GROUND LEVEL GH		15-Feb-17	15-Mar-17	76	-	
FIX-302400	INSTALL LED SCREEN - GROUND LEVEL GH WALK-OFF MATS- GROUND LEVEL GH		16-Mar-17	05-Apr-17	136 136	-	■ INSTALL LED SCREEN - GROUND LEVEL GH ■ WALK-OFF MATS- GROUND LEVEL GH
FIX-302900	FURNISHINGS & ACCESSORIES (NIC) - GROUND LEVEL GH		16-Mar-17	05-Apr-17	76	-	FURNISHINGS & ACCESSORIES (NIC) - GRO
FIX-302900 FIX-302800	MEPF TRIM - GROUND LEVEL GH		16-Mar-17	12-Apr-17 26-Apr-17	76	+	MEPF TRIM - GROUND LEVEL GH
FIX-302800			27-Apr-17	· ·	76	-	PUNCH - GROUND LEVEL GH
FIX-303000	PUNCH - GROUND LEVEL GH FF&E - GROUND LEVEL GH		12-Apr-17	09-Jun-17 30-Jun-17	76	-	■ FF&E - GROUND LEVEL GH
			26-Jul-16	12-Dec-16	214		Frae - Gryund Level Gr
	INAL (BUILDING LINES 27 - 34)			12 000-10			♦ (START) INTERIOR FINISHES - GROUND LEVEL MUNI TERMINA
FIX-304000	(START) INTERIOR FINISHES - GROUND LEVEL MUNI TERMINAL		26-Jul-16	15 Aug 16	122	+	, , ,
FIX-304100	VERTICAL DRYWALL & TAPING - GROUND LEVEL MUNI TERMINAL		26-Jul-16	15-Aug-16	212	-	VERTICAL DRYWALL & TAPING - \$ROUND LEVEL MUNI TERM
FIX-305300 FIX-304300	INTERIOR STOREFRONT GLAZING - GROUND LEVEL MUNI TERMINAL TERRAZZO FLOORING - GROUND LEVEL MUNI TERMINAL		26-Jul-16 16-Aug-16	29-Aug-16 29-Aug-16	122 212	-	INTERIOR STOREFRONT GLAZING - GROUND LEVEL MUNI TERRAZZO FLOORING - GROUND LEVEL MUNI TERMINAL
					254	-	
FIX-304350 FIX-304400	WALK-OFF MATS - GROUND LEVEL MUNI TERMINAL INSTALL DOORS AND HARDWARE - GROUND LEVEL MUNI TERMINAL		30-Aug-16	07-Sep-16 14-Sep-16		-	■ WALK-OFF MATS - GROUND LEVEL MUNI TERMINAL ■ INSTALL DOORS AND HARDWARE - GROUND LEVEL MUNI
			30-Aug-16	<u>-</u>	214	+	
FIX-304600	PAINT & WALL COVERINGS - GROUND LEVEL MUNI TERMINAL	10	15-Sep-16	28-Sep-16	214		PAINT & WALL COVERINGS - GROUND LEVEL MUNI TERM

TRANSBAY TRANSIT CENTER

EXHIBIT I



			I G07.1	CONCEP	I SCH	EDULE			JOINT VENTURE
activity ID	Activity Name	OD	Start	Finish	TF	2013	2014	2015	2016 2017 2018
						<u> </u>	IFMAMJJASOND	JFMAMJJASONC	JFMAMJJASONDJFMAMJJASONDJFMAMJJASON
FIX-304500	MISC. FLOORING - GROUND LEVEL MUNI TERMINAL		29-Sep-16	13-Oct-16	214				MISC. FLOORING - GROUND LEVEL MUNI TERMINAL
FIX-304900	FURNISHINGS & ACCESSORIES - GROUND LEVEL MUNI TERMINAL		29-Sep-16	27-Oct-16	219				FURNISHINGS & ACCESSOR ES - GROUND LEVEL MU
FIX-304800	MEPF TRIM - GROUND LEVEL MUNI TERMINAL		14-Oct-16	03-Nov-16	214				MEPF TRIM - GROUND LEVEL MUNI TERMINAL
FIX-305000	PUNCH - GROUND LEVEL MUNI TERMINAL		04-Nov-16	05-Dec-16	214				PUNCH - GROUND LEVEL MUNI TERMINAL
FIX-305100	FF&E (NIC) - GROUND LEVEL MUNI TERMINAL	5	06-Dec-16	12-Dec-16	214				FF&E (NIC) - GROUND LEVEL MUNI TERMINAL
LEVEL 2			17-Dec-15	10-Nov-16	234				
	IL (BUILDING LINES 1.4 - 8.5)	75	10-Feb-16	25-May-16	349	41			
FIX-306000	(START) FINISHES - L2 RETAIL WEST	0	10-Feb-16		349				♦ (START) FINISHES - L ² RETAIL WEST
FIX-306100	DRYWALL - L2 RETAIL WEST	20	10-Feb-16	09-Mar-16	349				DRYWALL - L2 RETAIL WEST
FIX-306400	DOORS/FRAMES/HARDWARE - L2 RETAIL WEST	10	10-Mar-16	23-Mar-16	349				DOORS/FRAMES/HARDWARE - L2 RETAIL WEST
FIX-306600	PAINT & WALL COVERINGS - L2 RETAIL WEST			06-Apr-16	349				PAINT & WALL COVERINGS - L2 RETAIL WEST
FIX-306500	MISC. FLOORING - L2 RETAIL WEST		07-Apr-16	20-Apr-16	349				MISC. FLOORING - L2 RETAIL WEST
FIX-306800	MEPF TRIM - L2 RETAIL WEST		21-Apr-16	04-May-16	349				MEPF TRIM - L2 RETAIL WEST
FIX-307000	PUNCH - L2 RETAIL WEST	15		25-May-16	349				PUNCH - L2 RETAIL WEST
FIX-307100	FF&E (NIC) - L2 RETAIL WEST	5			349				■ FF&E (NIC) - L2 RETAIL WEST
	ETAIL (BUILDING LINES 9.5 - 17)		17-Dec-15	27-Apr-16	369	4			
FIX-307300	(START) FINISHES - L2 RETAIL CENTRAL		17-Dec-15		369				(START) FINISHES - L2 RETAIL CENTRAL
FIX-307400	DRYWALL - L2 RETAIL CENTRAL		17-Dec-15	11-Jan-16	369				DRYWALL - L2 RETAIL CENTRAL
FIX-307600	TERRAZZO FLOORING - L2 RETAIL CENTRAL		12-Jan-16	02-Feb-16	369				TERRAZZO FLOORING - L2 RETAIL CENTRAL
FIX-307700	DOORS/FRAMES/HARDWARE - L2 RETAIL CENTRAL	10	03-Feb-16	17-Feb-16	369				DOORS/FRAMES/HARDWARE - L2 RETAIL CENTRAL
FIX-307900	PAINT & WALL COVERINGS - L2 RETAIL CENTRAL	10	18-Feb-16	02-Mar-16	369	_			PAINT & WALL COVERINGS - L2 RETAIL CENTRAL
FIX-307800	MISC. FLOORING - L2 RETAIL CENTRAL	5	03-Mar-16	09-Mar-16	369	_			MISC. FLOORING - L2 RETAIL CENTRAL
FIX-308200	FURNISHINGS & ACCESSORIES - L2 RETAIL CENTRAL	5	03-Mar-16	09-Mar-16	384	_			I FURNISHINGS & ACCESSORIES - L2 RETAIL CENTRAL
FIX-308100	MEPF TRIM - L2 RETAIL CENTRAL		10-Mar-16	30-Mar-16	369	+			MEPF TRIM - L2 RETAIL CENTRAL
FIX-308300	PUNCH - L2 RETAIL CENTRAL		31-Mar-16	27-Apr-16	369	_			PUNCH - L2 RETAIL CENTRAL
FIX-308400	FF&E (NIC) - L2 RETAIL CENTRAL		21-Apr-16	27-Apr-16	369				FF&E (NIC) - L2 RETAIL CENTRAL
	IL(BUILDING LINES 27- 33.2)		26-Jul-16	10-Nov-16	234	41			A (07.07) THEOLEGIST AS DETAIL FLOR
FIX-308600	(START) FINISHES - L2 RETAIL EAST		26-Jul-16	1= 1	234	_			♦ (START) FINISHES - L2 RETAIL EAST
FIX-308700	DRYWALL - L2 RETAIL EAST		26-Jul-16	15-Aug-16	234	 			DRYWALL - L2 RETAIL EAST
FIX-309000	DOORS/FRAMES/HARDWARE - L2 RETAIL EAST		16-Aug-16	29-Aug-16	234	_			DOOR\$/FRAMES/HARDWARE - L2 RETAIL EAST
FIX-309200	PAINT & WALL COVERINGS - L2 RETAIL EAST			14-Sep-16	234	_			PAINT & WALL COVERINGS - L2 RETAIL EAST
FIX-309100	MISC. FLOORING - L2 RETAIL EAST	5	15-Sep-16	21-Sep-16	234	_			MISC. FLOORING - L2 RETAIL EAST
FIX-309500	FURNISHINGS & ACCESSORIES - L2 RETAIL EAST MEPF TRIM - L2 RETAIL EAST		15-Sep-16	21-Sep-16	249	-			FURNISHINGS & ACCESSORIES - L2 RETAIL EAST MEPF TRIM - L2 RETAIL EAST
FIX-309400	PUNCH - L2 RETAIL EAST	15	22-Sep-16	13-Oct-16	234	+			PUNCH - L2 RETAIL EAST
FIX-309600			14-Oct-16 04-Nov-16	10-Nov-16 10-Nov-16	234 234	-			FF&E (NIC) - L2 RETAIL EAST
	FF&E (NIC) - L2 RETAIL EAST		15-Jul-16	05-Sep-17	33				FF&E (NIC) - LZ RETAIL EAST
BUS DECK	(INFO 4 40)								
WEST ZONE			15-Jul-16	08-Mar-17	156	41			
FIX-309900	VERTICAL DRYWALL - BUS DECK WEST		15-Jul-16	04-Aug-16	156	+			VERTICAL DRYWALL - BUS DECK WEST
RIX-300200	TRAFFIC COATING - BUS DECK WEST		15-Jul-16	18-Aug-16	256	_			TRAFFIC COATING - BUS DECK WEST
RIX-315400	FRAMING AND ATTACHMENTS INTERIOR GLASS WALLS - BUS DECK WEST		05-Aug-16	12-Sep-16	156	_			FRAMING AND ATTACHMENTS INTERIOR GLASS WALL
RIX-300500	INTERIOR GLASS WALLS - BUS DECK WEST		13-Sep-16	18-Oct-16	156	_			INTERIOR GLASS WALLS - BUS DECK WEST
FIX-310100	TERRAZZO FLOORING - BUS DECK WEST		19-Oct-16	15-Dec-16	156	-			TERRAZZO FLOORING - BUS DECK WEST
FIX-310200	DOORS/FRAMES/HARDWARE - BUS DECK WEST		16-Dec-16	30-Dec-16	156	+			DOORS/FRAMES/HARDWARE - BUS DECK WES'
FIX-310300	MISC. FLOORING - BUS DECK WEST		03-Jan-17	17-Jan-17	156 156	-			MISC. FLOORING - BUS DECK WEST
FIX-310400	PAINT & WALL COVERINGS - BUS DECK WEST			17-Jan-17 31-Jan-17		-			■ PAINT & WALL COVERINGS - BUS DECK WEST ■ INTERIOR COLUMN COVERS - BUS DECK WE
FIX-310500 FIX-310600	INTERIOR COLUMN COVERS - BUS DECK WEST MEPF TRIM - BUS DECK WEST		18-Jan-17 18-Jan-17	07-Feb-17	156 156	-			MEPF TRIM - BUS DECK WEST
	FURNISHINGS & ACCESSORIES - BUS DECK WEST			07-Feb-17 07-Feb-17	156	1			FURNISHINGS & ACCESSORIES - BUS DECK
FIX-310700 FIX-310800	PUNCH - BUS DECK WEST		18-Jan-17 08-Feb-17	07-Feb-17 08-Mar-17	156	++			PUNCH - BUS DECK WEST
FIX-310800	FF&E (NIC) - BUS DECK WEST		08-Feb-17 02-Mar-17	08-Mar-17	156	-			FF&E (NIC) - BUS DECK WEST
			26-Oct-16	30-Jun-17	76				I II AL (NIC) - DOS DECK WEST
_	ONE (LINES 10-25)		_			4			MEDICAL DRYWALL BUS DECK CENTRAL
FIX-311200	VERTICAL DRYWALL - BUS DECK CENTRAL	15	26-Oct-16	15-Nov-16	76				■ VERTICAL DRYWALL - BUS DECK CENTRAL

TRANSBAY TRANSIT CENTER

EXHIBIT I

			. 007	CONCLI			JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF	2013	2014 2015 2016 2017 2018 9
						ONDJFMAMJJASONDJFM,	AMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJ
RIX-307200	TRAFFIC COATING - BUS DECK CENTRAL	25	26-Oct-16	01-Dec-16	186		TRAFFIC COATING - BUS DECK CENTRAL
RIX-315500	FRAMING AND ATTACHMENTS INTERIOR GLASS WALLS - BUS DECK CENTRAL	30	16-Nov-16	30-Dec-16	76		FRAMING AND ATTACHMENTS INTERIOR GLASS W
■ RIX-307500	INTERIOR GLASS WALLS - BUS DECK CENTRAL	30	03-Jan-17	14-Feb-17	76		INTERIOR GLASS WALLS - BUS DECK CENTRAL
FIX-311400	TERRAZZO FLOORING - BUS DECK CENTRAL	40	15-Feb-17	12-Apr-17	76		TERRAZZO FLOORING - BUS DECK CENTRA
FIX-311500	DOORS/FRAMES/HARDWARE - BUS DECK CENTRAL	10	13-Apr-17	26-Apr-17	76		■ DOORS/FRAMES/HARDWARE - BUS DECK (
FIX-311800	COLUMN COVERS - BUS DECK CENTRAL	10	13-Apr-17	26-Apr-17	96		COLUMN COVERS - BUS DECK CENTRAL
FIX-311900	MEPF TRIM - BUS DECK CENTRAL	15	13-Apr-17	03-May-17	96		■ MEPF TRIM - BUS DECK CENTRAL
FIX-311700	PAINT & WALL COVERINGS - BUS DECK CENTRAL	10	27-Apr-17	10-May-17	76		■ PAINT & WALL COVERINGS - BUS DECK C
FIX-311600	WALK-OFF MAT AND DERMAIC TILE - BUS DECK CENTRAL	15	11-May-17	02-Jun-17	76		■ WALK-OFF MAT AND DERMAIC TILE - BU
FIX-312000	FURNISHINGS & ACCESSORIES - BUS DECK CENTRAL	15	11-May-17	02-Jun-17	76		■ FURNISHINGS & ACCESSORIES - BUS DE
FIX-312100	PUNCH - BUS DECK CENTRAL	20	05-Jun-17	30-Jun-17	76		■ PUNCH - BUS DECK CENTRAL
FIX-312200	FF&E (NIC) - BUS DECK CENTRAL	5	26-Jun-17	30-Jun-17	76		
🔁 EAST ZONE	(LINES 25-33.2)	165	06-Jan-17	05-Sep-17	33		
FIX-312500	VERTICAL DRYWALL - BUS DECK EAST	15	06-Jan-17	27-Jan-17	33		■ VERTICAL DRYWALL - BUS DECK EAST
RIX-309200	TRAFFIC COATING - BUS DECK EAST	25	06-Jan-17	10-Feb-17	133		■ TRAFFIC COATING - BUS DECK EAST
RIX-315600	FRAMING AND ATTACHMENTS INTERIOR GLASS WALLS - BUS DECK EAST	20	30-Jan-17	27-Feb-17	33		■ FRAMING AND ATTACHMENTS INTERIOR GLAS
RIX-309500	INTERIOR GLASS WALLS - BUS DECK EAST	20	28-Feb-17	27-Mar-17	33		■ INTERIOR GLASS WALLS - BUS DECK EAST
FIX-312700	TERRAZZO FLOORING - BUS DECK EAST	40	28-Mar-17	22-May-17	33		TERRAZZO FLOORING - BUS DECK EAST
FIX-312800	DOORS/FRAMES/HARDWARE - BUS DECK EAST		23-May-17	07-Jun-17	33		DOORS/FRAMES/HARDWARE - BUS DEC
FIX-313000	PAINT & WALL COVERINGS - BUS DECK EAST		08-Jun-17	21-Jun-17	33		PAINT & WALL COVERINGS - BUS DECK
FIX-312900	MISC. FLOORING - BUS DECK EAST		22-Jun-17	07-Jul-17	33		■ MISC. FLOORING - BUS DECK EAST
FIX-313300	FURNISHINGS & ACCESSORIES - BUS DECK EAST		22-Jun-17	14-Jul-17	48		■ FURNISHINGS & ACCESSORIES - BUS
FIX-313100	COLUMN COVERS - BUS DECK EAST		10-Jul-17	21-Jul-17	33		COLUMN COVERS - BUS DECK EAST
FIX-313200	MEPF TRIM - BUS DECK EAST		17-Jul-17	04-Aug-17	33		■ MEPF TRIM - BUS DECK EAST
FIX-313400	PUNCH - BUS DECK EAST		07-Aug-17	05-Sep-17	33		PUNCH - BUS DECK EAST
FIX-313500	FF&E (NIC) - BUS DECK EAST		28-Aug-17	05-Sep-17	33		FF&E (NIC) - BUS DECK EAST
EXTERIOR EN			11-May-15	14-Feb-17	76		ETTAL (NO) BOO BLOKENOT
			•		54		
PRECAST G	rkc/GrkG		11-May-15	12-Dec-16			
LEVEL 2			11-May-15	23-Mar-16	119		
RETAIL WE	EST & SHAW ALLEY (BUILDING LINES 1.4 - 10)	90	11-May-15	18-Sep-15	234		
PC-100200	INSTALL FRAMING & ATTACHMENTS - RETAIL WEST / SHAW (PHASE 1 OF 2)	40	11-May-15	08-Jul-15	234		INSTALL FRAMING & ATTACHMENTS - RETAIL WEST / SHAW (PHASE 1 OF 2)
■ PC-121920	INSTALL FRAMING & ATTACHMENTS - RETAIL WEST / SHAW (PHASE 2 OF 2)	10	09-Jul-15	22-Jul-15	234		■ INSTALL FRAMING & ATTACHMENTS - RETAIL WEST / SHAW (PHASE 2 OF 2)
■ PC-100300	ERECT, LINE & WELD FASCIA & PERIMETER GFRC - RETAIL WEST / SHAW	30	23-Jul-15	02-Sep-15	234		ERECT, LINE & WELD FASCIA & PERIMETER GFRC - RETAIL WEST / SHAW
PC-100500	CAULK & INSPECT PRECAST GFRC PANELS - RETAIL WEST / SHAW	10	03-Sep-15	18-Sep-15	234		CAULK & INSPECT PRECAST GFRC PANELS - RETAIL WEST / SHAW
RETAIL EA	ST (BUILDING LINES 10 - 17)	50	11-May-15	22-Jul-15	284		
■ PC-102200	INSTALL FRAMING & ATTACHMENTS - RETAIL EAST	30	11-May-15	23-Jun-15	244		INSTALL FRAMING & ATTACHMENTS - RETAIL EAST
PC-102300	ERECT, LINE & WELD FASCIA & PERIMETER GFRC - RETAIL EAST	15	24-Jun-15	15-Jul-15	244		■ ERECT, LINE & WELD FASCIA & PERIMETER GFRC - RETAIL EAST
PC-102400	CAULK & INSPECT PRECAST GFRC PANELS - RETAIL EAST	5	16-Jul-15	22-Jul-15	284		CAULK & NSPECT PRECAST GFRC PANELS - RETAIL EAST
1ST STREE	T (BUILDING LINES 17 - 19)	45	10-Jun-15	12-Aug-15	244		
PC-103400	INSTALL FRAMING & ATTACHMENTS - 1ST STREET	25	10-Jun-15	15-Jul-15	244		■ INSTALL FRAMING & ATTACHMENT\$ - 1ST STREET
PC-103500	ERECT, LINE & WELD FASCIA & PERIMETER GFRC - 1ST STREET	15	16-Jul-15	05-Aug-15	244		■ ERECT, LINE & WELD FASCIA & PERIMETER GFRC - 1ST STREET
PC-103600	CAULK & INSPECT PRECAST GFRC PANELS GFRC - 1ST STREET	5	06-Aug-15	12-Aug-15	244		■ CAULK & INSPECT PRECAST GFRC PANELS GFRC - 1ST STREET
GRAND HA	ILL (BUILDING LINES 19 - 25)	110	13-Aug-15	26-Jan-16	134		
PC-106800	INSTALL FRAMING & ATTACHMENTS - GRAND HALL	70	13-Aug-15	23-Nov-15	134		INSTALL FRAMING & ATTACHMENTS - GRAND HALL
PC-106900	ERECT, LINE & WELD FASCIA & PERIMETER GFRG - GRAND HALL		03-Nov-15	23-Nov-15	134		■ ERECT, LINE & WELD FASCIA & PERIMETER GFRG - GRAND HALL
PC-107000	ERECT, LINE & WELD FIELD - GRAND HALL		24-Nov-15	04-Jan-16	134		ERECT, LINE & WELD FIELD - GRAND HALL
PC-107100	CAULK & INSPECT PRECAST GFRG PANELS - GRAND HALL		05-Jan-16	26-Jan-16	134		CAULK & INSPECT PRECAST GFRG PANELS - GRAND HALL
	(BUILDING LINES 25 - 27)		20-Oct-15	09-Dec-15	189		
PC-105200	INSTALL FRAMING & ATTACHMENTS - FREMONT		20-Oct-15	09-Nov-15	174		■ INSTALL FRAMING & ATTACHMENTS - FREMONT
PC-105200	ERECT, LINE & WELD FASCIA & PERIMETER GFRC - FREMONT		10-Nov-15	09-Nov-15 02-Dec-15	174		ERECT, LINE & WELD FASCIA & PERIMETER GFRC - FREMONT
PC-105300	· ·		03-Dec-15	02-Dec-15 09-Dec-15	189		CAULK & INSPECT PRECAST GFRC PANELS - FREMONT
			05-Jan-16	23-Mar-16			OAOLIN α INOFLOT PRECAST GFRO PAINELS - FREINOINT
	FICE (BUILDING LINES 27 - 33.2)				119		INIOTALL FRANKIS SATTAGUAGATA ANNA
PC-106200	INSTALL FRAMING & ATTACHMENTS - MUNI	35	05-Jan-16	24-Feb-16	119		INSTALL FRAMING & ATTACHMENTS - MUNI

TRANSBAY TRANSIT CENTER

EXHIBIT I



			1607.1	CONCEP	ТЗСП	EDOLE	JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF	2013 2014	2015 2016 2017 2018
						<u> PNPJFMAMJJASPNDJFMAMJJASPND</u>	JFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASOND
PC-106300	ERECT, LINE & WELD FASCIA & PERIMETER GFRC - MUNI		25-Feb-16	16-Mar-16	119		■ ERECT, LINE & WELD FASCIA & PERIMETER GFRC - MUNI
PC-106400	CAULK & INSPECT PRECAST GFRC PANELS - MUNI		17-Mar-16	23-Mar-16	119		CAULK & INSPECT PRECAST GFRC PANELS - MUNI
BUS DECK		248	14-Dec-15	12-Dec-16	54		
WEST (BUII	LDING LINES 1 - 10)	135	14-Dec-15	28-Jun-16	167		
PC-110200	INSTALL FRAMING & ATTACHMENTS PERIMETER (STAGE 1) - BUS DECK WEST (PHASE 1 OF 2)	14	14-Dec-15	05-Jan-16	122		INSTALL FRAMING & ATTACHMENTS PERIMETER (STAGE 1) - BUS DECK WE
PC-121910	INSTALL FRAMING & ATTACHMENTS PERIMETER (STAGE 1) - BUS DECK WEST (PHASE 2 OF 2)	10	06-Jan-16	20-Jan-16	122		■ INSTALL FRAMING & ATTACHMENTS PERIMETER (STAGE 1) - BUS DECK W
PC-110900	INSTALL FRAMING & ATTACHMENTS PERIMETER (STAGE 2) - BUS DECK WEST	24	21-Jan-16	24-Feb-16	122		INSTALL FRAMING & ATTACHMENTS PERIMETER (STAGE 2) - BUS DECK
PC-110300	ERECT, LINE & WELD FASCIA & PERIMETER GFRC - BUS DECK WEST	24	25-Feb-16	29-Mar-16	122		ERECT, LINE & WELD FASCIA & PERIMETER GFRC - BUS DECK WEST
PC-110800	INSTALL FRAMING & ATTACHMENTS FIELD (STAGE 1) - BUS DECK WEST	24	25-Feb-16	29-Mar-16	156		INSTALL FRAMING & ATTACHMENTS FIELD (STAGE 1) - BUS DECK WE
PC-110700	INSTALL FRAMING & ATTACHMENTS FIELD (STAGE 2) - BUS DECK WEST	24	30-Mar-16	02-May-16	156		■ INSTALL FRAMING & ATTACHMENTS FIELD (STAGE 2) - BUS DECK
PC-110400	ERECT, LINE & WELD FIELD - BUS DECK WEST	24	03-May-16	07-Jun-16	167		ERECT, LINE & WELD FIELD - BUS DECK WEST
PC-110500	CAULK & INSPECT PRECAST GFRC PANELS - BUS DECK WEST	15	08-Jun-16	28-Jun-16	167		■ CAULK & INSPECT PRECAST GFRC PANELS - BUS DECK WEST
CENTRAL (BUILDING LINES 10 - 20)	135	22-Dec-15	07-Jul-16	21		
PC-121400	INSTALL FRAMING & ATTACHMENTS PERIMETER (STAGE 1) - BUS DECK CENTRAL	24	22-Dec-15	28-Jan-16	21		INSTALL FRAMING & ATTACHMENTS PERIMETER (STAGE 1) - BUS DECK O
PC-121500	INSTALL FRAMING & ATTACHMENTS PERIMETER (STAGE 2) - BUS DECK CENTRAL	24	29-Jan-16	03-Mar-16	21		INSTALL FRAMING & ATTACHMENTS PERIMETER (STAGE 2) - BUS DEC
PC-121000	ERECT, LINE & WELD FASCIA & PERIMETER GFRC - BUS DECK CENTRAL	24	04-Mar-16	06-Apr-16	45		■ ERECT, LINE & WELD FASCIA & PERIMETER GFRC - BUS DECK CENT
PC-121600	INSTALL FRAMING & ATTACHMENTS FIELD (STAGE 1) - BUS DECK CENTRAL	24	04-Mar-16	06-Apr-16	21		■ INSTALL FRAMING & ATTACHMENTS FIELD (STAGE 1) - BUS DECK CE
PC-120900	INSTALL FRAMING & ATTACHMENTS FIELD (STAGE 2) - BUS DECK CENTRAL	24	07-Apr-16	10-May-16	21		■ INSTALL FRAMING & ATTACHMENTS FIELD (STAGE 2) - BUS DECK
■ PC-121100	ERECT, LINE & WELD FIELD - BUS DECK CENTRAL	24	11-May-16	15-Jun-16	21		■ ERECT, LINE & WELD FIELD - BUS DECK CENTRAL
■ PC-121200	CAULK & INSPECT PRECAST GFRC PANELS - BUS DECK CENTRAL	15	16-Jun-16	07-Jul-16	21		■ CAULK & INSPECT PRECAST GFRC PANELS - BUS DECK CENT
F EAST (BUIL	DING LINES 20 - 33.5)	135	26-May-16	12-Dec-16	17		
PC-120700	INSTALL FRAMING & ATTACHMENTS PERIMETER (STAGE 1) - BUS DECK EAST	24	26-May-16	30-Jun-16	17		■ INSTALL FRAMING & ATTACHMENTS PERIMETER (STAGE 1) - B
PC-121610	INSTALL FRAMING & ATTACHMENTS PERIMETER (STAGE 2) - BUS DECK EAST	24	01-Jul-16	04-Aug-16	17		■ INSTALL FRAMING & ATTACHMENTS PERIMETER (STAGE 2)
■ PC-120300	ERECT, LINE & WELD FASCIA & PERIMETER GFRC - BUS DECK EAST	24	05-Aug-16	09-Sep-16	41		ERECT, LINE & WELD FASCIA & PERIMETER GFRC - BUS D
■ PC-121700	INSTALL FRAMING & ATTACHMENTS FIELD (STAGE 1)- BUS DECK EAST	24	05-Aug-16	09-Sep-16	17		■ INSTALL FRAMING & ATTACHMENTS FIELD (STAGE 1)- BU
■ PC-120200	INSTALL FRAMING & ATTACHMENTS FIELD (STAGE 2)- BUS DECK EAST	24	12-Sep-16	14-Oct-16	17		■ INSTALL FRAMING & ATTACHMENTS FIELD (STAGE 2)-
PC-120400	ERECT, LINE & WELD FIELD - BUS DECK EAST	24	17-Oct-16	17-Nov-16	17		■ ERECT, LINE & WELD FIELD - BUS DECK EAST
■ PC-120500	CAULK & INSPECT PRECAST GFRC PANELS - BUS DECK EAST	15	18-Nov-16	12-Dec-16	17		■ CAULK & INSPECT PRECAST GFRC PANELS - BUS D
CURTAIN WA	ALL / STORE FRONT	299	12-May-15	25-Jul-16	119		
RETAIL WES	ST (LVL G-2 BUILDING LINES 1.4 - 8.5)	126	05-Aug-15	09-Feb-16	234		
CW-100000	(START) EXTERIOR CURTAIN WALL - RETAIL WEST	0	05-Aug-15		265		♦ (START) EXTERIOR CURTAIN WALL - RETAIL WEST
CW-100100	STRIP IN WATERPROOFING - RETAIL WEST	10	21-Sep-15	02-Oct-15	234		STRIP IN WATERPROOFING - RETAIL WEST
CW-100200	LAYOUT & ATTACHMENTS - RETAIL WEST	25	•	09-Nov-15	234		LAYOUT & ATTACHMENTS - RETAIL WEST
CW-100400	INSTALL SILL CANS & FLASHINGS - RETAIL WEST	10	10-Nov-15	23-Nov-15	234		■ INSTALL SILL CANS & FLASHINGS - RETAIL WEST
CW-100300	INSTALL COLUMN COVERS - RETAIL WEST	10	10-Nov-15	23-Nov-15	234		■ INSTALL COLUMN COVERS - RETAIL WEST
CW-100500	INSTALL FRAMING SYSTEM - RETAIL WEST	20	24-Nov-15	23-Dec-15	234		INSTALL FRAMING SYSTEM - RETAIL WEST
CW-100600	INSTALL GLAZING - RETAIL WEST	30	03-Dec-15	19-Jan-16	234		INSTALL GLAZING - RETAIL WEST
CW-100700	INSTALL LOUVERS - RETAIL WEST	5	12-Jan-16	19-Jan-16	234		■ INSTALL LOUVERS - RETAIL WEST
CW-100800	COMPLETE GASKETS / CAULKING & INSPECTIONS - RETAIL WEST	15	20-Jan-16	09-Feb-16	234		■ COMPLETE GASKET\$ / CAULKING & INSPECTIONS - RETAIL WEST
RETAIL EAS	T (LVL G-2 BUILDING LINES 8.5 - 17)	85	13-Aug-15	16-Dec-15	269		
CW-101000	(START) EXTERIOR CURTAIN WALL - RETAIL EAST	0	13-Aug-15		269		♦ (START) EXTERIOR CURTAIN WALL - RETAIL EAST
CW-101100	STRIP IN WATERPROOFING - RETAIL EAST		13-Aug-15	26-Aug-15	269		STRIP IN WATERPROOFING - RETAIL EAST
CW-101200	LAYOUT & ATTACHMENTS - RETAIL EAST		27-Aug-15	02-Oct-15	269		LAYOUT & ATTACHMENTS - RETAIL EAST
CW-101400	INSTALL SILL CANS & FLASHINGS - RETAIL EAST		05-Oct-15	19-Oct-15	269		■ INSTALL SILL CANS & FLASHINGS - RETAIL EAST
CW-101300	INSTALL COLUMN COVERS - RETAIL EAST		05-Oct-15	19-Oct-15	269		■ INSTALL COLUMN COVERS - RETAIL EAST
CW-101500	INSTALL FRAMING SYSTEM - RETAIL EAST		20-Oct-15	16-Nov-15	269		■ INSTALL FRAMING SYSTEM - RETAIL EAST
CW-101600	INSTALL GLAZING - RETAIL EAST		27-Oct-15	09-Dec-15	269		INSTALL GLAZING - RETAIL EAST
CW-101700	INSTALL LOUVERS - RETAIL EAST		03-Dec-15	09-Dec-15	269		I INSTALL LOUVERS - RETAIL EAST
CW-101800	COMPLETE GASKETS / CAULKING & INSPECTIONS - RETAIL EAST		10-Dec-15	16-Dec-15	269		I COMPLETE GASKETS / CAULKING & INSPECTIONS - RETAIL EAST
	ATOR TOWER WEST		12-May-15		363		
CW-104000	(START) EXTERIOR CURTAIN WALL - STAIR/ELEV TOWER W		12-May-15		363		♦ (START) EXTERIOR CURTAIN WALL - STAIR/ELEV TOWER W
CW-104100	STRIP IN WATERPROOFING - STAIR/ELEV TOWER W		12-May-15	18-Mav-15	363		STRIP IN WATERPROOFING - STAIR/ELEV TOWER W
CW-104200	LAYOUT, FRAMING & ATTACHMENTS - STAIR/ELEV TOWER W		19-May-15	•	363		■ LAYOUT, FRAMING & ATTACHMENTS - STAIR/ELEV TOWER W

Project ID: 30100-00

TRANSBAY TRANSIT CENTER

Print Date: 29-Oct-12

EXHIBIT I

UEBCOR OBAYASHI

			. 507.1	CONCLI			JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF		2013 2014 2015 2016 2017 2018 9
						JMDJ	JFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASOND
CW-10430	0 INSTALL COLUMN COVERS - STAIR/ELEV TOWER W		04-Jun-15	09-Jun-15	364		I INSTALL COLUMN COVERS - STAIR/ELEV TOWER W
CW-10440	INSTALL SILL CANS & FLASHINGS - STAIR/ELEV TOWER W		04-Jun-15	10-Jun-15	363		I INSTALL SILL CANS & FLASHINGS - STAIR/ELEV TOWER W
CW-10450	0 INSTALL FRAMING SYSTEM - STAIR/ELEV TOWER W	10	11-Jun-15	24-Jun-15	363		■ INSTALL FRAMING SYSTEM - STAIR/ELEV TOWER W
CW-10460	0 INSTALL GLAZING - STAIR/ELEV TOWER W	15	18-Jun-15	09-Jul-15	363		■ INSTALL GLAZING - STAIR/ELEV TOWER W
CW-10470	0 INSTALL LOUVERS - STAIR/ELEV TOWER W	3	07-Jul-15	09-Jul-15	363		I INSTALL LOUVERS - STAIR/ELEV TOWER W
CW-10480	0 COMPLETE GASKETS / CAULKING & INSPECTIONS - STAIR/ELEV TOWER W	15	10-Jul-15	30-Jul-15	363		■ COMPLETE GASKETS / CAULKING & INSPECTIONS - STAIR/ELEV TOWER W
GRAND H	HALL W3 (BUILDING LINES 19 - 25)	110	27-Jan-16	01-Jul-16	134		
CW-10200	0 (START) EXTERIOR CURTAIN WALL - GRAND HALL	0	27-Jan-16		134		♦ (START) EXTERIOR CURTAIN WALL - GRAND HALL
CW-10210	0 STRIP IN WATERPROOFING - GRAND HALL	10	27-Jan-16	09-Feb-16	134		STRIP IN WATERPROOFING - GRAND HALL
CW-10220	0 LAYOUT & ATTACHMENTS - GRAND HALL	25	10-Feb-16	16-Mar-16	134		LAYOUT & ATTACHMENTS - GRAND HALL
CW-10240	0 INSTALL SILL CANS & FLASHINGS - GRAND HALL	10	17-Mar-16	30-Mar-16	149		■ INSTALL SILL CANS & FLASHINGS - GRAND HALL
CW-10230	0 INSTALL COLUMN COVERS - GRAND HALL	25	17-Mar-16	20-Apr-16	134		■ INSTALL COLUMN COVERS - GRAND HALL
CW-10250	0 INSTALL FRAMING SYSTEM - GRAND HALL	20	21-Apr-16	18-May-16	134		■ INSTALL FRAMING SYSTEM - GRAND HALL
CW-10260	0 INSTALL GLAZING - GRAND HALL	30	28-Apr-16	10-Jun-16	134		■ INSTALL GLAZING - GRAND HALL
CW-10270	0 INSTALL LOUVERS - GRAND HALL	5	06-Jun-16	10-Jun-16	134		I INSTALL LOUVERS - GRAND HALL
CW-10280	0 COMPLETE GASKETS / CAULKING & INSPECTIONS - GRAND HALL	15	13-Jun-16	01-Jul-16	134		■ COMPLETE GASKETS / CAULKING & INSPECTIONS - GRAND HAL
MUNI / OI	FFICE (LVL G-2 BUILDING LINES 27 - 33.2)	85	24-Mar-16	25-Jul-16	119		
CW-10300	0 (START) EXTERIOR CURTAIN WALL - MUNI STATION	0	24-Mar-16		119		♦ (START) EXTERIOR CURTAIN WALL - MUNI \$TATION
CW-10310	0 STRIP IN WATERPROOFING - MUNI STATION	10	24-Mar-16	06-Apr-16	119		■ STRIP IN WATERPROOFING - MUNI STATION
■ CW-10320	0 LAYOUT & ATTACHMENTS - MUNI STATION	10	07-Apr-16	20-Apr-16	119		■ LAYOUT & ATTACHMENTS - MUNI STATION
CW-10340		5	21-Apr-16	27-Apr-16	144		■ INSTALL SILL CANS & FLASHINGS - MUNI STATION
CW-10330			21-Apr-16	03-Jun-16	119		INSTALL COLUMN COVERS - MUNI STATION
CW-10350			06-Jun-16	24-Jun-16	119	-	■ INSTALL FRAMING SYSTEM - MUNI STATION
CW-10360			13-Jun-16	24-Jun-16	119		INSTALL GLAZING - MUNI STATION
CW-10370		15	13-Jun-16	01-Jul-16	119	-	■ INSTALL LQUVERS - MUNI STATION(10)
CW-10380	. ,		05-Jul-16	25-Jul-16	119		COMPLETE GASKETS / CAULKING & INSPECTIONS - MUNI STATE
AWNING V			29-Oct-15	14-Feb-17	21		
	VNING W1 (LINES 1-10)	182	29-Oct-15	22-Jul-16	122		
	WNING NORTH W1 (LINES 1-10)		29-Oct-15	06-Jul-16	112		
AW-10010			29-Oct-15	11-Dec-15	122		INSTALL PRIMARY CONNECTIONS (STRUT) & WELDING - 1 TO 10 NORTH
AW-1019			30-Mar-16	05-Apr-16	122		INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 1 TO 10 NOR
AW-1075			06-Apr-16	12-Apr-16	122	-	I INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 1 TO 10 NOT
AW-1021			06-Apr-16	26-Apr-16	145	-	■ ELECTRICAL ROUGH-IN - 1 TO 10 NORTH (PHASE 1 OF 2)
AW-1075	,		13-Apr-16	10-May-16	122	-	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 1 TO 10 N
AW-1079			09-May-16	07-Jun-16	112	-	INSTALL GLAZING - 1 TO 10 NORTH (PHASE 1 OF 2)
AW-1025	,		11-May-16		135	+	ELECTRICAL ROUGH-IN - 1 TO 10 NORTH (PHASE 2 OF 2)
AW-1075	,			21-Jun-16	112		I INSTALL GLAZING - 1 TO 10 NORTH (PHASE 2 OF 2)
AW-1073	,			06-Jul-16	112	-	■ ELECTRICAL TRIM - 1 TO 10 NORTH
	10 (FINISH) OUTER CANOPY WALL - 1 TO 10 NORTH	0	ZZ JUII-10	06-Jul-16	112		♦ (FINISH) OUTER CANOPY WALL - 1 TO 10 NORTH
	WNING SOUTH W1 (LINES 1-10)		29-Oct-15	22-Jul-16	122		V (I MISH) OF ER CAROL I WALL - I TO TO MORTH
AW-1034	` '			11-Dec-15	122		INSTALL PRIMARY CONNECTIONS (STRUT) & WELDING - 1 TO 10 SOUTH
			-				
AW-10350	, , , , , , , , , , , , , , , , , , , ,		11-May-16	17-May-16	122	-	I INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 1 TO 10 S
AW-1075			-	24-May-16	122	-	I INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 1 TO 10 S
AW-1036	· · ·			09-Jun-16	137		ELECTRICAL ROUGH-IN - 1 TO 10 SOUTH (PHASE 1 OF 2)
AW-10370			-	23-Jun-16	122	+	INSTALL GLAZING - 1 TO 10 SOUTH (PHASE 1 OF 2)
AW-1075				23-Jun-16	122	-	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 1 TO 10
AW-1075	· · ·		24-Jun-16	30-Jun-16	127		ELECTRICAL ROUGH-IN - 1 TO 10 SOUTH (PHASE 2 OF 2)
AW-10750			24-Jun-16	08-Jul-16	122		INSTALL GLAZING - 1 TO 10 SOUTH (PHASE 2 OF 2)
AW-10386			11-Jul-16	22-Jul-16	122	-	ELECTRICAL TRIM - 1 TO 10 SOUTH
AW-1039		0	00 No. 45	22-Jul-16	122	+	♦ (FINISH) ФUTER CANOPY WALL - 1 TO 10 SOUTH
	L AWNING W1 (GRID LINES 10-20)			17-Aug-16	127		
	L AWNING NORTH W1 (LINES 10-20)		06-Nov-15		112		
AW-1007	00 INSTALL PRIMARY CONNECTIONS (STRUT) & WELDING - 10 TO 20 NORTH	30	06-Nov-15	21-Dec-15	21		INSTALL PRIMARY CONNECTIONS (STRUT) & WELDING - 10 TO 20 NORTH

TRANSBAY TRANSIT CENTER

EXHIBIT I

A other in to ID	Astivity Nome	l OD	Ctont	Finish	TE	JOINT VENTURE
Activity ID	Activity Name	l OD	Start	Finish	IF	2013 2014 2015 2016 2017 2018 2019 2019 2019 2019 2019 2019 2019 2019
AW-102400	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 10 TO 20 NORTH (PHASE 1 OF 3)	5	07-Apr-16	13-Apr-16	164	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 10 TO 20 N
■ AW-107590	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 10 TO 20 NORTH (PHASE 2 OF 3)	5	14-Apr-16	20-Apr-16	164	■ INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 10 TO 20 N
AW-104000	ELECTRICAL ROUGH-IN - 10 TO 20 NORTH (PHASE 1 OF 2)	15	14-Apr-16	04-May-16	169	■ ELECTRICAL ROUGH-IN - 10 TO 20 NORTH (PHASE 1 OF 2)
■ AW-107620	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 10 TO 20 NORTH (PHASE 3 OF 3)		21-Apr-16	04-May-16	164	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 10 TO 20
AW-107600	ELECTRICAL ROUGH-IN - 10 TO 20 NORTH (PHASE 2 OF 2)		05-May-16	11-May-16	169	■ ELECTRICAL ROUGH-IN - 10 TO 20 NORTH (PHASE 2 OF 2)
AW-102700	INSTALL GLAZING - 10 TO 20 NORTH (PHASE 1 OF 2)		07-Jul-16	20-Jul-16	112	■ INSTALL GLAZING - 10 TO 20 NORTH (PHASE 1 OF 2)
■ AW-107610	INSTALL GLAZING - 10 TO 20 NORTH (PHASE 2 OF 2)		21-Jul-16	03-Aug-16	112	■ INSTALL GLAZING - 10 TO 20 NORTH (PHASE 2 OF 2)
AW-104100	ELECTRICAL TRIM - 10 TO 20 NORTH		04-Aug-16	17-Aug-16	112	■ ELECTRICAL TRIM - 10 TO 20 NORTH
AW-103000	(FINISH) OUTER CANOPY WALL - 10 TO 20 NORTH	0	0 1 7 tag 10	17-Aug-16	112	
	WNING SOUTH W1 (LINES 10-20)		06-Nov-15	29-Jun-16	161	
AW-104300	INSTALL PRIMARY CONNECTIONS (STRUT) & WELDING - 10 TO 20 SOUTH			21-Dec-15	21	INSTALL PRIMARY CONNECTIONS (STRUT) & WELDING - 10 TO 20 SOUTH
AW-104500	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 10 TO 20 SOUTH (PHASE 1 OF 3)		07-Apr-16	13-Apr-16	169	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 10 TO 20 \$
AW-107630	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 10 TO 20 SOUTH (PHASE 2 OF 3)		14-Apr-16	20-Apr-16	169	I INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 10 TO 20 \$
AW-104600	ELECTRICAL ROUGH-IN - 10 TO 20 SOUTH (PHASE 1 OF 2)		14-Apr-16	04-May-16	184	■ ELECTRICAL ROUGH-IN - 10 TO 20 SOUTH (PHASE 1 OF 2)
AW-107660	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 10 TO 20 SOUTH (PHASE 3 OF 3)		21-Apr-16	04-May-16	169	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 10 TO 20
AW-107640	ELECTRICAL ROUGH-IN - 10 TO 20 SOUTH (PHASE 2 OF 2)		05-May-16	11-May-16	184	■ ■ ■ ■ ■ ■ ■ ■ ■ ■ ■ ■ ■ ■ ■ ■ ■ ■ ■
AW-104700	INSTALL GLAZING - 10 TO 20 SOUTH (PHASE 1 OF 2)	10	17-May-16	01-Jun-16	161	■ INSTALL GLAZING - 10 TO 20 SOUTH (PHASE 1 OF 2)
AW-107650	INSTALL GLAZING - 10 TO 20 SOUTH (PHASE 2 OF 2)	10	02-Jun-16	15-Jun-16	161	■ INSTALL GLAZING - 10 TO 20 SOUTH (PHASE 2 OF 2)
AW-104800	ELECTRICAL TRIM - 10 TO 20 SOUTH	10	16-Jun-16	29-Jun-16	161	■ ELECTRICAL TRIM - 10 TO 20 SOUTH
AW-104900	(FINISH) OUTER CANOPY WALL - 10 TO 20 SOUTH	0		29-Jun-16	161	♦ (FINISH) OUTER CANOPY WALL - 10 TO 20 SOUTH
GRAND HAL	L AWNING W1 (GRID LINES 20-25)	213	31-Mar-16	07-Feb-17	26	
GRAND HAI	LL AWNING NORTH W1 (LINES 20-25)	213	31-Mar-16	07-Feb-17	26	
AW-101300	INSTALL PRIMARY CONNECTIONS (STRUT) & WELDING - 20 TO 25 NORTH	20	31-Mar-16	27-Apr-16	17	■ INSTALL PRIMARY CONNECTIONS (STRUT) & WELDING - 20 TO 25 N
■ AW-102500	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 20 TO 25 NORTH (PHASE 1 OF 3)	5	12-Sep-16	16-Sep-16	87	■ INSTALL SECONDARY FRAMING, WELDING & TOUCH UP
AW-107670	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 20 TO 25 NORTH (PHASE 2 OF 3)	5	19-Sep-16	23-Sep-16	87	■ INSTALL SECONDARY FRAMING, WELDING & TOUCH UP
■ AW-105000	ELECTRICAL ROUGH-IN - 20 TO 25 NORTH (PHASE 1 OF 2)	15	19-Sep-16	07-Oct-16	92	■ ELECTRICAL ROUGH-IN - 20 TO 25 NORTH (PHASE 1 OF
AW-107700	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 20 TO 25 NORTH (PHASE 3 OF 3)	10	26-Sep-16	07-Oct-16	87	■ INSTALL SECONDARY FRAMING, WELDING & TOUCH UP
AW-107680	ELECTRICAL ROUGH-IN - 20 TO 25 NORTH (PHASE 2 OF 2)		11-Oct-16	17-Oct-16	92	■ ELECTRICAL ROUGH-IN - 20 TO 25 NORTH (PHASE 2 OF
AW-102800	INSTALL GLAZING - 20 TO 25 NORTH (PHASE 1 OF 2)	10	23-Dec-16	09-Jan-17	26	INSTALL GLAZING - 20 TO 25 NORTH (PHASE 1 OF
AW-107690	INSTALL GLAZING - 20 TO 25 NORTH (PHASE 2 OF 2)		10-Jan-17	24-Jan-17	26	■ INSTALL GLAZING - 20 TO 25 NORTH (PHASE 2 C
AW-105100	ELECTRICAL TRIM - 20 TO 25 NORTH		25-Jan-17	07-Feb-17	26	■ ELECTRICAL TRIM - 20 TO 25 NORTH
AW-103100	(FINISH) OUTER CANOPY WALL - 20 TO 25 NORTH	0		07-Feb-17	26	♦ (FINISH) OUTER CANOPY WALL - 20 TO 25 NOR
	LL AWNING SOUTH W1 (LINES 20-25)		31-Mar-16	07-Feb-17	21	
AW-105300	INSTALL PRIMARY CONNECTIONS (STRUT) & WELDING - 20 TO 25 SOUTH			27-Apr-16	37	■ INSTALL PRIMARY CONNECTIONS (STRUT) & WELDING - 20 TO 25 S
AW-105500	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 20 TO 25 SOUTH (PHASE 1 OF 3)		12-Sep-16	16-Sep-16	82	I INSTALL SECONDARY FRAMING, WELDING & TOUCH UP
AW-107710	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 20 TO 25 SOUTH (FHASE 1 OF 3)		19-Sep-16	23-Sep-16	82	I INSTALL SECONDARY FRAMING, WELDING & TOUCH UP
AW-107710	ELECTRICAL ROUGH-IN - 20 TO 25 SOUTH (PHASE 1 OF 2)		· ·	07-Oct-16	87	■ ELECTRICAL ROUGH-IN - 20 TO 25 SOUTH (PHASE 1 OF
AW-107740	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 20 TO 25 SOUTH (PHASE 3 OF 3)		26-Sep-16	07-Oct-16	82	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP
	•		· ·	17-Oct-16	87	ELECTRICAL ROUGH-IN - 20 TO 25 SOUTH (PHASE 2 OF
AW-107720	ELECTRICAL ROUGH-IN - 20 TO 25 SOUTH (PHASE 2 OF 2)		11-Oct-16	09-Jan-17	21	INSTALL GLAZING - 20 TO 25 SOUTH (PHASE 2 OF
AW-105700	INSTALL GLAZING - 20 TO 25 SOUTH (PHASE 1 OF 2)		23-Dec-16			
AW-107730	INSTALL GLAZING - 20 TO 25 SOUTH (PHASE 2 OF 2)		10-Jan-17	24-Jan-17	21	INSTALL GLAZING - 20 TO 25 SOUTH (PHASE 2 O
AW-105800	ELECTRICAL TRIM - 20 TO 25 SOUTH		25-Jan-17	07-Feb-17	21	ELECTRICAL TRIM - 20 TO 25 SOUTH
AW-105900	(FINISH) OUTER CANOPY WALL - 20 TO 25 SOUTH	109	29 Apr 16	07-Feb-17	21	♦ (FINISH) OUTER CANOPY WALL - 20 TO 25 SOU
	NG W1 (LINES 25 - 32)		28-Apr-16	14-Feb-17	9	
	NG NORTH W1 (LINES 25 - 32)		28-Apr-16	14-Feb-17	9	
AW-106100	INSTALL PRIMARY CONNECTIONS (STRUT) & WELDING - 25 TO 32 NORTH		28-Apr-16	25-May-16	17	INSTALL PRIMARY CONNECTIONS (STRUT) & WELDING - 25 TO 32
AW-106300	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 25 TO 32 NORTH (PHASE 1 OF 3)		12-Sep-16	16-Sep-16	70	I INSTALL SECONDARY FRAMING, WELDING & TOUCH UP
AW-107750	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 25 TO 32 NORTH (PHASE 2 OF 3)		19-Sep-16	23-Sep-16	70	I INSTALL SECONDARY FRAMING, WELDING & TOUCH UP
AW-106400	ELECTRICAL ROUGH-IN - 25 TO 32 NORTH (PHASE 1 OF 2)		19-Sep-16	07-Oct-16	75	■ ELECTRICAL ROUGH-IN - 25 TO 32 NORTH (PHASE 1 OF
AW-107780	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 25 TO 32 NORTH (PHASE 3 OF 3)		26-Sep-16	07-Oct-16	70	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP
AW-107760	ELECTRICAL ROUGH-IN - 25 TO 32 NORTH (PHASE 2 OF 2)		11-Oct-16	17-Oct-16	75	■ ELECTRICAL ROUGH-IN - 25 TO 32 NORTH (PHASE 2 OF
AW-106500	INSTALL GLAZING - 25 TO 32 NORTH (PHASE 1 OF 2)			09-Jan-17	9	INSTALL GLAZING - 25 TO 32 NORTH (PHASE 1 OF
AW-107770	INSTALL GLAZING - 25 TO 32 NORTH (PHASE 2 OF 2)	10	10-Jan-17	24-Jan-17	9	■ INSTALL GLAZING - 25 TO 32 NORTH (PHASE 2 C

Project ID: 30100-00

TRANSBAY TRANSIT CENTER

Print Date: 29-Oct-12

EXHIBIT I

DEFCOR OBAYASH

			. 507.1	CONCLI			JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF		2016 2017 2018 9
AW-106600	ELECTRICAL TRIM - 25 TO 32 NORTH(5)	15	25-Jan-17	14-Feb-17	9		DJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJ
■ AW-106700	7-7	0		14-Feb-17	9		♦ (FINISH) OUTER CANOPY WALL - 25 TO 32 NORT
☐ EAST AWN	IING SOUTH W1 (LINES 25 - 32)	198	28-Apr-16	14-Feb-17	9		
AW-106900	· · · · · · · · · · · · · · · · · · ·		28-Apr-16	25-May-16	17		■ INSTALL PRIMARY CONNECTIONS (STRUT) & WELDING - 25 TO 32
■ AW-107100	` ,		12-Sep-16	16-Sep-16	60		I INSTALL SECONDARY FRAMING, WELDING & TOUCH UP 1
■ AW-107790	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 25 TO 32 SOUTH (PHASE 2 OF 3)		19-Sep-16	23-Sep-16	60		I INSTALL SECONDARY FRAMING, WELDING & TOUCH UP-
■ AW-107200	ELECTRICAL ROUGH-IN - 25 TO 32 SOUTH (PHASE 1 OF 2)		19-Sep-16	17-Oct-16	70		■ ELECTRICAL ROUGH-IN - 25 TO 32 SOUTH (PHASE 1 OF
■ AW-107820	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - 25 TO 32 SOUTH (PHASE 3 OF 3)		26-Sep-16	07-Oct-16	60		■ INSTALL SECONDARY FRAMING, WELDING & TOUCH UP
■ AW-107800	ELECTRICAL ROUGH-IN - 25 TO 32 SOUTH (PHASE 2 OF 2)		18-Oct-16	24-Oct-16	70		■ ELECTRICAL ROUGH-IN - 25 TO 32 SOUTH (PHASE 2 OF
■ AW-107300	INSTALL GLAZING - 25 TO 32 SOUTH (PHASE 1 OF 2)		23-Dec-16	09-Jan-17	9		INSTALL GLAZING - 25 TO 32 SOUTH (PHASE 1 OF
■ AW-107810	INSTALL GLAZING - 25 TO 32 SOUTH (PHASE 2 OF 2)		10-Jan-17	24-Jan-17	9		■ INSTALL GLAZING - 25 TO 32 SOUTH (PHASE 2 OF
■ AW-107400			25-Jan-17	14-Feb-17	9		■ ELECTRICAL TRIM - 25 TO 32 SOUTH(5)
■ AW-107500	()	0		14-Feb-17	9		♦ (FINISH) OUTER CANOPY WALL - 25 TO 32 SOUT
	LINE 34 W1 (LINES A - J)	170	26-May-16	02-Feb-17	17		
	LINE 34 W1 (LINES A-J)		26-May-16	02-Feb-17	17		
XS-107700	INSTALL PRIMARY CONNECTIONS (STRUT) & WELDING - EAST END		26-May-16	17-Jun-16	137		■ INSTALL PRIMARY CONNECTIONS (STRUT) & WELDING - EAST EI
XS-107700 XS-107900	INSTALL PRIMARY CONNECTIONS (STROT) & WELDING - EAST END INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - EAST END (PHASE 1 OF 3)		13-Dec-16	17-Jun-16 19-Dec-16	17		I INSTALL SECONDARY FRAMING, WELDING & TOUCH
XS-111920	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - EAST END (PHASE 1 OF 3)		20-Dec-16	27-Dec-16	17		I INSTALL SECONDARY FRAMING, WELDING & TOUC
XS-111920 XS-108000	ELECTRICAL ROUGH-IN - EAST END (PHASE 1 OF 2)		20-Dec-16 20-Dec-16	04-Jan-17	22		■ ELECTRICAL ROUGH-IN - EAST END (PHASE 1 OF 2
XS-108000	INSTALL GLAZING - EAST END (PHASE 1 OF 2)		28-Dec-16	04-Jan-17	17		I INSTALL GLAZING - EAST END (PHASE 1 OF 2)
XS-108100 XS-111950	INSTALL SECONDARY FRAMING, WELDING & TOUCH UP - EAST END (PHASE 3 OF 3)		28-Dec-16	04-Jan-17	17		INSTALL GLAZING - EAST END (PHASE FOF 2) INSTALL SECONDARY FRAMING, WELDING & TOUC
XS-111930 XS-111930	ELECTRICAL ROUGH-IN - EAST END (PHASE 2 OF 2)		05-Jan-17	11-Jan-17	22		ELECTRICAL ROUGH-IN - EAST END (PHASE 2 OF)
XS-111940	INSTALL GLAZING - EAST END (PHASE 2 OF 2)		05-Jan-17	19-Jan-17	17		INSTALL GLAZING - EAST END (PHASE 2 OF 2)
	ELECTRICAL TRIM - EAST END			02-Feb-17	17		ELECTRICAL TRIM - EAST END
XS-108200		10	20-Jan-17	02-Feb-17 02-Feb-17	17		◆ (FINISH) OUTER CANФPY WALL - EAST END
XS-108110	· · · · · ·	150	16 lun 16	24-Jan-17	91		(FINISH) OUTER CANOPT WALL - EAST END
	AND GLASS FLOOR		16-Jun-16				
LIGHT COLU			08-Jul-16	24-Jan-17	91		
LIGHT COL				24-Jan-17	91		
XS-110000	(START) FINISHES - LIGHT COLUMN GH		16-Dec-16		91		◆ (START) FINISHES - LIGHT COLUMN GH
XS-111000	FRAME GLASS FLOOR - LIGHT COLUMN GH		16-Dec-16	30-Dec-16	91		FRAME GLASS FLOOR - LIGHT COLUMN GH
XS-111100	GLAZE GLASS FLOOR - LIGHT COLUMN GH		03-Jan-17	09-Jan-17	91		GLAZE GLASS FLOOR - LIGHT COLUMN GH
XS-111200	SEALANTS GLASS FLOOR - LIGHT COLUMN GH		10-Jan-17	17-Jan-17	91		SEALANTS GLASS FLOOR - LIGHT COLUMN GH
XS-111300	TOUCH UP PAINT - LIGHT COLUMN GH		18-Jan-17	24-Jan-17	91		TOUCH UP PAINT - LIGHT COLUMN GH
XS-110001	(FINISH) FINISHES - LIGHT COLUMN GH	0		24-Jan-17	91		♦ (FINISH) FINISHES - LIGHT COLUMN GH
LIGHT COL		25	16-Dec-16	24-Jan-17	91		
XS-111400	(START) FINISHES - LIGHT COLUMN BD	0	16-Dec-16		91		♦ (START) FINISHES - LIGHT COLUMN BD
XS-111500	FRAME GLASS WALL - LIGHT COLUMN BD		16-Dec-16		91		FRAME GLASS WALL - LIGHT COLUMN BD
XS-111600	GLAZE GLASS WALL - LIGHT COLUMN BD		03-Jan-17	09-Jan-17	91		GLAZE GLASS WALL - LIGHT COLUMN BD
XS-111700	SEALANTS GLASS WALL - LIGHT COLUMN BD			17-Jan-17	91		■ SEALANTS GLASS WALL - LIGHT COLUMN BD
XS-111800	TOUCH UP PAINT - LIGHT COLUMN BD	5	18-Jan-17	24-Jan-17	91		TOUCH UP PAINT - LIGHT COLUMN BD
XS-111900	* *	0		24-Jan-17	91		♦ (FINISH) FINISHES - LIGHT COLUMN BD
LIGHT COL	LUMN - SKYLIGHT W10	110	08-Jul-16	15-Dec-16	21		
XS-110050	(START) SKYLIGHT - LIGHT COLUMN	0	08-Jul-16		21		♦ (START) SKYLIGHT - LIGHT COLUMN
XS-110100	TEMP WORK DECK - LIGHT COLUMN	5	08-Jul-16	14-Jul-16	21		■ TEMP WORK DECK - LIGHT COLUMN
XS-110200	FLASHINGS AND WP - LIGHT COLUMN	10	15-Jul-16	28-Jul-16	21		■ FLASHINGS AND WP - LIGHT COLUMN
XS-110300	LAYOUT - LIGHT COLUMN	10	29-Jul-16	11-Aug-16	21		LAYOUT - LIGHT COLUMN
XS-110400	FRAME SKYLIGHT - LIGHT COLUMN	50	12-Aug-16	25-Oct-16	21		FRAME SKYLIGHT - LIGHT COLUMN
XS-110500	GLAZING - LIGHT COLUMN	25	04-Oct-16	08-Nov-16	21		■ GLAZING - LIGHT COLUMN
XS-110600	SEALANTS - LIGHT COLUMN	10	09-Nov-16	22-Nov-16	21		■ SEALANTS - LIGHT COLUMN
XS-110900	PRIME AND PAINT FIRST COAT - LIGHT COLUMN	15	23-Nov-16	15-Dec-16	21		PRIME AND PAINT FIRST COAT - LIGHT COLUMN
XS-110700	(FINISH) SKYLIGHT FOR LIGHT COLUMN	0		15-Dec-16	21		(FINISH) SKYLIGHT FOR LIGHT COLUMN
SKYLIGHT (@ 11 LINE W10	70	16-Jun-16	26-Sep-16	76		
XS-100900	(START) SKYLIGHT @ 11 LINE	0	16-Jun-16		76		♦ (START) SKYLIGHT @ 11 LINE
			1			•	

TRANSBAY TRANSIT CENTER

EXHIBIT I

			1007.1	CONCE	JOIL		JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF		2013 2014 2015 2016 2017 2018 9
						DND.	DIFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASOND
XS-101000	TEMP WORK DECK - SL @ 11 LINE	5	16-Jun-16	22-Jun-16	76		■ TEMP WORK DECK - SL @ 11 LINE
XS-10110	FLASHINGS AND WP - SL @ 11 LINE	10	23-Jun-16	07-Jul-16	76		■ FLASHING'S AND WP - SL @ 11 LINE
XS-10120	D LAYOUT - SL @ 11 LINE	10	08-Jul-16	21-Jul-16	76		■ LAYOUT - SL @ 11 LINE
XS-10170	FRAME SKYLIGHT - SL @ 11 LINE	20	22-Jul-16	18-Aug-16	76		■ FRAME SKYLIGHT - SL @ 11 LINE
XS-101800	0 GLAZING - SL @ 11 LINE	15	19-Aug-16	12-Sep-16	76		☐ GLAZING - SL @ 11 LINE
XS-102300	SEALANTS - SL @ 11 LINE	10	13-Sep-16	26-Sep-16	76		■ SEALANTS - SL @ 11 LINE
XS-11191	0 (FINISH) SKYLIGHT @ 11 LINE	0		26-Sep-16	76		♦ (FINISH) SKYLIGHT @ 11 LINE
SKYLIGH	IT @ 28 LINE W10	70	13-Sep-16	22-Dec-16	16		
XS-108400	0 (START) SKYLIGHT @ 28 LINE	0	13-Sep-16		16	11	♦ (START) SKYLIGHT @ 28 LINE
XS-10850	TEMP WORK DECK - SL @ 28 LINE	5	13-Sep-16	19-Sep-16	16		■ TEMP WORK DECK - SL @ 28 LINE
XS-108600	0 FLASHINGS AND WP - SL @ 28 LINE	10	20-Sep-16	03-Oct-16	16		■ FLA\$HINGS AND WP - SL @ 28 LINE
XS-10870	0 LAYOUT - SL @ 28 LINE	10	04-Oct-16	18-Oct-16	16		■ LAYOUT - SL @ 28 LINE
XS-10880	FRAME SKYLIGHT - SL @ 28 LINE	20	19-Oct-16	15-Nov-16	16		FRAME SKYLIGHT - SL @ 28 LINE
XS-10890	0 GLAZING - SL @ 28 LINE	15	16-Nov-16	08-Dec-16	16		GLAZING - SL @ 28 LINE
XS-109000	0 SEALANTS - SL @ 28 LINE	10	09-Dec-16	22-Dec-16	16		■ SEALANTS - SL @ 28 LINE
XS-109100	0 (FINISH) SKYLIGHT @ 28 LINE	0		22-Dec-16	16		♦ (FINISH) SKYLIGHT @ 28 LINE
GLASS F	LOOR W12	75	08-Jul-16	25-Oct-16	56		
XS-109200		0	08-Jul-16		56		♦ (START) GLASS FLOOR
XS-109300		5	08-Jul-16	14-Jul-16	56		■ TEMP WORK DECK - GLASS FLOOR
XS-109400	0 FLASHINGS AND WP - GLASS FLOOR	15	15-Jul-16	04-Aug-16	56	11	■ FLASHINGS AND WP - GLASS FLOOR
XS-109500		10	05-Aug-16	18-Aug-16	56		■ LAYOUT - GLASS FLOOR
XS-109600		20	19-Aug-16	19-Sep-16	56		FRAME & TRUSSES - GLASS FLOOR
XS-109700	0 GLAZING - GLASS FLOOR		20-Sep-16	11-Oct-16	56		■ GLAZING - GLASS FLOOR
XS-109800	0 SEALANTS - GLASS FLOOR	10	12-Oct-16	25-Oct-16	56	11	■ SEALANTS - GLASS FLOOR
XS-109900	0 (FINISH) GLASS FLOOR	0		25-Oct-16	56		♦ (FINISH) GLASS FLOOR
□ VERTICAL	TRANSPORTATION & STAIRS	1063	06-May-13	18-Aug-17	43		
G CONSTRU	JCTION PERSONNEL & MATERIAL HOISTS	828	06-May-13	08-Sep-16	208		
	NEL & MATERIAL HOIST #1 @ AREA 1 (TB TO ROOF)	669	06-May-13	21-Jan-16	307		
MH-10200		10	06-May-13	17-May-13	950	11	■ INSTALL FROM MAT FOUNDATION TO GROUND HOIST #1
MH-10210		1	20-May-13	20-May-13	950		I INSPECTION - READY TO USE HOIST #1
MH-10180	0 (LOE) HOIST #1 OPERATIONAL	659	20-May-13	21-Jan-16	307		(LOE) HOIST #1 OPERATIONAL
■ MH-10250	0 INSTALL FROM GROUND TO ROOF HOIST #1	5	10-Feb-15	17-Feb-15	527		■ INSTALL FROM GROUND TO ROOF HOIST #1
■ MH-10230	0 DISMANTLE HOIST #1	10	07-Jan-16	21-Jan-16	307	11	☐ DISMANTLE HOIST #1
PERSON	NEL & MATERIAL HOIST #2 BTWN LINE 13 & 14 (TB TO ROOF)	655	03-Jul-13	29-Feb-16	301		
MH-10020	, ,	10	03-Jul-13	18-Jul-13	70		■ INSTALL FROM MAT FOUNDATION TO GROUND HOIST #2
■ MH-10030	0 INSPECTION - READY TO USE HOIST #2	1	19-Jul-13	19-Jul-13	70		I INSPECTION - READY TO USE HOIST #2
■ MH-10000		645	19-Jul-13	29-Feb-16	301		(LOE) HOIST #2 OPERATIONAL
■ MH-10040	INSTALL FROM GROUND TO ROOF HOIST #2	5	27-Oct-14	31-Oct-14	616		I INSTALL FROM GROUND TO ROOF HOIST #2
MH-10050	0 DISMANTLE HOIST #2	10	16-Feb-16	29-Feb-16	301		■ DISMANTLE HOIST #2
PERSON	NEL & MATERIAL HOIST #3 BTWN LINE 20 & 21 (TB TO ROOF)	673	05-Sep-13	23-May-16	261		
■ MH-10080		10	05-Sep-13	18-Sep-13	225		■ INSTALL FROM MAT FOUNDATION TO GROUND HOIST #3
■ MH-10090	0 INSPECTION - READY TO USE HOIST #3	1	19-Sep-13	19-Sep-13	225		I INSPECTION - READY TO USE HOIST #3
■ MH-10060	0 (LOE) HOIST #3 OPERATIONAL	663	19-Sep-13	23-May-16	261		(LOE) HOIST #3 OPERATIONAL
MH-10100	INSTALL FROM GROUND TO ROOF HOIST #3	5	26-Mar-15	01-Apr-15	536		■ INSTALL FROM GROUND TO ROOF HOIST #3
MH-10110	0 DISMANTLE HOIST #3	10	10-May-16	23-May-16	261		■ DISMANTLE HOIST #3
PERSON	NEL & MATERIAL HOIST #4 BTWN LINE 27 & 28 (TB TO ROOF)	574	15-May-14	08-Sep-16	208		
■ MH-10140		10	15-May-14	30-May-14	166		■ INSTALL FROM MAT FOUNDATION TO GROUND HOIST #4
■ MH-10150	INSPECTION - READY TO USE HOIST #4	1	02-Jun-14	02-Jun-14	166		I INSPECTION - READY TO USE HOIST #4
MH-10120	0 (LOE) HOIST #4 OPERATIONAL	564	02-Jun-14	08-Sep-16	208		(LOE) HOIST #4 OPERATIONAL
MH-10160	0 INSTALL FROM GROUND TO ROOF HOIST #4	5	14-Jul-15	20-Jul-15	481		■ INSTALL FROM GROUND TO ROOF HOIST #4
MH-10170	0 DISMANTLE HOIST #4	10	24-Aug-16	08-Sep-16	208		■ DISMANTLE HOIST #4
ESCALAT	ORS	221	29-Jun-16	17-May-17	106		
🔁 E307 - BE	ETWEEN 8 & 9 LINES (GROUND TO BUS)	181	29-Jun-16	22-Mar-17	146		

TRANSBAY TRANSIT CENTER

EXHIBIT I

			1007.1	CONCLI	1 3011		· · · · · · · · · · · · · · · · · · ·	JOINT VENTURE
y ID	Activity Name	OD	Start	Finish	TF	DIVIC	2013 2014 2015	2016 2017 2018 NDJFMAMJJASONDJFMAMJJASONDJFMAMJJAS
■ ES-100100	SET FRAME & MACHINES E307	20	29-Jun-16	27-Jul-16	172	- · N		SET FRAME & MACHINES E307
ES-100200	SET RAILS/SIDES E307	10	28-Jul-16	10-Aug-16	172			SET RAILS/SIDES E307
■ ES-100300	TREADS AND RISERS E307	10	11-Aug-16	24-Aug-16	212			■ TREADS AND RISERS E307
ES-100400	FINISHES E307	10	25-Aug-16	09-Sep-16	212			■ FINISHES E307
ES-100500	ADJUST E307	10	12-Sep-16	23-Sep-16	212			ADJUST E307
ES-100600	COMMISSIONING E307	10	02-Mar-17	15-Mar-17	106			■ COMMISSIONING E307
ES-100700	FINAL INSPECTION E307	5	16-Mar-17	22-Mar-17	146			
🖶 E305 & E306	- BETWEEN LINES 10 & 11 (GROUND TO BUS)	161	11-Aug-16	05-Apr-17	136	Ш		
ES-102000	SET FRAME & MACHINES E305 & E306	20	11-Aug-16	09-Sep-16	172			SET FRAME & MACHINES E305 & E306
ES-102100	SET RAILS/SIDES E305 & E306	10	12-Sep-16	23-Sep-16	172			■ SET RAILS/SIDES E305 & E306
■ ES-102200	TREADS AND RISERS E305 & E306	10	26-Sep-16	07-Oct-16	192			■ TREADS AND RISERS E305 & E306
■ ES-102300	FINISHES E305 & E306	10	11-Oct-16	24-Oct-16	192			■ FINISHES E305 & E306
ES-102400	ADJUST E305 & E306	10	25-Oct-16	07-Nov-16	192			■ ADJUST E305 & E306
■ ES-102500	COMMISSIONING E305 & E306	10	16-Mar-17	29-Mar-17	106			COMMISSIONING E305 & E306
■ ES-102600	FINAL INSPECTION E305 & E306	5	30-Mar-17	05-Apr-17	136			■ FINAL INSPECTION E305 & E306
E408 & E409	- BETWEEN LINES 18 & 19 (BUS TO ROOF)	141	26-Sep-16	19-Apr-17	126			
ES-102900	SET FRAME & MACHINES E408 & E409	20	·	24-Oct-16	172			SET FRAME & MACHINES E408 & E409
■ ES-103000	SET RAILS/SIDES E408 & E409	10	-	07-Nov-16	172	1		SET RAILS/SIDES E408 & E409
■ ES-103100	TREADS AND RISERS E408 & E409	10		21-Nov-16	172			■ TREADS AND RISERS E408 & E409
■ ES-103200	FINISHES E408 & E409	10		07-Dec-16	172	1		■ FINISHES E408 & E409
■ ES-103300	ADJUST E408 & E409	10		21-Dec-16	172	1		■ ADJUST E408 & E409
ES-103400	COMMISSIONING E408 & E409	10		12-Apr-17	106	-		COMMISSIONING E408 & E409
ES-103500	FINAL INSPECTION E408 & E409	5		19-Apr-17	126	-		FINAL INSPECTION E408 & E409
	& E512 - BETWEEN LINES 20 & 22 (GROUND TO BUS)	98	·	03-May-17	116			2 1 W E WOL E ON E 100 G E 100
ES-103800	SET FRAME & MACHINES E510, E511, & E512	20		11-Jan-17	129	ш		SET FRAME & MACHINES E510, E511, & E
■ ES-103900	SET RAILS/SIDES E510, E511, & E512		12-Jan-17	26-Jan-17	129	-		SET RAILS/SIDES E510, E511, & E512
ES-104000	TREADS AND RISERS E510, E511, & E512		27-Jan-17	09-Feb-17	129	1		■ TREADS AND RISER\$ E510, E511, & E5
ES-104100	FINISHES E510, E511, & E512	10		24-Feb-17	129	-		■ FINISHES E510, E511, & E512
ES-104200	ADJUST E510, E511, & E512	10		10-Mar-17	129			■ ADJUST E510, E511, & E512
■ ES-104300	COMMISSIONING E510, E511, & E512	10		26-Apr-17	106	1		COMMISSIONING E510, E511, & E
ES-104400	FINAL INSPECTION E510, E511, & E512	5	<u>.</u>	03-May-17	116	1		■ FINAL INSPECTION E510, E511, 8
	B - BETWEEN LINES 27 & 29 (GROUND TO BUS)		3 13-Dec-16	17-May-17	106			
ES-104700	SET FRAME & MACHINES E607 & E608	20		11-Jan-17	139	ш		SET FRAME & MACHINES E607 & E608
■ ES-104800	SET RAILS/SIDES E607 & E608	10		26-Jan-17	139			■ SET RAILS/SIDES E607 & E608
■ ES-104900	TREADS AND RISERS E607 & E608	10		09-Feb-17	139	1		■ TREADS AND RISER\$ E607 & E608
■ ES-105000	FINISHES E607 & E608		10-Feb-17	24-Feb-17	139	-		■ FINISHES E607 & E608
■ ES-105100	ADJUST E607 & E608		27-Feb-17	10-Mar-17	139	1		■ ADJUST E607 & E608
ES-105200	COMMISSIONING E607 & E608		27-Apr-17	10-May-17	106	1		COMMISSIONING E607 & E608
■ ES-105300	FINAL INSPECTION E607 & E608		11-May-17		106			I FINAL INSPECTION E607 & E608
STAIRS			6 12-Dec-14	18-Aug-17	43			
_	LINE 1.4 (GRND TO L2)		I 05-Aug-15		369	ш		
☐ STAIR 202 -			05-Aug-15		369	ш		
	INSTALL LANDINGS & STAIRS - STAIR 202					!	1 INIC	FALL LANDINGS & STAIRS - STAIR 202
ST-100100			05-Aug-15 12-Aug-15		520	+		
ST-100200	INSTALL HANDRAILS - STAIR 202 PLACE CONCRETE PANS - STAIR 202		12-Aug-15 19-Aug-15	18-Aug-15	520	-		TALL HANDRAILS - STAIR 202 ACE CONCRETE PANS - STAIR 202
ST-100300			-	25-Aug-15	520	-		
ST-100500	PAINT - STAIR 202		07-Apr-16	13-Apr-16	369	-		PAINT - STAIR 202
ST-100600	PUNCH - STAIR 202		14-Apr-16 3 10-Feb-15	27-Apr-16 07-Feb-17	369			PUNCH - STAIR 202
	&B - LINE 1 (GRND TO PRK)				176			
	A&B - GRND TO L2		10-Feb-15	07-Feb-17	176		-	OO OTAIDO OTAID OM ASD ODAID TO LO
ST-103600	INSTALL LANDINGS & STAIRS - STAIR 201 A&B GRND TO L2		10-Feb-15	17-Feb-15	632	4		GS & STAIRS - STAIR 201 A&B GRND TO L2
ST-103700	INSTALL HANDRAILS - STAIR 201 A&B GRND TO L2		18-Feb-15	24-Feb-15	642	4		AIL\$ - STAIR 201 A&B GRND TO L2
ST-103800	PLACE CONCRETE PANS - STAIR 201 A&B GRND TO L2		17-Apr-15	23-Apr-15	605	-	PLACE CON	CRETE PANS - STAIR 201 A&B GRND TO L2
ST-103900	PAINT - STAIR 201 A&B GRND TO L2	5	18-Jan-17	24-Jan-17	176			■ PAINT - STAIR 201 A&B GRND TO L2

TRANSBAY TRANSIT CENTER

EXHIBIT I

UERCOR OBAYASH

			1607.1	00.10.		J L D	JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF		2013 2014 2015 2016 2017 2018 9
						ЭN	<u> </u>
ST-104000	PUNCH - STAIR 201 A&B GRND TO L2	10	25-Jan-17	07-Feb-17	176		■ PUNCH - STAIR 201 A&B GRND TO L2
	A&B - L2 TO BD	491	18-Feb-15	07-Feb-17	176	6	
■ ST-104300	INSTALL LANDINGS & STAIRS - STAIR 201 A&B L2 TO BD	5	18-Feb-15	24-Feb-15	632	2	■ INSTALL LANDINGS & STAIRS - STAIR 201 A&B L2 TO BD
■ ST-104400	INSTALL HANDRAILS - STAIR 201 A&B L2 TO BD	5	25-Feb-15	03-Mar-15	637	7	■ INSTALL HANDRAILS - STAIR 201 A&B L2 TO BD
■ ST-104500	PLACE CONCRETE PANS - STAIR 201 A&B L2 TO BD	5	17-Apr-15	23-Apr-15	605	5	■ PLACE CONCRETE PANS - STAIR 201 A&B L2 TO BD
■ ST-104600	PAINT - STAIR 201 A&B L2 TO BD	5	18-Jan-17	24-Jan-17	176	6	■ PAINT - STAIR 201 A&B L2 TO BD
■ ST-104700	PUNCH - STAIR 201 A&B L2 TO BD	10	25-Jan-17	07-Feb-17	176	6	■ PUNCH - STAIR 201 A&B L2 TO BD
- STAIR 201	A&B BD TO PRK	486	25-Feb-15	07-Feb-17	176	6	
ST-105000	INSTALL LANDINGS & STAIRS - STAIR 201 A&B BD TO PRK	5	25-Feb-15	03-Mar-15	632	2	■ INSTALL LANDINGS & STAIRS - STAIR 201 A&B BD TO PRK
■ ST-105100	INSTALL HANDRAILS - STAIR 201 A&B BD TO PRK	5	04-Mar-15	10-Mar-15	632	2	■ INSTALL HANDRAILS - STAIR 201 A&B BD TO PRK
■ ST-105200	PLACE CONCRETE PANS - STAIR 201 A&B BD TO PRK	5	17-Apr-15	23-Apr-15	605	5	■ PLACE CONCRETE PANS - STAIR 201 A&B BD TO PRK
■ ST-105300	PAINT - STAIR 201 A&B BD TO PRK	5	18-Jan-17	24-Jan-17	176	6	PAINT - STAIR 201 A&B BD TO PRK
■ ST-105400	PUNCH - STAIR 201 A&B BD TO PRK	10	25-Jan-17	07-Feb-17	176	6	■ PUNCH - STAIR 201 A&B BD TO PRK
STAIR 203	· LINE 5 (TB TO LC)	30	25-Jun-15	06-Aug-15	5 548	В	
☐ STAIR 203		30	25-Jun-15	06-Aug-15			
ST-100800	INSTALL LANDINGS & STAIRS - STAIR 203		25-Jun-15	01-Jul-15			I INSTALL LANDINGS & STAIRS - STAIR 203
ST-100800	INSTALL HANDRAILS - STAIR 203		02-Jul-15	09-Jul-15			I INSTALL HANDRAILS - STAIR 203
ST-101000	PLACE CONCRETE PANS - STAIR 203	-	10-Jul-15	16-Jul-15			PLACE CONCRETE PANS - STAIR 203
ST-101000	PAINT - STAIR 203		17-Jul-15	23-Jul-15			PAINT - STAIR 203
ST-101200		-	24-Jul-15	06-Aug-15			PUNCH - STAIR 203
			24-Mar-16	04-May-16			TONOIT STAIR 203
	B - LINE 5 (LC TO GRND)	_					
	B LC TO GRND		24-Mar-16	04-May-16			
ST-105700			24-Mar-16	30-Mar-16			■ INSTALL LANDINGS & STAIRS - STAIR 204B
ST-105800	INSTALL HANDRAILS - STAIR 204B	_	31-Mar-16	06-Apr-16			I INSTALL HANDRAILS - STAIR 204B
ST-105900	PLACE CONCRETE PANS - STAIR 204B		07-Apr-16	13-Apr-16			I PLACE CONCRETE PANS - STAIR 204B
ST-106000	PAINT - STAIR 204B	_	14-Apr-16	20-Apr-16			PAINT - STAIR 204B
ST-106100			21-Apr-16	04-May-16			■ PUNCH - STAIR 204B
STAIR 301	· LINE 7 (GRND TO PRK)	374	05-Aug-15	07-Feb-17	176	6	
	GRND TO L2	374	05-Aug-15	07-Feb-17	176	6	
ST-101500	INSTALL LANDINGS & STAIRS - STAIR 301 GRND TO L2	5	05-Aug-15	11-Aug-15	5 510	0	■ INSTALL LANDINGS & STAIRS - STAIR 301 GRND TO L2
ST-101600	INSTALL HANDRAILS - STAIR 301 GRND TO L2	5	12-Aug-15	18-Aug-15	5 520	0	I INSTALL HANDRAILS - STAIR 301 GRND TO L2
ST-101700	PLACE CONCRETE PANS - STAIR 301 GRND TO L2	5	19-Aug-15	25-Aug-15	5 520	0	■ PLACE CONCRETE PANS - STAIR 301 GRND TO L2
ST-101800	PAINT - STAIR 301 GRND TO L2	5	18-Jan-17	24-Jan-17	176	6	PAINT - STAIR 301 GRND TO L2
ST-101900	PUNCH - STAIR 301 GRND TO L2	10	25-Jan-17	07-Feb-17	176	6	■ PUNCH - STAIR 301 GRND TO L2
☐ STAIR 301		176	12-Aug-15	27-Apr-16	369	9	
■ ST-102200	INSTALL LANDINGS & STAIRS - STAIR 301 L2 TO BD	5	12-Aug-15	18-Aug-15	5 510	0	■ INSTALL LANDINGS & STAIRS - STAIR 301 L2 TO BD
■ ST-102300	INSTALL HANDRAILS - STAIR 301 L2 TO BD	5	19-Aug-15	25-Aug-15	5 515	5	■ INSTALL HANDRAILS - STAIR 301 L2 TO BD
■ ST-102400	PLACE CONCRETE PANS - STAIR 301 L2 TO BD	5	26-Aug-15	01-Sep-15	5 515	5	■ PLACE CONCRETE PANS - STAIR 301 L2 TO BD
ST-102500	PAINT - STAIR 301 L2 TO BD	5	07-Apr-16	13-Apr-16	369	9	■ PAINT - STAIR 301 L2 TO BD
■ ST-102600	PUNCH - STAIR 301 L2 TO BD	10	14-Apr-16	27-Apr-16	369	9	■ PUNCH - STAIR 301 L2 TO BD
☐ STAIR 301	- BD TO PARK	359	26-Aug-15	07-Feb-17	176	6	
ST-102900	INSTALL LANDINGS & STAIRS - STAIR 301 BD TO PRK	5	26-Aug-15	01-Sep-15	5 505	5	■ INSTALL LANDINGS & STAIRS - STAIR 301 BD TO PRK
ST-103000	INSTALL HANDRAILS - STAIR 301 BD TO PRK	5	02-Sep-15	10-Sep-15	5 505	5	■ INSTALL HANDRAILS - STAIR 301 BD TO PRK
ST-103100	PLACE CONCRETE PANS - STAIR 301 BD TO PRK	5	11-Sep-15	17-Sep-15	5 505	5	■ PLACE CONCRETE PANS - STAIR 301 BD TO PRK
ST-103200	PAINT - STAIR 301 BD TO PRK	5	18-Jan-17	24-Jan-17	176	6	■ PAINT - STAIR 301 BD TO PRK
■ ST-103300	PUNCH - STAIR 301 BD TO PRK	10	25-Jan-17	07-Feb-17	176	6	■ PUNCH - STAIR 301 BD TO PRK
STAIR 303	LINE 11 (GRND TO L2)	205	01-Jul-15	27-Apr-16	369	9	
STAIR 303		205	01-Jul-15	27-Apr-16	369	9	
	INSTALL LANDINGS & STAIRS - STAIR 303	5	01-Jul-15	08-Jul-15	544	4	■ INSTALL LANDINGS & STAIRS - STAIR 303
ST-106500		-	09-Jul-15	15-Jul-15			■ INSTALL HANDRAILS - STAIR 303
ST-106600		-	16-Jul-15	22-Jul-15			■ PLACE CONCRETE PANS - STAIR 303
ST-106700		_	07-Apr-16	13-Apr-16			PAINT - STAIR 303
ST-106800		-	14-Apr-16				■ PUNCH - STAIR 303
31 100000	1. 5		,	/ pi 10	503		

EXHIBIT I

UERCOR OBAYASHI

A (' ' ID		-1-6-	10:	le		JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF	
□ STAIR 310 - I	LINE 10 (GRND TO BD)	578	12-Dec-14	12-Apr-17	131	ONDIFMAMIJASONDIFMAMIJASONDIFMAMIJASONDIFMAMIJASONDIFMAMIJASONDIFMAMIJASONDIFMAMIJASONDIFMAMIJASONDI
□ STAIR 310 C			12-Dec-14	12-Apr-17	131	
	INSTALL LANDINGS & STAIRS ROUGH - STAIR 310		12-Dec-14	29-Dec-14	574	■ INSTALL LANDINGS & STAIRS ROUGH - STAIR 310
ST-107100	SET TERRAZZO TREADS AND RISERS - STAIR 310		15-Feb-17	08-Mar-17	131	SET TERRAZZO TREADS AND RISERS - STAIR I
ST-107300	INSTALL SS HANDRAILS, CLADDING & GLAZING - STAIR 310		09-Mar-17	29-Mar-17	131	■ SETTERRAZZO TREADS AND RISERS STAIR . ■ INSTALL SS HANDRAILS, CLADDING & GLAZIN
	PUNCH - STAIR 310		30-Mar-17	12-Apr-17	131	PUNCH - STAIR 310
			01-Jul-15	16-Jun-17	86	- PONGIT-STAIR STO
	LINE 16 (GRND TO PRK)			02-Jun-17		
STAIR 401 -			01-Jul-15	ļ	96	B INICTALL LANDINGS & CTAIDS COAL COND. TO LO
ST-107800	INSTALL LANDINGS & STAIRS - STAIR 401 GRND TO L2		01-Jul-15	08-Jul-15	534	■ INSTALL LANDINGS & STAIRS - STAIR 401 GRND TO L2 ■ INSTALL HANDRAILS - STAIR 401 GRND TO L2
ST-107900	INSTALL HANDRAILS - STAIR 401 GRND TO L2 PLACE CONCRETE PANS - STAIR 401 GRND TO L2		09-Jul-15 16-Jul-15	15-Jul-15 22-Jul-15	534 534	PLACE CONCRETE PANS - STAIR 401 GRND TO L2
ST-108000	PAINT - STAIR 401 GRND TO L2				86	
ST-108100 ST-108200	PUNCH - STAIR 401 GRND TO L2		11-May-17	17-May-17	96	■ PAINT - STAIR 401 GRND TO L2 ■ PUNCH - STAIR 401 GRND TO L2
			18-May-17	02-Jun-17		POINCH - STAIR 401 GRIND TO L2
STAIR 401 -			09-Jul-15	09-Jun-17	91	III INIGTALL LANDRIGG & STAIDS STAID 464 LO TO DD
ST-108500	INSTALL LANDINGS & STAIRS - STAIR 401 L2 TO BD		09-Jul-15	15-Jul-15	534	
ST-108600	INSTALL HANDRAILS - STAIR 401 L2 TO BD		16-Jul-15	22-Jul-15	534	I INSTALL HANDRAILS - STAIR 401 L2 TO BD
ST-108700	PLACE CONCRETE PANS - STAIR 401 L2 TO BD		23-Jul-15	29-Jul-15	534	PLACE CONCRETE PANS - STAIR 401 L2 TO BD
ST-108800	PAINT - STAIR 401 L2 TO BD		18-May-17	24-May-17	86	PAINT - STAIR 401 L2 TO BD PUNCH - STAIR 401 L2 TO BD
ST-108900	PUNCH - STAIR 401 L2 TO BD		25-May-17	09-Jun-17 16-Jun-17	91	PUNCH - STAIR 401 L2 TO BD
STAIR 401 -			05-Jan-16	<u> </u>		T INICTALL LANDINGS & CTAIDS COTAID 404 DD TO DDIV
ST-109200	INSTALL LANDINGS & STAIRS - STAIR 401 BD TO PRK		05-Jan-16	11-Jan-16	419	
ST-109300	INSTALL HANDRAILS - STAIR 401 BD TO PRK		12-Jan-16	19-Jan-16	419	I INSTALL HANDRAILS - STAIR 401 BD TO PRK
ST-109400	PLACE CONCRETE PANS - STAIR 401 BD TO PRK	_	20-Jan-16	26-Jan-16	419	PLACE CONCRETE PAINS - STAIR 401 BD TO PRIK
ST-109500	PAINT - STAIR 401 BD TO PRK		25-May-17	02-Jun-17	86	PAINT - STAIR 401 BD TO PRK
ST-109600	PUNCH - STAIR 401 BD TO PRK		05-Jun-17	16-Jun-17	86	■ PUNCH - STAIR 401 BD TO PRK
	LINE 20 (TB TO GRND)		22-Oct-15	05-Apr-17	136	
- STAIR 502 -			22-Oct-15	05-Apr-17	136	
	INSTALL LANDINGS & STAIRS - STAIR 502 TB TO LC		22-Oct-15	28-Oct-15	467	
ST-110000	INSTALL HANDRAILS - STAIR 502 TB TO LC		29-Oct-15	04-Nov-15	467	I INSTALL HANDRAILS - STAIR 502 TB TO LC
ST-110100	PLACE CONCRETE PANS - STAIR 502 TB TO LC	5	05-Nov-15	11-Nov-15	467	PLACE CONCRETE PANS - STAIR 502 TB TO LC
ST-110200	PAINT - STAIR 502 TB TO LC	5	16-Mar-17	22-Mar-17	136	PAINT - STAIR 502 TB TO LC
ST-110300	PUNCH - STAIR 502 TB TO LC		23-Mar-17	05-Apr-17	136	■ PUNCH - STAIR 502 TB TO LC
- STAIR 502 -			20-Jun-16	05-Apr-17	136	
ST-110600	INSTALL LANDINGS & STAIRS - STAIR 502 LC TO GRND		20-Jun-16	24-Jun-16	304	
	INSTALL HANDRAILS - STAIR 502 LC TO GRND		27-Jun-16	01-Jul-16	304	I INSTALL HANDRAILS - STAIR 502 LC TO GRND
	PLACE CONCRETE PANS - STAIR 502 LC TO GRND			11-Jul-16	304	■ PLACE CONCRETE PANS - STAIR 502 LC TO GRND
	PAINT - STAIR 502 LC TO GRND		16-Mar-17	-	136	PAINT - STAIR 502 LC TO GRND
	PUNCH - STAIR 502 LC TO GRND		23-Mar-17		136	PUNCH - STAIR 502 LC TO GRND
	LINE 28 (GRND TO L2)		10-Feb-16		259	
- STAIR 603 -			10-Feb-16	05-Oct-16	259	
	INSTALL LANDINGS & STAIRS - STAIR 603			17-Feb-16	394	
	INSTALL HANDRAILS - STAIR 603		18-Feb-16	24-Feb-16	394	I INSTALL HANDRAIL\$ - STAIR 603
	PLACE CONCRETE PANS - STAIR 603		25-Feb-16		394	■ PLACE CONCRETE PANS - STAIR 603
	PAINT - STAIR 603		15-Sep-16	· ·	259	PAINT - STAIR 603
	PUNCH - STAIR 603		22-Sep-16		259	■ PUNCH - STAIR 603
	&B - LINE 31 (GRND TO PRK)		10-Feb-16		43	
	&B - GRND TO L2		10-Feb-16		63	
	INSTALL LANDINGS & STAIRS - STAIR 601A&B GRND TO L2		10-Feb-16		359	
	INSTALL HANDRAILS - STAIR 601A&B GRND TO L2	_	25-Feb-16	-	359	■ INSTALL HANDRAILS - STAIR 601A&B GRND TO L2
	PLACE CONCRETE PANS - STAIR 601A&B GRND TO L2		10-Mar-16		359	■ PLACE CONCRETE PANS - STAIR 601A&B GRND TO L2
	PAINT - STAIR 601A&B GRND TO L2		22-Jun-17	-	43	PAINT - STAIR 601A&B GRND TO L2
ST-112400	PUNCH - STAIR 601A&B GRND TO L2	10	10-Jul-17	21-Jul-17	63	PUNCH - \$TAIR 601A&B GRND TO L2

Print Date: 29-Oct-12

EXHIBIT I

UERCOR OBAYASH

Activity ID	Activity Name	OD	Start	Finish	TE	2013 2014 2015 2016 2017 2018 S
ictivity ID	Activity Name		Start	1 1111511	"	ZOTO CONTRACTOR OF THE PROPERTY OF THE PROPERT
☐ STAIR 601	A&B - L2 TO BD	361	25-Feb-16	04-Aug-17	53	
ST-112700	INSTALL LANDINGS & STAIRS - STAIR 601A&B L2 TO BD	10	25-Feb-16	09-Mar-16	359	INSTALL LANDINGS & STAIRS - STAIR 601A&B L2 TO BD
ST-112800	INSTALL HANDRAILS - STAIR 601A&B L2 TO BD	10	10-Mar-16	23-Mar-16	359	■ INSTALL HANDRAILS - STAIR 601A&B L2 TO BD
■ ST-112900	PLACE CONCRETE PANS - STAIR 601A&B L2 TO BD		24-Mar-16	30-Mar-16	359	■ PLACE CONCRETE PANS - STAIR 601A&B L2 TO BD
ST-113000	PAINT - STAIR 601A&B L2 TO BD		10-Jul-17	21-Jul-17	43	PAINT - STAIR 601A&B L2 TO BD
■ ST-113100	PUNCH - STAIR 601A&B L2 TO BD		24-Jul-17	04-Aug-17	53	■ PUNCH - STAIR 601A&B L2 TO BD
	A&B - BD TO PRK		31-Mar-16	18-Aug-17	43	
ST-113400	INSTALL LANDINGS & STAIRS - STAIR 601A&B BD TO PRK	10	31-Mar-16	13-Apr-16	344	■ INSTALL LANDINGS & STAIRS - STAIR 601A&B BD TO PRK
ST-113500	INSTALL HANDRAILS - STAIR 601A&B BD TO PRK		14-Apr-16	27-Apr-16	344	■ INSTALL HANDRAILS - STAIR 601A&B BD TO PRK
ST-113600	PLACE CONCRETE PANS - STAIR 601A&B BD TO PRK		28-Apr-16	04-May-16	344	PLACE CONCRETE PANS - STAIR 601A&B BD TO PRK
ST-113700	PAINT - STAIR 601A&B BD TO PRK		24-Jul-17	04-May-10	43	PAINT - \$TAIR 601A&B BD TO PRK
ST-113800	PUNCH - STAIR 601A&B BD TO PRK		07-Aug-17	18-Aug-17	43	PUNCH - STAIR 601A&B BD TO PRI
						FONCH - STAIR OUTAGE BD TO FRE
	LINE 32 (LC TO GRND)		02-Aug-16	20-Oct-16	249	
STAIR 704			02-Aug-16	20-Oct-16	249	
■ ST-114100		5	02-Aug-16	08-Aug-16	274	■ INSTALL LANDINGS & STAIRS - STAIR 704
■ ST-114200	INSTALL HANDRAILS - STAIR 704	5	09-Aug-16	15-Aug-16	274	I INSTALL HANDRAILS - STAIR 704
■ ST-114300	PLACE CONCRETE PANS - STAIR 704	5	16-Aug-16	22-Aug-16	274	■ PLACE CONCRETE PANS - STAIR 704
ST-114400	PAINT - STAIR 704	5	29-Sep-16	05-Oct-16	249	■ PAINT - STAIR 704
ST-114500	PUNCH - STAIR 704	10	06-Oct-16	20-Oct-16	249	■ PUNCH - STAIR 704
ELEVATORS		482	02-Jul-15	09-Jun-17	91	
- PE302 & PE	303 - BETWEEN LINES 8 & 9 (LC TO PARK)	432	02-Jul-15	29-Mar-17	141	
PE-100000	SET OVERHEAD MACHINES - PE302 & PE303	1	02-Jul-15	02-Jul-15	219	I SET OVERHEAD MACHINES - PE302 & PE303
PE-100100	(START) WATER TIGHT HATCH & TEMP POWER - PE302 & PE303	0	01-Oct-15		301	♦ (START) WATER TIGHT HATCH & TEMP POWER - PE302 & PE303
PE-100200	INSTALL ELEVATOR (RAILS, PIT, FRAME, AND CAR) - PE302 & PE303	80	01-Oct-15	29-Jan-16	301	INSTALL ELEVATOR (RAILS, PIT, FRAME, AND CAR) - PE302 & PE303
PE-100300	ADJUST/INSPECT TEMP VARIANCE - PE302 & PE303		01-Feb-16	12-Feb-16	301	■ ADJUST/INSPECT TEMP VARIANCE - PE302 & PE303
■ PE-100400	FINAL ADJUSTMENTS - PE302 & PE303		16-Feb-16	29-Feb-16	341	■ FINAL ADJUSTMENTS - PE302 & PE303
PE-100600	COMMISSIONING - PE302 & PE303		02-Mar-17	15-Mar-17	91	COMMISSIONING - PE302 & PE303
PE-100700	FINAL INSPECTIONS (SFFD/CAL-OSHA) - PE302 & PE303		16-Mar-17	29-Mar-17	141	■ FINAL INSPECTIONS (SFFD/CAL-OSHA) - PE3
	402 - BETWEEN LINES 16 & 17 (LC TO PARK)		05-Nov-15	12-Apr-17	131	
PE-100800	SET OVERHEAD MACHINES - PE401 & PE402		05-Nov-15	05-Nov-15	30	SET OVERHEAD MACHINES - PE401 & PE402
PE-100900	(START) WATER TIGHT HATCH & TEMP POWER - PE401 & PE402		31-Dec-15	00 1101 10	291	♦ (START) WATER TIGHT HATCH & TEMP POWER - PE401 & PE402
PE-101000	INSTALL ELEVATOR (RAILS, PIT, FRAME, AND CAR) - PE401 & PE402		31-Dec-15	25-Apr-16	291	INSTALL ELEVATOR (RAILS, PIT, FRAME, AND CAR) - PE401 & PE402
PE-101100	ADJUST/INSPECT TEMP VARIANCE - PE401 & PE402		26-Apr-16	09-May-16	291	ADJUST/INSPECT TEMP VARIANCE - PE401 & PE402
PE-101100	FINAL ADJUSTMENTS - PE401 & PE402		10-May-16	23-May-16	291	FINAL ADJUSTMENTS - PE401 & PE402
	COMMISSIONING - PE401 & PE402		•	29-Mar-17	91	COMMISSIONING - PE401 & PE402
PE-101400 PE-101500	FINAL INSPECTIONS (SFFD/CAL-OSHA) - PE401 & PE402		16-Mar-17 30-Mar-17	_	131	FINAL INSPECTIONS (SFFD/CAL-OSHA) - PE
	,			12-Apr-17		FINAL INSPECTIONS (SFFD/CAL-OSHA) - PE
_	505 - BETWEEN LINES 25 & 25 (LC TO PARK)			26-Apr-17	121	
PE-101600	SET OVERHEAD MACHINES - PE504 & PE505		05-Nov-15	05-Nov-15	30	I SET OVERHEAD MACHINES - PE504 & PE505
PE-101700	(START) WATER TIGHT HATCH & TEMP POWER - PE504 & PE505		31-Dec-15		261	♦ (START) WATER TIGHT HATCH & TEMP POWER - ₱E504 & PE505
PE-101800	INSTALL ELEVATOR (RAILS, PIT, FRAME, AND CAR) - PE504 & PE505		31-Dec-15	25-Apr-16	261	INSTALL ELEVATOR (RAILS, PIT, FRAME, AND CAR) - PE504 & PE505
PE-101900	ADJUST/INSPECT TEMP VARIANCE - PE504 & PE 505		26-Apr-16	09-May-16	261	ADJUST/INSPECT TEMP VARIANCE - PE504 & PE 505
PE-102000	FINAL ADJUSTMENTS - PE504 & PE505		10-May-16	23-May-16	301	■ FINAL ADJUSTMENTS - PE504 & PE505
■ PE-102200	COMMISSIONING - PE504 & PE505		30-Mar-17	12-Apr-17	91	COMMISSIONING - PE504 & PE505
■ PE-102300	FINAL INSPECTIONS (SFFD/CAL-OSHA) - PE504 & PE505		13-Apr-17	26-Apr-17	121	■ FINAL INSPECTIONS (SFFD/CAL-OSHA) - P
🔁 PE701 & PE	702 - BETWEEN LINES 32 & 33 (LC TO PARK)	303	25-Feb-16	10-May-17	111	
■ PE-102400	SET OVERHEAD MACHINES - PE701 & PE702	1	25-Feb-16	25-Feb-16	22	I SET OVERHEAD MACHINES - PE701 & PE702
PE-102500	(START) WATER TIGHT HATCH & TEMP POWER - PE701 & PE702	0	15-Apr-16		208	♦ (START) WATER TIGHT HATCH & TEMP POWER - PE701 & PE702
PE-102600	INSTALL ELEVATOR (RAILS, PIT, FRAME, AND CAR) - PE701 & PE702	80	15-Apr-16	09-Aug-16	208	INSTALL ELEVATOR (RAILS, PIT, FRAME, AND CAR) - PE701 8
■ PE-102700	AD HIGT INODE OF TEMP MADIANOE DETOIL 0 700	10	10-Aug-16	23-Aug-16	208	■ ADJUST/INSPECT TEMP VARIANCE - PE701 & 702
1 L 102700	ADJUST/INSPECT TEMP VARIANCE - PE701 & 702					
PE-102800	FINAL ADJUSTMENTS - PE701 & PE702	10	24-Aug-16	08-Sep-16	238	■ FINAL ADJUSTMENTS - PE701 & PE702
			24-Aug-16 13-Apr-17	08-Sep-16 26-Apr-17	238 91	■ FINAL ADJUSTMENTS - PE701 & PE702 ■ COMMISSIONING - PE701 & PE702
PE-102800	FINAL ADJUSTMENTS - PE701 & PE702	10				

Print Date: 29-Oct-12

EXHIBIT I

UEIFOR OBAYASHI

			10.	1=:		_	JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF	OINIC	2013 2014 2015 2016 2017 2018 9 PJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJ
■ PE-103200	SET OVERHEAD MACHINES - SE201 & SE202	1	02-Jul-15	02-Jul-15	219	11.1	I SET OVER#EAD MACHINES - SE201 & SE202
■ PE-103300	(START) WATER TIGHT HATCH & TEMP POWER - SE201 & SE202	0	24-Aug-15		307	1	♦ (START) WATER TIGHT HATCH & TEMP POWER - SE201 & SE202
■ PE-103400	INSTALL ELEVATOR (RAILS, PIT, FRAME, AND CAR) - SE201 & SE202		24-Aug-15	18-Dec-15	307		INSTALL ELEVATOR (RAILS, PIT, FRAME, AND CAR) - SE201 & SE202
■ PE-103500	ADJUST/INSPECT TEMP VARIANCE - SE201 & SE202		21-Dec-15	06-Jan-16	307		ADJUST/INSPECT TEMP VARIANCE - SE201 & SE202
■ PE-103600	FINAL ADJUSTMENTS - SE201 & SE202	10	07-Jan-16	21-Jan-16	407		■ FINAL ADJUSTMENTS - SE201 & SE202
PE-103800	COMMISSIONING - SE201 & SE202	10	27-Apr-17	10-May-17	91		COMMISSIONING - SE201 & SE202
■ PE-103900	FINAL INSPECTIONS (SFFD/CAL-OSHA) - SE201 & SE202	10	11-May-17	24-May-17	101		■ FINAL INSPECTIONS (SFFD/CAL-OSHA)
PE201 LINE	1 (GROUND TO PARK)	482	02-Jul-15	09-Jun-17	91		
PE-104000	SET OVERHEAD MACHINES - PE201	1	02-Jul-15	02-Jul-15	432	ш.	I SET OVER₩EAD MACHINES - PE201
PE-104100	(START) WATER TIGHT HATCH & TEMP POWER - PE201	0	24-Aug-15		397		♦ (START) WATER TIGHT HATCH & TEMP POWER - PE201
PE-104800	FRAME AND ROCK CORE-BOARD SHAFT - PE201		24-Aug-15	22-Sep-15	397	1	FRAME AND ROCK CORE-BOARD SHAFT - PE201
■ PE-104200	INSTALL ELEVATOR (RAILS, PIT, FRAME, AND CAR) - PE201		23-Sep-15	21-Jan-16	397		INSTALL ELEVATOR (RAILS, PIT, FRAME, AND CAR) - PE201
PE-104300	ADJUST/INSPECT TEMP VARIANCE - PE201		22-Jan-16	04-Feb-16	397		ADJUST/INSPECT TEMP VARIANCE - PE201
PE-104400	FINAL ADJUSTMENTS - PE201		05-Feb-16	19-Feb-16	397		■ FINAL ADJUSTMENTS - PE201
PE-104600	COMMISSIONING - PE201		11-May-17	24-May-17	91		COMMISSIONING - PE201
PE-104700	FINAL INSPECTIONS (SFFD/CAL-OSHA) - PE201		25-May-17	09-Jun-17	91		■ FINAL INSPECTIONS (SFFD/CAL-OSHA)
CIVIL SITE WO			13-Apr-15	10-Oct-17	9		
			13-Apr-15	22-Dec-15	455		
	RMANENT UTILITIES AND CROSSING		13-Apr-15		345		CURE GROUND LEVEL DECK - FIRST STREET
SW-120900	CURE GROUND LEVEL DECK - FIRST STREET			20-May-15		-	WATERPROOF DECK - FIRST STREET
SW-118600	WATERPROOF DECK - FIRST STREET SET PHASE 2 UTILITIES ON DECK - FIRST STREET		21-May-15	19-Jun-15	345 345		
SW-118700			22-Jun-15	06-Jul-15	345		SET PHASE 2 UTILITIES ON DECK - FIRST STREET
SW-118800 SW-118900	INSTALL PHASE 3 UTILITIES - FIRST STREET BACKFILL HALF FIRST ST		22-Jun-15	03-Aug-15		+	INSTALL PHASE 3 UTILITIES - FIRST STREET BACKFILL HALF FIRST ST
	PAVE HALF FIRST ST		04-Aug-15	17-Aug-15	345	-	PAVE HALF FIRST ST
SW-119000 SW-119100	DIVERT BRIDGE TRAFFIC TO ROAD - FIRST STREET		18-Aug-15	31-Aug-15	345 345	-	I DIVERT BRIDGE TRAFFIC TO ROAD - FIRST STREET
			01-Sep-15	01-Sep-15	455	-	
SW-119300	INFILL STRUCTURAL DECK PENETRATIONS - FIRST STREET		19-Oct-15 09-Nov-15	06-Nov-15 20-Nov-15	455	-	■ INFILL STRUCTURAL DECK PENETRATIONS - FIRST STREET ■ WATERPROOF STRUCTURAL DECK PENETRATIONS - FIRST STREET
SW-119400	WATERPROOF STRUCTURAL DECK PENETRATIONS - FIRST STREET				455		BACKFILL REMAINDER FIRST ST
SW-119500	PAVE REMAINDER FIRST ST		23-Nov-15	08-Dec-15 22-Dec-15	455	-	PAVE REMAINDER FIRST ST
SW-119600			09-Dec-15				PAVE REMAINDER FIRST ST
	PERMANENT UTILITIES AND CROSSING		20-Aug-15	03-May-16	365		
SW-121900	CURE GROUND LEVEL DECK - FREMONT STREET		20-Aug-15	30-Sep-15	260	-	CURE GROUND LEVEL DECK - FREMONT STREET
SW-119700	WATERPROOF DECK - FREMONT STREET		01-Oct-15	29-Oct-15	260	-	WATERPROOF DECK - FREMONT STREET
SW-119800	SET PHASE 2 UTILITIES ON DECK - FREMONT STREET		30-Oct-15	12-Nov-15	260	-	SET PHASE 2 UTILITIES ON DECK - FREMONT STREET
SW-119900	INSTALL PHASE 3 UTILITIES - FREMONT STREET		30-Oct-15	14-Dec-15	260	-	INSTALL PHASE 3 UTILITIES - FREMONT STREET
SW-120000	BACKFILL HALF FREMONT ST		15-Dec-15	30-Dec-15	260	-	BACKFILL HALF FREMONT ST
SW-120100	PAVE HALF FREMONT ST - FREMONT STREET	10	31-Dec-15	14-Jan-16	260	-	PAVE HALF FREMONT ST - FREMONT STREET
SW-120200	DIVERT BRIDGE TRAFFIC TO ROAD - FREMONT STREET	1	15-Jan-16	15-Jan-16	260	\mathbf{H}	I DIVERT BRIDGE TRAFFIC TO ROAD - FREMONT STREET
SW-120400	INFILL STRUCTURAL DECK PENETRATIONS - FREMONT STREET		02-Mar-16	22-Mar-16	365	-	INFILL STRUCTURAL DECK PENETRATIONS - FREMONT STREET
SW-120500	WATERPROOF STRUCTURAL DECK PENETRATIONS - FREMONT STREET		23-Mar-16	05-Apr-16	365	-11	WATERPROOF STRUCTURAL DECK PENETRATIONS - FREMONT STRE
SW-120600	BACKFILL REMAINDER FREMONT ST		06-Apr-16	19-Apr-16	365	-	BACKFILL REMAINDER FREMONT ST
SW-120700	PAVE REMAINDER FREMONT ST - FREMONT STREET		20-Apr-16	03-May-16	365		■ PAVE REMAINDER FREMONT ST - FREMONT STREET
	ERMANENT UTILITIES AND CROSSING		17-Nov-15	29-Jul-16	305	4	
SW-122000	CURE GROUND LEVEL DECK - BEALE STREET		17-Nov-15	30-Dec-15	188	-	CURE GROUND LEVEL DECK - BEALE STREET
SW-120800	WATERPROOF DECK - BEALE STREET		31-Dec-15	29-Jan-16	188	-	WATERPROOF DECK BEALE STREET
SW-121000	INSTALL PHASE 3 UTILITIES - BEALE STREET		01-Feb-16	14-Mar-16	188	-	INSTALL PHASE 3 UTILITIES - BEALE STREET
SW-121100	BACKFILL HALF BEALE ST		15-Mar-16	28-Mar-16	188	-	BACKFILL HALF BEALE ST
SW-121200	PAVE HALF BEALE ST		29-Mar-16	11-Apr-16	188	Ш_	PAVE HALF BEALE ST
SW-121300	DIVERT BRIDGE TRAFFIC TO ROAD - BEALE STREET		12-Apr-16	12-Apr-16	188	-	I DIVERT BRIDGE TRAFFIC TO ROAD - BEALE STREET
SW-121500	INFILL STRUCTURAL DECK PENETRATIONS - BEALE STREET		25-May-16	16-Jun-16	305	-11	■ INFILL STRUCTURAL DECK PENETRATIONS - BEALE STREET
SW-121600	WATERPROOF STRUCTURAL DECK PENETRATIONS - BEALE STREET		17-Jun-16	30-Jun-16	305	-	■ WATERPROOF STRUCTURAL DECK PENETRATIONS - BEALE ST
SW-121700	BACKFILL REMAINDER BEALE ST		01-Jul-16	15-Jul-16	305	- 1	BACKFILL REMAINDER BEALE ST
SW-121800	PAVE REMAINDER BEALE ST		18-Jul-16	29-Jul-16	305	Ц_	■ PAVE REMAINDER BEALE ST
WEST END (G	GRID LINES A - J)	123	25-Jul-16	23-Jan-17	187		

TRANSBAY TRANSIT CENTER

EXHIBIT I

						_	JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF		2015 2016 2017 2018 ⁹
SW-100000	(START) SITE CIVIL - WEST END	0	25-Jul-16		122		DJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJ
SW-100050	PREP STRUCTURAL SLAB FOR WP - WEST END	5	25-Jul-16	29-Jul-16	122		■ PREP STRUCTURAL SLAB FOR WPI - WEST END
SW-100100	WATERPROOFING GROUND LEVEL DECK - WEST END		01-Aug-16	19-Aug-16	122		■ WATERPROOFING GROUND LEVEL DECK - WEST END
SW-100200	STRUCTURAL FILL - WEST END		22-Aug-16	26-Aug-16	187		STRUCTURAL FILL - WEST END
SW-100300	CONC. STRUCTURAL SUB-SLAB/BOLLARD FOOTINGS - WEST END		29-Aug-16	13-Sep-16	187		CONG. STRUCTURAL SUB-SLAB/BOLLARD FOOTINGS - WEI
SW-100500	CURB & GUTTER - WEST END		07-Sep-16	13-Sep-16	197		CURB & GUTTER - WEST END
SW-100700	IRRIGATION/SITE ELEC/DRAINAGE - WEST END		14-Sep-16	27-Sep-16	187		■ IRRIGATION/SITE ELEC/DRAINAGE - WEST END
SW-100600	FINE GRADE - WEST END		28-Sep-16	04-Oct-16	187		■ FINE GRADE - WEST END
SW-100800	PEDESTRIAN PAVING REINFORCING - WEST END		05-Oct-16	12-Oct-16	187		PEDESTRIAN PAVING REINFORCING - WEST END
SW-100800	PEDESTRIAN PAVING KEINI OKCING - WEST END		13-Oct-16	02-Nov-16	187		PEDESTRIAN PAVING LAYOUT - WEST END
SW-101000	EDGEFORM PEDESTRIAN PAVING; STAGE 1 - WEST END		03-Nov-16	16-Nov-16	187		■ EDGEFORM PEDESTRIAN PAVING; STAGE 1 - WEST EN
SW-101000	PLACE PEDESTRIAN PAVING; STAGE 1 - WEST END	10	17-Nov-16	17-Nov-16	187		I PLACE PEDESTRIAN PAVING; STAGE 1 - WEST END
	· ·	1			187		I STRIP EDGEFORM - WEST END
SW-101200	STRIP EDGEFORM - WEST END	2	18-Nov-16	21-Nov-16	187		I PLACE PEDESTRIAN PAVING; STAGE 2 - WEST END
SW-101300	PLACE PEDESTRIAN PAVING; STAGE 2 - WEST END	1	22-Nov-16	22-Nov-16			
SW-101400	CURE TIME FOR PEDESTRIAN PAVING WEST END		23-Nov-16	14-Dec-16	187		CANDDIAGE PEDESTRIAN PAVING - WEST END
SW-101450	SANDBLAST PEDESTRIAN PAVING - WEST END		15-Dec-16	29-Dec-16	187		SANDBLAST PEDESTRIAN PAVING - WEST END
SW-101500	SET PRECAST PLANTERS/SS BOLLARDS - WEST END		30-Dec-16	06-Jan-17	187		SET PRECAST PLANTERS/SS BOLLARDS - WEST EI
SW-101600	WP PLANTERS/SOIL/PLANTING - WEST END		09-Jan-17	23-Jan-17	187		WP PLANTERS/SOIL/PLANTING - WEST END
SW-101700	SITE ELEC TRIM - WEST END		17-Jan-17	23-Jan-17	187		■ SITE ELEC TRIM - WEST END
	(GRID LINES 1 - 10)		07-Jul-16	24-Feb-17	164		
SW-101900	(START) SITE CIVIL - WEST MINNA	0	07-Jul-16		132		♦ (START) SITE CIVIL - WEST MINNA
SW-102000	PREP STRUCTURAL SLAB FOR WP - WEST MINNA	10	07-Jul-16	20-Jul-16	132		■ PREP STRUCTURAL SLAB FOR WP WEST MINNA
SW-102100	WATERPROOFING GROUND LEVEL DECK - WEST MINNA	20	14-Jul-16	10-Aug-16	164		WATER PROOFING GROUND LEVEL DECK - WEST MINNA
SW-102200	STRUCTURAL FILL - WEST MINNA	5	11-Aug-16	17-Aug-16	164		■ STRUCTURAL FILL - WEST MINNA
SW-102300	CONC. STRUCTURAL SUB-SLAB/BOLLARD FOOTINGS - WEST MINNA	20	18-Aug-16	16-Sep-16	164		CONC. STRUCTURAL SUB-SLAB/BOLLARD FOOTINGS - WE
SW-102400	CURB & GUTTER - WEST MINNA	5	12-Sep-16	16-Sep-16	179		CURB & GUTTER - WEST MINNA
SW-102450	CONC PARKING STRIP - WEST MINNA	5	19-Sep-16	23-Sep-16	252		I CONC PARKING STRIP - WEST MINNA
SW-102500	IRRIGATION/SITE ELEC/DRAINAGE - WEST MINNA	15	19-Sep-16	07-Oct-16	164		■ IRRIGATION/SITE ELEC/DRAINAGE - WEST MINNA
SW-102600	FINE GRADE - WEST MINNA	5	11-Oct-16	17-Oct-16	164		I FINE GRADE - WEST MINNA
SW-102700	PEDESTRIAN PAVING REINFORCING - WEST MINNA	5	18-Oct-16	24-Oct-16	164		PEDESTRIAN PAVING REINFORCING - WEST MINNA
SW-102800	PEDESTRIAN PAVING LAYOUT - WEST MINNA	20	25-Oct-16	21-Nov-16	164		■ PEDESTRIAN PAVING LAYOUT - WEST MINNA
SW-102900	EDGEFORM PEDESTRIAN PAVING; STAGE 1 - WEST MINNA	15	22-Nov-16	14-Dec-16	164		■ EDGEFORM PEDESTRIAN PAVING; STAGE 1 - WEST
SW-103000	PLACE PEDESTRIAN PAVING; STAGE 1 - WEST MINNA	1	15-Dec-16	15-Dec-16	164		I PLACE PEDESTRIAN PAVING; STAGE 1 - WEST MINN
SW-103100	STRIP EDGEFORM - WEST MINNA	2	16-Dec-16	19-Dec-16	164		I STRIP EDGEFORM - WEST MINNA
SW-103200	PLACE PEDESTRIAN PAVING; STAGE 2 - WEST MINNA	1	20-Dec-16	20-Dec-16	164		I PLACE PEDESTRIAN PAVING; STAGE 2 - WEST MINN
SW-103300	CURE TIME FOR PEDESTRIAN PAVING - WEST MINNA	14	21-Dec-16	11-Jan-17	164		CURE TIME FOR PEDESTRIAN PAVING - WEST MIN
SW-103400	SANDBLAST PEDESTRIAN PAVING - WEST MINNA	10	12-Jan-17	26-Jan-17	164		■ SANDBLAST PEDESTRIAN PAVING - WEST MINNA
SW-103500	SET PRECAST PLANTERS/SS BOLLARDS - WEST MINNA	10	27-Jan-17	09-Feb-17	164		■ SET PRECAST PLANTERS/SS BOLLARDS - WEST
SW-103600	WP PLANTERS/SOIL/PLANTING - WEST MINNA	10	10-Feb-17	24-Feb-17	164		■ WP PLANTERS/SOIL/PLANTING - WEST MINNA
SW-103700	SITE ELEC TRIM - WEST MINNA	5	17-Feb-17	24-Feb-17	164		I SITE ELEC TRIM - WEST MINNA
WEST NATOR	MA (GRID LINES 1 - 10)	188	25-Jul-16	25-Apr-17	122		
SW-103900	(START) SITE CIVIL - WEST NATOMA	0	25-Jul-16		130		♦ (START) \$ITE CIVIL - WEST NATOMA
SW-104000	PREP STRUCTURAL SLAB FOR WP - WEST NATOMA		25-Jul-16	12-Aug-16	130		■ PREP STRUCTURAL SLAB FOR WP - WEST NATOMA
SW-104100	WATERPROOFING GROUND LEVEL DECK - WEST NATOMA		22-Aug-16	20-Sep-16	122		■ WATERPROOFING GROUND LEVEL DECK - WEST NATOMA
SW-104200	STRUCTURAL FILL - WEST NATOMA		21-Sep-16	04-Oct-16	122		■ STRUCTURAL FILL - WEST NATOMA
SW-104300	CONC. STRUCTURAL SUB-SLAB/BOLLARD FOOTINGS - WEST NATOMA		05-Oct-16	02-Nov-16	122		CONC. STRUCTURAL SUB-SLAB/BOLLARD FOOTINGS
SW-104400	CURB & GUTTER - WEST NATOMA		27-Oct-16	02-Nov-16	137		■ CURB & GUTTER - WEST NATOMA
SW-104600	IRRIGATION/SITE ELEC/DRAINAGE - WEST NATOMA		03-Nov-16	23-Nov-16	122		■ IRRIGATION/SITE ELEC/DRAINAGE - WEST NATOMA
SW-104700	FINE GRADE - WEST NATOMA		28-Nov-16	02-Dec-16	122		■ FINE GRADE - WEST NATOMA
SW-104800	PEDESTRIAN PAVING REINFORCING - WEST NATOMA		05-Dec-16	16-Dec-16	122		■ PEDESTRIAN PAVING REINFORCING - WEST NATOM
SW-104900	PEDESTRIAN PAVING LAYOUT - WEST NATOMA		19-Dec-16	10-Jan-17	122		PEDESTRIAN PAVING LAYOUT - WEST NATOMA
SW-105000	EDGEFORM PEDESTRIAN PAVING; STAGE 1 - WEST NATOMA		11-Jan-17	08-Feb-17	122		■ EDGEFORM PEDESTRIAN PAVING; STAGE 1 - WE
SW-105100	PLACE PEDESTRIAN PAVING; STAGE 1 - WEST NATOMA		09-Feb-17	10-Feb-17	122		I PLACE PEDESTRIAN PAVING; STAGE 1 - WESTIN
SW-105200	STRIP EDGEFORM - WEST NATOMA		-	17-Feb-17	122		STRIP EDGEFORM - WEST NATOMA
GVV-100200	OTTO EDOLIONAL MEDITATIONAL		10 1 60311	11 1 60-11	144		B STAIL EDGLI OTANI - IVEST NATOWA

TRANSBAY TRANSIT CENTER

EXHIBIT I

TG07 1 CONCERT SCHEDULE

DEICOR OBAYASH

SW-105300 PLACE PEDESTRIAN PAVING; STAGE 2 - WEST NATOMA 2 21-Feb-17 122 23-Feb-17 122 25-Feb-17 122 2	JOINT VENTURE 016 2017 2018 JJASONDJFMAMJJASONDJFMAMJJASON PLACE PEDESTRIAN PAVING; STAGE 2 - WI CURE TIME FOR PEDESTRIAN PAVING - WES SANDBLAST PEDESTRIAN PAVING - WES
SW-105300 PLACE PEDESTRIAN PAVING; STAGE 2 - WEST NATOMA 2 21-Feb-17 122 23-Feb-17 122 2	JJASONDJFMAMJJASONDJFMAMJJASON I PLACE PEDESTRIAN PAVING; STAGE 2 - WI CURE TIME FOR PEDESTRIAN PAVING - W
■ SW-105300 PLACE PEDESTRIAN PAVING; STAGE 2 - WEST NATOMA 2 21-Feb-17 22-Feb-17 122 ■ SW-105400 CURE TIME FOR PEDESTRIAN PAVING - WEST NATOMA 14 23-Feb-17 14-Mar-17 122 ■ SW-105500 SANDBLAST PEDESTRIAN PAVING - WEST NATOMA 10 15-Mar-17 28-Mar-17 122 ■ SW-105600 SET PRECAST PLANTERS/SS BOLLARDS - WEST NATOMA 10 29-Mar-17 11-Apr-17 122	I PLACE PEDESTRIAN PAVING; STAGE 2 - WI ■ CURE TIME FOR PEDESTRIAN PAVING - W
SW-105500 SANDBLAST PEDESTRIAN PAVING - WEST NATOMA 10 15-Mar-17 28-Mar-17 122 SW-105600 SET PRECAST PLANTERS/SS BOLLARDS - WEST NATOMA 10 29-Mar-17 11-Apr-17 122	
SW-105600 SET PRECAST PLANTERS/SS BOLLARDS - WEST NATOMA 10 29-Mar-17 11-Apr-17 122	■ SANDBLAST PEDESTRIAN PAVING - WES
SW-105700 WP PLANTERS/SQUI/PLANTING - WEST NATOMA	■ SET PRECAST PLANTERS/SS BOLLARD
SW-105700 WP PLANTERS/SOIL/PLANTING - WEST NATOMA 10 12-Apr-17 25-Apr-17 122	■ WP PLANTERS/SOIL/PLANTING - WEST
■ SW-105800 SITE ELEC TRIM - WEST NATOMA 5 19-Apr-17 25-Apr-17 122	SITE ELEC TRIM - WEST NATOMA
□ SHAW ALLEY 62 15-Aug-16 11-Nov-16 233	
SW-106000 (START) SITE CIVIL - SHAW ALLEY 0 15-Aug-16 233	♦ (START) SITE CIVIL - SHAW ALLEY
■ SW-106100 PREP STRUCTURAL SLAB FOR WP - SHAW ALLEY 5 15-Aug-16 19-Aug-16 233	PREP STRUCTURAL SLAB FOR WP - SHAW ALLEY
SW-106200 WATERPROOFING GROUND LEVEL DECK - SHAW ALLEY 10 22-Aug-16 06-Sep-16 233	■ WATERPROOFING GROUND LEVEL DECK - SHAW ALLE
■ SW-106300 STRUCTURAL FILL - SHAW ALLEY 5 07-Sep-16 13-Sep-16 233	■ STRUCTURAL FILL - SHAW ALLEY
SW-106700 FINE GRADE - SHAW ALLEY 5 14-Sep-16 20-Sep-16 233	■ FINE GRADE - SHAW ALLEY
SW-106800 PEDESTRIAN PAVING REINFORCING - SHAW ALLEY 5 21-Sep-16 27-Sep-16 233	■ PEDESTRIAN PAVING REINFORCING - SHAW ALLEY
■ SW-106900 PEDESTRIAN PAVING LAYOUT - SHAW ALLEY 5 28-Sep-16 04-Oct-16 233	■ PEDESTRIAN PAVING LAYOUT - SHAW ALLEY
SW-107000 EDGEFORM PEDESTRIAN PAVING; STAGE 1 - SHAW ALLEY 5 05-Oct-16 12-Oct-16 233	■ EDGEFORM PEDESTRIAN PAVING; STAGE 1 - SHAW
■ SW-107100 PLACE PEDESTRIAN PAVING; STAGE 1 - SHAW ALLEY 1 13-Oct-16 233	I PLACE PEDESTRIAN PAVING; STAGE 1 - SHAW ALLE
■ SW-107200 STRIP EDGEFORM - SHAW ALLEY 1 14-Oct-16 14-Oct-16 233	I STRIP EDGEFORM - SHAW ALLEY
■ SW-107300 PLACE PEDESTRIAN PAVING; STAGE 2 - SHAW ALLEY 1 17-Oct-16 17-Oct-16 233	I PLACE PEDESTRIAN PAVING STAGE 2 - SHAW ALLE
SW-107400 CURE TIME FOR PEDESTRIAN PAVING - SHAW ALLEY 14 18-Oct-16 04-Nov-16 233	CURE TIME FOR PEDESTRIAN PAVING - SHAW ALL
SW-107500 SANDBLAST PEDESTRIAN PAVING - SHAW ALLEY 5 07-Nov-16 11-Nov-16 233	SANDBLAST PEDESTRIAN PAVING - SHAW ALLEY
CENTRAL MINNA (GRID LINES 10 - 18)	
SW-108000 (START) SITE CIVIL - CENTRAL MINNA 0 18-Aug-16 137	♦ (START) SITE CIVIL - CENTRAL MINNA
SW-108100 PREP STRUCTURAL SLAB FOR WP - CENTRAL MINNA 5 18-Aug-16 24-Aug-16 137	PREP STRUCTURAL SLAB FOR WP - CENTRAL MINNA
SW-108200 WATERPROOFING GROUND LEVEL DECK - CENTRAL MINNA 15 25-Aug-16 16-Sep-16 149	■ WATERPROOFING GROUND LEVEL DECK - CENTRAL N
■ SW-108300 STRUCTURAL FILL - CENTRAL MINNA 5 19-Sep-16 23-Sep-16 149	STRUCTURAL FILL - CENTRAL MINNA
SW-108400 CONC. STRUCTURAL SUB-SLAB/BOLLARD FOOTINGS - CENTRAL MINNA 15 26-Sep-16 17-Oct-16 149	CONC. STRUCTURAL SUB-SLAB/BOLLARD FOOTING
SW-108500 CURB & GUTTER - CENTRAL MINNA 5 11-Oct-16 17-Oct-16 159	CURB & GUTTER - CENTRAL MINNA
SW-108700 IRRIGATION/SITE ELEC/DRAINAGE - CENTRAL MINNA 10 18-Oct-16 31-Oct-16 149	■ IRRIGATION/SITE ELEC/DRAINAGE - CENTRAL MINI
SW-108600 TRANSIT BULB-IN - CENTRAL MINNA 10 18-Oct-16 227	TRANSIT BULB-IN - CENTRAL MINNA
SW-108800 FINE GRADE - CENTRAL MINNA 5 01-Nov-16 149	FINE GRADE - CENTRAL MINNA
SW-109950 MINNA STREET AC PAVING 15 01-Nov-16 21-Nov-16 227	■ MINNA STREET AC PAVING
SW-108900 PEDESTRIAN PAVING REINFORCING - CENTRAL MINNA 5 08-Nov-16 14-9	■ PEDESTRIAN PAVING REINFORCING - CENTRAL M
SW-109000 PEDESTRIAN PAVING LAYOUT - CENTRAL MINNA 15 15-Nov-16 07-Dec-16 149	■ PEDESTRIAN PAVING LAYOUT - CENTRAL MINNA
SW-109100 EDGEFORM PEDESTRIAN PAVING; STAGE 1 - CENTRAL MINNA 10 08-Dec-16 21-Dec-16 149	■ EDGEFORM PEDESTRIAN PAVING; STAGE 1 - C
■ SW-109200 PLACE PEDESTRIAN PAVING; STAGE 1 - CENTRAL MINNA 1 22-Dec-16 149	I PLACE PEDESTRIAN PAVING; STAGE 1 - CENTR
■ SW-109300 STRIP EDGEFORM - CENTRAL MINNA 2 23-Dec-16 149	STRIP EDGEFORM - CENTRAL MINNA
SW-109400 PLACE PEDESTRIAN PAVING; STAGE 2 - CENTRAL MINNA 1 28-Dec-16 149	PLACE PEDESTRIAN PAVING; STAGE 2 - CENTR
■ SW-109500 CURE TIME FOR PEDESTRIAN PAVING - CENTRAL MINNA 14 29-Dec-16 19-Jan-17 149	CURE TIME FOR PEDESTRIAN PAVING - CENT
SW-109600 SANDBLAST PEDESTRIAN PAVING - CENTRAL MINNA 10 20-Jan-17 02-Feb-17 149	SANDBLAST PEDESTRIAN PAVING - CENTRA
SW-109700 SET PRECAST PLANTERS/BUTTON BOLLARDS/SS BOLLARDS - CENTRAL MINNA 20 03-Feb-17 03-Mar-17 149	SET PRECAST PLANTERS/BUTTON BOLLA
SW-109800 WP PLANTERS/SOIL/PLANTING - CENTRAL MINNA 10 06-Mar-17 17-Mar-17 149	■ WP PLANTERS/SOIL/PLANTING - CENTRA
SW-109900 SITE ELEC TRIM - CENTRAL MINNA 5 13-Mar-17 149	I SITE ELEC TRIM - CENTRAL MINNA
CENTRAL NATOMA (GRID LINES 10 - 18) 158 15-Aug-16 04-Apr-17 137	7 SITE EEES TRIM SERVICE WHITE
	A (START) SITE CIVIL CENTRAL NATOMA
Image: SW-110100 (START) SITE CIVIL - CENTRAL NATOMA 0 15-Aug-16 130 15-Aug-16 13	♦ (START) SITE CIVIL - CENTRAL NATOMA ■ PREP STRUCTURAL SLAB FOR WP - CENTRAL NATOMA
Image: SW-110300 WATERPROOFING GROUND LEVEL DECK - CENTRAL NATOMA 20 22-Aug-16 20-Sep-16 137 Image: SW-110400 STRUCTURAL FILL - CENTRAL NATOMA 5 21-Sep-16 27-Sep-16 137	WATERPROOFING GROUND LEVEL DECK - CENTRAL I STRUCTURAL FILL - CENTRAL NATOMA
	CONC. STRUCTURAL SUB-SLAB/BOLLARD FOOTING
SW-110600 CURB & GUTTER - CENTRAL NATOMA 10 13-Oct-16 26-Oct-16 147 37 Oct 16 00 Nov 16 127	CURB & GUTTER - CENTRAL NATOMA
■ SW-110800 IRRIGATION/SITE ELEC/DRAINAGE - CENTRAL NATOMA 10 27-Oct-16 09-Nov-16 137 10 10 10 10 10 10 10	■ IRRIGATION/SITE ELEC/DRAINAGE - CENTRAL NAT
SW-111000 FINE GRADE - CENTRAL NATOMA 5 10-Nov-16 137	I FINE GRADE - CENTRAL NATOMA
SW-111100 PEDESTRIAN PAVING REINFORCING - CENTRAL NATOMA 5 17-Nov-16 23-Nov-16 137	PEDESTRIAN PAVING REINFORCING - CENTRAL NATO
SW-111200 PEDESTRIAN PAVING LAYOUT - CENTRAL NATOMA 15 28-Nov-16 16-Dec-16 137 SW 414200 EDGEFORM DEDESTRIAN DAVING: STACE 1 CENTRAL NATOMA 15 10 Dec 16 10 Jon 17 137	PEDESTRIAN PAVING LAYOUT - CENTRAL NATO
SW-111300 EDGEFORM PEDESTRIAN PAVING; STAGE 1 - CENTRAL NATOMA 15 19-Dec-16 10-Jan-17 137	EDGEFORM PEDESTRIAN PAVING; STAGE 1 - 0

TRANSBAY TRANSIT CENTER

EVUID

EXHIBIT I

JERCOR OBAYASH

			1007.1	CONCEP	I SCHE	DULE			JOINT '	/ENTURE
Activity ID	Activity Name	OD	Start	Finish	TF	2013	2014	2015 2016	2017	2018
						UNDJEMAMJJASOND	JFMAMJJASONC	DIFMAMJJASONDJFMAMJJASOND		
SW-111400	PLACE PEDESTRIAN PAVING; STAGE 1 - CENTRAL NATOMA		11-Jan-17	11-Jan-17	137					AVING; STAGE 1 - CENTRAI
SW-111500	STRIP EDGEFORM - CENTRAL NATOMA	2	12-Jan-17	13-Jan-17	137				STRIP EDGEFORM - CI	
SW-111600	PLACE PEDESTRIAN PAVING; STAGE 2 - CENTRAL NATOMA	1	17-Jan-17	17-Jan-17	137				I PLACE PEDESTRIAN F	AVING; STAGE 2 - CENTRA
SW-111700	CURE TIME FOR PEDESTRIAN PAVING - CENTRAL NATOMA	14	18-Jan-17	06-Feb-17	137				CURE TIME FOR PED	ESTRIAN PAVING - CENTRA
SW-111800	SANDBLAST PEDESTRIAN PAVING - CENTRAL NATOMA	10	07-Feb-17	21-Feb-17	137				SANDBLAST PEDES	TRIAN PAVING - CENTRAL
SW-111900	SET PRECAST PLANTERS/BUTTON BOLLARDS/SS BOLLARDS - CENTRAL NATOMA	20	22-Feb-17	21-Mar-17	137				SET PRECAST PL	NTERS/BUTTON BOLLAR
SW-112000	WP PLANTERS/SOIL/PLANTING - CENTRAL NATOMA	10	22-Mar-17	04-Apr-17	137				■ WP PLANTERS/S	OIL/PLANTING - CENTRAL
SW-112100	SITE ELEC TRIM - CENTRAL NATOMA	5	29-Mar-17	04-Apr-17	137				SITE ELEC TRIM	CENTRAL NATOMA
GRAND HAL	L NORTH (GRID LINES 19 - 25)	150	08-Feb-17	14-Sep-17	26					
SW-112300	(START) SITE CIVIL - GRAND HALL NORTH	0	08-Feb-17		26				♦ (START) SITE CIVIL -	GRAND HALL NORTH
SW-112400	PREP STRUCTURAL SLAB FOR WP - GRAND HALL NORTH		08-Feb-17	01-Mar-17	26				, ,	SLAB FOR WP - GRAND H
SW-112500	WATERPROOFING GROUND LEVEL DECK - GRAND HALL NORTH		15-Feb-17	15-Mar-17	26					GROUND LEVEL DECK - G
SW-112600	STRUCTURAL FILL - GRAND HALL NORTH		16-Mar-17	29-Mar-17	26					L - GRAND HALL NORTH
SW-112700	CONC. BOLLARD FOOTINGS - GRAND HALL NORTH		30-Mar-17	19-Apr-17	26					FOOTINGS - GRAND HALL
SW-112800	CURB & GUTTER - GRAND HALL NORTH		06-Apr-17	19-Apr-17	31					R - GRAND HALL NORTH
	IRRIGATION/SITE ELEC/DRAINAGE - GRAND HALL NORTH			· ·						
SW-112900			20-Apr-17	26-Apr-17	26					E ELEC/DRAINAGE - GRAN
SW-113000	FINE GRADE - GRAND HALL NORTH		27-Apr-17	03-May-17	26					GRAND HALL NORTH
SW-113100	PEDESTRIAN PAVING REINFORCING - GRAND HALL NORTH		04-May-17	17-May-17	26					PAVING REINFORCING - G
SW-113200	PEDESTRIAN PAVING LAYOUT - GRAND HALL NORTH		18-May-17	09-Jun-17	26					PAVING LAYOUT - GRAN
SW-113300	EDGEFORM PEDESTRIAN PAVING; STAGE 1 - GRAND HALL NORTH		12-Jun-17	30-Jun-17	26					VI PEDESTRIAN PAVING; S
SW-113400	PLACE PEDESTRIAN PAVING; STAGE 1 - GRAND HALL NORTH	2	05-Jul-17	06-Jul-17	26				I PLACE PE	DESTRIAN PAVING; STAGE
SW-113500	STRIP EDGEFORM - GRAND HALL NORTH	2	07-Jul-17	10-Jul-17	26				I STRIP ED	SEFORM - GRAND HALL N
SW-113600	PLACE PEDESTRIAN PAVING; STAGE 2 - GRAND HALL NORTH	2	11-Jul-17	12-Jul-17	26				I PLACE PE	DESTRIAN PAVING; STAGE
SW-113700	CURE TIME FOR PEDESTRIAN PAVING - GRAND HALL NORTH	14	13-Jul-17	01-Aug-17	26				■ CURE TI	ME FOR PEDESTRIAN PAV
SW-113800	SANDBLAST PEDESTRIAN PAVING - GRAND HALL NORTH	10	02-Aug-17	15-Aug-17	26				■ SANDB	AST PEDESTRIAN PAVING
SW-113900	SS BOLLARDS - GRAND HALL NORTH	15	16-Aug-17	07-Sep-17	26				■ SS BC	LLARDS - GRAND HALL NC
SW-114100	SITE ELEC TRIM - GRAND HALL NORTH	5	08-Sep-17	14-Sep-17	26				▮ SITE	ELEC TRIM - GRAND HALL
GRAND HAL	L SOUTH (GRID LINES 19 - 25)	155	08-Feb-17	21-Sep-17	21					
SW-114300	(START) SITE CIVIL - GRAND HALL SOUTH	0	08-Feb-17		21				♦ (START) SITE CIVIL -	GRAND HALL SOUTH
SW-114400	PREP STRUCTURAL SLAB FOR WP - GRAND HALL SOUTH		08-Feb-17	01-Mar-17	21				, ,	SLAB FOR WP - GRAND H
SW-114500	WATERPROOFING GROUND LEVEL DECK - GRAND HALL SOUTH		15-Feb-17	15-Mar-17	21					GROUND LEVEL DECK - G
SW-114600	STRUCTURAL FILL - GRAND HALL SOUTH		16-Mar-17	29-Mar-17	21					L - GRAND HALL SOUTH
									_	
SW-116300	TRANSIT BULB-IN - GRAND HALL SOUTH		30-Mar-17	12-Apr-17	26					N - GRAND HALL SOUTH
SW-114700	CONC. BOLLARD FOOTINGS - GRAND HALL SOUTH		30-Mar-17	26-Apr-17	21					D FOOTINGS - GRAND HAL
SW-114800	CURB & GUTTER - GRAND HALL SOUTH		13-Apr-17	26-Apr-17	21					R - GRAND HALL SOUTH
SW-116200	NATOMA & FIRST STREET AC PAVING		13-Apr-17	03-May-17	116				_	ST STREET AC PAVING
SW-115000	FINE GRADE - GRAND HALL SOUTH	5	27-Apr-17	03-May-17	21				I FINE GRADE -	GRAND HALL SOUTH
SW-115100	PEDESTRIAN PAVING REINFORCING - GRAND HALL SOUTH	10	04-May-17	17-May-17	21					PAVING REINFORCING - G
SW-115200	PEDESTRIAN PAVING LAYOUT - GRAND HALL SOUTH	15	18-May-17	09-Jun-17	21				PEDESTRIA	PAVING LAYOUT - GRAN
SW-115300	EDGEFORM PEDESTRIAN PAVING; STAGE 1 - GRAND HALL SOUTH	15	12-Jun-17	30-Jun-17	21				■ EDGEFOR	VI PEDESTRIAN PAVING; S
SW-115400	PLACE PEDESTRIAN PAVING; STAGE 1 - GRAND HALL SOUTH	2	05-Jul-17	06-Jul-17	21				I PLACE PE	DESTRIAN PAVING; STAGE
SW-115500	STRIP EDGEFORM - GRAND HALL SOUTH	2	07-Jul-17	10-Jul-17	21				I STRIP ED	SEFORM - GRAND HALL SC
SW-115600	PLACE PEDESTRIAN PAVING; STAGE 2 - GRAND HALL SOUTH	2	11-Jul-17	12-Jul-17	21				I PLACE PE	DESTRIAN PAVING; STAGE
SW-115700	CURE TIME FOR PEDESTRIAN PAVING - GRAND HALL SOUTH	14	13-Jul-17	01-Aug-17	21				■ CURE TI	ME FOR PEDESTRIAN PAV
SW-115800	SANDBLAST PEDESTRIAN PAVING - GRAND HALL SOUTH		02-Aug-17	15-Aug-17	21				■ SANDB	AST PEDESTRIAN PAVING
SW-115900	SS BOLLARDS - GRAND HALL SOUTH		16-Aug-17	14-Sep-17	21				SS B	LLARDS - GRAND HALL S
SW-116000	SITE ELEC TRIM - GRAND HALL SOUTH		_	21-Sep-17	21					ELEC TRIM - GRAND HALL
	NAL (GRID LINES 27 - 35 & A-J)		15-Feb-17	10-Oct-17	9]	
SW-116400	(START) SITE CIVIL - MUNI TERMINAL		15-Feb-17		9				♠ (START) SITE CIVII	MUNITERMINAL
	` '			15 Mar 17	-				♦ (START) SITE CIVIL	
SW-116500	PREP STRUCTURAL SLAB FOR WP - MUNI TERMINAL		15-Feb-17	15-Mar-17	9					L SLAB FOR WP - MUNI TE
SW-116600	WATERPROOFING GROUND LEVEL DECK - MUNI TERMINAL		23-Feb-17	29-Mar-17	9					GROUND LEVEL DECK -
SW-116700	STRUCTURAL FILL - MUNI TERMINAL		30-Mar-17	19-Apr-17	9					ILL - MUNI TERMINAL
SW-118400	8" TRAFFIC SLAB (INTERIOR) - MUNI TERMINAL		20-Apr-17	10-May-17	9					AB (INTERIOR) - MUNI TER
SW-116800	CONC. BOLLARD FOOTINGS - MUNI TERMINAL	20	20-Apr-17	17-May-17	24				CONC. BOLLA	RD FOOTINGS - MUNI TER

TRANSBAY TRANSIT CENTER

EXHIBIT I

								J	OINT	VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF	2013	2014	2015 2016 201		2018 9
- 014/447000	OUDD A QUITTED, MUNICIPEDIANA	00	44.14.47	00 1 17				DIFMAMIJASONDIFMAMIJASONDIFMAMIJ		
SW-117000	CURB & GUTTER - MUNI TERMINAL		11-May-17	09-Jun-17	9					TER - MUNI TERMINAL
SW-117200	FINE GRADE - MUNI TERMINAL(5)		12-Jun-17	16-Jun-17	9					- MUNI TERMINAL(5)
SW-117100	FREMONT & BEALE AC PAVING		12-Jun-17	30-Jun-17	76					& BEALE AC PAVING
SW-117300	PEDESTRIAN PAVING REINFORCING - MUNI TERMINAL		19-Jun-17	23-Jun-17	9					N PAVING REINFORCING 1
SW-117400	PEDESTRIAN PAVING LAYOUT - MUNI TERMINAL		26-Jun-17	27-Jun-17	9					N PAVING LAYOUT - MUN 1
SW-117500	EDGEFORM PEDESTRIAN PAVING; STAGE 1 - MUNI TERMINAL		28-Jun-17	20-Jul-17	9					RM PEDESTRIAN PAVING; S
SW-117600	PLACE PEDESTRIAN PAVING; STAGE 1 - MUNI (3)		21-Jul-17	24-Jul-17	9					EDESTRIAN PAVING; STAGE
SW-117700	STRIP EDGEFORM - MUNI TERMINAL	2	25-Jul-17	26-Jul-17	9					GEFORM - MUNI TERMINAL
SW-117800	PLACE PEDESTRIAN PAVING; STAGE 2 - MUNI (3)	5	27-Jul-17	02-Aug-17	9					EDESTRIAN PAVING; STAGE
SW-117900	CURE TIME FOR PEDESTRIAN PAVING - MUNI TERMINAL	15	03-Aug-17	23-Aug-17	9				CURE	TIME FOR PEDESTRIAN PAV
SW-118000	SANDBLAST PEDESTRIAN PAVING - MUNI TERMINAL(5)	5	24-Aug-17	30-Aug-17	9				SAND	LAST PEDESTRIAN PAVING
SW-118100	SS BOLLARDS - MUNI TERMINAL	15	31-Aug-17	22-Sep-17	9				SS B	OLLARDS - MUNI TERMINAL
SW-118200	SITE ELEC TRIM - MUNI TERMINAL(10)	11	25-Sep-17	10-Oct-17	9				SIT	E ELEC TRIM - MUNI TERMIN
ROOFTOP PA	RK - WATERPROOFING/LANDSCAPE/HARDSCAPE	525	11-Sep-15	23-Oct-17	0					
WEST (1-10)		317	11-Sep-15	20-Dec-16	207					
ROUGH LAN	NDSCAPING	150	11-Sep-15	19-Apr-16	229					
WP-100200	2PLY PVC WATERPROOFING - STAGE 1 (WEST)		11-Sep-15	06-Nov-15	202			2PLY PVC WATERPROOFING - STAGE 1 (W	(EST)	
■ WP-121300	PROTECTION SLAB - STAGE 1 (WEST)		09-Nov-15	13-Nov-15	227			PROTECTION SLAB - STAGE 1 (WEST)	201)	
■ WP-141500	2PLY PVC WATERPROOFING - STAGE 2 (WEST)		09-Nov-15	08-Dec-15	202			2PLY PVC WATERPROOFING - STAGE 2	/\//EQT\	
WP-121400	CMU WALLS / SUPPORTS - STAGE 1 (WEST)		16-Nov-15	15-Dec-15	227			CMU WALLS / SUPPORTS - STAGE 1 (W	` '	
	. ,		16-Nov-15	15-Dec-15	314			ROUGH WATERFEATURE (WEST)	=31)	
WP-121700	ROUGH WATERFEATURE (WEST)							PROTECTION SLAB - STAGE 2 (WEST)		
WP-142900	PROTECTION SLAB - STAGE 2 (WEST)		09-Dec-15	15-Dec-15	227				2 (MECT)	
WP-141600	2PLY PVC WATERPROOFING - STAGE 3 (WEST)		09-Dec-15	08-Jan-16	202			2PLY PVC WATERPROOFING - STAGE	, ,	
WP-143100	CMU WALLS / SUPPORTS - STAGE 2 (WEST)		16-Dec-15	15-Jan-16	227			CMU WALLS / SUPPORTS - STAGE 2 (,	
WP-143000	PROTECTION SLAB - STAGE 3 (WEST)		11-Jan-16	15-Jan-16	202			PROTECTION SLAB - STAGE 3 (WEST)	
WP-121800	PLACE LARGE TREES (WEST)		19-Jan-16	16-Feb-16	202			PLACE LARGE TREES (WEST)		
WP-143200	CMU WALLS / SUPPORTS - STAGE 3 (WEST)		19-Jan-16	16-Feb-16	227			CMU WALLS / SUPPORTS - STAGE	3 (WEST)	
WP-121500	GEOSYNTHETIC FILL (WEST)		17-Feb-16	15-Mar-16	202			GEOSYNTHETIC FILL (WEST)		
WP-121900	MEP ROUGH (WEST)		24-Feb-16	22-Mar-16	202			MEP ROUGH (WE\$T)		
WP-122000	SUBSLABS AND FOOTINGS (WEST)		23-Mar-16	19-Apr-16	202			SUBSLABS AND FOOTINGS (W	EST)	
FINISH LAN	DSCAPING	167	20-Apr-16	20-Dec-16	207					
PERIMETEI	R WALK	90	20-Apr-16	26-Aug-16	284					
■ WP-122800	LINTEL SUPPORTS (PERIMETER WALK - WEST)	15	20-Apr-16	10-May-16	249			■ LINTEL SUPPORTS (PERIMET	ER WALK -	WEST)
■ WP-124300	ELECTRICAL (PERIMETER WALK - WEST)	10	11-May-16	24-May-16	249			■ ELECTRICAL (PERIMETER W	ALK - WES	†)
■ WP-122900	STONE HEADER (PERIMETER WALK - WEST)	20	25-May-16	23-Jun-16	249			STONE HEADER (PERIME	TER WALK	-WEST)
■ WP-123000	RESIN PAVING (PERIMETER WALK - WEST)	15	24-Jun-16	15-Jul-16	249			■ RESIN PAVING (PERIME	ER WALK	WEST)
■ WP-123100	GUARD RAILS (PERIMETER WALK - WEST)	20	18-Jul-16	12-Aug-16	284			■ GUARD RAILS (PERIM	TER WALK	- WEST)
■ WP-123200	WOOD BENCHES (PERIMETER WALK - WEST)	10	15-Aug-16	26-Aug-16	284			■ WOOD BENCHES (PE	RIMETER V	ALK - WEST)
H BOTANIC G	GARDENS	120	28-Jun-16	20-Dec-16	207					
WP-126200	FILTER FABRIC (BOTANIC GARDENS - WEST)	15	28-Jun-16	19-Jul-16	155			■ FILTER FABRIC (BOTAN	C GARDEN	\$ - WEST)
■ WP-126300	SUB DRAINAGE (BOTANIC GARDENS - WEST)	15	20-Jul-16	09-Aug-16	155			SUB DRAINAGE (BOTA	NIC GARDE	NS - WEST)
■ WP-126400	SAND DRAINAGE LAYER (BOTANIC GARDENS - WEST)		10-Aug-16	30-Aug-16	155			■ SAND DRAINAGE LAY		/
WP-126500	PLANTING BED SOIL (BOTANIC GARDENS - WEST)		31-Aug-16	22-Sep-16	155			■ PLANTING BED SOI	•	, ,
WP-126600	IRRIGATION (BOTANIC GARDENS - WEST)		23-Sep-16	14-Oct-16	207			■ IRRIGATION (BOT.	•	· / / / / /
WP-126700	ELECTRICAL (BOTANIC GARDENS - WEST)		17-Oct-16	04-Nov-16	207			■ ELECTRICAL (BC		·
WP-126800	PLANTING (BOTANIC GARDENS - WEST)		07-Nov-16	29-Nov-16	207			PLANTING (BO		1 ' 1
WP-126900	AGGREGATE MULCH (BOTANIC GARDENS - WEST)		30-Nov-16	20-Dec-16	207					OTANIC GARDENS - WEST)
	,		20-Apr-16	19-Oct-16	249			AGGREGATE	WOLOII (D	JIMINO OAKDENO - WEOT)
GREAT LA								I FILTED EADDIO (ODEAT) AND	\\/E 0.T\	
WP-124700	FILTER FABRIC (GREAT LAWN - WEST)		20-Apr-16	26-Apr-16	269			FILTER FABRIC (GREAT LAWN	,	
WP-124800	SUB DRAINAGE (GREAT LAWN - WEST)		27-Apr-16	10-May-16	269			SUB DRAINAGE (GREAT LAW	,	INCOT)
WP-124900	SAND DRAINAGE LAYER (GREAT LAWN - WEST)		11-May-16	17-May-16	269			SAND DRAINAGE LAYER (GR		·
WP-140300	LILY POND CONCRETE (GREAT LAWN - WEST)		18-May-16	16-Jun-16	269			LILY POND CONCRETE (GI		· · · · · · · · · · · · · · · · · · ·
WP-140400	LILY POND PLUMBING / ELECTRICAL (GREAT LAWN - WEST)	10	17-Jun-16	30-Jun-16	269			■ LILY POND PLUMBING / E	LECTRICAL	(GREAT LAWN - WEST)

Project ID: 30100-00

TRANSBAY TRANSIT CENTER

Print Date: 29-Oct-12

EXHIBIT I

UERCOR OBAYASHI

Section Control Cont					1007.1	CONCLI		JOINT VENTURE
Ministry 1.1 Column 20.005 20.0	Activit	y ID	Activity Name	OD	Start	Finish	TF	
Windows Committee Commit		-						
STATE STATE STATE STATE STATE ST		WP-140500	LILY POND WATERPROOFING (GREAT LAWN - WEST)	15	01-Jul-16	22-Jul-16		
Principle Prin		WP-125000	PLANTING BED SOIL (GREAT LAWN - WEST)		-	29-Jul-16		-
COLUMN C		WP-140600	STONE COPING (GREAT LAWN - WEST)	20	25-Jul-16	19-Aug-16	269	
PAYSESTED CONTRIBUTION NOTES 1		WP-125100	IRRIGATION (GREAT LAWN - WEST)	5	01-Aug-16	05-Aug-16	249	I IRRIGAT ON (GREAT LAWN - WEST)
#WF-200		WP-125200	ELECTRICAL (GREAT LAWN - WEST)	10	08-Aug-16	19-Aug-16	249	■ ELECTRICAL (GREAT LAWN - WEST)
WATER STATE OF THE PROPRIES AND ACCOUNTS WATER STATE		WP-140700	STONE STAIRS (GREAT LAWN - WEST)	20	22-Aug-16	20-Sep-16	249	■ STONE STAIRS (GREAT LAWN WEST)
WEST EAST HOUSE STATE ST		■ WP-125300	PLANTING (GREAT LAWN - WEST)	10	21-Sep-16	04-Oct-16	249	■ PLANTING (GREAT LAWN - WEST)
## 070-2000 F. FER PARIS (AMP) C. SERVICE C. SERVIC		WP-124600	AGGREGATE MULCH (GREAT LAWN - WEST)	10	05-Oct-16	19-Oct-16	249	■ AGGREGATE MULCH (GREAT LAWN - WEST)
### ### ### ### ### ### ### ### ### ##		H WEST EART	TH MOUND	95	20-Apr-16	06-Sep-16	279	
WAY-1970 SAND DARAGE LAWY (NYST EARTH VACADO - WEST) SAND SAND SAND SAND SAND SAND SAND SAND SAND SAND		■ WP-125400	FILTER FABRIC (WEST EARTH MOUND - WEST)	10	20-Apr-16	03-May-16	279	■ FILTER FABRIC (WEST EARTH MOUND - WEST)
## PERSON PRINTING SED DOLANGE ENATH NOON WEST 10 SALE		■ WP-125500	SUB DRAINAGE (WEST EARTH MOUND - WEST)	15	04-May-16	24-May-16	279	■ SUB DRAINAGE (WEST EARTH MOUND WEST)
Windows Reformed works and states (common 1.5 miles 2.0 mi		■ WP-125600	SAND DRAINAGE LAYER (WEST EARTH MOUND - WEST)	10	25-May-16	09-Jun-16	279	■ SAND DRAINAGE LAYER (WEST EARTH MOUND - WEST)
WF 1500 ELECTRICAL WEST EARTHACOUR. WEST) 1 Ha.Jul 1 20 Jul 1 20 Ju		■ WP-125700	PLANTING BED SOIL (WEST EARTH MOUND - WEST)	15	10-Jun-16	30-Jun-16	279	■ PLANTING BED SOIL (WEST EARTH MOUND - WEST)
WP-1990 PARTING WEST EXPRINT MODEL* (1807) 19-bg/16 279 279-bg/16		■ WP-125800	IRRIGATION (WEST EARTH MOUND - WEST)	10	01-Jul-16	15-Jul-16	279	■ IRRIGATION (WEST EARTH MOUND - WEST)
MY-1970 SQC-SQC-SQC-SQC-SQC-SQC-SQC-SQC-SQC-SQC-		■ WP-125900	ELECTRICAL (WEST EARTH MOUND - WEST)	10	18-Jul-16	29-Jul-16	279	■ ELECTRICAL (WEST EARTH MOUND - WEST)
CENTRAL (10-25) ROUGH (AMSSCARING) 19 22 Exc 16 20 50 50 50		WP-126000	PLANTING (WEST EARTH MOUND - WEST)	15	01-Aug-16	19-Aug-16	279	■ PLANTING (WEST EARTH MOUND - WEST)
ROUGH LANDSCAPING		WP-126100	AGGREGATE MULCH (WEST EARTH MOUND - WEST)	10	22-Aug-16	06-Sep-16	279	■ AGGREGATE MULCH (WEST EARTH MOUND - WEST)
WP-14200		CENTRAL (10-	-25)	425	22-Dec-15	07-Sep-17	30	
WP-11000 APP PRO WATERPOOTRING - STACE ICENTRAL 0 24-69-70 30 1 1 1 1 1 1 1 1 1		ROUGH LAN	DSCAPING	190	22-Dec-15	26-Sep-16	100	
WP-141700 BPY PVC-WITTERPOORD-S-TRIGE 2 (CENTRAL) 30 Series 30 Behant 30 Series 30 Behant 30 Series 30 Behant 30		■ WP-110300	2PLY PVC WATERPROOFING - STAGE 1 (CENTRAL)	40	22-Dec-15	22-Feb-16	30	2PLY PVC WATERPROOFING - STAGE 1 (CENTRAL)
MM-44000 COU WALLS SUPPORTS - STACE CENTRAL) 30 Chain-16 156		WP-140800	PROTECTION SLAB - STAGE 1 (CENTRAL)	5	23-Feb-16	29-Feb-16	115	■ PROTECTION SLAB - STAGE 1 (CENTRAL)
WF-14300 PROTECTION SIAB STAGE 2 (CENTRAL) 5 28446-16 0449-16 30		WP-141700	2PLY PVC WATERPROOFING - STAGE 2 (CENTRAL)	25	23-Feb-16	28-Mar-16	30	■ 2PLY PVC WATER PROOFING - STAGE 2 (CENTRAL)
WP-141900 PM P P P P P P P P P P P P P P P P P		WP-140900	CMU WALLS / SUPPORTS - STAGE 1 (CENTRAL)	30	01-Mar-16	11-Apr-16	115	CMU WALLS / SUPPORTS - STAGE 1 (CENTRAL)
WP-14900 AUM WALLS / AUPPORTS. STAGE 2 (CHNTRAL) 30 0.54-pt. 16 1.54-pt. 16 50 1.54-pt. 16 5		WP-143300	PROTECTION SLAB - STAGE 2 (CENTRAL)	5	29-Mar-16	04-Apr-16	90	■ PROTECTION SLAB - STAGE 2 (CENTRAL)
WP-14900 PROTECTION SLAB-STAGE SIGNIFICAL 5 03-May-16 30		WP-141800	2PLY PVC WATERPROOFING - STAGE 3 (CENTRAL)	25	29-Mar-16	02-May-16	30	■ 2PLY PVC WATERPROOFING - STAGE 3 (CENTRAL)
WP-14100 PLACE LARGE TREES (CENTRAL) 50 10 May-16 22-Jun-16 165		WP-143500	CMU WALLS / SUPPORTS - STAGE 2 (CENTRAL)	30	05-Apr-16	16-May-16	90	CMU WALLS / SUPPORTS - STAGE 2 (CENTRAL)
WP-14000 ROUGH WATERFATURE (CENTRAL) 90 10May-16 22-Jun-16 166 ROUGH WATERFATURE (CENTRAL) 90 10May-16 22-Jun-16 65 ROUGH WATERFATURE (CENTRAL) 90 22-Jun-16 65 ROUGH WATERFATURE (CENTRAL) 90 22-Jun-16 65 ROUGH WATERFATURE (CENTRAL) 90 22-Jun-16 65 ROUGH WATERFATURE (CENTRAL) 90 22-Jun-16 65 ROUGH WATERFATURE (CENTRAL) 90 22-Jun-16 65 ROUGH WATERFATURE (CENTRAL) 90 22-Jun-16 65 90 90 90 90 90 90 90 9		WP-143400	PROTECTION SLAB - STAGE 3 (CENTRAL)	5	03-May-16	09-May-16	30	
WP-14200 CRUSWALLS/SUPPORTS STAGE 3 (CENTRAL)		WP-141100	PLACE LARGE TREES (CENTRAL)	30	10-May-16	22-Jun-16	30	PLACE LARGE TREES (CENTRAL)
## WP-141200 GEOSYNTHETIC FILL (CENTRAL) ## WP-141200 MEP ROUGH (CENTRAL) ## WP-141200 SUBSLARS AND POOTINGS (CENTRAL) ## WP-141200 SUBSLARS AND POOTINGS (CENTRAL) ## WP-12300 LINTEL SUPPORTS (PREIMETER WALK - CENTRAL) ## WP-12300 LINTEL SUPPORTS (PREIMETER WALK - CENTRAL) ## WP-12300 SUBSLARS AND POOTINGS (CENTRAL) ## WP-12300 SUBSLARS AND POOTINGS (CENTRAL) ## WP-12300 SUBSLARS AND POOTINGS (CENTRAL) ## WP-12300 STORE HEADER (PREIMETER WALK - CENTRAL) ## WP-12300 STORE HEADER (PREIMETER WALK - CENTRAL) ## WP-12300 STORE HEADER (PREIMETER WALK - CENTRAL) ## WP-12300 SUBSLARS AND POOTINGS (CENTRAL) ## WP-12300 SUBSLARS AND POOTINGS (CENTRAL) ## WP-12300 STORE HEADER (PREIMETER WALK - CENTRAL) ## WP-12300 STORE HEADER (PREIMETER WALK - CENTRAL) ## WP-12300 STORE HEADER (PREIMETER WALK - CENTRAL) ## WP-12300 SUBSLARS AND POOTINGS (CENTRAL) ## WP-12300 STORE HEADER (PREIMETER WALK - CENTRAL) ## WP-12300 STORE HEADER (PREIMETER WALK - CENTRAL) ## WP-12300 SUBSLARS AND POOTINGS (CENTRAL) ## WP-12300 SUBSLARS AND POOTING (CENTRAL) ## WP-12300 SUBSLAR		WP-141000	ROUGH WATERFEATURE (CENTRAL)	30	10-May-16	22-Jun-16	165	ROUGH WATERFEATURE (CENTRAL)
WP-141300 MEP ROUGH (CENTRAL) 30 30 - 30 - 30 - 30 - 30 1 - 30 - 30 1 - 30 - 30 1 - 30 - 30 1 - 30 - 30 1 - 30 30 30 - 30 - 30 30 30 - 30 -		WP-143600	CMU WALLS / SUPPORTS - STAGE 3 (CENTRAL)	30	10-May-16	22-Jun-16	65	CMU WALL\$ / SUPPORTS - STAGE 3 (CENTRAL)
■ WP-13400 SUBSLABS AND FOOTINGS (CENTRAL) ■ SUBSLABS AND FOOTINGS (CENTRAL) ■ WP-12300 LINTEL SUPPORTS (PREIMETER WALK - CENTRAL) ■ WP-12300 LINTEL SUPPORTS (PREIMETER WALK - CENTRAL) ■ WP-12300 STONE HEADER (PREIMETER WALK - CENTRAL) ■ WP-12300 STONE HEADER (PREIMETER WALK - CENTRAL) ■ WP-12300 GUARD RAILS (PREIMETER WALK - CENTRAL) ■ WP-12300 GUARD R		WP-141200	GEOSYNTHETIC FILL (CENTRAL)	30	23-Jun-16	04-Aug-16	30	GEOSYNTHETIC FILL (CENTRAL)
FINISH LANDSCAPING 235 27-58p-16 07-58p-17 30		WP-141300	MEP ROUGH (CENTRAL)	30	30-Jun-16	11-Aug-16	30	■ MEP ROUGH (CENTRAL)
PERMETER WALK 120 27-Sep-16 22-Mon-17 145		WP-141400	SUBSLABS AND FOOTINGS (CENTRAL)	30	12-Aug-16	26-Sep-16	30	SUB\$LABS AND FOOTINGS (CENTRAL)
■ WP-123300 LINTEL SUPPORTS (PREIMETER WALK - CENTRAL) ■ WP-12400 ELECTRICAL (PREIMETER WALK - CENTRAL) ■ WP-12400 ELECTRICAL (PREIMETER WALK - CENTRAL) ■ WP-12400 ELECTRICAL (PREIMETER WALK - CENTRAL) ■ WP-12300 RESIN PAVING (PREIMETER WALK - CENTRAL) ■ WP-12300 RESIN PAVING (PREIMETER WALK - CENTRAL) ■ WP-12300 GUARD RAILS (PREIMETER WALK - CENTRAL) ■		FINISH LAND	SCAPING	235	27-Sep-16	07-Sep-17	30	
■ WP-123400 ELECTRICAL (PREIMETER WALK - CENTRAL) ■ WP-123400 STONE HEADER (PREIMETER WALK - CENTRAL) ■ WP-123500 RESIN PAYING (PREIMETER WALK - CENTRAL) ■ WP-123600 GUARD RAILS (PREIMETER WALK - CENTRAL) ■ WP-123600 GUARD RAILS (PREIMETER WALK - CENTRAL) ■ WP-123600 GUARD RAILS (PREIMETER WALK - CENTRAL) ■ WP-123700 WOOD BENCHES (PREIMETER WALK - CENTRAL) ■ WP-123700 WOOD BENCHES (PREIMETER WALK - CENTRAL) ■ WP-127800 FILTER FABRIC (MEADOW LAWN - CENTRAL) ■ WP-127800 FILTER FABRIC (MEADOW LAWN - CENTRAL) ■ WP-127800 FILTER FABRIC (MEADOW LAWN - CENTRAL) ■ WP-128000 SAND DRAINAGE (MEADOW LAWN - CENTRAL) ■ WP-128000 FILTER FABRIC (MEADOW LAWN - CENTRAL) ■ WP-128000 SAND DRAINAGE (MEADOW LAWN - CENTRAL) ■ WP-128000 FILTER FABRIC (MEADOW LAWN - CENT		PERIMETER	WALK	120	27-Sep-16	22-Mar-17	145	
■ WP-123400 STONE HEADER (PREIMETER WALK - CENTRAL) ■ WP-123500 RESIN PAVING (PREIMETER WALK - CENTRAL) ■ WP-123500 RESIN PAVING (PREIMETER WALK - CENTRAL) ■ WP-123500 RESIN PAVING (PREIMETER WALK - CENTRAL) ■ WP-123700 WOOD BENCHES (PREIMETER WALK - CENTRAL) ■ WP-123700 FILTER FABRIC (MEADOW LAWN - CENTRAL) ■ WP-127800 FILTER FABRIC (MEADOW LAWN - CENTRAL) ■ WP-12800 SAND DRAINAGE (MEADOW LAWN - CENTRAL) ■ WP-12800 SAND DRAINAGE (MEADOW LAWN - CENTRAL) ■ WP-12800 PLANTING BED SOIL (MEADOW LAWN - CENTRAL) ■ WP-128100 PLANTING BED SOIL (MEADOW LAWN - CENTRAL) ■ WP-128300 REIGOTION (MEADOW LAWN - CENTRAL) ■ WP-128300 REIGOTION (MEADOW LAWN - CENTRAL) ■ WP-128300 PLANTING MEADOW LAWN - CENTRAL) ■ WP-128300 PLANTING (MEADOW LAWN - CENTRAL) ■ WP-128300 REGREATE MULCH (MEADOW LAWN - CENTRAL) ■ WP-128300 REGREATE MULCH (MEADOW LAWN - CENTRAL) ■ WP-128300 ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL) ■ WP-128500 ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL) ■ WP-128500 ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL)		WP-123300	LINTEL SUPPORTS (PREIMETER WALK - CENTRAL)	20	27-Sep-16	25-Oct-16	105	LINTEL SUPPORTS (PREIMETER WALK - CENTRAL)
## WP-123500 RESIN PAVING (PREIMETER WALK - CENTRAL) ## WP-123500 GUARD RAILS (PREIMETER WALK - CENTRAL) ## WP-123700 GUARD RAILS (PREIMETER WALK - CENTRAL) ## WP-123700 WOOD BENCHES (PREIMETER WALK - CENTRAL) ## WP-123700 FILTER FABRIC (MEADOW LAWN - CENTRAL) ## WP-123700 FILTER FABRIC (MEADOW LAWN - CENTRAL) ## WP-123700 SAND DRAINAGE (MEADOW LAWN - CENTRAL) ## WP-12300 SAND DRAINAGE (MEADOW LAWN		WP-124400	ELECTRICAL (PREIMETER WALK - CENTRAL)	15	26-Oct-16	15-Nov-16	105	■ ELECTRICAL (PREIMETER WALK - CENTRAL)
## WP-123600 GUARD RAILS (PREIMETER WALK - CENTRAL) ## WP-123700 WOOD BENCHES (PREIMETER WALK - CENTRAL) ## WP-123700 WOOD BENCHES (PREIMETER WALK - CENTRAL) ## WP-123700 WOOD BENCHES (PREIMETER WALK - CENTRAL) ## WP-123700 FILTER FABRIC (MEADOW LAWN - CENTRAL) ## WP-127800 FILTER FABRIC (MEADOW LAWN - CENTRAL) ## WP-127800 SUB DRAINAGE (MEADOW LAWN - CENTRAL) ## WP-128000 SAND DRAINAGE (MEADOW LAWN - CENTRAL) ## WP-128000 FILTER FABRIC (MEADOW LAWN - CENTRAL) ## WP-128000 SAND DRAINAGE (MEADOW LAWN - CENTRAL) ## WP-128000 FILTER FABRIC (MEADOW LAWN - CENTRAL) ## WP-128000 SAND DRAINAGE (MEADOW LAWN - CENTRAL) ## WP-128000 RIRGATION (MEADOW LAWN - CENTRAL) ## WP-128000 FILTER FABRIC (MEADOW LAWN - CENTRAL) ## WP-128000 RIRGATION (MEADOW LAWN - CENTRAL) ## PLANTING (MEADOW LAWN - CENTRAL) ## PLANTING (MEADOW LAWN - CENTRAL) ## AGREGATE MULCH (MEADOW LAWN - CENTRAL)		WP-123400	STONE HEADER (PREIMETER WALK - CENTRAL)	25	16-Nov-16	22-Dec-16	105	STONE HEADER (PREIMETER WALK - CENTRAL)
WP-123700 WOOD BENCHES (PREIMETER WALK - CENTRAL) 15 02-Mar-17 145		WP-123500	RESIN PAVING (PREIMETER WALK - CENTRAL)	20	23-Dec-16	24-Jan-17	105	RESIN PAVING (PREIMETER WALK - CENTRAL)
MP-127800 FILTER FABRIC (MEADOW LAWN - CENTRAL) 10 27-Sep-16 11-Oct-16 105		WP-123600	GUARD RAILS (PREIMETER WALK - CENTRAL)	25	25-Jan-17	01-Mar-17	145	GUARD RAILS (PRE METER WALK - CENTRAL)
■ WP-127800 FILTER FABRIC (MEADOW LAWN - CENTRAL) ■ WP-127900 SUB DRAINAGE (MEADOW LAWN - CENTRAL) ■ WP-128000 SAND DRAINAGE (MEADOW LAWN - CENTRAL) ■ WP-128100 PLANTING BED SOIL (MEADOW LAWN - CENTRAL) ■ WP-128100 PLANTING BED SOIL (MEADOW LAWN - CENTRAL) ■ WP-128200 IRRIGATION (MEADOW LAWN - CENTRAL) ■ WP-128300 ELECTRICAL (MEADOW LAWN - CENTRAL) ■ WP-128300 PLANTING (MEADOW LAWN - CENTRAL) ■ WP-128300 PLANTING (MEADOW LAWN - CENTRAL) ■ WP-128300 PLANTING (MEADOW LAWN - CENTRAL) ■ WP-128300 AGGREGATE MULCH (MEADOW LAWN - CENTRAL) ■ WP-128500 AGGREGATE MULCH (MEADOW LAWN - CENTRAL) ■ WP-128500 AGGREGATE MULCH (MEADOW LAWN - CENTRAL) ■ WP-137800 ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL) ■ WP-137800 ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL) ■ ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL) ■ ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL)		WP-123700	WOOD BENCHES (PREIMETER WALK - CENTRAL)	15	02-Mar-17	22-Mar-17	145	■ WOOD BENCHES (PREIMETER WALK - CENTR
■ WP-127900 SUB DRAINAGE (MEADOW LAWN - CENTRAL) ■ WP-128000 SAND DRAINAGE LAYER (MEADOW LAWN - CENTRAL) ■ WP-128100 PLANTING BED SOIL (MEADOW LAWN - CENTRAL) ■ WP-128200 IRRIGATION (MEADOW LAWN - CENTRAL) ■ WP-128300 ELECTRICAL (MEADOW LAWN - CENTRAL) ■ WP-128400 PLANTING (MEADOW LAWN - CENTRAL) ■ WP-128400 PLANTING (MEADOW LAWN - CENTRAL) ■ WP-128500 AGGREGATE MULCH (MEADOW LAWN - CENTRAL) ■ WP-128500 AGGREGATE MULCH (MEADOW LAWN - CENTRAL) ■ WP-137800 ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL) 10 27-Sep-16 11-Oct-16 80 ■ ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL)		MEADOW LA	AWN	80	27-Sep-16	24-Jan-17	185	
□ WP-128000 SAND DRAINAGE LAYER (MEADOW LAWN - CENTRAL) □ WP-128100 PLANTING BED SOIL (MEADOW LAWN - CENTRAL) □ WP-128200 IRRIGATION (MEADOW LAWN - CENTRAL) □ WP-128200 IRRIGATION (MEADOW LAWN - CENTRAL) □ WP-128300 ELECTRICAL (MEADOW LAWN - CENTRAL) □ WP-128300 PLANTING (MEADOW LAWN - CENTRAL) □ WP-128400 PLANTING (MEADOW LAWN - CENTRAL) □ WP-128500 AGGREGATE MULCH (MEADOW LAWN - CENTRAL) □ WP-128500 AGGREGATE MULCH (MEADOW LAWN - CENTRAL) □ WP-137800 ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL) 10 27-Sep-16 11-Oct-16 80 □ RAND DRAINAGE LAYER (MEADOW LAWN - CENTRAL) □ WP-137800 ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL) □ SAND DRAINAGE LAYER (MEADOW LAWN - CENTRAL) □ SAND DRAINAGE LAYER (MEADOW LAWN - CENTRAL) □ WP-128500 IRRIGATION (MEADOW LAWN - CENTRAL) □ WP-128500 AGGREGATE MULCH (MEADOW LAWN - CENTRAL) □ WP-137800 ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL) □ WP-137800 ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL) □ RAND DRAINAGE LAYER (MEADOW LAWN - CENTRAL) □ SAND DRAINAGE LAYER (MEADOW LAWN - CENTRAL) □ RLANTING BED SOIL (MEADOW LAWN - CENTRAL) □ RELECTRICAL (MEADOW LAWN - CENTRAL) □ PLANTING (MEADOW LAWN - CENTRAL) □ PLANTING (MEADOW LAWN - CENTRAL) □ PLANTING (MEADOW LAWN - CENTRAL) □ AGGREGATE MULCH (MEADOW LAWN - CENTRAL) □ AGGRE		WP-127800	FILTER FABRIC (MEADOW LAWN - CENTRAL)	10	27-Sep-16	11-Oct-16	105	■ FILTER FABRIC (MEADOW LAWN - CENTRAL)
■ WP-128100 PLANTING BED SOIL (MEADOW LAWN - CENTRAL) 10 09-Nov-16 22-Nov-16 105 ■ WP-128200 IRRIGATION (MEADOW LAWN - CENTRAL) 10 23-Nov-16 08-Dec-16 105 ■ WP-128300 ELECTRICAL (MEADOW LAWN - CENTRAL) 10 09-Dec-16 22-Dec-16 105 ■ WP-128400 PLANTING (MEADOW LAWN - CENTRAL) 10 23-Dec-16 09-Jan-17 105 ■ WP-128500 AGGREGATE MULCH (MEADOW LAWN - CENTRAL) 10 10-Jan-17 24-Jan-17 185 ■ WP-137800 ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL) 10 27-Sep-16 11-Oct-16 80		WP-127900	SUB DRAINAGE (MEADOW LAWN - CENTRAL)	10	12-Oct-16	25-Oct-16	105	■ SUB DRAINAGE (MEADOW LAWN - CENTRAL)
■ WP-128200 IRRIGATION (MEADOW LAWN - CENTRAL) 10 23-Nov-16 08-Dec-16 105 ■ WP-128300 ELECTRICAL (MEADOW LAWN - CENTRAL) 10 09-Dec-16 22-Dec-16 105 ■ WP-128400 PLANTING (MEADOW LAWN - CENTRAL) 10 23-Dec-16 09-Jan-17 105 ■ WP-128500 AGGREGATE MULCH (MEADOW LAWN - CENTRAL) 10 10-Jan-17 24-Jan-17 185 ■ BUS FOUNTAIN 115 27-Sep-16 15-Mar-17 80 ■ WP-137800 ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL) 10 27-Sep-16 11-Oct-16 80		WP-128000	SAND DRAINAGE LAYER (MEADOW LAWN - CENTRAL)	10	26-Oct-16	08-Nov-16	105	■ SAND DRAINAGE LAYER (MEADOW LAWN - CENTRAL)
WP-128300 ELECTRICAL (MEADOW LAWN - CENTRAL) 10 09-Dec-16 22-Dec-16 105 WP-128400 PLANTING (MEADOW LAWN - CENTRAL) 10 23-Dec-16 09-Jan-17 105 WP-128500 AGGREGATE MULCH (MEADOW LAWN - CENTRAL) 10 10-Jan-17 24-Jan-17 185 BUS FOUNTAIN 115 27-Sep-16 15-Mar-17 80 WP-137800 ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL) 11-Oct-16 80		WP-128100	PLANTING BED SOIL (MEADOW LAWN - CENTRAL)	10	09-Nov-16	22-Nov-16	105	■ PLANTING BED SOIL (MEADOW LAWN - CENTRAL)
WP-128400 PLANTING (MEADOW LAWN - CENTRAL) 10 23-Dec-16 09-Jan-17 105 WP-128500 AGGREGATE MULCH (MEADOW LAWN - CENTRAL) 10 10-Jan-17 24-Jan-17 185 BUS FOUNTAIN 115 27-Sep-16 15-Mar-17 80 WP-137800 ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL) 10 27-Sep-16 11-Oct-16 80		WP-128200	IRRIGATION (MEADOW LAWN - CENTRAL)	10	23-Nov-16	08-Dec-16	105	■ IRRIGATION (MEADOW LAWN - CENTRAL)
WP-128500 AGGREGATE MULCH (MEADOW LAWN - CENTRAL) 10 10-Jan-17 24-Jan-17 185 BUS FOUNTAIN 115 27-Sep-16 15-Mar-17 80 WP-137800 ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL) 10 27-Sep-16 11-Oct-16 80		WP-128300	ELECTRICAL (MEADOW LAWN - CENTRAL)	10	09-Dec-16	22-Dec-16	105	■ ELECTRICAL (MEADOW LAWN - CENTRAL)
Image: Busing Fountain Figure Busing (Busing Busing		WP-128400	PLANTING (MEADOW LAWN - CENTRAL)	10	23-Dec-16	09-Jan-17	105	PLANTING (MEADOW LAWN - CENTRAL)
WP-137800 ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL) 10 27-Sep-16 11-Oct-16 80		WP-128500	AGGREGATE MULCH (MEADOW LAWN - CENTRAL)	10	10-Jan-17	24-Jan-17	185	■ AGGREGATE MULCH (MEADOW LAWN - CENTRAL
		BUS FOUNT	AIN	115	27-Sep-16	15-Mar-17	80	
■ WP-137900 ROUGH ELECTRICAL (BUS FOUNTAIN - CENTRAL) 10 12-Oct-16 25-Oct-16 80		WP-137800	ROUGH PLUMBING (BUS FOUNTAIN - CENTRAL)	10	27-Sep-16	11-Oct-16	80	■ ROWGH PLUMBING (BUS FOUNTAIN - CENTRAL)
		WP-137900	ROUGH ELECTRICAL (BUS FOUNTAIN - CENTRAL)	10	12-Oct-16	25-Oct-16	80	■ RQUGH ELECTRICAL (BUS FOUNTAIN - CENTRAL)

TRANSBAY TRANSIT CENTER

EXHIBIT I

JEICOR OBAYASH

WP-138000 WP-138100	Activity Name SET PRECAST BASIN (BUS FOUNTAIN - CENTRAL)	OD	Start	Finish	TF	DIVIC	2013 2014 2015 JFMAMJJJASONDJFMAMJJJASONDJFMAMJJJASONDJFMA	2016 2017 2018
■ WP-138100	SET PRECAST BASIN (BUS FOUNTAIN - CENTRAL)					DIMIC	MILICUNOSALLUMAMILLONOSALLUMAMILLONOSSALLUMAMILLONOSSALLUMAMILL	
■ WP-138100	SET PRECAST BASIN (BUS FOUNTAIN - CENTRAL)					- 14		
		20	26-Oct-16	22-Nov-16	80			SET PRECAST BASIN (BUS FOUNTAIN - CENTRAL)
- M/D 400000	WATERPROOFING (BUS FOUNTAIN - CENTRAL)	20	23-Nov-16	22-Dec-16	80			WATERPROOFING (BUS FOUNTAIN - CENTRAL)
■ WP-138200	FINISH PLUMBING (BUS FOUNTAIN - CENTRAL)	10	23-Dec-16	09-Jan-17	80			FINISH PLUMBING (BUS FOUNTAIN - CENTRAL)
■ WP-138300	FINISH ELECTRICAL (BUS FOUNTAIN - CENTRAL)	10	10-Jan-17	24-Jan-17	80			FINISH ELECTRICAL (BUS FOUNTAIN - CENTRA
■ WP-138400	GLASS WALL PANEL (BUS FOUNTAIN - CENTRAL)	15	25-Jan-17	14-Feb-17	80			■ GLASS WALL PANEL (BUS FOUNTAIN - CENTR
■ WP-137700	TESTING / START-UP (BUS FOUNTAIN - CENTRAL)	20	15-Feb-17	15-Mar-17	80			■ TESTING / START- UP (BUS FOUNTAIN - CEN
PALM CIRC	CLE	90	10-Jan-17	17-May-17	105			
■ WP-127000	FILTER FABRIC (PALM CIRCLE - CENTRAL)	10	10-Jan-17	24-Jan-17	105			FILTER FABRIC (PALM CIRCLE - CENTRAL)
■ WP-127100	SUB DRAINAGE (PALM CIRCLE - CENTRAL)	10	25-Jan-17	07-Feb-17	105			■ SUB DRAINAGE (PALM CIRCLE - CENTRAL)
■ WP-127200	SAND DRAINAGE LAYER (PALM CIRCLE - CENTRAL)	10	08-Feb-17	22-Feb-17	105			SAND DRAINAGE LAYER (PALM CIRCLE - CEN
WP-127300	PLANTING BED SOIL (PALM CIRCLE - CENTRAL)	10	23-Feb-17	08-Mar-17	105			■ PLANTING BED SOIL (PALM CIRCLE - CENTR
■ WP-127400	IRRIGATION (PALM CIRCLE - CENTRAL)	10	09-Mar-17	22-Mar-17	105			■ IRRIGATION (PALM CIRCLE - CENTRAL)
■ WP-127500	ELECTRICAL (PALM CIRCLE - CENTRAL)		23-Mar-17	05-Apr-17	105			■ ELECTRICAL (PALM CIRCLE - CENTRAL)
■ WP-137600	GUARD RAIL (PALM CIRCLE - CENTRAL)		06-Apr-17	19-Apr-17	105			GUARD RAIL (PALM CIRCLE - CENTRAL)
■ WP-127600	PLANTING (PALM CIRCLE - CENTRAL)		20-Apr-17	03-May-17	105			■ PLANTING (PALM CIRCLE - CENTRAL)
WP-127700			04-May-17	17-May-17	105			AGGREGATE MULCH (PALM CIRCLE - C
NORTH AR	· · ·		25-Jan-17	17-May-17	105			ACONEONIE INDEBIT (I ALIM DINOLE - U
								EILTED EARDIC (NODTH ARRIVAL ORCAS
WP-128600	,		25-Jan-17	07-Feb-17	105			FILTER FABRIC (NORTH ARRIVAL GROVE - CEI
WP-128700	SUB DRAINAGE (NORTH ARRIVAL GROVE - CENTRAL)		08-Feb-17	22-Feb-17	105			SUB DRAINAGE (NORTH ARRIVAL GROVE - C
WP-128800	SAND DRAINAGE LAYER (NORTH ARRIVAL GROVE - CENTRAL)		23-Feb-17	08-Mar-17	105			SAND DRAINAGE LAYER (NORTH ARRIVAL G
WP-128900	PLANTING BED SOIL (NORTH ARRIVAL GROVE - CENTRAL)	-	09-Mar-17	22-Mar-17	105			PLANTING BED SOIL (NORTH ARRIVAL GRO
WP-129000	IRRIGATION (NORTH ARRIVAL GROVE - CENTRAL)		23-Mar-17	05-Apr-17	105			■ IRRIGATION (NORTH ARRIVAL GROVE - CE
WP-129100	ELECTRICAL (NORTH ARRIVAL GROVE - CENTRAL)		06-Apr-17	19-Apr-17	105			■ ELECTRICAL (NORTH ARRIVAL GROVE - C
■ WP-129200	PLANTING (NORTH ARRIVAL GROVE - CENTRAL)		20-Apr-17	03-May-17	105			■ PLANTING (NORTH ARRIVAL GROVE - CE
WP-129300	AGGREGATE MULCH (NORTH ARRIVAL GROVE - CENTRAL)	10	04-May-17	17-May-17	105			■ AGGREGATE MULCH (NORTH ARRIVAL
SOUTH ARI	RIVAL GROVE	80	25-Jan-17	17-May-17	105			
■ WP-129400	FILTER FABRIC (SOUTH ARRIVAL GROVE - CENTRAL)	10	25-Jan-17	07-Feb-17	105			■ FILTER FABRIC (SOUTH ARRIVAL GROVE - CEI
■ WP-129500	SUB DRAINAGE (SOUTH ARRIVAL GROVE - CENTRAL)	10	08-Feb-17	22-Feb-17	105			SUB DRAINAGE (SOUTH ARRIVAL GROVE - CI
■ WP-129600	SAND DRAINAGE LAYER (SOUTH ARRIVAL GROVE - CENTRAL)	10	23-Feb-17	08-Mar-17	105			SAND DRAINAGE LAYER (SOUTH ARRIVAL G
WP-129700	PLANTING BED SOIL (SOUTH ARRIVAL GROVE - CENTRAL)	10	09-Mar-17	22-Mar-17	105			■ PLANTING BED SOIL (SOUTH ARRIVAL GRO
■ WP-129800	IRRIGATION (SOUTH ARRIVAL GROVE - CENTRAL)	10	23-Mar-17	05-Apr-17	105			■ IRRIGATION (SOUTH ARRIVAL GROVE - CE
■ WP-129900	ELECTRICAL (SOUTH ARRIVAL GROVE - CENTRAL)	10	06-Apr-17	19-Apr-17	105			■ ELECTRICAL (SOUTH ARRIVAL GROVE - C
■ WP-130000	PLANTING (SOUTH ARRIVAL GROVE - CENTRAL)	10	20-Apr-17	03-May-17	105			■ PLANTING (SOUTH ARRIVAL GROVE - CE
■ WP-130100	AGGREGATE MULCH (SOUTH ARRIVAL GROVE - CENTRAL)	10	04-May-17	17-May-17	105			■ AGGREGATE MULCH (SOUTH ARRIVAL
NORTH BA	MBOO GROVE	80	25-Jan-17	17-May-17	105			
	FILTER FABRIC (NORTH BAMBOO GROVE - CENTRAL)	10	25-Jan-17	07-Feb-17	105			■ FILTER FABRIC (NORTH BAMBOO GROVE - CE
■ WP-130300	SUB DRAINAGE (NORTH BAMBOO GROVE - CENTRAL)		08-Feb-17	22-Feb-17	105			■ SUB DRAINAGE (NORTH BAMBOO GROVE - C
WP-130400	SAND DRAINAGE LAYER (NORTH BAMBOO GROVE - CENTRAL)		23-Feb-17	08-Mar-17	105			SAND DRAINAGE LAYER (NORTH BAMBOO G
WP-130500	PLANTING BED SOIL (NORTH BAMBOO GROVE - CENTRAL)		09-Mar-17	22-Mar-17	105			■ PLANTING BED SQIL (NORTH BAMBOO GRO
WP-130600	IRRIGATION (NORTH BAMBOO GROVE - CENTRAL)		23-Mar-17	05-Apr-17	105			■ IRRIGATION (NORTH BAMBOO GROVE - CE
WP-130700	ELECTRICAL (NORTH BAMBOO GROVE - CENTRAL)		06-Apr-17	19-Apr-17	105			■ ELECTRICAL (NØRTH BAMBOO GROVE - GE
WP-130700 WP-130800	PLANTING (NORTH BAMBOO GROVE - CENTRAL)		20-Apr-17	03-May-17	105			PLANTING (NORTH BAMBOO GROVE - CI
	,		-	-				·
WP-130900	· · · · · · · · · · · · · · · · · · ·		04-May-17	17-May-17	105			■ AGGREGATE MULCH (NORTH BAMBOO
SOUTH BAI			25-Jan-17	17-May-17	105			E FUTED FARRIO (201 THE DAY INC. CO. C.
WP-131000	FILTER FABRIC (SOUTH BAMBOO GROVE - CENTRAL)		25-Jan-17	07-Feb-17	105			FILTER FABRIC (SOUTH BAMBOO GROVE - CE
WP-131100	SUB DRAINAGE (SOUTH BAMBOO GROVE - CENTRAL)		08-Feb-17	22-Feb-17	105			SUB DRAINAGE (SOUTH BAMBOO GROVE - C
WP-131200	SAND DRAINAGE LAYER (SOUTH BAMBOO GROVE - CENTRAL)		23-Feb-17	08-Mar-17	105			SAND DRAINAGE LAYER (SOUTH BAMBOO G
WP-131300	PLANTING BED SOIL (SOUTH BAMBOO GROVE - CENTRAL)		09-Mar-17	22-Mar-17	105			■ PLANTING BED SOIL (SOUTH BAMBOO GRO
WP-131400	IRRIGATION (SOUTH BAMBOO GROVE - CENTRAL)	10	23-Mar-17	05-Apr-17	105			■ IRRIGATION (SOUTH BAMBOO GROVE - CE
■ WP-131500	ELECTRICAL (SOUTH BAMBOO GROVE - CENTRAL)	10	06-Apr-17	19-Apr-17	105			■ ELECTRICAL (SOUTH BAMBOO GROVE - C
WP-131600	PLANTING (SOUTH BAMBOO GROVE - CENTRAL)	10	20-Apr-17	03-May-17	105			■ PLANTING (SOUTH BAMBOO GROVE - CE
■ WP-131700	AGGREGATE MULCH (SOUTH BAMBOO GROVE - CENTRAL)	10	04-May-17	17-May-17	105			■ AGGREGATE MULCH (SOUTH BAMBOO
BOTANIC G	SARDENS	160	27-Sep-16	17-May-17	30			

Project ID: 30100-00

TRANSBAY TRANSIT CENTER

Print Date: 29-Oct-12

EXHIBIT I

DEBCOR OBAYASH

			IG07.1	CONCEP	'i SCHI	EDU	LE	JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF		2013 2014 2015	2016 2017 2018
						DND	JFMAMJJASONDJFMAMJJASONDJFMAMJJASON	DJFMAMJJASONDJFMAMJJASONDJFMAMJJASOND
■ WP-131800	FILTER FABRIC (BOTANIC GARDENS - CENTRAL)	20	27-Sep-16	25-Oct-16	30			■ FILTER FABRIC (BOTANIC GARDENS - CENTRAL)
WP-131900	SUB DRAINAGE (BOTANIC GARDENS - CENTRAL)	20	26-Oct-16	22-Nov-16	30			SUB DRAINAGE (BOTANIC GARDENS - CENTRAL)
■ WP-132000	SAND DRAINAGE LAYER (BOTANIC GARDENS - CENTRAL)	20	23-Nov-16	22-Dec-16	30			SAND DRAINAGE LAYER (BOTANIC GARDENS - CE
■ WP-132100	PLANTING BED SOIL (BOTANIC GARDENS - CENTRAL)	20	23-Dec-16	24-Jan-17	30			PLANTING BED SOIL (BOTANIC GARDENS - CEN
■ WP-132200	IRRIGATION (BOTANIC GARDENS - CENTRAL)	20	25-Jan-17	22-Feb-17	30			IRRIGATION (BOTANIC GARDENS - CENTRAL)
■ WP-132300	ELECTRICAL (BOTANIC GARDENS - CENTRAL)	20	23-Feb-17	22-Mar-17	30			■ ELECTRICAL (BOTANIC GARDENS - CENTRA
■ WP-132400	PLANTING (BOTANIC GARDENS - CENTRAL)	20	23-Mar-17	19-Apr-17	30			■ PLANTING (BOTANIC GARDENS - CENTRA
■ WP-132500	AGGREGATE MULCH (BOTANIC GARDENS - CENTRAL)	20	20-Apr-17	17-May-17	30			■ AGGREGATE MULCH (BOTANIC GARDE
PLAY ARE	A	70	16-Mar-17	23-Jun-17	80			
WP-138600	TRENCH DRAIN (PLAY AREA - CENTRAL)	10	16-Mar-17	29-Mar-17	80			■ TRENCH DRAIN (PLAY AREA - CENTRAL)
■ WP-138700	STONE WALL (PLAY AREA - CENTRAL)	10	30-Mar-17	12-Apr-17	80			■ STONE WALL (PLAY AREA - CENTRAL)
■ WP-138800	STONE HEADER (PLAY AREA - CENTRAL)	10	13-Apr-17	26-Apr-17	80			STONE HEADER (PLAY AREA - CENTRAL)
■ WP-138900	TREE GRATES AND EMBEDS (PLAY AREA - CENTRAL)	10	27-Apr-17	10-May-17	80			■ TREE GRATES AND EMBEDS (PLAY ARE
■ WP-139000	PLAY AREA SURFACING (PLAY AREA - CENTRAL)	15	11-May-17	02-Jun-17	80			■ PLAY AREA SURFACING (PLAY AREA -
■ WP-138500	PLAY STRUCTURE (PLAY AREA - CENTRAL)	15	05-Jun-17	23-Jun-17	80			■ PLAY STRUCTURE (PLAY AREA - CEI
CAFE PLAZ	ZA - NORTH	75	18-May-17	07-Sep-17	30			
WP-139100			18-May-17	02-Jun-17	30			SLOT DRAIN (NORTH CAFE PLAZA - C
■ WP-139200	STONE HEADER (NORTH CAFE PLAZA - CENTRAL)		05-Jun-17	16-Jun-17	30			STONE HEADER (NORTH CAFE PLAZ)
■ WP-139300	TREE GRATES AND EMBEDS (NORTH CAFE PLAZA - CENTRAL)		19-Jun-17	30-Jun-17	30			■ TREE GRATES AND EMBEDS (NORT
■ WP-139400	COBBLE STONE PAVING (NORTH CAFE PLAZA - CENTRAL)		05-Jul-17	01-Aug-17	30			COBBLE STONE PAVING (NORTH
WP-139500	BENCHES (NORTH CAFE PLAZA - CENTRAL)		02-Aug-17	08-Aug-17	30			BENCHES (NORTH CAFE PLAZA -
WP-139600	,		02-Aug-17 09-Aug-17	07-Sep-17	30			EXPANSION JOINT (NORTH CAF
CAFE PLAZ	· · · · · · · · · · · · · · · · · · ·		18-May-17	07-Sep-17	30			EXTAIOOT SOINT (NORTH OAI
				<u> </u>				B CLOT DDAIN (COLITH CAFE DIAZA C
WP-140200	,		18-May-17	02-Jun-17	30			SLOT DRAIN (SOUTH CAFE PLAZA - CE
WP-139700	STONE HEADER (SOUTH CAFE PLAZA - CENTRAL)		05-Jun-17	16-Jun-17	30			STONE HEADER (SOUTH CAFE PLAZ)
WP-139800	TREE GRATES AND EMBEDS (SOUTH CAFE PLAZA - CENTRAL)		19-Jun-17	30-Jun-17	30			TREE GRATES AND EMBEDS (SOUT
WP-139900	COBBLE STONE PAVING (SOUTH CAFE PLAZA - CENTRAL)		05-Jul-17	01-Aug-17	30			COBBLE STONE PAVING (SOUTH
WP-140000	BENCHES (SOUTH CAFE PLAZA - CENTRAL)		02-Aug-17	08-Aug-17	30			BENCHES (SOUTH CAFE PLAZA -
WP-140100	EXPANSION JOINT (SOUTH CAFE PLAZA - CENTRAL)		09-Aug-17	07-Sep-17	30			EXPANSION JOINT (SOUTH CAF
🔓 EAST (25-35)		361	10-May-16	23-Oct-17	0			
ROUGH LAN	NDSCAPING	180	10-May-16	31-Jan-17	100			
■ WP-120300	2PLY PVC WATERPROOFING - STAGE 1 (EAST)	40	10-May-16	07-Jul-16	0			2PLY PVC WATERPROOFING - STAGE 1 (EAST)
■ WP-142200	PROTECTION SLAB - STAGE 1 (EAST)	5	08-Jul-16	14-Jul-16	75			PROTECT ON SLAB - STAGE 1 (EAST)
■ WP-142000	2PLY PVC WATERPROOFING - STAGE 2 (EAST)	20	08-Jul-16	04-Aug-16	0			2PLY PVC WATERPROOFING - STAGE 2 (EAST)
■ WP-142300	CMU WALLS / SUPPORTS - STAGE 1 (EAST)	30	15-Jul-16	25-Aug-16	75			CMU WALLS / SUPPORTS - STAGE 1 (EAST)
■ WP-143700	PROTECTION SLAB - STAGE 2(EAST)	5	05-Aug-16	11-Aug-16	55			PROTECTION SLAB - STAGE 2(EAST)
■ WP-142100	2PLY PVC WATERPROOFING - STAGE 3 (EAST)	20	05-Aug-16	01-Sep-16	0			■ 2PLY PVC WATERPROOFING - STAGE 3 (EAST)
■ WP-143900	CMU WALLS / SUPPORTS - STAGE 2 (EAST)	30	12-Aug-16	26-Sep-16	55			CMU WALLS / SUPPORTS - STAGE 2 (EAST)
WP-143800	PROTECTION SLAB - STAGE 3 (EAST)	5	06-Sep-16	12-Sep-16	0			■ PROTECTION SLAB - STAGE 3 (EAST)
■ WP-142500	PLACE LARGE TREES (EAST)	30	13-Sep-16	25-Oct-16	0			PLACE LARGE TREES (EAST)
WP-142400	ROUGH WATERFEATURE (EAST)	30	13-Sep-16	25-Oct-16	165			ROUGH WATERFEATURE (EAST)
WP-144000	CMU WALLS / SUPPORTS - STAGE 3 (EAST)	30	13-Sep-16	25-Oct-16	35			CMU WALLS / SUPPORTS - STAGE 3 (EAST)
■ WP-142600	GEOSYNTHETIC FILL (EAST)	30	26-Oct-16	08-Dec-16	0			GEOSYNTHETIC FILL (EA\$T)
■ WP-142700	MEP ROUGH (EAST)	30	02-Nov-16	15-Dec-16	0			MEP ROUGH (EAST)
■ WP-142800	SUBSLABS AND FOOTINGS (EAST)	30	16-Dec-16	31-Jan-17	0			SUBSLABS AND FOOTINGS (EAST)
FINISH LAN	DSCAPING	181	01-Feb-17	23-Oct-17	0			
PERIMETEI	R WALK	90	01-Feb-17	09-Jun-17	90			
WP-123800		15	01-Feb-17	22-Feb-17	5			■ LINTEL SUPPORTS (PERIMETER WALK - EAS'
WP-124500	· · · · · · · · · · · · · · · · · · ·		23-Feb-17	08-Mar-17	5			■ ELECTRICAL (PERIMETER WALK - EAST)
■ WP-123900	STONE HEADER (PERIMETER WALK - EAST)		09-Mar-17	05-Apr-17	5			STONE HEADER (PERIMETER WALK - EAS'
■ WP-124000	,		06-Apr-17	26-Apr-17	5			RESIN PAVING (PERIMETER WALK - EAS'
■ WP-124100			27-Apr-17	24-May-17	90			GUARD RAILS (PERIMETER WALK - EA:
WP-124200	,		25-May-17		90			■ WOOD BENCHES (PERIMETER WALK
		10	ay 11	55 Juli 17				TOOD DENOTIES (I ENIMETER WALK

TRANSBAY TRANSIT CENTER

EXHIBIT I

TG07.1 CONCEPT SCHEDULE

DEICOR OBAYASH

			1007.1	CONCE	1 0011					JOINT VENTURE
D	Activity Name	OD	Start	Finish	TF	INC	2013 DJFMAMJJASOND	2014 DJFMAMJJASOND	2015 JEMANJJASONE	2016 2017 2018 DJFMAMJJASONDJFMAMJJASONDJFMAMJJA
CIRCULAR I	PLANTERS	100	01-Feb-17	23-Jun-17	0		101 111 101011101 110			
WP-136600	FILTER FABRIC (CIRCULAR PLANTERS - EAST)	10	01-Feb-17	14-Feb-17	0					■ FILTER FABRIC (CIRCULAR PLANTERS
WP-136700	SUB DRAINAGE (CIRCULAR PLANTERS - EAST)	10	15-Feb-17	01-Mar-17	0					■ SUB DRAINAGE (CIRCULAR PLANTER
WP-136800	SAND DRAINAGE LAYER (CIRCULAR PLANTERS - EAST)	10	02-Mar-17	15-Mar-17	0					■ SAND DRAINAGE LAYER (CIRCULAR
WP-136900	PLANTING BED SOIL (CIRCULAR PLANTERS - EAST)	10	16-Mar-17	29-Mar-17	0					■ PLANTING BED SOIL (CIRCULAR PL
WP-137000	IRRIGATION (CIRCULAR PLANTERS - EAST)	10	30-Mar-17	12-Apr-17	0	+				■ IRRIGATION (CIRCULAR PLANTER
WP-137100	ELECTRICAL (CIRCULAR PLANTERS - EAST)	10	13-Apr-17	26-Apr-17	0	-				■ ELECTRICAL (CIRCULAR PLANTE
■ WP-137400	STONE HEADER (CIRCULAR PLANTERS - EAST)		27-Apr-17	10-May-17	0	-				■ STONE HEADER (CIRCULAR PLA
WP-137500	WOOD DECK (CIRCULAR PLANTERS - EAST)		11-May-17	24-May-17	0	-				■ WOOD DECK CIRCULAR PLAN
■ WP-137200	PLANTING (CIRCULAR PLANTERS - EAST)	10	25-May-17	09-Jun-17	0	-				■ PLANTING (¢IRCULAR PLANT
WP-137300	AGGREGATE MULCH (CIRCULAR PLANTERS - EAST)		12-Jun-17	23-Jun-17	0	+				■ AGGREGATE MULCH (CIRCU
	ER GARDEN NORTH		26-Jun-17	20-Oct-17	0					
WP-135000	FILTER FABRIC (GREY WATER GARDEN NORTH - EAST)		26-Jun-17	11-Jul-17	0	4				■ FILTER FABRIC (GREY WAT
WP-135100	SUB DRAINAGE (GREY WATER GARDEN NORTH - EAST)		12-Jul-17	25-Jul-17	0	- 1				■ SUB DRAINAGE (GREY WA
WP-135200	SAND DRAINAGE LAYER (GREY WATER GARDEN NORTH - EAST)		26-Jul-17	08-Aug-17	0	- 1				SAND DRAINAGE LAYER (
WP-135300	PLANTING BED SOIL (GREY WATER GARDEN NORTH - EAST)		09-Aug-17	22-Aug-17	0	+				PLANTING BED SOIL (GR
					0	-				■ IRRIGATION (GREY WA
WP-135400	IRRIGATION (GREY WATER GARDEN NORTH - EAST)		23-Aug-17	07-Sep-17	0	_				■ IRRIGATION (GREY WA
WP-135500	ELECTRICAL (GREY WATER GARDEN NORTH - EAST)	10	<u> </u>	21-Sep-17	0	_				
WP-135600	PLANTING (GREY WATER GARDEN NORTH - EAST)	10		05-Oct-17	0	-				PLANTING (GREY WA
WP-135700	AGGREGATE MULCH (GREY WATER GARDEN NORTH - EAST)		06-Oct-17	20-Oct-17	0	_				■ AGGREGATE MULC
	ER GARDEN SOUTH		26-Jun-17	20-Oct-17	0	4				
WP-135800	FILTER FABRIC (GREY WATER GARDEN SOUTH - EAST)		26-Jun-17	11-Jul-17	0	_				■ FILTER FABRIC (GREY WAT
WP-135900	SUB DRAINAGE (GREY WATER GARDEN SOUTH - EAST)		12-Jul-17	25-Jul-17	0	_				SUB DRAINAGE (GREY WA
WP-136000	SAND DRAINAGE LAYER (GREY WATER GARDEN SOUTH - EAST)		26-Jul-17	08-Aug-17	0	_				SAND DRAINAGE LAYER
WP-136100	PLANTING BED SOIL (GREY WATER GARDEN SOUTH - EAST)		09-Aug-17	22-Aug-17	0					■ PLANTING BED SOIL (GR
WP-136200	IRRIGATION (GREY WATER GARDEN SOUTH - EAST)		23-Aug-17	07-Sep-17	0	_				■ IRRIGATION (GREY WA
WP-136300	ELECTRICAL (GREY WATER GARDEN SOUTH - EAST)	10	08-Sep-17	21-Sep-17	0	_				■ ELECTRICAL (GREY W
WP-136400	PLANTING (GREY WATER GARDEN SOUTH - EAST)	10	22-Sep-17	05-Oct-17	0	_				■ PLANTING (GREY WA
WP-136500	AGGREGATE MULCH (GREY WATER GARDEN SOUTH - EAST)	10	06-Oct-17	20-Oct-17	0	_				■ AGGREGATE MULC
BOTANIC G	BARDENS	115	27-Apr-17	13-Oct-17	5					
WP-134200	FILTER FABRIC (BOTANIC GARDENS - EAST)	15	27-Apr-17	17-May-17	5					■ FILTER FABRIC (BOTANIC GAR
■ WP-134300	SUB DRAINAGE (BOTANIC GARDENS - EAST)	15	18-May-17	09-Jun-17	5					■ SUB DRAINAGE (BOTANIC GA
WP-134400	SAND DRAINAGE LAYER (BOTANIC GARDENS - EAST)	15	12-Jun-17	30-Jun-17	5					■ SAND DRAINAGE LAYER (B
WP-134500	PLANTING BED SOIL (BOTANIC GARDENS - EAST)	15	05-Jul-17	25-Jul-17	5					■ PLANTING BED SOIL (BOT
WP-134600	IRRIGATION (BOTANIC GARDENS - EAST)	15	26-Jul-17	15-Aug-17	5					■ IRRIGATION (BOTANIC G
■ WP-134700	ELECTRICAL (BOTANIC GARDENS - EAST)	15	16-Aug-17	07-Sep-17	5					■ ELECTRICAL (BOTANIC
WP-134800	PLANTING (BOTANIC GARDENS - EAST)	15	08-Sep-17	28-Sep-17	5					■ PLANTING (BOTANIC
WP-134900	AGGREGATE MULCH (BOTANIC GARDENS - EAST)	10	29-Sep-17	13-Oct-17	5					■ AG¢REGATE MULCI
H EAST BAME	BOO GROVE	80	01-Feb-17	24-May-17	20					
■ WP-132600	FILTER FABRIC (EAST BAMBOO GROVE - EAST)	10	01-Feb-17	14-Feb-17	20					■ FILTER FABRIC (EAST BAMBOO GRO
■ WP-132700	SUB DRAINAGE (EAST BAMBOO GROVE - EAST)	10	15-Feb-17	01-Mar-17	20	+				SUB DRAINAGE (EAST BAMBOO GRO
WP-132800	SAND DRAINAGE LAYER (EAST BAMBOO GROVE - EAST)	10	02-Mar-17	15-Mar-17	20					SAND DRAINAGE LAYER (EAST BAN
WP-132900	PLANTING BED SOIL (EAST BAMBOO GROVE - EAST)		16-Mar-17	29-Mar-17	20					■ PLANTING BED SOIL (EAST BAMBO
WP-133000	IRRIGATION (EAST BAMBOO GROVE - EAST)	10	30-Mar-17	12-Apr-17	20					■ IRRIGATION (EAST BAMBOO GRO
WP-133100	ELECTRICAL (EAST BAMBOO GROVE - EAST)		13-Apr-17	26-Apr-17	20					■ ELECTRICAL (EAST BAMBOO GR
■ WP-133200	PLANTING (EAST BAMBOO GROVE - EAST)		27-Apr-17	10-May-17	20	+	+			■ PLANTING (EAST BAMBOO GRO
■ WP-133300	AGGREGATE MULCH (EAST BAMBOO GROVE - EAST)		11-May-17		20	-				■ AGGREGATE MULCH (EAST B/
EAST EART	,		25-May-17	-	0					
WP-133400	FILTER FABRIC (EAST EARTH MOUND - EAST)		25-May-17		20	4				■ FILTER FABRIC (EAST EARTH
WP-133500	SUB DRAINAGE (EAST EARTH MOUND - EAST)		12-Jun-17	23-Jun-17	20	- 1				SUB DRAINAGE (EAST EART
WP-133600	SAND DRAINAGE LAYER (EAST EARTH MOUND - EAST)			11-Jul-17		+	+			SAND DRAINAGE (EAST EART
	·		26-Jun-17		20	-				
WP-133700	PLANTING BED SOIL (EAST EARTH MOUND - EAST)		12-Jul-17	25-Jul-17	20	_				PLANTING BED SOIL (EAST
■ WP-133800	IRRIGATION (EAST EARTH MOUND - EAST)		26-Jul-17	08-Aug-17	20					■ IRRIGATION (EAST EAR

TRANSBAY TRANSIT CENTER

EXHIBIT I

						JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF	2013 2014 2015 2016 2017 2018 2NDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASON
■ WP-133900	ELECTRICAL (EAST EARTH MOUND - EAST)	10	09-Aug-17	22-Aug-17	20	■ ELECTRICAL (EAST EARTH MOL
■ WP-134000	PLANTING (EAST EARTH MOUND - EAST)	10	23-Aug-17	07-Sep-17	20	■ PLANTING (EAST EARTH MOUN
WP-134100	AGGREGATE MULCH (EAST EARTH MOUND - EAST)		29-Sep-17	13-Oct-17	5	■ AGGREGATE MULCH (EAST
■ WP-141900	ROOFTOP PARK COMPLETE		23-Oct-17	23-Oct-17	0	I ROOFTOP PARK COMPLET
BUILDING SYS	STEMS - MEPS/BMS/FA		04-Aug-14	24-Feb-17	149	
BS-140400	AIR (IDEC) HANDLER UNITS		04-Aug-14	15-Oct-14	698	AIR (IDEC) HANDLER UNITS
BS-120100	SET FIRE PUMP EQUIPMENT (TRAIN PLATFORM ZONE 1)		25-Sep-14	08-Oct-14	502	SET FIRE PUMP EQUIPMENT (TRAIN PLATFORM ZONE 1)
BS-136000	SET EJECTION SUMP PITS (TRAIN PLATFORM ZONE 1)		25-Sep-14 25-Sep-14	08-Oct-14	542	
	,					SET EJECTION SUMP PITS (TRAIN PLATFORM ZONE 1)
BS-133000	SET WATER PUMPS (TRAIN PLATFORM ZONE 1)		25-Sep-14	08-Oct-14	502	SET WATER PUMPS (TRAIN PLATFORM ZONE 1)
BS-135000	SET DOMESTIC WATER PUMPS (TRAIN PLATFORM ZONE 1)		25-Sep-14	08-Oct-14	502	SET DOMESTIC WATER PUMPS (TRAIN PLATFORM ZONE 1)
BS-135100	INSTALL COOLING TOWER (ZONE 1 LC)		24-Apr-15	22-Jun-15	360	INSTALL COOLING TOWER (ZONE 1 LC)
BS-100100	SWITCHGEAR (ZONES 1- RM #B1222)		25-Jun-15	23-Jul-15	253	SWITCHGEAR (ZONES 1- RM #B1222)
BS-132100	GRAY WATER TREATMENT PLANT EQUIPMENT		25-Jun-15	20-Aug-15	523	GRAY WATER TREATMENT PLANT EQUIPMENT
■ BS-102200	BACK-UP GENERATORS (ZONE 2 CENTRAL GEN GRND LVL)		01-Jul-15	05-Aug-15	439	BACK-UP GENERATORS (ZONE 2 CENTRAL GEN GRND LVL)
BS-102100	BACK-UP GENERATORS (ZONE 1 - WEST GEN LVL 2)	25	15-Jul-15	18-Aug-15	430	BACK-UP GENERATORS (ZONE 1 - WEST GEN LVL 2)
■ BS-100000	SWITCHGEAR (ZONES 2- RM #B1323)		24-Jul-15	13-Aug-15	368	■ SWITCHGEAR (ZONES 2- RM #B1323)
■ BS-100200	SWITCHGEAR (ZONES 3 - RM #B1537)	15	22-Oct-15	11-Nov-15	322	SWITCHGEAR (ZONES 3 - RM #B1537)
■ BS-102120	FUEL OIL SYSTEM TANKS (ZONE 1)	15	24-Mar-16	13-Apr-16	269	■ FUEL OIL SYSTEM TANKS (ZONE 1)
■ BS-110000	TRANSFORMER VAULTS ROUGH-IN (CONCURSE LEVEL ZONE 1 - RM #B1220)	20	24-Mar-16	20-Apr-16	169	■ TRANSFORMER VAULTS ROUGH-IN (CONCURSE LEVEL ZONE 1 - F
■ BS-102140	FUEL OIL PUMPS & PIPING (ZONE 1)	30	14-Apr-16	25-May-16	269	FUEL OIL PUMPS & PIPING (ZONE 1)
■ BS-110050	SET TRANSFORMERS (ZONES 1)	5	21-Apr-16	27-Apr-16	169	■ SET TRANSFORMERS (ZONES 1)
BS-110150	SET TRANSFORMERS (ZONES 2)	5	28-Apr-16	04-May-16	169	I SET TRANSFORMERS (ZONES 2)
BS-110200	TRANSFORMER VAULTS ROUGH-IN (CONCOURSE LEVEL ZONE 2 - RM #B1322)	20	05-May-16	03-Jun-16	149	■ TRANSFORMER VAULTS ROUGH-IN (CONCOURSE LEVEL ZONE
■ BS-102220	FUEL OIL SYSTEM TANKS (ZONE 3)	15	20-Jun-16	11-Jul-16	209	■ FUEL OIL \$YSTEM TANKS (ZONE 3)
■ BS-110010	TRANSFORMER VAULT ROUGH-IN (CONCOURSE LEVEL ZONE 3 - #B1536)	20	20-Jun-16	18-Jul-16	119	■ TRANSFORMER VAULT ROUGH-IN (CONCOURSE LEVEL ZOI
BS-102240	FUEL OIL PUMPS & PIPING (ZONE 3)	30	12-Jul-16	22-Aug-16	209	FUEL OIL PUMPS & PIPING (ZONE 3)
BS-110250	SET TRANSFORMERS (ZONES 3)	5	19-Jul-16	25-Jul-16	119	■ SET TRANSFORMERS (ZONES 3)
■ BS-140200	SUPPLY/EXHAUST FANS - WEST	50	26-Jul-16	05-Oct-16	209	SUPPLY/EXHAUST FANS - WEST
BS-140500	BUS DECK CIRCULATION FANS (BAF'S)	50	13-Dec-16	24-Feb-17	114	BUS DECK CIRCULATION FANS (BAF'S)
BS-102340	PERM POWER ONLINE (GREEN TAG)	0		22-Dec-16	16	PERM POWER ONLINE (GREEN TAG)
BS-102335	BUILDING WATERTIGHT	0		22-Dec-16	16	♦ BUILDING WATERTIGHT
	ING & CLOSEOUT	-	22-Apr-16	21-Jan-18	0	
CX-103300	RAMP GEOMETRY		22-Apr-16	05-Jul-16	323	RAMP GEOMETRY
CX-100100	SWITCHGEAR STARTUP AND COMMISION (ZONE 1)		23-Dec-16	17-Jan-17	16	SWITCHGEAR STARTUP AND COMMISION (ZON
	· · ·		-		-	
CX-100200	SWITCHGEAR STARTUP AND COMMISSION (ZONE 2)		18-Jan-17	07-Feb-17	16	SWITCHGEAR STARTUP AND COMMISSION (Z
CX-101800	SKYLIGHTS/CURTAIN WALL COMMISSIONING		25-Jan-17	14-Feb-17	171	SKYLIGHTS/CURTAIN WALL COMMISSIONING
CX-100300	SWITCHGEAR STARTUP AND COMMISSION (ZONE 3)		08-Feb-17	01-Mar-17	16	SWITCHGEAR STARTUP AND COMMISSION
CX-100900	WASTE WATER TREATMENT PLANT STARTUP AND COMMISSIONING		02-Mar-17	22-Mar-17	146	WASTE WATER TREATMENT PLANT START
CX-101900	DOMESTIC WATER EQUIPMENT STARTUP AND COMMISSIONING		02-Mar-17	22-Mar-17	131	DOMESTIC WATER EQUIPMENT STARTUP
CX-102000	SIGNAGE SYSTEMS AND GRAPHICS COMMISSIONING		02-Mar-17	22-Mar-17	146	SIGNAGE SYSTEMS AND GRAPHICS COMM
CX-102100	LOADING DOCK EQUIPMENT AND ROLLUP DOORS COMMISSIONING		02-Mar-17	22-Mar-17	146	LOADING DOCK EQUIPMENT AND ROLLUP
CX-102300	FUEL OIL EQUIPMENT COMMISSSIONING		02-Mar-17	29-Mar-17	81	■ FUEL OIL EQUIPMENT COMMISSSIONING
CX-102800	SMOKE EVACUATION SYSTEM	25	02-Mar-17	05-Apr-17	136	SMOKE EVACUATION SYSTEM
CX-103200	A/V SYSTEMS	70	02-Mar-17	09-Jun-17	91	A/V SYSTEMS
CX-100600	BMS PROGRAMMING AND COMMISSIONING	80	02-Mar-17	23-Jun-17	16	BMS PROGRAMMING AND COMMISS
CX-100700	FIRE ALARM PROGRAMMING AND COMMISSIONING	80	23-Mar-17	18-Jul-17	36	FIRE ALARM PROGRAMMING AND
CX-100400	BACKUP GENERATOR STARTUP AND COMMISSION (ZONE 1)	15	30-Mar-17	19-Apr-17	81	■ BACKUP GENERATOR STARTUP AND CO
CX-100500	BACKUP GENERATOR STARTUP AND COMMISSION (ZONE 2)	15	30-Mar-17	19-Apr-17	81	■ BACKUP GENERATOR STARTUP AND CO
CX-100800	FIRE PUMPS AND EQUIPMENT STARTUP AND COMMISSIONING	15	20-Apr-17	10-May-17	81	☐ FIRE PUMPS AND EQUIPMENT STARTU
CX-102200	LIGHTING CONTROLS PROGRAMMING AND COMMISSIONING	30	05-Jun-17	18-Jul-17	66	LIGHTING CONTROLS PROGRAMM
CX-101600	GEOTHERMAL STARTUP AND COMMISSIONING	25	12-Jun-17	18-Jul-17	16	■ GEOTHER MAL STARTUP AND COM
CX-101700	COOLING TOWERS STARTUP AND COMMISSIONING	25	12-Jun-17	18-Jul-17	16	COOLING TOWERS STARTUP AND
CX-101300	EMERGENCY LIGHTING AND EGRESS SIGNAGE COMMISSIONING		26-Jun-17	18-Jul-17	36	■ EMERGENCY LIGHTING AND EGRI
CX-101500	WATER FEATURES STARTUP AND COMMISSIONING		26-Jun-17	18-Jul-17	66	■ WATER FEATURES STARTUP AND
C/X 101000	Z Zonzo otranto. And odminocionaro	13	_0 0dii 17	10 001 17		= WITERT LATORES STARTS! AND

TRANSBAY TRANSIT CENTER

EXHIBIT I

WERLOR	
BUILDERS	OBAYASHI
JOINT VE	NTURE

tivity ID	Activity Name	OD	Start	Finish	TF	2013 2014 2015 2016 2017 2018
,	,		Ciar			ZOTO ZOTO ZOTO ZOTO ZOTO ZOTO ZOTO ZOTO
CX-102900	UNINTERRUPTED POWER SUPPLY SYSTEM	15	26-Jun-17	18-Jul-17	66	■ UNINTERRUPTED POWER SUP
CX-103100	CCTV SYSTEMS	35	26-Jun-17	15-Aug-17	104	□ CCTV SYSTEMS
CX-102500	FIBER OPTIC BACKBONE CABLING SYSTEM	40	26-Jun-17	22-Aug-17	99	FIBER OPTIC BACKBONE CA
CX-102600	COPPER BACKBONE CABLING SYSTEM	40	26-Jun-17		99	COPPER BACKBONE CABLIN
CX-103000	SECURITY/ACCESS SYSTEM	45	26-Jun-17		36	SECURITY/ACCESS SYSTEM
CX-103400	TRAFFIC SIGNALING	50	26-Jun-17		31	TRAFFIIC SIGNALING
CX-102700	IT/DATA (SECONDARY CABLING) SYSTEM	70			69	IT/DATA (SECONDARY CA
CX-101000	HVAC STARTUP AND COMMISSIONING	20		15-Aug-17	16	■ HVAC STARTUP AND COMMI
CX-101400	IRRIGATION STARTUP AND COMMISSIONING	15			36	□ IRRIGATION STARTUP AND
CX-103500	30 DAY ADVANCED COMMISSIONING	30	16-Aug-17		16	30 DAY ADVANCED COMM
SC-100000	SUBSTANTIAL COMPLETION (WITHOUT WEATHER DELAY)	0		23-Oct-17*	0	◆ SUBSTANTIAL COMPLET
SC-100200	TEMPORARY CERTIFICATE OF OCCUPANCY	0		23-Oct-17	0	◆ TEMPORARY CERTIFICA
SC-100100	COMPLETION OF ALL FIELD ACTIVITIES AND CLOSEOUT DOCUMENTS	90	24-Oct-17		0	COMPLETION OF
SC-100101	FINAL COMPLETION	0	24 000 17	21-Jan-18	0	◆ FINAL COMPLETIC
		-	05-Dec-13		313	THE SOME LETTE
TTC BUS RAME						
35% BUS RAM		650			313	
HARRISON S		184	23-Dec-13		707	
	BRIDGE SUBSTRUCTURE		23-Dec-13		707	
■ BR-155000	CLEARING AND SITE PREPARATION - HARRISON BRIDGE SUBSTRUCTURE	5	23-Dec-13	30-Dec-13	707	CLEARING AND SITE PREPARATION - HARRISON BRIDGE SUBSTRUCTURE
■ BR-167300	REMOVAL OF EXISTING FOUNDATION AND PILES	20	31-Dec-13	3 29-Jan-14	707	REMOVAL OF EXISTING FOUNDATION AND PILES
■ BR-155100	EARTHWORK AND EXCAVATION SUPPORT SYSTEM ABUTMENT 1 AND 2	15	30-Jan-14	20-Feb-14	707	■ EARTHWORK AND EXCAVATION SUPPORT SYSTEM ABUTMENT 1 AND 2
■ BR-155200	PILINGS ABUTMENT 1 AND 2	20	21-Feb-14	20-Mar-14	707	☐ PILINGS ABUTMENT 1 AND 2
■ BR-155300	ABUTMENT 1 FOOTING BRIDGE EAST	5	21-Mar-14	27-Mar-14	707	ABUTMENT 1 FOOTING BRIDGE EAST
■ BR-155400	ABUTMENT 1 FOOTING BRIDGE WEST	5	28-Mar-14	03-Apr-14	707	ABUTMENT 1 FOOTING BRIDGE WEST
■ BR-155500	ABUTMENT 2 FOOTING BRIDGE EAST	5	04-Apr-14	10-Apr-14	707	■ ABUTMENT 2 FOOTING BRIDGE EAST
■ BR-155600	ABUTMENT 2 FOOTING BRIDGE WEST	5	11-Apr-14	17-Apr-14	707	ABUTMENT 2 FOOTING BRIDGE WEST
■ BR-155700	ABUTMENT 1 BRIDGE EAST	15	18-Apr-14	08-May-14	707	■ ABUTMENT 1 BRIDGE EAST
■ BR-155800	ABUTMENT 1 BRIDGE WEST	15	09-May-14	4 02-Jun-14	707	■ ABUTMENT 1 BRIDGE WEST
■ BR-155900	ABUTMENT 2 BRIDGE EAST	15	03-Jun-14	23-Jun-14	707	■ ABUTMENT 2 BRIDGE EAST
■ BR-156000	ABUTMENT 2 BRIDGE WEST	15	24-Jun-14	15-Jul-14	707	■ ABUTMENT 2 BRIDGE WEST
HARRISON I	BRIDGE SUPERSTUCTURE	184	23-Dec-13	3 17-Sep-14	707	
BR-156100	PC / PS BATHTUB GIRDER FABRICATION AT CASTING YARD 4 EA	40	23-Dec-13	3 20-Feb-14	803	PC / PS BATHTUB GIRDER FABRICATION AT CASTING YARD 4 EA
■ BR-156200	PC / PS BATHTUB GIRDER TRANSPORTATION TO SITE 4 EA	4	21-Feb-14		803	PC / PS BATHTUB GIRDER TRANSPORTATION TO SITE 4 EA
■ BR-156300	PC / PS BATHTUB GIRDER ERECTION 4 EA	4	16-Jul-14	21-Jul-14	707	■ PC / PS BATHTUB GIRDER ERECTION 4 EA
■ BR-167400	DECK CONSTRUCTION HARRISON EAST	20	22-Jul-14	18-Aug-14	707	DECK CONSTRUCTION HARRISON EAST
BR-167500	DECK CONSTRUCTION HARRISON WEST			17-Sep-14	707	■ DECK CONSTRUCTION HARRISON WEST
			23-Dec-13		721	
RETAINING W BR-156400	CLEARING AND SITE PREPARATION - RETAINING WALL				721	CLEARING AND SITE PREPARATION - RETAINING WALL
			23-Dec-13			
BR-156500	EARTHWORK AND EXCAVATION SUPPORT SYSTEM MSE WALL EAST LOWER SECTION		31-Dec-13		721	EARTHWORK AND EXCAVATION SUPPORT SYSTEM MSE WALL EAST LOWER SECTION
BR-156600	MSE WALL EAST LOWER SECTION	20	23-Jan-14		721	MSE WALL EAST LOWER SECTION
BR-156700	MSE WALL WEST LOWER SECTION	20	21-Feb-14		721	MSE WALL WEST LOWER SECTION
BR-156800	INSTALL WALL TIES AND GRANULAR FILL - STAGE 1	5	21-Mar-14		721	I INSTALL WALL TIES AND GRANULAR FILL - STAGE 1
BR-156900	MSE WALL EAST MID SECTION	20			721	MSE WALL EAST MID SECTION
BR-157000	MSE WALL WEST MID SECTION		25-Apr-14	•	721	MSE WALL WEST MID SECTION
BR-157100	INSTALL WALL TIES AND GRANULAR FILL - STAGE 2		27-May-14		721	I INSTALL WALL TIES AND GRANULAR FILL - STAGE 2
■ BR-157200	MSE WALL EAST UPPER SECTION		03-Jun-14		721	MSE WALL EAST UPPER SECTION
■ BR-157300	MSE WALL WEST UPPER SECTION	20		29-Jul-14	721	MSE WALL WEST UPPER SECTION
■ BR-157400	INSTALL WALL TIES AND GRANULAR FILL - STAGE 3	5	30-Jul-14	05-Aug-14	721	■ INSTALL WALL TIES AND GRANULAR FILL - STAGE 3
■ BR-157500	ROADWAY ON RETAINING STRUCTURE	15	06-Aug-14	26-Aug-14	721	■ ROADWAY ON RETAINING STRUCTURE
		552	05-Dec-13	3 29-Feb-16	401	
VIADUCT		332				
VIADUCT VIADUCT SU	UBSTRUCTURE		23-Dec-13	11-Mar-15	576	
VIADUCT SU	UBSTRUCTURE CLEARING AND SITE PREPARATION - VIADUCT SUBSTRUCTURE	300			576 401	CLEARING AND SITE PREPARATION - VIADUCT SUBSTRUCTURE

TRANSBAY TRANSIT CENTER

EXHIBIT I

			1607.1	CONCEP	ЗСПІ	JOINT VENTURE
Activity ID	Activity Name	OD	Start	Finish	TF	F 2013 2014 2015 2016 2017 2018
						OND JEMAMJJASOND JEMAMJJASOND JEMAMJJASOND JEMAMJJASOND JEMAMJJASOND JEMAMJJASOND JEMAMJJASO
■ BR-157800	PILINGS ABUTMENT 1 THROUGH BENT 8	80	11-Apr-14	05-Aug-14	401	
■ BR-157900	ABUTMENT 1 FOOTING		06-Aug-14	12-Aug-14	401	
■ BR-158000	ABUTMENT 1		13-Aug-14	11-Sep-14	401	
BR-158100	BENT 2 FOOTING		12-Sep-14	25-Sep-14	401	
			· ·	· ·		
BR-158200	BENT 3 FOOTING		26-Sep-14	09-Oct-14	401	
■ BR-159100	BENT 2 PIER		26-Sep-14	24-Oct-14	406	
■ BR-158300	BENT 4 FOOTING		10-Oct-14	24-Oct-14	401	
■ BR-159200	BENT 3 PIER		10-Oct-14	07-Nov-14	431	
■ BR-158400	BENT C1 FOOTING		27-Oct-14	07-Nov-14	401	
■ BR-159300	BENT 4 PIER	20	27-Oct-14	21-Nov-14	421	21 BENT 4 PIER
■ BR-158500	BENT C2 FOOTING	10	10-Nov-14	21-Nov-14	401	D1 BENT C2 FOOTING
■ BR-159400	BENT C1 PIER	20	10-Nov-14	09-Dec-14	411	11 BENT C1 PIER
■ BR-158600	BENT C3 FOOTING	10	24-Nov-14	09-Dec-14	433	BENT C3 FOOTING
■ BR-159500	BENT C2 PIER	20	24-Nov-14	23-Dec-14	401	D1 BENT C2 PIER
■ BR-158700	BENT 5 FOOTING	10	10-Dec-14	23-Dec-14	433	BENT 5 FOOTING
■ BR-159600	BENT C3 PIER	20	10-Dec-14	12-Jan-15	443	43 BENT C3 PIER
■ BR-158800	BENT 6 FOOTING		24-Dec-14	12-Jan-15	524	BENT 6 FOOTING
■ BR-159700	BENT 5 PIER		24-Dec-14	27-Jan-15	433	
BR-158900	BENT 7 FOOTING		13-Jan-15	27-Jan-15	546	
BR-159800	BENT 6 PIER		13-Jan-15	10-Feb-15	524	
BR-159000	BENT 8 FOOTING		28-Jan-15	10-Feb-15	576	
BR-159900	BENT 7 PIER		28-Jan-15	25-Feb-15	546	
	BENT 8 PIER			11-Mar-15	576	
BR-160000			11-Feb-15			
	JPERSTUCTURE		05-Dec-13	29-Feb-16	401	
CIP / PS CON	ICRETE BOX GIRDER SPAN LENGTH 110' ABUTMENT 1 TO OVER BENT 2		27-Oct-14	03-Feb-15	616	
■ BR-160200	ERECT FALSEWORK - ABUTMENT 1 TO BENT 2	15	27-Oct-14	14-Nov-14	406	
■ BR-160300	PRIMARY DECK / CELL WALLS / ROADWAY DECK - ABUTMENT 1 TO BENT 2	40	17-Nov-14	20-Jan-15	406	PRIMARY DECK / CELL WALLS / ROADWAY DECK - ABUTMENT 1 TO BENT 2
■ BR-167600	DISMANTLE FALSEWORK - ABUTMENT 1 TO BENT 2	10	21-Jan-15	03-Feb-15	616	□ DISMANTLE FALSEWORK - ABUTMENT 1 TO BENT 2
PC / PS CON	CRETE I-GIRDER SPAN LENGTH 60' BETWEEN BENT 2 AND BENT 3	338	05-Dec-13	16-Apr-15	565	35
■ BR-160500	PC / PS I-GIRDER FABRICATION AT CASTING YARD 4 EA	30	05-Dec-13	17-Jan-14	846	46 PC / PS I-GIRDER FABRICATION AT CASTING YARD 4 EA
■ BR-160600	PC / PS I-GIRDER TRANSPORTATION TO SITE 4 EA	1	21-Jan-14	21-Jan-14	866	66 I PC / PS I-GIRDER TRANSPORTATION TO SITE 4 EA
■ BR-160800	PRECAST PANEL FABRICATION AT CASTING YARD 20 EA	20	21-Jan-14	18-Feb-14	846	PRECAST PANEL FABRICATION AT CASTING YARD 20 EA
■ BR-160900	PRECAST PANEL TRANSPORTATION TO SITE 20 EA	2	19-Feb-14	20-Feb-14	846	1 PRECAST PANEL TRANSPORTATION TO SITE 20 EA
■ BR-160700	PC / PS I-GIRDER ERECTION 4 EA	1	09-Apr-15	09-Apr-15	565	65 I PC / PS I-GIRDER ERECTION 4 EA
■ BR-161000	PRECAST PANEL ERECTION 20 EA	5	10-Apr-15	16-Apr-15	565	65 PRECAST PANEL ERECTION 20 EA
	CRETE BOX GIRDER SPAN LENGTH 150' OVER BENT 3 TO BENT 4		· · · ·	24-Apr-15	571	
	ERECT FALSEWORK - BENT 3 TO BENT 4		24-Dec-14	· ·	401	
	PRIMARY DECK / CELL WALLS / ROADWAY DECK - BENT 3 TO BENT 4		28-Jan-15	08-Apr-15	401	
	DISMANTLE FALSEWORK - BENT 3 TO BENT 4			24-Apr-15	571	
	ICRETE BOX GIRDER SPAN LENGTH 120' FROM BENT 4 TO BENT 5		· '	26-Jun-15	528	
	ERECT FALSEWORK - BENT 4 TO BENT 5		28-Jan-15	23-Feb-15	433	
	PRIMARY DECK / CELL WALLS / ROADWAY DECK - BENT 4 TO BENT 5		09-Apr-15	12-Jun-15	401	
	DISMANTLE FALSEWORK - BENT 4 TO BENT 5		15-Jun-15	26-Jun-15	528	
<u> </u>	ICRETE BOX GIRDER SPAN LENGTH VARIES RAMP FROM BENT C1 THROUGH BENT C3			11-Sep-15	488	
	ERECT FALSEWORK - BENT C1 TO BENT C3		24-Feb-15	23-Mar-15	458	
	PRIMARY DECK / CELL WALLS / ROADWAY DECK - BENT C1 TO BENT C3			24-Aug-15	401	
	DISMANTLE FALSEWORK - BENT C1 TO BENT C3	12	25-Aug-15	11-Sep-15	488	B8 DISMANTLE FALSEWORK - BENT C1 TO BENT C3
GIP / PS CON	CRETE BOX GIRDER SPAN LENGTH 66' FROM BENT 5 TO BENT 6	148	24-Mar-15	23-Oct-15	465	35
■ BR-162100	ERECT FALSEWORK - BENT 5 TO BENT 6	12	24-Mar-15	08-Apr-15	496	
■ BR-162200	PRIMARY DECK / CELL WALLS / ROADWAY DECK - BENT 5 TO BENT 6	35	25-Aug-15	15-Oct-15	401	01 PRIMARY DECK / CELL WALL\$ / ROADWAY DECK - BENT 5 TO BENT 6
■ BR-168000	DISMANTLE FALSEWORK - BENT 5 TO BENT 6	6	16-Oct-15	23-Oct-15	465	65 I DISMANTLE FALSEWORK - BENT 5 TO BENT 6
CIP / PS CON	ICRETE BOX GIRDER SPAN LENGTH 100' FROM BENT 6 TO BENT 7	180	09-Apr-15	30-Dec-15	431	31
	ERECT FALSEWORK - BENT 6 TO BENT 7	15	09-Apr-15	29-Apr-15	516	16 ■ ERECT FALSEWORK - BENT 6 TO BENT 7
	PRIMARY DECK / CELL WALLS / ROADWAY DECK - BENT 6 TO BENT 7		-	14-Dec-15	401	

TRANSBAY TRANSIT CENTER

EXHIBIT I

					- TOLI	1 SCIILD			JOINT VE	ENTURE
Activity	/ ID	Activity Name	OD	Start	Finish	TF		2013 2014 2015 2016	2017	2018 9
							JND	DJFMAMJJASNADJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMA		FMAMJJASONDJ
		DISMANTLE FALSEWORK - BENT 6 TO BENT 7			30-Dec-15	431		■ DISMANTLE FALSEWORK - BENT	IT 6 TO BENT 7	
ш		CRETE BOX GIRDER SPAN LENGTH 100' FROM BENT 7 TO BENT 8		30-Apr-15	29-Feb-16	401	-			
Ш		ERECT FALSEWORK - BENT 7 TO BENT 8		30-Apr-15	20-May-15	541	-	■ ERECT FALSEWORK - BENT 7 TO BENT 8		
ш	BR-162800	PRIMARY DECK / CELL WALLS / ROADWAY DECK - BENT 7 TO BENT 8	40	15-Dec-15	12-Feb-16	401	-	PRIMARY DECK / CELL WALLS		- BENT 7 TO BENT 8
ш		DISMANTLE FALSEWORK - BENT 7 TO BENT 8		16-Feb-16	29-Feb-16	401		■ DISMANTLE FALSEWORK - E	BENT 7 TO BENT 8	
ш	- CABLE STAY	ED BRIDGE	578	23-Dec-13	21-Apr-16	313	Щ			
Ш	CABLE STA	YED BRIDGE SUBSTRUCTURE	140	23-Dec-13	15-Jul-14	313				
ш	■ BR-162900	EARTHWORK AND EXCAVATION SUPPORT SYSTEM PYLON 9	15	23-Dec-13	14-Jan-14	368		EARTHWORK AND EXCAVATION SUPPORT SYSTEM PYLON 9		
ш	■ BR-163000	PILINGS PYLON 9	10	04-Apr-14	17-Apr-14	313		■ PILINGS PYLON 9		
Ш	■ BR-163100	PYLON 9 FOOTING	15	18-Apr-14	08-May-14	313		■ PYLON 9 FOOTING		
Ш	■ BR-163200	PYLON 9 FOOTING TO PIER TABLE	45	09-May-14	15-Jul-14	313		PYLON 9 FOOTING TO PIER TABLE		
ш	CABLE STA	YED BRIDGE SUPERSTUCTURE	448	01-Jul-14	21-Apr-16	313				
Ш	BR-166100	ORTHOTROPIC STEEL DECK SECTION FABRICATION AT SHOP 5 EA	80	01-Jul-14	24-Oct-14	662		ORTHOTROPIC STEEL DECK SECTION FABRICATION AT SHOP	P 5 EA	
ш	■ BR-163400	PYLON 9 PIER TABLE	40	06-Aug-14	02-Oct-14	313		PYLON 9 PIER TABLE		
	■ BR-163500	PYLON 9 FROM PIER TABLE TO TOP OF PYLON INCLUDING STAY CABLE ANCHORAGES AND MULTITUBE SA	30	03-Oct-14	14-Nov-14	313		PYLON 9 FROM PIER TABLE TO TOP OF PYLON INCLUDING S'	STAY CABLE ANCHO	RAGES AND MULTITUBE S
ш	■ BR-166200	ORTHOTROPIC STEEL DECK SECTION TRANSPORTATION TO SITE 5 EA	2	27-Oct-14	28-Oct-14	662		I ORTHOTROPIC STEEL DECK SECTION TRANSPORTATION TO S	SITE 5 EA	
	■ BR-163700	CIP / PS CONC. SEG. NO.1 NORTH (MONOLITHICALLY BOTH ROAD DECKS & LINK BEAM) & STAY CABLE ANC	20	17-Nov-14	16-Dec-14	313		CIP / PS CONC. SEG. NO.1 NORTH (MONOLITHICALLY BOTH	H ROAD DECKS & LIN	NK BEAM) & STAY CABLE
	■ BR-163800	CIP / PS CONC. SEG. NO.1 SOUTH (MONOLITHICALLY BOTH ROAD DECKS & LINK BEAM) & STAY CABLE ANC	20	17-Dec-14	20-Jan-15	313		CIP / PS CONC. SEG. NO.1 SOUTH (MONOLITHICALLY BO	OTH ROAD DECKS &	LINK BEAM) & STAY CABL
	■ BR-163900	ERECT CABLE STAY NO.1 NORTH AND SOUTH	2	21-Jan-15	22-Jan-15	313		■ ERECT CABLE STAY NO.1 NORTH AND SOUTH		
ш	■ BR-164000	CIP / PS CONC. SEG. NO.2 NORTH (MONOLITHICALLY BOTH ROAD DECKS & LINK BEAM) & STAY CABLE ANC	20	23-Jan-15	20-Feb-15	313		☐ CIP / PS CONC. SEG NO.2 NORTH (MONOLITHICALLY E	BOTH ROAD DECKS	& LINK BEAM) & STAY CA
ш	■ BR-164100	CIP / PS CONC. SEG. NO.2 SOUTH (MONOLITHICALLY BOTH ROAD DECKS & LINK BEAM) & STAY CABLE ANC	20	23-Feb-15	20-Mar-15	313		☐ CIP / PS CONC. SEG. NO.2 SOUTH (MONOLITHICALLY	LY BOTH ROAD DECK	S & LINK BEAM) & STAY
	■ BR-164200	ERECT CABLE STAY NO.2 NORTH AND SOUTH	2	23-Mar-15	24-Mar-15	313		I ERECT CABLE STAY NO.2 NORTH AND SOUTH		
	■ BR-164300	CIP / PS CONC. SEG. NO.3 NORTH (MONOLITHICALLY BOTH ROAD DECKS & LINK BEAM) & STAY CABLE ANC	20	25-Mar-15	21-Apr-15	313		☐ CIP / PS CONC. \$EG. NO.3 NORTH (MONOLITHICAL	ALLY BOTH ROAD DE	CKS & LINK BEAM) & STA
	■ BR-164400	CIP / PS CONC. SEG. NO.3 SOUTH (MONOLITHICALLY BOTH ROAD DECKS & LINK BEAM) & STAY CABLE ANC	20	22-Apr-15	19-May-15	313		☐ CIP / PS CONC. SEG. NO.3 SOUTH (MONOLITHIC.	CALLY BOTH ROAD D	ECKS & LINK BEAM) & ST
	■ BR-164500	ERECT CABLE STAY NO.3 NORTH AND SOUTH	2	20-May-15	21-May-15	313		I ERECT CABLE STAY NO.3 NORTH AND SOUTH		
	■ BR-164600	CIP / PS CONC. SEG. NO.4 NORTH (MONOLITHICALLY BOTH ROAD DECKS & LINK BEAM) & STAY CABLE ANC	20	26-May-15	22-Jun-15	313		☐ CIP / PS CONC. SEG. NO.4 NORTH (MONOLITH	HICALLY BOTH ROAD	DECKS & LINK BEAM) &
	■ BR-164700	CIP / PS CONC. SEG. NO.4 SOUTH (MONOLITHICALLY BOTH ROAD DECKS & LINK BEAM) & STAY CABLE ANC	20	23-Jun-15	21-Jul-15	313		☐ CIP / PS CONC. SEG. NO.4 SOUTH (MONOLIT	ITHICALLY BOTH ROA	AD DECKS & LINK BEAM)
	■ BR-164800	ERECT CABLE STAY NO.4 NORTH AND SOUTH	2	22-Jul-15	23-Jul-15	313		I ERECT CABLE STAY NO.4 NORTH AND SOU	UTH	
	■ BR-164900	CIP / PS CONC. SEG. NO.5 NORTH (MONOLITHICALLY BOTH ROAD DECKS & LINK BEAM) & STAY CABLE ANC	20	24-Jul-15	20-Aug-15	313		☐ CIP / P\$ CONC. SEG. NO.5 NORTH (MONO	OLITHICALLY BOTH R	OAD DECKS & LINK BEAN
	■ BR-165000	CIP / PS CONC. SEG. NO.5 SOUTH (MONOLITHICALLY BOTH ROAD DECKS & LINK BEAM) & STAY CABLE ANC	20	21-Aug-15	21-Sep-15	313		☐ CIP / PS CONC. SEG. NO.5 SOUTH (MON	NOLITHICALLY BOTH	I ROAD DECKS & LINK BE
	BR-165100	ERECT CABLE STAY NO.5 NORTH AND SOUTH	2	22-Sep-15	23-Sep-15	313		I ERECT CABLE STAY NO.5 NORTH AND	SOUTH	
	■ BR-165200	CIP / PS CONC. SEG. NO.6 NORTH (MONOLITHICALLY BOTH ROAD DECKS & LINK BEAM) & STAY CABLE ANC	20	24-Sep-15	22-Oct-15	313		☐ CIP / PS CONC. SEG. NO.6 NØRTH (M	MONOLITHICALLY BO	TH ROAD DECKS & LINK E
	■ BR-165300	CIP / PS CONC. SEG. NO.6 SOUTH (MONOLITHICALLY BOTH ROAD DECKS & LINK BEAM) & STAY CABLE ANC	20	23-Oct-15	19-Nov-15	313		☐ CIP / PS CONC. SEG. NO.6 SOUTH ((MONOLITHICALLY B	OTH ROAD DECKS & LINE
	■ BR-165400	ERECT CABLE STAY NO.6 NORTH AND SOUTH	2	20-Nov-15	23-Nov-15	313		I ERECT CABLE STAY NO.6 NORTH A	AND SOUTH	
ш	■ BR-165500	CIP / PS CONC. SEG. NO.7 NORTH (MONOLITHICALLY BOTH ROAD DECKS & LINK BEAM) & STAY CABLE ANC	20	24-Nov-15	23-Dec-15	313		☐ CIP / PS CONC. SEG. NO.7 NORTI	TH (MONOLITHICALL)	/ BOTH ROAD DECKS & L
ш	■ BR-165600	CIP / PS CONC. SEG. NO.7 SOUTH (MONOLITHICALLY BOTH ROAD DECKS & LINK BEAM) & STAY CABLE ANC	20	28-Dec-15	26-Jan-16	313		CIP / PS CONC. SEG. NO.7 SOU	OUTH (MONOLITHICAL	LY BOTH ROAD DECKS 8
ш	■ BR-165700	ERECT CABLE STAY NO.7 NORTH AND SOUTH	2	27-Jan-16	28-Jan-16	313		I ERECT CABLE STAY NO.7 NOR	ORTH AND SOUTH	
	■ BR-165800	CIP / PS CONC. SEG. NO.8 NORTH (MONOLITHICALLY BOTH ROAD DECKS & LINK BEAM) & STAY CABLE ANC	20	29-Jan-16	26-Feb-16	313		☐ CIP / PS CONC. SEG. NO.8 N	NORTH (MONOLITHIC	ALLY BOTH ROAD DECK
ш	■ BR-165900	CIP / PS CONC. SEG. NO.8 SOUTH (MONOLITHICALLY BOTH ROAD DECKS & LINK BEAM) & STAY CABLE ANC	20	29-Feb-16	25-Mar-16	313		☐ CIP / PS CONC. SEG. NO.8	8 SOUTH (MONOLITH	ICALLY BOTH ROAD DEC
Ш	BR-166000	ERECT CABLE STAY NO.8 NORTH AND SOUTH	2	28-Mar-16	29-Mar-16	313		I ERECT CABLE STAY NO.8	8 NORTH AND SOUTH	1
	■ BR-166300	ERECT / DISMANTLE FALSEWORK TOWERS FOR TEMPORARY SUPPORT OF THE ORTHOTROPIC STEEL DEC	15	30-Mar-16	19-Apr-16	313		■ ERECT / DISMANTLE FAL	ALSEWORK TOWERS	FOR TEMPORARY SUPPO
	■ BR-166400	ORTHOTROPIC STEEL DECK SECTION ERECTION AND CONNECTION INCLUDING 5 EA	2	20-Apr-16	21-Apr-16	313		I ORTHOTROPIC STEEL D	DECK SECTION EREC	CTION AND CONNECTION
ш	H ELECTRICAL		20	22-Apr-16	19-May-16	313				
ш	BR-166500	BRIDGE LIGHTING	10	22-Apr-16	05-May-16	313	11	■ BRIDGE LIGHTING		
	■ BR-166600	TRAFFIC SIGNAL CONTROLS	10	06-May-16	19-May-16	313	1	■ TRAFFIC SIGNAL CON	NTROLS	
	MECHANICAL		20	22-Apr-16	19-May-16	313				
	BR-166700	BRIDGE DRAINAGE	10	22-Apr-16	05-May-16	313		■ BRIDGE DRAINAGE		
	BR-166800	MISCELLANEOUS METAL		· ·	19-May-16	313		■ MISCELLANEOUS MET	TAL	
	APPURTENA			20-May-16	19-Jul-16	313				
	BR-166900	TRAFFIC BARRIER RAILS (CALIFORNIA ST-10 BRIDGE RAIL)		20-May-16	06-Jun-16	313		■ TRAFFIC BARRIER RA	RAILS (CALIFORNIA S	T-10 BRIDGE RAIL)
	BR-167000	TRAFFIC DELINEATOR		07-Jun-16	20-Jun-16	313	1	■ TRAFFIC DELINEATO	,	
	BR-167100	TRAFFIC STRIPING		21-Jun-16	05-Jul-16	313	\mathbf{H}	TRAFFIC STRIPING		
	BR-167200	TRAFFIC SIGNALS		06-Jul-16	19-Jul-16	313	1	■ TRAFFIC \$IGNALS		
	DIN-107200	TIVELIO GIGINALO	10	00-Jul-10	19-Jul-10	313	Ц	I TRAFFIC SIGNALS		



Webcor/Obayashi Joint Venture Contractor Quality Control Program for the

Transbay Transit Center Project

August 27, 2012 Rev 7.0





WEBCOR/OBAYASHI JOINT VENTURE CONTRACTORS QUALITY CONTROL PROGRAM TRANSBAY TRANSIT CENTER PROJECT

INDEX

TAB 1: QUALITY CONTROL ORGANIZATION

TAB 2: RESPONSIBILITIES & QUALIFICATIONS

TAB 3: APPOINTMENTS

TAB 4: SUBMITTAL MANAGEMENT & DOCUMENT CONTROL

TAB 5: INSPECTION AND TESTING

TAB 6: QUALITY CONTROL PROCESS

TAB 7: NON-CONFORMANCE

TAB 8: REPORTING PROCEDURES

TAB 9: DEFINABLE FEATURES OF WORK

TAB 10: TRAINING

TAB 11: DESIGN CONTROL

TAB 12: FORMS

This Webcor/Obayashi JV Contractors Quality Control Plan will be developed incrementally as the trade packages are awarded and trade subcontractors are brought on board. Each trade subcontractors plan will become part of the Webcor/Obayashi JV's overall Contractor's Quality Control Plan and will be submitted to the Transbay Joint Power Authority as they are received

1. Quality control organization	
QUALITY CONTROL OVERVIE	žW
• Definitions	
 ORGANIZATION CHART SHOW LINES OF AUTHORITY 	VING
	Exhibit .l



1. QUALITY CONTROL OVERVIEW

OVERVIEW

Project quality is the responsibility of all members of the project team and starts at the highest level of management. This Quality Management Plan details the specific processes by which the Project's quality will be managed and forms the basis upon which Webcor/Obayashi JV will ensure that all quality requirements for the Transbay Transit Center are met. The Plan integrates the quality management process into the Webcor/Obayashi JV organizational structure and construction management systems. Key elements of the plan include:

- The commitment of the Webcor/Obayashi JV Senior management to delivering a project that meets the Transbay Transit Center quality standards.
- Accepted project specific construction management policies, procedures and tools for the control of project information and the management of the construction documents, submittals and the work of the trade subcontractors.
- A Webcor/Obayashi JV project-specific quality plan that meets the TJPA and FTA quality requirements
- Trade Subcontractor, site specific, quality plans that meet TJPA and FTA quality requirements
- Consistent CQC staff oversight- the Webcor/Obayashi JV CQC Manager and the Trade Subcontractors CQC Managers will have a physical presence on site when work is in progress.

FEDERAL TRANSIT ADMINISTRATION GUIDELINES

The Webcor/Obayashi JV Contractors Quality Management Plan incorporates the fifteen elements of the Federal Transit Administrations Quality Assurance and Quality Control Guidelines as appropriate for Webcor/Obayashi's scope of work.

- 1. Management responsibility
- 2. Documented quality management system
- 3. Design control
- 4. Document control
- 5. Purchasing
- 6. Product identification and traceability
- 7. Process control

- 8. *Inspection and testing*
- 9. Inspection, measuring and test equipment
- 10. Inspection and test status
- 11. Non conformance
- 12. Corrective action
- 13. Quality records
- 14. Quality audits
- 15. Training



DEFINITIONS:

- Contractor Webcor/Obayashi Joint Venture.
- Coordination Meeting (Meeting of Mutual Understanding) A meeting held after the preconstruction conference for each Trade Work Package and before start of construction. Contractor shall meet with the TJPA Representative and TJPA QA Manager and discuss the Contractor's quality control system as it relates to the work of the trade package. Submit the CQC Plan a minimum of 15 days prior to the coordination meeting. During the meeting, a mutual understanding of the system details must be developed, including the forms for recording the CQC operations, control activities, testing, administration of the system for both onsite and offsite work, and the interrelationship of Contractor's management and control with the TJPA Representative's quality assurance. Minutes of the meeting will be prepared by the TJPA Representative, signed by both the Contractor and the TJPA Representative and will become a part of the Contract file. There may be occasions when subsequent conferences will be called by either party to confirm mutual understandings and/or address deficiencies in the CQC system or procedures that may require corrective action by the Contractor.
- Corrective Action Plan A written document submitted by the Trade Subcontractor detailing the Trade Contractor's approach to correct an item of work that fails to conform to the project requirements.
- Corrective Action Request A written request from TJPA to develop a Corrective Action Plan for non-conforming work (TJPA form QA-09-01) that establishes a method for ensuring deficiencies in process or implementation adversely affecting quality are identified, cause determined, and an action plan to prevent recurrence is documented.
- CQC Field Specialist In addition to CQC personnel specified elsewhere in the Contract, Contractor shall provide as part of the CQC organization specialized personnel as required to implement the CQC Plan who may be employees of the prime or Trade Subcontractor, be responsible to the CQC System Manager, be physically present at the construction site during work on their areas of responsibility, and have the necessary education or experience. These individuals may perform other duties but must be allowed sufficient time to perform their assigned quality control duties as described in the CQC Plan. A single person may cover more than one area provided that the person is qualified to perform QC activities in each designated area and the workload allows.
- **CQC Manager** The Webcor/Obayashi JV Manager who is responsible for managing the Contractor's CQC System.
- CQC Manager's Monthly CQC Report A section of the Contractors monthly written report prepared and submitted by the CQC Manager which reports Trade Subcontractors monthly CQC activities.

Tab 1 Page **2** of **5** W/O CQC Plan TTC Rev 7 8/27/12



- CQC Plan Webcor/Obayashi JV written quality management plan that meets the
 requirements of the TJPA Program QMS as appropriate for Webcor/Obayashi's JV scope of
 work and the means by which Webcor/Obayashi JV (the Contractor) and its Trade
 Subcontractors ensure project quality.
- **Daily CQC Report Log** A log of the Trade Subcontractors daily CQC reports, maintained by the W/O CQC Manager.
- Daily Contractor Quality Control Report A daily written report providing evidence that required quality control activities and tests have been performed including the work of Trade Subcontractors and Suppliers. These reports shall address deficient features and include a statement that equipment and materials incorporated in the Work and workmanship comply with the Contract. These reports shall be furnished to the TJPA Representative daily within 5 working days after the date covered by the report. Reports shall be signed and dated by the CQC System Manager. Copies of reports shall be prepared by all subordinate quality control personnel and be included within the CQC System Manager's report.
- **Definable Feature of Work (DFOW)** A definable feature of work is a task that is separate and distinct from other tasks, has separate control requirements, and may be identified by different trades or disciplines, or it may be work by the same trade in a different environment. Although each section of the Specifications may generally be considered as a definable feature of work, there are frequently more than one definable feature under a particular section. This list will be agreed upon during the coordination meeting.
- **Federal Transit Administration (FTA)** An administration within the U.S. Department of Transportation that provides stewardship to support a variety of locally planned, constructed, and operated public transportation systems throughout the United States.
- Initial Phase Checklist A checklist prepared by the Trade Subcontractors CQC Manager for each Definable Feature of Work (DFOW) in the Initial work Phase per 01 14 00 1.9.C.
- Master Definable Feature of Work List The project list definable features of work for all trade subcontractors maintained by the Webcor/Obayashi JV CQC Manager.
- **Non-conformance Report** A written report entered in Vela Systems describing non-conforming Work.
- Non-conforming Work Work that is unsatisfactory, faulty, defective, or deficient; Work that does not conform to the requirements of the Contract Documents; Work that does not meet the requirements of inspection, reference standards, tests, or approval referred to in the Contract Documents; or Work that has been damaged prior to Final Completion.
- Phase 1: Preparatory Phase An activity including a meeting led by the Webcor/Obayashi JV CQC Manager and attended by the Trade Subcontractors CQC Manager, the Subcontractor's Production Team, Trade Subcontractors Representatives, Inspectors, and TJPA representatives, this is the first of the three phases of control where all requirements of the work: drawings, specifications, submittals, RFI's, installation and coordination issues are reviewed before beginning any Definable Feature of Work (DFOW). This meeting builds the

Tab 1 Page **3** of **5** W/O CQC Plan TTC Rev 7 8/27/12



work on "paper" prior to the start of work in the field, and is an effort to build consensuses among the all parties on how the work will conform to the project requirements. The information and agreements developed in this meeting are transferred to the Initial Work Phase meeting.


- Phase 2: Initial An activity including a meeting led by the Webcor/Obayashi JV CQC Manager and attended by the Trade Subcontractors CQC Manager, the Subcontractor's Production Team, Trade Subcontractors Representatives, Inspectors, and TJPA representatives is held immediately prior to the start of the work. Using the meeting minutes from the Preparatory Phase meeting, this meeting transfers the information and requirements and agreements to the crews performing the work.
- **Phase 3: Follow-up Phase** Daily checks performed by the QC System Manager to assure that control activities, including control testing, are providing continued compliance with contract requirements, until completion of that particular feature of work. Record the checks in the CQC documentation.
- **Preparatory Phase Checklist** A checklist prepared by the Trade Subcontractors CQC Manager for each Definable Feature of Work (DFOW) in the Preparatory Phase per 01 14 00 1.9.B.(See Tab 120 "Forms" Preparatory Phase Checklist).
- Quality Conformance to the requirements established by the contract documents.
- Quality Control Plan An approved written plan which includes procedures, and organization necessary to produce an end product that complies with the Contract requirements. The plan covers all construction operations, both onsite and offsite, and shall be keyed to the proposed construction sequence
- Quality Inspection An Inspection of the work performed as the work progresses or prior to calling for an Agency, Code or Special Inspection to confirm the work meets the requirements of the Contract Documents.
- **Quality Management** Management of Quality control and quality assurance activities instituted to achieve the quality levels established by the contract documents.
- Quality Management System Manual Issued by URS for the Transbay Transit Center and provides specific requirements for Program implementation based upon the Program Quality Policy and the FTA Quality Assurance and Quality Control Guidelines and is the guide for all members of the Program Management Team to deliver a project that meets the highest quality standards (reference: Transbay Transit Center QMSM, Introduction, page 1).
- **Submittal Log** A written list indicating the status of all Submittals required by the Contract Documents, maintained by the Webcor/Obayashi Joint Venture production team.
- **Technical Specifications** Divisions 01 through 33 of the project specifications.
- Three Phases of Control The three meetings or actions that bring the Trade Subcontractors CQC Managers, Contractor's Production Team, Inspectors, TJPA



representatives and/or field crews together to plan and implement project quality: The three phases of control include: The Preparatory Phase, Initial Phase and Follow-up Phase.

- TJPA Construction Management Oversight Manager: Turner Construction.
- TJPA: Transbay Transit Center Joint Powers Authority.
- Trade Subcontractor CQC Manager The Trade Subcontractor employee accepted by Webcor/Obayashi JV who is responsible for managing the Trade Subcontractor's CQC System, and reports to the Webcor/Obayashi JV CQC Manager.
- Trade Subcontractor's CQC Plan The Trade Subcontractors written quality management plan that meets the requirements of the TJPA Program QMS as appropriate for the Trade Subcontractors scope of work and is the means by which the Trade Subcontractors ensure project quality.
- Trade Subcontractor's Definable Feature of Work List. The list of definable features of the work prepared by the Trade Subcontractors and submitted for approval to the Webcor/Obayashi JV CQC Manager
- Trade Subcontractors Daily Quality Control Report The Trade Subcontractors Quality
 Manager's daily report that describes: the work completed, quality measures implemented,
 testing and inspections preformed, rework items identified, and deliveries received and asbuilt drawings updated. (See Tab 12 "Forms" Trade Subcontractors Daily Quality Control
 Report).
- Vela Systems Field Management Software for construction. Vela Systems combines mobile technologies and BIM at the point of construction with reporting for management. Vela Systems field management software uses a combination of technologies including the Internet, tablets, and email-capable phones. Licensed users must have a high-speed Internet connection in the office and are responsible for procuring the necessary hardware required for field staff to use the software. License fees for the use of Vela Systems software are the responsibility of the TJPA. There is no software license fee to the CM/GC or Subcontractors. All Subcontractors are required to use the Vela Systems software, as described in Specification Section 01 31 25. Reporting features include Field Condition Reports, Inspection Requests, Non-conformance Reports and Punch lists.

WEBCOR/OBAYASHI



2. RESPONSIBILITIES AND QUALIFICATIONS

- DUTIES, RESPONSIBILITIES, AND AUTHORITIES OF CQC TEAM MEMBERS
- TRADE SUBCONTRACTOR DUTIES
- CQC MANAGER RESUME
- ALTERNATE CQC MANAGER RESUME



2. QUALITY CONTROL RESPONSIBILITIES/ QUALIFICATIONS

RESPONSIBILITIES

Webcor/Obayashi JV will be responsible for implementing this Contractors Quality Control Plan and assuring that Trade Subcontractors prepare and implement trade package specific CQC Plans. Webcor/Obayashi JV CQC Field Specialists will provide day to day oversight of the CQC System to assure Trade Subcontractor work conforms to the requirements of Transbay Transit Center Contract Documents and this Webcor/Obayashi JV CQC Plan.

Webcor/Obayashi JV will direct Trade Subcontractors to execute their CQC plans and maintain compliance with all project requirements as described in the Contract Documents. Contracts with Trade Subcontractors and Sub-tier Subcontractors shall include a requirement to comply with the provisions of this Plan, and to prepare and execute CQC plans appropriate for their scope of work. The Trade Subcontractors, Sub-tier Subcontractors are authorized to manage their own CQC Plans. All subcontractors, field personnel and their assigns that work at the site must conform to the requirements described in this CQC Plan and their trade package specific CQC Plans.

MANAGEMENT RESPONSIBILITY

Webcor/Obayashi JV fully integrates this quality management plan into the organizational structure and performance management systems of the project.

- Maintain and follow a documented Quality System consisting of a Site Specific Quality Manual with policies and procedures.
- Establish and implement project management procedures.
- Maintain Quality System documents and records.

PROJECT EXECUTIVE QUALITY RESPONSIBILITIES

The Project Executive of Webcor/Obayashi JV is the one person in the company ultimately responsible for quality. Regardless of other duties, quality responsibilities of the Project Executive include:

- Empower the Webcor/Obayashi JV Transbay Transit Center CQC Manager to perform the CQC duties described in the contract documents.
- Oversee the projects quality plan and objectives.
- Ensure the availability of necessary resources and information for effective operation of the CQC System.

Tab 2 Page **1** of **17** W/O CQC Plan TTC Rev 7 8/27/12



WEBCOR/OBAYASHI JV CQC MANAGER DUTIES AND RESPONSIBILITIES

The CQC Manager, or his approved alternate, oversees the overall implementation of the Webcor /Obayashi JV Quality Control Plan. The CQC manager, when performing the duties of the CQC manager, will be independent of the "production organization". The CQC Manager will:

- During performance of the Work will have complete authority to take any action necessary to ensure conformance with the requirements of the Contract Documents. The Webcor/Obayashi CQC Manager or Alternate CQC Manager will have a physical presence on site when work is in progress. In the event of the CQC Managers absence, the Alternate CQC Manager must be present and will have the same authority as the CQC Manager.
- Review and approve the Trade Subcontractors CQC Plans prior to submittal to the TJPA for acceptance.
- Manage the development and maintenance of the list of Definable Features of Work.
- Attend the Coordination Meeting (Meeting of Mutual Understanding) for each Trade Work Package.
- Provide management with monthly CQC updates.
- Ensure Trade Subcontractor's application of Three Phases of Control for each Definable Feature of Work. Track status of required control meetings for each DFOW.
- Conduct the Preparatory, Initial and Follow-up phase activity meetings.
- Stop work that does not comply with requirements of the Contract Documents, and direct removal and replacement of any defective work.
- Ensure that all Trade Subcontractor Work performed, on and off the construction site, conforms to requirements of the Contract Documents. Ensure that all materials and equipment comply with the requirements of the Contract Documents. Report any deficiencies and corrective action planned and taken in Vela Systems
- Ensure that all Trade Subcontractors CQC Plans are in conformance with the Webcor /Obayashi JV CQC plan and with the requirements of the Contract Documents.
- Ensure that all Trade Subcontractors certify their submittals for conformance with the requirements of the Contract Documents.
- Ensure W/O staff document review and approval of submittals prior to transmission to the CMO.
- Review and approve Webcor/Obayashi JV Daily Quality Control reports (see Form in Tab 12).



- Prepare and submit Daily Contractor Quality Control reports
- Ensure that all Trade Subcontractors prepare and submit Daily Quality Control reports.
- Maintain copies of all quality control and quality program documents.
- Support and facilitate QMS Audit process.

WEBCOR/OBAYASHI JV ALTERNATE CQC MANAGER DUTIES AND RESPONSIBILITIES

The Alternate CQC Manager performs all duties of the CQC Manager when the CQC Manager is not on-site. The Alternate CQC manager, when performing the duties of the CQC Manager, is independent of the "production organization". The Alternate CQC Manager's responsibilities are the same as the CQC Managers

TRADE SUBCONTRACTORS CQC MANAGER DUTIES/RESPONSIBILITIES:

The Trade Subcontractor CQC Manager reports to the Webcor /Obayashi JV CQC Manager and oversees the trade specific implementation of the quality control program and whose primary responsibility will be to implement the Trade Subcontractor's quality control plan. The Trade Subcontractor CQC manager will certify that the Trade Subcontractor's work is in compliance with the Contract Documents and complies with the Webcor/Obayashi Joint Venture Quality Control Plan and all quality control requirements contained in the Contract Documents, including specification section 01 14 00 Quality Control. The Trade Subcontractor CQC Manager will:

- Manage the Trade Subcontractors Quality Control Program on and off site.
- Submit a CQC Plan that meets the requirements of the Webcor/Obayashi CQC Plan, Specification 01 14 00 Quality Control and the TTC Quality Management System Manual
- The Trade Subcontractor CQC Manager or alternate will have a physical presence on site when work is in progress.
- Designate an Alternate Trade Subcontractor CQC Manager to serve in the event of the Trade Subcontractor CQC Managers absence.
- During performance of the Work will have complete authority to take any action necessary to ensure conformance with the requirements of the Contract Documents.
- Submit daily Quality Control Reports to the Webcor/Obayashi JV CQC Manager.
- Submit Preparatory and Initial Phase Checklists, along with Follow-up Phase documentation for each DFOW to the Webcor/Obayashi JV CQC Manager.



- Establish written procedures for Trade Subcontractor document control, submittal management and material procurement.
- Maintain and submit copies of all quality control documentation, certifications, and materials delivery receipts as required in the Contract Documents.
- Attend the Coordination meetings (Meeting of Mutual Understanding).
- Manage the Three Phases of Control process for each DFOW, including attending the Preparatory, Initial and Follow-up phase activity meetings for each of the trade subcontractors DFOW.
- Immediately stop any work, for which they are responsible, that does not comply with requirements of the Contract Documents, and direct removal and replacement of any defective work.
- Conduct quality inspections of Work performed to ensure compliance with requirements of the Contract Documents.
- Ensure that all Work performed, on and off the construction site, and all materials and equipment conform to requirements of the Contract Documents. Report non-conformances and corrective action planned and taken in Vela Systems.
- Remove any person from the Project that consistently fails to perform Work properly.
- Ensure that the Trade Subcontractors submittals conform to the requirements of the Contract Documents.
- Provide verification to the Webcor/Obayashi JV CQC Manager of Trade Subcontractors task completion prior to the work being inspected.
- Provide verification to the Webcor/Obayashi JV CQC Manager of Trade Subcontractors task completion prior to requesting final inspections.
- Facilitate inspections and tests.
- Cooperate with testing agency personnel.
- Provide access to the Work.
- Obtain and handle samples and equipment as defined in section 01 13 00 Submittals. Furnish storage and assistance as requested.
- Trade Subcontractor shall include within their quality assurance plan per Specification Section 01 16 00 1.3 Quality Assurance, procedures for full protection of Work and materials.
- Where required, deliver samples to testing agency.
- Take steps to ensure no portion of the work requiring testing or inspection is covered prior to the acceptance by authorized parties.



- Ensure that no testing or inspection is scheduled until all approvals for the work have been received. This includes welder's certifications, submittals, design/build engineering stamp and certification.
- Maintain as-built drawings per 01 17 20 Project As-Built Drawings.
- Support and facilitate QMS Audit process.

QUALIFIED SUBCONTRACTORS AND SUPPLIERS.

- As part of bid package development Webcor/Obayashi JV will prepare trade package specific subcontractor prequalification requirements. These prequalification's are submitted to, and reviewed by the TJPA. The pre-qualification requirements are then included in the project bidding manual.
- Prior to contract award Webcor/Obayashi JV verifies that all trade subcontractors and suppliers meet the project requirements as outlined in the project bidding manual and contract documents.



QUALIFICATIONS

BOB GARCIA

Quality Manager

EDUCATION AND BACKGROUND

As the Contractors Quality Control System Manager, Mr. Garcia has primary responsibility of managing the Contractors Quality Management System. His duties include drafting the project specific CQC plan and ensuring Trade Subcontractor compliance via implementation of specified process controls. He is the day to day interface between project production and quality management to assure the owner that the work conforms to the project requirements. He is responsible for documenting quality compliance and providing senior management with periodic quality reports.

Mr. Garcia graduated with a BA in Biology/Chemistry from San Jose State University in 1975. His 32 years of construction and quality management experience includes developing project specific and company-wide quality management programs for both private and public works construction projects. He has taken additional coursework on management leadership, financial and risk management, and exterior envelope systems.



RELEVANT QUALITY EXPERIENCE

Transbay Transit Center San Francisco, CA

2010-Present: Manager of CM/GC Quality Control System. Developed and implemented CM/GC Quality Management Program based upon the Federal Transit Administration's 15 Elements of Contractors Quality Control Guidelines, including construction process controls based upon NAVFAC/USAEC Three Phases of Control.

The Transbay Transit Center Project in downtown San Francisco will transform transportation in California and stimulate the economy by building the "Grand Central of the West." As the largest approved public transportation project in the country, the project will replace the current Transbay Terminal at First and Mission streets in San Francisco with a modern regional transit hub connecting eight counties in the Bay Area and the State of California through nine transit systems: AC Transit, BART, Caltrain, Golden Gate Transit, Greyhound, MUNI, SamTrans, WestCAT and future High Speed Rail from San Francisco to Los Angeles. Additionally, it will extend Caltrain and California High Speed Rail underground from Caltrain's current terminus at 4th and King streets into the new downtown Transit Center and create a new neighborhood with homes, offices, parks and shops surrounding the new Transit Center.

Cleveland Clinic Abu Dhabi Hospital United Arab Emirates

2010: Sixco/Samsung Joint Venture Document Control Manager- As part of the Quality Management effort, developed a sophisticated document management system which established the protocol for maintaining the conforming construction documents and document distribution system to assure that all project documents were current and only the most recent versions were immediately available to the construction team (Element 4: Document Control of the FTA Quality Control Guidelines). Documents controlled included over 18,000 drawing pages, 18 specification sections and 30,000+ shop drawings and drawing revisions for: structural steel, building curtain wall, mechanical, electrical, plumbing, fire life safety, medical gas systems and other hospital process systems.

Cleveland Clinic Abu Dhabi is a state-of-the-art hospital that brings the most advanced medical services of diagnostic and treatment capabilities in the region. The clinic specializes in innovative technologies in surgery, imaging, telemedicine, and electronic medical record systems that are integrated into five institutes: Gastroenterology, Eye, Heart and Vascular, Neurological, and Respiratory and Critical Care. Total of 2,600,000 sf and 360 beds. \$1.7 billion.



Turner Construction Co. Oakland, CA

2006-2009: Quality Control Manager for Turner Construction Company's Northern California Business Unit. Served as the manager for the Business Units Construction Defect Task Force and developed Quality Control procedures for the business unit and specific projects. Developed curriculum and conducted business unit quality training programs. Manager responsible for developing the Quality section of the Turner's (Corporate) Superintendent training for their web based "Turner University" (Element 15: Training of the FTA Quality Control Guidelines). Worked as a member of the committee to establish a new corporate quality program.

Lucille Packard Children's Hospital Palo Alto, CA 2009: Developed a Quality Control program for managing the installation of the building exterior envelope (Element 7: Process Control of the FTA Quality Control Guidelines).

Santa Clara Valley Specialty Center San Jose, CA 2004-2006: Senior Project Manager overseeing the implementation of a NAVFAC/UAEC based Quality Control Program for the Santa Clara County Valley Specialty Center Medical Office Building (Element 7: Process Control of the FTA Quality Control Guidelines).

The Santa Clara Valley Specialty Center offers 243,000 sf and 190 exam rooms and facilities serving as an outpatient specialty clinic for ophthalmology, orthopedics, endocrinology, otolaryngology, surgical specialties, oncology/nuclear medicine, pharmacy, laboratory and imaging services. This is an OSHPD project. \$150 million.

Applied Materials Sunnyvale, CA 1995-1996: Developed and managed a construction clean room, quality construction protocol and final certification for a H6 Class 10 clean room.

This project provided 435,000 sf of renovations including: seismic retrofit, new mechanical central plant, manufacturing clean rooms, tool fit-up, new offices, cafeteria and site upgrades for H-6 occupancy areas. \$80 million.

Midpeninsula Regional Open Space District Offices Los Altos, CA 1994: Construction and Quality Manager providing quality inspection services for the renovation of the District's 9,000 sf. headquarters.



Windward Construction Company Sunnyvale, CA

1979-1995: Managed and supervised a privately held construction company. Duties included development and implementation of the Corporate Quality Management procedures.

RELEVANT PROJECT EXPERIENCE WHICH INCLUDED IMPLEMENTATION OF QUALITY CONTROL REQUIREMENTS

Cypress Semiconductor San Jose, CA Cypress Semiconductor corporate headquarters consists of a three-story steel frame building with Glass Fiber Reinforced Concrete. The build out comprises of offices, executive suite and boardroom, cafeteria, and an 11,000 sf auditorium that accommodates 1,600 persons. The 5,000 sf cafeteria features a full kitchen that serves up to 1,500 meals per day in addition to providing catering services for the entire campus. Additional building amenities include a hair salon, massage therapy center, and a fitness center that encompasses an aerobic area, free weights area, and shower facilities. \$62 million.

Guidant Corporation Menlo Park, CA A medical device manufacturing facility that includes cGMP clean manufacturing, process and gas facilities, administrative offices, shipping, receiving and a cafeteria. 107,000 sf. \$5 million.

Novellus Systems Inc. San Jose, CA A semiconductor applications lab and engineering facility, including a robotic wafer delivery system, central plant, co-generation, process gas delivery and waste abatement systems. 82,000 sf. \$65 million.

Mineta San Jose International Airport San Jose, CA Temporary facilities and installation of 11 CTX9000 baggage screening machines at Terminals A and C for Boeing Corporation, involving SJIA airport operations, eleven national airlines and airport security to satisfy the federally mandated baggage screening program for the United States Government Transportation Security Agency (TSA). \$25 million.

ALZA Corporation Clean Zone Improvement Vacaville, CA cGMP - Upgrades to an operating drug manufacturing facility to comply with European pharmaceutical manufacturing standards. \$15 million.



Lucille Packard Children's Hospital Palo Alto, CA Lucille Packard Children's Hospital renovation included exterior façade renovation and an addition of 53 beds to surgery, oncology, and pediatric intensive care units. 80,000 sf. \$90 million.

Stanford Graduate School of Business Stanford, CA A 360,000 sf new business school campus comprised of eight buildings around three quadrangles. The campus includes a 600-seat lecture hall, dining facilities, faculty and staff offices, a parking structure for 900 vehicles, and dedicated space for career management and executive education programs. Also included are collaborative hands-on learning and virtual communication classrooms, linking students from Stanford to other schools around the world. \$300 million.

Mills Peninsula Hospital Burlingame,CA Mills Peninsula Hospital and Office Building Replacement was a 5-story above and one-story below grade general acute hospital project. Renovations included an addition of 241 beds, base isolation seismic safety, technology-ready facilities with medical/surgical patient care rooms equipped to accommodate higher acuity telemetry monitoring, emergency department, and a Helipad. \$618 million.

Midpeninsula Regional Open Space District Offices Los Altos, CA Program Management for regional Ranger Facilities. Defined the facilities requirements and assisted in architect selection for two new ranger field offices and maintenance facilities. \$30,000.

CERTIFICATIONS AND PROFESSIONAL MEMBERSHIPS

US Navy/Army Corps of Engineers Quality/NAVFAC Certified

OSHA 30 Hour Safety Program

ASHE Health Care Certified

LEAN/Last Planner Instructor



QUALIFICATIONS

KURT RICCI

Quality Alternate

EDUCATION AND BACKGROUND

As the Contractor's Alternate Quality Manager when the W/O JV Quality Manager is not on site, Mr. Ricci will have the primary responsibility of managing the Contractors Quality Management System. His duties include ensuring Trade Subcontractor compliance via implementation of specified process controls and acting as the day to day interface between project production and quality management to assure the owner that the work conforms to the project requirements. He is responsible for documenting quality compliance and providing senior management with periodic quality reports.

Mr. Ricci graduated with a BS in Civil Engineering from the United States Military Academy, West Point, New York in 1988. Mr. Ricci also earned a Masters of Science degree in Civil Engineering from the University of California at Berkeley in 1994. His 23 years of construction management and quality management experience includes implementing project-specific quality management programs for a variety of construction projects.

W/O CQC Plan TTC Rev 7



RELEVANT QUALITY EXPERIENCE

Transbay Transit Center San Francisco, CA

2009-Present: Project Director responsible for all aspects of construction of the Transbay Transit Center, including client relations, costs, schedule, quality, and project staff management.

The Transbay Transit Center Project in downtown San Francisco will transform transportation in California and stimulate the economy by building the "Grand Central of the West." As the largest approved public transportation project in the country, the project will replace the current Transbay Terminal at First and Mission streets in San Francisco with a modern regional transit hub connecting eight counties in the Bay Area and the State of California through nine transit systems: AC Transit, BART, Caltrain, Golden Gate Transit, Greyhound, MUNI, SamTrans, WestCAT and future High Speed Rail from San Francisco to Los Angeles. Additionally, it will extend Caltrain and California High Speed Rail underground from Caltrain's current terminus at 4th and King streets into the new downtown Transit Center and create a new neighborhood with homes, offices, parks and shops surrounding the new Transit Center.

Millennium Tower (301 Mission) San Francisco, CA 2005-2009: Project Director responsible for all aspects of construction and management of the Millennium Tower at 301 Mission Street in San Francisco. Mr. Ricci's responsibilities involved client relations, project staff management, subcontractor management, cost control, schedule control, and quality control.

This condominium/mixed-use project measures 60 stories, making it the largest concrete tower west of the Mississippi River. The project also included the construction of a 12-story mid-rise amenity/condominium building connected by a three-level atrium/podium constructed over a five-level below-grade parking garage and one below-grade back-of-house level. This project earned a multitude of awards including the 2009 Structural Engineering Project of the Year from Region Nine of the American Society of Civil Engineers, the 2008 Outstanding Structural Engineering Project from the San Francisco Section of the American Society of Civil Engineers, the 2009 Top Honor in the April 2009 edition of Metal Architecture Magazine, the 2008 Construction Category Award from the Northern California chapter of the American Concrete Institute, and the 2008 Concrete Industry Board Award of Merit in the Out of Area category from the Roger H. Corbetta Awards Program.



Mission Place / The Beacon San Francisco, CA

2001-2004: Project Manager responsible for all aspects of the Design-Build Mechanical, Electrical, Plumbing, and Fire Protection systems. Responsible for all aspects of the Elevators and Pool/Spa/Sauna systems. Responsible for the commissioning of the systems described above, as well as coordinating and implementing multi-phase Temporary Certificate of Occupancy inspections and signoffs. Coordination entities include various City of San Francisco inspection agencies, including the Department of Building Inspection, Department of Public Works, and the San Francisco Fire Department.

Located across from AT&T Park at the busy intersection of 3rd and Mission Streets next to the Caltrain terminus, this mixed-used residential tower complex bisected by a pedestrian plaza consists of eight poured-in-place structural concrete buildings of varying heights totaling 750,000 square feet with 595 residential units, a spa, and a health facility and 125,000 square feet of retail/commercial space with three restaurants, a Safeway grocery store, and a Borders Bookstore, replaced since by a bowling alley. The parking garage holds 993 spaces in 440,000 square feet. The façade's exterior skin system consists of three-quarter plaster and lath over 40-pound building paper and DensGlas Gold exterior sheathing on an engineered exterior stud framing system.

Mission Towers (Phases 1 and 2) Santa Clara, CA 2000-2001: Project Manager responsible for all aspects of construction, including Design-Build Mechanical, Electrical, Plumbing, and Fire Protection (MEPS) systems; plus commissioning of the MEPS systems. Also managed the self-performed concrete formwork and placement. Responsibilities also included managing all subcontractors, costs, and quality.

1998-2000: Project Engineer responsible for all document control, Requests for Information, Submittal review and processing, structural concrete layout, on-site precast fabrication of architecturally-finished concrete panels, and labor production tracking and control.

Located just off of Highway 101, at the Great America Parkway exit, the Mission Towers project is a two-phase project, consisting of two 12-story structural steel framed office buildings totaling approximately 600,000 square feet and a 4-story concrete parking structure, totaling approximately 600,000 square feet. The office buildings have a curtain wall glass exterior and the parking structure has a precast, architecturally-finished concrete system, cast on-site.



Mr. Ricci worked for Treadwell & Rollo as a geotechnical engineer prior to working for Webcor Builders. Below is Mr. Ricci's experience during that time:

Mr. Ricci provided geotechnical investigation, design, consultation, and construction observation services for a variety of projects including commercial and residential buildings, and investigations for seismic upgrades and the repair of earthquake-damaged buildings. He was involved in geotechnical studies for projects including high-technology manufacturing facilities, high-rise office buildings, commercial and residential developments on a variety of soil conditions. Mr. Ricci also provided geotechnical input for Environmental Impact Report preparation, performed Phase I Environmental Site Assessments, and managed Phase II Site Characterization investigations.

Representative projects in which Mr. Ricci was involved include:

Pacific Bell Park, San Francisco: Managed the geotechnical investigation for the new San Francisco Giants stadium, Pacific Bell Park to be constructed on land reclaimed in the late 1800s and early 1900s. Directly involved in the development of conclusions and recommendations regarding: soil and groundwater conditions at the site, site seismicity and seismic hazards (including liquefaction), criteria for pile foundation design, soil densification, design criteria for below-grade walls and temporary shoring, site grading and excavation, and dewatering. Also assisted in developing seismic response spectra for three levels of earthquake shaking: 50 percent in 50 years, 10 percent in 50 years, and 10 percent in 100 years, and provided geotechnical input for the Environmental Impact Report. Mr. Ricci was also responsible for responding to the Structural Advisory Committee of the San Francisco Department of Building Inspection review comments and issues. Mr. Ricci managed the geotechnical aspects of the foundation installation (approximately 2,100 concrete piles), stone column installation, and deep compaction grouting.

Sun Microsystems World Wide Operations Manufacturing Facility - Phase I, Newark: Managed the geotechnical investigation for Phase I of Sun Microsystems World Wide Operations Manufacturing Facility. The scope of work consisted of conducting the field investigation, performing laboratory tests, and developing recommendations to facilitate construction of two manufacturing buildings and an office building at a site underlain by up to 10 feet of potentially liquefiable soil. Recommendations included precast, pre-stressed, concrete piles, soil-cement columns, and compaction grouting. Mr. Ricci managed the geotechnical aspects of the construction observation and testing during the installation of the Phase I buildings' foundation systems and the earthwork associated with Phase I site improvements.

Beale Street Tower, San Francisco: Managed the geotechnical investigation to provide foundation, shoring, and excavation recommendations for a 13- to 25-story residential tower complex over a two-story underground parking garage. The proposed project consists of excavating up to 28 feet in sandstone

Tab 2 Page **14** of **17** W/O CQC Plan TTC Rev 7 8/27/12



and shale of the Franciscan Complex adjacent to the western anchorage of the San Francisco-Oakland Bay Bridge. Recommendations included soldier pile and lagging shoring or the use of rock bolts with gunite or wire mesh.

Oakmead West, Sunnyvale: Managed the geotechnical investigation to provide geotechnical design parameters for the development of a seven building office park covering approximately 20 acres. Mr. Ricci managed the geotechnical aspects of the construction observation and testing during the installation of the office buildings' foundation systems and associated site improvements.

Pillar Point Harbor, El Granada: Managed the geotechnical investigation for the proposed deepening of the Pillar Point Harbor along the San Mateo County coastline. The scope of work included evaluating the subsurface conditions within a proposed 200-foot-wide by 1400-foot-long channel and regarding dredgeability, liquefaction potential, seismic hazards, and stability with regard to final slopes.

San Jose Gateway III: Managed the geotechnical investigation for a six-story, pile-supported office building and associated three-story parking garage adjacent to the San Jose Airport. Managed the geotechnical aspects of the construction observation and testing which included consultation and evaluation during indicator pile driving, driving 105, 12-inch-square, precast, prestressed piles, installation of shallow foundation systems for six-story, pile-supported office building and a 3-level parking garage, and various site improvements.

South Beach Parking Structure and Maritime Building, San Francisco: Managed the Environmental Site Assessment for the San Francisco Redevelopment Agency, in accordance with Article 20 of the San Francisco Public Works Code, for a proposed parking structure and maritime building adjacent to the proposed Pacific Bell Park. Also managed the environmental Phase II investigation to characterize the soil to be excavated during construction of a proposed, partially below-grade, parking structure.

Seventh and Mission, San Francisco: Managed the Phase I Environmental Site Characterization investigation for the San Francisco Redevelopment Agency for a proposed multi-story office building with underground parking at an approximately 175,000 square foot site. Tasks included assessing the quality of the soil and groundwater underlying the site and presenting conclusions regarding various disposal alternatives.

USF Jesuit Housing, San Francisco: Managed the geotechnical investigation to provide foundation recommendations for a three-story housing complex over a one-story parking garage located on a hillside at the USF Lone Mountain Campus. Mr. Ricci managed and conducted all aspects of the field investigation, design analysis, development of the conclusions and recommendations regarding: soil and groundwater conditions at the site; site seismicity and seismic hazards, appropriate foundation type(s); design criteria for the recommended foundation type(s); Uniform Building Code site characteristic factor "S"; design criteria for below-grade walls and temporary shoring; site grading and excavation, including criteria for fill quality and compaction.

Tab 2 Page **15** of **17** W/O CQC Plan TTC Rev 7 8/27/12



Holiday Inn Express, Belmont: Managed the geotechnical investigation to provide design conclusions and recommendations for a three-story hotel over one story of partially below-grade parking. Plans include cuts of up to ten feet into the native soil and bedrock. Mr. Ricci managed and conducted all aspects of the field investigation, design analysis, development of the conclusions and recommendations regarding: soil and groundwater conditions at the site; site seismicity and seismic hazards, appropriate foundation type(s); design criteria for the recommended foundation type(s); Uniform Building Code site characteristic factor "S"; design criteria for below-grade walls, temporary slopes, and temporary shoring; site grading and excavation, including criteria for fill quality and compaction.

Holy Family Day Home, San Francisco: Managed the geotechnical investigation for construction of the new home for the oldest day care facility in San Francisco.

The Beach Chalet Brewing Company, San Francisco: Managed the geotechnical investigation to provide conclusions and recommendations for the construction of a restaurant and brewing facility on the second floor of the historic Beach Chalet building near Ocean Beach. Mr. Ricci managed and conducted all aspects of the field investigation, design analysis, development of the conclusions and recommendations regarding: soil and groundwater conditions at the site; allowable bearing capacity for the existing soil and foundation conditions; design criteria and estimated settlement for new foundations to support the restaurant and brewing facility; and analyzing settlement behavior between new and existing foundations.

St. Paul's Episcopal Church and School, Oakland: Managed the geotechnical investigation to provide foundation recommendations and groundwater mitigation solutions for a seismic upgrade for an unreinforced masonry church and parish building, and foundation recommendations for a new classroom building and gymnasium.

Pebble Beach Golf Links, Pebble Beach: Assisted in the geotechnical investigation to provide solutions to wave and drainage-induced erosion, and landsliding along the coastal bluffs of the renowned Pebble Beach Golf Links. Mr. Ricci managed the field investigation which included drilling and soil sampling, piezometer installation, permeability tests, slope stability analyses, and conducting a review of and summarizing all previous geotechnical work performed at the golf course.

The Gap Corporate Campus - Phase I, San Bruno: Managed the geotechnical services during construction of 175,000 gross square feet of office buildings and associated above- and below-grade parking. Construction aspects consisted of 75 concrete, cast-in-place drilled piers, shallow foundation system installation, soil nail walls retaining cuts up to 25 feet in the native soil, slope construction, cut/fill operations, and utility trench backfill.


1701 Divisadero Street, San Francisco: Field Engineer during the construction of a five-story medical building with a four-story, below grade, parking garage on a site bounded by two city streets and two multi-story structures. Construction aspects consisted of soldier beam and tieback installation, dewatering program, earthwork, and tiedown installation for a 40 foot deep excavation in sand.

Tab 2 Page **16** of **17** W/O CQC Plan TTC Rev 7 8/27/12



CERTIFICATIONS AND PROFESSIONAL MEMBERSHIPS

US Navy/Army Corps of Engineers Quality/NAVFAC Certified Licensed Civil Engineer, State of California Red Cross First Aid and CPR Trained





3. QUALITY CONTROL MANAGER APPOINTMENT LETTER

To:

Bob Garcia

Quality Control Manager

From: Jes Pederson

Executive Vice President Webcor/Obayashi Joint Venture

Date: January 4, 2011

Subject: Appointment of Quality Control Manager for Transbay Project

Please be advised that you are hereby appointed as Quality Control Manager for the Transbay Transit Center Project. Your responsibilities include managing and implementing the Webcor/Obayashi Joint Venture Project Quality Control Plan.

You are assigned the following responsibilities:

- Implementing provisions of the Webcor/Obayashi JV Quality Control Plan as it pertains to the contract Documents.
- Assuring that the Quality Control Plan is established and implemented by persons doing work that impacts quality.
- Assuring that the Quality Control Plan is maintained.
- Acting as Webcor/Obayashi JV liaison with parties outside of the company on matters relating to quality.
- Reporting to Senior Management on the performance of the Quality Control Plan, including needed improvements.
- Review of the quality control documents.
- Review of quality control records.
- Review of quality related contract submittals.
- Review of project inspection and quality control activities.
- Review of subcontractors quality control programs.
- Reporting to the TJPA representative on matters pertaining to quality.
- Reviewing and distributing subcontract quality control reports.

I grant you authority for carrying out the above responsibilities including:

- Stopping Work when continuing work my adversely affect quality or cover up a defect.
- To direct the removal an replacement of an nonconforming work or material by any subcontractor or supplier.

Executive Vice President signature and date:

Tab 3 Page 1 of 1

John W/sol W/O CQC Plan TTC Rev 1

Exhibit J



ALTERNATE QUALITY CONTROL MANAGER APPOINTMENT LETTER

To:

Kurt Ricci

Alternate Quality Control Manger

From: Jes Peterson

Executive President Webcor/Obayashi Joint Venture

Date: March 24, 2012

Subject: Appointment of Alternate Quality Control Manager for Transbay Project

Please be advised that you are hereby appointed as Alternate Quality Control Manager for the Transbay Transit Center Project. Your responsibilities include managing and implementing the Webcor/Obayashi Joint Venture Project Quality Control Plan.

You are assigned the following responsibilities:

- Implementing provisions of the Webcor/Obayashi JV Quality Control Plan as it pertains to the contract Documents.
- Assuring that the Quality Control Plan is established and implemented by persons doing work that impacts quality.
- Assuring that the Quality Control Plan is maintained.
- Acting as Webcor/Obayashi JV liaison with parties outside of the company on matters relating to quality.
- Reporting to Senior Management on the performance of the Quality Control Plan, including needed improvements.
- Review of the quality control documents.
- Review of quality control records.
- Review of quality related contract submittals.
- Review of project inspection and quality control activities.
- Review of subcontractors quality control programs.
- Reporting to the TJPA representative on matters pertaining to quality.
- Reviewing and distributing subcontract quality control reports.


I grant you authority for carrying out the above responsibilities including:

- Stopping Work when continuing work my adversely affect quality or cover up a defect.
- To direct the removal and replacement of nonconforming work or material by any subcontractor or supplier.

Jes Peterson

Executive President Webcor/Obayashi Joint Venture

Signature and date:





4. SUBMITTAL MANAGEMENT AND DOCUMENT CONTROL

SUBMITTAL MANAGEMENT

The Submittal process is designed to assure that all material, assemblies, equipment and shop drawings meet the Transbay Transit Center project requirements and are approved by the TJPA prior to procurement and installation. The Submittal process is the means by which the Trade Subcontractors control product purchasing. This submittal schedule will be developed incrementally and additional submittals will be added as trade packages are awarded and subcontractors are brought on board. Trade subcontractors will submit their submittal schedules for approval, as required in the Division 00, 01 and technical specifications, prior to the start of work.

DOCUMENT CONTROL

Webcor/Obayashi's Document Control process is the means by which information specific in the Contract Documents to be in Webcor/Obayashi's and the Trade Subcontractors control are logged, filed, and updated to assure that all relevant information meets the project requirements.

SUBMITTAL MANAGEMENT AND DOCUMENT CONTROL PROCEDURES

The Webcor/Obayashi JV Document Control and Submittal management procedures are part of Webcor/Obayashi's Transbay Transit Center Policy and Procedures Guide. The relevant sections of that guide addressing submittal management and document control are listed below and are included in this section of the Webcor/Obayashi JV CQC Manual.

- 1. Submittals
- 2. Document control
- 3. File naming conventions
- 4. Filing archive
- 5. Transmittals
- 6. Document distribution matrix
- 7. Design documents

- 8. Master project document log
- 9. Updating drawings and specifications
- 10. Document set manager
- 11. CQC file structure
- 12. Quality Program Records



Submittals

November 18, 2011

Purpose

To obtain approval from the Architect/Engineer/Consultant for all materials, assemblies, equipment and shop drawing submittals required by the contract documents.

Policy

To install materials, assemblies and equipment only after approval is obtained from the appropriate reviewing Architect/Engineer/Consultant responsible for the particular scope of work.

Procedure

- Webcor/Obayashi and TJPA process submittals using two different types of project management software. Webcor/Obayashi uses CMiC and TJPA uses ConstructWare.
- In CMiC submittal packages contain submittals and all of the history of the submittal is tracked at the submittal level. The submittal package is simply the nest of the submittals that are attached to it.
- Submittals are transmitted to TJPA from Webcor/Obayashi via CMiC and ConstructWare.
 - o The naming format of the PDF submittal is crucial for the transmission to be successful.
- Submittal Actions Status:

ACTION	STATUS
Received	Open
Sent	Submitted
Returned	No Exceptions Taken, Make Corrections Noted, Revise and Resubmit, or Rejected
Forwarded	Same as Returned Status

Receive Submittal from Subcontractor – 0-5 days

Was it received on time? If not, have the department head notify the subcontractor that it was late. Is the submittal complete? If not, return the submittal to the subcontractor, transmittal shall include notification that the submittal is incomplete, give a date that the re-submittal is required, and notify them of their potential risk in missing the submittal date.

Once reviewed using the submittal process checklist and deemed complete, stamp, (All pages of shop drawings; front page only for product data), distribute to PM, QC and Supt. to review for compliance, and transmit to ownership.

Authored by: J.Filipas

Original Document

Page 1 of 2



Submittals

November 18, 2011

Design Team Review – 12 days

Design team will review the submittal. Each layer of review (Architect and Consultants) will stamp **ALL** pages and return to Webcor/Obayashi's document control manger.

Returned Submittal - 5days

Reviewed by Document Manager - Notify Author

Document Control will receive e-mail notification that the submittal has been reviewed in ConstructWare. Document Control will forward the e-mail notification along will all attachments to Author.

PM Triage – Notification Sent to Subcontractors

Revise & Re-Submit or Rejected

Return R&R or Rejected submittal to author subcontractor. PM will include in the transmittal a due date for re-submittal (5 days). Director will make a case-by-case determination on whether to send a preliminary submittal to other subcontractors for coordination.

No Exceptions Taken & Make Corrections Noted

Email author subcontractor and all affected trade subcontractors the approved submittal. PM will include transmittal with the action required.

Is there a Cost / Schedule Impact or Scope Change?

Subcontractors have 5 days from the returned date to respond with a cost or schedule impact.

Written Notification to Owner, draft RFI to Capture Cost

Shop drawings, product data, and samples "are not contract documents" per our contract language. Therefore, any change in scope due to a submittal must be captured via RFI. Director should also send written notification to ownership of any scope change incurred from a returned Submittal.

Storing Approved Submittals

Author of submittal will file all documents and correspondence within the storage folder and post the documents electronically.

• Put approved electronic copy of submittal in the designated folder.

Authored by: J.Filipas

Original Document

Page 2 of 2

SUBMITTAL PROCESS CHECKLIST

Submittal Pack	rage No.: Date Received:
Submittal Nam	ne:
☐ Review	v each submittal to:
0	Verify that the submittal's contents match the accompanying transmittal. Did we receive everything listed on the transmittal?
0	Verify that the submittal's contents are complete per the submittal register. Important: submittal packages need to be complete and should include <u>all</u> information necessary for review. Partial submittals are to be rejected by W/O (if we don't the TJPA will).
0	Verify that the contents of the submittal are in conformance with the technical specifications and other appropriate contract documents.
0	Is the Submittal a Substitution?
	 No- Continue Processing Submittal Yes -Reject submittals that are substitution requests- There is a separate process for substitutions.
0	, , , , , , , , , , , , , , , , , , , ,
•	measurements, with the requirements of the Work and the Contract Documents.
0	
	and signed if required.
_	Note any variations from the Contract requirements (if there are create an issue in CMiC)
0	
	questions with the submittal:
	 Can the questions be answered by W/O?
	 Does an RFI need to be submitted?
	o Does an issue need to be created in CMiC?
	 Identify who is responsible for answering the question
0	Identify all affected and adjacent trades that can be potentially impacted by submittal. Develop an
	action plan to coordinate submittal information with ALL affected and adjacent trades.
0	If the submittal is complete, stamp the first page of each item. If it is shop drawings, all sheets must be
	stamped.
Trade Scope Su	uperintendent: Date:
Trade Scope PI	M: Date
CQC Manager:	Date:
o U)



Document Control

January 13, 2011

Purpose

The purpose of this outline is to provide guidelines for establishing the appropriate document control system for the management of the Transbay Transit Center project.

Policy

All Controlled documents will go through Document Control to be logged and tracked.

Procedures

What is a controlled document? A controlled document shall be defined for this project as any contract document or correspondence which includes i) contract requirements, or ii) scope definition or requirements, including distribution of all Contract Documents (e.g. addendum, bulletins, work orders, etc.) either to/from TJPA or Trade Subcontractor. Controlled documents received should be date stamped, logged, saved electronically (in some cases hard copies filed), distributed internally, monitoring response/process time (also referred to as work flow), distribute externally, and track the distribution list.

The following is a list of **controlled document** examples:

- Project Document Distribution Internal/External
 - o Design Documents
 - o Construction Document
 - o Sketches
 - o Reference Documents
- Submittals, including all LEED submittal requirements and substitutions.
- Design Review Questions (DRQs) Preconstruction
- Request for Information (RFIs) Construction
- Daily Reports
- Safety Memos Logged and tracked
- Schedules and schedule reports
- Permit Inspections
- Payment Applications
- Cash Flow Projections
- Monthly Progress Reports
- Permits
- Original Documents Custodianship of all original documents in a Master File until they can be boxed and transferred for long term storage.
- Formal Correspondence; including all formal incoming/outgoing correspondence
- Contract Notification Correspondence; delay notification, etc.

Authored by: J. Filipas

Original Document

Page 1 of 2



Document Control

January 13, 2011

- Contract Modifications
- Virtual Building/Models
- Meeting Minutes
- Transmittals
- Requests for Qualification (RFQ)
- Invitation for Bid (IFB)
- Subcontracts & Change Orders
- Long Form/Short Form Purchase Orders (PO)
- SBE/DBE
- Closeout documents
- Reimbursements

Uncontrolled Documents: The following are some examples of uncontrolled documents:

- Email correspondence
- Field Tags Collected and tracked by Cost Control
- Purchase Order Managed by Procurement/Cost Control

Authored by: J. Filipas

Page 2 of 2

Original Document



File Naming Conventions

November 4, 2010

Naming Convention

Below is the designator and associated description to be used on correspondence for the Transbay Project.-Project examples are:

- 1. RFI
- a. Utilities
 - i. RFI U -XXXX Description
- b. Transit Center Building
 - i. RFI T-XXXX Description
- c. Bus Ramps
 - i. RFI B-XXXX Description

Ex. RFI U-0083 - Joint Trench Conflict on Minna at St. 5+5

- 2. Submittal
 - a. Utilities
 - i. **U**uniformat-masterformat-subcontract##
 - 1. Ex. UA0000-000000A01 Description
 - b. Transit Center Building
 - i. Tuniformat-masterformat-subcontract##
 - 1. TA0000-000000A01 Description
 - c. Bus Ramps
 - i. Buniformat-masterformat-subcontract##
 - 1. BA0000-000000A01 Description

Ex. UG3020-333100A01 – Sewer Piping Material

- 3. Email
 - a. Subject: Subject Description, same description to be used in transmittal, CMiC, etc
 - i. If communication pertains to a Trade Group Subject should include TG##.# and Name
 - Ex. Change Request T-003 Shoring Wall Changes [30100.03]
 - Ex. Transbay Transit Center TG05.4 Reimbursable Expense Approval [30100.01]
- 4. Dated Materials meetings, correspondence, reports, project documents, etc...
 - a. YYYY-MM-DD-Description
 - Ex. 2011-05-28 TG03 Reimbursable Expense Approval

Authored by: J.Filipas

Original Document

Page 1 of 2



File Naming Conventions

November 4, 2010

Contracts (CMiC) -

- b. Number = Contract #
- c. Title = Subcontractor Name EXECUTED Contract # Date
- Ex. 301000405
- Ex. Trinet Construction Inc. EXECUTED 301000405 2010-10-22
- 5. Change Orders (CMiC)
 - a. Number = Contract # ###
 - b. Title = Subcontractor Name EXECUTED SCO# Date
 - Ex. 301000405-001
 - Ex. Trinet Construction EXECUTED SCO#001 2010-10-05

Authored by: J.Filipas

Page 2 of 2

Original Document



January 7, 2011

Purpose

To define which documents need to be saved, where they need to be saved and who is responsible for ensuring they are properly saved.

Policy

All documents relative to the project should be saved electronically. In some cases, hard copies of these documents will also be saved.

Procedure

Do not save project related files on your individual computer.

- There is no back-up for these files. Computers can be stolen or crash in which case all information on that computer is lost.
- If someone else needs to access the most updated document, they cannot do so.
- If you have to work off-line, make a copy of your file from the server, do your update and then copy it back to the server once you have access.

Hardcopies -

A central document control location is established in the office. This location will be the storage for all documents that require hard copy. The following Hard Copy documents shall be filed:

- Prime Contract
- Prime Contract Change Orders (Contract Change Orders (CCO))
- Contract Amendments
- Executed Subcontracts
- Executed Subcontract Change Orders
- Permits

Electronic Copies

ALL Documents involved with the project will be stored electronically.

File Folder Structure

All electronic documents must be filed electronically

Authored by: J. Filipas

Original Document

Page 1 of 4



January 7, 2011

There are eight (8) folders in the first level of documents on the Transbay. No changes to this level of folders are allowed unless specifically discussed with a Project Director. No individual files should be stored at this level.

At the level Transbay\TJPA – OWNER\folder name there are currently 26 folders. Some have folder stored in these folders.

No changes can be made to the folder structure at this level unless discussed with a Senior Project Manager. No individual files should be stored at this level. Where applicable, folder names at this level will include, in parenthesis, the party responsible for maintenance of the file structure.

All folders will have names that accurately describe the comments. No folder will be named "miscellaneous documents" or any similar non-descriptive name.

Standard File Naming Conventions

ALL electronic document files and folders stored shall have titles consistent with the naming conventions defined in the File Naming Convention policy and procedure.

Responsible Party

The responsible party for each document is indicated in the matrix below. If the document is a paper copy, the responsible party shall hand the task of physically filing the document to the document control team. If a document is to be filed electronically, the responsible party shall see that it is filed correctly.

Authored by: J. Filipas

Original Document

Page 2 of 4



January 7, 2011

Document Matrix

DOCUMENT TYPE	HARD COPY?	SOFT COPY?	Responsible Party	Where Stored
OWNER	66111	00111	. arey	
Prime Contract	Yes	Yes	Senior PA	Hard copy: Central File Location Soft copy: Contract
Prime Contract Change Orders	Yes	Yes	Senior PA	Hard copy: Central File Location Soft copy: Contract Amendments
Prime Contract Notices to Proceed	No	Yes	Senior PA	Hard copy: NA Soft copy: Contract NTPs
Owner Billing	No	Yes	Project Accountant	Hard Copy: NA Soft Copy: Progress Billings
SUBCONTRACT				
Subcontract	Yes*	Yes	PA	Hard Copy: Central File Location Soft Copy: Contract & SCCO's
Subcontract Change Order	Yes*	Yes	PA	Hard Copy: Central File Location – Subcontractor file Soft Copy: Contract & SCCO's
Subcontractor Insurance Cert	Yes*	Yes	Project Accountant	Hard Copy: Central File Location – Subcontractor File Soft Copy: Insurance Certificates
Subcontractor Progress Billing	No	Yes	Project Accountant	Hard Copy: NA Soft Copy: Progress Billings
Subcontractor Pricing	No**	Yes	APM	Hard Copy: NA Soft Copy: CMiC attached to issue code
Subcontractor direction to proceed	No**	Yes	APM	Hard Copy: NA Soft Copy: CMiC attached to issue code
Subcontractor Field Work Tag	No**	Yes	APM	Hard Copy: NA Soft Copy: CMiC attached to issue code
Subcontractor Formal Corres. (to)	No	Yes	PA	Hard Copy: Central File Location – Subcontractor File Soft Copy: trade number & name\Subcontractor\ 3. Correspondence
Subcontractor Formal Corres. (from)	No	Yes	PA	Hard Copy: Central File Location – Subcontractor File Soft Copy: Correspondence
Long Form P.O.	See SC	See SC	See SC	Long Form P.O.'s will be filed in the same manner as subcontracts.
Subcontract Pre-lien info.	Yes	Yes	Project Accountant	Hard Copy: Central File Location – Subcontractor File Soft Copy: Preliminary Notices

Authored by: J. Filipas

Page 3 of 4

Original Document

January 7, 2011

DOCUMENT TYPE	HARD COPY?	SOFT COPY?	Responsible Party	Where Stored									
CONSTRUCTION													
RFI	No	Yes	Project Engineer	Hard Copy: Binder located at the foreman's plan table Soft Copy: CMiC									
Submittals – Product Data	No	Yes	Project Engineer	Hard Copy: NA Soft Copy: APPROVAL SHEET MUST BE SCANNED IN COLOR. CMiC									
Submittals – shop drawings	No	Yes	Project Engineer	Hard Copy: Central File Location Soft Copy: APPROVAL SHEET MUST BE SCANNED IN COLOR. Copy of approval to CMiC									
Submittals – samples	Yes	Yes ++	Project Engineer	Hard Copy: Central Sample Location Soft Copy: APPROVAL SHEET MUST BE SCANNED IN COLOR. Copy of approval to CMiC									
Daily Reports W/O	No	Yes	Supt.	Hard Copy: NA Soft Copy: CMiC / Constructware									
Daily Reports Subcontractors	No	Yes	Project Engineer	Hard Copy: Central File Location Soft Copy: Daily Reports\subcontractor									
CQC Daily Reports	No	Yes	CQC Manager	Soft Copy: CMiC/Constructware									
TPoC Meeting Minutes	No	Yes	CQC Manager	Soft Copy: CMiC									
Non Conformance	No	Yes	CQC Manager	Soft Copy: CMiC									
Progress Photos	No	Yes	Assistant Supt	Hard Copy: NA Soft Copy: Daily Progress Photos									
Drawing Issuances	Yes	Yes	Document Control	Hard Copy: Central File Location Soft Copy: Documents									
Meeting Minutes	No	Yes	Minutes Author	Hard Copy: NA Soft Copy: CMiC									

Authored by: J. Filipas

Page 4 of 4

Original Document



Transmittals

November 29, 2010

Purpose

To ensure contract documents leaving this office have a record.

Policy

Use and receipt of Transmittals is governed by the information herein.

All contract document exchange with Ownership, Design Team, Subcontractor community and Agencies with Jurisdiction/Authority on the project requires a CMiC transmittal. All transmittals are created in CMiC with the reference documents listed and uploaded as attachments in CMiC. All transmittals with incoming documents are date stamped, scanned and uploaded with the documents to the pertinent folder and CMiC.

Below is a listing of all contract documents that require a transmittal to capture the exchange/submission:

- Billing
- Submittals
- Design Review reports
- Schedules & Reports
- Cost Estimates
- Drawings
- Close-out documents
- Attic Stock

Procedure

Transmittal tracking numbers are auto populated in CMiC.

Subject (RE): The subject should be the same description used on other documents (ex. PCI's, Letters, email, etc.) Subject should be descriptive and should include appropriate sub-job, TG Package # and description.

Remarks: Include in the remarks form the first sentence should read

RE: Transbay Transit Center [Preconstruction/TCB/Utilities/Bus Ramps select one] – 30100.[##}

Authored by: J.Filipas

Original Document

Page 1 of 2



Transmittals

November 29, 2010

CMiC

Generating a Transmittal in CMiC requires completion of the following input:

- o From, To and CC individuals.
- o Re: is the same as subject
- o Via
- Due date(if applicable)
- Actions as appropriate
- o Remarks (Do not list transmittal items in this section)
- o Individual Transmittal Item listing including quantity, date, reference, description, comment and status stamp and initial all incoming document cover pages.

Linking Documents to CMiC

All documents being transmitted should be uploaded to CMiC under the appropriate folder under "documents".

If there is not a specific folder the type of document being transmitted, include it in "Webcor Other Attachments".

Reference Naming Convention P&P for naming of linked documents.

Sending Documents to Ownership

All documents will be sent via ConstructWare by the Document Control team.

Authored by: J.Filipas

Original Document

Page 2 of 2

4.2 Distribution Matrices

December 1, 2011

Purpose

To establish guidelines for who receives what documents and in what form.

Policy

All documents received by Document Control will be distributed according to the matrices.

Procedure

Distribution Matrices have been established for:

- 1. Internal & Drawing Distribution
- 2. External Distribution

Issues Log

Date	Revision
2/14/11	0
4/15/11	1
8/31/11	2
12/1/11	3
6/20/12	4
7/16/12	5

Original Document

COMPANY CONFIDENTIAL – Not to be copied, forwarded or distributed to unauthorized personnel.

Authored by: J. Filipas

Page 1 of 1

2 1 of 1

Key		Trad	e Spe	cific (Corres	pond	ence
H = Half Size F = Full Size empty = Electronic			sit Ce 3010	Utility Relocation - 30100.03	Bus Ramps - 30100.05		
		TG03	TG05	TG08	TG19	Utility	Bus Rai
_				Drav			
Group	Name		S	peciti	cation	าร	
	Hidetake Taniguchi						Н
	Richard Gangitano						
	Todd Mercer						
	Kurt Ricci	Н		Н			
CONTROLS	Ted Williams						
DOCUMENT CTRL	Avaline Feliciano	F	F	F	F	F	F
OLIALITY CTDI	Robert Garcia						
QUALITY CTRL	Lynn Kowallis						
SCHEDULE	David Hungerford						
	Kirk Nielsen	Н					
ဗ္ဓ	Joanne Filipas						
BLC	Mike Poole	Н					
TRANSIT CENTER BLDG 30100.01	Pat Griffin						
IT CENTEF 30100.01	Jim Tomaszewski						
IT C	Mike Spillane						
INS	Manny Saldana						
TR⁄	David Fields						
	RJ Kjome						
UTILITY RELOCATION 30100.03	Jackson Tukuafu						
UTII RELOC 3010	Colin Azevedo				Н	H	
PS 5	Masashi Kojima						Ι
BUS RAMPS 30100.05							
JS R 010							
33							
9	Jeff Heath			Н			
UC]	Brian Morton			Н			
STR 100	Jodi Soboll						
CONSTRUC N 30100P	Tomoya Ima						
PRECONSTRUCTIO N 30100P	Nhi Tran						
PF	Sihaya Roselle						

Printed from DSM

Date	Revision #					
12/1/2011	1					
12/30/2011	2					
3/2/2012	3					
3/28/2012	4					
6/19/2012	5					

TRANSBAY TRANSIT CENTER DISTRIBUTION MATRIX WEBCOR/OBAYASHI External

			Ge	neral (Orres	onder	nce.		General Correspondence								acina	Engineering	
													Corresp	Jonael		1 di cilasilig		Lugineeiiig	
P = Primary CC = Copy Group Name									structability			Transit Center Bldg	30100.01		0100.03	5	orespondence		
		Contract Issues	Amendments/CO	Progress Billings	Schedule Updates	NOPD/NOPC	Quality	Safety	Cost Estimating/Constructability	Field Orders/PCO	TG03 - BSE	TG05 - Logistics	TG08 - Glazing	TG19 - Mission Wall	Utility Relocation - 30100.03	Bus Ramps - 30100.05	Bid Packages and Coorespondence	QBDs	RFI's and Submittals
	Steve Rule	Р	сс	сс	Р	Р	СС	СС	СС	СС	сс	Р	Р	Р	Р	Р	Р		
	Jack Adams				сс	СС	СС	Р			СС	СС	СС	сс	СС	СС			
	Saeid Elmi						Р												СС
	Gwynne Powell	сс	Р	Р	сс	СС				Р									
Turner	Sokari Frank		сс	СС						СС									
Turner	Gary Krutsch								СС		СС	СС	СС	СС	СС	СС	СС	Р	Р
	Jeff Thiel														СС			СС	СС
	Stacy Wilson										СС							СС	сс
	Steve Cunningham				СС	СС		СС			СС				СС				
	Turner Doccontrol	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	сс
	Jim Coughlin		СС		СС	СС			Р	СС									
	Alfred Lau	сс	сс				СС	СС	СС	СС	СС	СС	СС	СС	СС	СС			
	Mark O'Dell								СС	СС			СС						
	Guy Hollins														СС				
PMPC	Phil Sandri													СС		СС			
FIVIEC	Prasad Nimmigadda								СС										
	Whitney Campbell						СС												
	Roger Rothenburger	СС	сс						СС	СС	СС								
	Doug Jacobson										СС								
	PMPC DocControl	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	сс
	Bob Beck					СС													
TJPA	Brian Dykes					СС					Р								
1317	Eddie Phillips	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС		
	*TJPA DocControl	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС

^{*}All correspondence for TJPA will be sent to Doc. Control and will direct correspondence for action, information, etc.

		General Correspondence						Trade Specific Correspondence							
									Tı	ansit	Cent	er Blo	lg	.03	
P = Primary cc = copy		Contract Issues	Amendments/CO	Progress Billings	Schedule	Quality	Safety	Pre Construction	TG03-BSE	TG05-Logistics	TG08-Glazing	TG019-301 Mission Wall	TG06-Below Grade	Utility Relocation - 30100.03	Bus Ramps - 30100.05
													rders		
												ubmi			
			Al	I Corr	espor	ndenc	е				In	spect 'RFI			
Group	Name											PCO			
<u> </u>	Jes Pedersen	СС													
MEN	Hidetake Taniguchi	СС	СС	СС	СС	СС	СС	СС	СС						СС
MANAGEMENT	Richard Gangitano	Р	Р		СС	СС	СС		СС	СС	СС	СС	СС	СС	СС
	Todd Mercer	СС	СС	Р		СС	СС	Р				СС			СС
È	Kurt Ricci	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС	СС
PROJECT ACCT	Jasmin Lautt		СС	СС											
	Anne Merics			СС											
ADMIN	Sarah Boyd			СС											
	Julie O'Brien		СС												
Controls/SBE	Ted Williams	СС	СС	СС					СС	сс	СС	CC	СС	СС	СС
DOCUMENT CTRL	Avaline Feliciano	СС	СС	СС	СС	СС	СС	CC	СС	СС	СС	CC	СС	СС	СС
SAFETY	Ray Ramierez						Р								
QUALITY CTRL	Bob Garcia					Р		СС	CC	СС	СС	СС	СС	СС	СС
	Lynn Kowallis					СС		СС	СС	СС	СС	СС	СС	СС	CC
SCHEDULING	David Hungerford				Р			СС				Р			
	Chad Matthews				СС				СС						
Virtual Building	Frank Haase				СС			СС							
	Mike Brown				CC			CC							
4	Kirk Nielsen								Р						
0.00	Mike Poole								CC	СС		CC	СС	СС	CC
3010	Joanne Filipas								CC						
390	David Fields								CC						
BL	RJ Kjome								CC						
TER	Pat Griffin								CC						
T CENTER BLDG 30100.01	Jim Tomaszewski								СС						
J L	Brian Perez								CC						

		General Correspondence							Trade Specific Correspondence							
									Tı	ransit	Cent	er Blo	lg	.03		
P = Primary cc = copy		Contract Issues	Amendments/CO	Progress Billings	Schedule	Quality	Safety	Pre Construction	TG03-BSE	TG05-Logistics	TG08-Glazing	TG019-301 Mission Wall	TG06-Below Grade	Utility Relocation - 30100.03	Bus Ramps - 30100.05	
												eld O				
												ubmit				
			A	ll Cori	espo	ndend	e				In	spect				
Craun	Nama								RFI's PCO's							
Group <u> ✓</u>	Name								66			PCO	5			
TRANSI	Mike Spillane								СС							
E	Jose Verduzco								CC							
	Manny Saldana								СС	CC				СС		
UTILITY RELOCATION 30100.03	Jackson Tukuafu									P		СС		P		
UTILITY R 301	Colin Azevedo									СС				СС		
S PS .05	Masashi Kojima							СС					СС		Р	
BUS RAMPS 30100.05																
30.																
Б	Jeff Heath							СС			Р		Р		СС	
PRECONSTRUCTI ON 30100P	Jodi Soboll							СС					CC			
NST 801(Brian Morton							СС		CC			CC		CC	
CO SN	Tomoya Imai Nhi Tran							CC					CC			
PRE	Sihaya Roselle							СС		СС			СС			
	Jiliaya Noselle															



Design Documents

January 10, 2011

P	ur	n	n	C	ρ
	uı	μ	v	J	·

To receive, review and distribute design documents sent to W/O from TJPA.

Policy

All design documents will go through document control and be distributed electronically to the entire team. Only selective members of the team will receive hard copies.

Procedure

- 1. Document Control Engineer (DCE) receives design documents from TJPA via Hard copy, compact disc, electronically or download from ConstructWare.
- 2. DCE reviews documents for completeness.
 - a. If documents received are incomplete, DCE responds immediately via e-mail indicating the documents are incomplete and W/O is not reviewing them.
- 3. DCE creates a new folder in the Owner-Documents folder for the received file.
- 4. DCE distributes link to electronic file
- 5. DCE determines drawing order requirements for Ford Graphics.
 - a. DCE to follow PO procedure for ordering drawings (see PO procedure).
- 6. DCE places order once the PO is approved by the Project Director.
- 7. DCE receives drawing order and verifies it is complete.
- 8. DCE distributes hard copy design documents to the appropriate personnel.

Authored by: J. Filipas

Page 1 of 1

Original Document



Master Project Document Log

January 18, 2011

Purpose

To track and document all drawings and specifications issued throughout the life of the project and where these documents live.

Policy

The master project document log will be update by Document Control as new drawings and specifications are issued.

Procedure

- 1. Review master drawing log against drawing log issued with new drawings.
- 2. Update master drawing log when new documents are received with date, revision number and location of where documents are saved.

NOTE – Master Drawing Log has not been established; PMPC to issue master log.

Authored by: J. Filipas

Original Document

Page 1 of 1



Updating Drawings & Specs

January 10, 2011

Dur	n	0	c	Δ
ıuı	μ	v	J	C

To ensure there is an up to date record set of drawings and specifications.

Policy

All drawings and specifications will be updated and maintained by the project team and document control. Individual team members are responsible for keeping their personal drawings up to date.

Procedure

Specifications and Drawings will be kept both electronically and in hard copy. Document Set Manager will be the most up to date set of Record Drawings only.

Record Drawings:

- 1. Document Control Engineer (DCE) receives new drawings from TJPA
 - a. DCE follows Design Document procedure for distribution.
- 2. DCE batch plots DWG files in AutoCad to the DSM file.
 - a. Reviews batch plot PDF's against the PDF's provided by TJPA for changes.
- 3. DCE imports PDF's to DSM.
- 4. DCE closes clouds for RFI's that have been captured by the Architect.
- 5. DCE notifies the team that the new drawings are in DSM and comparisons can be done.
- 6. DCM will print full size hard copies of record set drawing as required. Subcontractors and Project Team should reference DSM for the most up to date Record Set.
- 7. DCE updates Construction Drawings to fold in new drawings.
- **All RFI's (sent and answered) will be posted to drawings by the author of the RFI. (See RFI procedure).

Specifications:

- 1. DCE receives revised specifications from TJPA
 - a. DCE follows Design Document procedure for distribution.
- 2. DCE takes hard copies received from TJPA and updates Record Set of specifications.
- 3. DCE Updates electronic version of current specs.



Document Set Manager

January 26, 2011

Purpose

Document Set Manager (DSM) will be utilized on this project to manage our record set of drawings.

Policy

DSM will be used as Webcor/Obayashi's record set of drawings, including all RFI's, Trade Subcontractor As-builts and revisions to drawings. Specifications will not be maintained in DSM.



CQC File Structure

November 16, 2011

Purpose

The CQC File Structure is outlined below and will be utilized on this project to store, organize and manage Webcor/Obayashi's CQC Plan, Daily CQC Reports and DFOWs.

Policy

Webcor/Obayashi will organize and store CQC documents such as the CQC Plan, Daily CQC Reports and DFOWs on the F:\ drive in a shared folder. CQC Daily Reports will be uploaded into Constructware as the system of record.

Procedure

CQC documents on the F:\ drive may be found at the following location.

F:\Transbay\WEBCOR\Quality Control

CQC Plans

- CQC Plan Webcor-Obayashi JV:

Daily CQC Reports

- 1. Trinet
- 2. M2
- 3. Transworld
- 4. M2
- 5. BBII
- 6. Chaudry
- 7. Sandis
- 8. Webcor-Obayashi

DFOW

- BBII (TG03)
 - Preparatory Phase
 - o Initial Phase
 - o Follow-up Phase
- M2 (TG04.1, 04.2, 04.3, 04.4, 04.5, 04.6)

CQC Daily Reports in Constructware may be found at the following location.

Constructware CQC Daily Reports

140 - Transit Center Building

- File Director
 - o 10 Quality
 - 12 CQC Reports
 - BBII
 - W-O

Authored by: S. Roselle

Original Document

Page 1 of 1



Quality Program Records

August 24, 2012

Purpose

Procedures shall be established and maintained for quality records. These procedures shall identify which records shall be kept, responsibility for production and collection, and responsibility for indexing, filing, storage, maintenance, and disposition of quality records.


Policy

Quality records shall be maintained to show achievement of quality objectives and appropriate functioning of the Quality Management System. Supplier, contractor, and subcontractor quality records shall be included when pertinent. Quality records shall be legible and specify the work involved. They shall be kept in an environment to minimize deterioration and damage. Retention times and final disposition shall be established and recorded.

Procedure Following are examples of the types of quality records requiring control:

- Inspection reports
- Test data
- Qualification records
- Calibration records
- Non-conformances
- Corrective actions

Authored by: B. Garcia





5. Inspections and Testing

QUALITY INSPECTIONS

The Webcor/Obayashi JV Quality Control Manager or CQC Manager's alternate will verify that Trade Subcontractors are meeting the requirements outlined in the TJPA Quality Management System Manual, sections 8.5.1 Inspection and Test Planning and 8.5.2 Contractor Inspection Requirements, to provide documented evidence of inspections, lab reports and test results. When specified, the Trade Subcontractors will also perform inspections of all purchased items, perform source inspections, perform first article inspections and perform end process inspections and testing.

INDEPENDENT TESTING FIRM REPORTING REQUIREMENTS

When the technical specifications indicate the requirement for services of an independent firm, inspection reports will be submitted promptly by the independent firm in triplicate and distributed, one copy each, to the TJPA Representative, Webcor/Obayashi JV, and the code authority having jurisdiction over the Project and will indicate observations and results of tests and compliance or noncompliance with the requirements as defined in the technical specifications.

TJPA CODE AND AGENCY TESTING AND INSPECTIONS

Work shall be subject to inspection by representatives of the TJPA and other agencies having jurisdiction (Code and Agency Inspections) to assure compliance with all requirements of Section 00 07 00, General Conditions, Paragraph 8.02.

TJPA SPECIAL INSPECTION AND TESTING

Where specified, the TJPA Representative will appoint, employ, and pay for services of an independent firm to perform inspections, testing, and other services specified in individual specification sections and as required by the TJPA Representative, or the TJPA Representative will perform the inspection and testing services to verify that the Work conforms to the requirements of the Contract Documents and to the Quality Control specification, specifically to specification section 01 14 00 Rev 0 Quality Control paragraph 1.5A Tests, and will include the following procedures:

- Verify that testing procedures comply with the contract documents.
- Implement and document control verification and acceptance testing procedures.
- Check testing instruments calibration data against certified standards.
- Promptly submit copies of test reports to: TJPA, Webcor/Obayashi JV and the code authority having jurisdiction over the Project

Tab 5 Page **1** of **6** W/O CQC Plan TTC Rev 7 8/27/12



INSPECTION REQUEST PROCEDURE

The Trade Subcontractors CQC Manager will verify that all prerequisites as defined by the contract specifications are completed prior to Code, Agency or Special Inspections. Inspection Request will be submitted to the Webcor/Obayashi JV CQC Manager and the TJPA Construction Management Oversight Manager 48 hours and not more than 72 hours prior to the inspection date. Inspection Requests for Code, Agency and Special Inspections require an "Inspection Request Form" to be completed in Vela Systems by Webcor/Obayashi JV or the Trade Subcontractors CQC Manager. The Trade Subcontractor's CQC Manager will facilitate onsite inspections, sampling procedures, test reports, and provide notification to the Webcor/Obayashi JV CQC Manager and TJPA representative when inspections fail or test results fall below specified values.

TRADE SUBCONTRACTOR TESTING AND INSPECTION

TEST AND INSPECTION PROCEDURES BY TRADE SUBCONTRACTORS

When specified, the Trade Subcontractors shall include as part of their scope all tests to verify that the Work conforms to the Contract Documents and to the Quality Control specification section 01 14 00 Rev 0 paragraph 1.10A Tests. Contractor shall perform specified or required tests to verify that control measures are adequate to provide a product that conforms to Contract requirements. Upon request, Contractor shall furnish to the TJPA Representative duplicate samples of test specimens for possible testing by the TJPA. Testing includes operation and/or acceptance tests when specified. Procure the services of a certified testing laboratory. Perform the following activities and record and provide the following data.

- Verify that testing procedures comply with the contract documents.
- Verify that all inspection prerequisites are met prior to conducting inspections.
- Submit a testing and inspection matrix with the design submittals showing all required inspections and the entity responsible for performing the tests or inspections.
- Track inspection and test status.
- Verify that the facilities and testing equipment are available and comply with the testing standards.
- Trade Contractors and Suppliers shall have documented procedures to ensure test equipment is in calibration and keep updated lists of all equipment requiring calibration. Trade Contractor shall make calibration records available for review.
- Record results of tests taken, both passing and failing on the trade subcontractor's daily CQC report for the date taken. Specify paragraph reference, location where tests were taken.



- When the services of an independent firm are utilized, reports will be submitted
 promptly by the independent firm in triplicate and distributed, one copy each, for the
 TJPA Representative, Webcor/Obayashi JV, and the code authority having
 jurisdiction over the Project and will indicate observations and results of tests and
 compliance or noncompliance with the Contract.
- When specified, the Trade Subcontractors shall produce test and inspection plans in accordance with the Program Quality Management System requirements. All testing and measurements specified to be performed by the Trade Subcontractors shall be performed with equipment whose calibration meets national standards and to documented standards when no national standard exists.
- Maintain and submit a log indicating the status of the Trade Subcontractors inspections and tests.
- Verify that facilities and testing equipment are available and comply with testing standards.
- Check test instrument calibration data against certified standards.
- Verify that recording forms and the test identification control number system, including all of the test documentation requirements, have been prepared.
- Record results of all tests taken, both passing and failing, on the CQC report for the
 date taken. Specify paragraph reference, location where tests were taken, and the
 sequential control number identifying the test. If approved by the TJPA
 Representative, actual test reports may be submitted later with a reference to the test
 number and date taken. Provide directly to the TJPA Representative an information
 copy of tests performed by an offsite or commercial test facility. Failure to submit
 timely test reports as stated may result in nonpayment for related work performed and
 disapproval of the test facility for this Contract.

CONTROL VERIFICATION AND ACCEPTANCE TESTING PROCEDURES

When specified, The Trade Subcontractors CQC Managers will provide control, verification, and acceptance testing procedures for each specific test to include the test name, specification paragraph requiring test, feature of work to be tested, test frequency, and person responsible for each test. (Laboratory facilities approved by the TJPA Representative must be used.).

When specified, specific control verification and acceptance testing procedures will be provided by the Trade Subcontractors as part of the Trade Subcontractors CQC plans, and will be completed as the specification sections are defined and the Trade Subcontractors are added to the project



INSPECTION, MEASURING AND TEST EQUIPMENT (M&TE)

When required by the Technical Specifications:

- Inspection, measuring, and test equipment required to carry out inspection and testing shall be identified, controlled, calibrated, and maintained in order to demonstrate the conformance of work to the specified requirements. Provisions shall be made for recalibration of such equipment in a timely manner.
- Inspection, measuring, and test equipment used shall meet the standards of accuracy for the measurements which are required. The equipment shall be calibrated according to national standards where available, and to documented standards where no national standards exist. The equipment shall be recalibrated at regular intervals, and the recalibration properly documented. A record of the equipment calibration status shall be maintained.
- The equipment shall be properly maintained to ensure its fitness for use. When the equipment is in use, the user shall ensure that the environmental conditions are suitable for the use of the equipment. When inspection, measuring, or test equipment is found to be out of calibration, the validity of previous inspection and test results shall be assessed and documented.
- All calibrated gauges and calibrated testing equipment must be calibrated prior to its use on the project. Periodic calibrations must be performed in accordance with certifying agency requirements and industry practice. The equipment will be properly maintained to ensure its fitness for use. When in use, the user shall ensure that the environmental conditions are suitable for the use of the equipment. When inspection, measuring, or test equipment is found to be out of calibration, the validity of previous inspection and test results will be assessed and documented.
- Inspection, measuring, and test equipment used will meet the standards of accuracy for the measurements which are required. The equipment will be calibrated according to national standards where available, and to documented standards where no national standards exist. The equipment will be recalibrated at regular intervals, and the recalibration properly documented. A record of the equipment calibration will be maintained by the Contractor.

CONTROL OF MEASURING AND TEST EQUIPMENT

Inspection, measuring, and test equipment used shall be identified, controlled, calibrated. M&TE will be properly calibrated and currently certified.

Calibration records and procedures shall meet the following requirements.

- Measuring and test equipment will be positively identified as to its name, calibration lab, date of last calibration and calibration expiration.
- Measuring and test equipment shall be calibrated against standards that have a known, valid relationship to national standards prior to use, and periodically thereafter, if required, to provide for the accurate reporting of quality testing and



inspection results. In case no national standard exists, the basis for calibration will be identified and documented.

- The tolerances used in calibration shall be in accordance with the manufacturer's recommendation or as otherwise specified.
- An independent calibration laboratory shall perform all calibration.
- Environmental conditions for calibration shall be consistent with the location where inspection and testing is performed.

Calibration shall be performed in accordance with approved calibration procedures. These procedures shall specify the following:

- Details of equipment type
- Identification number
- Location (as required)
- Calibration method and frequency
- Acceptance criteria
- Action to be taken if results are unsatisfactory

RESOLUTION OF TESTS RESULTS FROM UN-CALIBRATED EQUIPMENT

Results from tests requiring calibrated equipment performed with equipment not currently in calibration shall be suspect. The test equipment used shall be tested and recalibrated. If the equipment is found to be within calibration limits, the test results shall be accepted. If the equipment is not found to be within calibration limits, the tests results must be verified by other means, or the material in question replaced.

TEST REPORTING

Inspection and test status are documented in the Trade Subcontractors Daily Quality Control reports.

COMPLETION INSPECTIONS

PUNCH-OUT INSPECTION

An inspection of the Work will be conducted by the Trade Subcontractors CQC Manager and verified by the Webcor/Obayashi JV CQC Manager, near the end of Trade Subcontractor's work. The punch list, entered into Vela Systems, will include items that do not conform to the approved Drawings and Specifications and the estimated date by which the deficiencies will be corrected. A second inspection by the Trade Subcontractor CQC Manager will ascertain that all deficiencies have been corrected. Once this is accomplished the TJPA Representative will be notified that the facility is ready for the TJPA pre-final inspection.



PRE-FINAL INSPECTION

The TJPA Representative will perform the pre-final inspection to verify that the facility is complete and ready to be occupied. A TJPA Representative pre-final punch list may be developed as a result of this inspection. Webcor/Obayashi JV will ensure that all items on this list have been corrected before notifying the TJPA Representative, so that a final inspection can be scheduled. Items noted on the pre-final inspection will be corrected in a timely manner. These inspections and any deficiency corrections required by this paragraph must be accomplished within the time slated for completion of the entire work or any particular increment of the Work if the Project is divided into increments by separate completion dates.

FINAL ACCEPTANCE INSPECTION

The CQC System Manager, plus the Contractor's authorized representative and the TJPA Representative must be in attendance at the final acceptance inspection. Additional personnel from affected third parties may also be in attendance. The final acceptance inspection will be formally scheduled by the TJPA Representative based upon results of the pre-final inspection. The TJPA Representative will be notified at least 72 hours prior to the final acceptance inspection and include the Contractor's assurance that all punch list and nonconforming work will be complete and acceptable by the date scheduled for the final acceptance inspection.

6. QUALITY CONTROL PROCESS • COORDINATION MEETING • PREPARATORY PHASE • INITIAL PHASE • FOLLOW-UP PHASE • TRADE CONTRACTORS CQC PLANS • TRADE CONTRACTORS CQC **MEETINGS**



6. PROJECT QUALITY CONTROL PROCESS

The contractor quality control process is the means by which the Contractor, Trade Subcontractors and Suppliers, ensure that the construction complies with the requirements of the Contract. At least three phases of control must be conducted by the Trade Subcontractor CQC Manager for each definable feature of the construction work.

COORDINATION MEETING (MEETING OF MUTUAL UNDERSTANDING)

A meeting held after the pre-construction conference for each Trade Work Package and before start of construction. Contractor shall meet with the TJPA Representative and TJPA QA Manager and discuss the Contractor's quality control system as it relates to the work of the trade package. Submit the CQC Plan a minimum of 15 days prior to the coordination meeting. During the meeting, a mutual understanding of the system details must be developed, including the forms for recording the CQC operations, control activities, testing, administration of the system for both onsite and offsite work, and the interrelationship of Contractor's management and control with the TJPA Representative's quality assurance. Minutes of the meeting will be prepared by the TJPA Representative and signed by both the Contractor and the TJPA Representative and will become a part of the Contract file. There may be occasions when subsequent conferences will be called by either party to confirm mutual understandings and/or address deficiencies in the CQC system or procedures that may require corrective action by the Contractor.

PREPARATORY PHASE:

This phase is accomplished prior to beginning work on each definable feature of work, after all required plans, documents, and materials are approved and accepted, and after copies are at the work site. This meeting includes:

- 1. A review of applicable specifications, reference codes, and standards. The Trade Subcontractor CQC Manager shall make available during the preparatory inspection a copy of those sections of referenced codes and standards applicable to that portion of the Work to be accomplished in the field. Maintain and make available in the field for use by TJPA Representative until final acceptance of the Work.
- 2. Review of the Contract drawings.
- 3. Check to assure that all materials and/or equipment have been tested, submitted, and approved.
- 4. Review of provisions that have been made to provide required control inspection and testing.
- 5. Examination of the work area to assure that all required preliminary work has been completed and is in compliance with the Contract.



- 6. Examination of required materials, equipment, and sample work to assure that they are on hand, conform to approved shop drawings or submitted data, and are properly stored.
- 7. Review of the appropriate activity hazard analysis to assure environmental requirements are met.
- 8. Discussion of procedures for controlling quality of the work including repetitive deficiencies. Document construction tolerances and workmanship standards for that feature of work.
- 9. Check to ensure that the portion of the CQC Plan for the work to be performed has been accepted by the TJPA Representative.
- 10. Discussion of the initial control phase.

The TJPA shall be notified at least 48 hours in advance of beginning the preparatory control phase. Include a meeting conducted by the CQC System Manager and attended by the Trade Subcontractor's CQC Manager, other CQC personnel (as applicable), and the superintendent responsible for the definable feature. CQC System Manager shall document the results of the preparatory phase actions by separate minutes and attach the minutes to the daily CQC report. CQC System Manager shall instruct applicable workers as to the acceptable level of workmanship required in order to meet Contract requirements.

INITIAL PHASE:

This phase is accomplished at the beginning of each definable feature of work. This phase includes:

- 1. Reviewing the minutes of the preparatory meeting and ensuring any open issues have been resolved
- 2. Verifying the adequacy of controls to ensure full contract compliance, inspection and testing.
- 3. Establishing level of workmanship and verify that it meets minimum acceptable workmanship standards. Compare with required sample panels as appropriate.
- 4. Resolving all differences.

The TJPA shall be notified at least 72 hours in advance of beginning the initial phase. The CQC System Manager shall prepare separate minutes of this phase and attach the minutes to the daily CQC report. The initial phase shall be repeated for each new definable feature of work.

DAILY QUALITY CONTROL ACTIVITIES:

The Webcor/Obayashi JV CQC manager and the Trade Subcontractor CQC Manager shall perform daily checks to assure control activities, including control testing, are providing continued compliance with contract requirements until completion of the particular feature of work. Record the checks in the CQC documentation. Conduct final follow-up checks and correct all deficiencies prior to the start of additional features of work that may be affected by the deficient work. Do not build upon or conceal non-conforming work.

Tab 6 Page **2** of **4** W/O CQC Plan TTC Rev 7 8/27/12



FOLLOW-UP PHASE:

CQC System Manager and the Subcontractor CQC manager shall perform daily checks to assure that control activities, including control testing, are providing continued compliance with contract requirements until completion of the particular feature of work. Record the checks in the CQC documentation. Conduct final follow-up checks and correct all deficiencies prior to the start of additional features of work that may be affected by the deficient work. New work shall not be built upon or conceal nonconforming work.

TRADE SUBCONTRACTORS QUALITY CONTROL PLAN

After contract award and prior to beginning construction activities each Trade Subcontractor will submit (per specification section 01 13 00 Submittals, paragraph 1.4) to the Webcor/Obayashi Joint Venture CQC Manager their project specific quality control plan for review and approval. Each Trade Subcontractor will designate and provide a project specific Trade Subcontractor Quality Control Manager who reports to the Webcor/Obayashi JV CQC Manager and who's primary responsibility will be to implement and manage the Trade Subcontractor's quality control plan and certify theTrade Subcontractor's compliance with the Webcor/Obayashi Joint Venture Quality Control Plan and all quality control requirements contained in the project documents including specification section 01 14 00 Quality Control. The Trade Subcontractors CQC program will be reviewed for compliance to the Contract Documents. In addition to the requirements contained in other sections of this Plan the Trade Contractors Quality Control Program will include:

- CQC Organization chart.
- Procedures for fabrication and installation.
- Procedures for planning and verifying compliance and controlling quality of the work (including checklist forms).
- Procedures for layout verification.
- Coordination with related contractors.
- List of specified tolerances and workmanship standards for each DFOW.
- Daily CQC Reports.
- Program for identifying and correcting defective work.
- Inspection, test and acceptance procedures when specified in the Technical Specifications to be part of the Trade Subcontractors scope
- A quality control Plan that addressed the Federal Transit Administration (FTA Quality Control Guidelines (ref: Transbay Transit Center Quality Management System Manual, Oct 2006)



TRADE SUBCONTRACTORS QUALITY CONTROL MEETINGS

In addition to the Three Phase of Control Meetings, A Trade Subcontractor CQC Meeting will be part of the Weekly Trade Subcontractors Meetings held by the Webcor/Obayashi JV Project Superintendent or Project Manager. The Trade Subcontractor CQC Manager will review current CQC issues as a segment of the weekly meeting; addressing the schedule, testing, inspection, rework log, failed inspection status, short-term schedule of CQC activities, project tests, submittal status, factory verification requirements, inspection results and any other CQC issues relevant to the current activities.

7. NON-CONFORMANCE AND CORRECTIVE ACTION

- OVERVIEW
- NON-CONFORMANCE OBSERVATIONS AND REPORTING
- NON-CONFORMANCE REPORT (NCR)
- Non-conformance Log
- CONTROL THE CONTINUATION OF WORK
- CORRECTIVE ACTION PLAN (CAP)



7. Non-conformance and Corrective Action

OVERVIEW

Should a non-conformance be identified by an inspection there is a systematic method to control the item, correct it, and ensure that project quality is not adversely impacted by the event. A non-conformance is an item that does not meet the requirements of the project specifications.

NON-CONFORMANCE OBSERVATIONS AND REPORTING

When work is identified as non-conforming it will immediately be segregated. Segregation may occur by physical isolation and cordoning off of work/materials, or conspicuously identified by tags/markings when physical isolation is not possible. The Trade Subcontractor CQC Manager will complete a Non-Conformance Report (NCR) (see forms Tab 12), and submit the report to the Webcor/Obayashi JV CQC Manager. Webcor/Obayashi JV will enter the non-conformance issue into CMiC for internal tracking. NCRs will be entered into Vela Systems

NON-CONFORMANCE REPORT (NCR)

When completing the Non-Conformance Report the Trade Subcontractor CQC Manager will describe the work in detail, its location, a description of the deficiency and the proposed resolution and actions taken to prevent the recurrence of the non-conformance (see form in Tab 12). Supporting documentation may be attached as necessary. The report will be forwarded to the Webcor/Obayashi JV CQC Manager. Non-conformance Report contents are summarized as follows:

Section 1: Non-conformance identification info: Contractor, location date, etc.

Section 2: Description of Non-conformance

Section 3: Cause

Section 4: Recommended Field Engineer Disposition (Trade Subcontractor CQC Manager)

Section 5: Project Engineering Disposition (TJPA)

Section 6: Disposition Results

Section 7: Corrective action and steps taken to prevent recurrence



NON-CONFORMANCE LOG

The project-wide Non-Conformance Tracking Log in Vela Systems is maintained by the TJPA Construction Management Oversight. Webcor/Obayashi JV and the Trade Subcontractors will maintain Non-Conformance logs appropriate for their scope of work

CONTROL THE CONTINUATION OF WORK

After the item of work is identified and segregated from all other active work, the Trade Subcontractor CQC Manager will determine if work can continue in the affected area. When continuing work can adversely affect quality or hide the defect, work must stop in the affected area until the disposition of the item is resolved. The Trade Subcontractor CQC Manager identifies and clearly labels the limits of the affected stop work areas.. Non-conforming work may be reworked to meet requirements, accepted as is, repaired, or rejected. If accepted as is or repaired, the Engineer of Record needs to approve the deviation from original specifications. When appropriate, non–conforming work may require an approved Corrective Action Plan.

CORRECTIVE ACTION AND CORRECTIVE ACTION PLANS (CAP)

Once a NCR cause has been determined, a written Corrective Action Plan (CAP) will be submitted by Webcor/Obayashi JV. The CAP will be written by the Trade Subcontractor and submitted to Webcor/Obayashi JV's CQC Manager who will review and forward it to the TJPA Representative via Constructware. Webcor/Obayashi will attach the submitted CAP to the NCR in Vela Systems for tracking. Once approved, the CAP will be implemented by the Trade Subcontractor.

Trade Subcontractor corrective action procedures shall be established for:

- Investigating the cause of nonconforming product and taking the corrective actions needed to prevent recurrence
- Analyzing processes to detect and eliminate potential causes of nonconforming product
- Initiating preventative actions to deal with problems to a level corresponding to the risks encountered
- Ensuring that corrective actions are taken and that they are effective
- Implementing and recording changes in procedures resulting from corrective action





8. REPORTING

Daily Reports

- Webcor/Obayashi JV Daily CQC reports (see Tab 12 "Forms")
- Trade Subcontractors Daily CQC reports (see Tab 12 "Forms")

Weekly Reports

- Webcor/Obayashi JV Submittal log
- Webcor/Obayashi JV Requests for Information log

Monthly Reports

- Webcor/Obayashi JV Construction Monthly Report
- Webcor/Obayashi JV CQC Managers Monthly Status Report (included in the Construction Monthly Report

Periodic forms, reports and lists


- Definable Features of Work (DFOW) list
- Non-Conformance Report (see Tab 12 "Forms")
- Non-Conformance Log
- Independent testing agency reports



TRADE SUBCONTRACTORS QUALITY CONTROL REPORTING REQUIREMENTS

In addition to other information and documentation required to be submitted, described elsewhere in this CQC plan, the Trade Subcontractors CQC Manager will submit the following documents promptly to the Webcor/Obayashi JV CQC Manager:

- Trade Subcontractor Daily CQC reports
- Independent testing agency reports, calibration reports, (may be included as part of the Trade Subcontractor's Daily CQC report
- Preparatory Phase Meeting Documentation
- Initial Phase Meeting Documentation
- Follow-up Phase Changes in Procedures
- Non-Conformance Reports and associated corrective action plans (as required)
- QC Checklists (as required)






9. DEFINABLE FEATURES OF WORK (DFOW)

The Webcor/Obayashi CQC Manager working with the Trade subcontractors and production team reviews the project schedule, plans and specifications to establish a list of definable features of work. A definable feature of work is a task that is separate and distinct from other tasks, has separate control requirements, and may be identified by different trades or disciplines, or it may be work by the same trade in a different environment. Although each section of the Specifications may generally be considered as a definable feature of work, there are frequently more than one definable feature under a particular section. This list will be agreed upon during the coordination meeting.

The DFOW list will be developed incrementally and additional DFOWs will be added as trade subcontractors are brought on board. Trade subcontractors will submit their DFOW lists for approval, as part of their CQC Plans prior to the start of work. The DFOW list will be maintained in the Project Baseline Schedule (R3) 30100-11.09.06 and in spreadsheet format (see page 2 in this section; Tab 9). The DFOW list will include associated submittals.

W/O JV Transbay Terminal Center DFOW List Revised 7-31-12

Job Number	Trade Group	Baseline Schedule	Trade Group	Discription/Feature of Work	Meeting	Follow up	Trade	Meeting Date	Actualized Meeting	Submittals
		Activity ID	Number	, , , , , , , , , , , , , , , , , , , ,	Phase	meeting Phase	Subcontractor	0	Date	





10. TRAINING

TRAINING

Webcor/Obayashi JV will ensure that only knowledgeable capable employees carry out the planning and execution of the work.

- Under the Direction of the W/O JV CQC manager the Trade Subcontractor CQC
 Managers will provide training on the elements of the Webcor/Obayashi JV and Trade
 Subcontractors site specific Contractor's Quality Control Plans to all trade subcontractor
 staff having CQC responsibilities.
- When specified in the Contract Documents, Trade Subcontractor CQC Managers will submit proof of tradespersons qualifications including licensing requirements, certifications or other required training qualifications for the specified task to Webcor /Obayashi JV and the TJPA.
- When specified in the Contract Documents, project or task specific training will be
 documented by the Trade Subcontractor. The Trade Subcontractor will provide
 Webcor/Obayashi JV with a copy of the training syllabus and list of attendees.
- Webcor/Obayashi JV Quality Control personnel will complete the U.S. Army Corps of Engineers/U.S. Navy Facilities Engineering Command, Construction Quality Management for Contractors (or equivalent).
- The Trade Subcontractor CQC Managers will maintain records of quality training for their personnel. The Webcor/Obayashi JV CQC Manager will maintain records of quality training for Webcor/Obayashi JV personnel.





11. DESIGN CONTROL


DESIGN CONTROL

Design control by Webcor/Obayashi is primarily accomplished by the daily maintenance of an accurate set of As-Built drawings by the Trade-Subcontractors per specification section 01 17 20 "Project As-Built Drawings", summarized below. Where Trade Subcontractors have design-build responsibilities (such as the access trestle and traffic bridges), their quality control plans shall include design control for their scope of work.

- The Trade Subcontractors shall keep an accurately marked, up-to-date set of as-built drawings for the work actually installed, and accurately indicate on as-built drawings all site conditions, locations of utilities, work scope changes, changes in dimensions, locations, and elevations of the Work, and changes in details as specified herein and as approved by the TJPA Representative. Trade Subcontractor shall keep the as-built drawings current as the Work is performed.
- Prior to acceptance of the Work, Trade Subcontractor shall furnish to the Webcor/Obayashi JV CQC Manager the final as-built drawings, showing all changes in the Contract Drawings neatly in red ink.
- Trade Subcontractors will delegate responsibility for maintenance, coordination, and accuracy of the as-built drawings to one person on their staff.
- Accuracy of as-built drawings shall be such that future searches for items shown on the Contract Documents may rely on information obtained from the approved as-built drawings.
- Trade Subcontractors shall store as-built drawings apart from documents used for performing the work; keep in a dry, legible condition, and in good order. Label each document "AS-BUILT DRAWINGS— JOB SET" in large, neatly printed letters.
- Trade Subcontractors shall record neatly on the as-built drawings all changes made by clarifications, Change Orders, Requests for Information, and other Modifications to the Contract Documents; and changes to reflect the actual existing conditions and utility locations references to permanent accessible features of the Work.
- Trade Subcontractors shall clearly describe changes on as-built drawings by note as required.
- Trade Subcontractors shall date all entries, calling attention to the entry by a "cloud" drawn around the area or areas affected.
- Trade Subcontractors shall record in each Specification Section the manufacturer, trade name, catalog number, and supplier of each product and equipment item incorporated into the Work.
- Trade Subcontractors shall furnish a copy of the final shop drawings which have been updated to show actual conditions. Furnish additional drawings as necessary to record deviations from the sizes, locations, and other features of the Work and to locate piping, conduit, ductwork, and similar elements of utility installations by dimensions referenced to permanent accessible features of the Work.

- Trade Subcontractors shall show on the job set of as-built drawings, by dimension accurate to within 1 inch, the centerline of each run of conduits, circuits, piping, ducts, and similar items which are shown schematically on the Contract Drawings but where the final physical arrangement is determined by Trade Subcontractor.
- Trade Subcontractors shall keep as-built drawings up to date during the entire progress of the Work, and provide access for monthly. Updates shall be accurate and current and be done at the time work is performed.
- Trade Subcontractors shall also update and include the revised or newly issued drawings as part of the as built drawings. The work of reproducing and issuing Change Order drawings and updating of as built drawings shall be done as incidental work.

Tab 11 Page 2 of 2 W/O CQC Plan TTC Rev 7 8/27/12





12 FORMS

OVERVIEW

The forms in this section are approved for use in Webcor/Obayashi's CQC program.

FORMS

- Submittals Checklist Used for each submittal to ensure completeness of documents before distribution and transmission to TJPA.
- Daily CQC Report Completed daily by Webcor/Obayashi and/or Trade Subcontractors CQC Management. Report is signed and dated by Webcor/Obayashi CQC Manager and submitted within 5 working days to TJPA Representative via Constructware.
- Non-Conformance Report Completed as necessary to report and track non-conforming work. Webcor/Obayashi JV tracks this report in CMiC and submits to TJPA Representative via Constructware.
- Preparatory Phase Checklist- Used by the Trade Subcontractors to plan and conduct Preparatory Phase Meetings
- Initial Phase Checklist- Used by the Trade Subcontractors to plan and conduct Initial Phase Meetings

SUBMITTAL PROCESS CHECKLIST

Submittal Pack	kage No.:	Date Received:
Submittal Nam	ne:	
■ Review	v each submittal to:	
0	Verify that the submittal's contents	match the accompanying transmittal. Did we receive everything
	listed on the transmittal?	
0	Verify that the submittal's contents	are complete per the submittal register. Important: submittal
	packages need to be complete and s	should include <u>all</u> information necessary for review. Partial
	submittals are to be rejected by W/G	O (if we don't the TJPA will).
0	Verify that the contents of the subm	nittal are in conformance with the technical specifications and other
	appropriate contract documents.	
0	Is the Submittal a Substitution?	
	No- Continue Processing Sul	omittal
	Yes -Reject submittals that a substitutions.	are substitution requests- There is a separate process for
0	Verify that the trade subcontractor	has checked and coordinated all dimensions, materials, field
	measurements, with the requirement	nts of the Work and the Contract Documents.
0	Verify that the submittal complies w	with the requirements of reference specifications –SFDPW, PG&E etc.
0	Confirm that all professional certific	ations (stamp) w/license number and expiration date are provided
	and signed if required.	
0	Note any variations from the Contra	ct requirements (if there are create an issue in CMiC)
0	Address all questions raised or note	d in the submittals; requests to verify dimensions, etc. If there are
	questions with the submittal:	
	 Can the questions be answe 	red by W/O?
	 Does an RFI need to be subr 	mitted?
	 Does an issue need to be created 	eated in CMiC?
	 Identify who is responsible f 	or answering the question
0	Identify all affected and adjacent tra	ides that can be potentially impacted by submittal. Develop an
	action plan to coordinate submittal	information with ALL affected and adjacent trades.
0	If the submittal is complete, stamp t	he first page of each item. If it is shop drawings, all sheets must be
	stamped.	
Trade Scope Su	uperintendent:	Date:
Trade Scope PN	M:	Date
CQC Manager:	<u> </u>	Date:
0		
U)

	CONTRACTOR QUALITY CONTROL REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY) DATE								
PHASE	TRAN	ISBAY ⁻	TRANSIT CENTER BUILDING		NUMBER: 310	0		1	
JRY			TORY MEETING HELD TODAY? AND ATTACH SUPPLEMENTAL PREPARATO	ORY PHASE CHECKLIS	ST.	YES	NO 🗌		
PREPARATORY		edule	Definable Feature of Work		<u> </u>				
PREP.									
	WAS AN	INITIAL P	HASE MEETING HELD TODAY?			YES 🗌	NO 🗌		
ب	IF YES, F	FILL OUT	AND ATTACH SUPPLEMENTAL INITIAL PHAS	SE CHECKLIST.		120 🗖			
INITIAL	Sche Activi	edule ty No.							
	WORK C	OMPLIES	WITH CONTRACT AS APPROVED DURING I	NITIAL PHASE?			YES	□ NO □]
	Sche Activi	edule ty No.	Description of Work, Testing Performed & By V Section, Location and List of Personnel Preser	Vhom, Definable Featu nt,	re of Work, Specifica	ation			
<u> </u>									
FOLLOW-UP									
FOLI									
REWORK REWORK	ITEMS ID	ENTIFIED	TODAY (NOT CORRECTED BY CLOSE OF E	BUSINESS, ASSIGN	REWORK ITEMS (AY (FROM REWORK	ITEMS LIST, IF
Issue		escription	•			Description	IN ON TRACKING		
Sched	lule	cplain Any Description	Follow-Up Phase Checklist Item From Above T	hat Was Answered "No	O"), Manuf. Rep On-	Site, etc.			
Activity	No.	CSCIPTION							
equipmen	t and mater	rial used an	I certify that this report is complete and correct and d work performed during this reporting period is in						
	noted in the		awings and specifications to the best of my knowled	ge <u> </u>	WEBCOR C	C REPRESENTA	TIVE	Γ	ATE
WEBCOR	/OBAYASI	HI QUALIT	Y CONTROL MANAGERS REMARKS AND/O	R EXCEPTIONS TO T	HE REPORT				
Sched Activity	lule	escription			- 				
	+								
				-	WEBCOR/OBAYAS	HI JV CQC MANA	GER: Bob Garcia	1	DATE

		CONTRACTOR QUALITY CONTROL REPORT (CONTINUATION SHEET) (ATTACH ADDITIONAL SHEETS IF NECESSARY)	T DATE
PHASE	TRANSE	BAY TRANSIT CENTER BUILDING	PROJECT NUMBER: 3100
		S WITH CONTRACT AS APPROVED DURING INITIAL PHASE?	YES NO
	Schedule Activity No.	Description of Work, Testing Performed & By Whom, Definable Feature of Work, Specification Section, Location and List of Personnel Present	
FOLLOW-UP			
REMARKS	L S (Also Explain Any	Checklist Item From Above That Was Answered "NO"), Manuf. Rep. On-Site, etc.	
Sched Activity	dule Description		
Activity	, 110.		

W/O #	Assigned by CMO QA Manager	NCR #
Contract #	Contractor/Sub(s)	
Code/Spec/Dwg	Location	
Reference #s		
Part/LotQua	antitySupplier	P.O
Initiated by/Co	Date Issued	
Description of Non-Conforman	ce	Code See QMS QA-08-3, ove
Cause		Code_ See QMS QA-08-3, ove
Recommended Disposition Contractor Field Engineering Resolve as Follows	Reject Remove, replace, meet spec Rework Fix to meet specifications Requires FE Disposition/CQC Acceptance Proposed resolution, repair or rework pla	Repair* Fix, but not to spec Requires EOR Approval/PM OK—
Field Engineer Print Name, Org; Initial		Date
Engineer of Record Disposition Resolve as Follows		Accept-As-Is Not to spec Repair Fix, but not to spec
Engineer of Record Print Name, Org. In PM Concurrance Print Name, Org. In	· · · · · · · · · · · · · · · · · · ·	Quality Review TJPA QA CQC
Disposition Results		
_	Name, Org; Initial	
PM Verification Print Name, Org; Initia		Date
CAPA Verification _Print Name, Org;	ctive and Preventive Action (CAI If required	PA) Date
UNITA VEHILLALIUH Print Name, Org;	IIIIIdi	Date

Non-Conformance Codes

ASSEMBLY			MATERIAL / SOILS			
001 002 003 004 005 006 007 008 009 010	Interference/Improper Fit Dis-bonding/Adhesive Defect Incorrect Part Used Assembly Error Soldering Failure Other Assembly Related Defect	051 052 053 054 055 056 057 058 059 060	Incorrect Material Used Material Contaminated Gradation Test Failure Moisture Test Failure Density (Compaction) Test Sand Equivalent Test Failure Organic Content of Soils Durability Index Resistance (R-value) Other Material Defect			
CERT	IFICATION / DOCUMENTATION	MATE	RIALS / CONCRETE & STEEL			
011 012 013 014 015 016 017 018	Information Missing Information Incorrect Information Illegible Material Incorrect Inspection/Test Incorrect Data Out-Of-Spec.	061 062 063 064 065 066 067 068	Incorrect Materials Used Concrete Slump Test Failure Concrete Air Content Concrete Compressive Strength Test Failure Drying Shrinkage of Concrete Concrete Honeycombing Concrete Rock-Pocket/Voids Mis-fabricated Reinforcing Steel Assemblies Missing or Incorrect Reinforcing Steel			
020	Other Cert./Documentation Error	070	Other Material Defects DESTRUCTIVE EXAMINATION (NDE)			
021 022	Thickness—Over/Under Size Diameter – Over/Under Size	071 072	Cracked Welds Foreign Material			
023 024 025 026 027 028 029 030	Length/Width—Over/Under Size Depth Incorrect Slope Incorrect Angle Incorrect Feature/Item Missing Position/Location Incorrect Radius Over/Under Size or Missing Other Dimensional Defect	073 074 075 076 077 078 079 080	Component Gap/Fit-up Defect Undercut Porosity/Slag Lack of Penetration/Fusion Discontinuities Voids Delamination Other NDE Indications			
INSTA	LLATION	SURF	ACE DEFECTS			
031 032 033 034 035 036 037 038 039 040	Missing Hardware Missing Equipment Non-Standard Installation Incomplete Installation Non-Conforming Materials Used Equipment Damaged Incorrect Location Incorrect Orientation Other Installation Defect	081 082 083 084 085 086 087 088 089	Discoloration Blisters Sparing Burrs/Chips/Nicks Damaged/Bent/Torn/Twisted Contaminated Foreign Material Plating/Coating Defects Cracks Surface Irregular/Finish			
INSTA	LLATION / TEST FAILURE	VISUA	AL & OTHER DEFICIENCIES			
041 042 043 044 045 046 047 048 049	Inspection/Test Equipment Failure Equipment Not Calibrated Procedural Under-Test Condition Electrical Test Failure Leak Test Failure Environmental Test Failure Functional Test Failure Mechanical Test Failure Other Inspection/Test Failure	091 092 093 094 095 096 097 098 099	Other Visual Anomaly			
000	outer inapection/real Fallule	100	Outer visual Attornary			

PREPARATORY PHASE CHECKLIST					SPEC SECTION		DATE	
		(CONTINUED ON SECOND PAGE)			Enter Spec Section # Here			D/MMM/YY)
CONTRACT NO Enter C	o Ont# Here	DEFINABLE FEATURE OF WORK Enter DFOW I	Here	ľ	SCHEDULE ACT Enter Sched	NO. Act ID Here	INDEX # Enter Inde	x# Here
2.110.	GOVERNMENT RI				YES	NO 🗌		
_	NOTIFIED NAME		POSITION			COMPANY/GOVE	PNMENT	
Ξ	NAIVIE		POSITION			COMPANT/GOVE	RINIVENT	
PERSONNEL PRESENT								
	REVIEW SUBMITT	TALS AND/OR SUBMITTAL REGISTER. HAVE A	L SUBMITTALS BEE	N APPROVED?			YES 🗌	NO 🗌
		MS HAVE NOT BEEN SUBMITTED?						
	IF NO, WHAT ITEN	WIS HAVE NOT BEEN SUBMITTED!						
တ								
AL.	ARE ALL MATERIA		YES	NO \square				
E	IF NO, WHAT ITEN MISSING?	WS ARE						
SUBMITTALS								
0,	CHECK APPROVE	ED SUBMITTALS AGAINST DELIVERED MATERI.	AL. (THIS SHOULD I	BE DONE AS MA	TERIAL ARRIVES	.)		
	COMMENTS:							
	-							
	ADE MATERIALS	STORED PROPERLY?	YES 🗌	NO 🗌				
	IF NO, WHAT ACT		YES 🔲	NO L				
AL 3E	11 110, 1111111111111111111111111111111							
Z A								
MATERIAL STORAGE								
Σ̈́S								
	REVIEW EACH PA	ARAGRAPH OF SPECIFICATIONS.						
40								
N N	DISCUSS PROCE	DURE FOR ACCOMPLISHING THE						
Ξ	WORK.							
SPECIFICATIONS								
뜻								
EC								
S	CLARIFY ANY DIF	FERENCES.						
	ENSURE PRFI IMI	INARY WORK IS CORRECT AND PERMITS ARE	ON FILE.					
TS	IF NOT, WHAT AC							
₹. M	1401, WHAT AU							
A Ä								
PRELIMINARY ORK & PERMIT								
Ä Ä ×								
PRELIMINARY WORK & PERMITS								
\$								
1000 (OD (O(00)	İ					OUEET 4 OF	•	

	IDENTIFY TEST TO BE PERFORMED, FREQUENCY, AND BY WHOM.		
	WHEN REQUIRED?		
(D	WHERE REQUIRED?		
TESTING			
ES			
-			
	REVIEW TESTING PLAN.		
	UAA TEST EAGUITES DEEN		
	HAS TEST FACILITIES BEEN APPROVED?		
	ACTIVITY HAZARD ANALYSIS APPROVED?	YES NO	
	REVIEW APPLICABLE PORTION OF EM 385-1-1.		
SAFETY			
SA			
	NAVY/ROICC COMMENTS DURING MEETING.		
TS			
COMMENTS			
MN			
NI ING			
MEETING			
Σ			
	OTHER ITEMS OR REMARKS:		
œ			
s o			
EM			
R IT			
OTHER ITEMS OR REMARKS			
10			
		QC MANAGER	DATE

4296/2B (9/98) SHEET 2 OF 2

	INITIAL PHASE	CHECKLIST	SPEC SECTION	DATE				
CONTRACT	NO DEFINABLE FEATURE OF V	VORK	SCHEDULE ACT NO.	INDEX#				
Ę	GOVERNMENT REP NOTIFIED HOUR	S IN ADVANCE:	YES NO	NY/GOVERNMENT				
SE								
Ä								
PERSONNEL PRESENT								
8								
PROCEDURE COMPLIANCE	IDENTIFIY FULL COMPLIANCE WITH PROCE COMMENTS:	DURES IDENTIFIED AT PREPARATORY. COOR	DINATE PLANS, SPECIFICATIONS,	AND SUBMITTALS.				
δΩ								
<u>ი</u> გ								
≿	ENSURE PRELIMINARY WORK IS COMPLETE	E AND CORRECT. IF NOT, WHAT ACTION IS TA	KEN?					
PRELIMINARY WORK								
Ä×								
PR								
	ESTABLISH LEVEL OF WORKMANSHIP.							
0	WHERE IS WORK LOCATED?							
豊								
S								
WORKMANSHIP	IS SAMPLE PANEL REQUIRED?		YES NO					
ᇫ	WILL THE INIITAL WORK BE CONSIDERED AS A SAMPLE?							
Š	(IF YES, MAINTAIN IN PRESENT CONDITION AS LONG AS POSSIBLE AND DESCRIBE LOCATION OF SAMPLE)							
z	RESOLVE ANY DIFFERENCES.							
2	COMMENTS:							
5								
SOI								
RESOLUTION								
	DEVIEW IOD CONDITIONS HOUSE IN COST	4 4 10 10 14 74 0 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4						
≽	REVIEW JOB CONDITIONS USING EM 385-1- COMMENTS:	1 AND JOB HAZARD ANALYSIS						
Ш Щ								
SA								
CHECK SAFETY								
빞								
Ö								
	OTHER ITEMS OR REMARKS							
Ä								
OTHER								
		QC MANAGER		DATE				

Construction Stormwater Pollution Control/Compliance Plan

Transbay Transit Center Project San Francisco, California



Prepared by:

Prepared for: Webcor /Obayashi

SOII LEB 34 PM I 49

WESTEWATER ENTERPRISE
COLLECTION SYSTEM DIVISION

February 2011

Transbay Transit Center San Francisco, California

Construction Stormwater Pollution Control/Compliance Plan

Submitted to: Webcor /Obayashi

This report has been prepared by or under the supervision of the following Qualified Storm Water Pollution Prevention Developer and Construction General Permit Trainer of Record.

De box Carry, QSD, ToR, CEG

Pelo 22, 2011
Date

Table of Contents

1	Reg	gulatory Setting	1
2		ject Information	
		ject Description	
		ject Size and Total Disturbed Area	
		ceiving Waters and Environmentally Sensitive Areas	
	2.5 Cor	nstruction Activities and Schedule	9
	2.6 Pot	ential Construction Site Pollutant Sources	0
	2.7 Ide	ntification of Non-Storm Water Discharges 1	2
3		st management Practices (BMPs)	
		IP Objectives	
	3.2.1 Er	osion Control BMPs	4
	3.2.2 Se	diment Control BMPs	4
	3.2.3 Tra	acking Control BMPs1	5
	3.2.4 Wi	ind Erosion Control BMPs	5
	3.2.5 No	on-Storm Water Control BMPs 1	5
	3.2.6 Wa	aste Management/Materials Control BMPs 1	6
4	BM	IP Inspection, Maintenance and Record Keeping 1	8
5		t of Contractors/Subcontractors2	
6	Inst	tructions to Field Personnel2	22
7	Clo	osing	23
F	igures		
	0	ject Location Map	4
		nstruction Zone Locations	
	_	lities DSA Map	
	•	ging DSA Map	
T	ables		
		l Land Disturbance	5
		ntial Stormwater Pollutants	
		struction Sediment Control BMPs	
		te Management and Material Handling Control BMPs	
		le Subcontractor Maintenance, Monitoring and Repair Procedures	
1	aoie 3. 11aa	to Subcontractor Maintenance, Monitoring and Repair Procedures	. 0
٨	nnondia	ong.	
	Appendic		
	ppendix A	Inlet Locations	
	ppendix B	Construction Stormwater Controls Monitoring Checklist	
A	ppendix C	SFPUC Construction Pollution Prevention Guide	

February 2011 i

1 REGULATORY SETTING

The Transbay Transit Center Project (Project) meets federal Clean Water Act (CWA) and State Porter – Cologne Water Quality Control requirements via connection to the combined wastewater and stormwater sewer system operated by the San Francisco Public Utilities Commission (SFPUC) under a State Water Resources Control Board-issued National Pollutant Discharge Elimination System (NPDES) permit (Order No. R2-2002-0073, NPDES Permit No CA0037664). The Project is therefore not subject to coverage under the California Construction General Stormwater Permit (Order 2009-0009-DWG), that became effective on July 1, 2010; however, the construction site must implement Best Management Practices (BMPs) to prevent pollutant discharge into the combined sewer to comply with the San Francisco municipal ordinances and codes described below. This Construction Stormwater Pollution Control/Compliance Plan provides a delegation strategy along with best management practice (BMP) categories for compliance with stormwater regulations covering construction activities at the Project.

San Francisco Ordinance

San Francisco has a Stormwater Discharge Controls Ordinance requiring Pollution Prevention Procedures during any construction conducted in the City of San Francisco. In general the ordinance discusses long term BMPs such as rain gardens and green roofs particularly applicable to redevelopment areas and sections of the City serviced by small municipal separate storm sewer systems (MS4); however aspects of the ordinance apply to construction activities. For example, although coverage under the NPDES General Construction Permit (Water Board Order No. 99-08-DWQ) is not required for projects in those areas of the city that drain to the combined sewer system; all construction sites must implement BMPs to prevent illicit discharge into the combined sewer. Generally, City requirements include the development of a Storm Water Pollution Prevention Plan (SWPPP), SWPPP plan review by SFPUC, stormwater treatment measures, runoff monitoring, and frequent site inspections. The regulations also require the use of construction period (and operational period) BMPs on construction sites to keep pollutants (sediment and construction site debris), out of water conveyance systems, the treatment plants, and discharge points.

San Francisco Public Works Code

The federal CWA requires that publicly-owned treatment works (POTW) regulate the discharge of industrial wastes into a sewer system subject to NPDES permit requirements, and since construction activity is regulated under the industrial category, San Francisco's department of public works (DPW) has adopted requirements for construction discharges to the combined sewer system. Under DPW regulations, discharges of construction storm water as well as any wastewater (such as dewatering from construction sites) is subject to the requirements of Article 4.1 of the San Francisco Public Works Code, which regulates the quantity and quality of discharges to the combined sewer system. Projects that conduct any dewatering activity are required to apply for a Wastewater Batch Discharge Permit from the SF PUC WWE_CSD. Information on the Batch Discharge Permit and pre-treatment can be found online at: http://sfwater.org/msc_main.cfm/MC_ID/14/MSC_ID/445.

February 2011

Order No. 158170 of the San Francisco DPW provides additional pre-treatment industrial waste discharge limits to augment those listed in Article 4.1. The San Francisco Municipal Code requires contractors to have a Sediment and Erosion Control Plan for projects that discharge to the Combined Sewer System.

RESPONSIBLE PARTIES

The legally Responsible Party for the Project is the Transbay Joint Powers Authority (TJPA). The TJPA consists of a collaboration of Bay Area government and transportation agencies, and is managed by TJPA staff and overseen by a Board of Directors. For site-specific concerns that can be addressed by TJPA, please call **415.409.TJPA** (**8572**).

Webcor /Obayashi is a joint venture contracting group hired by TJPA as general contractor for the Transbay Terminal Center Phase of the Project. Webcor /Obayashi will be subcontracting construction to Trade Subcontractors who will be responsible for preparing SWPPPs specific to their construction activity, schedule, discharge points, types of pollutants and construction boundaries. The Trade Subcontractors will be responsible for preparing and submitting for approval a SWPPP including furnishing, installing, maintaining and removing BMPs such as silt fence, filter boxes, construction entrances, sediment traps, dust control, dewatering and other erosion and sediment control measures during construction to prevent contamination of storm water from construction activities and to maintain compliance with the SF storm water ordinance and codes. For site-specific NPDES concerns that can be addressed by Webcor/Obayashi, please call 415.978.5726.

2 PROJECT INFORMATION

2.2 Project Description

The Project is located generally between Second Street in the west, Beale Street in the east, Natoma Street in the south and Minna Street in the north (Figure 1). The Project is part of a larger \$4 billion transportation and housing expansion/redevelopment effort that will replace an old Transbay Terminal at First and Mission streets with a modern regional transit hub connecting eight Bay Area counties and the State of California through 11 transit systems: AC Transit, BART, Caltrain, Golden Gate Transit, Greyhound, Muni, SamTrans, WestCAT Lynx, Amtrak, Paratransit and future High Speed Rail from San Francisco to Los Angeles/Anaheim.

The entire Project consists of three broad activities as noted below. Webcor /Obayashi are the general contractors and have prepared this Construction Stormwater Pollution Control/Compliance Plan to provide for compliance with stormwater regulations covering construction activities.

- Utility Relocation
- Train Box and Transit Center Building Construction
- Bus Ramp Construction




Figure 1. Project Location Map

February 2011

2.3 Project Size and Total Disturbed Area

The estimated total disturbed soil area (DSA) for the Project is approximately 12.3 acres and includes the areas where the soil might be potentially disturbed by construction activities, as follows:

Table 1. Total Land Disturbance

Area Name	Approximate Area Disturbed (Acres)
Zone 1	2
Zone 2	1.8
Zone 3	1.5
Zone 4	4
Linear Utility	2.5
Relocation	2.3
Additional	3
Staging/Disturbance	J
Total	12.3

Figures 2 and 3 show general locations for the DSA construction zones and linear utility relocation trade packages. Several staging areas are anticipated during the life of the Project as shown in Figure 4.




Figure 2. Construction Zone Locations




Figure 3. Utilities DSA Map

February 2011




Figure 4. Staging DSA Map

February 2011

2.4 Receiving Waters and Environmentally Sensitive Areas

The Project is located within the northeastern section of the City of San Francisco. The Project does not discharge directly to jurisdictional "receiving water." The San Francisco combined sanitary/storm water sewer system collects all storm and waste water discharging in the Project vicinity and pipes the water to the Southeast Water Pollution Control Plant for processing and discharging under NPDES Permit No CA0037664. The SE plant currently treats runoff to secondary treatment standards established by the USEPA, meeting or exceeding water quality objectives in San Francisco Bay.

The San Francisco Bay Area has a climate characterized by wet winters and dry summers. Average annual rainfall in the area is approximately 20 inches. The majority of this rainfall generally occurs from November through April with little rainfall during the remaining months of the year. Construction for the Project will span a period of several years including both wet and dry seasons. The project does not impact any known environmentally or culturally sensitive areas. For information regarding any environmentally sensitive habitat concerns, please refer to the Biological Resource Assessment. For information on cultural or other CEQA or NEPA requirements, please refer to the appropriate State or Federal Agency.

2.5 Construction Activities and Schedule

The Project activities include but are not limited to clearing, excavation and backfill, construction and finishing work within a busy city environment with established infrastructure. Several staging areas are anticipated during the life of the Project. Construction equipment and materials will be stored both onsite and at staging areas. As a result, fueling and maintenance, as well as welding and fabrication, may take place onsite. A discussion of the pollutants with potential to contact storm water as a result of these activities is included below. Since demolition of the existing ramps and terminal is currently underway by another contractor (Evans Bros Inc), the first phase of the Webcor-Obayashi Project includes utility relocation, followed by subexcavation in preparation for construction of the Transit Center Building/Train Box. Construction overseen by Webcor-Obayashi will create a new five-story Transit Center with one above-grade bus level, ground-floor, concourse, and two below-grade rail levels serving Caltrain and future California High Speed Rail, and includes new bus ramps to connect the Transit Center to a new off-site bus storage facility and the SF-Oakland Bay Bridge. Construction of the Project should be completed within or near the year 2017.

The following list generally outlines the expected Project construction schedule:

- 1. Utility relocation November 2010-September 2011.
- 2. Protection of perimeter: March 2011.
- 3. Trade Subcontractors awarded contracts: April 2011.
- 4. Activity specific SWPPPs submitted by Trade Subcontractors: April 2011.
- 5. Sediment control products ordered and stored on site by Trade Subcontractors: May 2011.
- 6. Stabilized construction entrance, equipment parking, covered storage and any concrete wash areas constructed by Trade Subcontractors: May 2011.
- 7. Excavation and Dewatering by Trade Subcontractors: May 2011-April 2014.

- 8. Transit Center Building Construction: May 2013-August 2017.
- 9. Bus Ramps: 4th quarter 2012-4th quarter 2014.
- 10. Construction of the concrete form box and train box by Trade Subcontractors: TBD.
- 11. Vertical Construction by Trade Subcontractors: 2013-2017.
- 12. Monitoring and Maintenance of BMPs: Entire construction timeline by Trade Subcontractors.
- 13. All BMPs functional: Entire construction timeline.

2.6 Potential Construction Site Pollutant Sources

Potential materials expected from the project include, but are not limited to, excavated soil, oil products (gasoline, diesel, hydraulic oil, and kerosene), solvents, concrete and curing compounds, and other construction materials. Construction on the project site will require temporary disturbance of surface soils and removal of existing on-site pavements and subsurface structures. During the construction period, excavation and grading activities will result in exposure of soil to water runoff, and the use of haul trucks that could track material away from the construction site. Much of the excavated material will be typical of coarser sandy soil particles that do not mobilize easily. However, some of the material may consist of relatively mobile fine sediments (silt and clay). Most excavation will occur in a below-grade pit which will drain internally and contain storm water; however construction activities will impact areas outside of the excavation areas that drain toward the San Francisco combined sewer drain inlets. Water in excavation pits from rainfall and groundwater seepage would contain sediment. Removal of the pit water will probably require sediment removal before it can be discharged into the storm drains (see SF PW Code paragraph above).

Soil and debris on the haul truck tires exiting the site could be deposited on local streets and Transport in storm water into the storm drain. The majority of construction debris and materials would be loaded onto trucks within the interior of the construction boundaries, rather than from public sidewalks or streets bordering the project site. The construction debris and materials would then be hauled off site. Therefore, soil stockpiles would be minimized on site.

In addition to sediment, Table 2 lists expected construction materials that could generate pollutants, describes their chemical and physical properties, and identifies potential pollutants associated with them. This list should be updated as the project proceeds and additional phases begin.

Table 2. Potential Stormwater Pollutants

Source	Chemical/Physical	Storm Water Pollutants*
	Description	
Diesel Fuel	Clear, blue-green to yellow liquid	TPH-diesel, benzene, toluene, ethylbenzene, xylenes, naphthalene
Concrete Work	Cement, fly ash, aggregate	рН
Oil and Grease	Brown oily petroleum	TPH-motor oil, oil and grease
Used Oil (oil only)	Brown oily petroleum	TPH-motor oil, oil and grease, LUFT 5 metals (cadmium, chromium, lead, nickel, and zinc)
Excavated and Stockpiled Soil	Solid particles	Soil, sediment
Gasoline	Colorless, pale brown or pink petroleum hydrocarbon	TPH-gasoline, benzene, toluene, ethylbenzene, xylenes. For "old" releases, include DIPE; ETBE; MTBE; TAME; TBA; 1,2-dibromoethane (1,2-DBA); and 1,2-dichloroethane (1,2-DCA)
Hydraulic Oil/Fluids	Brown oily petroleum hydrocarbon	TPH-hydraulic oil, benzene, toluene, ethylbenzene, xylenes, LUFT 5 metals (cadmium, chromium, lead, nickel, and zinc)
Sanitary/Septic Waste	Sewage products	Coliform, <i>E. coli</i> , viruses, solvents (i.e. volatile organic compounds such as trihalomethanes and the dichlorobenzene isomers), nitrate
Trash; Windblown and Other	Paper, pipe, electrical wires etc.	Paper, pipe, electrical wires etc.

Notes: *<u>TPH</u>-gasoline = total petroleum

hydrocarbons quantified as gasoline (the same pattern

for TPH-diesel, TPH-motor oil, TPH-hydraulic oil)

<u>BTEX</u> = benzene, toluene, ethylbenzene, and xylenes

 $\overline{\text{DIPE}}$ = di-isopropyl ether

 \overline{ETBE} = ethyl tertiary butyl ether

 $\overline{\text{MTBE}}$ = methyl tertiary butyl ether

 $\overline{\text{TAME}}$ = tertiary amyl methyl ether

<u>TBA</u> = tertiary butyl alcohol

 $\overline{\text{LUFT}}$ = leaking underground fuel tank

<u>PCBs</u> = polychlorinated biphenyls

February 2011

Pollutants of concern in the San Francisco Bay include, but are not limited to, mercury, diazinon and Polychlorinated Biphenyls (PCBs). These chemicals are not easily broken down and they tend to adhere to particles of sediment, so can be removed from stormwater in BMPs that trap sediment. For this reason, sediment trapping BMPs are highlighted in the treatment controls listed for the project. Additional pollutant categories that can be anticipated in stormwater leaving the project include oil and grease, trash, sediment, organic compounds, pesticides, nutrients and metals.

2.7 Identification of Non-Storm Water Discharges

Non-storm water discharges include a wide variety of sources and may contribute pollutant loads if not controlled. They can include, but are not limited to:

- discharges of process water
- saw cutting slurry
- air conditioner condensate
- non-contact cooling water
- vehicle wash water
- sanitary wastes concrete washout water
- paint wash water
- irrigation water
- pipe testing water
- natural groundwater seepage

Measures to control spills, leakage, and dumping, and to prevent illicit connections during construction must be addressed through structural as well as non-structural BMPs. Certain non-storm water discharges may be necessary for the completion of construction projects. Authorized non-storm water discharges may include those from de-chlorinated potable water sources such as: fire hydrant flushing, irrigation of vegetative erosion control measures, pipe flushing and testing, water to control dust, uncontaminated ground water dewatering, and other discharges not subject to a separate general NPDES permit adopted by a region. Authorized non-storm water dewatering discharges require a permit. Information can be found online at: http://sfwater.org/msc_main.cfm/MC_ID/14/MSC_ID/445.

Each Trade Subcontractor is responsible for procuring the necessary dewatering permits for construction activities undertaken. The SFPUC prohibits the discharge of storm water that causes or threatens to cause pollution, contamination, or nuisance.

Additionally, all SWPPs prepared by Trade Subcontractors must include procedures and practices designed to minimize or eliminate the discharge offsite of pollutants from vehicle and equipment cleaning, fueling, maintenance operations and other non-storm water. Project monitoring by trade Subcontractors will include a visual check for non-storm water discharges and non-storm water discharge potential.

3 BEST MANAGEMENT PRACTICES (BMPS)

BMPs shall be implemented as listed in this Plan and additionally as necessary to adequately minimize erosion on site and limit sediment transport off site to an acceptable level in accordance with the SFPUC regulations and all City Codes and Ordinances.

Erosion and sediment control measures are needed throughout the year on the Project. In particular, stormwater catch basins must be protected year round. During dry season development, BMPs will be primarily designed to mitigate the movement of sediment and pollutants off site by tracking from grading equipment and from wind. Wet season BMPs are designed to prevent soil from washing off graded areas during rainy periods, tracking of soil and pollutants off site by vehicles and any other movement of pollutants from the Project.

3.2 BMP Objectives

This Construction Stormwater Pollution Control/Compliance Plan provides the following BMP objectives:

- Provide overall guidance to Trade Subcontractors in preparing SWPPPs and dewatering plans specific to their construction activities, construction timelines and drainage areas for submittal to the SFPUC.
- Delineate typical construction pollutants and their sources, including sources of sediment
 associated with construction, construction site erosion and other activities associated with
 anticipated construction activity. Trade Subcontractors are expected to expand and amend the
 information provided here within to tailor their SWPPPs to their activities.
- Outline best management practice (BMP) categories that need to be included in the SWPPPs prepared, submitted and maintained by the Trade Subcontractors to a level that results in the reduction or elimination of pollutants in storm water discharges and authorized non-storm water discharges from construction activity to the standard required by the SFPUC.

BMPs categories listed in this Construction Stormwater Pollution Control/Compliance Plan should be reviewed by the Trade Subcontractors, added to their SWPPs as applicable and additionally installed, maintained, monitored and reported as practicable to adequately minimize erosion on site and limit sediment transport off site to an acceptable level. Adjustments and modifications to the BMPs identified in this Plan need to be implemented by the Trade Subcontractors as necessary to maintain the construction site in accordance with the provisions of the SFPUC regulations and all City Codes and Ordinances.

The SFPUC identifies the following list of BMPs and pollution prevention measures that must be implemented at all construction sites:

- Identify all storm drains and catch basins near the construction site and ensure all workers are aware of their locations to prevent pollutants from entering them.
- Protect all storm drain and catch basin inlets.
- Develop an erosion control and sediment control plan for wind and rain.
- Develop spill response and containment procedures.
- Inspect site regularly to ensure that BMPs are intact.

- Conduct daily site cleanings as needed.
- Educate employees and subcontractors about BMPs.
- Regularly maintain all BMPs at project site.

3.2.1 Erosion Control BMPs

Erosion control practices consist of source control measures designed to prevent soil particles from becoming dislodged and transported in storm water runoff, while sediment control measures filter and otherwise recover soil particles from runoff. Erosion control BMPs protect the soil surface by covering and/or binding soil particles and in many cases, are more effective, less expensive, and require less maintenance and repair. Although they typically function by protecting the surface of exposed soil, erosion control measures cannot be effectively applied until grading activities are complete or idle.

At the Project, erosion is expected to occur primarily as a result of pavement removal, soil disturbance and subsequent wind or rain. For this reason, BMPs to limit the timing of soil disturbance and provide timely stabilization for the disturbed soil surface should be the focus of erosion control efforts for the site. Erosion control BMPs such as scheduling and non-vegetative soil stabilization (soil binders) should be considered by each Trade Subcontractor (TS) and added to their SWPPPS to control soil erosion on the construction site. Modifications to the BMPs may be necessary should construction activities or the construction schedule be altered. If modifications are needed to the BMPs, the Trade Subcontractor should work with the SFPUC to amend the SWPPP and Erosion Control BMPs to satisfactorily meet City storm water regulations.

Scheduling should be implemented throughout the project as a means of ensuring that significant earth-disturbing activities are avoided if rain is forecasted. If there are exposed areas that are not being actively worked the trade Subcontractors should consider stabilizing all areas as practical. If additional information or instructions are needed for BMP installations, the CASQA website and cutsheets can be found at: www.casqa.org.

3.2.2 Sediment Control BMPs

Sediment control is any practice that traps soil particles after they have been detached and moved by rain, flowing water, or wind. Sediment control measures are usually passive systems that rely on filtering or settling the particles. Sediment control, or capturing the sediment once it is mobilized, is considered back up or secondary to good erosion control.

Table 3 indicates the BMPs for sediment control that should be considered and included in SWPPPs by trade Subcontractors as applicable on the construction site.

Table 3. Construction Sediment Control BMPs

BMP Name
Silt Fence
Fiber Rolls
Gravel Bag Berm
Sand Bag Barrier
Storm Drain Inlet Protection
Stockpile Management

If additional information or instructions are needed for BMP installations, the CASQA website and Cutsheets can be found at: www.casqa.org.

3.2.3 Tracking Control BMPs

Tracking control consists of preventing or reducing the tracking of sediment off site by vehicles. Daily inspections will be conducted at the construction entrances and if track-out is observed, the area will be swept by the Trade Subcontractors. If additional information or instructions are needed for BMP installations, the CASQA website and cutsheets can be found at: www.casqa.org.

3.2.4 Wind Erosion Control BMPs

Wind Erosion Control is a very important BMP for the Project. All Trade Subcontractors are required to comply with the regulations specified by the local Air Quality Control District. Construction will be halted if required to do so due to high wind conditions as specified by the local Air Quality Control District, and/or common sense. Alternative forms of wind erosion control such as tackifiers and covers will be utilized as necessary to avoid and minimize windblown dust from leaving the project site. If additional information or instructions are needed for BMP installations, the CASQA website and cutsheets can be found at: www.casqa.org.

3.2.5 Non-Storm Water Control BMPs

Non-storm water management BMPs are source control BMPs that prevent pollution by limiting or reducing potential non-storm water pollutants at their source or eliminating offsite discharge. These practices involve day-to-day operations of the construction site and are also referred to as "good housekeeping practices" which involve keeping a clean, orderly construction site.

Non-storm water management BMPs includes procedures and practices designed to minimize or eliminate the discharge of pollutants from vehicle and equipment cleaning, saw cutting, pipe testing and other activities that generate liquid slurry or water based effluent. All storm/sanitary drain inlets should be located and protected during construction such that non-storm water carrying pollutants does not enter the inlets. Paving and concrete work should be undertaken during dry weather and drain inlets covered

during these activities. During wet weather construction, the drain inlets should be protected with a BMP that filters water such as sediment traps, silt bags and straw wattle.

3.2.6 Waste Management/Materials Control BMPs

Waste management and materials pollution control BMPs, like non-storm water management BMPs, are source control BMPs that prevent pollution by limiting or reducing potential pollutants at their source before they come in contact with storm water.

These BMPs also involve day-to-day operations of the construction site, are under the control of the Trade Subcontractors, and are additional "good housekeeping practices" which involve keeping a clean, orderly construction site. Waste management consists of implementing procedural and structural BMPs for handling, storing, and disposing of wastes generated by a construction project. The objective is to prevent the release of waste materials into storm water runoff or discharges through proper management of the following types of wastes:

- Solid
- Sanitary
- Concrete
- Hazardous
- Equipment related wastes

Materials pollution control (also called materials handling) consists of implementing procedural and structural BMPs in the handling, storing, and the use of construction materials. The BMPs are intended to prevent the release of pollutants during storm water and non-storm water discharges. The objective is to prevent or reduce the opportunity for contamination of storm water runoff from construction materials by covering and/or providing secondary containment of storage areas, and by taking adequate precautions when handling materials. Material Safety Data Sheets, covered and secondary containment and employee training are important examples of materials pollution control. These controls must be implemented for all applicable activities, material usage, and site conditions by each Trade Subcontractor working on the Project.

The following BMP Table 4 indicates the BMPs for Trade Subcontractors to utilize to control construction site wastes and materials for the project.

Table 4. Waste Management and Material Handling Control BMPs

BMP Name	
Material Delivery & Storage	
Material Use	
Spill Control	
Solid Waste Management	
Hazardous Materials/ Waste Management	
Concrete Waste Management	
Sanitary/Septic Waste Management	
Liquid Waste Management	

Fuel (gasoline/diesel), hydraulic oil, motor oil, and other liquid or hazardous waste materials used for vehicle and equipment maintenance may be used on the construction site and at the lay down areas if applicable permits are obtained and spill/response measures are adhered to. Minor amounts of lubricants and hydraulic fluid may be stored in vehicles. Spill response equipment will also be located onsite and near active construction.

Waste management BMPs includes procedures and practices designed to minimize or eliminate the discharge of pollutants from vehicle and equipment use, as well as fueling and maintenance operations to storm water drainage systems or to watercourses. Drip pans, diapers or alternative containment will be placed under equipment and vehicles (as applicable during maintenance or if leaking is suspected) while not in use, to catch and/or contain drips and leaks and prevent soil contamination. Construction crews will be educated to check parking areas visually for signs of leaking liquids; any vehicles found to be leaking onto the soil surface will be provided with temporary drip pans while at the project site. Fueling may be conducted on the job site and at the lay down area if fueling BMPs are implemented, appropriate permits are obtained and proper spill control policies and procedures are followed.

It is important that Trade Subcontractors minimize or abate the exposure of materials stored or spilled at the site. Spill Response Procedures for smaller spills are presented in BMPs. If a larger spill or discharge offsite occurs, or if the project receives a written notice or order from any regulatory agency, Trade Subcontractors will follow their Health & Safety Plan and Spill Prevention Countermeasure and Control Plan (SPCC) as well as comply with all Federal, State and local spill reporting regulations.

4 BMP INSPECTION, MAINTENANCE AND RECORD KEEPING

Inspection and maintenance of BMPs are an integral part of the Project and will be followed by the Trade Subcontractors. During visual inspections, if any BMP deficiencies or any storm water compliance issues are observed, the Trade Subcontractor's Construction Supervisor will be notified immediately and the deficiencies will corrected as soon as possible. The Trade Subcontractors are responsible for maintaining and/or submitting any required monitoring records as required by regulatory agencies in accordance with current regulatory guidelines.

Table 5. Trade Subcontractor Maintenance, Monitoring and Repair Procedures

PRACTICE	MONITORING, MAINTENANCE AND REPAIR PROCEDURES
Erosion Control	Check all soil protection including fabric, plastic, rock, hydroseed, mulch and velocity dissipation before, during and after rain events. Repair or replace as necessary to maintain proper function.
Street Cleaning	Streets must be periodically cleaned. Large quantities of soil tracked onto the street will be picked up by a loader bucket and/or hand shoveled back onto the pad. Streets must also be swept on an as-needed basis to maintain continuous sediment and litter control. Street washing shall not be done.
Sediment Control	Check integrity and functioning of berms, straw bales, check dams, and silt fences. Repair any eroded areas and remove accumulated debris.
Inlet Protection	Monitor installation and maintenance of sediment barriers and inlet protection devices. Check periodically during storms and repair or remove sediment as necessary to maintain appropriate functioning.
Temporary Basins	Remove accumulated sediment when sediment accumulates to within one foot of the outlet elevation and restore original dimensions of the basin. Obtain dewatering discharge permit from SFPUC prior to any dewatering of stored surface or groundwater.
	Petroleum products shall be stored out of the rain and waste materials shall be stored in secured containers. Paints, solvents, enamels, sealers, bonding agents, and other chemicals shall be stored inside a covered, secure area.
Materials/ Equipment Storage	Keep designated storage areas clean and well organized. Conduct weekly monitoring to check for damaged containers, leaks, etc.
	 Keep chemicals in original containers and keep them labeled. Train employees and subcontractors on the use of the storage area.
Fueling Practices	If refueling of equipment is conducted on site, make sure that

PRACTICE	MONITORING, MAINTENANCE AND REPAIR PROCEDURES
	fueling is occurring in designated areas and that secondary containment items such as drain pan or drop cloth are nearby to catch fuels/leaks.
	Inspect and maintain vehicles and equipment regularly to minimize leaks and drips.
	Comply with Federal, State and local requirements for fuel storage tanks.
Herbicide/ Pesticide Application	Provide the landscape contractor with knowledge about proper procedures for application of designated chemicals.
Waste Disposal	Provide proper disposal procedures for specific materials
Litter Control	Place trash bins in appropriate locations and are being used properly. Pets will not be allowed on the Project during construction.
Equipment Cleaning	If equipment cleaning is done on site, make sure contractors are using designated, bermed wash areas to prevent wash water from entering storm drain system.

5 LIST OF CONTRACTORS/SUBCONTRACTORS

The following is a partial list of Trade Subcontractors, suppliers and consultants that may be employed on the Project. Names and contact numbers for each activity on the list can be obtained from Webcor /Obayashi upon request. This list is to be updated as necessary. This plan can be utilized as part of a subcontractor notification letter to document Subcontractors notification of their obligation to uphold applicable storm water pollution control regulations.

TRADE	NAME	Signature Indicating Willingness To Provide, Maintain, and Implement SWPPP in compliance with all applicable City Ordinances and Codes
Architect		
Bricklayers		
Cabinet Makers		
Carpenters (finish)		
Carpenters (rough)		
Ceramic Tile Installers		
Civil Engineer		
Cleaning Crews		
Concrete Subcontractors Testers		
Demolition Contractors		
Door Installers		
Drywall Installers		
Electricians		
Environmental Consultants		
Fence Builders		
Fireplace Installer		
Flooring Installers		
Garage Door Installers		
Glass Workers		
Grading Contractors		
Hardware Installers		
HVAC Contractors		
Insulation Contractors		
Marble Contractors		
Masonry Contractors		

TRADE	NAME	Signature Indicating Willingness To Provide, Maintain, and Implement SWPPP in compliance with all applicable City Ordinances and Codes
Millwork Suppliers		
Landscaping Contractors		
Landscape Maintenance Crews		
Lumber and Truss Suppliers		
Mirror and Shower Door Installers		
Painting Contractors		
Paving Contractors		
Pipeline Contractors		
Plaster Contractors		
Plumbing Contractors		
Roofing Contractors		
Shelving Installers		
Striping and Signage Contractors		
Stucco Contractors		
Termite Contractors		
Underground Utility Crews	Trinet	
Waterproofing Subcontractors		
Window Installers		

6 INSTRUCTIONS TO FIELD PERSONNEL

Webcor /Obayashi will be responsible for mandating that SWPPP documents be prepared by Trade Subcontractors and also for observing the site on a regular basis in keeping with the standard of care for a General Contractor. Webcor /Obayashi will coordinate day to day oversight of the Project as a whole, track compliance with their contract obligations as well as Trade Subcontractor costs, direct Trade Subcontractors to maintain the Project site in accordance with all applicable regulations, and attend to discussions with the City regarding compliance concerns. Contracts with Trade Subcontractors and Sub tier Subcontractors shall include a requirement to comply with the provisions of this Plan and to maintain compliance with all applicable City Ordinances and Codes. The Trade Subcontractors, Sub tier Subcontractors and their Project Superintendents for this project are hereby authorized to uphold, certify, and maintain their own SWPPPs and to distribute it to all field personnel responsible for monitoring the site and maintaining compliance with storm water regulations. All subcontractors, field personnel and their assigns that work at the site must conform to the requirements described in this Plan and the SWPPP developed for Trade Subcontractor activities and any alterations thereof made at the time and in the manner herein specified, and in all respects according to its intent and meaning, and shall indemnify and hold harmless Webcor /Obayashi, its officers and agents, if failure to conform results in legal action or any other action by the Regional Water Quality Control Board or City. Duties of the Trade Subcontractors include but are not limited to:


- Maintaining full compliance with their SWPPP and all City Codes and Ordinances.
- To this effect, the Trade Subcontractors shall have authority to mobilize their own crews for:
 - o BMP Installation, monitoring and maintenance.
 - Obtaining dewatering and other applicable permits necessary for the satisfactory completion of their contract.
 - o Providing for elimination of all unauthorized discharges.
 - Coordinating with the City such that all updates, amendments, corrections and/or repairs are made in a timely fashion.
 - O Stopping any construction activity that is in violation of municipal ordinances or codes or that is inconsistent with the provisions of the Trade Subcontractors SWPPP.


7 CLOSING

The Project will comply with the storm water discharge regulatory framework in the site vicinity through implementation of this Construction Stormwater Pollution Control/Compliance Plan. This Plan indicates that each Trade Subcontractor is responsible for preparing, submitting for approval, installing and maintaining a SWPPP with BMPs for protecting inlets to the SF combined sewer system from construction activities. BMPs included in the SWPPPs prepared by each Trade Subcontractor should include practices from the BMP categories outlined in this Plan. The SWPPP shall be implemented concurrently with the commencement of Trade Subcontractor construction activities and maintained by the Trade Subcontractor in a form that provides the Project with full compliance throughout the construction schedule for activities undertaken by the Trade Subcontractor. Though projects such as the subject Project that are serviced by the combined sewer system in San Francisco are not subject to the terms of the State Construction General Permit, Section A of the Construction General Permit describes in detail the requirements for a SWPPP, and the City and County San Francisco specifies that it should be used as a design guide. All construction sites must prevent illicit discharge into the SF combined sewer system.

Appendix A	Inlet Location Map		

TRANSBAY TRANSIT CENTER Existing Catch Basin






CONSTRUCTION STORMWATER CONTROLS MONITORING CHECKLIST

WEBCOR/OBAYASHI TRANSBAY TERMINAL PROJECT

Date:				
Inspector Name:		Description	n of Inspected Area:	
24hr Rainfall Amount:	Weather Condition	ns:		
Name of Trade Subcontractor Re	presentative:		Contact (Cell Phone #)	:
Erosion/Sediment Controls	Repairs Needed	ОК	Owner of Repair Task	Comments/Date Corrected
Check Dams/Sediment Traps				-
Drainage Swales/Lined Ditches				
Entrance/Outlet/ Tire Wash				
Barrier (Sandbag/Gravel Bag)				
Fiber Rolls/Wattles/ Silt Fence				
Covers (Geotextile/Fabric/Plastic)				
Inlet Protection				
Soil Tackifiers/Dust Control Emuls	_			
Street Sweeping/Vacuuming				
Other:				
Good Housekeeping Controls	Repairs Needed	ок	Owner of Repair Task	Comments/Date Corrected
Concrete Washout				
Dewatering System/Operation				
Illicit Connection Detection				
Material Delivery/Storage/Use)				
Paving and Grinding Operations				
Pile Driving Operations				
Sanitary/Septic Waste Manageme				- -
Spill Prevention and Control				-
•				
Equipment Servicing	_			·
Waste Management				
Visual Observation of Runoff	Repairs Needed	OK	Owner of Repair Task	Comments/Date Corrected
Sediment Laden/Turbid				-
Oily Sheen				
Odor				
Documentation	Repairs Needed	ок	Owner of Repair Task	Comments/Date Corrected
SWPPP on Site				
BMP materials Stockpiled				
Spill Control in Compliance	П			-
Discharge Permit Posted				
Training Logs Available				
Inspection Logs Filled Out				
Other:				
Comments:				



Don't Be Caught **Unaware** New **Pollution** Prevention Requirements for the Construction *Industry*



Pollution Prevention Guide for the

Construction Industry





Keep it on Site

Water Pollution Prevention Program

Best Management Practices

he San Francisco Public Utilities Commission (SFPUC) is pleased to announce **Keep it on Site**, as part is its new program to prevent water pollution at construction sites.

Runoff from construction sites is a major source of water pollution, and is subject to requirements such as the development of a stormwater pollution prevention plan, a plan review, stormwater treatment measures, runoff monitoring and increased site inspections.

As part of our Construction Site Water Pollution Prevention Program, this brochure will assist construction professionals understand and comply with the new State and Federal laws. Here, you will find valuable information on methods used on construction sites to keep pollution, such as dirt and construction site debris out of our sewage treatment system and sensitive local water bodies.

We hope to make your job easier while keeping our city clean by providing you with the information to create an efficient and environmentally safe construction site.

Together, we have the ability to preserve the quality of life in San Francisco.



Water Pollution Prevention Program
San Francisco Public Utilities Commission
City and County of San Francisco
3801 3rd Street, Suite 600
San Francisco CA. 94124

Constuction Site Runoff: (415) 695-7310 http://pollutionprevention.sfwater.org The goal of the Water Pollution Program is to control pollution at its source in order to protect the Bay, ocean, creeks and lakes.

Useful links about other pollution prevention programs throughout San Francisco:

San Francisco Water Pollution Prevention Program http://pollutionprevention.sfwater.org

State Water Board www.waterboards.ca.gov/sanfranciscobay

International BMP Database www.bmpdatabase.org

California Stormwater Quality Association www.cabmphandbooks.com

Emergency Phone Numbers

To report illegal dumping of hazardous materials or wastes to the storm drain or sewer system, call San Francisco Water Pollution Prevention Program hotline: (415) 695-2020

Hazardous Spills: 911

Inspection and Enforcement Program

The Construction Site Inspection and Enforcement Program was established to ensure that all businesses operate in compliance with all appropriate stormwater laws and other City requirements. Contractors, site supervisors and property owners can be held responsible for violations, which may lead to a civil penalty of up to \$25,000 per day and reimbursing the City for all expenses associated with clean up¹.

Construction materials such as paint, dirt, and trash often find their way into our storm drains,

jeopardizing San Francisco's sewer system, and polluting surrounding local water bodies.

Contractors are now required to implement what are known as Best Management Practices (BMPs) on all construction sites. BMPs are methods used to keep pollution out of our storm drains and catch basins and off of City property such as sidewalks, streets, and alleys. Installing and maintaining these BMPs on the construction site is critical to protecting our sensitive water bodies.

If your project is greater than 1 acre, you are required to prepare a formal Stormwater Pollution Prevention Plan (SWPPP). Please contact SFPUC's Environmental Regulation and Management for more information at (415) 695-7310.

The following is a list of BMPs and pollution prevention measures that must be implemented at all construction sites.

- Identify all storm drains and catch basins near the construction site and ensure all workers are aware of their locations to prevent pollutants from entering them.
- Protect all storm drain and catch basin inlets.
- Develop an erosion control and sediment control plan for wind and rain.
- Develop spill response and containment procedures.
- Inspect site regularly to ensure that BMPs are intact.
- Conduct daily site cleanings as needed.
- Educate employees and subcontractors about BMPs.
- Regularly maintain all BMPs at project site.

¹ San Francisco Sewer Use Ordinance Article 4.1. Public Works Codes

BEST MANAGEMENT PRACTICES

Site Overview

This drawing illustrates Best Management Practices (BMPs) that must be followed at all construction sites in San Francisco.

Preserve existing vegetation

Preserving existing trees and vegetation where possible will prevent erosion.

Paint and Stucco

All paint and stucco materials stored on the site must be contained and covered. It is illegal for contractors to wash out paintbrushes in the street or dump any residues in the sewer or the storm drain. Paintbrushes and spray guns shall be washed/cleaned out into a hazardous materials barrel or put back into its original container and disposed of properly. Latex paint should be dried in its container and placed in the garbage. Oil paint and thinners need to be recycled as hazardous wastes.

Perimeter Controls


Gravel bags, silt fences, and fiber roles are acceptable perimeter controls, and shall be used to surround the entire site. Upstream perimeter controls prevent water from running into your site and downstream controls prevent sediment from leaving your site. Avoid running over perimeter controls with vehicles or heavy equipment, as they can damage the materials. Replace any damaged perimeter controls immediately. Keep extra absorbent materials and/or a wet/dry vacuum on site to quickly pick up unintended spills. Sites must also be checked and maintained daily.

Building Materials / Staging areas

Construction materials must be stored onsite at all times.
The only exception is if you have a right-way-permit.
Building materials should always be covered when not in use to prevent runoff caused by wind or rain. To apply for a right-of-way permit, contact the Bureau of Streets Use and Mapping at (415) 554-5810.

Storm Drains and Catch Basins

Storm drains must be protected at all times with perimeter controls, such as fiber rolls or gravel bags.



Concrete Trucks / Pumpers

Any concrete pumpers parked in public streets or alleys must be surrounded by perimeter controls, such as berms, gravel bags or fiber rolls. Tarps also must be placed beneath concrete pumpers at all times. Residual materials must be cleaned up as well.

Washout Area

The disposal of "wet" construction materials should be handled in the washout area. This includes paint, stucco, and concrete. Use a gravel bag or fiber roll and tarp to collect evaporation and prevent run-off in nearby areas. The washout area must be checked and maintained daily to ensure compliance.

Dirt and Grading

Mounds of dirt or gravel should be stored on site and covered each day with a tarp. When in use, all exposed dirt piles should be sprayed with water to prevent excessive dust. Tarps must be available and onsite to cover 125% of exposed areas during the rainy season (October-April).

Earthmoving Equipment

All earthmoving equipment should be stored onsite. Maintenance and repair should never be conducted on the site. All tracks and trails left by equipment leading to and from the site should be cleaned up immediately.

Construction site stone or rock access drives

Stone or rock access drives at any construction site should be made of 3-4 inch fractured stone aggregate with a geo-textile liner below the grade of the road. This is to be used by all vehicles to limit tracks of mud onto the streets.

Dewatering Activities

A batch discharge permit is required before releasing any construction site wastewater. Call 415-695-7310 for more information.

Dumpsters

Keep dumpsters covered. Areas around dumpsters should be swept daily.



Water Pollution Prevention Program

San Francisco Public Utilities Commission City and County of San Francisco 3801 3rd Street, Suite 600 San Francisco CA, 94124 (415) 695-7310

siterunoff@sfwater.org http://pollutionprevention.sfwater.org

Original artwork and concepts developed by the City of Coronado, CA revised by SFPUC Graphics staff personnel.

Exhibit L



TRANSBAY TRANSIT CENTER

Hazardous Materials Management Plan Revision 1

March 11, 2011

WEBCOR/OBAYASHI JOINT VENTURE SAN FRANCISCO, CA

TABLE OF CONTENTS

Environmental REPORTS	4
Phase I Environmental Site Assessment	4
Site Investigations	5
Soil Results	
Groundwater Results	6
Subsurface Conditions	7
DISCUSSION	8
RECOMMENDATIONS FOR MITIGATIVE ACTIONS	8
Health and Safety Issues	
Soil Management	
Soil Segregation and Disposal	11
Soil Disposition	11
Soil Sampling	
Timber Pile Removal and Disposal	
Underground Storage Tank Removal and Disposal	
Coal Gasification Residual Material	
Groundwater Management	
Dust Control	
Contingency Procedures	14

REFERENCES

Hazardous Materials Management Plan TRANSBAY TRANSIT CENTER San Francisco, California

Webcor/Obayashi Joint Venture will be responsible for mandating that Hazardous Materials Procedures documents shall be prepared by Trade Subcontractors and also for observing the Trans Bay Transit Center site on a regular basis in keeping with the standard of care for a General Contractor. Webcor/Obayashi Joint Venture will also coordinate the day to day oversight of the Project as a whole, compliance with their contract obligations, the tracking of Trade Subcontractor costs, directing Trade Subcontractors to maintain the Project site in accordance with all applicable regulations, and for discussions with the City regarding compliance concerns. Contracts with Trade Subcontractors and Sub tier Subcontractors shall include a requirement to comply with the provisions of this Plan and to maintain compliance with all applicable City Ordinances and Codes. The Trade Subcontractors, Sub tier Subcontractors and their Project Superintendents for this project are hereby authorized to uphold, certify, and maintain their own Hazardous Materials Procedures Plans and to distribute it to all field personnel responsible for monitoring the site and maintaining compliance with Federal State and local regulations. All subcontractors, field personnel and their assigns that work at the site must conform to the requirements described in this Hazardous Materials Procedures developed for Trade Subcontractor activities and any alterations thereof made at the time and in the manner herein specified, and in all respects according to its intent and meaning, and shall indemnify and hold harmless Webcor Builders-Obayashi, its officers and agents, if failure to conform results in legal action or any other action. Duties of the Trade Subcontractors include but are not limited to:

- Maintaining full compliance with their Hazardous Materials Procedures plan and all City Codes and Ordinances.
- To this effect, the Trade Subcontractors shall have authority to mobilize their own crews for: monitoring and maintenance.
- Obtaining dewatering and other applicable permits necessary for the satisfactory completion of their contract.
- Stopping any construction activity that is in violation of municipal ordinances or codes or that is inconsistent with the provisions of the Trade Subcontractors Hazardous Materials Procedures plan.

The Transbay existing Terminal Building has been demolished and replaced with a multimodal Transit Center that includes an underground rail station. The depth of the excavation will be approximately 65 feet. A soil-cement shoring wall extending approximately 120 feet below ground surface (bgs) will form the perimeter of the Transit Center. A concrete buttress will be placed under the Transit Center adjacent to 301 Mission Street extending down to bedrock, approximately 240 feet.

This HMMP includes the requirement to mitigate potential health and safety (H&S) risks to the environment, workers, and site-user associated with the presence of certain constituents in the soil at the Site.

ENVIRONMENTAL REPORTS

Webcor /Obayashi Joint Venture have reviewed environmental reports prepared for the site. The following is a summary of the previous reports:

Phase I Environmental Site Assessment

The eastern portion of the Site is located in an area historically known as the Tar Flat which was a former industrial area developed during the Gold Rush Era of the 1850's. The Site has been occupied by numerous buildings involved in metal work facilities, foundries, and a coal yard. Also, the San Francisco Gas Light Company was located on the south central and south eastern edge Site. Coal tar waste is believed to have been discharged into the surrounding tidelands which include the eastern portion of the Site. The Transbay Terminal Building was constructed between the years of 1936 ad 1938 and was used as a passenger rail station. In 1958, the train tracks were removed and/or paved over and the Site has been used by buses since. In the 1950's, elevated concrete roadways were built on the Site as part of the Transbay Terminal and the Embarcadero Freeway. The Embarcadero Freeway was damaged during the 1989 Loma Prieta earthquake and was subsequently demolished. Since the 1990's, the Site has remained largely unchanged.

Significant findings included:

 The subsurface fill material at the Site may contain elevated concentrations of heavy metals and other residual petroleum hydrocarbons. These concentrations are likely associated with the presence of 1906 earthquake fill material located below the ground surface. Special soil handling and/or sampling will likely be required during any construction activities.

- Due to the proximity of the former San Francisco Gas and Light Plant (bounded by First,
 Fremont, Howard, and Natoma Streets) and the presence of manufactured gas byproduct waste found on nearby properties, hazardous materials may exist in the
 subsurface beneath the Site. Special soil handling and/or sampling will likely be required
 during any construction activity.
- The soil and groundwater near the West section of the Transbay Terminal Building may contain petroleum hydrocarbons and VOCs associated with the former USTs release.
 Special soil and groundwater handling and/or sampling will likely be required during any construction activities.

Site Investigations

Limited soil and groundwater sampling has been performed beneath the ramps and near the Transbay Terminal building in 1999 and 2008 by Treadwell & Rollo. Also, they performed an Environmental Site Characterization (ESC) in 2009 at the Transbay Terminal which included collecting soil samples of the fill material and underlying sand from 23 exploratory borings, chemical testing of selected samples, and evaluating the results. Treadwell & Rollo collected groundwater grab samples from four of the exploratory borings for chemical analysis. The objective of the ESC was to assess the presence of petroleum hydrocarbon and metal contamination in the soil and groundwater beneath the Site that will be removed and disposed during the proposed construction activities. Concentrations of chemical compounds and metals detected in the soil and groundwater samples were compared to state and federal criteria for hazardous waste and disposal options.

The results of our environmental site characterization and other available subsurface information in the vicinity indicate the Site is generally underlain by approximately 5 to 16 feet of fill material, composed of loose to medium dense silty sand with varying amounts of brick, wood, tar, and glass fragments. The presence of fill material underlying the Site is likely associated with the 1906 earthquake and fire. A sand layer consisting of medium dense to very dense sand with variable amounts of silt approximately 15 to 18 feet thick underlies the fill material. Bay Mud is present beneath the sand layer.

Soil Results

TPHg was detected above the method reporting limit (0.1 mg/kg) in 3 of the 88 samples analyzed at concentrations ranging from 0.29 mg/kg to 26 mg/kg. TPHd was detected above the method reporting limit (2 mg/kg) in 9 of the 87 samples analyzed at concentrations ranging from 2.01 mg/kg to 54.8 mg/kg. TPHmo was detected above the method reporting limit (4 mg/kg) in 49 of the 88 samples

analyzed at concentrations ranging from 4.09 mg/kg to 137 mg/kg. Methylene chloride was detected in 3 of the 14 samples analyzed at concentrations ranging from 0.056 mg/kg to 0.24 mg/kg. No other VOCs were detected at or above methods reporting limits.

Total cyanide was not detected above the method reporting limit (1 mg/kg) in any of the 5 samples analyzed. No SVOCs, Pesticides, PCBs, Sulfide, or Cyanide were detected at or above method reporting limits in the samples analyzed. The pH measured in five samples ranged from 6.70 standard units (S.U.) to 8.66 S.U.

Total lead was detected in each of the samples analyzed at concentrations ranging from 1.2 mg/kg to 1,000 mg/kg (Table 2). Total lead was detected at concentrations at or above 50 mg/kg but below 1,000 mg/kg in 33 soil samples. Each of these soil samples was subsequently run for STLC and TCLP lead to determine soluble lead levels. One soil sample (TR-21-5) matched the State of California hazardous waste criteria of 1,000 mg/kg for total lead and subsequently run for TCLP lead to determine if this soil represents a federal RCRA hazardous waste. The TCLP result was 0.83 milligrams per liter (mg/L) so less than the federal RCRA hazardous waste criteria of 5 mg/L.

STLC lead was detected at or above the method reporting limits in 33 of the 34 samples analyzed at concentrations ranging from 0.13 mg/L to 52.1 mg/L. A total of 19 soil samples exceeded the State of California hazardous waste criteria of 5 mg/L. TCLP lead was detected at or above the method reporting limits in 22 of the 36 samples analyzed at concentrations ranging from 0.13 milligrams per liter (mg/L) to 14.5 mg/L. A total of one soil sample (TR-21-5) exceeded the Federal hazardous waste criteria of 5 mg/L.

The remaining metal concentrations were within normal¹ background ranges found in the western United States with the exception of zinc in sample TR-2-1.5 which was detected at a concentration of 5,600 mg/kg.

Groundwater Results

No oil and grease, TRPH, or SVOCs were detected above method reporting limits in any of the four samples. TSS was detected in all the samples with concentrations ranging from 110 mg/L to 160,000 mg/L. COD was detected in TR-19-GW, TR-20-GW, and TR-24-GW with concentrations of 24 mg/L, 20

[&]quot;U.S.G.S. Professional Paper 1270, Element Concentrations in Soils and Other Surficial Materials of the Conterminous United States," 1984.

mg/L, and 64 mg/L, respectively. Phenolics were detected in TR-24-GW at a concentration of 0.074 mg/L. TR-19-GW, TR-20-GW, and TR-24-GW were tested for pH with concentrations of 7.41 S.U., 7.07 S.U., and 7.45 S.U., respectively.

Trichloroethylene was detected in TR-8-GW at a concentration of 1.58 mg/L. 1,2,4-trimethylbenzene, 1,3,5-trimethylbenzene, benzene, ethylbenzene, isopropyl benzene, n-propybenzene, styrene, toluene, and total xylenes were detected in TR-19-GW with concentrations of 0.0223 mg/L, 0.00568 mg/L, 0.0251 mg/L, 0.011 mg/L, 0.00561 mg/L, 0.00138 mg/L, 0.00143 mg/L, 0.0171 mg/L, and 0.0591 mg/L, respectively. Methyl tert-butyl ether (MTBE) was detected in TR-20-GW at a concentration of 0.00078 mg/L. Naphthalene was detected in TR-19-GW, TR-20-GW, and TR-24-GW at concentrations of 0.417 mg/L, 0.00371 mg/L, and 0.0548 mg/L, respectively. No other VOCs were detected in any of the samples.

Antimony was detected in TR-20-GW at a concentration of 0.012 mg/L. Arsenic was detected in TR-24-GW at a concentration of 0.024 mg/L. Barium was detected in TR-8-GW, TR-19-GW, TR-20-GW, and TR-24-GW at concentrations of 0.066 mg/L, 0.052 mg/L, 0.085 mg/L, and 0.022 mg/L, respectively. Chromium was detected in TR-8-GW and TR-20-GW at concentrations of 0.032 mg/L and 0.008 mg/L, respectively. Cobalt was detected in TR-8-GW and TR-20-GW at concentrations of 0.011 mg/L and 0.006 mg/L, respectively. Molybdenum was detected in TR-8-GW, TR-20-GW, and TR-24-GW at concentrations of 0.01 mg/L, 0.024 mg/L, and 0.009 mg/L, respectively. Nickel was detected in TR-8-GW, TR-20-GW, and TR-24-GW at concentrations of 0.052 mg/L, and 0.013 mg/L, respectively. Vanadium was detected in TR-8-GW, TR-19-GW, TR-20-GW, and TR-24-GW at concentrations of 0.032 mg/L, 0.012 mg/L, 0.012 mg/L, and 0.021 mg/L, respectively. Zinc was detected in TR-8-GW, TR-20-GW, and TR-24-GW at concentrations of 1.1 mg/L, 0.013 mg/L, and 0.011 mg/L, respectively. No other metals were detected in any of the samples.

SUBSURFACE CONDITIONS

The results of previous site investigations and other available subsurface information in the vicinity indicate the Site is generally underlain by approximately 5 to 16 feet of fill material, composed of loose to medium dense silty sand with varying amounts of brick, wood, tar, and glass fragments. The presence of fill material underlying the Site is likely associated with the 1906 earthquake and fire. A sand layer consisting of medium dense to very dense sand with variable amounts of silt approximately 15 to 18 feet thick underlies the fill material. Bay Mud is present beneath the sand layer.

Groundwater was encountered at the time of the investigation at depths ranging from 13 to 20 feet bgs. Groundwater levels may fluctuate depending on the season. The groundwater flow direction is likely to the northeast towards San Francisco Bay.

DISCUSSION

Based on the analytical results from the Site subsurface investigation and previous analytical results, some of the fill material contains elevated total and soluble lead levels at concentrations exceeding Federal and State of California hazardous waste criteria. The remaining fill material will most likely be accepted at a regulated Class II and/or Class III landfill. Based on previous environmental investigations at the Site and vicinity, the sand underlying the fill would likely be disposed of as unrestricted waste.

The area of fill material containing soluble lead concentrations exceeding the Federal hazardous waste criteria are near boring TR-21 at a depth of 5 feet bgs. The areas of fill material containing total and soluble lead concentrations exceeding the State of California waste criteria are located near borings TR-1 at depths of 1.5 and 5 feet bgs, TR-2 at depths of 1.5, 3 and 5 feet bgs, TR-4 at depths of 3 and 5 feet bgs, TR-8 at depths of 1.5 and 3 feet bgs, TR-14 at a depth of 3 feet bgs, TR-15 at a depth of 3 feet bgs, TR-16 at a depth of 5 feet bgs and 10 bgs, TR-17 at depths of 1.5, 3 and 5 feet bgs, TR-19 at a depth of 7.5 feet bgs, TR-20 at a depth of 7.5 feet bgs, and TR-21 at a depth of 3 feet bgs. The remaining fill material will be disposed as Class II non-hazardous waste.

Groundwater is encountered at depths ranging from approximately 13 to 20 feet bgs across the Site. The proposed construction activities most likely will encounter groundwater in quantities that will require its removal from the subsurface. Prior to discharge into the sanitary sewer system, the dewatering contractor will obtain a batch groundwater discharge permit from the San Francisco Public Utilities Commission (SFPUC).

Because hazardous materials were detected at the Site, a SMP and a HASP will be required prior to construction. The Subcontractor HASP will outline proper soil handling procedures and H&S requirements to minimize worker and public exposure to hazardous materials during construction.

RECOMMENDATIONS FOR MITIGATIVE ACTIONS

The results of previous environmental investigations at and near the Site indicate the fill material beneath the Site contains elevated concentrations of heavy metals and petroleum hydrocarbons. The presence of these compounds poses soil management and potential H&S issues to be addressed as part of the Site development activities. The soil management objectives for the Site are to minimize exposure to construction workers at the Site, nearby residents and/or pedestrians, and future users of the Site to constituents in the soil.

Health and Safety Issues

There may be a potential H&S risks associated with the heavy metals and petroleum hydrocarbons detected at the Site. There also may be a potential for this soil to affect construction workers at the Site, nearby residents and/or pedestrians, and future users of the Site. The routes of potential exposure to the petroleum hydrocarbons and metals could be through three pathways: 1) dermal (skin) contact with the soil, 2) inhalation of dusts, and 3) ingestion of the soil.

The most likely potential for human exposure to the petroleum hydrocarbons and metals in the soil will be during soil excavation operations. Because on-site materials contain concentrations of petroleum hydrocarbons and lead in excess of the Proposition 65 guidelines, there is a requirement that appropriate health and safety procedures, as well as warning requirements, be implemented during construction. The trade sub contractor will be responsible for establishing and maintaining proper H&S procedures to minimize worker and public exposure to Site contaminants during construction. Webcor/Obayashi Joint Venture will oversee this process and require the development and implementation of a comprehensive HASP, which should be prepared by a certified industrial hygienist that represents each subcontractor or its sub tier contractor.

The H&S training requirements, i.e. trained in accordance with Section 1910.120 of 29 Code of Federal Regulations (HazWoper training), specific personal hygiene, and monitoring equipment that will be used during construction to protect and verify the H&S of the construction workers and the general public from exposure to constituents in the soil. Air monitoring to evaluate the amount of airborne particles during excavation will be required by the tub trade contractors. All reports will be kept in a central location managed by Webcor/Obayashi Joint Venture.

A representative of Webcor/Obayashi Joint Venture and the Site health and safety officer (HASO) representing the trade subcontractor will be on site at all times during excavation activities to ensure that all health and safety measures are maintained. The Webcor/Obayashi Joint Venture representative or HASO will have authority to direct and stop (if necessary) all construction activities in order to ensure compliance with the HASP.

The purpose of the HASP is to provide field personnel with an understanding of the potential chemical and physical hazards, protection of any off-site receptors, procedures for entering the project Site, H&S procedures, and emergency response to hazards should they occur. All project personnel shall read and adhere to the procedures established in this HASP. A copy of all plans will be kept on site during field activities and will be reviewed and updated as necessary.

The general public will be protected through the following measures maintained by trade subcontractors and monitored by Webcor/Obayashi Joint Venture:

- the Site will be fenced;
- exposed soil at the construction Site will be watered as necessary to prevent visible dust from migrating off-site;
- soil stockpiles will be covered;
- water will be misted or sprayed during the loading of soil onto trucks for off haul;
- trucks transporting contaminated soil will be covered with a tarpaulin or other cover;
- the wheels of the trucks exiting the Site will be cleaned prior to entering public streets;
- public streets will be swept daily if soil is visible; and
- Excavation and loading activities will be suspended if winds exceed 20 miles per hour.

Soil Management

The proposed construction activities will disturb soil during the excavation activities including: soil handling during archeological investigations, shoring wall installation, construction of a buttress for the adjoining 301 Mission Street property, timber pile removal and disposal, utility relocation and the mass excavation for the new Transbay Transit Center. During all excavation activities, dust control measures will be implemented to reduce potential exposure. These measures shall include moisture-conditioning the soil using dust suppressants and covering the exposed soil and stockpiles with weighed down plastic sheeting to prevent exposure of the soil.

Since all the contaminated fill material will be excavated and disposed of off-site, there will be no risk of direct contact with the underlying fill material by future Site users.

The Site's HASP (prepared by the trade sub contractor) will contain additional dust monitoring, action levels, dust control measures, and work stoppage provisions that will be followed during construction activities.

Soil Segregation and Disposal

Before any excavation activities begin at the Site, a TJPA representative shall be provided documentation from the excavation contractor that the accepting landfill facility for the soil from Transbay Terminal project has been provided with and has reviewed all analytical data collected from the Site. TJPA shall approve all off-site disposal facilities and soil transportation contractors, including, without limitation, available insurable coverage, and prior to the shipment of any soil or other waste materials. The TJPA representative will provide testing and schedule the intervals that testing shall occur.

The results of previous soil analytical testing indicate that some of the soil located at the Site will be disposed off-site at a Class I landfill, however additional chemical testing of the soil may be required by the landfill prior to disposal. The excavation contractor shall be responsible for tracking the disposition of soil removed from the Site. Any excavated soil characterized as a hazardous waste shall be tracked using the Uniform Hazardous Waste Manifest System (USEPA Form 8700-22), as applicable. Soil not characterized as a hazardous waste shall be tracked using non-hazardous bills of ladings. All documentation will be provided to TJPA during the excavation activities.

If soil stockpiling of suspected contaminated soil is to be performed, the excavation contractor shall establish appropriate soil stockpile locations on the Site to properly segregate, cover, control dust, profile, and manage the excavated soil. Stockpiled soils are to be placed on top of one layer of 10-mil polyethylene sheeting (or equivalent), such as Visqueen. When stockpiled soil is not actively being handled, top sheeting will be adequately secured so that all surface areas are covered.

Soil Disposition

The Trade Sub contractor will establish appropriate off-site soil disposal locations and direct truck loading scheduling and/or soil stockpile locations on the Site to properly segregate, cover, moisture control, and profile the excavated soil. Soil profiling criteria will ultimately depend on the acceptance criteria of the landfills receiving the soil. These procedures will be established by the excavation contractor and coordinated with the proposed landfills prior to initiating soil excavation. It is not anticipated that soil will be reused at the Site for construction-related activities.

The Webcor Obayashi JV will, on behalf of TJPA, will be responsible for tracking final soil dispositions and turn that information to the TJPA representative. Any excavated soil considered hazardous waste will be tracked using the Uniform Hazardous Waste Manifest System (USEPA Form 8700-22), as applicable. Soil not considered hazardous waste will be tracked using non-hazardous bills of lading. These two systems will be used to comply with appropriate state and local requirements.

The contractor will arrange for transportation of all wastes off-site. Hazardous and non-hazardous waste will be transported to the appropriate disposal facility using a permitted, licensed, and insured transportation company. Transporters of hazardous waste must meet the requirements of 40 CFR 263 and 22 CCR 66263. All trucks transporting bulk hazardous waste will be properly lined and covered with compatible materials. Trucks will be decontaminated prior to any use other than hauling contaminated materials unless the contaminated material was already double-contained. The contractor will be responsible for preparing and submitting traffic control plans for trucks entering and leaving the Site. A decontamination pad location plan and decontamination procedures will be prepared. A route plan will also be prepared showing the expected route each truck will use to reach each landfill.

For soil that is to be exported off-site that is characterized as a hazardous waste, an appropriate USEPA Generator Identification Number will be recorded on the hazardous waste manifests used to document transport of hazardous waste off-site. The hazardous waste transporter, disposal facility, and U.S. Department of Transportation (DOT) waste description required for each manifest will be determined on a case-by-case basis. A description of the number of containers being shipped, the type of container, and the total quantity of waste being shipped will also be included on each manifest.

Webcor/Obayashi Joint Venture representative will be responsible for overseeing the sub trade provides accurate completion of the hazardous waste manifests and nonhazardous bills of lading. Records of all wastes shipped off-site will be maintained by TJPA and will be made available for inspection on request. The final destination of wastes transported off-site will be documented in the Site Closure Report that will be prepared by others.

Soil Sampling

If needed, chemical testing of the stockpiled soil will be performed to profile the soil for disposal. Soil profiling criteria depends on the proposed landfill location or off-site receiving facility. These procedures shall be established by the excavation contractor and coordinated with the proposed landfills prior to initiating soil excavation. Typical soil profiling requirements are one four-point composite sample per 500 to 750 cubic yards to be disposed.

If soil samples are required for analysis, the samples shall be collected by the TJPA representative and tracked.

Timber Pile Removal and Disposal

Part of the foundation system for the Transbay Terminal building includes timber piles beneath the basement slab. During the excavation activities these timber piles will be removed and disposed of. The timber piles will be extracted from the subsurface and as much as possible removal of all the soil which is attached to the timber pile will need to be performed. The extracted timber piles will be segregated, tested by the TJPA representative and transported. If disposed of as a Treated Wood at a Class II non-hazardous waste with copies of the Bill of Ladings will be submitted to TJPA representative.

Underground Storage Tank Removal and Disposal

If a underground storage tank (UST) and/or and associated product lines are found, arrange for a licensed tank removal contractor to properly remove and dispose of the UST. Proper permits and notifications should be in place prior to removing the UST. If soil staining is observed, place the affected soil into a stockpile onto plastic sheets and cover with plastic sheets. The Environmental Consultant will complete soil sampling and analysis tasks for UST closure in accordance with San Francisco Fire Department (SFFD) and SFDPH.

Coal Gasification Residual Material

The former San Francisco Gas Light Company was located on the south central and south eastern edge of the Site. Coal tar waste is believed to have been discharged into the surrounding tidelands which include the eastern portion of the Site. Excavation in this area of the Site will most likely encounter residual coal tar waste. Some of the coal gasification residual material encountered may be former piping, coal tar, phenols, heavy metals, and polynuclear aromatic hydrocarbons. If any coal gasification residual material is encountered during the excavation, the material will be stockpiled onto plastic sheeting and covered with plastic sheeting. The TJPA representative will collect soil samples and analyzed the material to determine proper disposal of the material.

Groundwater Management

Groundwater is encountered at depths ranging from approximately 13 to 20 feet bgs across the Site. The proposed construction activities most likely will encounter groundwater in quantities that will require its removal from the subsurface. Prior to discharge into the sanitary sewer system, the dewatering Trade Subcontractors will obtain a batch groundwater discharge permit from the San Francisco Public Utilities

Commission (SFPUC). Based on analytical results of the groundwater samples analyzed during previous Site investigations, approval of the groundwater discharge from the dewatering system would be granted by SFPUC.

Dust Control

Prior to initiating construction activities, a dust control plan (prepared by Trade Subcontractor and specific to this project) will be implemented to reduce potential exposure during excavation and loading operations. This document will contain measures to protect construction workers and the public including: dust monitoring, action levels, dust control measures, and work stoppage provisions that will be followed during construction activities.

Dust control will be accomplished through implementation of engineering controls, including light water spraying or misting of stockpiled soil, truck loading areas and work areas. Misting or spraying will be performed to sufficiently reduce fugitive dust emissions, but limited to prevent water runoff. Efforts will also be made to minimize the soil drop height from an excavator's bucket onto soil piles or into transport trucks. The site-specific dust control plan will as needed, include some or all of the following procedures: site fencing; wetting soil; analysis of wind direction; dust monitors at the work zone and at the Site perimeter and appropriate record keeping, visible inspection; establishing a hotline for community response; limiting excavation area; soil storage regulations (e.g. covering stockpiles); windbreaks; paving; truck loading requirements (e.g. covering vehicles or excavator bucket drop heights); Site vehicle speed limits; wheel washing; street sweeping; termination of excavation if winds exceed 20 mph; and/or addition of soil stabilizers; or other responses as needed.

Contingency Procedures

Hazardous materials including; sumps and/or vaults, asbestos piping, former monitoring wells, and soil with petroleum hydrocarbon odors and/or stains may be encountered during excavation activities. If unanticipated hazardous materials are encountered, the following procedures will be maintained by trade subcontractors and monitored by Webcor/Obayashi Joint Venture:

- stop work in the area where the suspect material was encountered and cover it with plastic sheets;
- notify the Webcor/Obayashi Joint Venture representative, the TJPA Environmental Consultant for Site a inspection and appropriate action in the suspect area; and
- review the existing H&S plan and make revisions, if necessary; and

 Have appropriately trained personnel on Site to work with the affected materials, once directed by Webcor/Obayashi Joint Venture.

If a sump and/or vaults are encountered during excavation activities, contact the TJPA Environmental Consultant for inspection and appropriate action. If no liquid, obvious staining or odors are observed, sump and/or vaults will likely be destroyed and disposed of. If liquid is present within the sump and/or vault and/or obvious staining and odors are observed, the TJPA, Environmental Consultant will collect samples for analyses to determine how to properly disposal of the material.

If stained soil or odors are observed, plastic sheeting will be placed over the affected area and the TJPA Environmental Consultant will be contacted for inspection and appropriate action. If the material is to be excavated, the material will be stockpiled onto plastic sheeting and covered with plastic sheeting. Soil samples will be collected and analyzed to determine proper disposal of the material.

REFERENCES

Site Mitigation Plan Transbay Transit Center: Treadwell & Rollo, Inc. dated March 2010.



Exhibit M

Request and Answers Log



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

1 of 624 10/30/2012

Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
183.4	AWSS - Valve Va	ult Conflict at Location 1	for Trade Package TG04.2	Closed	07/05/2012	Required Answered Imp 12 07/15/2012 07/19/2012 Potel d By:Turner Construction Comp Jeff Thiel R: Accept Suggestion: 7/19/2012 Installation of shoring is ed the contractor's means and methods. 11 05/02/2011 04/20/2011 Potel d By:Webcor Construction LP Masashi Koji R: Accept Suggestion: In A3 and SL-001 are schematic and minor ints can be acceptable based on the actual litions. Accept Suggestion: The schematic and minor ints can be acceptable based on the actual litions. Accept Suggestion: The schematic and minor ints can be acceptable to shift the access of the Access Trestle to west by attely 30 ft. 11 05/15/2011 05/09/2011 Potel d By:Webcor/Obayashi Joint Vi Masashi Koji	2 07/19/2012	Potentiall	iy 🗌
From: Webcor C	onstruction LP	Jackson Tukuafu	To: Turner Construction Comp	an Gary Krutsch	Answered By	Required Answered Impact F 07/15/2012 07/19/2012 Potentially Truner Construction Comp Jeff Thiel Accept Suggestion: 19/2012 Installation of shoring is a contractor's means and methods. O5/02/2011 04/20/2011 Potentially Tracept Suggestion: C requirements for Access Trestle in and SL-001 are schematic and minor can be acceptable based on the actual stands. Ular item, it is acceptable to shift the ses of the Access Trestle to west by 30 ft. O5/15/2011 05/09/2011 Potentially Tracept Suggestion: O5/15/2011 05/09/2011 Potentially			
Co-Author: M Squared	d Construction, Inc.	Aidan Foley							
discovered that installed on it. Texcavation and s	g for the MGV at location the existing 16" water ma hese restraints are in co shoring for the removal o the installation of the new tion.	nin has restraints If the existing	SUGGESTION:			9/2012 Installat	ion of shoring is	łs.	
ALFO900-0001	BSE Natoma Stre	et Trestle Access		Closed	04/18/2011	05/02/2011	04/20/2011	Potentiall	
From: Balfour Be	eatty Infrastructure, Inc.	Ural Yal	To: Webcor Construction LP	Masashi Kojima	Answered By	:Webcor Const	ruction LP Mas	ashi Kojima	
Co-Author:									
Per the requirem manual (Exhibit to provide access gridline 11.5 at the staking out this the 530 Howard point. See the at approximate locatrestle access. F	ect Bidding Manual (Exhibitents outlined in the project A), BBII has developed of the center of the excavation of the shoring point on the shoring wall, St. building is in conflict trached sketch and photoation of 530 Howard in replease advise if the Nator changed to a more suital	ect bidding our trestle design nding from on (grid line E) to g wall. After it is apparent that with the access is indicating the elation to the ma St. access	SUGGESTION:		Exhibit A, A3 a adjustments c site conditions For this partic	c requirements f and SL-001 are an be acceptab s. ular item, it is ac ss of the Access	for Access Trestleschematic and notes that the second in t	ninor actual the	
ALFO900-0001.1 From: Balfour Be	BSE - Natoma Streatty Infrastructure, Inc.	reet Trestle Access Ural Yal	To: Webcor/Obayashi Joint Ve	Closed entu Masashi Kojima	05/05/2011 Answered By				y 🗌
REQUEST: Reference Proje Per our discussion response to BBI relocate the accordance in the second response to BBI relocate the accordance in the second response to BBI relocate the second response in the se	ect Bidding Manual (Exhib on at our meeting on 4/2 RFI 076 indicated that B ess trestle but was not s an exact location for the I	6/11, the BII should pecific enough.	SUGGESTION:		Trade Subcon The geometric Exhibit A, A3	restle design sh tractor's scope. c requirements f and SL-001 are	ould be included for Access Trestleschematic and n	e in ninor	



- Howard St. at First St.

- Howard St. halfway between First and Second St.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 2 of 624 10/30/2012

Time: Job:

11:15 AM 30100

umber Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
offshoot that will satisfy the access requirements of future trade subcontractors. BBII requests a meeting to discuss any impacts of the relocation.					cations should be ontractor as the D		
			Also, please re the coordinatio		eral section regard Attachment 3.	ing to	
ALFO900-0002 BSE - Scaffolding For Interim Screen Wall		Closed	03/21/2011	03/31/2011	03/22/2011	Potential	ly 🗌
From: Balfour Beatty Infrastructure, Inc. Ural Yal	To: Webcor Construction LP	Masashi Kojima	Answered By:	Webcor/Obaya	shi Joint V _E Masa	shi Kojima	
Co-Author:							
REQUEST:	SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference attached photo				installation is	per the response		
Scaffolding is currently being erected for the interim screen wall within Zone 4. It appears that the scaffolding lies in the path of the CDSM wall and will conflict with our work (See attached photo). When is the scaffolding scheduled to be completely dismantled and removed from the area?			shall provide a	work plan for p one 4 showing	d is unconfirmed. ile removal and C specific activities on purposes.	DSM	
ALFO900-0003 BSE - Additional Project Control		Closed	04/19/2011	04/26/2011	04/25/2011	Potential	ly 🗌
From: Balfour Beatty Infrastructure, Inc. Ural Yal	To: Webcor Construction LP	Masashi Kojima	Answered By:	Webcor Constr	uction LP Masa	shi Koiima	
Co-Author:			•			, ,	
REQUEST:	SUGGESTION:		ANSWER:	Accept Sugg	rection.		
Reference Specification 01 10 50 and Drawing GT-0100	OUCCEONION.		_		s for TG05.1 Surv	rev	
Drawing GT-0100 indicates four points established for control. Our surveyors, KCA Engineers, are concerned about maintaining consistent control between various contractors on the project with such extensive distance between the provided control points. It is suggested that additional control points with horizontal and vertical coordinates be provided at the following locations: - Howard St. at Fremont St.			Package conta BBII on 04/22/2 After review an Package, pleas	ined in the com 2011, Transmitt d define the sc se identify miss	pact disk, which stal No. 2011.04.22 ope for TG05.1 Sing bench marks and TG05.1 Pack	sent to 2-0006. urvey	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

3 of 624 10/30/2012

Time:

11:15 AM Job: 30100

JOINT VENTUR		30100 - Transbay Tran	nsit Cent	er Project			
ımber	Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
- Mission St. at Fr - Mission St. at Fir	est St.						
- Mission Street at KCA RFI 001 has	been attached for reference.						
ALFO900-0004	BSE - CDSM Pile Tolerance	Closed	06/06/20	011 06/16/2011	06/13/2011	Potential	
From: Balfour Bear	tty Infrastructure, Inc. Ural Yal	To: Webcor/Obayashi Joint Ventu Masashi Kojima	Answer	ed By:Webcor/Obay	ashi Joint V _f Mas	ashi Kojima	
o-Author:							
In reference to the meeting held in BI below the following DND Construction "The reference sp centerline of wall f beams are extrem for this nature of work. It is also mo (1:150 CDSM/1:20 excavation depth of the state of the	ecifications for tolerance relative to for both the CDSM and steel soldier ely strict compared to what is common work, particularly given the depth of the prestrict than if the verticality tolerance polypile) is applied at a conservative of 60 feet. Can the tolerance be n/2" out (CDSM) & 0" in/3" out (piles) to	SUGGESTION:	necessa Shoring	R: Accept Sug de Subcontractor is r ry means and metho Wall within the tolera ation section 31 56 1	esponsible for the dances specified in	CDSM	
ALFO900-0005 From: Balfour Bear o-Author:	BSE - Temporary Power For Construction tty Infrastructure, Inc. Ural Yal	Closed To: Webcor/Obayashi Joint Ventu Masashi Kojima	06/21/20 Answer	011 07/01/2011 ed By:Webcor Cons	07/05/2011 truction LP Nhi	Potential Tran	ly
REQUEST:		SUGGESTION:	ANSWE	R: Accept Sug	gestion:		

Temporary Power Package TG05.2 was awarded to Bass Electric on 5/12/2011. Drawing SL-003 shows locations for Temporary Power Skids that will be used to facilitate construction. Please provide dates of when the following Temporary Power Skids are going to be made available to

SUGGESTION:

Please refer to Exhibit A, IV. B., mentioning "Temporary power skids might be available at beginning of the dewatering." For the latest information, please refer to the latest weekly update schedule for the available dates of



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

4 of 624 10/30/2012

Date: Time:

11:15 AM 30100

umber Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
BBII: Skid 1 by Natoma St. Skid 2 by Minna St. Skid 3 by First St. Skid 4 by Fremont St. Skid 5 by Beale St.	Minna St. First St. Fremont St.						
ALFO900-0006 BSE - Discharge Point for Buttress Opera	ation	Closed	06/23/2011	07/05/2011	07/05/2011	Potential	ly
From: Balfour Beatty Infrastructure, Inc. Ural Yal	To: Webcor/Obayashi Joint	Ventu Masashi Kojima	Answered By	Webcor Consti	ruction LP Nhi Tr	an	
Co-Author:							
REQUEST:	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Please reference attached sketch. BBII is planning to discharge water generated by the Buttress operation into the sewer manholes shown in the sketch. Please confirm that this is acceptable. Note that location of sewer manholes is approximate and will be per As-Built. Temporary piping layout shown in the attached sketch is diagrammatic.			ANSWER: Accept Suggestion: This question is not appropriate as RFI, but logistics Submittal. Please submit as Buttress Water Dischard Logistics Plan in Zone 4 accordingly.				
ALFO900-0007 BSE - Archeological Dig Site D-3 Informa	tion	Closed	10/13/2011	10/23/2011	10/13/2011	Potential	ly 🗌
From: Balfour Beatty Infrastructure, Inc. Ural Yal	To: Webcor/Obayashi Joint	Ventu Masashi Kojima	Answered By	:Webcor/Obaya	shi Joint V Masas	shi Kojima	
Co-Author:	•	•		·		•	
REQUEST:	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Specification Section 01 13 50 and Sheet D-1002 Due to the recent Archeological Investigation at dig site D-3, at the depth of 10-25 feet, BBII request confirmation that the excavation, observation, and all the investigations at that depth have been completed.			The area of are 3 was released Per Ural Yal B archaeological	chaeological inv to BBII 10/5/2 BII would perfor investigation d	∠estigation dig app	he ⁄O or	
Please Confirm.							



submittal had already been reviewed and approved by

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

5 of 624

Time: Job:

11:15 AM 30100

lumber	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
3ALFO900-0008	BSE - PG&E Dimensions at Tie-in I	Points - VOID	Closed	10/12/2011	10/12/2011	10/13/2011	Potentiall	ly
From: Balfour Beat	tty Infrastructure, Inc. Ural Yal	To: Webcor/Obayashi Joint Ventu	Nhi Tran	Answered By	Required Answered Impact 10/12/2011 10/13/2011 Potentia By:Balfour Beatty Infrastructu Ural Yal Accept Suggestion: neeting 10/13/2011 (Phase II Utility of existing PG&E tie in points / points will be determined in the field with actor & BBII. 11/06/2011 10/31/2011 Potentia By:Webcor/Obayashi Joint V(Nhi Tran Accept Suggestion: 1#501 was deleted per RFI #U-0101, sued on 2/28/2011.	Yal		
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference CR T-0	17 and attached drawings			Update by BB	31 -			
phases 2 utilities d between the existir	rided for the installation of the PG&E do not provide dimensions for the tie insing utilities and the phase 2 utility e see attached modified sketch forcern.			Installation) The location of	of existing PG&E pints will be dete	tie in points /	•	
	dated drawings, with dimensions from nes to the tie in locations for the existing 2 utilities.							
Confirm MH/Vault (see attached draw	number for the tie north west of A line wing)							
BALFO900-0009	BSE - D.I. Installation on First Stre	et	Closed	10/27/2011	11/06/2011	10/31/2011	Potentiall	ly
From: Balfour Beat	tty Infrastructure, Inc. Ural Yal	To: Webcor/Obayashi Joint Ventu	Nhi Tran	Answered By	:Webcor/Obaya	ashi Joint V¢Nhi	Tran	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Sheet U	J-3021 and D-2230					•	01,	
RUP drawing U-30	ving shows a new Catch Basin #501 021 030 to be installed on First Street.			response issu	ieu (iii 2/26/201	1.		
Currently this CB of installed.	does not exist. Please confirm it will be							
3ALFO900-0010	BSE - Conflicts between revised tra	ainbox columns and internal bracing	Closed	10/31/2011	11/10/2011	11/03/2011	Potentiall	у 🗌
From: Balfour Beat	tty Infrastructure, Inc. Ural Yal	To: Webcor/Obayashi Joint Ventu	Nhi Tran	Answered By	:Webcor/Obaya	ashi Joint V∈Mas	ashi Kojima	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Specific	cation Section 31 55 00					RFI T-251.1 and	the	
	tional comments on the internal bracing masetti on 10/17/11, after the 100%				0 - 1 - 1			



response and included a sketch highlighting a conflict

between the proposed building access and the Natoma St.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Webedi/Obayasiii Joint Ventare

Page: Date: 6 of 624 10/30/2012

Time: Job:

configuration is to be effective immediate.

11:15 AM 30100

lumber	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
								- 10000
	Subject Status Created Required Answered I Comments provided include revised column and sizes that differ from our BSE drawings. As trainbox drawings highlight conflicts and reduced see presented by these revisions to the trainbox As trainbox drawings are not available to BBII, ovided direction on where to locate bracing to resolve these conflicts. 1 BSE - CR T-018 Gate Requirements Closed 11/02/2011 11/12/2011 11/12/2011 11/103/2011 P. Answered By:Webcor/Obayashi Joint Ventu Nhi Tran Answered By:Webcor/Obayashi Joint Vt Masashi I STE E CR T-018 Bissued to BBII indicates that the gates need to ed at the fire lane access of 540-580 Howard. s will prevent access to the rear of the building varied and Natoma Street. divise if the gates specified in CR T-018 are due alialed by BBII. requested to install the gates under CR T-018, ovide a specification and detail for the gate and will be in meet fire regulation and standards.							
clearances presen columns. As trainb please provide dire	nted by these revisions to the trainbox nox drawings are not available to BBII, ection on where to locate bracing							
BALFO900-0011	BSE - CR T-018 Gate Requirements		Closed	11/02/2011	11/12/2011	11/03/2011	Potential	ly 🗌
From: Balfour Beat	ty Infrastructure, Inc. Ural Yal	To: Webcor/Obayashi Joint Ventu Nhi	Tran	Answered By:	:Webcor/Obaya	shi Joint V _E Mas	ashi Kojima	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference CR T-0	18						T-256	
be installed at the The gates will prev	fire lane access of 540-580 Howard. vent access to the rear of the building			and the answe	er is no longer re	equirea.		
to be installed by E If BBII is requested please provide a s	BBÎL. d to install the gates under CR T-018, pecification and detail for the gate							
3ALFO900-0012	BSE - Natoma Street Trestle Access - VOID		Closed	11/01/2011	11/11/2011	12/02/2011	Potential	ly 🖂
From: Balfour Beat	ty Infrastructure, Inc. Ural Yal	To: Webcor/Obayashi Joint Ventu Nhi	Tran	Answered By	:Webcor/Obaya	shi Joint V Mas	ashi Kojima	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	18, Specification Section 01 53 13, BBI 0145 (attached), and attached sketch			Please consider RFI(s) 243 & 2	er the following	the response to	BBII's	
	d drawings for access to the side and d St. BBII issued letter 4225-000-0145 in				•	eets SH-2202 & ation. The depic		



The 540 Howard St. building access arrangement as proposed in CR T-018 does not provide sufficient access to the Natoma offshoot (see attached sketch). Please provide direction if the offshoot is to be relocated or

eliminated.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 7 of 624 10/30/2012 11:15 AM

Time: Job:

11:15 AM 30100

ımber <u>Subject</u>	Status	Date Created	Date Required	Date Answered	Cost Impact Proce
trestle offshoot.					
The Natoma St. trestle offshoot was originally specified to span from Grid 11.5 at the center of the excavation to Grid 10 at the edge of excavation. The offshoot was moved further west per [W/O] response to the conflict with 530 Howard St.					
The 540 Howard St. building access arrangement as proposed in CR T-018 does not provide sufficient access to the Natoma offshoot (see attached sketch). Please provide direction if the offshoot is to be relocated or eliminated.					
ALFO900-0012.1 BSE - Natoma Street Trestle Acces	s Closed	12/06/2011	12/16/2011	12/06/2011	Potentially
From: Balfour Beatty Infrastructure, Inc. Ural Yal	To: Webcor/Obayashi Joint Ventu Masashi Kojima	Answered	By:Webcor/Obaya	ashi Joint V _f Mas	ashi Kojima
o-Author:					
REQUEST: Reference CR T-018, Specification Section 01 53 13, BBI Letter #4225-000-0145 (attached), and attached sketch	SUGGESTION:		Accept Sug ESPONSE to BA St. access and p	LFO900-0012: [
CR T-018 included drawings for access to the side and rear of 540 Howard St. BBII issued letter 4225-000-0145 in response and included a sketch highlighting a conflict between the proposed building access and the Natoma St. trestle offshoot.					
The Natoma St. trestle offshoot was originally specified to span from Grid 11.5 at the center of the excavation to Grid 10 at the edge of excavation. The offshoot was moved further west per [W/O] response to the conflict with 530 Howard St.					



Option B - Move the last pier West and extend the end span to clear the pile exclusion zones and adjacent

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 8 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
BALFO900-0013	BSE - Access Tres	stle at Gridline 3 - VOI	D	Closed	11/21/2011	12/01/2011	12/02/2011	Potentially	y 🗌
From: Balfour Beatty	y Infrastructure, Inc.	Ural Yal	To: Webcor/Obayashi Joint Ventu Nh	i Tran	Answered By	:Webcor/Obaya	ashi Joint V Masa	shi Kojima	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference RFI #T-0 13	0251.1 and Specification	on Section 01 53			Please consid RFI(s) 243 &		the response to I	BBII's	
Tomasetti "pile excl	nflicts with both the Th lusion zones" provided irst trestle pier near gri poses two options:	I in response to			for the revised		eets SH-2202 & Station. The depict immediate.		
exclusion zones and trestle deck that end	e last pier East to clear d adjacent bracing stru ds approximately 15' E s end span would be in ach.	its, resulting in a East of gridline 3.							
span to clear the pil	e last pier West and ex le exclusion zones and lting in a trestle deck th Vest of gridline 3.	d adjacent							
Please advise how	BBII should proceed.								
BALFO900-0013.1	BSE - Access Tres	stle at Gridline 3 Revis	sed W/O Response to BALFO900-0013	Closed	12/06/2011	12/16/2011	12/06/2011	Potentiall	y 🔲
From: Balfour Beatty	y Infrastructure, Inc.	Ural Yal	To: Webcor/Obayashi Joint Ventu Ma	sashi Kojima	Answered By	:Webcor/Obaya	ashi Joint VeMasa	shi Kojima	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference RFI #T-0 13	0251.1 and Specification	on Section 01 53			REVISED RE	SPONSE to BA	LFO900-0013: O	otion A	
Tomasetti "pile excl	nflicts with both the Th lusion zones" provided irst trestle pier near gri poses two options:	I in response to							
exclusion zones and trestle deck that end	e last pier East to clear d adjacent bracing stru ds approximately 15' E e end span would be in ach.	uts, resulting in a							



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

9 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

umber	Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
					-		

bracing struts, resulting in a trestle deck that ends approximately 20' West of gridline 3.

Please advise how BBII should proceed.

BALFO900-0014 **BSE - Location of Security Cameras**

From: Balfour Beatty Infrastructure, Inc.

Ural Yal

To: Webcor Construction LP

David Fields

Closed

01/16/2012

01/26/2012

01/16/2012

Potentially

Answered By: Webcor Construction LP David Fields

Co-Author:

REQUEST:

According to Exhibit A - Rev H of the trade subcontractors bid manual. "Temporary poles shall include conduit for security cameras, power at the pole tops for security cameras, and mounting hardware for security cameras." Please advise on quantity and the location of these temporary poles.

SUGGESTION:

ANSWER: **Accept Suggestion:**

Per Exhibit A - Rev H:

"Trade Subcontractor shall be responsible for installing and maintaining temporary lighting at the perimeter traffic/pedestrian barricades, at pedestrian walkways, and as required to provide code-minimum lighting at egress paths, as well as sufficient foot candle lighting levels to safety perform the work at all times, including within the excavation. At a minimum. Trade Subcontractor's lighting plan will include temporary poles at street level. In addition to supporting lighting, temporary poles shall include conduit for security cameras, power at the pole tops for security cameras, and mounting hardware for security cameras. Security cameras will be installed and maintained by others. Temporary lighting work item includes, but is not limited to, installing lighting poles, installing all hardware, switch boxes, breakers, conduits, pulling strings among temporary power skids /generators /lighting poles and maintenance required for temporary lighting works. Trade Subcontractor's lighting plan will be a submittal requirement for the project. Trade Subcontractor is responsible for maintaining the temporary lighting and related facilities for each zone until completion of Mud/Rat Slab construction. Those facilities for Temporary Bridges and Access Trestles shall be maintained by Trade Subcontractor until their removal. Temporary lighting for Staging Areas that may be provided by TJPA shall be



Based on our records, the CDSM wall met all the specification requirements for uniformity and improved soil

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 10 of 624 10/30/2012

Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Answered	Cost <u>Impact</u>	Proceed
			maintained by Trade Sul						
					maintained by	Trade Subcont	ractor all the tim	e."	
ALFO900-0015	BSE - Beale St. Tre	stle Pile Conflict Follow-U	Jp	Closed	02/08/2012	02/18/2012		Potential	ly 🗌
From: Balfour Beatty I	nfrastructure, Inc.	Shad Gardner	To: Turner Construction Comp	oan Gary Krutsch	Answered By	:			
Co-Author:									
REQUEST: The response to RFI loading that would plath the pile in the current Please confirm that the detailed location of will would be accepted. Upon receipt of this in determine the load to review. ALFO900-0016 From: Balfour Beatty I	aced onto the CDSM of us to believe that the location was unaccepted pile must be moved there the pile placement on the Wall for the Wa	vall. option to leave otable. d and provide a nt ccurately or Arup¿s	SUGGESTION: To: Webcor Construction LP	Closed Kirk Nielsen	04/10/2012 Answered By	Accept Sugg	04/10/2012 ruction LP Kirk	Potential	ly [
Co-Author:	illiastiucture, ilic.	Olai Tai	10. Webcor Construction LP	KIIK Nielsen	Allsweled by	-webcor Consu	ruction LP KIIK	Nielsen	
REQUEST: BBII is requesting dire unimproved soil cond CDSM wall. This requevely review of the wall consissue regarding worked bracing and dewatering. The current condition unimproved soil cond become detached fro hazard to workers as reach lower depths. Please reference atta	itions along the interior uest was generated af additions revealed a poters working on the mang activities of the CDSM wall inclitions that have the porm the wall and create the mass excavation	or face of the ter a field ential safety ess excavation, ludes otential to a falling safety and bracing	SUGGESTION:		RFI was not the a safety issue Further in add 31 00 00.3.8.L which indicate shall exceed 6 lumps of unim	ne correct forma the responsibili ition to the +1" (-, contrary to se is no individual I ", there are a poproved soil thro waterproofing m	gestion: g g AAI indicated it to inquire with ty of the contrac cavity issue per s ction 3156 13.3. ump of unimprovervasive amount ughout the CDS anufacture to inv	regard to tor. section 7.C ved soil : of +6" M. W/0	



Page: Date:

11 of 624

Time:

11:15 AM Job: 30100

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost <u>Impact</u>	Proceed
ga nor continu 24.5	50.42 of the contract and								
as per section 31 5	56 13 of the contract sp	ecincations.							
BALFO900-0017	BSE - Beale Stree	t Bridge Pile Location	Conflicts	Closed	09/19/2012	09/29/2012	09/19/2012	Potential	ly 🗌
From: Balfour Beat	ty Infrastructure, Inc.	Diarmuid Cregg	To: Webcor Construction LP	David Fields	Answered By	Webcor Consti	uction LP David	d Fields	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
261.1 states that E with specification s coordination and c BBII assumes this the BSE contract c coordinated pile lo structures shown in however please ac or what specific cle	ubmittals TG0300-206. BBII¿s Beale St Bridge section 01-53-13.1.3D vonstructability, but doe is related to future wor documents. BBII had proations, and cleared fundrawings that were advise us what clashes y parances revisions are II can properly incorport	fails to comply vith regard to s not elaborate. k not included in eviously ture concrete vailable to us, ou have detected necessary for			This addresses only one of W/O's multiple comme in response to BBII's submittal TG0300-206.1 and TG0300-261.1. Columns were clearly depicted on include however not limited to, 1/S1-2027. Beams atop said columns were depicted on TG03 drawing to include however not limited to, 2/A1-2005, 3/A1 6000, and A/S1-3201. Should BBII have further inquiries please footnote on BBII's revised submitt and remit.				
BALFO900-0018	BSE - Beale Stree	t Bridge Pile Location	Conflicts	Closed	09/24/2012	10/04/2012	09/24/2012	Potential	ly 🗌
From: Balfour Beat	ty Infrastructure, Inc.	Ural Yal	To: Webcor Construction LP	David Fields	Answered By	Webcor Consti	uction LP David	d Fields	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
understands that the Beale Bridge from submittal in order the packages. Please where to place the clearances are required Time is of the essential previously unavailation.	ussions at today's BSE he W/O's intention is to the location depicted in to accommodate work of provide detailed inform bridge, and what horiz juired. ence for BBII to receive able information, so the arted as soon as possib	relocate the n BBII's current of future trade ation regarding ontal and vertical this additional, re-design			Refer to TCCC	response to su	ubmittal TG0300-	206.1.	
BALFO900-0019	BSE - Removal of	Over Head Power Line	es In Lot N	Closed	10/08/2012	10/19/2012	10/09/2012	Potential	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 12 of 624 10/30/2012

Time: Job:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
From: Balfour Be	eatty Infrastructure, Inc.	Ural Yal	To: Webcor Construction LP	David Fields	Answered By	:Webcor Const	ruction LP David	d Fields	
Co-Author:	,			24114 1 10146	,				
REQUEST: In order to construct the Beale Street Bridge per submittal: TZ1030-015313A38, it must be pre constructed in Lot N. In order to do this the overhead power lines located on the east side of Lot N must be taken down throughout the bridge deck fabrication phase and during the final installation of the deck on Beale Street. The attached drawing illustrates the fabrication area in Lot N and the location of the overhead power lines through this area. BBII will also need to acquire a section of the W/O lot to complete the bridge deck fabrication. Please confirm that these items will be resolved before the Beale Street Bridge deck fabrication commences.		SUGGESTION:		ANSWER: Accept Suggestion: Submittal TZ1030-015313A38 was returned "Not Reviewed" on 10/3/12. BBI's Beale St. bridge layout proposal is currently under review by the TJPA as RFI T-0264.7. In response to the existing utility facilities inquiry: Contractor to follow the provisions set forth in the contract documents regarding existing utility facilities. In response to inquiry relative to W/O lot south of pacel pacel N: Infringing on W/O's lot south of lot N in order to construct the Beale St. Bridge is a Trade Subcontractor is means and methods issue. As a result, all cost associated with this work would be borne by BBII. In order for W/O to respond relative to the logistics of this inquiry at a minimum a plan demonstrating the following would need to be provided:					
					Drawing(s) sh pertinent infor other facilities - Expected du - Demonstrati	ould show relocemation relative or relative or ration of the infronthat areas didition upon the	aintain ADA comp cated K-Rails and to W/O's Trailers ringement into W/ sturbed will be res completion of Be	other and O's Lot. stored	
P-0001	Unknown Condui	t Located in Geo Test	DMM Area	Closed	09/15/2009	09/29/2009		Potentia	lly
From: Webcor/C	Dbayashi Joint Venture		To: Transbay PMPC	Jim Coughlin	Answered By	<i>r</i> :			
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug			
Geo test Area a	rce of the conduit located and are they live? During the DMM drilling on Tuesday	he pre trenching			subject condu proceed with v		ned lines, cut and		



A-2207, A-2307, TTCSF - OA Phasing Narrative, TTC-

MEP Phasing

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Phase 1 and 2. See the attached revised B1 Level

Phasing Drawing. These elevators are now shown as green i.e. constructed in Phase 2. The elevators are

13 of 624 10/30/2012

Time: Job:

11:15 AM 30100

		<i>J</i>		,			
umber Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
discovered a bank of what appears to be conduits inside the archeological trench. (See Attached Pictures) We were told that all obstructions at the test locations were removed up to a depth of 15 feet. These conduits are at about 2 feet down. Can you verify that these conduits are live or abandoned? Is there any mention of them in the archeological report? We have not seen a copy of the report. Please provide direction if these conduit can be safetly removed from test area.							
-0002 50% DD Drawings Walk Thru Minut	tes Questions	Closed	09/15/2009	09/29/2009	10/01/2009	Potential	ly 🗌
From: Webcor Construction LP Ryan Cerri	To: Transbay PMPC	Mark O'Dell	Answered B	y: Transbay PMF	PC Mar	k O'Dell	
Co-Author:							
REQUEST:	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: Attached Meeting Minutes					et pipe columns		
Please provide the following:					ous deck are fille Bus Deck Level,		
1.) Meeting Minute Item 3.2.4.1 - Please provide the VE					be assumed to be oncrete fill, intum		
alternate addendum			paint or spray	y fireproofing. A	II the rest of the s	steel	
Meeting Minute Item 4.7.5.4 - Please provide the RVA criteria VE options					ections, are spra		
3.) Meeting Minute Item 4.7.5.1 - Please provide Webcor / Obayashi with information we are to review			•	·	•	· ·	
4.) Meeting Minute Item 5.5 - Please provide the TT Revit							
3D model to Webcor / Obayashi 5.) Meeting Minute Item 9.5 - Please provide the							
clarification for items 9.5, 9.5.2, 9.5.3, 9.5.4, and 9.5.5							
-0003 TC1/ TC2: Elevators PE703 & PE70	4 Phase Discrepancy & Phase 1 & 2 D	Definition Closed	09/17/2009	10/01/2009	00/20/2000	Dotontic	 bv 🖂
From: Webcor/Obayashi Joint Venture	To: Transbay PMPC	Mark O'Dell		y:Transbay PMF	09/29/2009 Mar	Potential O'Dell	'У
Co-Author:	10. Halisbay FiviFC	Mark O Dell	Alloweled D	y · i i alisbay Fivir	C IVIAII	CODEII	
REQUEST:	SUGGESTION:		ANSWER:	Accept Sug	gestion.		
Reference: Attached SKA-0488 to SKA-0494, SKA-sheets			_		& PE704 are affe	cted by	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: 14 of 624 Date: 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date Cost Created Required Answered Number Subject Status Impact Proceed

Passenger elevators PE703 & PE704 (sheets A-2207 & A2307) at gridlines 35.7/E.6 are indicated as Phase 1 (Red) scope at the Lower Concourse Level (SKA-0489) and as Phase 2 (Green) scope at Ground Level (SKA-0490) on the Phasing Sketches dated 9/8/09. Please confirm of what the planned operation of these elevators will be if they will not go to the ground level.

In addition, please provide the following pertaining to Phase 1 & 2 Definition:

- 1.) Above Grade, Paragraph 4 Please provide the temporary landscaping information that is to be included in the 50% DD Budget Estimate.
- 2.) Above Grade, Paragraph 5 Please provide the temporary mechanical and electrical service information that is to be included in the 50% DD Budget Estimate, or note which items on the MEP Phasing PDF provide this information.
- 3.) Below Grade, Paragraph 3 All four (4) stairs shown on SKA-0488 are shown in orange, which indicates they are temporary, however the narrative indicates differently. Please indicate in plan, which stairs are temporary and which are permanent.
- 4.) B2 Train Platform Level, Paragraph All four (4) stairs shown on SKA-0489 are shown in orange, which indicates they are temporary, however the narrative indicates differently. Please indicate in plan, which stairs are temporary and which are permanent.
- 5.) B1 Train Platform, Paragraph 2 Please confirm which option of "temporary rated floor assemblies" or "rated GWB on metal stud enclosures" is to be included in the 50% DD Estimate.
- 6.) B1 Train Platform, Paragraph 3 Please provide the dimensions and rating for the "temporary closure wall" to be provided at the entry.
- 7.) B1 Train Platform, Paragraph 6 Please provide the location of the "temporary stud and drywall wall" at the glass skylight. Is this to be constructed at the Concourse

located under the east end temporary mechanical compound and therefore serve no useful function in Phase 1. However for Phase 1 the pits should be constructed and provided with a guardrail at the B1 level as well as the ground floor opening framed and provided with a temporary, waterproofed, concrete infill over the opening. The shaft, cabs, roping, associated ME / controls and finishes would be provided in Phase 2.

Response to additional questions 1 thru 12:

see attachment (file too large)



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

15 of 624 10/30/2012

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed

Level?

- 8.) SKA-0488 Please provide the general details of what the "temporary" train box East and West end walls will consist of, so this can be included in the 50% DD Budget Estimate.
- 9.) SKA-0488 Per Thornton Tomasetti (as indicated in DL's Alternate & Phasing document, dated 9/3/09), the "Trainbox of Phase 1 extends to 1/3 bay past grid-line 36 as basis for estimate", this is not consistent with the SKA-0488. Please confirm which is correct.
- 10.) SKA-0489 / Detail 2 Please provide the general details for the "temporary" train box East end wall will consist of, so this can be included in the 50% DD Budget Estimate.
- 11.) SKA-0490 / Detail 1 Please provide the general details for the "temporary construction" will consist of at the circular vent structure.
- 12.) SKA-0490 / Detail 2 Please provide the general wall and roof type details for the "temporary mechanical compound" will consist of at the East end. Is it anticipated that this structure will be completely removed and replaced by the permanent Phase 2 construction?

P-0004 Phase 1 & 2 Definition Sketch Questions Closed 09/18/2009 10/02/2009 10/07/2009 Potentially From: Webcor/Obayashi Joint Venture Ryan Cerri To: Transbay PMPC Mark O'Dell Mark O'Dell

SUGGESTION:

Answered By: Transbay PMPC

Co-Author:

REQUEST:

Reference: SKA-0488 thru SKA-0490

- 1.) SKA-0488 Please provide the general details of what the "temporary" train box East and West end walls will consist of, so this can be included in the 50% DD Budget Estimate.
- 2.) SKA-0488 Per Thornton Tomasetti (as indicated in

Accept Suggestion:

Response to DR 00003.

- 1) See attached sketch SSK-012
- 2) Follow SKA-0488

ANSWER:

- 3) Same as indicated in SSK-012
- 4) Disregard "Temporary Construction" as none is
- 5) "Temporary Mechanical Compound" will consist of a chain link enclosure fencing with privacy screening.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

16 of 624 10/30/2012

Time: Job:

yesterday, but we will not be utilizing those things

noted in the Specs under any scenarios.

11:15 AM 30100

30100 - Transbay Transit Center Project

Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed

DL's Alternate & Phasing document, dated 9/3/09), the "Trainbox of Phase 1 extends to 1/3 bay past grid-line 36 as basis for estimate", this is not consistent with the SKA-0488. Please confirm which is correct.

- 3.) SKA-0489 / Detail 2 Please provide the general details for the "temporary" train box East end wall will consist of, so this can be included in the 50% DD Budget Estimate.
- 4.) SKA-0490 / Detail 1 Please provide the general details for the "temporary construction" will consist of at the circular vent structure.
- 5.) SKA-0490 / Detail 2 Please provide the general wall and roof type details for the "temporary mechanical compound" will consist of at the East end. Is it anticipated that this structure will be completely removed and

replaced by the permanent Phase 2 construction? P-0005 TC1: Window Washing Equipment 50% DD Budgeting Scope Closed 09/18/2009 10/02/2009 10/15/2009 Potentially From: Webcor Construction LP Rvan Cerri To: Transbay PMPC Mark O'Dell Answered By: Transbay PMPC Mark O'Dell Co-Author: **REQUEST:** SUGGESTION: ANSWER: **Accept Suggestion:** The response to this question is the specification Reference: Specifications Vol 1 - Sections 11 24 23 sections should be disregarded and the drawings Specifications sections 11 24 23 paragraphs: should be costed at this point. 2.1.2.1, 2.1.2.6 and 2.1.2.9 - references monorail track We will be modifying the methods based on meetings

assemblies

2.1.4.1 - references to powered platforms

2.1.7.3 - references gantry work

None of the items listed above can be found on the window washing drawings issued in the current set. Please advise where the window washing monorails, trolley assemblies, powered platforms and gantries be allowed for in the 50% DD Budget.

systems, compatible manual and power driven trolly



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 17 of 624 10/30/2012 11:15 AM

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

SPC

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
-0006	TC1: Finish So	chedule Missing Informa	ation	Closed	09/19/2009	10/02/2009	10/13/2009	Potentia	lly 🗌
From: Webcor (Construction LP	Ryan Cerri	To: Transbay PMPC	Mark O'Dell	Answered By	y: Transbay PMF	C Mari	k O'Dell	
o-Author:									
REQUEST: Reference: 1/ A sheets 1.) Schematic of (Train Platform types "S-1" - Puroom types are (Room Finish S Please advise of walls, ceilings, 2.) Detail 1/ A-Cabbreviations for attached sheet; "durable sealer "glassfiber reint" channel glass" Please provide material description of the similar to codes	what the finish informa doors and frames for to 2005 does not identify/or the first column of do. Abbreviation descrip ", "epoxy terrazzo floor forced gypsum, painted are missing.	awing sheet A-9250 Plan) identifies room Exit Stair. These DD detail 1/A-0005 tion for floor, base, hese spaces. list the "Code" and escriptions (see tions for "concrete", ring", exposed", d", "glass" and ons for these ng Room Type 1005) are intended to but Sheet Plan	SUGGESTION:		concourses. Steel stair cor finish i.e. shee exposed string. Epoxy terrazz on steel stair. Stainless steel. Exit Stairs - Enclosed exit. Concrete filled. Steel handrail. All metal pain. Landings and. Stair doors ar public (concourse).	stairways, to and instruction, with the stainless steed gers, edges and to treads and ris substrate. The rails and posts of the stairways. It is the stairways and guited, including stairways are tread concreted and frames stainled urse) side and posts of the stairways are tread concreted and frames stainled urse) side and posts of the stairways are tread concreted and frames stainled urse) side and posts of the stairways are tread concreted and frames stainled urse) side and posts of the stairways are tread concreted and frames stainled urse) side and posts of the stairways are tread concreted and frames stainled urse) side and posts of the stairways are tread concreted and frames stainled and posts of the stairways are tread concreted and frames stairways.	d from the public orushed stainless I cladding and tri I soffits. ers c/w non slip s. teel stair structur ard pickets. air soffits sealed. ess steel clad on ainted on the sta	e.	
					i ne missing a	abbreviations are	e as follows:		
					CONC CONCRETE				



extent of glass enclosure mockups. Section 084426A

Please advise what should be anticipated as mockup requirements for the 50% DD budget estimate. For

cannot be found in the specifications.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

18 of 624 10/30/2012

Time:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost	Proceed
Number	Subject			Status	<u> </u>	Required		Impact	rroceeu
					DURABLE S	SEALER			
					EF EPOXY TEF	RRRAZZO FLOC	RING		
					EXP EXPOSED				
					GFRG GLASSFIBE	R REINFORCE	D GYPSUM, PA	INTED	
					GL GLASS				
					GLC CHANNEL (GLASS			
					(1/ A-0005) a	om Type Codes are intended to si t Sheet Plan "Ro	milar to codes ic	lentified	
P-0007	TC4. Exterior	Skin Mockups		Closed	09/21/2009	09/28/2009	11/04/2009	Potontia	
	or Construction LP	Ryan Cerri	To: Transbay PMPC	Mark O'Dell		y:Davis Langdor		Potential e Parkyn	шу 🔛
Co-Author:		,	1 11 Hallobay F Wil O	Wark O Bell		J-Davio Languoi	1 141110	o i unityii	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: 5 [08 44 26] ar	50% DD Specifications Send [08 63 00]	ections [08 41 23],			In the absence of further definition, at 50% DD W/O and DL both carry \$500K allowance for glass				
- 26] and [08	cifications sections [08 4 63 00 - 16] refer to sections	on 084426A for the		enclosure mo testing, as th	ock-ups. This do is would be part	oes not include b of RVA add.	ıast		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 19 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
example, please ad performance, blast a and what approxima anticipated.	and/ or visual mod	kup requirements							
-0008	TC1: Phasing	Inconsistancy: 50% Budg	et - Stair #202 Extension to Platf	orm Level Closed	09/23/2009	09/30/2009	09/29/2009	Potential	
From: Webcor/Obay	rashi Joint Venture)	To: Transbay PMPC	Mark O'Dell	Answered By	:Pelli Clarke Pe	li Architect Rand	dy Volenec	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	estion:		
	A-0488 indicates in Platform Leveling sheets A-2102 at the Lower Cor Stair 202 extensionermanent revision	n RED Stair 202 (gridlines F.5/ 1.5). & A-2202 indicates acourse Level. on to the Train			level up to the (currently) Un- Triangle at the the B1 level. S location has n definitely be repart of Phase	Ground Floor leassigned Space B2 level and the Stair 202's final cot been settle yequired permane 1.	that will rise from rivel. It will serve of the North We e Muni Control Configuration and et, however it will ently and will be I	the st Center at	
Phase 2.					Randy Volene 9/29/2009	c - PCPA			
-0009	Revised Train	box Layout for Constructi	ion Documents	Closed	11/10/2009	11/10/2009	11/23/2009	Potential	ly
From: Webcor Cons	truction LP	Ryan Cerri	To: Transbay PMPC	Alfred Lau	Answered By	Transbay PMP	C Mark	O'Dell	
o-Author:									
REQUEST: Please confirm SKA are the most curren for preconstruction sconstruction.	t trainbox layouts,	which shall be used	SUGGESTION:		Review No. 00 this time, of the	0012 are the mo e Architectural s	gestion: Sattached to Dest current versions ketch studies for of the trainbox	ns, at r the	

These sketches were prepared primarily as study information for the design team and to assist decision making on the location and size of the building relative to adjacent properties. Accordingly they form part of



sheets S-2601 thru S-2607 identifies a 4 lb/sf allowance

for the same.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 20 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

9/30/2009

Number	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
				the on-going	Design Develop	ment process.		
					, = 00.g., = 01000p			
				whatsoever to sketches produced information. this informat	sume any responsion and use by or Development yone who choose nsible for verifying own application.	thers, of s to use g the		
				To date, none of our sketches have been issued for Construction and under no circumstances will sketches issued prior to the Construction Phase be used for Construction.				
				Regards				
				Paul				
P-0010	TC1: Structural Steel Design Allowance Calculation Clarification		Closed	09/21/2009	09/28/2009	09/30/2009	Potential	
From: Web	cor/Obayashi Joint Venture	To: Transbay PMPC	Mark O'Dell	Answered B	By: Transbay PMF	PC Mark	O'Dell	
Co-Author:								
REQUEST	:	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference:	S-2302 thru S-2507				ces noted on the	plans (additional		
	sheets S-2302 thru S-2507 identifies a 3 lb/sf for design contingencies associated with				ngencies and mis oplied to the stee	sc steel not show I framed areas.	n)	
	teel and miscellaneous steel not shown and			Mark O'Dell	- TJPA			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

be tempered with openings at the Lower Concourse Level as temporary concrete on metal deck and framing, with an alternate cost to construct the openings and put up temporary guard rails around the 21 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject		<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Proceed
calculated. S	ry how these lb/sf allowances should be Should these allowances be applied to the I areas of the overall GSF?							
-0011	TC1: 50% DD Phasing Sketch Incon	sistency - Temporary Stair on Lower	Concours Closed	09/24/2009	10/01/2009	09/29/2009	Potential	ly 🗌
From: Webco	or/Obayashi Joint Venture	To: Transbay PMPC	Mark O'Dell	Answered By	:Pelli Clarke Pe	lli Architect Rand	y Volenec	
o-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Phasing ske indicates a t Orange) by 9 0488 (Train do not indica grid location Please advis	Attached SKA-0488, SKA-0489, SKA-0490 Attached SKA-0489 (Lower concourse level) emporary Phase 1 stair (enclosed in Red and gridlines 36-37/ F-G. Phasing sketches SKA- Platform level) and SKA-0490 (Ground level) ate of a stair or enclosure at the referenced . se if the stair identified is to go up to the I or down to the Train Platform level.			two escalators Stair 701. In P connection be the Ground Le (Ground) and green and are down to the Ti In Phase 1, es Train Concour concrete on m Ground Floor the west of the opening is to b escalators. Th temporary con infill and shall the rest of the Temporary Me removed and i Bus Facility.	and a stair. The chase 2 these pr tween the Train evel. They are in SKA-0489 (B1 7 not installed in rain Platform lev scalator pits are se Level and instetal deck on ste Level, i.e. Train e foundation wal be framed to sui is opening will be covered with slab in this area echanical Compo-	Concourse Leve dicated on SKA-(rain Concourse) Phase 1. They do el. to be provided at stalled with temperel framing infill. A Box lid, in the area at gridline 36-37 at the future stair at e provided with a deck on steel fram waterproofing si a forming the floopund. This will be of the Phase 2 I	the B1 prary At the eat to r, an and a ming milar to r of	
				9-29-2009	mments by Ran			
					·	agraph response	should	



Internal Bracing Design Workshop Meeting Minutes

12/15/09, Caltrans Spec 12/18/09

Webcor/Obayashi Joint Venture

Page: Date:

contained in the document however the specific

criteria will be indicated in the 100% Shoring

22 of 624 10/30/2012

Time:

11:15 AM

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Job: 30100 30100 - Transbay Transit Center Project Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed openings. Randy Volenec - PCPA 9-29-2009 P-0012 TTC - Raito Geo-test Core Locations Closed 10/01/2009 10/08/2009 10/14/2009 Potentially From: Webcor/Obayashi Joint Venture Ryan Cerri Answered By: Transbay PMPC To: Arup **Demetrious Koutsoftas** Mark O'Dell Co-Author: REQUEST: SUGGESTION: ANSWER: **Accept Suggestion:** Reference: Attached Raito RFI, attached drawing panels where coring was agreed to are: Panels B-11/B-12, C-4/C-5, and B-7/B-8 Please identify the locations of Raito's (3) requested core locations for the Transbay Transit Test Program project. Please reference the attached drawing of Raito's drilling. Raito has discussed the recommended core locations with Deme on 10-1-2009. P-0013 **Pre-Qualification Questions** Closed 01/05/2010 01/19/2010 Potentially From: Webcor Construction LP Ryan Cerri Answered By: To: Transbay PMPC Mark O'Dell Co-Author: REQUEST: SUGGESTION: ANSWER: **Accept Suggestion:** Please see the attached questions regarding the prequalification process. Please verify if the answers are correct. If they are not, please provide the correct answer. Thanks. P-0014 Caltrans Spec for Temp Road Design Criteria Closed 01/13/2010 01/27/2010 01/14/2010 Potentially From: Webcor/Obayashi Joint Venture Ryan Cerri To: Transbay PMPC Mark O'Dell Answered By: Transbay PMPC Mark O'Dell Co-Author: REQUEST: SUGGESTION: ANSWER: **Accept Suggestion:** Reference: OAC Meeting Minutes 12/10/09: Below Grade Criteria for the design of temprary roadways is



design of the temporary road decks.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Time:

Job:

23 of 624 10/30/2012

11:15 AM 30100

30100 - Transbay Transit Center Project Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed Construction Documents Specifications. Preliminary Please confirm that the Caltrans spec you attached to the indications are that HS20-44 Loading will be used. OAC Meeting Minutes 12/10/09 are to be used as design criteria for the temporary roadways on First St., Fremont St., and Beale St. P-0015 East Shoring Wall at Gridline 37 Closed 01/14/2010 01/28/2010 03/03/2010 Potentially From: Webcor Construction LP Ryan Cerri To: Transbay PMPC Mark O'Dell Answered By: Transbay PMPC Mark O'Dell Co-Author: REQUEST: SUGGESTION: ANSWER: **Accept Suggestion:** Ref: GT-1302, Draft 90% Shoring CD's,37 Line; GT-2114. As we discussed in the Below Grade Structure Draft 90% Shoring CD's, Wall Segment 37-1. Please Workshop on Tuesday Janurary 12th, 2010, the locate from gridline the East shoring wall between Phase 1 location of the east shoring wall is still in flux. Current and Phase 2 trainbox. indications are that the wall will be located closet to column line 35 than column line 37. Since the location of the wall will coincide with the location of the future seismic joint, PCPA indicated yesterday (Janurary 13th) in a conference call @ 3:00PM that the final design team recommendation is awaiting feedback from Thornton Tomasetti. We expect this decision will be made this week. The final dimensioned location will be documented in the 100% Shoring Construction Documents however it is likely that the final dimensioned location will be available sooner. The exact dimension is indicated on sheet GT-2013 of the 100% Buttress/Shoring/Excavation Submittal dated 2/26/10. The centerline of the shoring wall is 9'-7 1/2" east of Column Line 35. P-0016 PG&E Phase I Duct Banks Weights at Temp Road Decks Closed 01/14/2010 01/28/2010 01/21/2010 Potentially From: Webcor Construction LP Ryan Cerri To: Transbay PMPC Answered By: Transbay PMPC **Guy Hollins Guy Hollins** Co-Author: REQUEST: SUGGESTION: ANSWER: **Accept Suggestion:** Ref: 50% DD, U-2020, U-2021, U-2022, U-2023 Response Notes: Steel conduit = 17.7 lb/ft Please provide weight per LF of PG&E I duct banks at 1st. Cable = 8.2 lb/ft St. and Fremont St.. This information is required for Total = 25.9 lb/ft



Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

24 of 624

Time:

10/30/2012 11:15 AM

30100

20100 Transhay Transit Contar Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
P-0017		0 Specs Receive Date		Closed	01/15/2010	01/29/2010	01/25/2010	Potential	
	or Construction LP	Ryan Cerri	To: Transbay PMPC	Mark O'Dell		:Transbay PMP		O'Dell	.,
Co-Author:		,		ax o zo					
REQUEST:			SUGGESTION:		ANSWER:	Account Suga	loction.		
Ref: email " dated 1/14/ W/O receive 1/13/10. W, 1/13/10, but	Re: Div 01 spec sections (10; Div 00 and 01 index; Ded the Division 00 and 01 (70 received the Division 0 did not include Division 0 will receive Division 00.	ivision 01 Specs ndex from TJPA on 1 specifications on	COOCCITION.		Response No	Accept Sugg tes: ivision 00 to W/C		2010.	
P-0018	TC1 Transmitt	al for Buttress Package	received 1-14-2010	Closed	01/15/2010	01/29/2010	01/21/2010	Potential	ly 🖂
From: Webc	or Construction LP	Ryan Cerri	To: Transbay PMPC	Mark O'Dell	Answered By	:Transbay PMP	C Mark	O'Dell	- Ш
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	estion:		
	ess Package - Constructio transmittal dated 1/14/10	n Documents Issued			Response No	tes: Please see		nittal.	
Construction complete. For transmittal and have been reported in Listing of a listing of a listing of a listing and constructed on	all drawings transmitted all specifications transmitt date of CD, including a list the CD omments Responses (whi	eview" is not g information in the fy all documents ed of all documents							
	y this protocol to all future tly what is included in the								
P-0019	TC1 Construct	ion Documents Issuance	e Schedule	Closed	01/19/2010	02/02/2010	03/03/2010	Potential	ly
From: Webc	or Construction LP	Ryan Cerri	To: Transbay PMPC	Mark O'Dell	Answered By	:Transbay PMP	C Mark	O'Dell	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	estion:		
provide cost 100%CD, he	r preconstruction scope of estimates at 100%DD, 5 owever there are currently 85%CD. Please provide	0%CD, 85%CD, and no publish dates for			Document Su The current d	ate for issuing th bmittal is August ate for issuing th bmittal is Decem	:30, 2010. e 85% Construc		



Listed below are drawings in which the DWG files are

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

The files were sent to Webcor / Obayashi on March

25 of 624 10/30/2012

Date: Time:

10/30/2012 11:15 AM 30100

				•		•			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
50%CD and 85 schedule.	5%CD for incorporation into	the project					hange in the future ct and or schedul		
P-0020	301 Mission Wall	· Survey Info, Dim. Fro	m A-Line	Closed	03/04/2010	03/18/2010	04/14/2010	Potential	ly 🗌
From: Webcor/6	Obayashi Joint Venture	Manuel Saldana	To: Transbay PMPC	Mark O'Dell	Answered By	/ :Transbay PMF	PC Mark	c O'Dell	
C-2003 - A Line Please provide sidewalk (adjac	1 Mission Wall - Survey Info e, A-2306 - A line. the dimension from the "x' cent to the 301 Mission wal gn Development drawings.	marked on the	SUGGESTION:		ANSWER: The dimensio sketch from S		gestion: hown on the attac	:hed	
P-0021	Site Description A	fter Demo		Closed	03/10/2010	03/24/2010	03/30/2010	Potential	ly 🗌
From: Webcor/6	Obayashi Joint Venture	Manuel Saldana	To: Transbay PMPC	Mark O'Dell	Answered By	:Transbay PMF	PC Mark	O'Dell	
Co-Author:									
Obayashi, plea look like and di 1) Finish grade 2) Locations o 3) Properties a 4) Laydown of	n of the site and upon turnouse provide a description of rawings containing the follower elevations of fences and gates available for staging and stote crushed concrete (Volume ete available for our use)	what the site will wing information: prage	SUGGESTION:		documents.	Accept Sug on is to be prov e DRQ #00021			
5) Condition of	f existing basements and s			Classel	02/40/2040	02/04/0040	02/20/2040	Patantial	
P-0022 From: Webcor/	Missing 100%DD I Obayashi Joint Venture	DWG Files Manuel Saldana	To: Transbay PMPC	Closed Mark O'Dell	03/10/2010 Answered By	03/24/2010 Transbay PMF	03/30/2010 PC Mark	Potentiall O'Dell	ју 📗
Co-Author:	- Lagarii Conii Vontaro	.nandor Saldana	· • · Halisbay FIVIFO	Maik O Deli	,on cred by	r Halisbay Fivir	O IVIAIR	ODGII	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 26 of 624 10/30/2012 11:15 AM

Time: Job:

field show the water in the same alignment as the PG&E HP Gas (steel gas pipe). Based on the

11:15 AM 30100

umber Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact Prod	ce
missing from the issuance of the approvide: 1) S-2103 2) S-5301 3) SE-4000 4) SE-4001 5) SE-5010 6) SE-5020 7) SE-5030 8) SE-5040	100%DD, please			10, 2010. Constructward	e DRQ #000022	2		
9) SE-5050								
	ng Water Line At Fremont		Closed	03/11/2010	03/25/2010	04/05/2010	Potentially	
From: Webcor/Obayashi Joint Ver	iture Manuel Saldana	To: Transbay PMPC	Mark O'Dell	Answered By	:AECOM Tech	nical Service Eric	Zagol	
Co-Author:								
REQUEST: Reference: AECOM Early Releas 10; U-1122, Note 13; U-2023 Sheet U-1122, Note 13 calls for the Street to be demolished, but not in Sheet U-2023 of the early package relocation of a small portion of the stations 4+00 and 4+50 to accommand the review of the demolition drawed TJPA to Webcor/Obayashi for refereview taking into account the extensive accommand the water line provided thru U.S extensive and demolition will requivery close to the existing water line Please review and provide a solut JV believes that a temporary relocation of the station 2+50 and 4+50 is a personal station 2+50 and	he water line in Fremont in the early package. e does call for the it waterline between modate the shoring wall. vings as provided by erence only, and a field ent of the footings we he based on the location s.A. The footings are ire shoring that will be e if not on top of the line. ion. Webcor/Obayashi cation of that water line	SUGGESTION:		the existing warelease as shour to the existence of the existence of the existence of the existing water the existing water of the e	rater line between Sown (between Some water line of the temporary stand U-1123 stan	Ils for the demolitien the limits of east A ~3+80 and ~affected by the hay shoring wall. Show the temporal minal footing den HORING WALL Edon information is vation package. Ting wall as shown package, the local wall as shown the Program of Utility Survey, and in conflict with TA ~3+80.	rly 4+60) ammer ry nolition 3Y included n in the ation of m and as	
ποιπ διαιίοπ 2700 απα 4700 is a p	otomiai solution.			improperly ma	arked by CDD ir	n response to US er line markings ir		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

27 of 624 10/30/2012

Time: Job:

Cost

11:15 AM 30100

30100 - Transbay Transit Center Project

Date

Date

Date

Number	Subject	<u>Status</u>	Created	Required	Answered	Impact	<u>Proceed</u>
1							
				rogram Topograp			
				ey the existing wat existing PG&E HF			
I			work on Fre	mont St. at Nator	na St. performed	by	
				and the water line Sas line. Addition			
				COM during PG8			
				, it appeared that as shown on the			
				f the water line in	the bell hole exca	vated	
l			by PG&E.				
			AECOM rec	commends the following	owing:		
			PMPC/TJP/	A ¿ provide CAD	iles that show the)	
				he temp shoring v			
				oting demolition.			
l				s/Shoring/Excavat OM ¿ Notify SFP			
Ì				ir water line has b			
Ì				CDD remark the			
Ì			Analyze the	above data to de	termine if the wat	er line	

P-0024 DTX 650' HSR Tracks And Platform Extension Study Drawings Closed 03/19/2010 04/02/2010 04/15/2010

From: Webcor/Obayashi Joint Venture

Manuel Saldana

To: Transbay PMPC

Mark O'Dell

Answered By: Transbay PMPC

demolition in the Early Release. Zagol, AECOM 4/5/10

Potentially

Mark O'Dell

Co-Author:

REQUEST:

SUGGESTION:

Webcor / Obayashi received drawings regarding the "Updated Figures for DTX 650' HSR Tracks and Platform Extension Study", please provide a transmittal and direction on how to proceed with the following attached files:

- 1) Sheet-DTX Modifications for HSR FIG1- 03-09-10
- 2) Sheet-DTX Modifications for HSR FIG2-BLOWUP 03-09-10
- 3) Sheet-DTX Modifications for HSR FIG3-201 Mission

Accept Suggestion: Please see attached transmittal.

ANSWER:

Transmittal #140-00069 Remarks (04/15/10): The accompanying information is for your review and reference. No action is required at this time.

is impacted beyond the area already shown for

Constructware DRQ #00024



3) What is Webcor / Obayashi expected to do with response comments like Shoring comment #5.10 -

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 28 of 624 10/30/2012

Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
03-09-10									
					00/40/0040	0.4/0.0/0.4.0	0.4/4.5/00.40		
-0025		Under Natoma And Min	_	Closed	03/19/2010	04/02/2010	04/15/2010	Potential	iy
	bayashi Joint Venture	Manuel Saldana	To: Transbay PMPC	Mark O'Dell	Answered By	Transbay PMF	C Mark	k O'Dell	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	ashi received drawings re				Please see at	tached transmit	tal		
	rs Under Natoma and Mir nittal and direction on how ached files:				The accompa	nying information	arks (04/15/10): In is for your revi	ew and	
2., SH1-3., SH1-	Shoring Tiebacks, (Shee -4) RD_SHORING-TIEBACK					o action is requir	ed at this time.		
-0026	Shoring Wall And	d Buttress Comment Lo	g Clarification Request	Closed	03/19/2010	04/02/2010	04/15/2010	Potential	
From: Webcor/O	bayashi Joint Venture	Manuel Saldana	To: Transbay PMPC	Mark O'Dell	Answered By	:Transbay PMF	C Mark	k O'Dell	, _—
o-Author:	•				·				
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Below is a list of information Web Comment Logs	f questions that provide a ocor / Obayashi needs cla provided with the 100% (ne only questions we have	arified for the CD Shoring.	oddolonion.		These comme remainder of \ April 6th 2010	ents will be addr Webcor / Obaya regarding the r oring / Excavatio	essed along with shi Comments deview of the 100 nr - Issued for St	lated % CD:	
 The "Design Team Response" comments do not appear to be final answers. For example, the Shoring comments #2 and #5 say items "will" be submitted / provided. What date will they be provided? 					_	e DRQ #00026			
response / answ the Shoring Con	an Webcor / Obayashi ex ver for items that are unre nment Log- "TJPA to res Comment Log - "PMPC t	esolved (i.e. #5 on pond", and #329							



and Secondary Structure Wind Load Review (12/14/09) or

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

29 of 624 10/30/2012

Time: Job:

11:15 AM 30100

20100 Transhay Transit Contar Project

Constructware DRQ #00028

		30100 - 118	ansbay Trans	sit Center	Project			
lumber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
"Alternate solutions to the buttress sch considered"; and #5.12 - "Needs furthe								
2-0027 100%DD Specif	ication Section 07 18 23	k 09 27 13 Discrepancies	Closed	03/23/2010	04/06/2010	03/31/2010	Potential	ly 🗌
From: Webcor/Obayashi Joint Venture	Manuel Saldana	To: Transbay PMPC	Mark O'Dell	Answered By	Transbay PMP	C Mark	O'Dell	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sugg	estion:		
In Volumes 1 & 2 of the 100% DD spec 07 18 23 and 09 27 13 have the following	ng discrepancies:				- Vehicular Traff ' 18 00. Spec So	ic Coatings are	10	
 Spec. section 07 18 23 - Vehicular 7 (02/16/10) is missing from Volume 1 of specifications, but is marked as issued 	the 100%DD				27 13 is correct. error in the Table			
Contents. Please confirm spec. section longer exists, it's corresponding informal inputted / consolidated with spec. section Traffic Coatings (02.16.10), and update documents accordingly.	n 07 18 23 no ation has been on 07 18 00 -			Constructware		or contonio.		
2) In Volume 2 of the 100%DD specific 27 13 - Glass-Fiber Reinforced Plaster-(02.16.10) is labeled as 09 27 16 in the Please confirm whether spec. section 16 is correct for the Glass-Fiber Reinfo Fabrications (02/16/10) specification are documents accordingly.	GFRP-Fabrications Table of Contents. #09 27 13 or 09 26 rced Plaster-GFRP-							
P-0028 Missing 100% E	DD Spec. Section 00 30 00	- Desktop Cladding And Secon	ndary Struc Closed	03/23/2010	04/06/2010	04/15/2010	Potential	ly 🗌
From: Webcor/Obayashi Joint Venture	Manuel Saldana	To: Transbay PMPC	Mark O'Dell	Answered By	Transbay PMP	C Mark	O'Dell	, _—
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sugg	estion:		
In Volume 1 of the 100%DD specification 00 - Desktop Cladding And Secondary Load Review (12/14/09) is marked as it of Contents, but is not included in the provide specification section 00 30 0 - I	Structure Wind ssued in the Table ackage. Please			The Desktop (Review Repor preliminary an	Cladding and Se t is listed by mis d not ready for is issued with the	condary Wind Lotake. The reports	is not	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

30 of 624 10/30/2012

Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee		
	nas not been issued and updates accordingly.	e contract									
-0029	Length Of Concre	ete Mat Slab Pour		Closed	04/01/2010	04/15/2010	04/05/2010	Potentiall	ly 🗀		
From: Web	cor/Obayashi Joint Venture	Manuel Saldana	To: Transbay PMPC	Mark O'Dell	Answered By	:Thornton Toma	setti Albe	rt Chen	, _—		
o-Author:	•				•						
REQUEST	1		SUGGESTION:		ANSWER:	Accept Sugg	gestion:				
As discussed in previous meetings, please confirm it is acceptable to pour the concrete mat slab in the full width of the project and in up to 400' in length. (Note: Webcor / Obayashi needs this response for 100%DD estimating purposes.)		s, please confirm it is at slab in the full width ength.			The 100%DD specification, paragraph 3.2.2A limit the maximum length of the concrete pour for mat slab and train box wall to 60ft. This requirement is to minimize heat gain due to cement hydration during the pour and reduce shrinkage induced cracking and plastic settlement. This practice is very common in the construction of large water containment structures that require good quality concrete for water tightness. Please follow the DD Spec.						
					Answered by A Thornton Thor	Albert Chen masetti 04/05/10)				
					Constructware	DRQ #00029					
-0030		in Platform Mechanical	_	Closed	05/12/2010	05/19/2010	05/20/2010	Potentiall	ly		
	cor Construction LP	Ryan Cerri	To: Transbay PMPC	Mark O'Dell	Answered By	Transbay PMP	C Mark	c O'Dell			
o-Author:							. —				
Per our sch conditions The mecha CMU walls equipment rooms will the door siz	in the following rooms are garden as for the following exercises, we observe in the 100% DD drawings: anical rooms in the Train Platfo. We are scheduling to install the prior to CMU because most end fit through a 3' wide door. Find the following rooms are 230, and B2228.	ed these orm BOH call for he mechanical quipment in these Please confirm	SUGGESTION:		ANSWER: Confirmed.	Accept Sug	gestion:				



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 31 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
P-0031	TC1 100% DD	PE301 & PE603 Phase 1/	Phase 2 Clarification	Closed	05/12/2010	05/26/2010	05/20/2010	Potentia	ly 🗌
From: Web	bcor Construction LP	Ryan Cerri	To: Transbay PMPC	Mark O'Dell	Answered By	:Transbay PMP	C Marl	k O'Dell	
Co-Author:									
REQUES1	T:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Phasing, F 2/16/10) Per the rel are identifi built in Pha Phase 2 (o installation Phase 2 a in complia	rson Associates Transbay Tebruary 26, 2010; A-2106 and ferenced phasing documentied on the Train Platform levalse 1 (color red), and the elecolor green). We have schen for Phase 1 and the elevate both elevator locations. Plance with Phase 1 and Phase portant for the 100% DD schemes.	t, PE301 and PE603 vel as the core being levator being built in duled the CMU tor installation for ease confirm this is se 2 construction.			Response No 100% Design 2103 and A-2 refer to SKA-0 For elevators Diagram Lege Slab. It is the in the Mat Sla	tes: Development A 106 do not depic 0777 and SKA-0 PE301 and PE6 end Note # 5 sta	rchitectural Draw ct phasing. For p 778, dated 02/26 603, the Phasing tes: Elevator Pit e elevator/escala alTrain platform, eight.	vings A- bhasing 6/2010. t in Mat ator pits	
P-0032	TC1 100% DD	Stair 202 Landings Clarif	fication	Closed	05/12/2010	05/26/2010	05/20/2010	Potentia	lly 🗌
From: Web	bcor Construction LP	Ryan Cerri	To: Transbay PMPC	Mark O'Dell	Answered By	:Transbay PMP	C Marl	k O'Dell	
Co-Author:									
(dated 2/1) Per our sc conditions The refere the Train F stair 202 fi We have s Please col	02, A-2202, A-2203 and A-2	erved these now stair 202 from evel. 1/A-7103 shows el to the ground level. ce up to Level 2.	SUGGESTION:		Response No Stair 202 is to	tes: service from Pl e. The section of	gestion: no action needed atform Level to to on drawing A-710	he 2nd	
P-0033	TC1 Vertical T	ransportation at Grids 10	0-11 Phase Designation	Closed	06/15/2010	06/30/2010	06/28/2010	Potentia	lly
From: Web	bcor Construction LP	Ryan Cerri	To: Adamson Associates, Inc.	Sandor Rott	Answered By	Adamson Asso	ociates, Inc San	dor Rott	
Co-Author:									
SKA-0778	T: nson Associates Phasing Pl 3 and SKA-0779; 100% Des dated 2/16/10; A-2203 and	ign Development	SUGGESTION:		ANSWER: Acceptable	Accept Sug	gestion:		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

10/30/2012

Time: Job:

Cost

Date

Date

ANSWER:

completed.

Accept Suggestion:

Response was never provided by PMPC but work was

11:15 AM 30100

32 of 624

30100 - Transbay Transit Center Project

lumber	Subject			Status	Created	<u>Requirea</u>	Answerea	Impact	Procee
areas (grids 10-1 - Stairs 309 & 31 levels) in Phase 1 constructed in Ph - Escalators 303 in - Escalators 305 in levels) in Phase 2 It looks as if the pescalators 305 & that they serve. P	& 304 (serving lower Phase 2 & 306 (serving grour 2 shases for stairs 309 306 could be reversi lease confirm the ph	ase 2: course and ground nows these stairs concourse and ad and bus deck & 311 and ed seeing the floors							
2-0034	TC1 Control P	oints per U-0010		Closed	08/12/2010	08/19/2010	11/17/2010	Potentiall	ly 🗀
From: Webcor Co	nstruction LP	Michael Constable	To: Transbay PMPC	Mark O'Dell	Answered B	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									

SUGGESTION:

REQUEST:

Ref: U-0010 (dated 7/9/10)

The referenced drawing shows four control point locations:

- 1. Point #101 NE Corner of Second St. & Mission St.
- 2. Point #105 NE Corner of Beale St. & Mission St.
- 3. Point #106 SW Corner of Beale St. & Howard St.
- 4. Project Benchmark at SE Corner of Second St. &

Howard St.

Webcor/Obayashi field engineers have located Point #101 and the Project Benchmark on Second St. However, control Points #105 & #106 on Beale St. are missing. These control points are required for Webcor/Obayashi field surveying. Please physically place points #105 & #106 per U-0010 (dated 7/9/10).

In addition, please physically place a minimum of two clear Line-of-Sight Survey Control Points on Second, First and Fremont Streets at the Natoma and Minna intersections. This allows Webcor/Obayashi to survey PG&E utility work and additional existing utility As-Built information in PG&E excavations.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 33 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
-0035	P - Steel Baske	et Column Strut Connection	at Glazing	Closed	07/12/2012	07/12/2012	07/18/2012	Potential	ly 🗌
From: Web	ocor Construction LP	Jeff Heath	To: Turner Construction Compan	Gary Krutsch	Answered By	:Turner Constru	iction Comr Gary	Krutsch	
Co-Author:									
REQUEST			SUGGESTION:		ANSWER:	Accept Sug	gestion:) would	
sub framir package. basket col on the fina discussion speeding a system, the part of the confirm it is Structural 2. Provide sub frame 3. Provide	ut connecting the basket coling is currently shown as part Because of structural steel lumns, the length of the struital location of the basket colums have been going on for mup the fabrication and install herefore we would like to incomplete to incorporate Steel package. I details for an adjustable en connection. a typical length that takes in of the basket columns.	t of the TG08.1 tolerances of the t will vary depending mn. The onths about lation of the glazing orporate the strut as ckage. Please the strut into the d strut at the glazing					se formalize a le		
-0001	Article 6 Chan	ges in Work - Clarification		Closed	10/11/2010	10/25/2010	11/03/2010	Potential	
From: Web	ocor Construction LP	Joanne Filipas	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Turner Constru	ction Comr Dap	nne Faulkner	
Co-Author:									
REQUEST	Г:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Clarification	e: Spec Section 00 07 00, Ar ons and Changes in Work in the General Condition spec				additions, dele Change Orde	etions, or revision or Field Order,	at, "TJPA mayons in the Work b CM/GC shall proproceed with the	y omptly	
	i the General Condition spec					ucii olueis aliu	oroceeu with the	TIDA	

Article 6 in the General Condition specification section 00 07 00 defines the procedure for changes in work. The procedures defined throughout Article 6 are conflicting. According to section 6.01.A, CM/GC shall promptly comply and proceed with changes issued by the TJPA in the form of a Change Order or Field Order. Section 6.02.B states that the TJPA will respond to RFI's with written Clarification deemed necessary and consistent with the Contract Documents or a Field Order requiring minor changes in work. Per section 6.01.A, the CM/GC is to

proceed with the Field Order immediately. However,

according to section 6.03.A, CM/GC shall submit a

00 07 00 - 6.01.A specifies that, "TJPA may..order additions, deletions, or revisions in the Work by Change Order or Field Order, CM/GC shall promptly comply with such orders and proceed with the Work,.." [emphasis added]. Under paragraph 6.02.B, TJPA may issue a Field Order in response to an RFI submitted by CM/GC. Under paragraph 6.03A, the CM/GC must submit a COR within 21 days if in the opinion of the CM/GC, the Field Order is considered to be a Change to the Contract.

Therefore, TJPA expects the CM/GC promptly to proceed with Work as may be clarified or directed through a Field Order, unless instructed otherwise. CM/GC has the recourse of submitting a COR when



soon as possible so that our submittals can be processed

with the proper efficiency.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 34 of 624 10/30/2012

Time: Job:

of available "spec sections" that are equal to the

paragraph heading as applicable) that the submittal is

drawing sheet number (and

called out on.

11:15 AM 30100

Number Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Change Order Request within 21 days Please advise if the CM/GC is to proce promptly and prior to approval or if the receive approval prior to proceeding wi Work.	ed with changes CM/GC shall		ne time limit stipul iield Orders will cl equired to carry c leless, the CM/G0 e a Field Order d sruption to the pla	ers will clearly to carry out the ne CM/GC shall d Order directive				
T-0002 Transit Center	Building Address Clarificat	ion	Closed	10/20/2010	11/03/2010	10/28/2010	Potential	lly 🗌
From: Webcor/Obayashi Joint Venture	Joanne Filipas	To: Turner Construction Con	npan Daphne Faulkner	Answered B	y: Transbay PMF	PC Alfre	d Lau	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Please clarify the building address for t Transit Center. This is required to comp specific Click Safety program, complete documents, etc.	olete our site			Answered by TJPA (PMPC 10/28/2010	Alfred Lau	cisco, CA 94105		
T-0003 301 Mission Wa	III Specification Format		Closed	11/17/2010	12/01/2010	11/23/2010	Potential	llv 🗀
From: Webcor Construction LP	David Hungerford	To: Turner Construction Con				uction Comr Kevi		
Co-Author:	Ç							
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Sheet: C-0001 issued 11/04 Interim Screen Wall - General Notes We are in the process of preparing sub project. In doing so we would like to kn specification division format would be rus to submit and track these project do provide us with the desired specificatio			shall be subr under the ne Screen Wall, created and i Transit Cente	for the 301 Mis nitted w CSI Division, ' " that has been s available in Co er Building CSI Division "30	ssion Interim Scree 301 Mission Inter onstructware unde	im er		



In a follow up to this RFI, Webcor/Obayashi's is initiating

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 35 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

				<u> </u>	Date	 Date	Date	Cost				
Number	Subject			Status	Created	Required	Answered	Impact	Proceed			
					If there are multiple "spec sections" on one sheet, the suffix ".X" has been added. For example, "S-0001.5 Concrete and Reinforcing" shall contain all submittals found on sheet S-0001 under the heading "Concrete and Reinforcing." If there is no suffix, the description of the spec is simply the title of the drawing.							
T-0004	Transbay Proj	ject Signs		Closed	12/01/2010	12/15/2010	12/03/2010	Potential	lly			
From: Web	cor Construction LP	David Hungerford	To: Turner Construction Compan Day	phne Faulkner	Answered By	:Transbay PMP	C Alfre	d Lau				
Co-Author:												
REQUEST	`:		SUGGESTION:		ANSWER:	Accept Sug	gestion:					
Spec Sect	ion: 01 15 01					Project ID Signs	specified per 01					
Spec 01 19 for four 4x8	bayashi is initiating project 5 01 and will require the art 8 post mounted signs. Wha ogo's for sign fabrication an eated.	twork and locations at are required			mayor and SF	CTA Board mer , 2011. Informati	on as the names mbers are confirm on for locations v	ned in				
T-0004.1	Transbay Pro	iect Sians		Closed	04/01/2011	04/11/2011	04/12/2011	Potential	ilv 🗀			
	cor Construction LP	David Hungerford	To: Turner Construction Compan Day			:Transbay PMP			,			
Co-Author:		Č			ĺ							
REQUEST	`:		SUGGESTION:		ANSWER:	Accept Sug	gestion:					
	: RFI T-0004 ion: 01 15 01				Unfortunately seat (PJP sea	that the name fo	or one of the TJP firmed at this timed before that can	e, and it				
Signs spec soon as th are confirm	to RFI T-0004 read "Graph cified per 01 15 01 will be is e names for mayor and SF ned in early January, 2011. vill be issued prior to install	ssued to CMGC as CTA Board members Information for			resolved. TJF resolved as ex	PA/PMPC will en expedited as poss	isure this issue is sible and inform the information is	he				



demolition of the existing screen wall (prior to the

scheduled.

construction of the new "interim" screen wall). By doing

this it will enable the demolition contractor to start the removal of the deep footings earlier than currently

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 36 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ımber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
locations fo	n procurement and will require the al or four 4x8 post mounted signs. Wha	at are							
	raphics/logo's for sign fabrication and sign be located.	d where							
0005	Incorporation of Trade	Subcontractor Sch	edule Submittals	Closed	12/03/2010	12/13/2010	12/07/2010	Potential	ly 🗌
From: Web	cor/Obayashi Joint Venture Ji	m Tomaszewski	To: Turner Construction Co	ompan Daphne Faulkner	Answered By	Transbay PMP	C Jim C	Coughlin	
o-Author:									
REQUEST	:		SUGGESTION:		ANSWER:	Accept Sugg	estion:		
Spec Secti	ion: 01 13 10 & 01 1310				Spec Section		will be revised to	relax	
Subcontractincorporate 13 10, 1.5 the specific Narrative w	convenience W/O requests that Tractor Schedules (Section 01 13 10, 1.ed into the Monthly Schedule Report A) for the month following issuance ed trade package. A detailed section will be clearly identified and contain a equirements of Section 01 13 10, 1.2	2.B) be (Section 01 of NTP for of the II of the			first schedule award. Howev construction s 10, 1.5.D will a	submittal that is er, the 15 day re	,	er omit a	
0006	301 Mission Wall Plyw	ood Wall Barrier Pro	pposal	Closed	12/08/2010	12/18/2010	12/17/2010	Potential	ly 🗌
From: Web	cor Construction LP D	avid Hungerford	To: Turner Construction Co	ompan Daphne Faulkner	Answered By	:Turner Constru	ction Comr Jack	Adams	
o-Author:									
REQUEST	<u>'</u> :		SUGGESTION:		ANSWER:	Accept Sugg	estion:		
During the Coordination plywood bashown on s Screen Wa	Fremont Shoring/301 Mission Wall on Meeting on 12-7-10, it was proposarrier wall be erected in lieu of the trisheet C-5000 of the 301 Mission Strall drawings. This plywood barrier with 301 Mission tenants and will allow f	ton barrier eet Interim II block the			barrier as agre Partners. The constructed in against the ne to accommoda working hours	er wall be erected be to in the med by tall plywood by segments such with screen wall at the parking. Whit will be mechal	d in lieu of the trieting with Millenniarrier wall shall but that it can be put the end of each lile in position durically fastened the back side in	nium De Shed Week ring to the	

W-O will submit a dimensioned sketch drawing with

match the stucco on the existing wall.

to prevent it from overturning. The exterior face of the

wall will be painted "jet mist" to match the existing wall stone. Pilasters will also be painted on the plywood to



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 37 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
approximate Mission. Ple the above m	the deletion of the triton bely 2' of additional drivewa case review the attached pentioned plywood barrier /architectural comments a	y width for 301 oreliminary sketch of and provide			your subconti		etails to be submit as completed des 1.		
0007	Field Order #2	? - Issued for Programwide		Closed	12/08/2010	12/18/2010	12/13/2010	Potential	ly 🗌
From: Webc	or Construction LP	Joanne Filipas	To: Turner Construction Compan	Daphne Faulkner	Answered B	y: Transbay PMF	PC Alfred	l Lau	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
REQUEST: According to today's OAC meeting, the documents issued with FO#W0-002 are intended for project-wide review and not exclusively for the "BSE Contract" as stated in the Field Order. Please confirm.					Representativare for the co CM/GC¿s res the appropria been re-issue	ers issued by TJ ve to CM/GC in a mplete scope po sponsibility to din te trade subcom	PA and TJPA accordance with 0 erformed by CM/G ect the requireme tractors. WO-002 1 on 09DEC2010	iC. It is nts to has	
0008	Specification	Section 00 04 82 Cert. of Bidd	der Regarding Debarment and Susp	ensi Closed	12/08/2010	12/18/2010	12/10/2010	Potential	ly
From: Webc	or Construction LP	Joanne Filipas	To: Turner Construction Compan	Daphne Faulkner	Answered B	y: Transbay PMF	PC Alfred	l Lau	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Per the TJPA, specification section 00 04 82, Certification of Bidder Regarding Debarment and Suspension, shall no longer be used. Please confirm. If this is in fact true, please confirm this section will be removed from the project specifications.					Debarment a procurement funding arran needed, Sect Regarding De Responsibility and 00 04 82	4 82 ¿ Certificati nd Suspension i requirement. W gement, meetin- ion 00 08 13/AP ebarment, Suspe y Matters will be	on of Bidder Regateflects the City fith the current progress of USDOT procure A - 25 ¿ Certificatension, and Other used in lieu of 00 per Field Order W	oject ment is ion 04 82,	



Co-Author:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 38 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject	Subject			Date Created	Date Required	Date Answered	Cost Impact	Proceed
-0009	301 Mission W	all Storage Location for Pla	anter Boxes of 301 Mission Wall	Closed	12/10/2010	12/20/2010	12/13/2010	Potentiall	y 🗌
From: Webco	or Construction LP	David Hungerford	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Transbay PMP	C Alfre	d Lau	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
On sheet C-1 that says "(e)	1000, there is a note for th) precast planter box (typ) ise designate a location fo	ne (E) Planter boxes to be remove and			of the final sci the final wall r complete, but Transbay Ten Millennium did property.	reen wall. The tin needs to be after does not have t minal is open for d not agree to pr	tored for re-use in ming of construct the train box is to wait until the nor bus operations. To widing storage of the ordingly.	ion for ew on their	
-0009.1 From: Webco	301 Mission W or Construction LP	all Storage Location for Pla	anter Boxes of 301 Mission Wall To: Turner Construction Compan	Closed Daphne Faulkner	12/17/2010 Answered By	12/27/2010 Turner Constru	12/29/2010 uction Comr Jack	Potentiall Adams	у 🗌
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	nestion:		
In Transworld at the 301 Mi after close in were originall fixtures. Ther boxes that applacement of planter boxes reinstalled/re skill and care boxes with m since these be relocation, Trender these	d's review of the existing prission Screen Wall, Trans aspection of the site is that ly installed with the intent re are connection points fropear to be initial anchor of these fixtures and there is were never intended to be located after the initial inset, Transworld intends to reininmal damage. As a popoxes do not appear to be transworld is concerned the boxes unuseful. Please of eleocate these boxes in lie is set.	sworld's viewpoint It the planter boxes of being permenant or these planter points for original is concern that these be stallation. With all do elocate these planter int of advisement, designed for nat such action will confirm that the	COCCESTION.		The intent is to freplacing the Drawing C-20 existing irrigate boxes. Contraineeded to uncontraineeded to uncontraineeded to uncontraineeded.	o salvage and sinem with new on 00 Contractor is ion and electrical ctor can remove	tore these boxes ies. Per Contract to cut and cap a al lines feeding ple plants and dirt ive anchorage, the	ll anter f	
-0010	EPA Permit Nu	ımber		Closed	12/15/2010	12/25/2010	12/16/2010	Potentiall	у 🖂
From: Webco	or Construction LP	Joanne Filipas	To: Turner Construction Compan	Daphne Faulkner	Answered By	Transbay Joint	Powers Au Edm	ond Sum	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

39 of 624 10/30/2012

Time:

11:15 AM Job: 30100

umb	per	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed		
REQUEST: Please confirm the EPA permit number is CAR000197558.				SUGGESTION:		ANSWER: Confirmed, the waste manifes CAR 0001975. Street, San Fr. primary contact Manager, with	tion is on or and					
-001 ⁻	1 From: Webcor Constru		/aterproofing Submittal David Hungerford	To: Turner Construction Compan	Closed Kevin Chiu	12/21/2010 12/31/2010 12/29/2010 Pot Answered By: Turner Construction Comp. Jack Adam						
Co-A	uthor:		ŭ	, amor concuston compan		•		ouen compouent				
	P-Author: REQUEST: Regarding the waterproofing submittal, since the driveway is still covered with pavers the existing material and application procedure is unknown to Transworld. Therefore a submittal which matches the existing condition can not be provided until Transworld knows additional information. Please confirm that it is acceptable to defer the waterproofing submittal until after the material is exposed and the existing waterproofing material and application method is determined or provide the specific type of material and application method required.			SUGGESTION:		the waterproof exposed and t	ing submittal ur	/Transworld can d atil after the materi erproofing material	al is			
-001	2	301 Mission Wall -	Requesting Specification	s for Utility Plug	Closed	12/21/2010	12/31/2010	01/04/2011	Potential	lly		
	From: Webcor Constru	ction LP	David Hungerford	To: Turner Construction Compan	Kevin Chiu	Answered By	URS Corporation	on David	Fyfe			
ò-A	uthor:											
REQUEST: Reference: 301 Mission Wall Drawings sheet C-5000 There is not enough information to determine the material and dimensions for the utility plug at the 301 Mission Wall. Please provide specifications and product data for the "Utility Plug" on sheet C-5000, sheet note 5.			SUGGESTION:		in the field and	l propose mater	gestion: nsions of temporal ial appropriate to i note 5 on sheet C	meet				



Per the comments received on the concrete mix design

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

40 of 624 10/30/2012

Time:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
-0013	BSE IFC Table	of Contents Discrepancy		Closed	01/05/2011	01/15/2011	01/11/2011	Potentia	lly
From: Web	ocor Construction LP	Joanne Filipas	To: Turner Construction Com	npan Daphne Faulkner	Answered By	:Transbay PMF	PC Alfre	ed Lau	
Co-Author:									
REQUES ⁻	Т:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Ref IFC T	OC dated 12/15/10 (attache	d)					15 were release g issues cited in		
(IFC) draw The table specificati Removal i specificati 23 10) sec is next to i	received the revised Issued vings and specifications for of contents has check mark on sections. Specification is not noted with a check may on was issued. The excavation was not re-issued, how it. The evision logs at the end of each to show only the revision in	the BSE package. Is to indicate added Section 02 41 19, Pile Ork but a revised Ition and backfill (31 Vever, a check mark			2. Since it is of the revisior adequate and abbreviated v should be for Design Team	TJPA/PMPC's on box for the tech appropriate as ersion of the Di mally requested	opinion that the fo nnical sections is is. Change to m v. 00 and 01 sec by W/O such tha C could fully rev	ormatting satch the ctions	
Please ad	vise and re-issue.								
-0014	TG03 BSE IFC	Drawing Set		Closed	01/06/2011	01/16/2011	01/07/2011	Potentia	llv 🖂
	ocor/Obayashi Joint Venture	•	To: Turner Construction Com			Transbay PMF		ed Lau	,
Co-Author:	•	•		.pa.: Japinio i adminoi	·		7		
A-0000, A for TG03 I Please co on 1/5/201 "Use the	red multiple versions of PDF -0005, and A-0010 (see the IFC Drawing Set. nfirm the following answer f 11. 1/3/2011 CD for the PDF file DWG and DWF files. Disr	attached images) rom PMPC via email es. Use the 1/4/2011	SUGGESTION:		Use the 1/4/2	011 CD for DWF files. Disr	gestion: 1 CD for the PD regard the PDFs		
-0015	301 Mission V	/all - Concrete Mix Design		Closed	01/07/2011	01/17/2011	01/13/2011	Potentia	lly 🗌
From: Web	ocor Construction LP	David Hungerford	To: Turner Construction Com	npan Kevin Chiu	Answered By	:URS Corporati	on Davi	id Fyfe	
Co-Author:									
REQUES ⁻	Т:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	e: Attached submittal package mments and letter from con-	•			' '		ents "Concrete ar on Sheet S-0001,		



current alignment. If the revision comes after mill orders

are finalized we risk missing our rolling schedule thereby

losing our bid date pricing.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 41 of 624 10/30/2012

Time: Job:

sketches that indicate the revised in-progress

Trainbox structural columns and shearwalls that will be issued for construction in the future. These sketches

11:15 AM 30100

ımber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proces
moei	Subject			Status	<u> Oreateu</u>	Required	Anomoreu	. <u>Impact</u>	TOCCC
confirm that the adm compliant with ASTM Transworld has beer that ASTM C260 req such amounts of air freeze/thaw areas fo not considered a free 6% air entrainment is	n informed by their co juires a mix of 6% air entrainment are spec r durability. The Bay / eze/thaw area and the s not typically used. T rete, has provided a le	nent shall be ncrete supplier entrainment and ified only in Area is generally erefore a mix with the concrete			by weight, slu water reducer site after the	mp shall be two or superplastici	shall not exceed to six (2"-6") inch zer may be added by inspector. Ent ty."	nes. A d on	
0016	BSE - Current Tra	inbox Structural Drawings		Closed	01/14/2011	01/24/2011	01/18/2011	Potential	ly 🗌
From: Webcor/Obaya	ashi Joint Venture	Masashi Kojima	To: Turner Construction Comp	oan Daphne Faulkner	Answered By	:Adamson Asso	ciates, Inc Georg	ge Metzger	
o-Author: Balfour Beatty	Infrastructure, Inc.	Ural Yal							
bracing, trestle and be to-date and reliable a (including cad files). of the train box and a	y design and locate e oridges, please provid architectural and struct Also, drawings (incluany other component obtential to conflict wit	le the most up- ctural drawings Iding CAD files) of the transit	SUGGESTION:			Accept Sugger Construction - ing/Excavation of	gestion:		
0017	BSE - CDSM Wall	Alignment		Closed	01/14/2011	01/24/2011	01/21/2011	Potential	ly 🗌
From: Webcor/Obaya	ashi Joint Venture	Masashi Kojima	To: Turner Construction Comp	oan Daphne Faulkner	Answered By	Adamson Asso	ciates, Inc Georg	ge Metzger	
o-Author: Balfour Beatty	Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
CDSM shoring line a to installation". We provided to us as so	-bid RFI #177 indicate dignment is expected request the revised re on as possible. We a g steel mill orders bas	to change "prior -alignment be are currently			have been mo site. See the show the revis	odified at the Sol attached sketch sed shoring wall	nbox plan and ext uthwest corner of SKGT-0001-R1, alignment. tached structural	the that	



bottom of the waler and the CJ for a lap splice of the

vertical reinforcing as depicted on sheet S -3201.

Reference the attached drawing.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 42 of 624 10/30/2012

Time: Job:

ARUP Response: The design team cannot comment

seeing more details of the shoring wall internal bracing

on the impact of the Contractor's proposal, without

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee			
					are: SKS -0088 Foundation Level - Zone 02 Plan Phase 1, SKS- 0089 Foundation Level - Zone 03 Plan Phase 1, SKS-0090 Foundation Level - Zone 07 Plan Phase 1, SKS-0091 Foundation Level - Zone 10 Plan Phase 1, and SKS-0092 Lower Concourse Level - Partial Plans Phase 1.							
T-0017.1	BSE - CDSM Sout	th Wall Alignment Cons	truction Drawings	Closed	09/22/2011	10/02/2011	10/04/2011	Potential	ly			
From: Webcor Cons	truction LP	Joanne Filipas	To: Turner Construction C	ompan Gary Krutsch	Answered By	:Adamson Asso	ciates, Inc Georg	ge Metzger				
Co-Author:												
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:					
Reference RFI T-00	17 and attached Sket	tches				attached to prev SM shoring align	rious RFI's reflect	t the				
approved with CR T notes indicating "dra	attached sketches iss f-005B are "For Const aft in progress" and "n or construction" will b nese sheets.	ruction" and the not for regulatory			Text indicating regulatory app	g "draft in progre proval, permitting						
						at are included i I a Contract Doc	n Change Orders ument.	shall				
T-0018	BSE - Waler to CI	OSM Wall spacing		Closed	01/14/2011	01/24/2011	01/24/2011	Potential	ly			
From: Webcor/Obay	ashi Joint Venture	Masashi Kojima	To: Turner Construction C	ompan Daphne Faulkner	Answered By	:Adamson Asso	ciates, Inc Georg	ge Metzger				
Co-Author: Balfour Beatty	/ Infrastructure, Inc.	Ural Yal										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:					
There may be a potential conflict with the walers and the train box reinforcement. Spec 31-55-00 allows 6" minimum spacing from CDSM Wall to face of waler, but based upon Balfour Beatty past experience with a very similar situation, it is felt that the 6" space is not sufficient because of the following: 1. There does not appear to be enough room between the					use mechanic interrupted by whaler is 6" m The proposed spacing conce Trainbox wall,	al couplers for the the whaler for the tin away from CI increase in what to acceptable	ler to CDSM wall by TT regarding evaluation/comm	cement re the				



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

43 of 624

10/30/2012

Date: Time: Job:

Page:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject	<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Procee
without damaging the BBI recommends method the CDSM wall and the This would eliminate reduce reinforcement Additionally attached behind the waler was Please advise wheth	icult to snake reinforcement through ne waterproofing attached to the wall. naking the space between the face of the waler equal to the wall thickness. e conflicts with the rebar and walers, nt splicing and reinforcing congestion. d is an example where the space as equal to the wall thickness. her to continue the design with the space or advise if the space	orage to 301 Mission's Screen Wall Closed	Adamson As be evaluated submitted. I attachments will need to b	associated propos sociates Respons based on the lim dowever, it appear shown in the draw be modified to allo appropriately ins moved.	se: The proposa ited documents rs that the bracion wing attached to we for the waterp	ng and this RFI roofing	
From: Webcor Const	truction LP David Hungerfor	To: Turner Construction Compan Kevin Chiu	Answered B	y:URS Corporation	on Davi	d Fyfe	
After removing stone	d pages from the 2008 Building Code e panels in the demolition of the NWall, the existing system of the stone ize an anchoring system for mounting	SUGGESTION:	prior to inspe	Accept Sugg chorage system o action of the retain	can not be evalured stone samples	e. n the	

fasteners.

method for the stone panels in lieu of mechanical

Closed

Answered By: URS Corporation



T-0021

From: Webcor Construction LP

BSE - Existing Unknown Concrete Wall

Nhi Tran

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 44 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

lumber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Co-Author:								
REQUEST: Reference: RFI T-0019 and attached pho RFI T-0019 requested samples of stone f demolished 301 Mission Street Screen W verify thickness of the stone that will be u and confirm that a mechanical system ha to mount the stone. A sample has been s and pictures of that sample are attached to Please confirm that mechanically fastene necessary and that a thin set adhesive ap an acceptable means to setting the stone screen wall.	rom the 'all in order to sed on the wall, d not been used hown to URS to this RFI. d panels are not oplication will be	SUGGESTION:		required. Loca 6000 detail D provide comp	ation of face of s is a contract red lete detailing of v the location of	gestion: hing stone panels stone as shown or quirement. Please proposed attachm the face of stone	A- ent of	
From: Webcor Construction LP	ract Shoring Wall and Br Nhi Tran Ural Yal	acing To: Turner Construction Compa	Closed n Daphne Faulkner	01/27/2011 Answered By	02/07/2011 /:Turner Constru	02/02/2011 uction Comr Daph	Potential ne Faulkner	,
REQUEST: Reference Sheet D-2203 and Specification 01 The BSE contract drawings shows a temp and bracing that is installed by the demosubsequently removed by the BSE contrates Balfour Beatty to properly plan their work, following information: 1 - The shoring design drawings for the sleast side of Fremont St. (shown on D-220 submitted by the Demo Contractor. 2 - As-built location of the above mentions 3 - Bracing drawings and details that subreasement wall rakers that are schematicated detail 1 of sheet D-5100 and details 1 & 2 5102	con Section 02 41 corary shoring contract and lect. In order for they request the coring wall on the loan that was led shoring wall. mitted for the lally shown on	SUGGESTION:		Interim Shorin Constructware 2 - Wall is cur indicated on the 3 - Bracing dra	ng Wall REV 3 we today 2/2/11. rently being conthe approved should awings are not continuous.	Submital #312000 vill be transmitted	through	

To: Turner Construction Compan Daphne Faulkner

Closed

01/27/2011

02/07/2011

Answered By: URS Corporation

02/04/2011

Potentially

David Fyfe



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 45 of 624 10/30/2012 11:15 AM

Time: Job:

Bros/Malcolm Inc. the soldier pile and tie back wall is also attached. Survey points for the I-Beams was

11:15 AM 30100

umber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee	
Co-Author: Balfour Beatty Infrastructure,	Inc. Ural Yal								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:			
Reference Drawing Set D and Spec 01	eification Section 02 41			_		crete foundation w	all not		
Based upon Balfour Beatty observa appears to be a concrete wall appro- is outside of the existing terminal ba- to the 301 Mission Property line and Fremont St. that is not shown on Ba- the existing Terminal drawings.	eximately 18in wide that assement walls adjacent the east side of			Existing Terminal and Ramps Demolition Project contractor (EBI) has been directed to remove extents of unforeseen foundation wall that are within limits of removal as shown in contract documents to a depth consistent with removal of adjacent structures (pile caps/footings).					
Does this wall continue around the Zone 4 basement?	entire perimeter of the			Fremont Stree	et to remain in p	te foundation wall lace. Portions of on wall that are ex			
Will this wall be removed by the de BSE NTP #02?	mo contract prior to			but that are to	remain in place	e are to be docum- provided as comp	ented		
Please provide as-builts of the wall	location if is to remain.					Zone 2 and 3 not ncisco-Oakland Ba	21/		
Does a similar wall exist around the Zone 2 and 3?	basement walls in			Bridge, Depar Francisco Top (pages 27-32)	tment of Trinag oography Maps are the best av	ulation and Survey dated August 193- ailable information for your information	ys, San 4 n at this		
-0021.1 BSE - As Bu	ilt Location of Concrete Fo	oundation Wall Along Fremont St.	Closed	03/01/2011	03/11/2011	03/15/2011	Potential	lly \square	
From: Webcor Construction LP	Nhi Tran	To: Turner Construction Compar	n Daphne Faulkner	Answered By	Turner Constr	uction Comr Jack	Adams		
Co-Author: Balfour Beatty Infrastructure,	Inc. Ural Yal	·	•	-		•			
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:			
Reference RFI #T-0021 (BBI #005)	and Drawing Set D	000020110111		_		te foundation wall	within		
Please provide BBII with as-built locunforeseen concrete foundation was which is to remain in place. Please locations for the soldier pile & tie base fremont Street adjacent to the Butt want to confirm that there is enougl equipment to drill the Buttress Shaf Street, and to identify any potential			Fremont Stree attached. The Bridge, Depar Francisco Top the best availa provided in RI existing concr	et to remain in pattached San Fattached San Fattment of Triang tography Maps able information FI T-0021 Rev.0 ete full baseme remaining from	place as shown on Francisco-Oakland ulation and Survey dated August 193 at this time were this is believed int wall extending u	l Bay ys, San 4 are to be			
				As-Ruilt Fram	ont St. Shoring	wall installed by F	vans		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

46 of 624

Time:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
					previously tra Transmittal N	nsmitted to Web o. 140-00650.	ocor-Obayashi		
-0022	Quality Managem	ent System - Org. Cha	rt	Closed	01/28/2011	02/07/2011	02/08/2011	Potential	ly 🖂
From: Webco	or Construction LP	Joanne Filipas	To: Turner Construction Co	ompan Daphne Faulkner	Answered By	:Transbay PMP	C Jim (Coughlin	
Co-Author:						•			
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Ref - Attache	ed Org. Chart					PC organization	chart is with TJF		
	ify the appropriate personnel org. chart found the in the prt System.				RFI. What Ward organization of	O activity requir chart in the QMS	rstand why this is es this information is deliberately gotention of changi	on? The eneric	
-0023	Construction Mar	ager Quality Plan Bob Garcia	To: Turner Construction Co	Closed	01/31/2011 Answered By	02/10/2011	02/07/2011 uction Comr Jack	Potential	ly
Co-Author:	on court voltaro	Dob Garola	Turner Construction Co	Sinpan Dapine Lauknei	7.1.0.1.0.1.0.1.0.1	ramer constru	otion compack	Additis	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	nestion:		
Page 30 Par reference to quality plan".	agraph 8.5.5 of the QMS ma "the construction manageme . Please advise when the Co uality Plan for the TTC will be	nt consultant's nstruction	oodes non.		Contractually Construction	- the Draft Quali	ty Plan from CMight is due 2/14/1		
-0024	Re-bracing for Re	vised SW Corner Alig	nment	Closed	02/02/2011	02/11/2011	02/11/2011	Potential	ly 🗌
From: Webco	or Construction LP	Nhi Tran	To: Turner Construction Co	ompan Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Author: Balfou	r Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference S 55 00	heet GT-1112 and Specificat	ion Section 31			ARUP Respo	nse:		سميناها معا	
The respons	e to RFI T-0017 showed a re	vised CDSM wall					g is acceptable p the construction		



Reference Specification Section 31 55 00 and GDR Table

7-2 (attached)

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 47 of 624 10/30/2012 11:15 AM

30100

Time:

Job:

See attached T0025-SK01 for groundwater readings.

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
alignment at the SW the structural shear vimpled that BBII's or designed so there are columns and shear vand impacts as a resusing rakers for the ross lot bracing the initial excavation the layout shown on Then for the re-bracicould be used in local	corner of zone 1 and walls on wall X1-1. Tross-lot bracing need re no conflicts with the walls. In order to min sult of this change, Blace-bracing in this correg would be installed a (ref stage 10 on GT-the attached sketch ing stage 12 and stage ations shown in attaced on this concept be	The RFI response led to be re- led to be re- le concrete nimize the cost BII suggests ner. Les specified for left for l		Status	documents is to, the bracing effective stiffness of the mat slab and. The response Thornton Tom permanent str. As discussed Subcontracto may be possis rebracing if the be built seque with the removement of the permaner. Thornton Tom	satisfied. This ing stiffness required in the satisfied i	ncludes, but is not rements. The swill be affected in box wall and at include input from the impact on the s. 111 TG03 BSE Coordination Means are requirement for inbox shear walls construction coorup suggests a factor, and Thornto understanding of the and an evaluation on the second of the seco	Impact limited by the eting, it can dinated the tion of	Proceed
						ussion with Arup	und this is consiston. No further comr		
T-0025	BSE - Request fo	r Recent Groundwate	er Monitoring Data	Closed	02/02/2011	02/12/2011	02/11/2011	Potential	ily
France Walter Const	ruction LP	Nhi Tran	To: Turner Construction	on Compan Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Georg	e Metzger	_
From: Webcor Const									
Co-Author: Balfour Beatty	Infrastructure, Inc.	Ural Yal							



From: Webcor Construction LP

Co-Author:

David Hungerford

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

David Fyfe

48 of 624 10/30/2012 11:15 AM

30100

Time:

Job:

30100 - Transhay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
reading in Feb	SDR table 7-2 shows the lab of 2010. Can BBII recein within the last year?								
T-0026	301 Mission Wa	all - Sample chip of paint o	olor for exposed concrete	Closed	02/07/2011	02/17/2011	02/10/2011	Potential	ly 🗌
From: Webcor	r Construction LP	David Hungerford	To: Turner Construction Comp	an Kevin Chiu	Answered By	:URS Corporati	on Davi	d Fyfe	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: A-	-5000 note 6						Color of paint fo		
concrete to ma	eet A-5000 states, "Color latch sample chip provide e". Please provide color s	ed by TJPA				rete wall shall m	natch color of pa planter boxes.	nt	
T-0027	301 Mission Sc	reen Wall - Dowels for Scr	een Wall	Closed	02/08/2011	02/18/2011	02/18/2011	Potential	ly 🗌
From: Webcor	r Construction LP	David Hungerford	To: Turner Construction Comp	an Kevin Chiu	Answered By	:URS Corporati	on Davi	d Fyfe	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: At	ttached pictures						vels drilled into the		
Upon laying out the dowel embedment locations for the new concrete wall, the locations are very close to the edge of the existing manholes and vault lids. Transworld is concerned that the location of the doweling is too close to these existing items and does not believe it to be the intent. Please see attached pictures showing the areas of concern. Please respond ASAP with direction on where to place the dowels, as Transworld has no slack in the schedule to accomodate any stoppage of work.					attached skete exterior face of Verify location prior to drilling centerline of the	ch. Dowels shall of existing basen of existing base		nes from rall. wall	
of the existing concerned that these existing intent. Please concern. Please place the dow	manholes and vault lids. at the location of the dowe items and does not belie see attached pictures shase respond ASAP with divels, as Transworld has no ccomodate any stoppage	Transworld is eling is too close to eve it to be the nowing the areas of irection on where to o slack in the e of work.	ncrete Wall: Layout Acceptance	Closed	Verify location prior to drilling centerline of t	of existing base These dowels he new concrete	ement perimeter remain within 1 e wall.	wall	

To: Turner Construction Compan Daphne Faulkner

Answered By: URS Corporation



interpretation and use of the provided stiffness calculation

Additionally, BBII requests an expedited response to this

is correct, prior to progressing further submittal

RFI.

calculations and procuring steel bracing members.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

These calculations have not been reviewed for

conformance with other design criteria. A more complete review will be undertaken when the

calculations are issued as a submittal.

49 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Lo and Erik L Webcor-Oba of URS, that in the concre RFI T-0027 to be in line a wall below. E which was po exactly straig each other a of the south Please confil	rm that per site walk on 0 iu of Transworld, David Hyashi, and David Fyfe an the layout of the core hol te wall are acceptable. Included a response sket and set 6" from the south oue to the existing conditional pured aginst a shoring walth, the dowels are laid ound therefore vary in dimestace of the existing baser m, as it is understood, the	dungerford with d Christine Baudier es for the #8 dowels ch directing dowels face of the existing on of the wall below, all and therefore not ut to be in line with nsion measured off nent wall below. at the existing layout	SUGGESTION:		ANSWER: Accept Suggestion: It was verified in the field that #8 dowels were dapproximately 6" from the exterior face of the evault wall and that #8 dowels will have a minimum concrete cover. The layout of the #8 dowels is acceptable.				
	 Dowels are being set in esponse is requested. 	epoxy today, so an							
	· · · · · · · · · · · · · · · · · · ·								
T-0028	BSE - Bracing	Stiffness Calculation Co	onfirmation	Closed	02/08/2011	02/18/2011	02/09/2011	Potentia	lly 🗌
From: Webco	r Construction LP	Nhi Tran	To: Turner Construction Co	mpan Daphne Faulkner	Answered By	/ :Arup	Kevi	n Clinch	
Co-Author: Balfour	Beatty Infrastructure, Inc	c. Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Specification Section 31 55 00 and attached sample calculations					determining tl	ne internal braci h that shown in	nese calculations ing system stiffne response to pre-	ss is	
The response to pre-bid RFI #TG0300-058 provided an equation for calculating the stiffness of the bracing system. Attached is BBII's designer's sample "template" calculation for stiffness for the proposed waler and strut bracing system. BBII requests a confirmation that the designer's					Complete det not included i conclude that	ails of the interr n the RFI. It is t all elements af ng system have	nal bracing syster herefore not poss fecting the stiffne been considered	sible to ss of the	



the required concrete sleeve and a detail for penetrating

the existing waterproofing.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 50 of 624 10/30/2012

Time: Job:

Cast in place 6" thick concrete sleeve directly over

11:15 AM 30100

lumb	er <u>Subject</u>		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee			
-0029	301 Mission Screen Wall - Sub Surface	Structure Conflict with New Wall Location	Closed	02/09/2011	02/19/2011	02/18/2011	Potentia	lly 🗌			
	From: Webcor Construction LP David Hungerford	To: Turner Construction Compan Kev	in Chiu	Answered By	:URS Corporati	on Davi	d Fyfe				
Co-A	uthor:										
	REQUEST:	SUGGESTION:		ANSWER:	Accept Sug	gestion:					
	Reference: Photograph attachments 1-8			To accommodate unforeseen location of existing							
	In laying out the location of the new concrete wall, Transworld has determined that the new concrete wall will extend over existing sub-surface structures, which is not per the contract documents. Please reference attached			structures, new concrete wall to be shifted south so that the south face of new concrete wall is flush with the exterior face of the existing 301 Mission street basement perimeter wall.							
	photos.					sub-surface stru					
	First, there are two manhole covers that are incorporated in concrete rings. These rings conflict with the location of the new wall and are included in photographed attachments. Due to the size of these concrete rings, a portion of the ring will be buried by the new wall. Second, the steel frame of the existing electrical vault doors is of similar condition as the manhole covers; this			concrete wall wall. All surface incorporated in as bonded con	shall be incorpo ces of interfering nto new concret nstruction joints vault lids/openir	s) at the base of rated into new concrete region e wall shall be p. Verify functionings are not obstr	oncrete is to be repared ing of				
	condition can also be seen in the photographed attachments. Please confirm that Transworld is to proceed with the plan			north faces of updated locat	new concrete w	ne at updated so vall for verificatio IPA representati te wall.	n of				
	location of the new concrete wall which will cover and bury a portin of these existing sub-surface structures.			See attached	RFI coordination	n sketch.					
	301 Mission Screen Wall - Detail requir From: Webcor Construction LP David Hungerford uthor:	red for concrete sleeve installation To: Turner Construction Compan Kev	Closed in Chiu	02/09/2011 Answered By	02/19/2011 r:URS Corporati	02/18/2011 on Davi	Potentia d Fyfe	Ily			
	REQUEST:	SUGGESTION:		ANSWER:	Accomt Sum	maatiam.					
	Reference: Attached 1/C-5001 and photo	SUGGESTION:		Per contract of	Accept Sug	gestion:					
	·				,						
	The existing condition of the manhole covers are not consistent with the contract documents. Detail 1/C - 5001			Remove man	nole lid;						
	indicates that the existing manhole sits above an existing concrete slab, to which is to be drilled into with 1 inch			Retain existing	g concrete and	steel collar/frame) ;				
	embedment. However, please refer to the attached photograph in attachment 1 which shows the manhole cover is actually a part of a subsurface concrete ring			Dowel into existing concrete collar/frame (1" max) with #3 hoops @ 10" O.C.;							
	assembly, and wrapped with waterproofing. Please provide a new detail and instructions for the installation of					faces to be incor					



than can be accommodated within the thickness of the

new construction.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

2. type and size of existing electrical

51 of 624 10/30/2012

Time:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed		
					manhole (concrete and steel collar/frame);						
					Provide Kade	e SS 1/8" circula	ar grate satin finis	h			
Γ-0030.1	301 Mission So	creen Wall - Concrete sleeve	e installation	Closed	02/24/2011	03/06/2011	03/03/2011	Potential	ly 🗌		
From: Webo	cor Construction LP	David Hungerford	To: Turner Construction Co	ompan Daphne Faulkner	Answered By	:URS Corporati	ion David	l Fyfe			
Co-Author:											
REQUEST	:		SUGGESTION:		ANSWER:	Accept Sug	gestion:				
Reference:	RFI T-0030						able only where n				
The final measurement from the edge of the steel collar/frame at the existing manholes to the face of new wall is (+/-) 4-3/4", this dimension less form material (+/-)					wall. Remainir not in conflict	ng portions of ne	ew CIP concrete son screen wall shall	sleeve			
to be 4" thic RFI T-0030	results in the new cast in plack at the point closest to the point closest to the point sleeve is to a 4" thickness is acceptable	e wall . Response to be 6" thick. Please			between face		expansion joint mascreen wall and ou eve.				
					See attached	coordination sk	etch.				
Γ-0031	301 Mission Sc	creen Wall - In-ground lighti	ina	Closed	02/09/2011	02/19/2011	02/21/2011	Potential			
	cor Construction LP	David Hungerford	To: Turner Construction Co			:URS Corporati		d Fyfe	· y		
Co-Author:		J	Tarrior Contaction Co	mpan rovin onia		-orto corporati	on Barro	, , , , , , , , , , , , , , , , , , ,			
REQUEST:	:		SUGGESTION:		ANSWER:	Accept Sug	gestion:				
Reference:	Note 10 on C-2000 -ground lighting as anticipa	ted in plans and			Additional info	rmation is requi		ilitate a			
note 10 on the contrac construction	page C - 2000 must be subt design cannot be accomnn. The contract design required lighting match the exis	ostituted because nodated in the new lires:			Please provide	e all available in t pertain to this	nformation on exis RFI, including but				
model and		_				O.	ufacturer of evictin	na liaht			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 52 of 624 10/30/2012

Time: Job:

embedded structural steel items. Outlet boxes located in new concrete wall shall be fully coordinated for direct connection with the new light(s)/fixture(s).

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed	
lights be disc lights. The issue he light fixtures be removed there will be new lighting	ide a new detail and instruc	nnected to the new s for the existing rete curb that is to ing concrete curb, to reconnect for the			conduit/conduction 3. sketch illustration point termination point. Sketch illustration with the construction w					
T-0031.1	301 Mission Wa	all - In-ground lighting		Closed	03/31/2011	04/10/2011	04/06/2011	Potential	ly	
From: Webco	or Construction LP	David Hungerford	To: Turner Construction Compa	an Daphne Faulkner	Answered By:	URS Corporation	on David	Fyfe		
Co-Author:										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	jestion:			
	Attached photos and sketch				We note that the Contractor has installed new electrical conduit and outlet boxes within the new concrete wall.					
1. See th about the lig 2. The ex 3. Attach approximate There is one protruding fr The electrica western transee the pictubelow the so	the attached pictures for the phts that were removed. Askisting conduit is 3/4" led is a sketch and a photo e location of the existing cord exexisting conduit on the solution of the solution of the solution of the solution of the existing cord exexisting conduit on the solution of the existing conduit of the solution of the existing conduit of the solution of the existing conduit of the solution of the existing conduit of the solution of the existing conduit of the solution of the existing conduit of the solution of the existing conduit of the solution of the existing conduit of the solution of the existing conduit of the solution of the existing conduit of the solution of the solution of the existing conduit of the solution of the solution of the solution of the existing conduit of the solution of the	showing the nduit. uth side of the wall e basement wall. 6 feet east from the . Attached you can urrently sticking out			verify conforma standards, Cor illustrating full a alignment, con outlet boxes, e between existir and connectior lights/fixtures. Drawings shall electrical work codes and star permitting and/	ance with all appartactor shall surporting of all conduit material types. Drawings shall be sufficiently of is in conformation of the surportion of the shall be sufficiently of its in conformation of the shall be shall or inspection of the shall be shall as the shall be shall shall be shall as the shall be shall be shall shall be shall be shall be shall shall be shall b	litions of all work olicable codes are brait drawing(s) nduit(s), including on the couplings/fitting all detail the control and new electrical line and detailed to docume with all applic II be sufficient for electrical work.	ngs, nection cal line d new nent all able		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Date

53 of 624 10/30/2012

Time:

11:15 AM Job: 30100

Cost

30100 - Transbay Transit Center Project

Date

supply.

06/29/2011

Date

Created Required Answered Number Subject Status Impact Proceed It is our understanding that the existing 301 Mission driveway/roadway section (approximately 3; paver over 1¿ sand bed over 4¿ to 8¿ concrete topping slab) does not allow use of new lights/fixtures matching original lights/fixtures. It is recommended use of the Ligman Paragon square 186mm (50338-N-35) light/fixture, or approved equal, in lieu of the original light/fixture (Hydrel M9410). The new Ligman Paragon square light fixture (or equivalent fixture) shall be placed adjacent to new concrete wall and shall be mounted exposed above ground (not in ground) with the base of new light fixture located aligned to top of paver(s). See attached coordination sketch. Please confirm the use of Ligman Paragon square 186mm (50338-N-35) light(s)/fixture(s) can be fully coordinated with all work. See attached product data for Ligman Paragon square 186mm (50338-N-35) light/fixture. In addition, in response to item 2 of RFI No.T-0031, Contractor please coordinate with 301 Mission

T-0031.2 301 Mission Wall - Light Fixtures Closed

07/09/2011

Building management to ensure that the new light shall be connected correctly to the existing power

07/13/2011

Potentially

From: Webcor Construction LP

David Hungerford

To: Turner Construction Compan Daphne Faulkner

Answered By: URS Corporation David Fyfe

Co-Author:

REQUEST:

Reference: Attached light specs

Per field conversations with 301 Mission staff, the light fixture proposed in response to RFI T-0031.1 is not acceptable. Webcor-Obayashi has coordinated with 301 Mission management personnel and the lighting attachment to this RFI has been requested by 301 Mission. Confirm that the attached light specs are to be

SUGGESTION:

ANSWER: **Accept Suggestion:**

URS provided four lighting options to Webcor-Obayashi on April 22, 2011 to coordinate with 301 Mission management personnel. It is noted that the lighting attachment to this RFI (Allscape BL-81) is similar to one of the four lighting options provided by URS (Allscape BL-80).

The Allscape BL-80 model (with 39 watt/240 volt.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

RESPONSE 02/16/2011 per David Fyfe

Tie beams shall be saw cut cleanly at exterior face of

existing 301 Mission street basement perimeter wall.

Page: Date:

54 of 624 10/30/2012

Time: Job:

11:15 AM 30100

20100 Tranchay Trancit Contar Project

JOINT VENTUR	R E		30100	pay Transit Center Project							
Number	Subject				Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed	
installed at the stu	acco slot locations.					was selected qualities and comparable M9410, 35 w It is noted th Allscape BL-halide lamp provide phot amperage nois also noted is 14.5" wide stucco slot(s Prior to orde attachment to volt metal haf following; 301 Mission is to be used required by the metal halide 14.5" width a stucco slot(s specify 14" with photometric intensity/briging specify 14" with photometric intensity 14" with photometric intensity 14" with photometric intensity 14" w	d by URS because of the property of the BL-81 lumish constructed, no vide stucco slot(squalities of the BL-81 lumish constructed, no vide stucco slot(squalities of the BL-81 lumish constructed, no vide stucco slot(squalities of 150 vide stucco slot(squalities o	hting fixture (Hydetal halide lamp). achment to this F 50 watt/277 volt, mpered glass lens and operating elevations and operating elevations and the second of the lighting ape BL-81 model luber than the 14" wice contract docume on of the lighting ape BL-81, 150 wactor to confirm the electrical circuit/flandle electrical lost, 150 watt/277 value (s); and watt lamp (e.g. lightable to/preferred	tometric rel RFI, metal s) may ectrical ture. It minaire dth ents. ratt/277 he feed that bad volt thin the ments whing		
T-0032	301 Mission So	creen Wall - Tie Beam B	selow Grade Conection to	o Screen Wall	Closed	02/09/2011	02/19/2011	02/23/2011	Potentia	lly	
From: Webcor Cor	nstruction LP	David Hungerford	To: Turner Cons	struction Compan	Kevin Chiu	Answered E	By:URS Corporat	ion Davi	d Fyfe		
Co-Author:											
REQUEST: SUGGESTION: ANSWER: Accept Suggestion:						gestion:					

See attached picture of 301 Mission Screen Wall construction in progress. This picture was taken Nov of 2008, and shows a lateral support tie beam below grade

Reference: Attached photo



T-0034

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

55 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Number Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
connected to each vertical steel mem wall. These tie beams are not shown need to be cut so that the existing wa others, as this scope is below and ou contract. Please provide details for the	on the plans and ill can be removed by t of Transworld's			Restoration of Detail 1 on a 3.13 (rev 6, 0 information a information.	· ·			
				RESPONSE	02/23/2011 per	Kevin Chiu		
				Pending app	roval by the TJP.	A, a CR will be is:	sued.	
T-0033 301 Mission S From: Webcor Construction LP Co-Author:	Coreen Wall - Concrete Demo	Scope of Work Clarification To: Turner Construction Compan D	Closed Daphne Faulkner	02/14/2011 Answered E	02/24/2011 By:Turner Constru	02/25/2011 uction Comr Jack	Potential Adams	ly
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: attached text document					om David Fyfe or			
Please see attached text document e Transworld's request.	xplaining			documents,	element is in sco see detail B on s	pe per contract heet C-5000.		
Transworld Construction requests that Construction, and Webcor-Obayashi determination as to work scope base and discussions provided herein. It is contention and belief that the 301 Mis work scope does not require Transword concrete structure below the dark graclarity see Exhibit D, page 1 and page Attached please see text explanation and D.			Demolition demolished because 5000 Detail at 2. Existing "C sketch C-500 is to be remainfulding cor 3. Demolition	by Evans Bros sea. Concrete Slab" in Do Detail B - this eved by Transwo ncrete as shown. In scope "unforese	ault "foundation" to be attached sketch accord with attach element is in scoorld per C-5000 De	h C- ched pe and etail B to be		



BBII believes that they do not have enough detailed drawings of the Train Box to properly design a conflict-free

bracing system. BBII states that the architectural sections

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: Time:

Job:

an in-progress 3D REVIT Program Computer Model

was issued to TJPA and TJPA shared this model with W/O for informational purposes on the progress of the

56 of 624 10/30/2012

11:15 AM 30100

lumber Subject		_	Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
From: Webcor Construction LP	David Hungerford	To: Turner Construction Compan Da	phne Faulkner	Answered By: URS Corporation David Fyfe			Fyfe	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
The conditions of the worksite have chefrom what Transworld originally bid an entire logistical plan for the execution. The original logistics plan, as well as the documents, show a walkway along the original existing screen wall. Now, the been removed and nothing exists exceplease see all four pages of Exhibit A this RFI. This change of condition affer ability to execute the contract work. The available workspace to erect the struct South side finishes. This condition now modification to our contract such that the parking/driveway on the North side barricaded area. The exact impact is redeveloped because there are ongoing to further demolition and removal of contraction and remaining working areas are furth additional demolition, even greater charmsworld Construction requests reas	d have changed the of this contract work. The contract is South side of the entire walkway has ept an open pit. That is attached to cts Transworld's lere is no longer cural steel and the virequires a Transworld may use of current ot yet fully discussions related forcrete structures work. If the current ler deteriorated by allenges will arise.			building tenar times. Per 2/17/11 f approved by advance, one used short te Contractor sh to the TJPA f property own driveway. At the following; - scheduled contracting contracting contracting contracting contracting contracting contracting driveway to be barricades, fl	Street driveway ints/occupants for ield meeting, if of 301 Mission Street lane of drivewarm by contractor nall prepare and Representative are for review and a minimum Logical dates and duration plan/sketch (included in the used, propose agmen, etc.); are	shall remain open in through traffic at a coordinated with an eet property owner y may be temporar for deliveries. submit a Logistics and 301 Mission S di approval prior to stics plan shall income of driveway use including extent of ad/required signs,	all nd in rily Plan treet use of lude	
accommodations for access to the wo parking/driveway that is North of the c temporary barricade wall.				measures (si during use of	gns, barricades, driveway as dire	ecessary traffic co fencing, flagmen, ected by the TJPA ission Street prop	etc.)	
					nall restore temp day if dismantled	orary barricade wa l.	all at	
-0035 BSE - Addition	al Trainbox Drawings		Closed	02/16/2011	02/26/2011	02/22/2011	Potentia	illy 🖂
From: Webcor Construction LP	Nhi Tran	To: Turner Construction Compan Da				ociates, Inc Georg		
Co-Author: Balfour Beatty Infrastructure, Inc		. union Continuation Companies			,	55.2.55, mo 5661,	,	
REQUEST:		SUGGESTION:		ANSWER:	Accomt Core	mostion.		
Reference Sheet S-3201 and Specific 00	ation Section 31 55	SUGGESTION.		The design o shoring wall i	s in progress an	structure inside the subject to change on December 20	je. At	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 57 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number Subject Date Date Cost Status Created Required Answered Impact Proceed

A1-6000 through A1-6231 lack detail regarding dimensions of structural components (i.e. beams, walls, ramps and etc.). The only structural section BBII currently has is on S-3201 and there appears to be a beam running along C line, however that beam is not identified in the table.

BBII is requesting additional structural section and elevation drawings, specifically:

- A dimensioned longitudinal elevation of the entire trainbox, showing the most current location and depths of beams.
- Full cross section of typical trainbox as well as any other non typical section. Shown any cross slopes, high and low points of concrete.
- Detailed sections of the SW corner showing dimensions and elevations of any ramps or locations where there are on ground floor slabs.

BBII would prefer CAD files if possible, however hardcopies will work.

permanent structure design. We suggest that for reference only, W/O review the possible locations for shoring struts with the in-progress 3D REVIT Program Computer Model. This 3D REVIT Program Computer Model provides more information than you would receive in the limited number of sections requested above

T-0035.1 BSE - Request Structure Section Drawings

From: Webcor Construction LP Nhi

Nhi Tran Ural Yal To: Turner Construction Compan Daphne Faulkner

Closed

Co-Author: Balfour Beatty Infrastructure, Inc.

Answered By: Adamson Associates, Inc George Metzger

Accept Suggestion:

03/23/2011

Potentially

03/25/2011

03/15/2011

ANSWER:

REQUEST:

Reference attached sheet

As discussed in 03/09/11 TG03 Design Team meeting, AAI said they would provide sections of the trainbox structure if BBII indentified where to take the cuts. Below is a list and the attached shows where BBII would like these taken

CUT # - DESCRIPTION

- 1.A Full length section along Grid A
- 1.E Full length section along Grid E
- 1.J Full length section along Grid J unfolded along wall alignment
- 2 Full width section at Column Line 3

SUGGESTION:

See the attached in-progress design documents at the requested locations. This information is being provided as reference information for use in determining possible locations for the shoring struts and is not issued as a construction document.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 58 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number Subject Date Date Cost Status Created Required Answered Impact Proceed

To: Turner Construction Compan Daphne Faulkner

- 3 Full width section at Column Line 7
- 4 Full width section at Column Line 10.5
- 5 Full width section at Column Line 18 (CL First St)
- 6 Full width section at Column Line 23
- 7 Full width section at Column Line 26 (CL Freemont St)
- 8 Full width section at Column Line 30
- 9 Full width section at Column Line 34.5 (Beale St.)
- 10 Section at "flare?"
- 11 Section at "flare?"

Please provide either electronic 2D CAD files at for each section where BBII can dimension, or hardcopy drawings that are fully dimensioned.

T-0036 BSE - Bracing Load Discrepancy

From: Webcor Construction LP Nhi Tran

Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal

REQUEST:

Reference Sheet GT-1110, Specification Section 31 55 00, and attached memo

Please see the attached memo from BBII's bracing design engineer, PB&A.

PB&A are finding more than a slight discrepancy between the bracing loads given in the tables of GT-1110 when compared to loads they calculated using the "design profile" earth pressured diagram as shown on the same sheet.

As required by note 6 on GT-1110, BBII is continuing their design with the forces given in the tables, however BBII feels it is prudent to note the variances.

BBII requests confirmation that the forces given in the tables of GT-1110 are correct.

Closed

02/16/2011

02/26/2011

02/18/2011

Potentially

Answered By: Adamson Associates, Inc George Metzger

SUGGESTION:

ANSWER:

Accept Suggestion:

See the attached reply.

Attached Response from ARUP - 02/18/2011 Kevin Clinch

The internal bracing system shall be designed to satisfy the criteria specified in the contract documents including the strut loads given in the tables on GT-1110.

Our review of the calculations included with the RFI was limited to that necessary to understand the Contractor; s questions. The calculations have not been reviewed for conformance with the contract documents. A more complete review will be undertaken when the calculations are issued as a submittal. Additional calculation documentation and / or a meeting with the Contractor; s engineer will be required for us to interpret the software output and to facilitate our review.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

59 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proces
Г-0037	BSE - Request for	Utility As-Builts		Closed	02/17/2011	02/28/2011	03/01/2011	Potentiall	у
From: Webcor Cons	truction LP	Nhi Tran	To: Turner Construction Compa	in Daphne Faulkner	Answered By	:AECOM Techi	nical Service Eric	Zagol	
Co-Author: Balfour Beatty	Infrastructure, Inc.	Ural Yal							
BBII is requesting a ductbanks at First S interested in receiving and depths of the duc DSM wall as show U-2023 Additionally, BBII we phase 2 utilities shown U-2014 are what material are	J-2021 to U-2023, U-40 s-built data for the phast. and Fremont St. BB ing the coordinates, electbank where they into on utility drawings U buld like to receive mown in section X&Y on these ducts and are thown on U-4005 be she girder spacing?	se 1 electrical II is particularly vations, width ersect the -2021 through re info on the U-4005: ey encased?	SUGGESTION:		Relocation of 2020, U-2021. Fremont stree constructed by information from to date and with the propose the Transit Cecorridors on Fishown need to interim bridge. Only PG&E and incorporated a structure. The PG&E "NIP" (section, will be the Transit Cecorridors. PG&E has prosupported by the proposed moderation and vertical) a acceptable up and the privatic coordination in the construction of the privatic coordination in	Utilities Project, U-2022 and U- ts have been co y PG&E. AECC om PG&E on whill provide upon d Y on RUP she d final locations enter substructur irst and Fremor be incorporate structures on F and Verizon Pha- and supported free remaining utili pG&E New Buse constructed for enter substructur oposed steel co the interim bridg PVC conduits. diffications to util and conduit cont on review and a e utility. AECO neeting between to help facilitati	own on the AEC(RUP) Plans she -2023 on First an onstructed or will DM has requested that has been con receipt. Let U-4005 show a following constructed or shown as following constructed or will be and supported and supported and supported and supported and supported itses i.e. AT&T, To shiness) indicated and permanent and permanent and permanent streets. We will be acceptance by AB acceptance b	ets U-d be d as-built structed s utilities uction of t utility utilities by the streets. d to be ridge CG and d in ion of t utility s to be rizon orizontal ECOM and the	
Г-0037.1	BSE - Request for	Utility As-Builts		Closed	03/24/2011	04/04/2011	04/13/2011	Potentiall	ly 🗀
From: Webcor Cons	•	Nhi Tran	To: Turner Construction Compa				nical Service Eric		- 🗀

REQUEST:

Co-Author: Balfour Beatty Infrastructure, Inc.

Reference RFI #T-0037 and Sheets U-2020, U-2021, U-2022 and U-2023

Ural Yal

SUGGESTION:

ANSWER: **Accept Suggestion:**

PG&E's substructure work on First and Fremont Streets is scheduled to be complete by April 28, 2011.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 60 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ARUP Response:

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Please provide BBI with as-built information from PG&E on what has been constructed to date, as mentioned in the response to RFI #T-0037					PG&E will pr completion of				
T-0037.2	BSE - Request for	Utility As-Builts		Closed	03/24/2011	04/28/2011	04/25/2011	Potential	lv 🖂
From: Webcor Constru	-	Nhi Tran	To: Turner Construction Compar	Daphne Faulkner	Answered By	:Turner Constru	uction Comr Dapl	hne Faulkner	
Co-Author: Balfour Beatty Ir	nfrastructure, Inc.	Ural Yal	·	·					
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference RFI #T-0037.1						esponse to RFI#	T0037.1. Asbuilt		
Please provide BBI with as-built information from PG&E on what has been constructed to date, as mentioned in the response to RFI #T-0037 and RFI#T-0037.1				available once received from PGE. This issue has being denoted in the open issues log and does not require an open RFI to track the issuance of the asbuilts.					
T-0038	BSE - Shear Walls	for Rebracing		Closed	02/17/2011	02/27/2011	02/22/2011	Potential	ly
From: Webcor Constru	ıction LP	Nhi Tran	To: Turner Construction Compar	Daphne Faulkner	Answered By	y:Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author: Balfour Beatty Ir	nfrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference response to attached drawing	o RFI #T-0024, Shee	et GT-1112, and				nasetti Response			
The response to RFI #T-0024 noted discussions that took place during the TG03 BSE Trade Subcontractor - Design Team Coordination Meeting, about utilizing the permanent shear wall as re-bracing during the train box build out.			The conditions depicted in Stage 12 & 13 of GT-1112 for shearwalls to be used as re-bra elements will cause overstressing of the mat excessive movement of the Trainbox wall, ar therefore, is not acceptable. Note however, the Lower Concourse slab is constructed and				used as re-brace sing of the mat s rainbox wall, and Note however, the constructed and	e slab and I nat once	
Attached is a sketch showing a staged wall construction and strut removal sequence that BBII believes would eliminate the need for re-bracing along the SW Wall.					shearwall aboused as re-br	ove the Lower Co	the upper portion oncourse slab cathed SKS-0101 the shearwall.	ın be	
Is this sequence accep	ptable?								



lower levels after the slab has been poured produces less

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

design team members is required to properly evaluate

61 of 624 10/30/2012

Time:

11:15 AM 30100

20100 Transhay Transit Contar Project

			30100 - 112	ansbay mansi	Center	riojeci			
lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
					bracing is acc specified in th This includes, stiffness requ shear walls w	eptable provided e construction of but is not limited irements. The effill be affected by	ncrete shearwalls of the design criter ocuments is satised to, the bracing fective stiffness of the stiffness of the at slab and tiede	ia fied. f the ne	
					Thornton Tom		t include input from the impact on the s.		
-0039	039 301 Mission Screen Wall - Base Plate Dime From: Webcor Construction LP David Hungerford		sions	Closed	02/17/2011	02/27/2011	02/23/2011	Potential	ly
From: Web	cor Construction LP	David Hungerford	To: Turner Construction Con	mpan Daphne Faulkner	Answered By	:URS Corporati	on David	Fyfe	
Co-Author:									
REQUEST	:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference:	2/S-5000, D/S-5000, attached	d sketches					cceptable for the a	ınchor	
Reference: 2/S-5000, D/S-5000, attached sketches See the 301 Mission Screen Wall drawings, specifically details 2 and D/S-5000. Is it acceptable to use a base plate with dimensions 14" x 14", in lieu of the 14" x 18" per plan below the HSS 10" x 10"? See attached sketches of proposed anchor bolt mounting options A and B. If acceptable, please choose the detail you prefer.					-	•	e a base plate as the dimensions of f	4" by	
-0040	BSE - Proposed	Bracing Removal Sequence		Closed	02/22/2011	03/04/2011	02/23/2011	Potential	ly 🗌
From: Webo	cor Construction LP	Nhi Tran	To: Turner Construction Con	mpan Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Georg	je Metzger	
Co-Author: Balfo	ur Beatty Infrastructure, Inc.	Ural Yal							
	REQUEST: Reference Sheet GT-1112 and attached proposal		SUGGESTION:		ANSWER: ARUP Respon	Accept Sug	gestion:		
involves rer structural s	Attached is a proposed sequence for bracing removal that involves removing the two lower layers of bracing after the structural slab and fillets are poured. BBII's shoring designer has done analysis at each stage of construction				should be sub	in this RFI is a somitted following atlined in the spe		t and	
	ed). The results show that rer				Considerable	time and coordi	nation between the	е	



REQUEST:

Please clarify the following information regarding the field

elevation of the new concrete wall. Detail A/S-4000

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

62 of 624 10/30/2012

30100

Time:

11:15 AM

ANSWER:

Accept Suggestion:

New concrete wall height of 20.5" above the existing

embed plate on west end is not acceptable.

JOINT VEN	TURE		30100 - Tr	ansbay Transi	it Center	^r Project	•		
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
deflection than the fully excavated condition. The results are summarized for case west and case east on page 18 and 36 respectively. BBII believes this proposed sequence provides a tremendous value to the overall project by: - Eliminating the coordination between the bracing and concrete trade subcontractors during the construction of the lower walls and concourse slab - Eliminates a horizontal construction joint in the lower wall which significantly reduces construction cost and duration Allows for better waterproofing product, by eliminating a construction joint and reduces patching of the membrane around shoring elements - Allows for unobstructed construction of the lower walls and soffit shoring of the concourse level slab, which also reduces construction cost and duration BBII is requesting evaluation by TJPA's design team to determine if this sequence is acceptable.					We underst	ion. Arup will cont and it will be a top 03 BSE Subcontr n Meeting.	oic of discussion	at the	
T-0041	BSE - COR and I		T . .	Closed	02/23/2011	03/05/2011	03/16/2011	Potential	
	or Construction LP	Nhi Tran	To: Turner Construction C	ompan Daphne Faulkner	Answered	By:Turner Constru	uction Comr Dapl	nne Faulkne	ر
Co-Author: Balfour	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:		_	SUGGESTION:		ANSWER:	Accept Sug	- 📖		
Reference Sp	pec. Section 00 07 00, 6.03	E,				o forms provided ayashi has establ		ble	
Per section 00 07 00, 6.03E, BBII requests for the form as mentioned to be supplied by TJPA, preferably in editable electronic format.						over sheet for cha			
T-0042	301 Mission Scr	een Wall - Elevation of	concrete wall	Closed	02/24/2011	03/06/2011	03/10/2011	Potentia	lly 🗌
From: Webco	or Construction LP	David Hungerford	To: Turner Construction C	ompan Daphne Faulkner	Answered I	By:URS Corporat	ion Davi	d Fyfe	
Co-Author:		-		•				•	

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 63 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number Subject Date Date Cost Status Created Required Answered Impact Proceed

indicates that the concrete foundation wall height shall be +/- 2'- 2" to 2'- 8". Based on this reference the tallest part of the concrete wall will be the East point of the wall. The height of the wall will then decrease as the wall moves west towards Fremont St. (the west side). If we use a wall height of 2'- 8" at its tallest point (the east side), that would result in a wall height of 20.5 inches at Fremont Street (the west end). This is less than 2'-2" as indicated in the contract drawings; therefore please confirm that Transworld will be building a concrete wall height between 20.5 inches to 2'- 8". As a point of comparison, the original existing screen wall had this exact same dimension of 20.5 inches at the low and 2'- 8" at the high.

Contract documents show the new concrete wall height varies from 2'-2" +/- to 2'-8" +/-. This is based on the driveway elevations shown on the existing plans provided by Millennium Partners, developer for 301 Mission Street, and allowing for a code required minimum 18" high concrete wall from top of paver/driving surface for vehicle safety. As noted on A/S-4000, "Top of (E) Vault Wall Elevation may Vary, Contractor to VIF, Adjust Concrete Wall Accordingly", please adjust top of concrete wall to be minimum 18" above top of paver/driving surface (approximately 2'-4" +/- to 3'-4" +/- in wall height).

See attached coordination sketch.

T-0043 301 Mission Screen Wall - Temporary Vault Plug at Utility Vault Opening

David Hungerford

Iug at Utility Vault Opening Closed

To: Turner Construction Compan Daphne Faulkner

03/07/2011

03/23/2011

Potentially

ner

Answered By: URS Corporation

02/25/2011

David Fyfe

Co-Author:

REQUEST:

From: Webcor Construction LP

Regarding the transformer vault plug as shown on page C-5000; Transworld has been asked to submit some proposals as to how a plug should be installed. The original existing ventilation for the vault was open to the air at the original planters. This original ventilation was completely open and secured only by a metal grate to prevent access, but not water or air. As located on page C-5000, Transworld construction proposes to install 2 x 4 backing studs attached to the left and right vertical walls of the existing opening. These 2 x 4 backing studs will be adhered with powder actuated nails. Spanning across the backing studs Transworld construction proposes to install two 2 x 4 crossmembers which will be nailed to the 2 x 4 backing studs. This assembly can be seen in the attached pictures pages 1 and 2.

The assembly noted above is option 1.

Option 2- Added additionall 2x4 crossmembers which would further restrict air flow to the (e) vault.

Option 3- Nail on a plywood sheet that would enclose the

SUGGESTION:

ANSWER: Accept Suggestion:

Contractor shall provide the transformer vault plug based on the Option 4 solution with the following amendments:

- 1. Provide 2x4 cross members at max. 12" o.c. spacing;
- Face of all 2x4 members shall be flush with outside face of existing vault wall to facilitate extension of plywood sheet beyond ventilation opening (see number 5 below);
- Plywood sheet shall be two layers of 5/8" for a total of 1.25" thick, laminate plywood layers with waterproof adhesives;
- 4. Secure plywood to 2x4 members with galvanized nails or screws at min. 6" spacing;
- 5. Extend plywood sheet min. 6" beyond edge of ventilation opening (all four sides); and,
- 6. Seal perimeter of plywood sheet and existing concrete vault wall with appropriate sealant to ensure weather tightness (all four sides).



The new 301 Mission screen wall location is to be laid out

and holes are being drilled to the required 30" depth. It has

over an existing embed plate. At that plate #8 rebars are

to be epoxied per RFI T-0027. Currently in the field the embed has been cut where the dowels are to be installed

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

64 of 624 10/30/2012

Time: Job:

grouting methods to deliver grout into void spaces.

grout. Pressure grouting shall be performed by qualified personnel who have experience in low

The result following grouting shall be that all voids are fully grouted. All grout materials shall be non-shrink

11:15 AM 30100

				Date	Date	Date	Cost	
Number Subject			Status	Created	Required	Answered	Impact	Procee
entire vault vent opening. Option 4 - Nail on a plywood sheet a plywood to prevent water intrusion a Note: Transworld Construction is co restricting airflow into a vault that or to have this open vent. We are not f sealing this vent will have on the exi	s well. ncerned about ginally was designed amiliar with any impact		In addition, Contractor is required to ensuair flow is provided to existing undergrout vault/electrical equipment at all times. Eventilation openings (one per vault) shall plugged until new ventilated manhole cos 5000/C-5001 are installed. The new ven manhole covers must be protected from and/or soiling from concreting activities of stem wall. The existing ventilation opening plugged prior to start of BSE activities to of water and/or construction debris into the underground vault/transformer spaces.				ure sufficient nd xisting not be vers per C- tilated damage of the adjacent ngs must be restrict entry	
	at Slab Connection		Closed	02/25/2011	03/07/2011	03/02/2011	Potential	ly
From: Webcor Construction LP Co-Author: Balfour Beatty Infrastructure, I	Nhi Tran nc. Ural Yal	To: Turner Construction Com	pan Daphne Faulkner	Answered B	y: Adamson Ass	ociates, Inc Georg	ge Metzger	
REQUEST:	nc. Olai lai	SUGGESTION:		ANSWER:	Accort Sug	gootion.		
Reference Sheet S-3003		SOGGESTION.		_	Accept Sug he trestle suppor	ts the bridge, ther	efore	
Reference Detail 2 on S-3003 - "Slip Mat Connection" Please confirm that this detail only a and not the bridge as stated.				detail 2/S-30	03 does apply to	the bridge.		
T-0045 301 Mission	Screen Wall - Void Below E	ivisting Embod	Closed	03/02/2011	03/12/2011	03/17/2011	Potential	lv 🖂
From: Webcor Construction LP	David Hungerford	To: Turner Construction Com			US/12/2011			·y
Co-Author:	3. 7.2				Jonpolat	Bavio	,	
REQUEST: Reference: Attached pictures		SUGGESTION:				gestion: ed plate shall be f e of low pressure	illed by	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

65 of 624 10/30/2012

Time: Job:

ARUP Response - A CLSM mix with a slump range of

7" +/- 1" is acceptable pending our review of the

Contractor's mix design. Arup will work with the

Control procedures for checking slump and

segregation of the CLSM.

Owner's Testing Agency to refine the Field Quality

11:15 AM 30100

30100 - Transhay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
been discovered that there are voids below the exitsing embed plate of up to 1.5". See attached pictures for some locations where this condition occurs. Please advise if this void is to be filled. T-0046 BSE - CLSM Slump From: Webcor Construction LP Nhi Tran				pressure grou qualifications experience uti personnel per The Contractor non-shrink groproviding a ful proposed to reoutput point in of trapped air narrative desc specifically indequipment an allow installati of trapped air. Where the email the plate is not surface shall the abonded contact of the plate is not surface shall the plate is n	ting steel plates in the form of re ilizing low pressiforming the work or shall provide a put mix proposed il description of tesult in grout floucluding method (air is to be dispribing means are clude identificati d the proposed on of non-shrink obedded plate is to provided), the prepared measure in the proposed in the proposed on of non-shrink obedded plate is to provided), the prepared measure in the proposed in the proposed in the proposed on of non-shrink obedded plate is the provided plate is the	. Contractor shall sumes identifying ure grouting for k. a submittal identifed for use and a nather means and may from input points to result in prevolaced by grout flood methods shall on of proposed porting and venting and venting and continuous (vexisting concrete eting all requirements.	ying the arrative ethods to ention ow). A ang to cement where ents of		
T-0046	RSF - CI SM Slum	nn.		Closed	- Kevin Chiu (A, a CR will be iss	Potential	
		•	To: Turner Construction Constr						'y
	ur Beatty Infrastructure, Inc.	Ural Yal	To: Turner Construction Compa	ан Барппе ғашкпег	Allsweled by	-Auamson Asso	ociates, Inc Georg	ge weizger	
REQUEST:	: Specification Section 03 30 01		SUGGESTION:		ANSWER: 03/03/2011 Ke	Accept Sugg	gestion:		

The CLSM slump range for the Buttress Shoring Excavation Work is listed between 10" to 12". BBII has concerns about the CLSM mix segregating during placement with such a high slump. Please confirm if it is acceptable to provide a CLSM mix with a slump range of 7" +/- 1" in lieu of the 10" to 12" called for in the



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 66 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

umber	Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Procee		
Specification.									
0047	BSE - Joint Preco	onstruction Survey		Closed	03/03/2011	03/13/2011	03/11/2011	Potential	ly 🗌
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Cor	mpan Daphne Faulkner	Answered By	Transbay PMP	C Alfred	d Lau	
o-Author: Balfour	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference Sp	ecification Section 01 15 40	and attached list					ue, performing in		
Attached is the list of buildings that BBI has identified for joint survey, in accordance with specification section 01 15 40. BBI requests confirmation of this list.					Arup will share becomes avail accompany Ar	e the information able. A represer up at the remair	properties listed with contractors ntative from BBI ning site surveys.	as it may	
Please provide BBI a contact for coordinating the joint survey effort. BBI would like to do this work on the week of March 14, 2011.				schedule of th	e remaining site	5.227.9700 for a visits.			
0047.1	BSE - Preconstru	ction Joint Survey Ext	eriors of Buildings	Closed	03/21/2011	03/31/2011	03/28/2011	Potential	ly 🗌
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Cor	mpan Daphne Faulkner	Answered By	Transbay PMP	C Alfred	d Lau	
o-Author: Balfour	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference RF	I #T-0047 and attached em	nail					specific to the qu	ery	
Please confirm the exterior of the building, in accordance with item 1.5 D in the specification 01 15 40 Joint Survey, is also covered by the response of RFI T-0047 as well as the interior of the building.					adjacent buildi	ng interiors (bas d the feasibility f	ruction survey of sements) that Aru or the contractor	•	
If not, please	contact "property owners won excavation" and arrange				photographing 40 - 1.5.D, ple will coordinate consultant, to attendance of submit a list of	of adjacent buil ase coordinate with Singer Assinvite and/or coo adjacent propert properties and hotography activ	examination and ding exteriors pe with Turner (CMC soc, TJPA's outre ordinate the possity owners. Pleas planned schedulities ASAP for re	D), who each ible se e of the	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

67 of 624

Time:

11:15 AM Job: 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Γ-0048	BSE - Building De	emolition in Zone 1		Closed	03/03/2011	03/13/2011	03/10/2011	Potential	ly 🗌
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Compar	Daphne Faulkner	Answered By	Turner Constru	uction Comp Jack	Adams	• Ш
Co-Author: Balfour E	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference CR-	-T-005 and Sheet SKGT-00	001-R1					process is incomp		
CR T-005 appears to require additional building demolition. Please provide a schedule for this demolition work and an estimated completion date as this will potentially impact BBI's schedule and work sequence. T-0049 BSE - Constructware					Therefore the Natoma, 564 issued and a	demolition cont Howard and 568 schedule canno nolition complet	on date is 5/29/1 ract for 60 Tehan 3 Howard has not t be provided. The ion date is betwe	na, 85 : been e	
Г-0049	BSE - Constructw	vare		Closed	03/03/2011	03/13/2011	03/03/2011	Potential	ly 🗌
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Compar	Daphne Faulkner	Answered By	Turner Constru	uction Comp Daph	ne Faulkne	·
Co-Author: Balfour E	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Specification Section 01 10 40						tors will be give	n "View Only" acc		
Specification Section 01 10 40 Article 1.6 B4 states: "TJPA will provide Trade Subcontractors with the necessary training and access to Constructware" BBI would like to schedule this training and make				and training. \ information flo TJPA will not contractors. A	N/O is still respo ow to and from to accept informat Il trade RFIs an	er to schedule acconsible for managheir trade contraction entered by trade submittals are the mission to TJPA.	ging the ctors. ade		
	for access. Please provide				ionomod by v	no phon to out			
Г-0050	BSE - Revised Pla	ans for CR T-005B		Closed	03/07/2011	03/17/2011	03/14/2011	Potential	
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Compar	n Daphne Faulkner	Answered By	Turner Constru	uction Comp Daph	ıne Faulkner	,
Co-Author: Balfour E	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference CR	T-005B				URS will issue	e a revised D-22	00 drawing this v	veek.	
	plained at the TG03 Trade								
February 23, 2	Coordination Meeting No. 3 011, in order for BBII to pro	ovide meaningful			03/10/2011 - 0	 George Metzger			
	ke preparations to order method the changed work. BBII is				Some parts of	the guestion ne	eed to be answer	ed by	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 68 of 624 10/30/2012

Time:

Data

11:15 AM 30100

Coct

30100 - Transbay Transit Center Project

			Date	Date	Date	COSt	
Number	Subject	Status	Created	Required	Answered	Impact	Proceed
	-						

requesting revised contract documents for all work that is impacted by this change, specifically including, but not limited to, geotechnical and demolition drawings.

These drawings will allow BBII to accurately identify the changes and provide pricing that complies with Section 6 of the General Conditions.

In addition, due to increasing steel prices and long lead times, BBII proposes a revision to CR T-005B to allow for the ordering of additional shoring wall beams prior to the rest of the Change Order being negotiated. BBII believes this will reduce the overall cost of this change. Upon receipt of the revised drawings that include the new shoring wall beam table (GT-5101), BBII will be able to receive quotes for this work and finalize an order.

URS/PMPC/TJPA/Turner.

ARUP Response:

Arup's response regarding the request for geotechnical drawings and the soldier pile schedule is as follows: the "CDSM Shoring Wall Schedule" on GT-5101 does not change. The wall segments shown on the plan were simply extended to include the increased wall length. It is possible that the top of wall elevation may change +/- 1 ft once the finish grade is established following demolition of the buildings. The length of the soldier pile and the depth of the drilled hole from the ground surface will not change from that shown on the schedule.

In addition to GT-2101 which was issued as SKGT-0001-R1 in response to RFI-017, the change order will include the following drawings: GT-0000 (the drawing index will be clouded to show the affected drawings); GT-0100, GT-1110, GT-2000 (the shoring wall layout will be revised as shown and detailed on SKGT-0001-R1); and GT-5105 (the sections at 564 and 568 Howard will be deleted as these buildings will be demolished; a section will be added at 580 Howard showing the approximate distance to the building corner). Aside from the changes to GT-2101 which have been issued as SKGT-0001-R1, We consider the above described drawing changes to have no cost impact and therefor have not yet been issued.

T-0051	Returned Submittal	Comment

From: Webcor Construction LP

Daniel Foudy

To: Turner Construction Compan Daphne Faulkner

Closed

Answered By:Turner Construction Comr Daphne Faulkner

03/10/2011

Potentially

Co-Author:

REQUEST:

Ref Spec section 01 13 10

According to the Action and Distribution (section 1.11) of the submittal specifications, Submittals shall be returned SUGGESTION:

ANSWER: Accept Suggestion:

02/26/2011

02/16/2011

These responses are acceptable and will be incorporated into a revised specification section 01 13 10 to be issued in the future.



Co-Author: Balfour Beatty Infrastructure, Inc.

Reference Sheet GT-1110, RFI #T-0018, and attached

REQUEST:

Ural Yal

SUGGESTION:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Accept Suggestion:

ANSWER:

ARUP Response:

69 of 624 10/30/2012

Time:

11:15 AM Job: 30100

JOINT VENTU	RE		30100 - Trans	bay Transi	t Center	Project			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
indicating one of	f the following:								
No Exceptions T	aken								
Make Correction	ns Noted								
Revise and Resi	ubmit								
Rejected									
We have received submittals back as "Not Reviewed" or "For Record Only". Please confirm these responses are acceptable and should be incorporated into the specifications.		responses are							
T-0052	BSE - P Parcel			Closed	03/09/2011	03/19/2011	03/10/2011	Potential	lly 🗌
From: Webcor C	onstruction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered B	y: Turner Constru	uction Comr Jack	Adams	
Co-Author: Balfour Be	eatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	-		
Reference Specification Section 01 14 19, 1.4 According to the referenced specification section, Parcel P is available as of November 1, 2010 and will be available until 2013. BBI was informed that this parcel will not be available for this contract.					Spec. 01-14-19 -	cor-Obayashi use see attached ske			
Please confirm.									
	not available, are there ar be available for construc								
T-0053	BSE - Waler Stan	doff		Closed	03/09/2011	03/19/2011	03/14/2011	Potential	Ily 🔲
From: Webcor C	onstruction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered B	y: Adamson Asso	ociates, Inc Geor	ge Metzger	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 70 of 624 10/30/2012

Time: Job:

The W/O and BBI proposal to increase the spacing

between the waler and CDSM wall is acceptable to

TJPA since it meets the requirements in 31 55 00 1.5

DESIGN subsections I, J, K, L, and M. This design is

for Contractor use. This proposal from the Contractor

creates multiple benefits for W/O and BBI including

The waler is out of the way of the rebar and this will

help W/O with their coordination with the Train Box

W/O benefits since more rebar can be installed with

concrete work subcontractor.

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
photos and drawings Previous RFI #T-0018 - BSE - Waler to CDSM Wall spacing addressed BBI's concern with only having 6" clear between the face of the CDSM Wall and the Waler. Conversations in the weekly TG03 BSE Design						criteria shown in ne proposal is ac	the Contact Doc ceptable.	uments	
between the face of the CDSM Wall and the Waler. Conversations in the weekly TG03 BSE Design Team Coordination meetings have re-raised the issue and BBI believes it requires additional consideration. The response in RFI #T-0018 said that rebar couplers in the wall verticals (in the next contract) would be used to eliminate the conflict. BBI believes that this seems to be impractical and not cost effective for over 3000 If feet of wall and 4 levels of walers. Providing a standoff equal to the wall thickness would be an additional cost to the BSE contract,					internal braci details and ca The soldier p moment due	ng design submit alculations associ iles shall be chec to the eccentrics	eptable to the TJF ttal shall include ciated with this pr cked for the incre strut reaction. Th al bracing submit	the oposal. ased is check	
levels of walers. Providing a standoff equal to the wall					No increase i permitted. End of Comn		ng on the soldier	pile is	
BBI is requesting t direction.	o please re-evaluate a	nd provide							
	ested detail as well as efore, for your conside								
T-0053.1	BSE - Waler Stan	doff		Closed	03/09/2011	03/19/2011	03/22/2011	Potential	ly 🗌
From: Webcor Con	struction LP	Nhi Tran	To: Turner Construction Compan Da	phne Faulkner	Answered B	y: Transbay PMP	C Alfre	d Lau	
Co-Author: Balfour Beat	Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal								
REQUEST: Reference Sheet GT-1110, RFI #T-0018, and attached photos and drawings						NSWER: Accept Suggestion: REVISED RESPONSE TO RFI #T-0053			
Previous RFI #T-0	- 018 - BSE - Waler to C	CDSM Wall			TJPA revises	response to as	follows:		

spacing addressed BBI's concern with only having 6" clear between the face of the CDSM Wall and the Waler. Conversations in the weekly TG03 BSE Design Team Coordination meetings have re-raised the issue and BBI believes it requires additional consideration. The response in RFI #T-0018 said that rebar couplers in the wall verticals (in the next contract) would be used to eliminate the conflict. BBI believes that this seems to be impractical and not cost effective for over 3000 If feet of wall and 4

levels of walers. Providing a standoff equal to the wall



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 71 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
Number	Subject	Status	Created	Required	Answered	Impact	Proceed
		<u> </u>		·			

thickness would be an additional cost to the BSE contract, but BBI believes it would be minor compared to dealing with the cost to deal with the conflict later.

BBI is requesting to please re-evaluate and provide direction.

Attached is a suggested detail as well as examples where it has been used before, for your consideration.

this increased spacing which saves time to the schedule and costs associated with the waterproofing and rebar installations.

BB benefits because it appears that there is a decrease to the number of times that struts and walers must be moved.

BB benefits in that strut length remains essentially the same when restrutting after Train Box wall sections are completed.

TJPA and the Program Management Team suggest that W/O and BB proceed with a 3' - 6" spacing or whatever dimension is necessary to insure that the walers are not within the Train Box Wall profile. If the walers position requires rework, the Contractor and SubContractor take full responsibility to meet design requirements with no change to contract cost. TJPA agrees to this suggestion from the Contractor to offset the waler from the CDSM wall to allow for the construction of the Train Box wall. TJPA requests that the Contractor proceed on this issue as a no-cost resolution to these RFIs. If W/O finds that this Internal Bracing for Shoring Wall design does have an additional cost to TJPA, the funds will come from the CM/GC Contingency Fund.

T-0053.2	-0053.2 BSE - Waler Standoff		Closed	03/09/2011 03/19/2011 03/28/2011 Potentially]
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Compan Daphne Faulkner	Answered By:Transbay PMPC Douglas Jacobson	,
Co-Author: Balfour E	Beatty Infrastructure, Inc.	Ural Yal			
REQUEST:			SUGGESTION:	ANSWER: Accept Suggestion:	
Reference Sheet GT-1110, RFI #T-0018, and attached		and attached		TJPA and Program Management Team expect that	

Previous RFI #T-0018 - BSE - Waler to CDSM Wall spacing addressed BBI's concern with only having 6" clear between the face of the CDSM Wall and the Waler. Conversations in the weekly TG03 BSE Design Team Coordination meetings have re-raised the issue and BBI believes it requires additional consideration. The response in RFI #T-0018 said that rebar couplers in the wall

verticals (in the next contract) would be used to eliminate

photos and drawings

TJPA and Program Management Team expect that the Contractor and Sub-Contractor meet the design requirements for the Design/Build of the Internal Bracing as specified in 31 55 00 INTERNAL BRACING FOR SHORING WALL and per the Contract Drawings. As subsection 1.8 M. states,

"Walers are to be placed against the shoring wall on spacers to provide a minimum of 6 inches of clearance between the waler and the shoring wall. The 6 inch clearance is to provide a continuous path



For the temporary bridges, BBII will be using the attached

structural bridge deck material from Big R Bridge. The troughs are filled completely with AC to the top of the decking, and an overlay will be applied over the top. BBII would like to use a 2" minimum overlay, resulting in an overall cross section with an average 4" thickness. Bridge geometry requirements specified in section 01 53 13 - 1.3.A.6 will be met without reducing the overlay thickness

below the 2" minimum.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 72 of 624 10/30/2012

Time: Job:

(AC) overlay per contract documents (specification

section 01 53 13, 1.3.B.3).

11:15 AM 30100

Number Subject	<u>Status</u>	Date Date Cost Created Required Answered Impact Proceed
the conflict. BBI believes that this seems to be impractical and not cost effective for over 3000 If feet of wall and 4 levels of walers. Providing a standoff equal to the wall thickness would be an additional cost to the BSE contract, but BBI believes it would be minor compared to dealing with the cost to deal with the conflict later. BBI is requesting to please re-evaluate and provide direction. Attached is a suggested detail as well as examples where it has been used before, for your consideration.		to allow the outboard curtain of reinforcement of the permanent wall to be routed through this space without requiring use of couplers or added lap splices at walers" The Submittal for Internal Bracing needs to address the concerns expressed by the reviewers including Arup in their response to RFI T-0053 which states: "Provided the criteria shown in the Contact Documents is satisfied, the proposal is acceptable. Additionally: Provided this proposal is acceptable to the TJPA, the internal bracing design submittal shall include the details and calculations associated with this proposal. The soldier piles shall be checked for the increased moment due to the eccentric strut reaction. This check shall be reported in the internal bracing submittal. No increase in torsional loading on the soldier pile is permitted."
T-0054 BSE - AC Overlay at Temporary Bridges	Closed	03/09/2011 03/19/2011 03/25/2011 Potentially
From: Webcor Construction LP Nhi Tran	To: Turner Construction Compan Daphne Faulkner	Answered By:URS Corporation David Fyfe
	10. Turner Construction Compan Dapnine Faulkner	Answered by ORS Corporation David Fyle
Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal		
REQUEST:	SUGGESTION:	ANSWER: Accept Suggestion:
Reference Specification Section 01 53 13, 1.3.A.6 and attached material information		2" minimum asphalt concrete (AC) overlay not acceptable. Provide minimum of 4" asphalt concrete



When is this walkway scheduled to be constructed?
 And if maintenance is needed, when would it start?
 Are the typical fence and K-rail shown in the section the same ones that are protecting the perimeter, or an additional row that creates a walkway that has both sides fenced, protecting the public from construction and vehicle

traffic?

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 73 of 624 10/30/2012

Time: Job:

11:15 AM 30100

lumber	Subject		_	Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Please conf	firm this is acceptable.								
-0055	BSE - Request fo	r Soil Parameters		Closed	03/09/2011	03/19/2011	03/14/2011	Potential	ly
From: Webo	cor Construction LP	Nhi Tran	To: Turner Construction Compan Da	phne Faulkner	Answered By	Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Author: Balfor	ur Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference 9 55 00	Sheet GT-1110 and Specifica	tion Section 31			ARUP Respor	nse:			
on 03/09/20	B BSE Design Team Coordina 011, Arup said they would proveters for use in BBI's model.					es of the soil prosis are attached	operties used in <i>i</i>	Arup's	
Please prov	vide BBI with this information.								
-0056	BSE - CR T-006			Closed	03/09/2011	03/19/2011	03/10/2011	Potential	ly 🗌
From: Webo	cor Construction LP	Nhi Tran	To: Turner Construction Compan Da	phne Faulkner	Answered By	Turner Constru	ction Comr Dapl	ne Faulkner	, U
Co-Author: Balfor	ur Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference (CR T-006					RFI. W/O has c	ontrol of the site	and is	
	e Request documents do not aintenance responsibility for the				to coordinate subcontractor	maintenance du for pricing.	ration with their		
 Should If this walky 	e following questions: BBII include pricing for mainte vay is going to get placed on t le, a fair amount of maintenan	op of the 3"							



REQUEST:

63 29

Reference Sheet GT-5202 and Specification Section 31

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 74 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

ARUP Response:

Accept Suggestion:

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
BBII needs to ha accurate pricing advise. F-0056.1 From: Webcor C Co-Author: Balfour Be REQUEST: Reference RFI Please confirm overlay are excl at the TG03 BSI 3/23/2011. Also discussed at the complete copy or related to CR Tresponsibility. F-0057 From: Webcor C	to have this information in ordicing for this Change Request BSE - CR T-006								
T-0056.1	BSE - CR T-006			Closed	03/24/2011	04/03/2011	04/12/2011	Potential	lly 🗌
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Turner Constru	uction Comr Jack	Adams	
Co-Author: Balfour	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Please confirr overlay are ex at the TG03 B 3/23/2011. Als discussed at t complete cop related to CR	IT-0056 and CR T-006 In that any necessary repair It cluded from CR T-006 scop It continues the transfer of the transfer of the transfer of the transfer of the transfer of the transfer of the transfer of the transfer of the transfer of transfer	pe as discussed Meeting on nal sketches we please provide a ange order			including thes as specified in The AC overlaper RFI 24.2. using crushed used by EBI a AC overlay wapplied no les However, the required repathere is a failupedestrian traequipment), thattention of Tacontract.	ne sidewalks- del n contract docun ay was installed The basements d concrete, comp and verified by IS as installed per II is than 3" thick. CM/GC's conce ir if there is a fail are of the AC over fific on this sidew nen this should II JPA Rep at that	ntenance of site bris, cleaning, grinents. by Demolition Cower filled per covaction methods if Special Inspecial Inspecial Inspecial for the series of this asphaerlay (if caused by walks - not construction of the series of the time in accord with a drawings and Comments of the series of the series of the series of the time in accord with a drawings and Comments of the series o	affiti etc. contractor contract were etor. The cohalt ne alt. If by uction	
T-0057	BSE - Verticality	and Sonic Testing on l	Drilled Piers and Shafts	Closed	03/10/2011	03/20/2011	03/11/2011	Potential	lly 🖂
From: Webcor		Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author: Balfour	Beatty Infrastructure, Inc.	Ural Yal						-	

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

75 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Cost

30100 - Transbay Transit Center Project

Date

Number	Subject	Status	Created	Required	Answered	Impact	Proceed

Specification Section 31 63 29, 3,8,1,3 states "The contractor shall perform a test to determine verticality of the steel tubes, or drilled holes, that are going to be used for the sonic tests."

BBII has been advised by a number of testing firms that verticality tests cannot be performed on steel tubes or PVC tubes tied to steel cages. Detail 12 on Drawing GT-5202 shows 4 equally spaced PVC or steel tubes tied to reinforcing steel cage. BBII has also been informed that, as of now, there is not a specification in existence that mentions vertical tolerances of CSL tubes.

BBII is proposing to do the following in lieu of formally testing the CSL tubes for verticality:

- 1. BBII will make sure that the tubes are parallel and symmetrically placed. The cages and tubes will be properly inspected for positioning, spacing, parallelism prior to placing the cages into the hole. This is the most important inspection to ensure accurate CSL results.
- 2. Since the tubes are tied directly to a vertical cage, and the cages and casings are tested for verticality anyway, BBII will do a visual inspection to ensure that the tubes are sufficiently "vertical" for CSL testing purposes prior to placement of tremie concrete.
- 3. BBII will make sure that the cages are carefully lifted in a manner that limits the deflections of the cage to ensure that the CSL tubes do not fail at the joints.

Please confirm if this is acceptable.

The verticality of the holes / tubes must be checked to properly interpret the CSL test results. If verticality tests cannot be performed on steel tubes, consider using PVC tubes. The integrity of the PVC tubes can be maintained by filling them with water and inserting alignment bars into them prior to concrete pouring.

Date

Date

T-0058	BSE - Underground Utilities Removal on Beale Street
--------	---

Nhi Tran Ural Yal

To: Turner Construction Compan Daphne Faulkner

Closed

Answered By: Turner Construction Comr Jack Adams

03/23/2011

Potentially

Co-Author: Balfour Beatty Infrastructure. Inc.

From: Webcor Construction LP

Reference Sheet D-2230

REQUEST:

Per Drawing D-2230 Note 2, "Unless specified otherwise all utilities to be removed have already been cut and capped outside limits of work by Transbay Transit Center SUGGESTION:

ANSWER: Accept Suggestion:

03/21/2011

03/11/2011

Beale Street Utilities PGE and ATT. Substructure installation and work is incomplete. Work is scheduled to complete by 5/30/11. Cabling/cutovers & pressurizing gas pipe forecasted to be complete by 6/30/11. ATT will finish in this window also.



Per Drawing D-2230 Note 2, "Unless specified otherwise all utilities to be removed have already been cut and

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

76 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
utilities installed by t Relocation of Utilities removal of utilities w Please confirm that	of Utilities Project ind he Transbay Transit of s Project. Contractor ith TJPA representat the work described in derground utilities on	Center Program to coordinate ive." Note 2 has been				rational issues a	to change due to nd any conflicts o		
If work has not yet b	een completed, pleas andoned and dates w	se provide a list					Relocation of Util etion dates for uti		
T-0059	BSE - Undergroui	nd Utilities Removal o	on Fremont Street	Closed	03/11/2011	03/21/2011	03/23/2011	Potential	ly 🗌
From: Webcor Const	ruction LP	Nhi Tran	To: Turner Construction	Compan Daphne Faulkner	Answered By	y:Turner Constr	uction Comr Jack	Adams	
Co-Author: Balfour Beatty	Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
all utilities to be reme capped outside limits	Note 2, "Unless specoved have already be sof work by Transba	een cut and y Transit Center			scheduled to cutovers fore	et PGE Final co be complete 4/1 casted to be cor	nduit installation 1/11. Cabling and mplete by 6/4/11.		
utilities installed by t	of Utilities Project ind he Transbay Transit of s Project. Contractor	Center Program			weather, oper the control of		ind any conflicts o	outside	
removal of utilities w Please confirm that completed for all und If work has not yet b	ith TJPA representat the work described in derground utilities on een completed, pleas andoned and dates w	ive." I Note 2 has been Fremont St. se provide a list					shi: Relocation of etion dates for uti		
T 0000	DCC Underson	ad Hillisiaa Damawal s	an dat Street	Classid	02/44/2044	02/24/2044	02/22/2044	Datantial	
T-0060	_	nd Utilities Removal		Closed	03/11/2011	03/21/2011	03/23/2011	Potential	ту
From: Webcor Const		Nhi Tran	10: Turner Construction	Compan Daphne Faulkner	Allswered By	y- i urner Constr	uction Comr Jack	Adams	
Co-Author: Balfour Beatty	mirastructure, inc.	Ural Yal							
REQUEST:	2000		SUGGESTION:		ANSWER:	Accept Sug			
Reference Sheet D-2 Per Drawing D-2230	2230 Note 2, "Unless spe	cified otherwise				4/30/11. Cabling	stallation schedule and cutovers for		



Please provide a revised detail or rebut BBII concerns if you still believe the detailed connection is the best suited

for this application.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 77 of 624 10/30/2012 11:15 AM

30100

Time: Job:

b:

Number	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Proceed
capped outside limits Program Relocation or utilities installed by the Relocation of Utilities removal of utilities with Please confirm that th completed for all unde If work has not yet bee of utilities not yet abar utilities are to be cut a	f Utilities Project inclue Transbay Transit Ce Project. Contractor to h TJPA representative work described in Nerground utilities on 1sen completed, please adoned and dates who	uding future enter Program coordinate e." Note 2 has been st St. provide a list			weather, open the control of First St. Webo	ational issues a PG&E***** cor-Obayashi: R	to change due to nd any conflicts o elocation of Utilitie etion dates for util	utside es	
T-0061	BSE - Concerns Ab			Closed	03/15/2011	03/25/2011	03/23/2011	Potentia	ily
From: Webcor Constru		Nhi Tran	To: Turner Construction	Compan Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Georg	ge Metzger	
Co-Author: Balfour Beatty Ir	nfrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug			
Reference Sheet S-30	103 and attached deta	All			Inornton Iom	asetti response	:		
BBII has concerns that connection as shown it					Comments in	response to BB	II concerns:		
intended. Based on Bl	BII's understanding th	nat this joint is					isolated from the	•	
intended to allow the r limited knowledge of t					concrete via s	tyrofoam blocks	i.		
has listed some conce 1. BBII does not think							upward is due to e dewatering pum		
the bolts and slotted h	oles completely enca				turned off - wh	nich is after stru	cture is completed		
concrete. (see attache 2. If the slab does defl	ed) lect upwards and the	lower section			trestle work is	completed.			
of pile is no longer in o the mat slab is carryin					Comments re	garding propose	d alternate detail:		
 Any upward movem supper structure frami 	nents of the slab will a ing. Differential upwar	affect the trestle rd deflections			bottom of mat	and allows wat	ddress waterproo er infiltration into t	0	
could cause damage of	depending on severity	/.			as currently p	resented.			
BBII does wish to bea due to the interaction however BBII has atta would eliminate some	with the permanent stacked a suggestion the	tructure, at they feel			AAI Response waterproofing		ail will not satisfy		



the contractor to be responsible for mitigation measures

and monitoring requirements that are included in the

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

78 of 624 10/30/2012

Date: Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

2004 EIS - Original

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
-0062	BSE - Concrete S	Submittals		Closed	03/16/2011	03/26/2011	03/23/2011	Potentiall	ly 🗌
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author: Balfour E	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Spe	ecification Section 03 30 0	0			Thornton Tom	asetti response	:		
Cast In Place of the BSE packar - 03 30 00-1.6. receive a terraithis package is - 03 30 00-1.6/ intended for lone existing concrete at the - 03 30 00-1.6. Concrete Floor package 03 30 00-1.6. is applicable to the BSE packar - 03 30 00-1.6. believe there is procedures in the - 03 30 00-1.6. The concrete vexposed concrete vexposed concrete or procedures are	A.5 Joint Locations for Cozzo finish ; None of the cost to receive flooring. A.6 Preconstruction Survecations where concrete intuction. The mud slab does tee, and BBII is not anticipate temporary bridges. A.7 Survey of Flat Plate of some some some some some some some some	not applicable to concrete Slabs to concrete work in y - This is cerfaces with s not interface with ating using r Flat Slab in the BSE r conditions - This are not included in BII does not equiring repair concrete finishes - s not finished or eve patching				at the submittals	listed in the RFI	are not	
-0063	BSE - Request fo	or Final EIS/EIR for Mitig	gation and Monitoring	Closed	03/16/2011	03/26/2011	03/21/2011	Potentiall	ly 🗌
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	Transbay PMP	C Alfre	d Lau	
Co-Author: Balfour E	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
•	ecification Section 01 35 6				1,7		ferred in 01 35 6 the following loca		
EIS/EIR" dated	unable to obtain the repord November 29, 2007, as dection 01 35 65, 1.1.A. The	described in					5 Program Coord		



will have to be scrapped and new bars with the longer

length must be made.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

ties on both sides of the #8 bar(s). #4 U-bar legs shall

be 22" long.

79 of 624 10/30/2012

Date: Time:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
							_		
specification					A Constructwa information.	are screenshot is	s attached for you	ır	
Please prov	ide BBII with this report.								
T-0064	BSE - Demolitic	on Contract Backfill Materia	ı	Closed	03/16/2011	03/26/2011	03/21/2011	Potential	ly 🗌
From: Webc	or Construction LP	Nhi Tran	To: Turner Construction Co	ompan Daphne Faulkner	Answered By	Turner Constru	ction Comr Jack	Adams	
Co-Author: Balfou	r Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
It appears the unprocessed basement with drawings income this area should be appeared by the control of the con	whotos (attached) and the demolition contracted rubble along the backside ralls (See attached photos). Suited in BBII's contract, all bould be crushed/processed dling material that does not s will be considered a change.	of some of the Per the demolition of the material in concrete at 3" meet these		The site Parcel E is in progress. The base filled in accord with the contract drawings crushed/processed concrete at 3" minus completion of work by the demolition contract completion date 4/7/11. Please do not use RFI to ask a question ont yet completed by the Demolition contract webcor-Obayashi the CM/GC or Turner CCMO can easily answer these questions of telephone or via e-mail.					
T-0065	301 Mission Wa	all - Length of dowels in co	ncrete wall	Closed	03/17/2011	03/27/2011	03/24/2011	Potential	ly 🗌
From: Webc	or Construction LP	David Hungerford	To: Turner Construction Co	ompan Daphne Faulkner	Answered By	:URS Corporation	on David	l Fyfe	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	jestion:		
The respons	Sheet S-5000, RFI T-0042 se to RFI T-0042 specifies t				acceptable. #8	3 embedment ba	lenton terminator ors shall be dowel or RFI T-0027	lled 30"	
pavers a mi overall cond therefore als to be installe The #8 emb and fabricat	Il height to be exposed abonimum 18". To achieve this rete wall height must be inco increasing the length of ted. edment bars have already ed. To achieve the higher was RFI #T-0042, 90% of these	requirement, the creased 8", he dowels that are been purchased vall height per			with lenton ter vary between resulting dista lenton termina than 6", contra	minator to top of approximately 3 nce from top of actor to top of new actor shall install	#8 embedment b f new concrete wa " - 9", verify in fiel #8 embedment ba o concrete wall is #4 U-bars at 12" tered between th	all will ld. If ars with greater on	



reserves its right to review this information and request to perform its own indoor survey at any of the surveyed buildings. ARUP is solely responsible for the accuracy of

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 80 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
fabricated #8	tive, would it be acceptable embedment bars dowelled	l 30" into the wall			See attached	coordination sk	etch.		
•	27, with the lenton terminate the (E) steel plate?	or which would be				entative to field actor placing co	verify all rebar plancrete.	acement	
T-0066	BSE - Pile Surve	y for Buttress Area		Closed	03/21/2011	03/31/2011	04/04/2011	Potential	lly
From: Webcor Construction LP Nhi Tran Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal			To: Turner Construction Comp.	an Daphne Faulkner	Answered B	y: Turner Constr	uction Comr Jack	Adams	
	Beatty infrastructure, inc.	Orai Yai	SUGGESTION:		ANSWER:	Accept Sug	ugestion:		
REQUEST: It is BBII's understanding that EBI has completed their survey of the existing timber piles in the buttress area.			000010111				pile survey inform	nation.	
survey of the existing timber piles in the buttress area, including the area that was previously missed.							ovide the TJPA a		
Please provide BBII with the remaining timber pile survey information, as indicated at the TG03 BSE Design Coordination Meeting.					since this sur 19 Para 1.4E	, ,	n contract Spec.	02-41-	
T-0067	BSE - Joint Pred	onstruction Survey		Closed	03/21/2011	03/31/2011	03/23/2011	Potential	lly 🔲
From: Webco	r Construction LP	Nhi Tran	To: Turner Construction Comp	an Daphne Faulkner	Answered B	y: Transbay PMF	PC Alfre	d Lau	
Co-Author: Balfour	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference RI	FI T-0047				1. Correct.				
	eent discussions, BBII is recoft their understanding of S 5 40:				2. The 19 bui included in th Arup (copy at	e pre-constructi	ASC for BBI are a on survey list pre	all pared by	
performed by	survey of the adjacent built ARUP and ARUP is in the	process of					ddress listed by Ast & 533 Mission)		
the extent po these building monitoring. A	lese surveys. BBII will atter ssible. ARUP will also prov gs, including but not limited IRUP will make the initial so nonitoring information avail	ide monitoring of to, active crack urvey and			3. Correct.				



0067.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 81 of 624 10/30/2012

Time:
Job:

request will be addressed by the TJPA.

Per Jack Adams of Turner Construction:

11:15 AM 30100

umber Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
the information provided and the continuation of the monitoring effort. ARUP is also responsible for ensuring that the property owners concur with the surveying methods and the results.							
 The list of 19 buildings previously provided by BBII is accurate and is in conformance with ARUP's list. The TJPA will arrange for a survey of the outside of these buildings with the attendance of the property owners. BBII will attend with its professional photographer as required by the Specifications. 							
-0067.1 BSE - Joint Preconstruction Surv	rey Follow-Up	Closed	02/06/2012	02/16/2012	02/15/2012	Potential	ly 🗌
From: Webcor Construction LP David Fields	To: Arup	Kevin Clinch	Answered By	:Webcor Const	ruction LP David	d Fields	
Co-Author:							
REQUEST: Per 01 15 40 and confirmed within RFI #T-067: ARUP is to provide monitoring information from adjacent buildings including but not limited to, active crack monitoring. ARUF will make the initial survey and subsequent			ANSWER: ARUP Respo	Accept Sugnate:	gestion:		
monitoring information available to BBII. Please provide this information.				Architect. The C	nstruction surveys contractor's reque		
-0067.2 BSE - Monitoring Information for	545 Mission	Closed	02/13/2012	02/13/2012	02/16/2012	Potential	ly
From: Webcor Construction LP Joanne Filipa	To: Turner Construction	on Compan Gary Krutsch	Answered By	:Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Author:							
REQUEST: Ref RFI T-0067 and T-0067.1	SUGGESTION:				ponse: Arup has		
Please provide the monitoring information from 3/23/2011 through 11/01/2011 as agreed to in response to RFI T-			photographs of	documenting ou	chitect, the report r visits which have PA. The Contract	e been	



segments X1-1 and R2-1 (Point P on attached sketch) from the intersection of 1-line and J-line: (x, y) = (73'-2)

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

82 of 624 10/30/2012

Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed		
					Contractor is directed to fulfill their contractual obligations and perform the work described in Specification Section 01 15 40 PROTECTION OF PROPERTY for all buildings adjacent to the Project. Contractor will coordinate the Joint Survey to establish authenticity of claims by coordinating access and access dates with TJPA Representatives (Singer Associates).						
-0068	BSE - Soil Encou	ntered During Installa	ntion of Pile Removal Instrumen	tation Closed	03/22/2011	04/01/2011	03/25/2011	Potential	ly		
From: Webcor C		Nhi Tran	To: Turner Construction (Compan Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Georg	je Metzger			
Co-Author: Balfour Be	eatty Infrastructure, Inc.	Ural Yal									
	as installing their pile remo		SUGGESTION:		ANSWER: ARUP Respo	Accept Sugnase:	gestion:				
soil layers they		of the various			Soil log attach	ned.					
Please provide work.	BBII these depths for the	pile extraction									
-0069	BSE - Revised Sh	oring Wall Layout Cla	arification	Closed	03/23/2011	04/02/2011	03/28/2011	Potential	ly		
From: Webcor C		Nhi Tran	To: Turner Construction (Compan Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Georg	je Metzger			
Co-Author: Balfour Be	eatty Infrastructure, Inc.	Ural Yal									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:				
	ere is an issue with some rided regarding the revise					ns to the corner	of the LOL where				
The following in 0001-R1:	formation was provided or	n drawing SKGT-			-	and R2-1 meet hed SKGT-0001	t have been revise -R2.	d.			
- The (x, y) dista	ances of the intersection of	f the LOL's of									



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

83 of 624 10/30/2012 11:15 AM

30100

Time: Job:

30100 - Transbay Transit Center Project

Date Date Date Cost Answered Created Required Number Subject Status Impact Proceed

1/4", 166'-4").

- The (x, y) distances of the radial center of segment R2-1 (Point C on attached sketch) from the intersection of 1-line and J-line: (x, y) = (490'-7 1/4'', 640'-10 1/4'').  The radius of the LOL of segment R2-1 as 633'-

The distance between the point P and point C can be calculated with the above information: \$#61607; \$#916; X = 490'-7%'' minus 73'-2%'' = 417'-5'' =417.417  ΔY = 640'-101/4" minus 166'-4" = 474'-61/4" = 474.521#61607; D = (#916; X2 + #916; Y2)1/2 = (417.4172 +474.5212)1/2 = 632.053'

Using the distances provided on SKGT-0001-R1 gives a distance of 632.053' between point P and C. This distance must be 633'-6" because it lies along segment R2-1 and the radius of the arc is given. There must be an error in either the radius or one of the other given dimensions. BBII requests an expedited response as this information is critical to our work.

-0070 BSE - Excavation Permit for Pre-trenching i		ning in the Public Right of Way	Closed	03/24/2011	04/04/2011	03/25/2011	Potentially	
From: Webcor Const	ruction LP	Nhi Tran	To: Turner Construction Compa	n Daphne Faulkner	Answered By	Transbay PMP	C Alfre	ed Lau
Co-Author: Balfour Beatty	Infrastructure, Inc.	Ural Yal						
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:	
Reference Specificat sheet	tion Section 01 14 10	and attached			•	ation permit fron	actor is expected n DPW. Permit	
from the San Francis of the pre-trench exc - Per Specification S	nfirm the following: for applying for Excavance co Department of Pulavations in the public ection 01 14 10 Appe te BBII for the excava	blic Works for all right-of-way. ndix (attached),			the pre-trench space permit f Fremont, Beal TJPA), and Sp	ing activity may from DPW for w le, and 1st (fee a pecial Traffic Pe	permit, please no need to obtain s ork in Minna, Na also reimbursed rmit (as required Division, SFMTA)	street stoma, by d) from



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

84 of 624 10/30/2012

Time:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
-0071	RFI T-0071 - 301	Mission Screen Wall - W	aterproofing at South face	Closed	03/25/2011	04/04/2011	04/05/2011	Potential	ly 🗌
From: Webc	cor Construction LP	David Hungerford	To: Turner Construction Comp	oan Daphne Faulkner	Answered By	:URS Corporat	ion Davi	d Fyfe	- 🗀
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference:	Attached letter				Please clarify				
Please see Erik Liu of T	the attached letter dated Ma Fransworld.	rch 16, 2011 by			being request	ed, nor is it clea	n/clarification (if a ar if a specific posed/submitted	• ,	
·-0072	BSE - Concrete	Sidewalk and SD Remova	ıl in Zone 4	Closed	03/30/2011	04/09/2011	04/11/2011	Potential	
From: Webc	cor Construction LP	Nhi Tran	To: Turner Construction Comp	oan Daphne Faulkner	Answered By	Turner Constr	uction Comp Jack	Adams	
Co-Author : Balfoւ	ur Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	attached photos showing con manhole in Zone 4, adjacent					2, D-1206 , D-1	D1060, D-1063, 215 define exten		
is not in the removed pri	lk and sewer manhole (as se BSE contract work and will ior to pre-trenching. BBI is so inching activities on 04/11/20	need to be cheduled to start				act and BSE D for BSE Demoli	rawings D-0001 a ition scope.	nd	
Please advi	ise.								
-0073	BSE - Request fo	or Response Spectra		Closed	03/30/2011	04/09/2011	04/07/2011	Potential	ly 🗌
From: Webc	cor Construction LP	Nhi Tran	To: Turner Construction Comp	oan Daphne Faulkner	Answered By	:Adamson Ass	ociates, Inc Geor	ge Metzger	
Co-Author: Balfoւ	ur Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference S	Specification Section 01 53 1	3			ADUD D				
During a me	eeting with the San Francisco	DBI & DPW, it			ARUP Respor	ise:			
	sed that BBII must use responsy ARUP in the design of the						cussed in more de esday's meeting.	etail. We	
bridges. It w	vas also noted that if the brid	ges are going to			•		coday o meening.		
	for over 5 years, the design is structure and the specified g				Adamson Cor	nment:			
	ble. Therefore, BBII requests				The meeting r	eferenced will b	e held on April 1	2. 2011.	



From: Webcor Construction LP

Co-Author:

David Hungerford

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 85 of 624 10/30/2012

Time: Job:

David Fyfe

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proce
in 50 years as	motion with a 10% probabili s specified, as well as for a probability of exceedence in	ground motion			meeting is to have a comm	confirm that the	e information in th Contractor and A ng of the requeste g transmitted.	rup	
T-0073.1	BSE - Request fo	or Response Spectra		Closed	03/30/2011	04/09/2011	04/14/2011	Potential	ly
	r Construction LP Beatty Infrastructure, Inc.	Nhi Tran Ural Yal	To: Turner Construction Comp	an Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Geor	ge Metzger	
REQUEST: Reference Re During a mee was expresse generated by bridges. It wa be in place fo permanent st not be suitabl for a ground r in 50 years as	esponse to RFI#T-0073 eting with the San Francisco det that BBII must use responsable in the design of the as also noted that if the bridger over 5 years, the design restructure and the specified grancing with a 10% probability of exceedence in	temporary ges are going to must be for a round motion may response spectra ty of exceedence ground motion	SUGGESTION:		(base of structure East horizontal spe giving scale fathese spectra do not include will occur programmer of the spectra of th	c (2010) report Toture West end of box), 3-tectral acceleration actors for near-factors for	ables 3-3(bedrock of box), 3-7b (bas 9 (ratio vertical to on ratios) and Tab ault effects. Note ral interaction effects	ole 3-4 that ects and s that ne on at nt, using erate the he rstood	
T-0074	301 Mission Wal	I - Nelson Stud and Stirre	up Locations	Closed	04/01/2011	04/11/2011	04/01/2011	Potential	ly 🗌

To: Turner Construction Compan Daphne Faulkner

Answered By: URS Corporation



TJPA shall revise the Table of Contents and other

specification sections referring to "32 12 17."

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Pavement Restoration section for the Utilities trade packages, and is not applicable for TG03 Work.

86 of 624 10/30/2012 11:15 AM

Date: Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
REQUEST: Reference: RFI T-0027 Per field conversation, please confirm that it is acceptable to install/weld nelson studs at 9" on center at locations in front of the vault intrusions into the concrete stem wall, where the #8 size dowels are also spaced at 9" on center, per RFI T-0027. The Nelson Stud spacing will match dowel embeddment locations. This spacing also facilitates the installation of rebar stirrups and provides two tie points, one being the dowel, and the other the nelson stud. This work is currently ongoing and immediate confirmation is requested. Please confirm this layout is acceptable.					added tie reb requirements This RFI is a bars from 12' spaced at 9" We note this Contractor ar reducing the o.c. to 9" o.c. Accordingly, schedule will Contractor re schedule ass stud bars shall bar	ar (e.g. #3 or #4 to tie reinforcen request to chan ' o.c. to 9" o.c. (v o.c.) in lieu of us request is for co nd on this basis is spacing of the n (where #8 dowe no change in co be provided to a quest. All impact ociated with red all be borne sole 14/01/2011 e issued for work Ison stud spacin wels are spaced	to use miscellaner bar) to provide for the provide for the state of added tie bar the take no exception et al. of the take no	red. son stud are rs. to om 12" 9" o.c.). nsion in and helson or.	
T-0075	BSE - Specific	cation Section 32 12 17 a	nd 32 12 18	Closed	04/04/2011	04/14/2011	04/05/2011	Potentia	llv 🗆
	Construction LP	Nhi Tran		on Compan Daphne Faulkner		y: Transbay PMF			,
Co-Author:			Tarrior Construction	on company papinion adminion		, ranobay r wii	7,11100	2 244	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
We noticed that the Specification 32 12 17 at the bid has been revised to 32 12 18 in the IFC Document. 1. Please confirm that the content of the specification "STREET EXCAVATION AND RESTORATION" was unchanged between pre-bid and post-bid. 2. Please confirm that the Trade Subcontractor shall				specification and issued a Pavement Re trade packag	was issued as 3 s 32 12 18 to avestoration specifies.	ation and Restorat 2 12 17 in the IFB oid duplication wit ication for the Utili	set, h the ties		
continue to us	continue to use the Specification Number 32 12 18 and				Confirmed	. As stated above	ve, 32 12 17 is for		



REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Accept Suggestion:

ANSWER:

87 of 624 10/30/2012

Date: Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

				,		,			
umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
-0076	BSE - Footing and	Pile Removal at Bent 59 -	61	Closed	04/04/2011	04/14/2011	04/11/2011	Potential	ly 🗌
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	Turner Constru	ction Comr Jack	Adams	
Co-Author: Balfour E	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference She and Spec Sect	eet D-1072, D-1030, D-1046 tion 01 35 65	s, and D-5103			Demolition Co	both Bent 59 an	d 61 was compl D-1046 Rev.0 D 56 Rev.1 dated	ated	
28-2011 have Contract: - Bent 59-61 - piles as require	the following as discussed to been completed per the Del Removal of columns, footing to complete 4'x4' x13' exits and backfilled. (Refer to disc).	molition gs and timber cavation below			below grade p Locations of the	er drawing D-10 hese Utility Pole	d to the minimur 146 and applicab Foundations we) and BLHP (Str	le notes. ere	
					Foundations hexcavated to a "pulled." Pile	nad the bent foo a depth of 13' (+ removal consist	or the new Utility tings removed an /-). Wood piles wed of removing to pole foundation	nd were vere not :he top	
-0077	BSE - Monitoring	Plans and Data for Zone 4	and Lot N	Closed	04/04/2011	04/14/2011	04/11/2011	Potential	ly 🗌
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	Turner Constru	ction Comr Jack	Adams	
Co-Author: Balfour E	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
As discussed a	ecification Section 01 35 65 at the site walk through mee				Project" in Co	nstructware con	hal Building & Ra tains the followir data requested	ng ^ʻ	
2011 with BBII, BBII requests a copy of the demolition contract monitoring plan and any data in relation to demolition contract mitigation monitoring of Lot N and Zone 4.					Fremont St		ction Survey - 18		
							vide the demo co vailable for this		
-0078	BSE - Timber Piles	s Not Yet Surveyed by EBI		Closed	04/04/2011	04/14/2011	04/12/2011	Potential	ly 🗌
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	Turner Constru	ction Comr Jack	Adams	_
Co-Author: Balfour E	Beatty Infrastructure, Inc.	Ural Yal							

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

were located in the Frmont St. excavations. Locations of these Portable Light Poles at Fremont and

88 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

	_		30100	U - ITAIIS	bay ITalis	T Center	roject			
Number	Subject				Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Reference attached purchased with the BBII was excarded exposing the time not surveyed by EBI of the TPE area close how to proceed.	vating the trial pile ex ber piles on 03/31/11 were discovered on t	, piles that were he eastern side				as part of dem wooden piles. BBII should fo Removal Para documentation Each pile over force account	olition and was llow contract Sp 1.4 and provide contract quanti (unless parties of	d tops of wooder not required to s ec 02-41-19 Pile e existing timber ty will be reimbur can agree on a u Rev 2 dated 4/8	pile rsed as nit rate)	
T-0079	BSE - Existing Str	eet Light Footing Lo	cations		Closed	04/04/2011	04/14/2011	04/11/2011	Potential	lly
From: Webcor Constr	ruction LP	Nhi Tran	To: Turner Con	struction Compan	Daphne Faulkner	Answered By	Turner Constru	ction Comr Jack	Adams	
Co-Author: Balfour Beatty	Infrastructure, Inc.	Ural Yal								
REQUEST:			SUGGESTION:			ANSWER:	Accept Sugg	gestion:		
As discussed at the swith BBII, the pre-exiper demo contract. B timber piles for the premoved. Please provide BBII pre-existing street lig foundations will need	Reference Specification Section 02 41 01 As discussed at the site walk through meeting 03-28-2011 with BBII, the pre-existing street light poles were relocated per demo contract. BBII was told the foundations and timber piles for the pre-existing street lights have not been					and Demolition Removal and I All Pre-existing Contract Draw There are no p foundations or installed that w Demolition Co The (3) three I located at Frei	n Drawing D-108 Replacement Pl g street lights so ings were demo ore-existing light OCS pole found overe contracted intractor. Light Poles and mont St. per Del	coped in the Dem object of the	ghting nolition ved. g	
						The (3) three L located on Firs are on poured basement floo This is less so have to discon	dations). Light Poles and st St. per Demol underground for. Ope for BSE Conect and demol	Light Pole Foundition Drawing Drawing ancho	not ons that	



Co-Author: Balfour Beatty Infrastructure, Inc.

Ural Yal

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

89 of 624

Time:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
					underground were determin Lighting).				
Γ-0080	BSE - Additiona	l Timber Piles Not Sur	veyed by EBI	Closed	04/04/2011	04/14/2011	04/12/2011	Potential	ly
From: Webcor C	Construction LP	Nhi Tran	To: Turner Construction Com	pan Daphne Faulkner	Answered By	:Turner Constru	ction Comr Jack	Adams	
Co-Author: Balfour B	eatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference RFI#T-0078 and attached photos and sketch While BBII was excavating the trial pile extraction area and exposing the timber piles on 04/01/2011, piles that						a 1.4 and provide	ec 02-41-19 Pile e existing timber p	oile	
were not survey southern side of 215043 and in the shown in the att was extracted of additional piles	yed by EBI were discover if the TPE area close to the centre of the TPE area tached drawing. The pile due to its proximity to 21shave now been discover how to proceed.	red on the piles 215044, ea at 215054, as e next to 215054 5054. A total of 7			force account	(unless parties	ty will be reimbur can agree on a u Rev 2 dated 4/8/	nit rate)	
Γ-0081	BSE - Revised S	Shoring Wall Alignmen	t Dimension	Closed	04/05/2011	04/15/2011	04/11/2011	Potential	lv 🖂
From: Webcor C		Nhi Tran	To: Turner Construction Com	pan Daphne Faulkner			ciates, Inc Georg		,
Co-Author: Balfour B	eatty Infrastructure, Inc.	Ural Yal						3	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference attac	ched sheet SKGT-0001-	R1			ARUP Respo				
The dimension from gridline J to the intersection of wall segments 1-1 and X1-1 was not updated for the revised shoring wall alignment - see attached drawing for reference. Please provide the correct dimension.					The dimensio SKGT-0001-F		vised. See the at	tached	
Γ-0082	RSF - Hazardou	s Material Pemoved Fr	om Site	Closed	04/05/2011	04/15/2011	04/11/2011	Potential	lv \square
	BSE - Hazardous Material Removed From Site From: Webcor Construction LP Nhi Tran To: Turner Construction C						otion Comr Jack		.,



From: Webcor Construction LP

Nhi Tran

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Answered By: Turner Construction Comr Jack Adams

90 of 624 10/30/2012

Date: Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

umber Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
REQUEST: Reference Specification Section 00 03 35 Please confirm that all hazardous material has been removed from site per the extent of demolition contra drawings for Zone 4 and Lot N.	SUGGESTION:		demolished at feet. Demolitic was complete Refer to Demo 1013, D-1029	Parcel N, included no contract Haza dincluding 133 polition Drawings , D1030, D1044	gestion:	cope Grille. D-	
-0083 BSE - Existing Utilities Deco	mmissioning Lot N and Zone 4	Closed	04/05/2011	04/15/2011	04/13/2011	Potential	lly 🗌
From: Webcor Construction LP Nhi Tran	To: Turner Construction Comp	an Daphne Faulkner	Answered By	Turner Constru	ction Comr Jack	Adams	
Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal							
REQUEST: Reference Sheet D-2230 and Specification Section 0 01 Please provide as built drawings for all decommission utilities in Lot N and Zone 4 to BBII.			(e.g. cut and of which only is a which only is a commission Contract Dem 1206, D-1207 However: Two Sewer Conner D-1206 were a Dewatering di as follows: "3/1206 and "-/- Corner of Lot Demolition Co of Contract ar as-built drawing which will be considered to the constant of the contract ar as-built drawing which only is a constant of the contract are as-built drawing which only is a constant of the contract are as-built drawing which only is a contract and the contract are as-built drawing which only is a contract and the contract are as-built drawing which only is a contract and the contract are as-built drawing which only is a contract and the contract are as-built drawing which only is a contract and the contract are as-built drawing which only is a contract and the contract are as-built drawing which only is a contract and the contract are as-built drawing which only is a contract and the contract are as-built drawing which only is a contract and the contract are as-built drawing which is a contract and the contract are as-built drawing which is a contract and the contract are as-built drawing which is a contract and the contract are as-built drawing which is a contract and the contract are as-built drawing which is a contract and the contract are as-built drawing which is a contract and the contract are as-built drawing which is a contract and the contract are as-built drawing which is a contract and the contract are as-built drawing which is a contract and the contract are as-built drawing which is a contract and the contract are as-built drawing which is a contract and the contract are as-built drawing which is a contract and the contract are as-built drawing which is a contract and the contract are as-built drawing which is a contract and the contract and the contract are as-built drawing which is a contract and the contract are as-built drawing which is a contract and the contract are as-built drawing which is a contract and the contract are as-built drawing which is a contract and the contract are as-b	cap) in accord with a context of the	are decommission ith Contract Draw ar and Grille per D illities were d cap) in accord v D-1202, D-1203, 5 Existing Combine I'') shown on D-12 d to assist BBII will cocations are ider I'' on sheets D-12 eets D-1202, D-12	ings -1252. with D- ed 02 and th tiffied 02, D- 06 (NE	

To: Turner Construction Compan Daphne Faulkner



RFI response T-0084 has not provided clear direction for

Webcor/Obayashi Joint Venture

Page: Date:

Job:

Storm Drain outlets on Parcel N and their status' are unknown because they are outside the scope of the demolition contractor. Unforeseen Catch Basin at

91 of 624 10/30/2012 11:15 AM

30100

Time:

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

JOINT VEN	NTURE		30100 - 7	Transbay Transi	t Center	Project	• •		
Number	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Procee
REQUEST: Reference I Specificatio	ur Beatty Infrastructure, Inc. Response to RFI#T-0083, SI n Section 02 41 01		SUGGESTION:		at Parcel N.	Accept Sug ontractor has no	Utility Demolition	n scope	
and will bed process: "th trailer office Please prov	nome out of control of the RF ney are available in Demolition for your viewing." ride BBI with as built drawing neen decommissioned to dat	I documentation on Contractor's			Demolition so drawings exc These as-bui currently und	cope at Parcel D ept where agree It Utility Demoliti er review by the I to Webcor/Oba	(Żone 4) per cor	ord and	
T-0084 From: Webo	BSE - Existing S	Storm Drains Decomm Nhi Tran	_	Closed n Compan Daphne Faulkner	04/05/2011 Answered B	04/15/2011 9: Turner Constru	04/11/2011 uction Comr Jack	Potential	ly
Co-Author: Balfor	ur Beatty Infrastructure, Inc.	Ural Yal		Tapinio Fauncio		,		71001110	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
01	Sheet D-2230 and Specificat existing storm drain basins				(e.g. cut and	cap) in accord w	re decommission vith Contract Drav ar and Grille per	wings	
decommiss	ioned. Please provide BBII t ioning or modification of the	he status of			their status' a scope of the Basin at Bea Demolition C	re unknown bed demolition contr le Street Bar & C ontractor RFI -00 ining the water f	utlets on parcel Nause they are ou actor. Unforeseer Grill is identified un 0058. These have rom parcel N dur	tside the n Catch nder e been	
T-0084.1	RSF - Existing S	Storm Drains Decomm	issioning in Lot N	Closed	04/21/2011	05/01/2011	05/02/2011	Potential	ilv 🖂
	or Construction LP	Nhi Tran	_	n Compan Daphne Faulkner			uction Comr Jack		.,
Co-Author: Balfor	ur Beatty Infrastructure, Inc.	Ural Yal					,		
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	RFI#T-0084, Drawing Sheet n Section 02 41 01	D-2230, and					T-0084 there are		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 92 of 624 10/30/2012

Time:
Job:

: 11:15 AM 30100

umber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
decommissioning these SD lines. The that the SD drain flows towards Beal conflict with the CDSM wall. Please	e Street and will advise on status for			Contractor RF	FI -00058.	ntified under Dem		
decommissioning the above SD line	S.			BSE contract. Utilities Project	Webcor-Obaya ot Manager will l	ne Demolition and ashi RUP relocation oe contacted for rearcel N parking lot	n of eroute	
-0085 BSE - Existir	ng Site Conditions Lot N		Closed	04/05/2011	04/15/2011	04/11/2011	Potential	ly 🗀
From: Webcor Construction LP	Nhi Tran	To: Turner Construction Cor	npan Daphne Faulkner	Answered By	:Turner Constru	uction Comr Jack	Adams	
Co-Author: Balfour Beatty Infrastructure, I	nc. Ural Yal							
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Specification Section 01 Prior to demolition work Lot N surface paving, however a majority of the Lot paved. BBII assumes that the lot will original condition. Please confirm	e consisted of asphalt t is not currently			areas specific (areas such a in the demolit demolition co removal of be crushed/proce	ontractor was no ed for demolition s Parcel N). Th ion Contract dra ntractor is requi low grade struc	of required to restor with asphalt pavi- is was not specific wings or Spec. The red to backfill after tures with recycles in concrete. For Pa	ng ed for ne r d	
-0086 BSE - Clean	Debris From Adjacent Build	dings To Lot N and Zone 4	Closed	04/05/2011	04/15/2011	04/11/2011	Potential	lv 🗔
From: Webcor Construction LP	Nhi Tran	To: Turner Construction Cor				uction Comr Jack		.,
Co-Author: Balfour Beatty Infrastructure, I	nc. Ural Yal	, amor concuración con	npan Dapinio i danino					
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	aestion:		
Reference Specification Section 01 15 40 Please confirm that demolition contractor has satisfied the requirement to clean all dust and debris generated by demolition contract to the satisfaction of the adjacent building owners, and BBII will only be responsible for cleaning dust and debris generated by BBII during its own operations, after the turnover of these are completed.				requirement to demolition co building owne	emolition contra c clean all dust ntract to the sat rs to date. This	ctor has satisfied and debris genera isfaction of the adward was confirmed thind Singer Associar	ited by jacent ough	



REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 93 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

Accept Suggestion:

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
-0087	BSE - Zone 4 Gate			Closed	04/05/2011	04/15/2011	04/11/2011	Potentia	lly
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Turner Constru	ction Comr Jack	Adams	
Co-Author: Balfour B	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Den	no Contract Drawings						16 foot gate elir		
each discreet f	drawing D-1006 of the demo enced area shall have a mi	nimum of two				means and me	Demolition contr ethods for truck to		
zone 4 only has additional gate	s one gate in place. BBII re be provided on the Fremor available to meet and coor	quests an it St. side of			credit which content at SW of Beale St. fend would not be reparking meter gate is choser BSE Contracte barrier fence at A field coordinate.	ould be used to corner near 181 e line. However esponsible for a sor other ancilla that would be or. BBII can use and gates as ne lation meeting a	tor has offered gainstall a 16 wide Fremont St. or o - Demolition concurb cut, removal ary scope if Beal a the responsibility/modify and reloeded per your coffer the Monday is recommended.	gate n the tractor of e St. ty of cate ontract. 4/11/11	
-0088	BSE - Temporary S	Shoring Wall and Buttress	Conflict	Closed	04/06/2011	04/16/2011	04/08/2011	Potentia	lly
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author: Balfour B	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference She	et GT-2201 and Specificati	on Section 31			ARUP Respor	nse:			
The temporary contract was m an unknown ex of the wall now of buttress sha column C shaft	shoring wall installed under noved East away from Frem kisting concrete wall. The as falls along the edge of the fts. In an effort to avoid con ts generated by the revised gnment, BBII suggests that noved 12" East.	ont St. to avoid s-built alignment third column (C) flicts with temporary			meeting. The Contractor's d	information which rilled shaft work the feasibility of th	resterday's (4/6/1 ch will be include plan is needed l e proposed shift	d in the by Arup	
-0088.1	BSE - Temporary S	Shoring Wall and Buttress	Conflict	Closed	04/06/2011	04/16/2011	04/20/2011	Potentia	lly 🗀
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author: Balfour B	Beatty Infrastructure, Inc.	Ural Yal						-	

SUGGESTION:



The response for RFI #T-0088 was not an answer to the question Please provide an appropriate direction to start preparing

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 94 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

mber Subject				Status	Date Created	Date Required	Date Answered	Cost Impact	Proce
question Please provi	e for RFI #T-0088 was not ar de an appropriate direction to I and the work as soon as pos	start preparing			structure up to order to clear shoring wall.	o 12 inches east any conflict with Contractor is re	he entire buttres t of the design loon the Fremont Sti quested to identi prior to start of bu	cation in reet fy the	
63 29 The tempora contract was an unknown	theet GT-2201 and Specifications shoring wall installed under moved East away from Frent existing concrete wall. The actions of the state of the sta	er the demolition nont St. to avoid s-built alignment			construction.				
of buttress s column C sh shoring wall	ow falls along the edge of the hafts. In an effort to avoid cor lafts generated by the revised alignment, BBII suggests that moved 12" East.	nflicts with I temporary							
-0088.2	BSE - Temporary	shoring wall and butt	tress conflict	Closed	04/06/2011	04/27/2011	04/25/2011	Potentia	lly 🗀
From: Webco	or/Obayashi Joint Venture	Nhi Tran	To: Turner Construction Co	mpan Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Geo	rge Metzger	• Ш
Co-Author: Balfou	r Beatty Infrastructure, Inc.	Ural Yal							
REQUEST: The respons answer to the	se for RFI #T-0088.1 was not a	an acceptable	SUGGESTION:		ANSWER: ARUP Respo	gestion:			
Please provide exact revised layout as required.					or's cover sheet se correct number	describes this as er is 0088.3.	s RFI		
The Buttresses have exact Coordinate Locations to define the layout, as shown on GT-2201.				See attached	SKGT-0002.				
	coordinates must be change he TJPA desires.	d to reflect the							
History									
Information f	from RFI#T-0088.1	_							



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

95 of 624 10/30/2012

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
lumber	Subject	Status	Created	Required	Answered	Impact	Procee

the submittal and the work as soon as possible. Answered By: George Metzger

Answered On: 20-Apr-2011

Answer:

The contractor may relocate the entire buttress structure up to 12 inches east of the design location in order to clear any conflict with the Fremont Street shoring wall. Contractor is requested to identify the new layout and any impacts prior to start of buttress construction.

Information from RFI#T-0088

Reference Sheet GT-2201 and Specification Section 31 63 29

The temporary shoring wall installed under the demolition contract was moved East away from Fremont St. to avoid an unknown existing concrete wall. The as-built alignment of the wall now falls along the edge of the third column (C) of buttress shafts. In an effort to avoid conflicts with column C shafts generated by the revised temporary shoring wall alignment, BBII suggests that the buttress formation be moved 12" East. Suggestion

Cost Impact Potentially Cost Amount Schedule Impact Potentially Days Answered By George Metzger Date Answered 2011-04-20

Answer The contractor may relocate the entire buttress structure up to 12 inches east of the design location in order to clear any conflict with the Fremont Street shoring wall. Contractor is requested to identify the new layout and any impacts prior to start of buttress construction.

BSE - Temporary shoring wall and buttress conflict 04/06/2011 T-0088.3 Closed 04/27/2011 04/25/2011 Potentially

From: Webcor Construction LP Nhi Tran To: Turner Construction Compan Daphne Faulkner Answered By: Adamson Associates, Inc George Metzger

Ural Yal Co-Author: Balfour Beatty Infrastructure, Inc.

REQUEST: ANSWER: SUGGESTION: **Accept Suggestion:**



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 96 of 624 10/30/2012 11:15 AM

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed

The response for RFI #T-0088.1 was not an acceptable answer to the question.

Please provide exact revised layout as required.

The Buttresses have exact Coordinate Locations to define the layout, as shown on GT-2201.

The existing coordinates must be changed to reflect the new layout the TJPA desires.

History

Information from RFI#T-0088.1

The response for RFI #T-0088 was not an answer to the question

Please provide an appropriate direction to start preparing the submittal and the work as soon as possible.

Answered By: George Metzger Answered On: 20-Apr-2011

Answer:

The contractor may relocate the entire buttress structure up to 12 inches east of the design location in order to clear any conflict with the Fremont Street shoring wall.

Contractor is requested to identify the new layout and any impacts prior to start of buttress construction.

Information from RFI#T-0088

Reference Sheet GT-2201 and Specification Section 31 63 29

The temporary shoring wall installed under the demolition contract was moved East away from Fremont St. to avoid an unknown existing concrete wall. The as-built alignment of the wall now falls along the edge of the third column (C) of buttress shafts. In an effort to avoid conflicts with column C shafts generated by the revised temporary shoring wall alignment, BBII suggests that the buttress formation be moved 12" East. Suggestion Cost Impact Potentially Cost Amount

ARUP Response:

The Contractor's cover sheet describes this as RFI 0088.2, but the correct number is 0088.3.

See attached SKGT-0002.



While BBII were excavating the trial pile extraction area

and exposing the timber piles on 04/04/2011, piles that were not surveyed by EBI were discovered on the eastern

side of the TPÉ area close to pile 215053 and in the western side of the TPE area at 215055 as shown in the attached drawing. The pile next to 215055 was extracted due to its proximity to 215055. A total of 10 additional piles

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 97 of 624 10/30/2012 11:15 AM

30100

Time: Job:

30100 - Transbay Transit Center Project

documentation.

Each pile over contract quantity will be reimbursed as force account (unless parties can agree on a unit rate) in accord with CCO no. T-001 Rev 2 dated 4/8/11.

				<u> </u>		<u> </u>			
umber	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Procee
Answered By Date Answer Answer The structure up order to clea wall. Contrac	pact Potentially Days y George Metzger red 2011-04-20 contractor may relocate the to 12 inches east of the desig r any conflict with the Fremor ttor is requested to identify th prior to start of buttress cons	n location in It Street shoring e new layout and							
-0089	BSE - Existing As	phalt and Concrete F	Removed Zone 4	Closed	04/06/2011	04/16/2011	04/11/2011	Potential	ly 🔲
From: Webco	or Construction LP	Nhi Tran	To: Turner Construction (Compan Daphne Faulkner	Answered By	:Turner Constru	uction Comr Jack	Adams	
Co-Author: Balfou	r Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Please see a the entrance referenced a	heet D-1001 and Demo Cont 2 and attached photos attached photos showing asph to zone 4 on the northeast co sphalt driveway is not in the E I need to be removed. Pleass	nalt pavement at orner. The 3SE contract			the northeast scope. Contra footings and r contract draw	corner is not in a act scope include mat slab to be re	entrance to zone demolition contra de concrete coluremoved as define emolition drawing demolition.	nct mns, ed in	
					Refer also to 1063 and D-1	•	, D-1058, D-1060), D-	
-0090	BSE - Timber Pile	s Not Surveyed By E	BI 04/04/11	Closed	04/06/2011	04/16/2011	04/13/2011	Potential	ly
From: Webco	or Construction LP	Nhi Tran	To: Turner Construction (Compan Daphne Faulkner	Answered By	:Turner Constru	uction Comr Jack	Adams	
Co-Author: Balfou	r Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug			
Reference at	ttached photos and sketch						ec 02-41-19 Pile		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 98 of 624 10/30/2012

Time: Job:

: 11:15 AM 30100

				<i>J</i>		<u> </u>			
umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
have now b to proceed.	een discovered to date. Pleas	e advise on how							
0004	Pariont of Compte	ustion Decuments		Closed	04/06/2011	04/16/2011	04/08/2011	Detential	
-0091	cor Construction LP	uction Documents David Hungerford	To: Turner Construction Co.			Transbay PMP		Potential	У
Co-Author:	OF CONSTRUCTION EF	David Flurigeriord	To: Turner Construction Con	mpan Daprine Faulkner	Allswelled by	Transbay PiviP	C Alfred	ı Lau	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	nestion:		
Per the 110 transmitted discussed in the following	325_MSTR_CD_Work_Plan s to Webcor/Obayashi on Marc in the OAC Meeting on April 6, g dates should be implemente nedule update:	n 28, 2011 and 2011; confirm	occession.		Confirm. Thes		nt scheduled date) S	
1. Webcor/0 on August 2	Obayashi will receive the 90% 24, 2011	CD documents							
2. Webcor/0 on Decemb	Obayashi will receive the 100% er 2, 2011	6 CD documents							
-0092	BSE - Timber Pile	s Not Surveyed By EBI	1/5/11	Closed	04/06/2011	04/16/2011	04/13/2011	Potential	
From: Webo	or Construction LP	Nhi Tran	To: Turner Construction Con	mpan Daphne Faulkner	Answered By	:Turner Constru	ction Comr Jack	Adams	
Co-Author: Balfor	ur Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference a	attached photos and sketch						ec 02-41-19 Pile e existing timber p		
and exposir that were no southern sid 215044. Fo west of the in the attack additional p	was excavating the trial pile exing the timber piles on 4/5/11, to the surveyed by EBI were discorded of the TPE area close to pilllowing this, four additional pile area adjacent to 215067 and 2 aned drawing were discovered, iles have now been discovered ow to proceed.	wo further piles vered on the es 215043 and es to the north 215068 as shown A total of 16			documentation Each pile over force account	n. contract quanti (unless parties o	ty will be reimbur can agree on a ui Rev 2 dated 4/8/	sed as nit rate)	



as shown on Dwg. GT-2101 from Zone 1 and into Zone 2. BBII and DND Construction are therefore proposing to

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

99 of 624 10/30/2012

Time:

11:15 AM Job: 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
-0093	BSE - CDSM Wal	I Segment 35-1 Spacing Co	nfirmation	Closed	04/07/2011	04/17/2011	04/08/2011	Potentially	у 🗍
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Adamson Asso	ciates, Inc Geo	rge Metzger	
Co-Author: Balfour E	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:	ets GT-2103, GT-5101 ar	nd Specification	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Section 31 56		iu Specification			ARUP Respoi	nse:			
is specified as sections of the (Wall Segment (measured in A dimension bus wall and signifi	5101, the spacing of all sl 4'-0". This is reflected in t CDSM shoring wall except 35-1). The beam spacing AutoCad) is 3.94728'. This t of approximately 2.4' over cant problems based on the spacing of beams in W	he drawings for all of the east wall g of this Segment creates a er the length of the he auger spacing.			dimension in t noted). The C drawings. Add part of the cor	of the soldier pile the documents (contractor is rem ditionaly, the Aut ntract document dimensions off th	4'-0", unless oth inded to not scal oCad dwg files as and the Contra	erwise le the are not actor is	
-0094	BSE - Timber Pil	es Not Surveyed By EBI 04-0	D6-11	Closed	04/08/2011	04/18/2011	04/13/2011	Potentially	у 🗌
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Turner Constru	ction Comr Jack	: Adams	
Co-Author: Balfour E	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	ched photo and sketch					ollow contract Sp a 1.4 and provide			
	e excavating the trial pile he timber piles on 4/6/11,				documentatio	n.			
was found clos drawing and ph	e to 215068 as shown on notos. A total of 17 additio overed to date. Please ad	the attached nal piles have			force account	r contract quanti (unless parties CCO no. T-001	can agree on a i	unit rate)	
-0095	BSE - Zone 1 CD	SM Test Section Relocation		Closed	04/11/2011	04/21/2011	04/14/2011	Potentially	у 🗌
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	Adamson Asso	ciates, Inc Geo	rge Metzger	
Co-Author: Balfour E	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference She and attached d	et GT-2101, Specification rawing	Section 31 56 13			ARUP Responding This is accept				
2011 Design C	with ARUP at the Wedne coordination Meeting, the Eder relocating the Zone 1	Engineer was							



structure. Please confirm.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

100 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transhay Transit Center Project

We take no exception to above method for the

Monte	Outline			Otatus	Date Created	Date	Date Answered	Cost	
	Subject 1 CDSM test panel to the ched drawing, near grid			Status	Created	Required	Allswereu	<u>impact</u>	Procee
T-0096	BSE - Old Existing	g Footing Along 301	Mission in Zone 4	Closed	04/11/2011	04/21/2011	04/12/2011	Potential	ly 🖂
From: Webcor Con	nstruction LP	Nhi Tran	To: Turner Construction Comp	oan Daphne Faulkner	Answered By	:Turner Constru	ction Comp Jack	Adams	
Co-Author: Balfour Beat	tty Infrastructure, Inc.	Ural Yal							
REQUEST: Reference Specification Section 02 41 01 During Pre-Trench BBII found an existing footing along the Low Rise 301 Mission wall. The footing consists of bricks and concrete. It also has a perpendicular footing that come out from footing that is parallel to the 301 Mission building wall. BBII has exposed a 20 to 30ft section of this footing (approximately on Grid Line "A" between 30 and 32). Please advise BBII as to how to proceed.		SUGGESTION:		ANSWER: Accept Suggestion: Per Contract Spec. 31-56-13 Shoring wall by CDSM Method Para 3.2 Pretrenching and removal of Obstructions, Contractor is to "remove any obstructions that might be encountered along the alignment of the walls. The depth and width of trench shall be that required to remove the obsructions from the path of the shoring wall." The Archaeologist was contacted and viewed the exposed section of wall and brick debris on 4/11/11. Further archeological investigation will folllow as pretrenching continues and areas are exposed - Ref: Spec. 00-08-12 for Archaeological conditions in Zone 4. Demolition of underground obstructions shall be per Spec 02-41-01 and Demolition Debris shall be handled in accord with Spec. 01-74-00.					
T-0096.1	BSE - Old Existing	g Footing Along 301	Mission in Zone 4	Closed	04/20/2011	04/30/2011	05/02/2011	Potential	ly 🗌
From: Webcor Con	nstruction LP	Nhi Tran	To: Turner Construction Comp	oan Daphne Faulkner	Answered By	:Turner Constru	ction Comr Jack	Adams	
Co-Author: Balfour Beat	tty Infrastructure, Inc.	Ural Yal							
Section 02 41 01 BBII interprets the	se to RFI T-0096 and S Response to RFI T-009 The removal of this ur	96 (BBI 0067) as	SUGGESTION:		responsibility (exclusively. RFI	gestion: ods are the con response are no contract sum of	t	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

101 of 624 10/30/2012 11:15 AM

Time: Job:

30100

30100 - Transbay Transit Center Project

Date Date Cost Created Required Answered Number Subject Status Impact Proceed

BBII proposes to follow the method outlined below for the removal of this unforeseen structure. Please confirm in writing that the removal of this unforeseen structure is approved and that provided that it is performed with the method outlined below, no damage to adjacent buildings will occur.

Pre Trench Obstruction Removal Method

Location:

Parallel along the 301 Mission St. Low Rise (Grid line A, approximately between lines 29 & 34).

Obstructions:

The footing consists of bricks and concrete. It also has a perpendicular footing that comes out from the footing that is parallel to the 301 Mission building wall.

Method:

BBII will first expose the obstructions and use an excavator mounted and hand held iackhammer to demolish the large masses into smaller more manageable sizes. An excavator with a bucket will then clear the debris, until the debris is removed from the area of the CDSM Wall location. BBII will chase the obstruction as deep as it goes in order to remove all debris necessary for a clean location to construct the CDSM Wall. Due to the unknown depth of the obstruction, at BBII discretion Sheet Piles or trench boxes may be used to support trench walls. All OSHA approved, safe practices will be used by BBII employees during the Demolition.

Additional Details:

As noted in the RFI response, the Archeologist has already examined the site. BBII (W/O) will notify the TJPA if additional structures or items are encountered.

removal of structure. This work will be tracked in accord with CR T-0010.

T-0097 **BSE - Protective Material Along 301 Mission St Wall** 04/20/2011 Closed 04/30/2011 05/06/2011 From: Webcor Construction LP Nhi Tran

Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal To: Turner Construction Compan Daphne Faulkner

Answered By: Turner Construction Comr Daphne Faulkner



Reference Sheet D-2203 and attached as-built, photos,

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

The temporary Fremont St. shoring wall was

102 of 624 10/30/2012

Time:

11:15 AM 30100

20100 Transhay Transit Contar Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
	ntered a drainage mate		SUGGESTION:		the 301 Missi installed at the	on Wall as it wa: e time of 301 Mi	ed is to be removed s a temporary mea ssion building	asure	
drainage mater	nile pretrenching. During ial has been removed b rructure. The wall does r roofing system.	ecause it was not				attached email i	g is required at thi response from R.	S	
cementious ma wall is a 5' dee existing garage install any wate	on of the CDSM shoring terial will be against this contilevered beam on shaft for 301 Mission. I prproofing along this wall of a CDSM shoring syst	s wall. The existing the backside of the Does TJPA plan to I that can tolerate				George Metzger			
Please advise this building.	BBII of the TJPA's plan	for waterproofing of							
Г-0098	301 Mission Wa	all - Tube Steel Alignment		Closed	04/12/2011	04/22/2011	04/21/2011	Potentia	lly
From: Webcor	Construction LP	David Hungerford	To: Turner Construction Comp	pan Daphne Faulkner	Answered By	:Transbay PMP	PC Alfred	Lau	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Detail B on she centered on the conflict with D/J from the center Mission subcorthat the tube st	-5000 and D/A-6000 et S-5000 shows the 10 e 14" concrete wall below A-6000 which shows the of the wall. Please confuractor meeting converselis to be centered on oned in B/S-5000.	w, however this is in steel tube off set firm per the 301 sation yesterday,			erected on the		" HSS section sha he concrete wall a S-5000."		
Г-0099	BSE - Depth of	Fremont Street Shoring Wa	ll in Zone 4	Closed	04/12/2011	04/22/2011	04/14/2011	Potentia	lly
From: Webcor (Construction LP	Nhi Tran	To: Turner Construction Comp	pan Daphne Faulkner	Answered By	:URS Corporati	on David	Fyfe	
Co-Author: Balfour B	eatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

103 of 624 10/30/2012

30100

Time: 11:15 AM

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
lumber	Subject	Status	Created	Required	Answered	Impact	Procee

and document
CPM Activity Impacted - SX-BB42640

While excavating adjacent to the existing Fremont street shoring wall as shown on contract drawing D-2203, BBII has found the existing shoring wall's height to be approximately 2' shorter than the 14 feet depth indicated in the as-builts (attached). This wall does not provide adequate shoring height for BBII to excavate and expose the timber piles prior to extraction. (See attached photo for illustration)

The contract documents D-2203 and pre-bid Q&A response #182 (also attached) indicate this wall would accommodate the buttress area pile removal, however actual existing field conditions do not provide adequate shored depth

Please provide direction.

constructed to support Fremont St. and facilitate removal of Terminal basement slab, walls, and pile caps/footings. The temporary Fremont St. shoring wall was not intended nor constructed to facilitate pile removal activities.

BSE sheet D-2203 only specifies removal of the temporary Fremont St. shoring wall. Sheet D-2203 does not specify nor imply that the temporary Fremont St. shoring wall shall be used or is sufficient to be used for pile removal activities.

Response to QBD 182 was provided to bidders to enable bidders to form a basis for pricing removal of the temporary Fremont St. shoring wall.

If the Contractor is undertaking excavation activities which jeopardize the stability of the Fremont St.

roadway/foundation, then Contractor shall take any and all necessary actions to protect Fremont St. roadway/foundation.

T-0100 BSE - Slurry Wall Along 301 Mission St Garage

Closed

04/23/2011

04/13/2011

04/18/2011

Potentially

Co-Author: Balfour Beatty Infrastructure, Inc.

From: Webcor Construction LP

Nhi Tran

Ural Yal

To: Turner Construction Compan Daphne Faulkner

Answered By: Turner Construction Comp Jack Adams

REQUEST:

Reference RFI#T-0096, Specification Section 02 41 00, and attached photos

Please reference from RFI#T-0096 (BBI RFI #67): "During Pre Trench BBII found an existing footing along the Low Rise 301 Mission wall. The footing consists of bricks and concrete. It also has a perpendicular footing that come out from footing that is parallel to the 301 Mission building wall. We have exposed a 20 to 30ft section of this footing (Approximately on Grid Line "A" between 30 and 32)."

After the Concrete and Brick Footing was discovered, a very large mass of slurry was discovered in the same area, and continues where the RFI#T-0096 (BBI RFI# 67) Concrete Footing" stopped. ***Please See Attached Photos***

SUGGESTION:

ANSWER: Accept Suggestion:

Per Contract Spec. 31-56-13 Shoring wall by CDSM Method Para 3.2 Pretrenching and removal of Obstructions, Contractor is to " remove any obstructions that might be encountered along the alignment of the walls. The depth and width of trench shall be that required to remove the obsructions from the path of the shoring wall."

The Archaeologist was contacted and viewed the exposed section of wall and brick debris on 4/11/11. Further archeological investigation will folllow as pretrenching continues and areas are exposed - Ref: Spec. 00-08-12 for Archaeological conditions in Zone 4.

Demolition of underground obstructions shall be per



Obstructions:

Method:

A very large mass of slurry.

BBII will first expose the obstructions and use an excavator mounted and hand held jackhammer to demolish the large masses into smaller more manageable sizes. An excavator with a bucket will then clear the debris, until the debris is removed from the area of the CDSM Wall location. BBII will chase the obstruction as deep as it goes in order to remove all debris necessary for

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

104 of 624 10/30/2012

30100

Time: 11:15 AM Job:

ımber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
of the Pre-Trench, a	ms to continue into the and was not in the co	ontract drawings.				I and Demolitior Spec. 01-74-00	n Debris shall be	handled	
0100.1	BSE - Slurry Wa	II Along 301 Mission St	Garage	Closed	04/20/2011	04/30/2011	05/02/2011	Potentiall	у 🖂
From: Webcor Cons	truction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Turner Constru	ction Comr Jack	Adams	
o-Author: Balfour Beatty	/ Infrastructure, Inc.	Ural Yal							
Section 02 41 01 BBII interprets the FTJPA's approval for structure. Please common structure. Please common structure in the structure in the structure in the structure in the structure. BBII proposes to for removal of this unformation of this unformation of the structure in t	Response to RFI#T-0 the removal of this confirm. Ilow the method outliveseen structure. Pleoval of this unforeseen ow, no damage to action Removal Method	0100 (BBI 0070) as unforeseen ined below for the ease confirm in en structure is formed with the djacent buildings	SUGGESTION:		responsibility e authorization o contract time. We take no ex	exclusively. RFI of any change in exception to above ucture. This wo	gestion: nods are the cont response are no a contract sum or e method for the rk will be tracked	t	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

105 of 624 10/30/2012

Time: Job:

11:15 AM 30100

					Date	Date	Date	Cost	
umbe	Subject			Status	Created	Required	Answered	Impact	Procee
F A G	a clean location to construct the CDSM Wa unknown depth of the obstruction, at BBII of Piles or trench boxes may be used to supp All OSHA approved, safe practices will be employees during the Demolition. Additional Details: As noted in the RFI response, the Archeology	discretion Sheet ort trench walls. used by BBII							
á	already examined the site. BBII (W/O) will f additional structures or items are encoun	notify the TJPA							
	i additional structures of items are encoun	tereu.							
-0101	BSE - Pile Extraction	on Procedure Modification		Closed	04/14/2011	04/24/2011	04/15/2011	Potential	ly 🗌
F	rom: Webcor Construction LP	Masashi Kojima	To: Turner Construction Compan	Daphne Faulkner	Answered By:	Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Au	thor: Balfour Beatty Infrastructure, Inc.	Ural Yal							
F	REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	Reference Specification Section 02 41 19 a response for TG0300-310 Production Extra					se: eptable. The pr	oposed procedur		
C U E E F F	BBII proposes to eliminate the "stroking" of casing right before the CLSM is placed. Upon removal of the steel casing, BBII pro 'stroke" the steel casing after the CLSM is BBII believes the same effect of filling the vachieved, and this procedure will help to exproject schedule. Please kindly review our proposal. Your prosappreciated.	poses to placed. void will be epedite the			after the stroki	ng of the casing] .		
0400	BSE Confirm Bro	ingt Convoluetos		Classed	04/45/2044	04/25/2044	0.4/4.0/204.4	Detential	
-0102 =	BSE - Confirm Proj rom: Webcor Construction LP	Masashi Kojima	To: Turner Construction Compan	Closed	04/15/2011 Answered By:	04/25/2011	04/19/2011 ociates, Inc. Geor	Potential	іу 🔛
	thor: Balfour Beatty Infrastructure, Inc.	Ural Yal	10. Turner Construction Compan	Барппе ғашкпеі	Allsweled by.	Audilisuli Asso	ciales, inc Geor	ge Metzger	
	•	Oral Tai	011005051011		*******				
F	REQUEST: Reference Drawings U-0100 and GT-0100 BBII's surveyor, KCA Engineers, has notice		SUGGESTION:		been establish	ed to best-fit th	gestion: g Grid and bearing e numerous constal that the street	straints	
	variations in bearings between the Utility di BSE drawings. Please see the following of				lines (note, the	se are not nece	essarily in the center of the content of the construed	nter of	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 106 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
lumber	Subject	Status	Created	Required	Answered	Impact	Procee

observations and confirm coordinates provided on drawing GT-0100.

Drawings U-0100 has coordinates along the center lines of various streets. The result of those coordinates put a bearing on the center line of Mission Street and Minna Street at North 46° 18 ' 19.6" East and the center line of First Street at North 43° 41 ' 39.0" West. This results in those streets not being at right angles to each other.

Drawings GT-0100 has coordinates on Column Line E. The result of those coordinates puts a bearing of North 46° 18' 09.7" East on the terminal Tills is 00° 00' 10" off from being parallel with Mission and Minna Streets. Is this correct or should Column Line E be parallel with Mission and Minna Streets?

The numerical column lines are shown at right angles to Column Line E, which gives them a bearing of North 43° 41 ' 50.3" West. It was observed that Column Line 18 appeared to be in almost the same location as the center line of First Street, but First Street has a bearing of North 43° 41 ' 39.0" West which is 00° 00' 11" different than Column Line 18. Is it just a coincidence that the center line and column line are almost exactly in the same location or should something be adjusted to make the two lines identical?

Please advise if the bearings of the terminal should remain or be changed.

Center Lines) are very close, but at slightly different bearings. The building elements are constructed based on the building grid, whereas the utilities and subsequent street level improvements will be constructed based on the street control lines. The Numerical Bearings of the North South Grid lines appear to be correct. A follow-up survey control meeting should take place to ensure the shoring wall layout is performed as intended.

T-0103 BSE - Existing Concrete Footing Gridline J between Gridline 26.5-30

Closed

04/25/2011

04/25/2011

Potentially

From: Webcor Construction LP

Masashi Kojima

To: Turner Construction Compan Daphne Faulkner

Answered By:Turner Construction Comr Jack Adams

Co-Author: Balfour Beatty Infrastructure, Inc.

Ural Yal

SUGGESTION:

ANSWER: Accept Suggestion:

04/15/2011

Per Contract Spec. 31-56-13 Shoring wall by CDSM Method Para 3.2 Pretrenching and removal of Obstructions, Contractor is to " remove any obstructions that might be encountered along the alignment of the walls. The depth and width of trench shall be that required to remove the obstructions from

REQUEST:

Reference Drawings D-5103, D-2203 and GT-5104

Please see attached photos showing an unknown concrete structure discovered on the south side of zone 4. This structure is located between gridline 26.5-30 along gridline J. BBII is not aware of the purpose for this



approximately between lines 26.5-30).

BBII will first expose the obstructions and use an

Obstructions:

Method:

A large concrete structure.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 107 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

Number S	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed		
adjacent structures (177 The unknown structure voontract drawings and is	any affect on the stability of the (77/181 Fremont street). The was not present in the BSE and disconditions and disconditions are disconditionally and disconditions. The disconditions are disconditionally and disconditions are disconditionally and disconditions. The disconditions are disconditionally as a secondition of the disconditions are disconditionally as a secondition of the disconditions are disconditionally as a secondition of the discondition are disconditionally as a secondition of the discondition are disconditionally as a secondition of the discondition are disconditionally as a secondition of the discondition are disconditionally as a secondition of the discondition are disconditionally as a secondition of the discondition are disconditionally as a secondition of the discondition are disconditionally as a secondition of the discondition are disconditionally as a secondition of the discondition are disconditionally as a secondition of the discondition are disconditionally as a secondition of the discondition are disconditionally as a secondition of the discondition are disconditionally as a secondition of the discondition are disconditionally as a secondition of the discondition are disconditionally as a secondition of the discondition are disconditionally as a secondition of the discondition are disconditionally as a secondition are disconditionally as a secondi				the path of the shoring wall." The Archaeologist was contacted and viewed the exposed section of wall and brick debris on 4/11/11. Further archeological investigation will follow as pretrenching continues and areas are exposed - Ref: Spec. 00-08-12 for Archaeological conditions in Zone 4. Demolition of underground obstructions shall be per Spec 02-41-01 and Demolition Debris shall be handled in accord with Spec. 01-74-00.						
	_	•	ne J Between Gridline 26.5-30	Closed	04/27/2011	05/07/2011	05/02/2011	Potential	ly		
From: Webcor Construct Co-Author: Balfour Beatty Infr		Nhi Tran Ural Yal	To: Turner Construction Compa	an Daphne Faulkner	Answered By	y: Lurner Constru	ction Comr Jack	Adams			
REQUEST: Reference RFI#T-0103 a BBII interprets the Resp TJPA's approval for the structure. Please confirm BBII proposes to follow t removal of this unforese writing that the removal approved and that provio method outlined below, i will occur. Pre Trench Obstruction Location:	and Specification Some to RFI T-0103 removal of this unform. the method outlined the structure. Pleas of this unforeseen sided that it is perform no damage to adjact Removal Method	Gection 02 41 01 3 (BBI 0074) as foreseen d below for the se confirm in structure is med with the cent buildings	SUGGESTION:		responsibility authorization contract time. We take no e	exclusively. RFI of any change in exception to above ructure. This wor	gestion: nods are the contresponse are not a contract sum or method for the rk will be tracked	t			
Parallel along the 177/18		(Grid line J,									



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

108 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date Cost Created Required Answered Number Subject Status Impact Proceed

excavator mounted and hand held jackhammer to demolish the large masses into smaller more manageable sizes. An excavator with a bucket will then clear the debris, until the debris is removed from the area of the CDSM Wall location. BBII will chase the obstruction as deep as it goes in order to remove all debris necessary for a clean location to construct the CDSM Wall. Due to the unknown depth of the obstruction, at BBII discretion Sheet Piles or trench boxes may be used to support trench walls. All OSHA approved, safe practices will be used by BBII employees during the Demolition.

Additional Details:

As noted in the RFI response, the Archeologist has already examined the site. BBII (W/O) will notify the TJPA if additional structures or items are encountered.

T-0104 **BSE - Request for Report (PSI for Caltrans)**

Masashi Kojima

To: Turner Construction Compan Daphne Faulkner

Closed

Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal

From: Webcor Construction LP

REQUEST:

Reference Specification 01 13 50 and 00 03 35

The Site Mitigation Plan in Spec section 01 13 50 of Volume 1, References the report "PSI for Caltrans, 1999." After looking through the contract documents for the Analytical back-up, BBII, Treadwell & Rollo, and Republic Services, have not been able to find it. It is necessary to have this information to properly dispose of the Hazardous Materials.

To Complete the Profile of the work site, the Disposal facility, Republic Services, BBII need the Lab Data/Analytical Data from the report.

At this time, the lack of information is halting the process of Material Off-Haul.

Please Advise, or supply the Needed Report Information.

SUGGESTION:

04/18/2011

04/28/2011

04/18/2011

Potentially

Answered By: Transbay PMPC

Alfred Lau

ANSWER: **Accept Suggestion:**

Caltrans' Site Investigation Report for SFOBB West Approach, prepared by PSI in 1999 can be assessed from Constructware or from ftp site as below:

ftp://ftp.tjpa.org/Document%20Control/1104168/

Log In Instructions

- 1. Enter case-sensitive Username (public) and Password (PublicFTP1)
- 2. Select View\Open FTP Site in Windows Explorer
- 3. Drag file(s) to your desktop

Please contact PMPC Document Control should there is problem of accessing the information.



REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Accept Suggestion:

ANSWER:

109 of 624

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Γ-0105	BSE - Train Box B	eam Sizes		Closed	04/20/2011	05/02/2011	04/22/2011	Potential	ly 🗌
From: Web	cor Construction LP	Nhi Tran	To: Turner Construction Compar	Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author: Balfo	our Beatty Infrastructure, Inc.	Ural Yal							
REQUEST	:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference	attached sketches and Sheet S	31-3201			Thornton Tom	asetti Reply:			
the permar provided ac 0035.1, and changed in should be § 3201. How these all ap beams are location of the structur advise if the schedule A	1-3201 provides information on the toncrete structure. BBII was diditional structure sections in red a number of the beams appears size. Beams at gridlines 18, 265 wide according to schedule A ever, from the section provided opear to be sized at 7' wide. The critical in determining the final our temporary bridges. BBII acral drawings are not to be scale ese beams are to be 60" wide at, or if they have increased in si	as recently esponse to T- ear to have 5, 34, & 35 c on drawing S1- at gridline A, e sizes of these geometry and knowledges that d, so please as indicated in ze to 84" wide.			Ground Level is "in-progress	have increased	nes 18, 26, 34, & to 84" wide. Th	e design	
Γ-0106	301 Mission Wall	Connection from Meta	I Stud to Tube Steel	Closed	04/20/2011	04/30/2011	04/27/2011	Potential	ly
From: Webo	cor Construction LP	David Hungerford	To: Turner Construction Compar	Daphne Faulkner	Answered By	URS Corporati	ion Davi	id Fyfe	
REQUEST	_		SUGGESTION:		ANSWER:				
Reference: Please see their shop to steel, as petherefore T into the structure X-U Un photo show steel. Weldsteel. Please	E & C/S-5000 E & C/S-5000. Transworld has to set #10 SMS through the struct plan. The attempt was unsuct answorld tried the use of a Hill uctural steel. Attached are Hilt iversal Knurled Shank Fastene ving the X-U fastener through the tring is another option for connesse advise how Transworld is to structural tube steel.	uctural tube cessful, ii X-U fastener spec sheets for r as well as a ne structural ction to the tube	SUGGESTION.		The proposed only and are r Mission exteri structural stee coating and is To fasten met may: 1) Use s X-CR fastened	not acceptable for screen wall. Vel paint and light not an acceptal all stud to structhot pins rated for	wers are for interior use on the 30° Welding will dam gauge steel galble means of colural tube steel cor exterior use (i.or 2) Pre-drill hole	1 nage the vanized nnection. ontractor .e. Hilti	
Γ-0107	BSE - Visual Test	in Lieu of Formally Test	ting for Verticality in CSL Tubes	Closed	04/20/2011	04/30/2011	04/22/2011	Potential	lly 🗌
From: Web	cor Construction LP	Nhi Tran	To: Turner Construction Compar	Daphne Faulkner	Answered By	Adamson Ass	ociates, Inc Geo	rge Metzger	
Co-Author: Balfo	our Beatty Infrastructure, Inc.	Ural Yal							

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: 110 of 624 Date: 10/30/2012 Time: 11:15 AM

Job:

30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost
Number	Subject	Status	Created	Required	Answered	Impact Proceed

Reference RFI#T-0057, Sheet GT-5202, Specification Section 31 63 29, and attached documents CPM Activity Impacted - Buttress Wall

Below are three cases (A, B, and C) in which formally testing for verticality on CSL tubes, BBII argues would prove to be highly unusual and counter-productive:

A. Specification Section 31.63.29.I.3 states "The contractor shall perform a test to determine verticality of the steel tubes, or drilled holes, that are going to be used for the sonic tests." Balfour Beatty has been advised by a number of testing firms that verticality tests cannot be performed on steel access tubes as well as piles reinforced with steel. Magnetic interference from steel reinforcement and steel tubes will cause the instrument to not function properly. BBII has also been advised by Terracon (please see attached email from Dextra), a reputable CSL testing firm that there are currently no known cases in the US where verticality of CSL tubes in steel reinforced piles have been formally tested.

B. Attached is a case study that details the investigation of debonding that occurs when using PVC as CSL access tubes. The results of this study clearly show the use of steel tubes (BBII is proposing to use Sonitec tubes) should be preferred over PVC.

C. After doing some research, the closest we came to find any mention of verticality in CSL tubes was this excerpt from EPA's website which states, "If the CSL access tubes are not installed in a near-vertical position and/or the distance between them varies significantly along the length of the shaft, errors in velocity calculations may occur." Judging by this approach to verticality in CSL tubes in most specs. BBII concludes that parallelism and symmetry between tubes are more important factors in ensuring accurate CSL test readings.

In summary, BBII in lieu of formally testing the CSL tubes for verticality will perform a visual test making sure that the tubes are symmetrical (equally spaced) in a circle and parallel. This is the most important inspection to ensure accurate pulse readings.

ARUP Response:

This is acceptable.



building owners, and BBII will only be responsible for

cleaning

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 111 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Please confi	irm that this is acceptable.								
T-0108	BSE - Building A	djacent Zone 3 Clean	From Dust and Debris Generated By	Demoli Closed	04/20/2011	04/30/2011	04/29/2011	Potential	lly 🗌
From: Webco	or Construction LP	Nhi Tran	To: Turner Construction Compa	an Daphne Faulkner	Answered By	Turner Constru	uction Comr Jack	k Adams	
Co-Author: Balfou	r Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference S	Specification Section 01 15 4	0				emolition contra	ctor has satisfied		
Please confirm that the demolition contractor has satisfied the requirement to clean all dust and debris generated by demolition contract to the satisfaction of the adjacent building owners, and BBII will only be responsible for cleaning dust and debris generated by BBII during its own operations, after the turnover of these are completed.					requirement to clean all dust and debris generated by demolition contract to the satisfaction of the adjacent building owners to date. This was confirmed through conversation with both EBi and Singer Associates.				
T-0108.1	BSE - Building A	djacent Zone 3 Clean	From Dust and Debris Generated By	Demoli Closed	05/04/2011	05/14/2011	05/18/2011	Potential	lly
From: Webco	or Construction LP	Nhi Tran	To: Turner Construction Compa	an Daphne Faulkner	Answered By	Turner Constru	uction Comr Jack	k Adams	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference re Section 01 1	esponse to RFI#T-0108 and 5 40	Specification					l dust generating e 3 for BBIi use		
W/O request the adjacent	ts information on the measur structures	res used to clean			BBIi did occup	is responsible f	lid commence w	n accord	
	- BSE - Building Adjacent Zo bris Generated By Demolitio					mpletion of BBii	Specifications f work activities.	rom 4-	
Question - Reference S Please confi the requirem	Specification Section 01 15 40 firm that the demolition contra- then to clean all dust and debendent to the satisfaction of	0 actor has satisfied oris generated by				m Zone 3 during	eaning dust and BBII operations		



Dust and Debris Generated By Demolition Work

Please confirm that the demolition contractor has satisfied the requirement to clean all dust and debris generated by demolition contract to the satisfaction of the adjacent

Reference Specification Section 01 15 40

Question -

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 112 of 624 10/30/2012

Time: Job:

11:15 AM 30100

				•		•			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
dust and debris ge operations, after th									
Response - Confirmed. Demol requirement to cle demolition contract to the sati to date. This was o both EBi and Singer As	an all dust and del isfaction of the adj confirmed through	bris generated by acent building owners							
T-0108.2	BSE - Buildir	ng Adjacent Zone 3 Clean I	From Dust and Debris Generated By	Demoli Closed	05/04/2011	05/14/2011	05/27/2011	Potential	ly 🗌
From: Webcor Con	struction LP	Nhi Tran	To: Turner Construction Comp	an Daphne Faulkner	Answered By	:Turner Constru	iction Comr Jack	Adams	_
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference respons Specification Secti		RFI#T-0108.1 and			the adjacent b	ouildings is subje	sures. The cleanlective. Cleanlines requesting clean	s is	
The response to R requested informa		ot provide the			their property initiated by the	upon completion	n of demolition warry owner/manage	ork and	
W/O requests info the adjacent struct		easures used to clean					presentative and	Singer	
RFI#T-0108.1 - BS From Dust and De	SE - Building Adjac								
W/O requests info the adjacent struct		easures used to clean							
 RFI#T-0108 - BSE	 - Building Adjace	nt Zone 3 Clean From							



provided direction for decommissioning or abandoning

these utilities per BBII drawing # D-2230 Note 2

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

through D-5103. Beale St. Zone 4 sewer/storm drain

piping decommissioning/abandoning scope is defined in the Webcor-Obayashi RUP Relocation of Utilities

113 of 624 10/30/2012

Time:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
cleaning	nd BBII will only be res	•							
operations, after the Response - Confirmed. Demol requirement to cleademolition contract to the sati	ition contractor has sat an all dust and debris of isfaction of the adjacent confirmed through conv	e completed. isfied the generated by t building owners							
T-0109 From: Webcor Con	•	ains & SD Basin Cle	ar Of Debris Generated By Demo	o Contract W. Closed Compan Daphne Faulkner	04/21/2011 Answered By	05/01/2011 :Turner Constru	05/03/2011 uction Comr Jack	Potential Adams	lly
		Ural Yal	Tunor Concuscion	Compan Dapinio i admino		, rumon comoni	ouen composition	7144	
Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal REQUEST: Reference Specification Section 01 15 40 Please confirm per the site walkthrough on 04-18-2011 that all active SD and sewer have been cleared of all debris generated by the demolition contract work. BBII is requesting as-builts to confirm the above.		SUGGESTION:		Catch Basins occasionally houtside of the contractor will	and inlets to stonas cleared debriudence demolition contouring provide per Der	ntinuously covere	others ition -41-13		
T-0110	BSE - Existing Ut	ility Decommissionir	ng Zone 4	Closed	04/22/2011	05/02/2011	05/02/2011	Potential	lly
From: Webcor Con	struction LP	Nhi Tran	To: Turner Construction	Compan Daphne Faulkner	Answered By	:Turner Constru	uction Comr Jack	Adams	
Co-Author: Balfour Beat	ty Infrastructure, Inc.	Ural Yal							
Specification Secti	0083, Drawing Sheet Dion 02 41 01 FI#T-0083 issued on 4		SUGGESTION:		sewer/storm of been complet	ed is BBIi contra		est	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

114 of 624 10/30/2012

Time:

11:15 AM 30100

lumber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Please advise on decommissioning t dewatering work has been completed				Project . Coordinate Beale St. Zone 4 sewer/storm drain piping decommissioning/abandonment with the Webcor-Obayashi RUP Relocation of Utilities Project Manager.				
				decommissio utilities which BSE contract Obayashi RU will be contac	ning or abandon is outside the seand the RUP couple Relocation of cited for reroute d	I 84.1 for Parcel Ning these Parcel I cope of the Demo ontract. Webcor- Utilities Project M lecommissioning, I N parking lot stor	N lition, anager or	
-0111 301 Mission V	Vall - Torque Spec		Closed	04/22/2011	05/02/2011	04/28/2011	Potential	ly 🗌
From: Webcor Construction LP	David Hungerford	To: Turner Construction Compan	Daphne Faulkner	Answered B	y:URS Corporati	ion David	l Fyfe	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: S-5000						ichor bolts shall be	е	
In regards to the structural steel bolts Wall, please confirm that the torque sattached email.				installed shuç	g tight to a torque	e of 150 ft-ibs.		
-0112 BSE - Project	Control		Closed	04/22/2011	05/02/2011	05/10/2011	Potential	ly 🗌
From: Webcor Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered B	y: Turner Constru	uction Comr Daph	ne Faulkner	. —
Co-Author: Balfour Beatty Infrastructure, Ir	nc. Ural Yal							
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Sheet GT-0100 and Spec 10 50	fication Section 01			Response pro	ovided by PMPC	:. :		
Drawing GT-0100 shows four control surveyor, KCA Engineers, have survey and found the following: 1) Survey Control Point #101: This produced the brass disk is missing, remains in the concrete sidewalk. The	eyed their locations pint has been though the rivet			Webcor/Obay their subcont domain of res coordinate th Chaudhary &	ractors and this I sponsibility. Plea eir Survey Subco Associates) pro	ble for coordination	ir et T05.1 o their	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 115 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject	Status	Date Created	Date Required	Date Answered	Cost <u>Impact</u>	Proceed
disk. 2) Project Benchman this point. Please co-coordinates of this p it is listed as a bench 3) Survey Control Pothis point. 4) Survey Control Popoint. With the current con KCA is not able to de Please confirm that used for the TG03 B	ark Point #54: KCA was able to locate confirm that it is acceptable to use the point for horizontal control, even though chmark. oint #106: KCA was unable to locate coint #105: KCA was able to locate this coint more than the provided control points, do a hard check on their survey work. all the control points above may be asse Trade Package. Please reset the g points for KCA's use.		(Drawing GT-I Martin M. Ron surveyors sho marks constitt submit the resother remainir match those of consult with C subcontract to Associates us damaged ther M. Ron, Chau representative 2) Regardi coordinates of are given for unelevation. 3) Regardi 0100), W/O is Associates as point was loca in the meeting With the 3 ren (Drawing GT-I position of Codone TJPA with the survey of the survey o	o100), TJPA is rate (DPW). In the rate (DPW). In the rate of their chemould assume that ute the mark on sults of their chemould assume that of their chemould assume to see the other of their chemould are assumed that of their knowled at the totheir knowled their consult with their their consult with the consult with the consult wi	the riven and croprawing GT-0100000000000000000000000000000000000	oss O and to t the linates should er I Martin PA 4, the 0100 as GT- hary & he this one or up. 4, #105 ly been submit	
T-0112.1	BSE - Project Control	Closed	05/20/2011	05/30/2011	05/24/2011	Potential	ily

To: Turner Construction Compan Daphne Faulkner

REQUEST:

Reference RFI#T-0112, Transmittal No. 140-01593, Sheet

Nhi Tran

From: Webcor Construction LP

Co-Author:

SUGGESTION:

ANSWER: Accept Suggestion:

Answered By: Transbay PMPC

Adopting Chaudhary's survey grid control document is

Alfred Lau



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 116 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
GT-0100, Specification document	Section 01 10 50,	and attached			acceptable.				
Chaudhary's Transbay was transmitted to Ed (URS) on 5/18/11 (tran following a meeting wh F3, DPA and TJPA. In control points shown o that Point #101 and Po	Sum (TJPA) and And And Semittal #140-01593 and took place on 5 an effort to confirm of GT-0100, Chaudh	gnes Katanics 8, attached) i/17/11 with URS, n the four survey hary discovered							
Due to the missing poi approve Chaudhary's S included as part of tran monuments missing from	Survey Grid Control nsmittal #140-01593	Document 3, or have the							
-0112.2	BSE - Project Con	itrol		Closed	07/14/2011	07/24/2011		Potential	ly 🗌
From: Webcor Construc	ction LP	Tim Maxwell	To: Turner Construction Com	pan Daphne Faulkner	Answered By:				
Co-Author:									
REQUEST: Reference RFI #T-011:	2.1 and attached di	rawing	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Last month Webcor/Ot alleged property line @ Fremont streets per the provided by the Bruce Associates completed forwarded for TJPA rev Transmittal # 140-0186 recommended that alle as indicated within the presented to Bruce Std data accuracy. Has this what was the outcome	2 199 Fremont betwee 12-10-2008 CAD Storrs of DPW. Chathe task and the review on June 20, 2064. In that transmitt reged Property Line attached (coordinators of DPW for veries been accomplished	veen Beale and file data audhary & sults were 011 via al it was (PL) data points tes added) be ification of PL							
Be advised that as pre Webcor/Obayashi is O construction reference,	NLY using Grid Co	ntrol for							



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 117 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
-0113	BSE - Unforeseer	n Object - Metal Casing In P	roduction Pile Extraction Area	Closed	04/22/2011	05/02/2011	04/25/2011	Potentially	у
From: Webcor Cor	struction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	Turner Constru	ction Comr Jack	Adams	
Co-Author: Balfour Beat	tty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
While BBII was ex area and exposing	ed sketch and photo cavating the production to the timber piles on 4/1 ered close to pile 3020 how to proceed	9/11, a metal			01 "Demolition the casing is o	n - Existing Under over an existing otech Engineer	noved per Spec. erground Structu wood pile - notify prior to removal	res". If the	
1 10000 0011	non to proceed.				Spec 02-41-0		structions shall to Debris shall be		
-0114	BSE - Monitoring	Plans and Data for Zone 3		Closed	04/27/2011	05/07/2011	05/12/2011	Potentially	у
From: Webcor Cor	struction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Turner Constru	ction Comr Dapl	ne Faulkner	
Co-Author: Balfour Beat	tty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
As discussed at th BBII requests a co	cation Section 01 35 65 are site walk through me pay of the demolition coin relation to demolitioning of Zone 3.	eting 4-18-2011; entract monitoring			data you are r 65 is comprise	equesting. Spec	t mitigation moni ification Section rent required sub which one you ar	01 35 mittals	
-0115	BSE - Hazardous	Material Removed From Si	te in Zone 3	Closed	04/27/2011	05/07/2011	05/02/2011	Potentiall	у
From: Webcor Cor	struction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	Turner Constru	ction Comr Jack	Adams	
Co-Author: Balfour Beat	tty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference Specific	cation Section 00 03 35	5					removed from s		
	at all hazardous materia per the extent of demo s 3.				Zone 3 above demolished to drawings and materials abarescope of demoration bazardous macut/capped ar	ground structure of extent shown of Demolition Spectement scope we olition only. Refe 050, D-1051 and of limits of structural abatement were demolish	d D-1073 and D- ctures demolishe	ns were ntract ardous thin the 1074 for ed and	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 118 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
				1215 inclusive				
				BSE Contractor to handle remaining Hazardous Materials in accord with their contract documents. Ref: BSE Drawings D-5101 and D-5102 for extent of BSE Demolition.				
				abatement in and Safety Cr BSE Spec. 02	accord with BSI iteria Para 1.2 a 2-41-01 "Demoli	E Spec 00-08-14 I and 1.3 Lead haza tion" and BSE Sp	Health ards,	
BSE - Demolition	Contract Drawings		Closed	04/27/2011	05/07/2011	05/02/2011	Potential	
	•	To: Turner Construction Con	mpan Daphne Faulkner					,
		Tarior Conduction Con	npan Bapino radikilor		- runnor Conotic	John Compount	7 taarrio	
imaci actaro, me.	Oran Fair	SUCCESTION.		ANGWED.	A 1 O			
		SUGGESTION:		BBII should co	ontract Webcor- y (PDF), of the	Obayashi for an 'issued for constr	uction'	
BSF - Demolition	Contract Drawings		Closed	05/03/2011	05/13/2011	05/03/2011	Potential	lv \square
	•	To: Turner Construction Con						, _—
		Turner Construction Con	npan Daprine radikner	7 m.cc. 2 g	- rumer constr	oction complean	ine i adikirei	
		SUGGESTION		ANSWED:	Accort Sug	gostion.		
to RFI#T-0116		OCCEPTION.		_			ere	
rmat for the demolitions. s. ving set was sent to V	n contract in the Vebcor-Obayashi			00076 in Proje	ect (110) in Con	structware. Pleas	-	
	BSE - Demolition ruction LP Infrastructure, Inc. with an electronic copion' drawings for the compartment of the compartment of the compartment of the compartment of the demolition of the demolitical	BSE - Demolition Contract Drawings ruction LP Nhi Tran Infrastructure, Inc. Ural Yal with an electronic copy (PDF), of the ion' drawings for the demolition BSE - Demolition Contract Drawings ruction LP Nhi Tran Infrastructure, Inc. Ural Yal to RFI#T-0116 ennot verify "issued for construction rmat for the demolition contract in the	BSE - Demolition Contract Drawings ruction LP Nhi Tran To: Turner Construction Cor Infrastructure, Inc. Ural Yal SUGGESTION: with an electronic copy (PDF), of the ion' drawings for the demolition BSE - Demolition Contract Drawings ruction LP Nhi Tran To: Turner Construction Cor Infrastructure, Inc. Ural Yal SUGGESTION: to RFI#T-0116 annot verify "issued for construction rmat for the demolition contract in the s. ving set was sent to Webcor-Obayashi	BSE - Demolition Contract Drawings ruction LP Infrastructure, Inc. Ural Yal SUGGESTION: BSE - Demolition Contract Drawings ruction LP Nhi Tran SUGGESTION: To: Turner Construction Compan Daphne Faulkner SUGGESTION: Closed Truction LP Nhi Tran To: Turner Construction Compan Daphne Faulkner Infrastructure, Inc. Ural Yal SUGGESTION: To: Turner Construction Compan Daphne Faulkner SUGGESTION: To: Turner Construction Compan Daphne Faulkner SUGGESTION: To: Turner Construction Compan Daphne Faulkner SUGGESTION: To: Turner Construction Compan Daphne Faulkner SUGGESTION:	Subject Status Created 02-41-00. Ref 1215 inclusive removal of uti BSE Contract Materials in a BSE Drawing Demolition. BSE Contract abatement in and Safety or BSE Spec. 02 13-50 "Hazara ruction LP Nhi Tran To: Turner Construction Compan Daphne Faulkner Suggestion: Suggestion: BSE - Demolition Contract Drawings Closed 04/27/2011 Answered By Infrastructure, Inc. Ural Yal Suggestion: BSE - Demolition Contract Drawings To: Turner Construction Compan Daphne Faulkner BBII should or electronic copy drawings for the demolition Closed 05/03/2011 For Turner Construction Compan Daphne Faulkner BSE - Demolition Contract Drawings To: Turner Construction Compan Daphne Faulkner Answered By Infrastructure, Inc. Ural Yal Suggestion: Answered By Offo3/2011 Answered By Infrastructure, Inc. Ural Yal Suggestion: Answered By Offo3/2011 Answered By Offo3/2	Subject Status Created Required 02-41-00. Refer to drawings I 1215 inclusive for representat removal of utilities. BSE Contractor to handle ren Materials in accord with their BSE Drawings D-5101 and D Demolition. BSE Contractor to handle ren Materials in accord with BSI and Safety Criteria Para 1.2 s BSE Spec. 02-41-01 "Demolition. BSE Spec. 02-41-01 "Demolition and Safety Criteria Para 1.2 s BSE Spec. 02-41-01 "Demolition. BSE Spec. 02-41-01 "Demolition 13-50 "Hazardous Materials Function LP Nhi Tran To: Turner Construction Compan Daphne Faulkner Infrastructure, Inc. Ural Yal SUGGESTION: ANSWER: Accept Sug BBII should contract Velocometor of drawings for the demolition BSE - Demolition Contract Drawings Closed 05/03/2011 05/13/2011 Answered By: Turner Construction Compan Daphne Faulkner Infrastructure, Inc. Ural Yal SUGGESTION: ANSWER: Accept Sug Demolition Contract Drawings To: Turner Construction Compan Daphne Faulkner Infrastructure, Inc. Ural Yal SUGGESTION: ANSWER: Accept Sug Demolition Suggest was sent to Webcor-Obayashi	Status Created Required Answered 02-41-00. Refer to drawings D-1202-1207 and 1215 inclusive for representation of limits of ex removal of utilities.	Status Created Required Answered Impact 02-41-00. Refer to drawings D-1202-1207 and 1210-1215 inclusive for representation of limits of extent of removal of utilities. BSE Contractor to handle remaining Hazardous Materials in accord with their contract occuments. Ref: BSE Drawings D-5101 and D-5102 for extent of BSE Demolition and abatement accord with their contract occuments. Ref: BSE Contractor to handle remaining Hazardous Materials in accord with BSE Spec. 00-09-01-10 and b-5102 for extent of BSE Demolition and abatement accord with BSE Spec. 00-09-01-10 abatement accord with B



T-0119

From: Webcor Construction LP

301 Mission Wall - Metal Stud Layout Alignment

David Hungerford

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

119 of 624

Time:

11:15 AM

30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Please supply BBI 'issued for constru contract (EBI).	 I with an electronic cop ction' drawings for the	oy (PDF), of the demolition							
T-0117	BSE - As-built Dra	awings for Utility Dec	commissioning in Zone 3	Closed	04/27/2011	05/07/2011	05/02/2011	Potential	ly 🗌
From: Webcor Con	struction LP	Nhi Tran	To: Turner Construction C	ompan Daphne Faulkner	Answered By	:Turner Constru	uction Comr Jack	Adams	
Co-Author: Balfour Beat	ty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
1203, D-1204, D12 41 01 Please provide as-	Contract Drawing Shee 205, D1206 and Specifi built drawings for all ut	ication Section 02			have been de the demolitior	-built drawings f	or Zone 3 utilities or cut and cappe tached. Drawing l	d per	
been decommissic demolition contrac	oned, or cut and capper t for Zone 3.	d per the			responsible for completion of	or submitting the	is not contractual ir As-Built drawin hich is June 2011 n Contractor.	igs until	
T-0118	BSE - Crash Cusl	nion Modules on Nat	oma & Minna Street	Closed	04/27/2011	05/07/2011	05/02/2011	Potential	ly 🗌
From: Webcor Con	struction LP	Nhi Tran	To: Turner Construction C	ompan Daphne Faulkner	Answered By	:Turner Constru	uction Comr Jack	Adams	
Co-Author: Balfour Beat	ty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Demo (Contract Drawing Shee	t D-1007 - Note 5					ector will install Cr		
Demo Drawing D-	n cushion or k-rail as sp 1007 note 5 has not be e above will be installed	en installed.			(east), Natom		installed on Frem St. in accord witl		

To: Turner Construction Compan Daphne Faulkner

Closed

04/28/2011

05/05/2011

Potentially

David Fyfe

05/08/2011

Answered By: URS Corporation



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 120 of 624 10/30/2012 11:15 AM

30100

Time:
Job:

umber Subject			Status	Date Created	Date Required	Date Answered	Cost <u>Impact</u>	Proceed
Co-Author:								
REQUEST: Reference: RFI T-0098, Sheet A-6000 Per response to RFI T-0098, the 10" of columns are to be set in the center of wall. The architectural drawings (sheet 11/04/10) show 10" metal studs alignisteel, however, per response to RFI T is to shift in the architectural drawings center of the concrete wall. Please costuds will remain per plan, and not shiphas.	t 10" tube steel the 14" concrete t A-6000 dated ng with the 10" tube -0098, the tube steel 1/2" and align in the nfirm that the metal	SUGGESTION:		ANSWER: Accept Suggestion: The light gauge steel studs will remain per plan as shown in Section B on S-5000. The light gauge steel studs shall be placed on both sides of the tube steel as shown on the contract documents. Per direction provided at 5/2 weekly coordination meeting, 1 - 5/8" light gauge studs shown on Detail A, Sheet A-6000 shall be in line with 10" light gauge steel stud (i.e. both sides of tube steel).				
0120 301 Mission W From: Webcor Construction LP	'all - Stone Panel Layout David Hungerford	To: Turner Construction Comp	Closed an Daphne Faulkner	04/27/2011 Answered By	05/07/2011 :URS Corporation	05/20/2011 on Davi	Potential d Fyfe	ly
REQUEST: Reference: RFI T-0042 Per RFI T-0042, the concrete wall heigh achieve a min 18" above the finished Please clarify if the exposed concrete 5000 are to to be min 18" above the pstone above the exposed concrete wortrimmed. Please clarify.	paver surface. areas shown on A- avers. If so, the 1st	SUGGESTION:		sections, full h of paver (and f ends) shall be Cutting of ston 6.84" and cutti shown in attac 0120" and "Pa to URS from V acceptable. Per contract de east most sect panels shall ex paver/concrete attached sketc URS." (Answered by:	eight of concret inished concret exposed. The panel(s) to a night of stone panel exposed for the panel exposed for the panel exposed	posed concrete event above finise walks at east a height of approximates in an "L" shat Attachment for F000" transmitted/hi on 5/19/2011 is ast end of wall (exconcrete wall) stanished top of otation by URS over A-5000_Annot	mately pe as RFI T- emailed s ast of one	



HAZARDOUS MATERIALS

"1.2 HAZARDOUS MATERIALS REPORTS

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 121 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

lumber	Subject			Status	Date Date Cost Created Required Answered Impact					
-0121	301 Mission W	all - Aluminum Panel Layou	ut	Closed	04/27/2011	05/07/2011	05/10/2011	Potentiall	y 🗌	
From: Webcor Cor	nstruction LP	David Hungerford	To: Turner Construction Compan	Daphne Faulkner	Answered By	:URS Corporati	on Dav	id Fyfe		
Co-Author:										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
Reference: A-500	0						inum panels sha			
bottom panel at eatrimmed. The stan	minum panels on the ach end of the wall wall wand panel is 2-11 1 asures out to be 2'-1'	vill need to be /2" tall, but the			panel(s), as s an approxima	aluminum panels. Existing bottom aluminum I, as shown in photos on sheet C-5010, have oximate 1" gap between the bottom of panel of existing grade.				
	e east. Please confi				provide an ap panel and top acceptable to than 2' - 11-1/	proximate 1" gap of finished/exist provide bottom '2" tall to provide om of panel(s) a	panel(s) that are an approximate	m of e less		
From: Webcor Cor Co-Author: Balfour Bear	nstruction LP	Nhi Tran	Zone 3 (Potential Contaminated Material To: Turner Construction Compan		04/29/2011 Answered By	05/09/2011 /:Turner Constru	05/02/2011 action Comp Jack	Potentiall Adams	у 🗌	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
Reference Specific	cation Section 00 03	3 35, 1.2					removed from s			
lead based materi concern is the peo Please confirm that the referenced peo	on of Zone 3, BBII dial existing on site. The destals on Fremont stated at all contaminated redestals) as specified Article 1.2 has been	the specific area of Street. Material (specifically I in the specification			 this does no building and a demolished to contract draw scope was co only. Refer to 	t include the "pe above ground str to the extent show ings. Hazardous mpleted within to Demolition Dray	act drawings for destals" in Zone uctures were wn on Demolitior materials abate he scope of dem wings D-1050, Do of limits of strue	a 3. The ement nolition -1051		
abated by the Den	molition Contractor.				(specifically the	ne referenced pe aterial abatemen	edestals) demolis	shed and		
and cannot procee	to remove these per ed with this critical was site is cleared of lease Specifications.	ork until it is			abatement in and Safety Cr	accord with BSE iteria Para 1.2 a	naining demolition Spec 00-08-14 and 1.3 Lead haz ion" and BSE S	Health ards,		
The TJPA's attent the Specifications:		e following Section of				dous Materials F				
SECTION 00 03 3	35 ¿ EXISTING CON	IDITIONS:								



REQUEST:

Reference: RFI T-0123, A-6000, S-0002

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

122 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

Accept Suggestion:

This is not a new contract requirement. SASM is referred to on A-6000 in two different instances. It is

Number Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
A. The TJPA's environmental consultants have surveyed the facility for the presence of various hazardous materials. Materials investigated may include asbestos, lead, PCB ballasts, mercury containing lamps, contaminated soils, underground storage tanks, and other hazardous materials. The demolition contractor for the Demolition project (Evans Brothers Inc.) is responsible for removing and abating products containing asbestos, lead, or PCB ballast, and mercury-containing lamps."							
T-0123 301 Mission Wall - SASM and Insu	ation Tape Materials	Closed	04/29/2011	05/09/2011	05/05/2011	Potential	ly
From: Webcor Construction LP David Hunger	ord To: Turner Construction Co	mpan Daphne Faulkner	Answered By	y:URS Corporati	on Davi	d Fyfe	
Co-Author:							
REQUEST:	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: S-0002, A-6000 Clarification is requested regarding the notes and details on Sheet S-0002, and A-6000 (see attached marked up sheets). Note 1 within the "WALL FINISH" section of the notes on page S-0002 says to use insulation separation tape between treated wood surfaces and steel framing. In note 2 on page S-0002, SASM is specfied as a different material, but on the details of page A-6000 SASM is shown to be used in the same areas as is described for the insulation tape. It is the interpretation of Transworld that the insulation tape is to be used at all locations referenced on sheet A-6000 as "SASM". Please clarify if these two different materials are to be applied in the same areas.			and metal sur waterproofing on the contract These two ma overlap in cer provided betw	rfaces. SASM sh barrier around to ct documents. aterials (SASM a tain locations wh	between all treat hall be used as a he entire wall as and insulation tap here insulation to ad and metal sur so required.	shown be) may spe is	
T-0123.1 301 Mission Wall - SASM and Insu	•	Closed	05/06/2011	05/16/2011	05/09/2011	Potential	ly
From: Webcor Construction LP David Hunger Co-Author:	ord To: Turner Construction Co	mpan Daphne Faulkner	Answered By	y:URS Corporati	on Davi	d Fyfe	

SUGGESTION:



T-0124.1

Co-Author:

From: Webcor Construction LP

301 Mission Wall Enclosure Panel Method of Connection

Michael Constable

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

123 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
The response provide contract documents. to create a waterproof wall; however, the co complete waterproofii page A-6000 instructs points where pressurcomes in contact with therefore, would not rentire length of the wimps was intended the application location called out and describing insulation tape defined in the alternative, is it apply additional water documents?	The response require fing barrier for the entract documents doing barrier. Reference is the application of Setreated or moisture in metal. This application is esult in a waterproof all. Please clarify if or the compact of the SASM, as poed to be at all locations of the SASM, as the compact of the SASM, as the compact of the SASM, as the compact of the SASM, as the compact of the SASM, as the compact of the SASM, as the compact of the SASM, as the compact of the SASM, as the compact of the SASM, as the compact of the SASM, as the compact of the sASM, as the compact of the SASM, as the	es the contractor ntire length of the not indicate a es to SASM on ASM at all resistant wood ion instruction, barrier along the n the details ape", because per A-6000, are ons of the design team to			elements. At be used. The back face of	these locations, ere is also SASM	ted wood blocking the insulation tap shown on the froi n on Detail D, A-6 M as shown.	e shall nt and	
T-0124	301 Mission Wall -		reen Wall and Existing Garage W	all Closed	05/02/2011	05/12/2011	05/31/2011	Potential	lly
From: Webcor Constr	uction LP	David Hungerford	To: Turner Construction Comp	an Daphne Faulkner	Answered B	y:URS Corporat	ion David	l Fyfe	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: C-2000							Il height of the ne		
The dimension betwee and the existing garage to how this gap is to be	ge wall is approx 8". I				this gap mus requirements requirements	st meet ADA han s as well as the v	vind and seismic lo Figures 1, 2, and 3	oading	
					Contractor m		eeting on 5/23/201 ested alternatives RS to review.		

To: Turner Construction Compan Gary Krutsch

Closed

09/01/2011

09/13/2011

Potentially

David Fyfe

09/16/2011

Answered By: URS Corporation



From: Webcor Construction LP

Co-Author: Balfour Beatty Infrastructure, Inc.

Nhi Tran

Ural Yal

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 124 of 624 10/30/2012 11:15 AM

30100

Date: Time: Job:

Douglas Jacobson

30100 - Transbay Transit Center Project

Answered By:Transbay PMPC

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
REQUE	EST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Referer	nce: RFI T- 0124, URS respons	se to RFI T- 0124			Material subs	titution (two 1/8	thick aluminum	panels	
Per recent Change Order negotiations for the required 301 Mission Wall end panel per RFI # T-0124, the panel detail is now being revised to a two-piece, glued enclosure panel. Please confirm the method of two-piece panel attachment to the existing wall is the same as that indicated in RFI # T-0124.					glued together in lieu of a single 3/16" thick aluminum panel), "Proposed gap closure per RFI #T-0124-Option3" provided in attached Change Request No. 10C from Transworld Construction Inc. to Webcor/Obayashi dated 7/26/2011 is acceptable, provided aluminum panels are fastened to metal stud with rivets or sheet metal screws at 24" o.c.				
T-0125	BSE - CDSM C	orner Overlap		Closed	05/02/2011	05/12/2011	05/06/2011	Potential	ly 🗌
From: V	Vebcor Construction LP	Nhi Tran	To: Turner Construction Com	pan Daphne Faulkner	Answered By	y: Adamson Ass	ociates, Inc Geo	rge Metzger	
Co-Author: B	Balfour Beatty Infrastructure, Inc	c. Ural Yal							
REQUE	EST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	nce Sheets GT-2101-2103, GT- cation Section 31 56 13	-5101 and			ARUP Respo	nse:			
auger n adjacer column permea this ren vertical panels primary shown Segme receive 100% c atypica permea numbel	Dwner's preferred method of so method, a continuous wall is for nt sets of columns with a 100% as (see 2/GT-5101). A CDSM was bility, and homogeneity is large nixing action. This overlap also lity and alignment, as the auger tend to follow the path of the out panels. Based upon the beam in GT-2101-2013, the corners for A/33.5-35 & 35-1 and R2-1 & the complete remixing obtaine outer column overlap. These could compared to industry standard ability issues. Is it acceptable to rof beams slightly closer together a 100% column overlap at the	rmed by drilling overlap of the outer all's strength, ely contingent upon helps ensure the s in the secondary uter columns of the a and column layout formed by Wall & X1-1 do not d by the typical urner details are ds, and will lead to o move a small her (~0.1') near out is shifted enough			this response further clarific	at the BSE me	two sketches atta eting on May 4, 2 itractor's proposa ptable.	011 as	
permea number those c	ability issues. Is it acceptable to rof beams slightly closer togeth corners, such that the panel layor a 100% column overlap at the	o move a small her (~0.1') near out is shifted enough corners?	nent on Fremont St, East side of Ph	nase 1 Eli Closed	05/02/2011	05/12/2011	05/12/2011	Potential	

To: Turner Construction Compan Daphne Faulkner



Reference Specification Section 02 41 01

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 125 of 624 10/30/2012

Date: Time: Job:

The obstruction was removed by BBI. Remove pretrench obstructions per contract requirements and 11:15 AM 30100

umber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
In order to drive sheet piles for the location along Fremont St and the Zone 4, BBII requests confirmate all utilities east of the PG&E election will need the As-Build drawing or location.			lane-width an lines in the st Verizon came remaining line subcontractor	d two laborers had two laborers had cut two of es will be identified in the next da	AC and removed have exposed the u PG&E duct bank. their 4" ducts. Thied by the utility y or two. Please of eld conditions of	utility		
BBI needs this information to pro unforeseen concrete wall in the buttress wall.				abandoned ut		old conditions of		
-0127 BSE - Op	enings Below Screen Wall at 3	01 Mission Building	Closed	05/04/2011	05/14/2011	05/16/2011	Potential	ly 🗌
From: Webcor Construction LP	Nhi Tran	To: Turner Construction C	ompan Daphne Faulkner	Answered By	y:URS Corporat	ion David	Fyfe	
Co-Author: Balfour Beatty Infrastructu	re, Inc. Ural Yal							
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Sheets GT-2201, GT attached photos In the northwest corner of Zone openings below the screen wall structure. The first opening is loceast of gridline 27 and the secon approximately 8 feet east of grid are approximately 18" x 36" in spictures).	4, BBII has exposed 2 n the 301 Mission cated approximately 6 feet d opening is located line 29. These openings			screen wall is Screen Wall o	specified in the contract docume work amongst	on shafts/openings e 301 Mission Inter ents. Webcor-Oba tradegroup	im	
These openings are not shown of documents. Please advise how that an expedited response prior to the this matter is pertinent to backfill	o proceed. BBII requests ne end of this week, as							
			<u>.</u>					
-0128 BSE - Old From: Webcor Construction LP	I Existing Concrete Floor Alon Nhi Tran		Closed	05/05/2011	05/15/2011 y :Transbay PMF	05/12/2011	Potential	
Co-Author: Balfour Beatty Infrastructu		To: Turner Construction C	опран Барппе гашкпег	Alloweled D	y Hansbay PMI	-C Doug	las Jacobso	.1
REQUEST:	oral rai	SUGGESTION:		ANSWER:	Accept Sug	gestion:		



T-0130

From: Webcor Construction LP

301 Mission Wall - FCR 043 Concrete Wall Crack

David Hungerford

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

126 of 624 10/30/2012

Date: Time: Job:

05/09/2011

Potentially

David Fyfe

05/16/2011

Answered By: URS Corporation

e: 10/30/2012 30100

30100 - Transhay Transit Center Project

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proce
along the 30 the 301 Miss between Gris section of the Grid Lines 2 within the preappears to E further into the continues further solution of the 30 t	renching, BBII found an existing Mission St garage wall. It is sion building wall and the butted Line 29 and 30. BBII has exist floor (approximately on Gris and 30), and have demolist e-trench area that has been eablithat this unforeseen obstrible buttress area. If this unformather into the buttress area, it so the buttress construction of	s located between tress area xposed a 20ft-30ft id Line A between hed the slab exposed. It ruction continues reseen obstruction t would have to			Force Accoun	t agreement witl	n TJPA.		
Please advis	se on how to proceed.								
-0129	BSE - Unforeseen	n Timber Pile in Pre-Tı	ench Along 301 Mission in Zone 4	Closed	05/05/2011	05/15/2011	05/06/2011	Potentia	lly _
From: Webco	or Construction LP	Nhi Tran	To: Turner Construction Compa	an Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Author: Balfou	r Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference S photo	Specification Section 02 41 01	1 and attached			Arup Respons	se:			
along the 30 29 and 30. T 301 Mission wall limits. T soon as pos:	renching, BBI discovered exist of Mission St garage wall betweet the piles are less than 1 for St garage wall and within the St garage wall and within the chese unforeseen piles need to sible. Please advise on how that that the Engineer Of Record with BBII prior to responding.	ween Grid Lines of away from the e CDSM shoring to be removed as to proceed.			piles 16 to 18' in order to mir beneath the P needs to use I removal using trials. This me removing any 2. For the rem piles are antic within the influthe 301 Missic can be removivest. Concret	'from the face of himize ground lo G+E vault and a pest endeavors the method agrans vibrating in of those piles. aining timber pi pipated to be 30' lence of the c. 7 on Low-rise parked without casin	per piles along the fithe 301 Mission is at 20 to 30 ft of adjacent corridor, to carry out the preed following the the casing in advice along this line long and will thu 0' deep shoring ving garage. Each g, working from the remnant piles are moved and be a removed and be removed and but fithe significant the remnant piles.	n wall: depth BBI bile e initial vance of e, the s lie wall for n pile east to e hole	

To: Turner Construction Compan Daphne Faulkner

Closed

05/06/2011



referenced RFI's

Webcor/Obayashi Joint Venture

webcor/obayasın John Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

flush with stucco slot/face of concrete. Extent of cut(s) shall not exceed dimension(s) shown in attached

127 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed	
Co-Author:										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
Reference: Field Condition Report No. 043 See attached FCR No. 043. The east end of the 301 Mission concrete wall has cracks and also spalled in one corner. This had been discussed on 05/02/11, in Transworld's subcontractor meeting with Turner, URS, TJPA, Webcor-Obayashi, and Transworld. Please advise as to how Transworld is to repair the spallled corner and cracks.					Defective concrete shall be removed and concrete shall be restored in accordance with ACI 301 Section 5.3.7.3. An epoxy bonding agent shall be used in lieu of bonding grout where new concrete and existing concrete interface. After removal of the defective concrete and prior to restoration, contractor shall contact engineer to inspect the removal areas in field. If crack(s) go beyond/into the anchor bolts and reinforcement, the concrete shall be removed minimum of 1" around the reinforcement and anchor bolts. Contractor shall shore/support the existing structural steel as necessary in order to prevent damage to other areas of existing concrete.					
-0130.1	301 Mission W	all - FCR 043 Concrete Wal	l Patch Material	Closed	06/09/2011	06/19/2011	06/13/2011	Potentia	lly	
From: Webcor	Construction LP	David Hungerford	To: Turner Construction Com	pan Daphne Faulkner	Answered By	:URS Corporat	ion David	Fyfe		
Co-Author:										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
Reference: FO data	CR #043, RFI T-0130, ar	d attached product			damaged con	crete. All mate	acceptable to patcl rials shall be prepa nce with manufacti	ıred,		
damaged con in Field Condi sheets which to RFI T-0130	RFI T-0130 directs Trans crete at the 301 Mission tion Report 043. Attache satisfy the requirements b. Please review and con erials are acceptable to p	Wall, as described d are product data noted in response firm that the			recommendat					
-0131	301 Mission W	all - Framing Modifications	and Base Plate Conflict	Closed	05/06/2011	05/16/2011	05/20/2011	Potentia	lly	
From: Webcor	Construction LP	David Hungerford	To: Turner Construction Com	pan Daphne Faulkner	Answered By	:URS Corporat	ion David	Fyfe		
Co-Author:										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
Reference: C/	/S-5000, B/A-6000, attac	hed sketches, and			Item/Issue 1)		l cut base plate ne	at,		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

128 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number Subject Date Date Cost Status Created Required Answered Impact Proceed

Field verified measurements and layout for the location of the structural steel does not coordinate with the stucco inset locations as shown on detail C/S-5000. In addition framing around the perimeter of the wall (aluminum panel locations) had to be modified due to assembly and installation methods. (See attached pictures and sketches. This RFI addresses three framing issues. All issues have been discussed in the weekly 301 Mission Wall subcontractor meeting with URS, Turner, Transworld, TJPA and Webcor-Obayashi.

- 1.) In two of the four stucco slot locations, field conditions show that a portion of the base plate conflicts with the stucco slot. This base plate encroaches into the stucco panel per dimensions shown on the attached sketch. Please advise.
- 2.) The structural steel had been relocated to CL of the wall (per RFI T-0098) and therefore studs around the steel per B/A-6000 could not be set per plan. Transworld has installed hat channel metal framing to the face of the structural steel tube using fasteners into the structural steel as per RFI T-0106 as well as modified the boxed framing per attached sketches around the perimeter of the wall. Sizes of metal framing were used to align with adjacent framing per plan. This work is currently installed, please confirm framing modifications per attached marked up details are acceptable.
- 3.) Blocking a the top of the wall at the north side (between the framing and 8"x 8" tube steel) was not installed, as there was no room between the framing and steel. Framing was attached directly to the tube steel. See attached.

Please confirm that the framing modifications in item 2 and 3 are acceptable and provide direction at the base plate conflict per item 1.

sketch, "RFI T-0131: (Item 1) Base Plate conflict with slot locations" provided by WO/Transworld. Contractor shall field apply complete paint system as stated in contract documents following cutting procedures. Any damage to non-shink grout and/or concrete below shall be repaired. All architectural wall finishes (SASM, cement board, stone panels, aluminum panels, 3-coat stucco, etc.) shall be installed as shown on contract documents.

Item/Issue 2) We note this request is for convenience of the Contractor and on this basis take no exception to the framing modifications as shown in attached sketches, "RFI T-0131: (Item 2) Metal Stud Framing Modification at Perimeter of Wall (Aluminum Panel locations)" and "RFI T-0131: (Item 2) Metal Stud Framing Modification Surrounding Structural Steel (Slot locations)" provided by WO/Transworld. Accordingly, no change in contract and/or extension in schedule will be provided to accommodate this Contractor request. All impacts associated with proposed framing modifications, including installation of all architectural wall finishes (SASM, cement board, stone panels, aluminum panels, 3-coat stucco, etc.) as shown on contracts documents, cost and schedule shall be borne solely by the Contractor.

Item/Issue 3) Intention of wood blocking is to provide spacing and allow fastening of aluminum panels. If there is not sufficient space to provide wood blocking, it is acceptable to fasten aluminum panels directly to tube steel members and omit wood blocking on north side of wall as shown in attached sketch, "RFI T-0131: (Item 3) Omission of Blocking Between 8" x 8" Tube Steel and Framing (North Side Only). Accordingly, prior to deletion of wood blocking Contractor shall ensure all architectural wall finishes (SASM, cement board, stone panels, aluminum panels, 3-coat stucco, etc.) can and will be installed as shown on contract documents.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 129 of 624 10/30/2012

Date: Time:

Job:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
-0132	BSE - Lead Based	Paint On Bent Pedestals		Closed	05/06/2011	05/16/2011	05/09/2011	Potentially	<i>,</i> \Box
From: Webcor/Oba	yashi Joint Venture	Masashi Kojima	To: Turner Construction Compan	Daphne Faulkner					
Co-Author: Balfour Beat	ty Infrastructure, Inc.	Ural Yal							
REQUEST: Please see information attached regarding the paint on the old bent Pedestals existing along Fremont Street. The information provided indicates the level of lead is above the permissible level. This area is now considered part of the lead abatement program; this work will be commencing on Saturday 5/7/2011. Cost of this Lead			SUGGESTION:		ANSWER: Accept Suggestion: Voided. See the attached email on 05/09/2011.				
	charged to the owner.	or this Lead							
-0133	BSE - CDSM Test	Section & Start of Work		Closed	05/09/2011	05/19/2011	05/10/2011	Potentially	<i>,</i> \Box
From: Webcor Con	struction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	Adamson Asso	ciates, Inc Geor	ge Metzger	
Co-Author: Balfour Beat	ty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Specific	cation Section 31 56 13	, 1.6. F. 1-2			ARUP Respoi	nse:			
Please confirm that the acceptance of Zone 4 Test Section strength and permeability results is the prerequisite to begin Zone 4 & 3 shoring work, and acceptance of the Zone 1/2 Test Section results is the prerequisite to begin work Zones 1 & 2.					permeability row	esults is the pre ork, and accepta	st Section streng requisite to begin ance of the Zone requisite to begir	Zone 4 1/2	
-0134	BSE - 301 Mission	n Guide Wall		Closed	05/09/2011	05/19/2011	05/12/2011	Potentially	,
From: Webcor Con	struction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Transbay PMP	C Doug	ء las Jacobson	'
Co-Author: Balfour Beat	ty Infrastructure, Inc.	Ural Yal				·			
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Sheet 0 13, and attached s	GT-2103, Specification sketch	Section 31 56			This guide wa convenience.	Il proposal is for			
from steel beams in The guide frame is place beams, and existing 301 Missic away from the outs it will not permit place.	shoring, a guide frame s used, which straddles used to align the auge expand/collapse the drip building wall is approside of the CDSM shoring acement of a standard sable to construct a temp	s the CDSM wall. rs, align and ill rods. The eximately 5-6" ng wall. As such steel beam guide porary			spacing, depti discuss mean that contracto Once the abo	n, and diameter s and methods, r will leave the C ve information is	on for this propos of anchors/studs and describe cor MU wall when fir returned, TJPA otiate authorization	, ndition nished. will	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 130 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

(Steve Hood).

				_					
lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
attached	I sketch details of the proposed g	uide wall.							
-0135	BSE - Unforeseen	Timber Piles in Pre-Tre	nch Along 301 Mission St. in Zon	ne 4 Closed	05/10/2011	05/20/2011	05/12/2011	Potential	ly
From: W	ebcor Construction LP	Nhi Tran	To: Turner Construction Comp	oan Daphne Faulkner	Answered By	:Adamson Ass	ociates, Inc Geor	ge Metzger	
Co-Author: Ba	alfour Beatty Infrastructure, Inc.	Ural Yal							
REQUE	ST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Referen	ce RFI#T-0129 and Specification	Section 02 41 01			ARUP Respor	ise:			
unforese "Concre	conse to BBII RFI 094 [RFI #T-01. een timber piles along 301 Mission te to be placed in the remnant pile ble after pile removal of the adjac	n Street, e hole as rapidly			The material for timber pile need	or filling the voi	d left by the extractory a material which		
	Construction, concrete backfill is mixing methods. Please provide	•			Kevin Clinch				
what ma	iterial will be placed within the CD not conflict with the mixing of the	SM wall limits			12 May 2011				
-0136	301 Mission Wall	- Manhole Vents		Closed	05/10/2011	05/20/2011	05/20/2011	Potential	
From: W	ebcor Construction LP	David Hungerford	To: Turner Construction Comp	oan Daphne Faulkner	Answered By	:Turner Constr	uction Comp Kevir	า Chiu	
Co-Author:									
REQUE	ST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Referen	ce: A/C-5000,						SE from Kevin Ch		
on the n PG&E p design fo grated c	in Burke of Turner Construction, to orth side of the 301 Mission Screereference. At Turner's request, ploor the sleeves as shown on C-500 over over the manholes at grade, il sleeves per the documents.	en Wall are per ease review the 00 and consider a			5/20/11 Respondent States Stat	onse per Kevin o eliminate the NCRETE SLEE DEE S.S. CIRC LOCATIONS)'s agreed upon I	CR may be issue Chiu: referenced "(N) 3 EVE OVER MANH ULAR GRATE SA per C-5000. Elir by TJPA (Brian Dision Street Develo	8'-0" HOLE ATIN mination ykes),	



From: Webcor Construction LP

Nhi Tran

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Answered By: Adamson Associates, Inc. George Metzger

131 of 624 10/30/2012

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

Date Date Date Cost Created Required Answered Number Subiect Status Impact Proceed 5/13/11 Response per URS' David Fyfe: 3' tall concrete sleeves are required per the Easement Agreement between the TJPA and Mission Street Development, LLC (MSD), Eliminating use of 3' tall concrete sleeve(s) and providing grated PG&E manhole lid(s) at existing grade elevation must be approved by TJPA, MSD, and PG&E. T-0137 BSE - Unforeseen Obstruction - Concrete Lip Off 301 Mission St Garage Footing 05/10/2011 05/20/2011 05/11/2011 Potentially From: Webcor Construction LP Nhi Tran To: Turner Construction Compan Daphne Faulkner Answered By: Transbay PMPC Roger Rothenburger Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal REQUEST: SUGGESTION: ANSWER: **Accept Suggestion:** Reference Specification Section 02 41 01 and attached Previously a much larger section of concete footing within the TJPA limits was removed with a breaker. photo During Pre-Trench, BBII found an existing concrete The BSF Contractor BBII should determine the lip/shelf footing along the low-rise 301 Mission St. garage property line and the extent that this protrusion from wall. The footing consists of reinforced concrete, and is a 301 Mission is within the TJPA limits. part of the 301 Mission St. garage structure. It is not a separate structure, and it protrudes into the CDSM wall If the 3" protrusion is within the TJPA construction location in multiple places and does not allow enough limits beyond the property line of 301 Mission the "3room for the drill rig to construct the CDSM wall. The inch lip" should be removed with smaller breaking lip/shelf protrudes out at the western corner of the 301 tools and concrete chipping tools back to the property Mission St. garage and goes to the east 81-feet. The line limits. footing is then flush with the 301 Mission St garage wall for 67-feet. This is a potential delay in pre-trenching and the installation of the CDSM wall. It is a part of the 301 Mission St garage, and will need to be removed flush with the 301 Mission St. wall. Please see photo attached. Please advise BBII as to how to proceed. T-0138 BSE - Unforeseen Timber Pile in Pre Trench Along 301 Mission St. in Zone 4 - Con Closed 05/10/2011 05/20/2011 05/12/2011 Potentially

To: Turner Construction Compan Daphne Faulkner



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 132 of 624 10/30/2012 11:15 AM

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
lumber	Subject	Status	Created	Required	Answered	Impact	Proceed

Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal

REQUEST:

Reference Response to RFI #T-0129 [BBI RFI 094] and Specification Section 02 41 01

Using the current, approved means & methods set forth in RFI Response #T-0129, there is an extremely high probability that the vibratory hammer or casing will come into contact with the existing 301 Mission wall. Despite multiple tag lines and attempts to swing away from the wall, BBII cannot guarantee the equipment will not contact the wall

BBII requests a revised methodology to extract the unforeseen timber piles or to protect the existing wall which will reduce the of damaging the wall at 301 Mission. BBII is willing to meet with the Engineer to discuss and develop this method.

SUGGESTION:

ANSWER: Accept Suggestion:

ARUP Response:

As discussed in the May 11, 2011 BSE meeting, Arup, in our response to RFI T-0129, is seeking the Contractor's "best endeavors" at using the casing on the three (3) timber piles furthest west. The remaining seven (7) or so piles to the east of these piles may be pulled directly without casing as long as there is replacement filling of the timber pile void as soon as it is pulled.

The Contractor, TJPA and Arup will observe the Contractor's "best endeavors" to install casing and pull each of the 3 western-most timber piles at a date and time (Friday May 13, 2011 mentioned as the earliest) chosen by the Contractor. Mechanical methods to control and hold the vibratory pile puller away from the wall, as well as any method of pre-protection of the aluminum panel clad corner, are suggested.

5/11/2011 Roger Rothenburger

As discussed in the Wednesday May 11, 2011 BSE meeting, the Engineer (Arup) is seeking (response to RFI T-0129) "best endeavors" to use the casing on the three (3) timber piles furthest west. The remaining seven (7) or so piles to the east of these piles may be pulled directly withou using casing as long as there is replacement filling of the timber pile void as soon as it is pulled.

TJPA is aware of the risk of exterior damage to the 301 Mission Parking Struture at the corner and sides, but weighs the potential for more serious structural damage in the basement around the PG&E vault to be greater risk than the exterior damage.

The work is in accordance with the force account directive CRT-010 for removal of obstructions so the risk becomes part of the cost which TJPA is willing to bear for avoiding potential greater risk of basement structural damage.

(1) At a date and time (Frday May 13, 2011 mentioned



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 133 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transhay Transit Center Project

installer.

JOINI VENTURE		30100 - Transbay	Trans	it Center	Project			
Number Subject			atus	Date Created	Date Required	Date Answered	Cost Impact	Proceed
				TJPA represe Architect (AAI install casing it imber piles. N or other equip pile hammer a as any method An attempt to by any means (2) The mater timber pile nee be drilled by th water solution (bentonite, 1/8 material) that The CDSM sh helpful. A stre meeting but th equipment.	ntatives includir) will observe the and pull each of Mechanical meth ment to control way from the w d the experience protect the alun is also advisab al for filling the eds to be filled the c CDSM shorir with some light 3 +/- bag of cem is drillable shou oring contractor nigth of 50psi wa is choice belong	asse Subcontracting the Engineer (A e BBII "best effor the 3 westness modes with the exceedand hold the vibrall are suggested work crews suninum panel clad le. I would left by the exceedance of the exceedance where the exceedance with the exceedance of the exceed	Arup), ts" to st avators atory I as well ggest. corner dracted ch can sand- I lested by BBII. d be he r CDSM	
				"drillable mix"				
T-0138.1 BSE - Unforeseer	n Timber Piles in Pre	e Trench Along 301 Mission St. in Zone 4 - Coi Cle	osed	05/20/2011	05/30/2011	05/23/2011	Potential	lly
From: Webcor Construction LP	Nhi Tran	To: Turner Construction Compan Daphne	Faulkner	Answered By	Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Author: Balfour Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference response to RFI#T-0129, RFI# Specification Section 02 41 01 and attack				ARUP Respon		Contractor chall	vorifi.	
The response to BBII RFI 094 [RFI#T-01						. Contractor shall the CDSM shoring		

After clarification on the issue in RFI Response #T-0138,

"Concrete to be placed in the remnant pile hole as rapidly as possible after pile removal of the adjacent pile." Concrete is not compatible with CDSM mixing.

unforeseen timber piles along 301 Mission Street,



components necessary for a complete bridge package.

structure from the pavement and decking down - piers,

Specifically, the first set of submittals would include Structural drawings and calculations for the bridge

cap beams, girders, abutments, and associated

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

134 of 624 10/30/2012

Time: Job:

shall be designed for all loading to support all features which are deferred. This includes loading attributable

to but not limited to the following: operable gates; vehicle barriers; required thickness of pavement for all

purposes, added thickness of paving for pedestrian

areas, curbs and provisions for slope inducement for

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Mix FOA100CX ur Engineer of Recor and observed the i along 301 Mission ARUP Field Engin please confirm tha engineer¿s require Attachments: Mix record.	der the direction of the distribution of the distribution of this mind Street. The mix was eer prior to placement this mix design meaners. as requested is beir	viewed, approved ix in the pile voids s recommended by nt in the field, ets the field							
T-0139 From: Webcor Con		een Timber Pile in Pre Ti Nhi Tran	rench Along 301 Mission St. in Zone		05/10/2011	05/20/2011	05/11/2011	Potential	
Co-Author: Balfour Beat			To: Turner Construction Comp	oan Dapnne Faulkner	Answered by	Transbay PMP	C Roge	er Rothenbur	ger
REQUEST:	nse to RFI #T-0129 [SUGGESTION:		11, 2011 the r	emoval of the ur	ting of Wednesd	the	
	e removal of the unfo Street will be reimb	oreseen timber piles ursed by CR T-010.			paid under CF		ing along 301 Mi	ssion is	
T-0140	BSE - Bridges	Submittals		Closed	05/12/2011	05/22/2011	05/27/2011	Potential	ly 🗀
From: Webcor Con	struction LP	Nhi Tran	To: Turner Construction Comp	oan Daphne Faulkner	Answered By	:URS Corporation	on David	d Fyfe	
Co-Author: Balfour Beat	ty Infrastructure, Inc	. Ural Yal	,	•	-	•		,	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
	cation Section 01 53					to split the temp	orary bridge sub- ed subject to the		
submittal fundame	ntal structural drawi	ngs and calculations					n the initial subm	nission	



Reference Sheets GT-1301, GT-1302, GT-2201, & 13/GT-

5101 and Specification Section 31 56 13

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 135 of 624 10/30/2012

Time: Job:

11:15 AM 30100

JOINT VENTURE			30100 -	Transbay Transi	t Center	Project	•		
umber	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Procee
connections. Additional railing/barriers. Follow on coordination coordination componer mechanisms, fences, Management and the support details, surfaces. BBII believes that it will complete bridge packat parties. Isolating the consubmittals will ensure the main components of the working out the details. Please confirm this is a	submittals will includents, gates, hardware, Muni OCS componer e grading and drainal. I take some time to fige that satisfies all in ore bridge structure in hat detailing and fable bridge will not be here.	de traffic locking nts, utility ge. inalize a nterested nto it's own rication of the	poles/standards; OCS pole items specifically required to the secting team by review meetings we will the section of the dup while poles/standards; OCS pole items specifically required to the section of the section o		rds; OCS poles/cally required to brought to the abw meetings with erred to the secondance with spector which a devisis sought shall	wires; and any oth meet city of SF attention of the co n city staff. and submission sh ifications requirent iation from the	ntractor nall be nents.		
0141	RSE - Inclinometer	s IW-5 to IW-8 Insta	II I ocations	Closed	05/12/2011	05/22/2011	05/16/2011	Potential	
From: Webcor Construc		Nhi Tran		on Compan Daphne Faulkner			ociates, Inc Geor		'y
co-Author: Balfour Beatty In	frastructure, Inc.	Ural Yal			•	,		g <u>-</u> g	
REQUEST: Reference Sheets GT- 5101 and Specification	, ,	2201 & 13/GT-	SUGGESTION:		ANSWER: ARUP Respo	Accept Sug			
Please clarify if location shown on GT-1301 and		t. They are not			momorrecore	, , , , , , , , , , , , , , , , , , ,	o not exist.		
0142	BSE - Instruments	I-104 to I-107		Closed	05/13/2011	05/23/2011	05/16/2011	Potential	
From: Webcor Construc	ction LP	Nhi Tran	To: Turner Construction	on Compan Daphne Faulkner	Answered B	y :Adamson Ass	ociates, Inc Geor	ge Metzger	
co-Author: Balfour Beatty In	frastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		

ARUP Response:

Instruments I-104 to I-107 require detail 13/GT-5101.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Webcorrobayasın John Venture

Page: Date:

Job:

mixing for the CDSM wall, will need to be removed.

136 of 624 10/30/2012

Date: Time:

: 11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
	GT-2201, please confirm that In detail 13/GT-5101.	strument I-104							
-0143	BSE - Confirmatio	n of Utility Decommiss	ioning and As-Builts for Fremont S	treet Closed	05/16/2011	05/26/2011	05/20/2011	Potential	ly 🗌
From: Webo	cor Construction LP	Nhi Tran	To: Turner Construction Compa	n Daphne Faulkner	Answered By	:Turner Constru	ıction Comr Kevi	n Chiu	- Ш
Co-Author: Balfo	ur Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:	:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference	Sheet D-2230 and attached ske	etch				kisting duct bank	c is in RUP scoper k activities with F		
head, BBII bank. The of pad (see at poured 5-20 duct bank v drilling equi	I potholing work on the Fremon exposed the existing live PG&E duct bank is located under BBII tached sketch), the drill pad is 6-2011/5-27-2011. BBII has covill not be able to support the logiment. The concrete duct bank in to drill pad installation. Plea	E concrete duct Buttress drill scheduled to be ncerns that the pad for the k will need to be			decommission bank is not co	ned is 6/24/11. I	PG&E to have du f RUP's removal drill pad installations.	of duck	
-0144	BSE - Unknown C	oncrete Structure alon	g 199 Fremont St in Zone 4	Closed	05/18/2011	05/28/2011	05/24/2011	Potential	ly 🗌
From: Webo	cor Construction LP	Masashi Kojima	To: Turner Construction Compa	n Daphne Faulkner	Answered By	:Turner Constru	uction Comr Kevi	n Chiu	
Co-Author: Balfo	ur Beatty Infrastructure, Inc.	Ural Yal							
REQUEST	<u>.</u>		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference	Specification Section 31 56 13						structions shall be		
attached ph	rered the unforeseen concrete shoto. Tills concrete mass is unlict with the BSE CDSM wall.				•	Spec 01-74-00.			
	te mass is approx 2ft wide and ntire between GL J 30-33.5 ad				5/20/2011 - G	eorge Metzger			
Fremont St	reet building. During the excave	ation at 8ft there			ARUP Respoi	0			
concrete st	ructure see photos attached.								
issue.	sts immediate direction from th	E IJFA ON MIS			location show	n, then the mate	be installed in the erial which is in the I interfere with the	ie way,	



From: Webcor Construction LP

Co-Author: Balfour Beatty Infrastructure, Inc.

Nhi Tran

Ural Yal

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 137 of 624 10/30/2012

Date: Time: Job:

Answered By: Adamson Associates, Inc George Metzger

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost <u>Impact</u>	Proce			
					Arup requests TJPA to provide direction to the Contractor regarding removal of the obstacles encountered.							
Г-0145	BSE - Existing C	Concrete Footing Gridline	J between Gridline 26.5-30 alo	ng 181 Fre Closed	05/18/2011	05/28/2011	05/20/2011	Potential	ly			
From: Webcor Cons	struction LP	Masashi Kojima	To: Turner Construction Co	mpan Daphne Faulkner	Answered B	y: Adamson Ass	ociates, Inc Geor	ge Metzger				
Co-Author: Balfour Beatt	y Infrastructure, Inc.	Ural Yal										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:					
Reference Specific	ation Section 02 41 0	00			ARUP Respo	nse:						
the unforeseen struseparate concrete if footing that extends building. The top of below the original gwide, and 3 feet de BBII is concerned vextensive rubble th bucket of dirt was ramount of water gu Fremont St. buildin stone rubble that we the footing was four This footing is within to be removed. Due	with the removal of the at was exposed below the moved along the four ished out, from below g, and through the law as exposed. At this pand, and the soil was in the CDSM wall extend to the fragile nature and St. building; please	4.1, and found a ris believed to be a Fremont St. eximately 8 feet ximately 3 feet his footing and the ew it. When a roting, a large w the 177/181 arge amount of coint the bottom of quickly replaced. eents, and will have ee, and the age of			these are BB numbers in C If the CDSM solution show including any mixing for the Based on fiel recent email concrete (unradjacent to 18 requests TJP regarding any should it be necessary and the should it be necessary and the should it should be necessary and the should it should be necessary and the should it should be necessary and the should be necessary and th	I numbers; the constructware are shoring wall is to the truble which will be compared by the correspondence einforced) base at the provide direct additional demicessary.	d 74.1. We under corresponding RF to 103 and 103.1. To be installed in the erial which is in the fill interfere with the lill interfere with the lill need to be remonate earlier todars, we understand the ment wall immediate been removed. A total to the Control	le way, e soil oved. y, and the ately trup ractor avation				

To: Turner Construction Compan Daphne Faulkner



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 138 of 624 10/30/2012 11:15 AM

30100

Time: Job:

30100 - Transbay Transit Center Project

umber	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
REQUEST: Reference During BBI along South building (Rediscovered structure - structure - structure of the CDS removal of Note: BBII		SUGGESTION:	Status	ANSWER: ARUP Response 1. We suggest more than 3 at the remnant void that can be drill DND. A suitable situation adjace portion of 301 M 2. If more timbe the pre-trenching continue along for a distance of the building. 3. 181 Fremont gauges, and Ar gauges before a service of the service o	Accept Suggestion: Sonse: est that the timber piles be exposed in a at a time, and that they are removed to void is infilled immediately with a madrilled by the shoring wall equipment table material was proposed for the signature in the parking garage/low rise of Mission. The process in 2 above shong the northern flank of 181 Fremont coef 20 ft east of the northeast corne		no ed and naterial it of similar e art of should int and er of	Proceed
				gauges before a along this lengt owner grants us 4. Inclinometers installation of the train box excaves 5. The Contract retain the mater from sloughing	and after remove hof pre-trenchis access. Is to monitor the ne shoring wall ation will be instantion will be instantion to the excavarial under 181 Finto the excavariates, Inc. Corto confirm that to coach and work is location as the	ral of the timber ping provided the be effects of the and the subsequentalled in due could propriate measurement and keep tion.	ent se. res to o it	

From: Webcor Construction LP

BSE - Additional Timber Piles Adjacent 177/181 Fremont Building South Zone 4

Nhi Tran

Cioseu

05/30/2011

05/20/2011

Potentially

Answered By:Transbay PMPC

05/20/2011

D. D. th. . . h.

Co-Author:

T-0146.1

To: Turner Construction Compan Daphne Faulkner

Roger Rothenburger



7. BBII will backfill the void with low strength material

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 139 of 624 10/30/2012

Date: Time: Job:

Items 10 and 11 will be reviewed by others.

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
procedure on h North face of 1 response for R The contractor	e the TJPA's specific writhow to remove the unfor 181 Fremont Street according T-0146. To cannot proceed on this ne specific direction and	eseen piles along ording to the extra and critical			interlocked or removing the premove) describis morning (International States of the Contract States of the Contrac	R: Accept Suggestion: tet pile method using sheet piles either sed or not interlocked for 20 feet or so, g the piles (3ft of exposed pile required to described to TJPA and its representatives ning (May 20, 2011) on site is compliant with tract Specifications Section 02 41 19 (Pile all and Section 31 56 13 (CDSM Shoring Wall) (Execution - Pre-trenching)				
T-0146.2	BSE - Addition	al Timber Piles Adjacen Nhi Tran		Closed	05/23/2011	06/02/2011	05/24/2011	Potential	ly	
	Seatty Infrastructure, Inc		To: Turner Construction Compan Daph	ne Faulkner	Answered by	: Lurner Constru	uction Comp Kevir	n Chiu		
TJPA on 5/23/following: 181 Fremont S 1. BBII will inst back of the sh 2. BBII will cor allowable dista of the shoring 3. BBII will exp at one time. 4. BBII and the that can be left they will not im 5. BBII will inst the wood piles building.	joint meeting between W. 2011, BBII would like to 2011, BBII would like to Street Pile Extraction: tall additional survey cororing wall limit. Intact DND Construction ance between an existing wall. Propose, in the presence of the Engineer will jointly det in place with reasonable apact the shoring wall. Tall flat sheet piles between to prevent caving of soil	ntrol to establish the to confirm the g pile and the back the engineer, 3 piles termine the piles e assurance that the building and is under the	SUGGESTION:		Allowable worl Fremont pile e	k hours will be extraction begins extraction begins ecrepe Metzger ase: d described is or d agreed to at ye exceptions: dad: BBI and TJ can be left in pla to the will not in a site to assist to or may wish to co	authorized to procestablished after as s. consistent with that esterday's meetin pact the shoring the TJPA. consider placing the consider placing the shoring the shoring the shoring the shoring the the shoring the the shoring the the shoring the the shoring the the shoring the the shoring the the shoring the the shoring the the shoring the the shoring the the shoring the the shoring the the shoring the the shoring the the shoring the the shoring the the shoring the the shoring th	t g with ermine ole wall.		
with the same	ract the wood piles with stroking procedure with m dewatering enough to the pile.	out steel casing.					etain the material I sloughing into th			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 140 of 624 10/30/2012

Time: Job:

Data

11:15 AM 30100

30100 - Transbay Transit Center Project

umber	Subject	Status	Created	Required	Answered	Impact	Proceed

Central Concrete Mix FOA100CX (RFI #T-0138.1).

- 8. BBII will backfill the piles.
- 9. BBII will remove the sheet piles and start over with Step 3
- 10. All of this work will be tracked and compensated on force account under CR T-010.
- 11. Similar to the extraction in front of the 301 Mission garage wall, BBII will take every precaution to avoid damaging the adjacent wall; however, due to the proximity of the hammer to the wall, BBII will not guarantee not damaging the wall. If damage to the adjacent wall occurs in any phase of the pile extraction operation described above, BBII will be compensated for repairs under CR T-010 as well.

Please confirm the above as soon as possible. In addition, BBII requests immediate confirmation of allowable work hours for the work described above.

T-0146.3	BSE - Additional Ti	imber Piles Adjacent 177/	181 Fremont Building South Zone	4 Closed
From: Webcor Const	truction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner
Co-Author: Balfour Beatty	Infrastructure, Inc.	Ural Yal		
REQUEST:			SUGGESTION:	
Reference RFI#T-01	146.2			
•	-0146.2 did not answer			
RFI#T-0146.2 Ques				

 05/23/2011
 06/02/2011
 05/25/2011
 Potentially

 Answered By:Transbay PMPC
 Roger Rothenburger

ANSWER: Accept Suggestion:

The row of timber piles closest to 199 Fremont are only 6"-9" clear of the 36-inch theortical CDSM wall thickness. TJPA in order to avoid the potential risk of these timber piles some of whom are canted and not straight pulled if anyy part of the pile is within 12" of the theoretical CDSM wall line. Since this work has previously been classified as an "unknown obstruction" paid on force account; if there is damage to the 199 Masonry wall that the cost of repair is considered part of the force account work. BBII is to exert efforts to avoid damage and use the method of pulling the piles that gives least amount of risk for damage to the masonry wall. This response is only for 199 Fremont. Discussions must be held when starting pile removal along 181 Fremont.

181 Fremont Street Pile Extraction:

Reference RFI#T-0146.1

following:

1. BBII will install additional survey control to establish the back of the shoring wall limit.

Based on the joint meeting between W/O, BBII and the

TJPA on 5/23/2011, BBII would like to confirm the



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

141 of 624

30100

Time:

10/30/2012 11:15 AM

30100 - Transbay Transit Center Project

Date Date Cost Created Required Answered Number Subiect Status Impact Proceed

- 2. BBII will contact DND Construction to confirm the allowable distance between an existing pile and the back of the shoring wall.
- 3. BBII will expose, in the presence of the engineer, 3 piles at one time.
- 4. BBII and the Engineer will jointly determine the piles that can be left in place with reasonable assurance that they will not impact the shoring wall.
- 5. BBII will install flat sheet piles between the building and the wood piles to prevent caving of soils under the building.
- 6. BBII will extract the wood piles with vibratory hammer, with the same stroking procedure without steel casing. BBII will perform dewatering enough to be able to connect the hammer to the pile.
- 7. BBII will backfill the void with low strength material Central Concrete Mix FOA100CX (RFI #T-0138.1).
- 8. BBII will backfill the piles.
- 9. BBII will remove the sheet piles and start over with Step 3.
- 10. All of this work will be tracked and compensated on force account under CR T-010.
- 11. Similar to the extraction in front of the 301 Mission garage wall, BBII will take every precaution to avoid damaging the adjacent wall; however, due to the proximity of the hammer to the wall, BBII will not guarantee not damaging the wall. If damage to the adjacent wall occurs in any phase of the pile extraction operation described above, BBII will be compensated for repairs under CR T-010 as well.

Please confirm the above as soon as possible. In addition, BBII requests immediate confirmation of allowable work hours for the work described above.

T-0146.4 BSE - Additional Timber Piles Adjacent 177/181 Fremont Building South Zone 4

From: Webcor Construction LP Nhi Tran

Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal

REQUEST:

Per Turner's request on 5/27/2011 this RFI is being asked, to modify the 177/181 Fremont pile extraction procedure

SUGGESTION:

To: Turner Construction Compan Daphne Faulkner

05/27/2011

06/06/2011

05/31/2011

Potentially

Answered By: Turner Construction Comp Kevin Chiu

ANSWER: **Accept Suggestion:**

Item 8 - BBI shall make every attempt to ensure voids are completely filled but is not required to test/verify



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

142 of 624 10/30/2012 11:15 AM

Time:

Job: 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
Number	Subject	Status	Created	Required	Answered	Impact	Proceed

as desired by ARUP:

Based on the revised proposal for unforeseen pile extraction work along 181 Fremont St. from ARUP, BBII (W/O) can agree with revisions as the follows:

- Item 6 should read, "BBII will extract the piles with vibratory hammer only as necessary. BBII will use as little vibration as possible to remove the piles from the ground. BBII will perform dewatering enough to be able to connect the hammer to the pile."
- Item 8 should read, "BBII will back fill the pile voids using a tremie pipe of minimum length 20ft attached to the concrete bucket. The tremie shall be inserted as far into the pile hole as possible prior to pouring the concrete, and the concrete shall be placed using normal tremie techniques. BBII will make efforts to pour the material into the void as possible, but BBII is not responsible to eliminate void completely."

Other items shall remain the same.

Please also clarify that the response from RFI#T-0146.3 stating "Since this work has previously been classified as an "unknown obstruction" paid on force account; if there is damage to the 199 Masonry wall that the cost of repair is considered part of the force account work. BBII is to exert efforts to avoid damage and use the method of pulling the piles that gives least amount of risk for damage to the masonry wall." is this instead, meant to address the property and work related to 177/181 Fremont? If not, please address the question regarding 177/181 address.

that the voids are completely filled.

Last paragraph of the RFI - Correct. RFI response from T-0146.3 should read 177/181 Fremont in lieu of 199 Fremont.

5/28/2011 - George Metzger

ARUP Response:

Based on additional observations made 03/27/2011of the pile pulling process adjacent to 199 Fremont, Arup has the following comments and recommends revisions to the procedure as noted below:

Item 6 is acceptable.

Item 8 should be modified to read. "BBII will backfill the voids using gravity fall method immediately after pile is pulled. BBII will accomplish this by having the concrete hopper filled and setup to pour prior to the final pull of the each individual pile, with the hopper's chute aimed at the pile. As soon as the pile is lifted from the void, the concrete is released from the hopper."

The last sentence in Item 8 in the RFI "BBII will make efforts to pour the materials into the void as possible but BBII is not responsible to eliminate void completely," shall be reviewed by the TJPA.

The last paragraph of the RFI shall be reviewed by others.

The Contractor shall not commence pile pulling adjacent to 177/181 Fremont without first receiving direction to do so from TJPA.



hammer to the pile.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 143 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
From: Webcor Const	ruction LP	David Hungerford	To: Turner Construction Compa	ın Daphne Faulkner	Answered By	y :URS Corporati	ion David	Fvfe	
Co-Author:		J			·	,		. ,	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: Attached					2nd layer of c	ement board is	not as specified in		
Please review the at manufacturer's recording wall. In reference (attached) an addition installed to fur out the papplied to their return the manufacturer receptation will align with the aluthe review of this RF	mmendations for the eto the approved sunal layer of cement e substrate so that the commended thickness to use Laterial. The stone tiles iminum panel above	e tile installation at ubmittal detail board will be the materials can ess. In addition, aticrete 254 s finished surface			cement board single compo shall be attac steel flat head screws shall of board for full	I in order to ensusite layer. 2nd land land land land land land land la	atween the layers of ure the 2 layers ac ayer of cement be 6" o.c. with stainle al stud framing. A both layers of cem framing. There sh two layers of cem	et as a ard ess II ent all be	
					Use of Laticre acceptable.	ete 254 Platinum	thinset material i	5	
T-0148 From: Webcor Const Co-Author: Balfour Beatty	ruction LP	Timber Piles Adjacent 19 Nhi Tran Ural Yal	9 Fremont Building Zone 4 To: Turner Construction Compa	Closed in Daphne Faulkner	05/23/2011 Answered By	06/02/2011 y: Turner Constru	05/24/2011 uction Comr Kevin	Potentia Chiu	lly
REQUEST:	imastractare, me.	Oral Tai	SUGGESTION:		ANSWER:	Accept Sug	gostion.		
Reference RFI#T-01	46.2		SUGGESTION.		Per Brian Dyl	kes, this work is	authorized to prod	eed.	
Based on the joint m TJPA on 5/23/2011, following:					commence.				
199 Fremont Street 1. BBII will install ad back of the shoring v 2. BBII will contact D allowable distance b of the shoring wall. 3. BBII will excavate	ditional survey contr wall limit. DND Construction to etween an existing p	confirm the back			5/24/2011 - G ARUP Respo The procedur	re described is co	onsistent with that esterday's meeting		
piles at one time. 4. BBII and the Engi that can be left in pla they will not impact t 5. BBII will extract th the same stroking pr perform dewatering	neer will jointly deter ace with reasonable he shoring wall. e piles with vibrator ocedure without ste	rmine the piles assurance that y hammer, with el casing. BBII will			the piles that assurance that Arup will be o	can be left in pla		e	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

144 of 624 10/30/2012

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

Date Date Cost Created Required Answered Number Subject Status Impact Proceed

- 6. BBII will backfill the void with low strength material Central Concrete Mix FOA100CX (RFI #T-0138.1).
- 7. BBII will backfill the piles and start over with Step 3.
- 8. All of this work will be tracked and compensated on force account under CR T-010.
- 9. Similar to the extraction in front of the 301 Mission garage wall, BBII will take every precaution to avoid damaging the adjacent wall; however, due to the proximity of the hammer to the wall, BBII will not guarantee not damaging the wall. If damage to the adjacent wall occurs in any phase of the pile extraction operation described above, BBII will be compensated for repairs under CR T-010 as well.

Please confirm the above as soon as possible. In addition, BBII requests immediate confirmation of allowable work hours for the work described above.

T-0148.1	BSE - Additional Tim	ber Piles Adjacent 199 l	Fremont Building Zone 4	Closed	05/23/2011	06/02/2011	06/07/2011	Potentially
From: Webcor Constru	ction LP	Nhi Tran	To: Turner Construction Compan Da	phne Faulkner	Answered By:	Turner Construc	tion Comr Jack	Adams

SUGGESTION:

Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal

REQUEST:

Reference RFI#T-0148

The response RFI T-0148 did not answer for Item 8 and 9. Please respond for Item 8 and Item 9.

RFI#T-0148 Questioin: Reference RFI#T-0146.2

Based on the joint meeting between W/O, BBII and the TJPA on 5/23/2011. BBII would like to confirm the following:

199 Fremont Street Pile Extraction:

- 1. BBII will install additional survey control to establish the back of the shoring wall limit.
- 2. BBII will contact DND Construction to confirm the allowable distance between an existing pile and the back of the shoring wall.

ANSWER: **Accept Suggestion:**

Confirmed-In regards to item #8 and 9 in the response to RFI T-0148: All of this work will be tracked on force account under CR T-010. If BBII takes every precaution to avoid damaging the adjacent wall, BBII will be compensated for repairs under CR T-010 as well.

There is no Noise moratorium for 199 Fremont. This includes demolition, pile pulling, excavation, backfill, equipment set-up etc. is allowed at all times adjacent to 199.

Good neighbor notification policy is in effect - WO/BBIi will notify Singer Assoc. whenever work will encroach on 199 Fremont property or when work activity will disrupt the tenants of 199 Fremont - both inside lot and on sidewalk/street.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

145 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed

- 3. BBII will excavate, in the presence of the engineer, 8 piles at one time.
- 4. BBII and the Engineer will jointly determine the piles that can be left in place with reasonable assurance that they will not impact the shoring wall.
- 5. BBII will extract the piles with vibratory hammer, with the same stroking procedure without steel casing. BBII will perform dewatering enough to be able to connect the hammer to the pile.
- 6. BBII will backfill the void with low strength material Central Concrete Mix FOA100CX (RFI #T-0138.1).
- 7. BBII will backfill the piles and start over with Step 3.
- 8. All of this work will be tracked and compensated on force account under CR T-010.
- 9. Similar to the extraction in front of the 301 Mission garage wall, BBII will take every precaution to avoid damaging the adjacent wall; however, due to the proximity of the hammer to the wall, BBII will not guarantee not damaging the wall. If damage to the adjacent wall occurs in any phase of the pile extraction operation described above, BBII will be compensated for repairs under CR T-010 as well.

Please confirm the above as soon as possible. In addition, BBII requests immediate confirmation of allowable work hours for the work described above.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 146 of 624 10/30/2012

Time: 11:15 AM Job: 30100

umber	Subject			Status	Created	Required	Answered		Procee
-0149	BSE - Revised Co	ntract Drawing GT-2201		Closed	05/24/2011	06/03/2011	05/26/2011	Potential	lly 🗌
From: We	ebcor Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Adamson Ass	ociates, Inc Geo	rge Metzger	
Co-Author : Ba	Ifour Beatty Infrastructure, Inc.	Ural Yal							
REQUES	ST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	ce Sheet GT-2201, RFI#T-0088.2 KGT-0002	, and attached			PMPC, Turne	r and AAI, and a	ting between TJF as directed by TJ T-2201 will not b	PA a	
RFI T-00 drawing of Also, ple	eed with the TJPA's proposal in the 188.2. Therefore, please issue the of GT-2201. ase note that attached Sketch Skan error in the CDSM wall alignm	e revised contract			revised to cor	,	ached sketch ha CDSM shoring w 0002-R1.		
-0150	BSE - CDSM Top o	of Pile Elevations At Zone	e 4	Closed	05/25/2011	06/04/2011	05/31/2011	Potential	lly
From: We	ebcor Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Adamson Ass	ociates, Inc Geo	rge Metzger	
Co-Author: Ba	Ifour Beatty Infrastructure, Inc.	Ural Yal							
REQUES	ST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference	ce Sheet GT-5101 and attached s	ketch			ARUP Respo	nse:			
construct additiona	eference table 16/GT-5101. To fa tion on the streets and the Buttres al cost to the owner BBII plans to Fremont St., Beale St., and Zone	ss area, at no install the CDSM			provided the	I top of pile elevelevation at the shown in 16/G	ations are accep bottom of the pile F-5101.	table e is not	
	ocation / Description; (b) Per 16, ration; (c) Proposed Top of Pile								
EL 15.0; 2 - (a) Pi Mission;	les at Fremont St. and Beale St.; (c) Flush to street elevation les in the Buttress Work Pad area (b) EL 14.0; (c) Approx. EL 14.0	a along 301							
Work Pa w/c is 1' : 4 - (a) Pi	ong 301 Mission, piles between the dand Beale St.; (b) EL 13.0; (c) above grade les along the 181 Fremont side of Approx. EL 15.0 w/c is 1' above grade	Approx. EL 15.0 f Zone 4; (b) EL							
Please c	onfirm.								



REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

147 of 624

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

Accept Suggestion:

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact Procee
T-0151	BSE - Buttress Fo	otprint Increase Due	to Oversized Casing	Closed	05/26/2011	06/05/2011	05/31/2011	Potentially
From: Webcor Co	nstruction LP	Nhi Tran	To: Turner Construction Cor	mpan Daphne Faulkner	Answered B	y :Adamson Asso	ociates, Inc Geor	ge Metzger
Co-Author: Balfour Bea	atty Infrastructure, Inc.	Ural Yal						
REQUEST: Reference attach	ed sketch		SUGGESTION:		ANSWER: ARUP Respo	Accept Sug	gestion:	
the Buttress Pile spacing between the secant piles of approximately inc	Izing a 2200mm OD tem Installation. Becho reque tangent piles remain at a overlap remain 1'-6". This crease the Buttress footp 4" to the east and 1'-9" to his is acceptable.	ests that the 4" minimum and s will vrint by			buttress shift Contractor sh proposed, ca location, give low-rise. Con piles within th	stable provided not a north-south. In all verify that rown be installed in the corner project ractor to verify the larger footpring equipment pad is	particular, the vR, once shifted the same northso ection of the 301 hat the existing to have been removed.	east as outh Mission mber oved
T-0152	BSE - Additional 1	Γimber Piles Adjacen	t 199 Fremont Building	Closed	05/26/2011	06/05/2011	06/07/2011	Potentially
From: Webcor Co	nstruction LP	Nhi Tran	To: Turner Construction Cor	mpan Daphne Faulkner	Answered B	y: Turner Constru	ction Comr Jack	Adams
Co-Author: Balfour Bea	atty Infrastructure, Inc.	Ural Yal						
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:	
In regards to item investigations of along 199 Freem necessary to rem "neat line" 36" with the properties of the propert	nat removal of these piles in addition to any assoc es caused by the extracti r CR T-010.	FI T-0148; field piles removed minimum it is within 12" of the s to the limits iated damage to ion will be			RFI T-0148; A account under precaution to	regards to item All of this work wer CR T-010. If B avoid damaging ensated for repai	ill be tracked on a BII takes every the adjacent wa	force II, BBII
		e that they will	t 177/181 Fremont Building	Closed	05/26/2011	06/05/2011	06/07/2011	Potentially
From: Webcor Co		Nhi Tran	To: Turner Construction Cor	mpan Daphne Faulkner	Answered B	y: Turner Constru	ction Comr Jack	Adams
Co-Author: Balfour Bea	atty Infrastructure, Inc.	Ural Yal						

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 148 of 624 10/30/2012

Time: Job:

not just the secondary piles as described in the RFI.

11:15 AM 30100

30100 - Transbay Transit Center Project

umber	Subject			Status	Created	Required	Answered	Impact	Procee
Reference S In regards to investigation along 199 Finecessary to "neat line" 3 Please confidescribed at adjacent stru	sheet GT-2103 and RFI#T-01 of item #4 in the response to Fis of the curvature in first few remont, BBII feels that at a moremove all piles that's top is 6" wide CDSM wall. Trm that removal of these pile pove, in addition to any associatures caused by the extractunder CR T-010.	RFI T-0146.2; field piles removed ninimum it is within 12" of the st to the limits ciated damage to		Status	Confirmed-In RFI T-0146.2; account under precaution to will be comperwell. Noise morator Friday from 1 and pile pullin	regards to item All of this work r CR T-010. If B avoid damaging nsated for repai rium for 177/181 I am to 2 PM. T g adjacent to 17 quipment set-up	#4 in the respons will be tracked or	e to n force I, BBII 0 as day- olition avation,	Procee
	confirm allowable work hour	s, since 199							
be left in pla	TJPA will jointly determine th ce with reasonable assuranc ne shoring wall.								
0154	BSE - Becho Trer	nie Placement Process		Closed	05/26/2011	05/26/2011	05/31/2011	Potential	ly
From: Webco	or Construction LP	Nhi Tran	To: Turner Construction Compan Da	phne Faulkner	Answered By	Adamson Asso	ociates, Inc Georg	ge Metzger	
o-Author: Balfou	r Beatty Infrastructure, Inc.	Ural Yal							
REQUEST: Reference S	pecification Section 31 63 29	9, 3.5.G.4.K	SUGGESTION:		ANSWER: ARUP Respon	Accept Sugnse:	gestion:		
	3.5.G.4.k states "The tremie	0					the procedure des		

Please confirm this is acceptable.

to +5 foot above sub grade elevation.

starting the flow of concrete."

Becho requests concrete tremie embedment to be reduced to 10ft minimum for all piles and 5ft minimum tremie embedment at the secondary pile transition zones between structural and CLSM mix pushing the minimum contaminated structural/CLSM concrete zone at sub grade



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 149 of 624 10/30/2012 11:15 AM

30100

Time: 1

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
T-0155	BSE - Primary	Concrete Mix Tolerance		Closed	05/31/2011	06/10/2011	06/03/2011	Potentially	,
From: Webcor Co	onstruction LP	Nhi Tran	To: Turner Construction Comp	an Daphne Faulkner	Answered By	y:Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author: Balfour Be	eatty Infrastructure, Inc	. Ural Yal							
REQUEST: Reference Speci	ification Section 03 30	01, 1.5.F	SUGGESTION:		ANSWER: ARUP Respo	Accept Sugg	gestion:		
Associates met of results of Buttres During this meet about variability it to slight variation Primary Concrete even small variation significant change	ntral Concrete, W/O, A on Tuesday 5/24/2011 ss Primary Concrete Miting, Central Concrete in the Buttress Primary as in material and batce Mix is a very high petitions in the mix constitutes in strength. Please erance is acceptable for e mix.	to discuss the lix Trial Batches. expressed concern / Concrete mix due hing. The Buttress rformance mix and uents can result in advise how much			primary shafts the following states of the 1. Every arith strength tests 12 in. cylinder made from th exceeds 2,00 2. No individu	nal strength test (or at least three 4	red satisfactory e met: f any three consisting of at least ee 4 by 8 in. cylir of concrete) equ (average of two 6	if both of ecutive two 6 by nders als or	
T-0156 From: Webcor Co Co-Author: Balfour Be	onstruction LP	Concrete Mix 90-Day Co Nhi Tran . Ural Yal	ompressive Strength To: Turner Construction Comp.	Closed an Daphne Faulkner	05/31/2011 Answered By	06/10/2011 y :Adamson Asso	06/03/2011 ociates, Inc. Geo	Potentially orge Metzger	' <u> </u>
REQUEST: Reference Speci	ification Section 03 30	01, 1.5.F	SUGGESTION:		ANSWER: ARUP Respo	Accept Sugg	gestion:		
"The mixes shall compressive stre response to Que gain can be redu reached after 28	n Section 03 30 01 - 1. I be proportioned to de ength of 2,000 psi at 2i estion TG0300-0262, " uced so that the design days but less than 91 that the Buttress Prima 90 days to achieve 2,00	velop a 8 days." Per the The rate of strength a strength is days". ry Shaft Concrete			design streng 91 days, prov demonstrating before 90 day tests of the m days. Each te cylinders and	rength gain can th is reached aft ided the Contract that the mix will be. At a minimum ix shall be taken as t shall consist of a minimum thre blaced in accordant.	er 28 days but enter submits test ll reach 2,000 ps n, compressive so at 7, 14, 28, 56 of a minimum the cores taken from the cores taken the cores t	ess than data si at or strength and 90 ree cast om trial	
					mixes shall be	, C/4 and C/6 (re e proportioned to 000 psi at 28 day	develop a com		
						submit proposed g test results for		their	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

150 of 624 11:15 AM

30100

Time: Job:

Number	Subject	Subject			Date Created	Date Required	Date Answered	Cost Impact	Procee
T-0156.1	BSE - 120 Day Ac	ceptability of Buttres	s Primary Shaft Concrete	Closed	04/16/2012	04/26/2012	04/19/2012	Potentiall	у
From: Balfour Be	eatty Infrastructure, Inc.	Ural Yal	To: Turner Construction Compan	Gary Krutsch	Answered By	:Adamson Asso	ociates, Inc Geo	orge Metzger	
Co-Author:									
REQUEST: Reference: 4/12	/12 Central Letter		SUGGESTION:		ANSWER: ARUP Respo	Accept Sug	gestion:		
Mix test specime strength of 2,000 previous RFIs # cylinders are to this cooler clima overall strength specimens are s is confident that	at in the event that the Buens do not meet the 2,000 psi at 90 days (reference T-0157.2, and #T-0156), abetaken and tested at 12 tet, initial temperature mat the required time. Although the suspect of low strengths, at 120 days, the specime equired strength. If this cri	O psi specified De Response to Additional O days. During D be impeding D ough only a few Central Concrete D sin question			2. For future she basis. However, an additional cylined in the specific ted at 90 days is the samples te	ver, this inder at cations is less sted at			
accepted for all	test specimens at 120 da ure concerns of suspect lo	ys, this can				be performed b			
T-0157	BSE - Primary Co	ncrete Mix 500 PSI A	t 7-Days	Closed	05/31/2011	06/10/2011	06/03/2011	Potentiall	у 🗍
From: Webcor C	onstruction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Geo	orge Metzger	
Co-Author: Balfour Be	eatty Infrastructure, Inc.	Ural Yal							
REQUEST: Reference Spec	ification Section 03 30 01	, 2.2.E	SUGGESTION:		ANSWER: ARUP Respo	Accept Sug	gestion:		
Associates met results of Buttres One of the concito provide a mix 500 psi at 7 days Primary Concret even small varia significant chang	entral Concrete, W/O, ARI on Tuesday 5/24/2011 to ss Primary Concrete Mixerns for the Buttress Primthat is able to consistent s and 2,000 psi at 28 day te Mix is a very high perfortions in the mix constitue ges in strength. Please aclow a working tolerance for days.	discuss the Trial Batches. nary Concrete is ly achieve both rs. The Buttress rmance mix and ints can result in dvise if it				mpressive strenç ne "A" concrete ii nsi +/- 200 psi.			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 151 of 624 10/30/2012 11:15 AM

Time: Job:

11:15 AM 30100

ımber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
	ayashi Joint Venture	Kirk Nielsen	To: Turner Construction	Compan Gary Krutsch	Answered B	y: Webcor Const	ruction LP David	d Fields	
scheduled PSI rec which is resulting issues. For clarific schedule is correc 1. 300 psi at 7 day 2. 2000 psi based	multiple RFI responses quirements for the prima in confusion and unnect cation sake please conflict: ys pursuant to RFI resport on an arithmetic averagursuant to RFI response	ary shaft mix essary Vela rm the following onse T-0157. ge of tests on or	SUGGESTION:		ANSWER: RFI is void an	Accept Sug nd answered in F			
0156. 0157.2	·	le for Buttress Shaft I	Primary Mix To: Turner Construction	Closed Compan Gary Krutsch	01/18/2012 Answered B	01/28/2012 y :Adamson Asso	01/18/2012 ociates, Inc Geor	Potential ge Metzger	ly
o-Author:									
scheduled PSI rec which is resulting issues. For clarific schedule is correc 1. 300 psi at 7 day 2. 2000 psi based	multiple RFI responses quirements for the prima in confusion and unnect cation sake please conflict: ys pursuant to RFI response on an arithmetic averagursuant to RFI response	ary shaft mix essary Vela rm the following onse T-0157. ge of tests on or	SUGGESTION:		follows: 7 day report: Vela 28 day report below 300 ps below 2,000 0156 guidelir same report issue stays o report was gr 90 day report below 2,000 above 3,000	below 300psi: Fallure. Keep to psi: Fallure. Keep to psi: below specifices; monitor; if the was less than 300pen; if the 7 day reater than 300pen; if the psi: Fallure. Add psi: Fallure. Add	gestion: et racked in Vela ailure. Add an iss the issue in Vela ication but within ica too but within the 7 day break for 10 psi, then the Vebreak for the sansi, no Vela issue an issue in Vela an issue in Vela eraging, see response	ue in open RFI T- the ela ne	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 152 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

Number	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Procee
T-0157.3	BSE - PSI Schedu	le for Buttress Shaft Pri	mary Mix	Closed	01/19/2012	01/29/2012	01/23/2012	Potential	ly 🗌
From: Webcor/Obay	yashi Joint Venture	Kirk Nielsen	To: Turner Construction Con	mpan Gary Krutsch	Answered By	/ :Arup	Kevi	n Clinch	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
scheduled PSI required which is resulting in confuctarification sake placerrect: 1. 300 psi at 7 days 2. 2000 psi based of	nultiple RFI responses uirements for the prima usion and unnecessary lease confirm the follows pursuant to RFI response on an arithmetic averagesuant to RFI response	vela issues. For ving schedule is onse T-0157.			follows: Below 300 ps Above 300 ps Below 2,000 p Above 2,000 p Above 3000 @ specifications	i at 7 days: fail ii at 7 days: passosi at 90 days: fa psi at 90 days: p 28 days does , but this will not	ail	the ela.	
T-0158	301 Mission Wall	- Architect of Record		Closed	06/01/2011	06/11/2011	06/06/2011	Potential	ly 🗆
From: Webcor Cons	struction LP	David Hungerford	To: URS Corporation	David Fyfe	Answered By	/:Transbay PMP	C Alfre	d Lau	,
Co-Author:		J	one corporation	zana i yie	ĺ		7	<u></u>	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	nestion.		
Please clarify who	is the registered Archit terim Screen Wall Proje				URS is the Ar		of Record per s	gnature	
T-0159	BSE - Unforeseen	Obstruction - Timber Pi	les Within Pre-Trench Limits Z	one 3 Closed	06/02/2011	06/12/2011	06/06/2011	Potential	ly 🗌
From: Webcor Cons	struction LP	Nhi Tran	To: Turner Construction Con	mpan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Nhi	ran	
Co-Author: Balfour Beatt	ty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Sheet D attached sketch an	0-2212, Specification Sold photo	ection 02 41 01,				Daphne Faulkne			
timber piles within the between gridlines 2 Per Contract Drawing be a single row of the wall, although when rows within the CD	BBII found additional uthe pre-trench limits along 4 & 25. ing D-2212 (attached), imber piles in conflict with the area was exposed SM wall limits (see attached) and will be removed and will be	ong gridline A, there should only vith the CDSM d there are three ached photo).			Please refer to half between when areas whe existing pile c and/or piles p	grids 23~26 which are (N)CDSM wataps and piles, retrieved to construction	ng D-2212 in the	ne aps Center	



The Response to RFI#T-0159, appears to have misunderstood the question. Therefore BBII is providing

additional information.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

153 of 624 10/30/2012

Time:

11:15 AM 30100

activities.

Per note 7 on D-2212, it was made clear at the time of bid that the actual existing conditions may differ from

JOINT VENTUR	RE		30100 - Trans	sbay Transi	t Center	Project			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Please advise.					This includes	all piles within t	ne CDSM wall foo	tprint.	
					00 (General 0		covered in Section e 3.05.A.2 and 3.0 ditions).		
					Article 3.05.C	states,			
					C. Differing S	ite Conditions sl	nall not include:		
						indicated in or tract Documents	reasonably interpr or Reference	eted	
					2. All that c	ould be seen on	Site		
					characteristic		rially similar or those indicated c cuments or Refere		
					and the remo the removal o wall is installe	val of timber pile of timber piles be ed TJPA believe will provid payn	sses both pre-tren es and Bid Item #6 fore the CDSM sh s that this work wa nent for it under Bi	is for noring as	
						no additional pa or the CDSM wa	yment for the rem II.	oval of	
_									
T-0159.1			er Piles Within Pre-Trench Limits Zone		06/08/2011	06/18/2011	06/27/2011	Potential	lly
From: Webcor Cor		Nhi Tran	To: Turner Construction Compar	n Daphne Faulkner	Answered B	:Turner Constru	uction Comr Kevin	Chiu	
Co-Author: Balfour Bea	tty Infrastructure, Inc.	Ural Yal	0110.050715**		4116				
	-0159, Sheet D-2212, S and attached photos	Specification	SUGGESTION:				gestion: applies. The cont ered during pre-tr		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

154 of 624 10/30/2012

Date: Time:

Time: 11:15 AM Job: 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
BBII contends that the indicated in the attace the contract drawings therefore BBII was unthese piles in their bingeneral conditions and unforeseen condition encountered exceeds. Please confirm the repiles in excess of the tracked and paid uncorder similarly as do	hed sketch were not a sor the reference doon-able to account for ditem prices. These ticle 3.05A.2 definition, because that quantifies that shown in the bigernoval of the "unforce ase shown in the drawler a Force account of	shown in either cuments, the removal of piles meet the n of an ity of piles d docs. seen" timber vings, will be ontract change			Note 7 on D-2 depth/thickne caps and loca shown on dra information ar not represent	ition and depth/owings based on and may vary. [] the actual extenstructure foundates.	cation and ent slabs, walls a grouping of (E) pi best available These quantitie its of the entire bi	les ['] es may	
T-0160	BSE - Timber Piles	s Not Extracted In Zone 4		Closed	06/03/2011	06/13/2011	06/16/2011	Potential	llv \square
From: Webcor Const		Nhi Tran	To: Turner Construction C				action Comr Jack		
Co-Author: Balfour Beatty	Infrastructure, Inc.	Ural Yal		, ,	·		,		
REQUEST: Reference CR T-010 BBII continues to ren 199 Fremont Street i extraction along 181	n Zone 4 and soon w	per piles along	SUGGESTION:		and 181 Frem Wood pile car	ont using altern	ood piles adjacer ate means and m his line if it will no	nethods.	
As of May 31, 2011, were estimated to be of the CDSM shoring during extraction a protection their proximity to the control of	more than 12" away wall. In addition, 5 pi ortion of which were le	from the limits iles were broken eft in place due							

These piles are not shown on the contract plans and are extracted with extreme caution under the TJPA's direction and prescribed methods, taking the integrity of the adjacent buildings in consideration. Please confirm that it is the TJPA's intention to leave these piles in place.

these piles also appear to be more than 12" outside the limits of the CDSM shoring wall, due to possible undulations and alignment changes underground, the possibility of these piles encroaching into the CDSM

shoring wall area exist.



The Specification Section 03 30 01 - 1.5 F Trial Batches references "concrete cylinders", however it does not

During the course of the meeting, it was generally agreed upon that 6x12 test cylinders appeared to be a more representative and consistent measure of the Primary Buttress Concrete strength relative to the core samples.

specify 4x8 or 6x12 test cylinders.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

155 of 624 10/30/2012

Time: 11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
T-0161	BSE - CDSM Wall	Soldier Pile Installation		Closed	06/03/2011	06/13/2011	06/06/2011	Potentiall	iy 🗌
From: Webcor Consti	ruction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Webcor Constr	uction LP Nhi	Γran	
Co-Author: Balfour Beatty	Infrastructure, Inc.	Ural Yal							
attached detail sketc Is it acceptable to cu bottom tip, in the wel The purpose of the h	t a 1.5" diameter hole o of the soldier beam ole is to aid in securir nat DND will use to ra	, 16" from the pile beams? ng the tail of the	SUGGESTION:		ANSWER: 06/03/2011 - C ARUP Respor This is accept		gestion:		
T-0162	BSE - Buttress Co	ncrete Test Cylinders		Closed	06/03/2011	06/13/2011	06/08/2011	Potentiall	ly
From: Webcor Consti	ruction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Adamson Asso	ciates, Inc Geor	ge Metzger	
Co-Author: Balfour Beatty	Infrastructure, Inc.	Ural Yal							
BBII, Becho, Central Associates met on T results of Buttress Pr (please refer to the a results). The 28-day were on average 57% results. The 28-day were on average 88% The test samples we batches, at the same BBII believes the diff between the test resultant he concrete cure rate.	Concrete, W/O, ARU uesday 5/24/2011 to orimary Concrete Mix T ttachment for a summatest results for the 4x/6 of the core 4" diametest results for the 6x'6 of the 4" diameter re extracted from the extracted from the extracted in the erence in compressivults may be attributed neat of hydration which BBII also believes that indicative of the actual	P and Adamson discuss the frial Batches nary of the test the test cylinders eter core test 12 test cylinders ore test results. same concrete the same manner. the strength to the sample the drives the the concrete	SUGGESTION:		available at th conclusions st Regarding the understanding between 4x8 a tested under id	that there is insis time for the Cated in the RFI. question posed is that there shand 6x12 cylinded dentical condition o limit the TJPA	ufficient informationtractor to draw in the RFI: Arupould be little differs cast, cured ans and, therefore 's Testing Agence	v the o's erence nd e, it is	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

156 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date Cost Created Required Answered Number Subject Status Impact Proceed

BBII has confirmed through CTS that there should be no additional cost in sampling and testing a 4x8 cylinder relative to a 6x12 cylinder.

Therefore, BBII proposes that the 6x12 test cylinders should be used as the basis of acceptance testing both for the Trial Batches and also for future Field Quality Control and Testing for the Primary Buttress Concrete: 4x8 test cylinders should only be used for informational purposes only. Please confirm.

T-0163 BSE - Hazardous Material Removed From Site Zone 2 Closed

06/03/2011 06/13/2011

06/06/2011

Potentially

From: Webcor Construction LP

Nhi Tran

To: Turner Construction Compan Daphne Faulkner

SUGGESTION:

Co-Author: Balfour Beatty Infrastructure, Inc.

Ural Yal

Answered By: Webcor Construction LP Nhi Tran

REQUEST:

Reference Specification Section 00 03 35, 1.2

During Investigation of Zone 2, BBII discovered potential lead based material existing on site. The specific area of concern is the pedestals on First Street.

Please confirm that all contaminated material (specifically the referenced pedestals) as specified in the specification section 00 03 35 Article 1.2 has been removed and abated by the Demolition Contractor.

BBII is scheduled to remove these pedestals next week and cannot proceed with this critical work until it is confirmed that the site is cleared of lead based materials as required by the Specifications.

The TJPA's attention is directed to the following Section of the Specifications:

SECTION 00 03 35 - EXISTING CONDITIONS: HAZARDOUS MATERIALS

"1.2 HAZARDOUS MATERIALS REPORTS A. The TJPA's environmental consultants have surveyed the facility for the presence of various hazardous

ANSWER: **Accept Suggestion:**

06/06/2011 - Kevin Chiu

Hazardous material has been removed from site per the extent of demolition contract drawings for zone 2 this does not include the "pedestals" in Zone 2. The building and above ground structures were demolished to the extent shown on Demolition contract drawings. Hazardous materials abatement scope was completed within the scope of demolition only. Refer to Demolition Drawings D-1050, D-1051 and D-1073 for representation of limits of structures (specifically the referenced pedestals) demolished and hazardous material abatement.

BSE Contractor to handle remaining demolition and abatement in accord with BSE Spec 00-08-14 Health and Safety Criteria Para 1.2 and 1.3 Lead hazards, BSE Spec. 02-41-01 "Demolition" and BSE Spec. 01-13-50 "Hazardous Materials Procedures."



Peter Cusack from Treadwell & Rollo. Specification Section 00.08.13.1.9.C states that "Should the existing

wastewater be contaminated, or should it be

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

157 of 624 10/30/2012

Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
lead, PCB ba contaminated hazardous m Demolition p removing and	aterials investigated may incluallasts, mercury containing land soils, underground storage to taterials. The demolition controject (Evans Brothers Inc.) is displaying abating products containing st, and mercury-containing land	nps, anks, and other actor for the responsible for asbestos, lead,							
04.04	DOE Timber Biles	Adia a sut 477/404	Francest Duilding Couth Zone 4	Classed	05/05/0044	00/40/2044	05/05/0044	Detential	
•0164 From: Webco	by Construction LP	Nhi Tran	Fremont Building South Zone 4 To: Turner Construction Compa	Closed	06/06/2011 Answered By	06/16/2011	06/06/2011 cruction LP Nhi 1	Potential	іу
	r Beatty Infrastructure, Inc.	Ural Yal	10. Turner Construction Compa	n Dapine Fauknei	Allswered by	V-Webcoi Consi	IUCUOII LE INIII I	Idii	
REQUEST: Reference R Per [RFI #T-metal sheet I removed, in the sheet is close proxim close to the the CDSM Wall I	FI@T-0146.1 [BBI 0104] and 0146.1] RFI 104 Response, B behind the timber piles require the location between 199 and to hold back the soil in the all ity of the timber piles, the she timber piles required to be ren Location. The sheet is too closattach to the tops of the pile. S	attached photo BII inserted a ed to be 181 Fremont. ey. Due to the et location is too noved from the se for the pile	SUGGESTION:		The practice of by TJPA in the June 3rd. The and expose the sloped excavable attached. The assonably a equipment, m	e "181 Fremonte Contractor car ne piles as nece ation that allows The work should short duration a anpower, mater al sheet is pulle	sheet pile was ap test" done on Fri remove the meta ssary with as ster the vibrator pile p	day al sheet eply a puller to	
0165	RSE - High pH Wa	ter Found In Zone 3	t Pre-Trenching	Closed	06/07/2011	06/17/2011	06/10/2011	Potential	ilv 🗀
	or Construction LP	Nhi Tran	To: Turner Construction Compa				uction Comr Daph		
	r Beatty Infrastructure, Inc.	Ural Yal	rame: constraction compa	451110 1 44111101		,	asson compagn	r ddiidioi	
REQUEST: Reference S BBI found his	pecification Section 00 08 13, gh pH water while digging an ontention of the state	1.9.C exploratory hole	SUGGESTION:		0	to treat the wa	gestion: A, a CR will be isster per specification		



From: Webcor Construction LP

REQUEST:

Co-Author: Balfour Beatty Infrastructure, Inc.

Nhi Tran

Ural Yal

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

158 of 624

Time: Job:

Roger Rothenburger

11:15 AM 30100

30100 - Transbay Transit Center Project

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact F	Procee
as a result of	ated but subsequently beco f conditions other than the a Change Order will be issu	Contractor's							
Wastewater	ider this as a Notice of Exi as defined by SS00.08.13 bw to proceed.								
-0166	BSE - Unknown	n Concrete Structure a	nt 199 Fremont Zone 4 (Gridline 33-30)	Closed	06/07/2011	06/17/2011	06/22/2011	Potentially	,
From: Webco	or Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	Transbay PMP	C Rog	er Rothenburge	er
Co-Author: Balfou	r Beatty Infrastructure, Inc.	. Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	RFI#T-0144 (BBI RFI 0103) 66 13, and attached Turner and photos				and complied between the b	r this were orally with by the BSE uildings 199 Fre	y transmitted in the Contractor. The emont and 181 For the curb and fleet	e fence remont	
199 Fremont [RFI#T-0144 previous con inadvertently	shed the Unforeseen Conc t St., and associated curb t] response. During the pro- ntractor's construction mea d damaged the metal flashi ofing beside it.	per RFI #103 ocess, due to the ons, the curb			can wait until that no further requires that t	work in the area damage is pos- he BSE Contrac ged during cons	is complete or a sible. The Contra tor repair dama struction activity	at a point act ge to any	
Unforeseen	ne curb, the fence panel wa Concrete Structure, so who e fence came down too.								
See attached (5/24/11)	d pictures and Turner Field	d Condition Report							
	ts immediate direction from	n the TJPA on this							

To: Turner Construction Compan Gary Krutsch

SUGGESTION:

Answered By: Transbay PMPC

Accept Suggestion:

ANSWER:



REQUEST:

Please provide City Survey of property lines with a

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

159 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transhay Transit Center Project

ANSWER:

ARUP Response:

Accept Suggestion:

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
56 13 Per the response to provide an accepta	to RFI#T-0166 (BBI able repair procedu Also, please confirn	s and Specification 31 RFI 103.1), please re for the 199 n that the repair work			The specific of been listed in damage to the bottom of 198 unreinforced cinder block of Fremont will be damage that concrete curbunreinforced out and repail	damage to 199 F the RFI. TJPA i e metal flashing 0 Fremont St and 'curb" that ran a vall. As stated proper made at a multiple occurred to the for resulted from u foundation wall ars will not be don	the contractor at this time. 199 Fremont Street has not JPA is aware of minor thing along the curb at the st and the removal of the ran along the base of the red previously repairs to 199 a much later date. The the flashing and unreinforce om using breaker on the wall and pulling the sections e done until the project is where no more likely damage.		
T-0167	Survey Grid C	ontrol Documents		Closed	06/08/2011	06/10/2011	06/20/2011	Potential	
From: Webcor Cor	nstruction LP	Tim Maxwell	To: Transbay Joint Powers Author B	Edmond Sum	Answered By	:Adamson Asso	ociates, Inc Georg	ge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference RFI T-0	0112.1 and drawing	g GT-0100			ARUP Respo	nse:			
As requested by E we submit the follo		5/8/11) OAC meeting							
0100 and as confir Survey Grid Contro be used for all futu	at gridlines as estab rmed on Chaudhary ol Documents (Ref: ure construction eler confirm by 6/10/11.	RFI T-0112.1) can			BSE package		the work shown in ving provided by C acceptable.		
T-0167.1	Survey Grid C	ontrol Documents		Closed	07/01/2011	07/11/2011	07/05/2011	Potential	
From: Webcor Cor	nstruction LP	Daniel Foudy	To: Turner Construction Compan [Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Georg	ge Metzger	
Co-Author:									

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 160 of 624 10/30/2012

Time:
Job:

modified by any additional data in the 600page April 2009 Treadwell and Roll report should be used to

11:15 AM 30100

Number Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
translation to grid for our use.							
					has been provid es the building g		
T-0168 BSE - Soil Classification	Data	Closed	06/08/2011	06/18/2011	06/22/2011	Potentially	·
From: Webcor Construction LP Nhi	Tran To: Turner Construction Comp	pan Daphne Faulkner	Answered By:	Transbay PMP	C Roge	r Rothenburg	jer
Co-Author: Balfour Beatty Infrastructure, Inc. Ural	Yal						
REQUEST: Reference Specification Section 01 13 50 The Class 1 and Class 2 Disposal site does not was the old "PSI for Caltrans" Reports in the Soil due to the lack of necessary tests, missing pages report, and age. The Disposal site recommends the use of the Tre Rollo reports from 2008 and 2009, and to dismiss for Caltrans" reports. Please Advise.	Profile, in the adwell &		(General Sumr the Contractor Transit Center' 2010 for "the manner consis Contract." This Specification S Section 01 13 references a 2 "Environmenta Terminal, San referenced in S Conditions Hazis not a part of 35 is not part of data incorpora: A partial review nothing to request Caltrans" reporting to request caltrans of the Martin Transbay	mary - Soils Mar use "Site Mitiga" by Treadwell as management of tent with the rec report is attach section 01 13 50 50 Par 1.1.C for and Treadwell and I Site Character Francisco Calife Specification Se grandous Materia the Contract as of the Contract et ted by reference v of this docume irre that the Contract that the Contract of the Contract of the Contract of t	01 13 50 Part 1. nagement) requir ation Plan, Transl and Rollo March 2 of existing soils in uirements of the ned as Appendix	es that bay 24, a a A in ent also y that is existing report in 00 03 hinical ct. ere is for d Rollo in plan,	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 161 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

18~55 feet (below grade) Bay Mud

Under Section 01 13 50 Part 1.5.G the Contractor is

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
						oils being excav 1 and Class 2 I	ated and coordir Disposal Sites.	nation	
T-0169	BSE - Disposal	of Drilling Spoils		Closed	06/09/2011	06/19/2011	07/07/2011	Potentia	lly 🗌
From: Webo	cor Construction LP	Nhi Tran	To: Turner Construction Compa	n Daphne Faulkner	Answered By	Transbay PMP	C Rog	er Rothenbu	rger
Co-Author: Balfor	ur Beatty Infrastructure, Inc	. Ural Yal				·	-		
REQUEST:	:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
BBII is conditional concern is a contamination of the class 1 Market site, or ever and the class Surface to a Equipment GL-11 ft to 50/APA)	Specification Section 01 13 cerned of the close proximitators within the Buttress Areduring Drilling & Shaft Excation of the material could poterial inadvertently going to a clean waist site. The clasm material layers are described.	y of the differently ea of Zone 4. The vation, cross tentially lead to a Class 2 Disposal ass 1, the class 2, ribed below: material except for on Spec 01 13			Summary - Si use the Tread Mitigation Plat 2009 "Environ Terminal" repo Only the Marc a Contract Do 50 and only da Report is incluthough both re language. The	I Management) well and Rollo Mn, Transbay Transbay Transbay Transbay Transbay Transbay Transbay Transbay Transbay Transbay 24, 2010 Treacument in Appeata from April 20 Ided as Contraceports contain me April 2009 repo	O Part 1.1.C (Ge requies the Cont Arch 24, 2010 "nit Center" and Aracterization, Trug existing soil diadwell and Rollo ndix A of Section Oo9 Treadwell and tinformation evenuch of the same ort is 600 pages ably shorter and	ractor to Site April ansbay sposal. report is n 01 13 d Rollo	
BBII is cond the soil out water and the the soil laye casing. Pre difficult to do the clean many	ests the engineer to provide a on that is better for the actua eing used, that will prevent o	arge amount of any attachment, that of mixing within the layers will make it s 1, the class 2, and a revised stratum al shaft excavation			material hand operation on t well as CDSM excavation material Both the April Rollo report giclassifications 5~16 feet (bel loose to medical amounts of braid to the second secon	ling plan for eache site and included overflow material, bulk excapable 2009 and Marche the expected as: ow grade) fill may make the expected as: ow grade) fill may make the expected as: ow grade) fill may make the expected as:	Contractor to such type of excavaludes the buttressials, pre-trench avation material, in 2010 Treadwell ground conditionaterial composed and with varying ind glass fragmenaterial composes and with variab	tion piles as etc. I and n I of ets. et of	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 162 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
Number	Subject	Status	Created	Required	Answered	Impact	Proceed

resonsible for devleoping a plan that reduces the amount of hazardous waste generated. This plan also includes (Part 1.4.C Submittals - Excavation Handling) methods, means, equipment, sequences that segreegates the material to reduce cost of hazardous material disposal.

Since the buttress pile area was excavated to remove piles and backfilled with a combination of existing clean material (fine sand with silt) and crused concrete debris and poured concrete (top 2 feet buttress pile working pad) the Contractor needs to devise and submit the methods to handle the segregation of those materials for disposal in the appropriate Class land fills.

The Contractor will need to test materials for suitability and work out a plan with the Disposal Landfill Operators. TJPA will assist with the TJPA environmental consultant, Treadwell and Rollo but it is the Contractor's responsibility to mke the plan and handle the material. Classification of excavated materials by TJPA will not always govern how the disposal operators deal with the material. The actual condition of the material must be determined prior to disposal.

The materials listed by elvation in the RFI are presumably the levles of CLSM, crushed concrete debris and the material below. The buttress area was excavated to a minimum of 12 feet below grade at the Fremont St. shoring wall and then another 3~5 feet was excavated to grab on to the timber piles for removal. The excavated material was replace with different materials when the engineered work pad was constructed with compacted material.

This means that the material is not necessarily class I as stated in the RFI or as designated in the Treadwell and Rollo March 2010 report. Whether the land fill operators will agree with that is the open question.

However, as stated in Section 01 13 50 it is up to the BSE Contractor to test and determine the disposal of material in accordance with the Contract.



7000 cy of balancing the site and that they would not be able to get that remaining 7000 cy until the existing ramps were demolished. As a result of the short term shortage and in exchange for access to zone 1-3 BBII agreed to:

- Allow EBI to leave Zone 3 low of the Existing elevations
- Allow EBI to set up Crusher in Zone 2 for ramp

- Allow EBI to leave the 7000 cy shortage in a stockpile in

BBII appreciated the partnering agreement however the current size of the stockpile is far greater than BBII ever expected. BBII surveyed the stockpile and the Zone 3

demolition

Zone 2, for our later use.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 163 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
					environmental testing does n responsibility t	I consultant Trea ot erelieve the C for the means a	sting by their outs adwell & Rollo bu Contractor of the nd methods of pr the "generator" o	roper	
-0170	BSE - Existing	3" minus Concrete Rubble		Closed	06/20/2011	06/30/2011	06/29/2011	Potentia	lly 🗌
From: Webco	r Construction LP	Nhi Tran	To: Turner Construction Compan Dap	hne Faulkner	Answered By	Turner Constru	ction Comr Jack	Adams	
Co-Author: Balfour	Beatty Infrastructure, Inc	c. Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
5102, D-5103 attached drav	· ·	T #TG0300-014, and			construction d buttress fill ma	lemolition concre	t is to retain procete onsite for used de a working plat berimeter wall.	e as	
D-5103 along 014 describe of crushed 3" package. In s	vings GT-1303, D-5100, I with the response to Pre the finish grades and sub minus concrete to be left ummary, Zone 4 was to be a shown on GT-1303 and	e-Bid RFI #TG0300- osequent quantities t on site for the BSE be left with a			CDSM wall pe crushed/proce	erimeter shoring	sequent to placer remove all onsite concrete backfil -1001 Note 2.	е	
depression as shown on GT-1303 and Zone 1-3 were to be left no higher than existing ground elevations. Previous discussions between BBII, W/O, EBI and TJPA were made to accommodate BBII's early access into Zones 1-3 for pre-trenching. At the time of these discussions EBI indicated they were short approximately					the demolition	contract is in a	ete (and asphalt) ccord with Demo ss. REF: Demo S	lition	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 164 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
Number	Subject	Status	Created	Required	Answered	Impact	Proceed

depression on 6/7/11 after they completed their export to zone 4 and BBII estimates the size of the concrete stockpile to be in excess of 11,000 cy (this does not include the asphalt stockpile that was created after the survey).

Based on BBII's calculations (see attached topo) Zone 3 was left approximately 2000 cy short of existing grade and 5000 cy were taken from the stockpile to Zone 4. As a result BBII requests the current stockpile be removed in its entirety from the site, as it is in excess of the contractual amount to be removed by the BSE contract.

However, If acceptable to TJPA, BBII would be interested in taking 2000 cy of the crushed concrete if it could be delivered and stockpiled in an mutually agreeable staging area. BBII suggests Lot S. This material would then be used as need for excavation stabilization throughout the BSE contract.

T-0171	BSE - Concrete Se	ection Protruding Ir	nto CDSM Shoring Wall Area Zone 4	Closed	06/13/2011	06/23/2011	06/17/2011	Potentially
From: Webcor Const	ruction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Transbay PMP	C Rog	er Rothenburger
Co-Author: Balfour Beatty	Infrastructure, Inc.	Ural Yal						
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:	
section of concrete shoring wall area fell	photo bile next to 181 Fremo that was protruding in I from the foundation vise on how to proceed	to the CDSM vall of 181			surfaces of th grouted ancho around the op wall and mest concrete throu filling. A sketo	ald be filled with a e opening are clorage of #3 rebanening in the exist is required beforgh a "bird's mouth is attached shof the repair pate.	eaned. In addition in the control of the concrete before placing repaid the control of the contr	on .c asement ir omplete

From: Webcor Construction LP

Joanne Filipas

LEED Submittal Requirements

To: Turner Construction Compan Daphne Faulkner

Closed

Answered By: Adamson Associates, Inc George Metzger

06/21/2011

Cost to be tracked under CRT#10.

06/23/2011

06/13/2011

Potentially

Co-Author:

T-0172



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

165 of 624 10/30/2012

Time: Job:

11:15 AM 30100

20100 Transhay Transit Contar Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proce
According to spec	01 81 13 Section 1.5: c section 018113.1.5, L		SUGGESTION:		ANSWER: We agree with	Accept Sug your proposal	gestion: to combine the d	ata.	
requirements spe identical to an iter requirements, a d effort to minimize acceptable to issu	d in addition to other su cified elsewhere. If a s m submitted to comply luplicate copy is to be s duplicate submittals, p ue one submittal packato. and LEED spec sect	submitted item is with other submitted. In lease confirm it is ge to cover both							
T-0173	BSE - Enhanced	Trial Batch Testing		Closed	06/13/2011	06/23/2011	06/15/2011	Potentia	lly
From: Webcor Co	nstruction LP	Nhi Tran	To: Turner Construction Compa	an Daphne Faulkner	Answered By:	Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Author: Balfour Bea	atty Infrastructure, Inc.	Ural Yal							
REQUEST: Reference Specif attached mix desi	ication Section 03 30 0	1, 2.2.E and	SUGGESTION:		ANSWER: ARUP Respon	Accept Sug	gestion:		
BBII, Becho, Cent Associates met of results of Buttress Based upon the p BBII proposes to	tral Concrete, W/O, AR n Tuesday 5/24/2011 to s Primary Concrete Mix oreliminary results of the submit the following thr on the Buttress Primary iB6	o discuss the Trial Batches. e 2nd Trial Batch, ree mixes for			This is accepta	able.			
	t having additional mixe ss Primary Concrete wo								

One of the concerns of 1st and 2nd Trial Batches was potentially accelerated curing due to the Styrofoam

for future use as Primary Shaft Concrete.

benefit to the Project. BBII proposes "enhanced testing" of these three mixes as well as three additional hybrids of each mix for a total of nine mixes (please see attached for mix designs). The intent of the enhanced testing is to further refine the information we currently have on all three of the above three mixes, as well develop additional mixes



The existing curb around the manholes at the east and west ends of the 301 Mission Wall is unknown. Design

documents do not provide information as to the specs of

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

166 of 624 10/30/2012

Date: Time: Job:

Page:

11:15 AM 30100

30100 - Transbay Transit Center Project

follows;

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
BBII proposes methodology of the only excep +/- 5'x5'x4' deinsulated form excavation, lin aspects of the as previously The results of and possibly serimary Shaft	es in which the trail batch is a 3rd trial batch using a fifth approved trial batch the concept excavations in lieu one. Each mix would be passed with plastic to retain a proposed trial batch me submitted & approved. The "enhanced testing" submitted for approval a Concrete Mixes. In that this is acceptable	all of the same sich method placing, crete will be cast into of the Styrofoam placed in an individual of moisture. All other ethodology would be would be evaluated as additional Buttress							
T-0174	301 Mission V	Vall - New Curb Detail		Closed	06/14/2011	06/24/2011	06/20/2011	Potential	ly 🗌
	Construction LP	David Hungerford	To: Turner Construction Compan Dap	hne Faulkner	Answered By	URS Corporat	ion David	d Fyfe	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug			
The required of curb set atop way down to s	tached sheet C-5000 curb details are not clea finish pavers, onto topp structural slab. Additiona ar details to match cond	ing slab, or set all the ally, provide all			slab and shal See attached	extend 9 inche detail for reinfo	laced on top of to s above top of pa rcement. Concre shall be according	vers. e mix	
T-0175	301 Mission V	Vall - Concrete Mix for Curb	Around Existing Manhole Covers	Closed	06/15/2011	06/25/2011	06/20/2011	Potential	ly
From: Webcor	Construction LP	David Hungerford	To: Turner Construction Compan Dap	hne Faulkner	Answered By	:URS Corporat	ion David	d Fyfe	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference dra	awing C-2000 urb around the manhole	es at the east and			finish. Contra	ctor shall provid	ch existing concrete concrete mix de sed on specificat	esigns	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

167 of 624 10/30/2012

Time: Job:

Coct

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	COSt	
Number	Subject	Status	Created	Required	Answered	Impact	Proceed

this concrete mixture. The existing concrete appears to have a color added to the mix design. Please provide a mix design and color specification (if necessary) to use at these locations.

Concrete Mix, Design and Testing: Design the mix to produce standard weight concrete consisting of Portland cement, aggregate, air-entraining admixture and water to produce the following properties:

Data

Data

Compressive Strength: except as noted below, four thousand five hundred (4500) psi, minimum at twentyeight (28) days, with a water cement ratio not to exceed 0.45 by weight. Slump Range: Two (2) inches to Four (4) inches.

Air Content: Five (5) to seven (7) percent. Mixed shall be design to provide concrete with the following properties:

Location Maximum Size of Aggregate Min. 28 Day Strength (psi) Min Sacks of Cement/cu. Yd.

Concrete Curb

3000

Concrete Walkways

2500 5-1/2

3/4"

6

Integral Color: Sidewalk shall be constructed of a dark grey, Hi-Con at 5 lbs. per cubic yard carbon black based concrete finish, with 25 to 30 lbs per 100 square feet of silicon carbide sparkle grains.

Contractor shall submit mix design (including integral color) for review and acceptance by the TJPA Representative prior to placing concrete.

Contractor shall provide sample of new concrete to ensure that it matches with existing concrete prior to placing new concrete.

T-0176 301 Mission Wall - Fill Pour Back and New Curbs Closed 06/15/2011 06/25/2011 06/20/2011 Potentially Answered By: URS Corporation David Fyfe

From: Webcor Construction LP David Hungerford To: Turner Construction Compan Daphne Faulkner



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 168 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

Number Su	bject			Status	Date Created	Required	Date Answered	Cost Impact	Procee
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Should the concrete mix of 9"x12" curbs along the not be the same mix that is u	orth side of the 301	Mission wall			Concrete mix as specified in		concrete curbs sh	all be	
manhole? The mix design manhole was requested i					Finished conc curb finish.	rete curbs shall	match existing co	oncrete	
						e for review and	e mix design to TJ d acceptance prior		
T-0177 BS	SE - Alternate Met	hod Of Pile Remova	al Along 181 Fremont	Closed	06/15/2011	06/25/2011	06/16/2011	Potentia	Ily
From: Webcor Construction	on LP	Nhi Tran	To: Turner Construction (Compan Daphne Faulkner	Answered By	:Turner Constru	uction Comr Jack	Adams	
Co-Author: Balfour Beatty Infra	structure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference attached process. During the extraction of use Fremont, two piles locate broke and are now too decurrent extraction method of pile 151, the pile conting is approximately 9' below Considering the length of there is approximately 6' approximately 6' approximately 6' approximately 12 excavation to expose the proposes to drill the remains the proposed procedure a consultation with Viking Eagreed that this work will attached are photos and of both broken piles (105).	nforeseen piles ald inside the propose to extract under the During the atternued to break. The the base of the found the adjacent removed to be removed to be removed to be removed to be removed to be removed to be removed to be removed to be removed to be removed to be removed to be removed to be removed to be charged to CR and rawing indicatir	ong 181 sed CDSM wall or using the opted extraction of top of this pile undation wall. oved piles, . Pile 105 is idation wall d. Further conable. BBII out. See below meeting and 5-11. It was T-010. Also				Method of pile re to document w	moval is acceptak ork.	ole. CR	
Please provide direction.									



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

169 of 624

Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
From: V	Vebcor Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	/ :Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Author: B	salfour Beatty Infrastructure, Inc.	Ural Yal							
REQUE	EST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Referer	nce RFI#T-0151 and Sheets GT-2	2103 and GT-2201			ARUP Respo	nse:			
accepta Please	Engineer's response to RFI#T-0 able to expand the overall Buttres advise if the CDSM connector co d per contract drawings GT-2103	s 4'-4" to the east. Jumns can still be			increase the s connector col supplemented	spacing of the drumns will need to with additional	Contractor wishes illed shafts, then to shift and / or be columns to provide the of the buttress	the e de	
T-0179	301 Mission Wal	I - Detail at Steel Basepla	ates on South Side	Closed	06/21/2011	07/01/2011	07/11/2011	Potentia	lly
From: W	Vebcor Construction LP	David Hungerford	To: Turner Construction Compan	Daphne Faulkner	Answered By	:URS Corporati	on David	d Fyfe	
Co-Author:									
REQUE	EST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Detail Detail Etermina the sou the stee	ence drawing D/A-6000 and attact D/A-6000 does not provide a plywing place of the steel baseplate of the 301 Mission wall. A el baseplates, use of sealant and the steel baseplate exposed (see a advise."	ood panel locations along t the locations of backer rod would			flashing to pro response. All specified in co	otect steel base though installation	has already insta plate prior to this on of flashing is n its this means of e is acceptable.	RFI	
T-0180	BSE - CDSM Wa	Il Tolerance		Closed	06/22/2011	07/02/2011	06/22/2011	Potentia	lly
From: W	Vebcor Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Transbay PMP	C Roge	er Rothenbu	rger
Co-Author: B	alfour Beatty Infrastructure, Inc.	Ural Yal							
REQUE	EST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Referer	nce Specification Section 31 56 1	3				•	. TJPA stated tha	at if the	
modify The net planned propose structur	uested by the TJPA, DND submits the horizontal tolerance for the C w goal is to set the wall 2" outsided centerline of shoring wall. This ed by the TJPA in order to not en re at the bottom of the train box.	DSM shoring wall. e of the original solution has been croach into the			tolerances for shoring wall the and TJPA wo avoid any end with the Trans difficult to rem	top horizontal p nat the Contract uld support suck croachment of th sit Box concrete nediate.	out meeting the position of the CD or should submit a request in ord the CDSM shoring structure which vertically horizontal setting	an RFI er to wall vould be	
	wall tolerances be revised to 0 in	•					zontal tolerance is		



wrong statement.

Emilio Cruz, PMPC, requested to submit this RFI at the

Schedule Review Meeting on 6/14/2011 at W-O JV Office Conference Room, 183 Fremont St.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 170 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
There will be no associated with the However; there in the Structural Conhandled in future	trainbox & up to 5 inches outside the trainbox. There will be no additional excavation and/or bracing costs associated with this increase in tolerance from BBI. However; there may be future additional cost impacts to the Structural Concrete & Waterproofing that are to be handled in future trade packages. Please confirm, if this is acceptable.				box structure (CDSM wall) The 4" top he allow at 1/15t invert level w the steel bea 0.70". It is understo associated w work and tha concrete gen horizontal pla of avoiding st invert level. It is also undhorizontal tol.	The verticality to and 1/200 (steel orizontal tolerance) in 55 feet a near that the CDSM was metalent to be clear of the c	e and 4" away from colerances of 1/150 beam) remain in pee away from the war 0" clearance at the structural outling to cost or time for the BSE Contrained adjustment in lange for a better of thement issues at the use of the increase gent on actual field ces for the CDSM	oblace. rall will the 1/200 ne by ctor break the top nance ne final ed top	
	DOE ODOM W-II	I T -1		Oleve d	shoring wall.			Datastisl	
T-0180.1	BSE - CDSM Wall			Closed	06/24/2011	07/04/2011	07/07/2011	Potential	
From: Webcor Co		Nhi Tran	To: Turner Construction Comp	an Daphne Faulkner	Answered B	y: Transbay PMP	PC Roger	Rothenbur	ger
Co-Author: Balfour Be	atty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Please delete the	onse to RFI#T-0180 e first sentence "TJPA di				"request" the the CDSM sh	RFI for expande oring wall subco	s defined. TJPA ded tolerances but on tractor felt that the	only if ney	
RFI" of the respo	onse for RFI T-0180, bec	ause it is the			needed more	tolerances and	wished to have TJ	PA	

TJPA has allowed a 4" set back while maintaining the verticality specifications for the steel soldier piles (1/200) and the CDSM (1/150). The CDSM shoring wall subcontractor has initially selected a 2" setback for placing the steel soldier beams. At 1/200 for a depth of 55ft there could be as much as 1.3" of

confirm that it would accept a larger set back (4") than

allowed in the Specifications (2"). This is the same

undertanding held my Emillio Cruz.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

171 of 624 10/30/2012

Time: Job:

ground surface ("original grade") at the start of pile

Please also refer to 31 56 13 3.4 A and 31 56 13 3.13

installation.

11:15 AM 30100

JOINI VEI	NIURE		30100 - Transbay Transit Center Project								
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed		
					encroachmen	nt (1/200x55x12	- 2" = 1.33").				
					At the very least it would seem that a 3" setback would minimize further the posibility for encroachment since the 1/200 is still a difficult specification to achieve as TJPA understands it from the CDSM subcontractor.						
					concrete structure setback to average while maintain issue of who TJPA has acconcrete from Contractor ha	ctural wall TJPA roid difficult encreating the specification requested what cepted the poternal allowing a larg	very problematic supports the larg oachment proble ations on vertica and when is imm tial for additional er setback and the impact to the bra	ger ms lity. The aterial. e BSE			
T-0181	BSE - CDSM Pile	Tolerance Measuren	nent Location	Closed	06/22/2011	07/02/2011	07/01/2011	Potentia	lly		
From: Webo	cor Construction LP	Nhi Tran	To: Turner Constru	uction Compan Daphne Faulkner	Answered By	y: Adamson Ass	ociates, Inc Geo	rge Metzger	- 🗀		
Co-Author: Balfo	ur Beatty Infrastructure, Inc.	Ural Yal									
REQUEST:	: Specification Section 31 56 13	3	SUGGESTION:		ANSWER: ARUP Respo	Accept Sug	gestion:				
location of t	contractor DND would like to co the soldier pile, where the pile Please find below DND's ques	tolerance is to be					e refers specifical d soldier pile cen				
measured. Please find below DND's question: "It is our understanding that the tolerance of the soldier pile beams is to be measured at the plan top of pile elevation. Is this correct?"					CDSM wall concern the excapation control of	enterline relative " toward the exavation." This re	s: "The location of to that shown or cavation and 2" a fers to the locatio de") at the start o	n the way n at the			
	firm that DND's interpretation neasurement is correct.	of the pile			construction t pile centerline is 0" toward tl	tolerance for the e relative to that he excavation a	tates: "Acceptable location of the session on the Drand 3" maximum afters to the location	oldier awings away			



2. Vertical Tolerance:

(horizontal to vertical)

31 56 13, 3.13.B.9)

31 56 13, 3.4.A)

1:150 (horizontal to vertical)

a) CDSM Columns: Inclination deviation no more than

b) Steel Soldier Pile: Inclination no more than 1:200

(W/O comment - Same as stated in Specification Section

(W/O comment - Same as stated in Specification Section

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 172 of 624 10/30/2012 11:15 AM

30100

Date: Time: Job:

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed				
					B 2 which stipulates respectively the vertical alignment of the CDSM wall and soldier piles.								
T-0181.1	BSE - CDSM Tole	erances		Closed	07/21/2011	07/31/2011	07/26/2011	Potentia	lly 🗌				
From: Webcor Constru	uction LP	Nhi Tran	To: Turner Construction Compar	Gary Krutsch	Answered By	:Adamson Asso	ociates, Inc Geor	ge Metzger					
Co-Author: Balfour Beatty I	nfrastructure, Inc.	Ural Yal											
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:						
Reference RFIs #T-18 Specification Section		181 and			ARUP Respo	nse:							
'					Using the nun	nbering in the R	FI:						
Previous RFIs T-180, addressed CDSM sho					1 a. 0" in towa	ards the train bo	x, 4" maximum a	way					
interpretation of the re	esponses:						le everywhere al nents A/26-30 an						
1. Horizontal Tolerand					33.5. 0" in tov	vards the train b	ox, 2" maximum	away					
a) CDSM Columns: 0' maximum away from	the train box - meas	sured relative to			from the train A/26-30 and A		le at wall segme	nts					
the "plan" CDSM short ground surface (origin					1 b. 0" in towa	ards the train bo	x, 4" maximum a	wav					
(W/O comment - Refe 13, 3.3.A)							e everywhere alc						
b) Steel Soldier Pile: (maximum away from					2 a. Confirme	d							
the "plan" CDSM shot ground surface (origin (W/O comment - Refe 13, 3.13.B.8)	ring wall centerline lead of the stail and the stail are stailed.	located at the rt of drilling			2 b. Confirme	d							



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 173 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Please confir	rm this is acceptable								
0182	RSF - Inclinomete	r Locations Within The CDS	SM Wall	Closed	06/23/2011	07/03/2011	06/24/2011	Potentiall	
	or Construction LP	Nhi Tran	To: Turner Construction Compan				ociates, Inc Geor		y
	r Beatty Infrastructure, Inc.	Ural Yal	Turner construction company	Saprine i adikner	7	-Additison Asse	ociates, inc occi	ge Metzger	
REQUEST: Reference SI	heets GT-1301, GT-1302, Sp 6 13, and Transmittal No. 14	ecification	SUGGESTION:		ANSWER: ARUP Respon	Accept Sugg	gestion:		
drawings GT locations of t that are to be Please notify inclinometers	to the Instrumentation Plan v 1-1301 & GT-1302, which dep the 15 inclinometers (IW-1 the e installed through the CDSM BBII of the exact locations of s by utilizing the soldier pile n sent in Transmittal No. 140-6	icts the rough rough IW-15) shoring wall. f those umbers 1			detail 13/GT-5 numbers: 46, 9 478, 497, 556, with the RFI for As noted in 13 the bottom of the	101 in the follow 97, 138, 226, 30 641, 730. Refear the beam num /GT-5101, wood the pipe. The to	ams) in accordanying fourteen beaution of the plan submitters. If block shall be up of the pipe sharent filling with scanning the pipe sharent filling with scanning to be up of the pipe sharent filling with scanning with scanning to be up of the pipe sharent filling with scanning	am s, 458, mitted used at II be	
0182.1	BSE - Connector V	Wall Inclinometer Locations	s	Closed	06/30/2011	07/10/2011	07/05/2011	Potentiall	y 🗌
From: Webco	or Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Adamson Asso	ciates, Inc Geor	ge Metzger	
o-Author: Balfour	r Beatty Infrastructure, Inc.	Ural Yal							
	FI#T-0182, Transmittal No. 1	40-01802, and	SUGGESTION:		ANSWER: ARUP Respon	Accept Sugg	gestion:		
BBII is in rec 0182, which inclinometers	eipt of the Engineer's respon lists the fourteen pile number s will be installed. Please not installed on 06/18/2011, as p	s where the e that pile # 443				ter casing shall other than numb	be installed in pil er 443.	е	
Can the inclining	nometer casing be installed a	t pile # 446,							



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

174 of 624 11:15 AM

30100

Time:

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
-0183	BSE - Connecto	r Wall Shift		Closed	06/23/2011	07/03/2011	06/27/2011	Potentially	у
From: Webcor Co	onstruction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author: Balfour Be	eatty Infrastructure, Inc.	Ural Yal							
REQUEST: Reference RFI# attached sketch	T-0178, Sheets GT-220	1, GT-5101, and	SUGGESTION:		ANSWER: Accept Suggestion: ARUP Response:				
acceptable to sh east and to add material for the f that it is accepta CDSM Connecto and add two mon please confirm th	r's response to RFI T-0- ift the CDSM Connecto additional columns to p full width of the Buttress able to shift the lower thr or Columns approximate re columns to the top ro hat the CDSM Shoring of 130 can still be installed	r Columns to the rovide CDSM . Please confirm ee rows of the ely 3'-6" to the east w. Additionally, Wall between			acceptable to columns as properties. The CDSM SI	e is no additiona shift the connec roposed and sho noring Wall betw led per GT-2201	ctor columns and own on the sketo ween Gridlines 20	d add ch. 6 and 30	
-0183.1	BSE - Connecto	r Wall Shift		Closed	06/30/2011	07/10/2011	07/11/2011	Potentially	у 🗌
From: Webcor Co		Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Geo	rge Metzger	
	eatty Infrastructure, Inc.	Ural Yal							
REQUEST:		-1.:: 	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	T-0151, RFI#T-0178, RI ctions 31 63 29 and 31 g					nse: of the CDSM co			
which accepted east. Please also No. T-#0178, who columns be shift	he Engineer's response the expansion of the Bu o refer to the Engineer's here the designer required and/or supplemente	ttress 4'-4" to the response to RFI ed the connector d with additional			The locations sketch accom Please see th response.	of the buttress s panying the RFI e marked-up sko	shafts shown on have been revisetch attached to	the sed.	
buttress. BBII su layout per the at	ide CDSM material for t aggests to revise the contached drawing and instants at Grid "A" and "30"	nnector column all two additional			A revised G1-	·2201 will not be	issued.		
	if the proposed revision ans according to the atta a requirement.								
	ue revised construction changes made to the E r walls.								



T-0186

Co-Author:

From: Webcor Construction LP

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

175 of 624 10/30/2012

Date: Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Γ-0184	BSE - CIDH Pile R	ebar Cage Hoop Size		Closed	06/27/2011	07/07/2011	06/28/2011	Potentially	,
From: Webcor C	Construction LP	Nhi Tran	To: Turner Construction Com	pan Daphne Faulkner	Answered By:	Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author: Balfour B	eatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Sheet GT-5202, Specification Section 03 20 01, attached sketch, and approved Shop Drawings from Package TA2010-032001A05					ARUP Responsible Changing the countries the soil face from	clearance from	face of reinforing	steel to	
hoop OD and the discussions with between the relations	-5202 shows 5" clearance he inside diameter of a 7' + h Becho, at least 3" of clead par spacers and the ID of to installation of the rebar ca	-/- 2" shaft. Per arance is needed he casing to			are som race me	31113 107 174	is acceptable.		
lieu of the 5" cle the hoops and t the clearance fr	to propose 7 1/4" minimur earance (shown on 12/GT- the inside diameter of the h rom 5" to 7 1/4" would give they need between the spa	5202) between nole. Changing Becho the 3" of							
clearance to the submit for your	oproved rebar shop drawin e hoops as per 12/GT-520 records only revised shop oposed 7 1/4" minimum cle	2. BBII will drawings							
Γ-0185	Division 01 specif	ications issued for th	ne TG08.1 package	Closed	06/29/2011	07/09/2011		Potentially	,
From: Webcor C	•	Tim Maxwell	To: Turner Construction Com		Answered By:			. Gronnany	
Co-Author:				,	•				
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
00 01 15, 00 0 30, 01 10 30 / A	of all of the Specification S of 16, 00 03 50, 01 10 20 APA, and 01 80 50 issued are to be incorporated into	/ APH, 01 10 for the TG08.1				, tooope oug			

To: Turner Construction Compan Daphne Faulkner

Closed

06/30/2011

07/10/2011

Answered By: Turner Construction Comr Jack Adams

07/07/2011

Potentially

BSE - Hazardous Materials Removed From 564 & 568 Howard Street

Nhi Tran



The attached pictures indicate timber piles to be approx 2ft

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

176 of 624

Time: Job:

Building CDSM perimeter shoring wall (see Note 3 and

11:15 AM 30100

umber	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Procee
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Assessment: A	al Pre-Demolition Hazardo Asbestos & Lead Survey (9 1, prepared for ERM-West sociates	564 & 568 Howard			in this report,		de the materials id al will be to the ex or Demolition.		
in the Final Pro Assessment: A	n that all the hazardous made-Demolition Hazardous Masbestos & Lead Survey (function of the control of the cont	laterials 564 & 568 Howard							
-0187	BSE - Connector	Wall Inclinometer Locat	ions - SEE RFI 182.1	Closed	06/30/2011	07/10/2011	08/23/2011	Potential	ly
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Comp	oan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author: Balfour E	Beatty Infrastructure, Inc.	Ural Yal							
	#T-0182, Transmittal No. Section 31 56 13	140-01802, and	SUGGESTION:		ANSWER: SEE RFI T-01	Accept Sug 82.1.	gestion:		
0182, which lis inclinometers v	pt of the Engineer's responses the fourteen pile number will be installed. Please no stalled on 06/18/2011, as	ers where the te that pile # 443							
Can the incline instead of pile	ometer casing be installed # 443?	at pile # 446,							
-0188	BSE - Timber Pil	es Minna Street		Closed	07/01/2011	07/11/2011	07/05/2011	Potential	ly 🗌
From: Webcor	Construction LP	Masashi Kojima	To: Turner Construction Comp	oan Daphne Faulkner	Answered By	:Turner Constru	uction Comr Jack	Adams	
Co-Author: Balfour E	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
During the pre- between Gridli piles. The timb	211 and D-5101trenching operation on Mines 9-17, BBII discovered ter piles are not shown on attached BSE drawing D-	unknown timber the BSE			"In areas whe existing pile care	o note on Drawi re (N)CDSM wa aps and piles, re	ng D-2212 which all conflicts with the move (E) pile cation of (N) Transit	e aps	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 177 of 624 10/30/2012 11:15 AM

30100

Time: Job:

Cost

Date

30100 - Transbay Transit Center Project

Number	Subject	Status	Created	Required	Answered	Impact	Proceed
		•					

from the centerline of the CDSM wall. These piles meet the general conditions set out in article 3.05A.2. The piles encountered were not outlined in the bid documents. Please confirm the removal of the "unforeseen" timber piles, tracking and paid under a Force account contract change order similarly as done for Zone 4 pre-trench obstructions.

6)."

Date

Please refer to note on Drawing GT-5103 which states.

Date

"Width and Depth as required to remove obstacles"

This includes all piles within the CDSM wall footprint.

"Unforeseen Conditions" are covered in Section 00 07 00 (General Conditions) Article 3.05.A.2 and 3.05.A.3 (Unforeseen or Changed Conditions).

Article 3.05.C states,

- C. Differing Site Conditions shall not include:
- 1. All that is indicated in or reasonably interpreted from the Contract Documents or Reference Documents;
- 2. All that could be seen on Site
- Conditions that are materially similar or characteristically the same as those indicated or described in the Contract Documents or Reference Documents.

Since Section 31 56 13 discusses both pre-trenching and the removal of timber piles and Bid Item #6 is for the removal of timber piles before the CDSM shoring wall is installed TJPA believes that this work was indicated and will provide payment for it under Bid Item #2, #4, #6, and #7.

There will be no additional payment for the removal of timber piles for the CDSM wall.

T-0188.1 BSE - Timber Piles Minna Street Closed 07/07/2011 07/17/2011 07/12/2011 Potentially

From: Webcor Construction LP Masashi Kojima To: Turner Construction Compan Daphne Faulkner Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal

Answered By: Adamson Associates, Inc George Metzger



response to RFI#T-0188.2. BBII has observed

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

178 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

	<i>J</i>			<i>J</i>			
umber Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
REQUEST:	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference RFI T-0188, Drawing D-2211 and D-5101.			ARUP Respo	nse:			
Further to the TJP A response RFI # 188, this response did not address the mentioned timber pile removal method. Please see the attached cross section showing timber pile location in relationship to the existing utilities and structures. Due to the pile location, in relation to the shoring box BBII proposes direct extraction as done on A line in Zone 3. Please confirm this removal method is acceptable for the entire length of Minna Street.			•	llow the procedu	ocedure for remo	•	
0188.2 BSE - Timber Piles Minna Street	C	Closed	07/13/2011	07/23/2011	07/14/2011	Potential	ly
From: Webcor Construction LP Nhi Tran	To: Turner Construction Compan Daphr	ne Faulkner	Answered By	/ :Transbay PMF	PC Roge	er Rothenbur	rger
co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal							
REQUEST: Reference response to RFI#T-0188.1 and RFI#T-0146.4	SUGGESTION:		ANSWER: Accept Suggestion: TJPA Representatives and Arup will observe the			ne	
As discussed at the TG03 BSE Design Team meeting on 7/13/2011, sand shall be used for back fillings instead of the low strength material described in RFI#T-0146.4. Also, TJPA representative shall observe the extraction and instruct the extraction method in the field, if necessary.			observe the m	nethod using sa on that this metl	July 14, 2011 at 1 nd described above nod will be accept the method at that	ve for able	
Please confirm.							
0188.3 BSE - Timber Piles Minna Street	C	Closed	07/18/2011	07/28/2011	07/26/2011	Potential	ilv 🗀
From: Webcor Construction LP Nhi Tran	To: Turner Construction Compan Daphr			:Transbay PMF		er Rothenbur	,
co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal	Tanisi Constitution Compani Capin			,			90.
REQUEST:	SUGGESTION:		ANSWER:	Accept Sug	gostion:		
Reference RFI#T-0188.2 and attached photos	JUGGESTION.		Contractor's o	concern for the i	ntegrity of the adjault of the shoring r		
BBII has concerns for the integrity of the adjacent street and utilities, as a result of the pile extraction being performed on Minna Street in accordance with the			used - not the	result of the pil Minna Street in	e extraction being accordance with)	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 179 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
Number	Subject	Status	Created	Required	Answered	Impact	Proceed

undermining and adjacent settlement during the extraction process (see attached photos).

Please advise an acceptable method of pile extraction that will allow this work to continue

The observed undermining and adjacent settlement during the extraction process is to be restored to prevent damage to Utilities installed in Minna Street. The methods allowed in RFI T-0188.2 are to be followed by the Contractor.

Section 31-56-13 Part 3.2.C (CDSM Wall - Pretrenching) also references Section 32-12-17 (Street Excavation & Restoration) for pre-trenching "...within and or adjacent to the public right of way." In addition Section 31-56-13 Part 3.2.D requires the Contractor to "Comply with all regulatory requirements regarding trench shoring." Both Section the Street Excavation and Restoration Specification 32-12-17 and the regulatory requirements for trench shoring require a shoring system designed by a Professional Engineer and submitted to TJPA as well as the SFDPW. OSHA requires for all trenches deeper than 5 feet and not sloped according to OSHA standards be designed by a Professional Engineer.

Given the above it is the Contractor's responsibility to select the means and methods and to design pretrench shoring meeting the above requirements.

TJPA observations of the Minna Street pre-trenching operations showed that the "trench shield" method of support where excavation below the trench shield required for both sinking the shield and exposing "obstructions" allowed the loose fill sand at the bottom of the excavation to slough into the excavation. This loss of ground led to settlement of the street and potential settlement of the adjacent water line and sewer.

TJPA notes that the Contractor has commenced using near-flat sheet piles in combination with the trench shield bracing to achieve the depths required. However, no submittal of a design done by a professional engineer has been submitted to TJPA in accordance with the requirements from the Specifications stated above.

An acceptable method of pile extraction includes a suitable trench shoring method and plan that meets



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 180 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

agreed with the land fill operator.

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
					the Specification requirements. TJPA has no obto the use of braced sheet piles as long as the a Specification requirements are met. The actual method of pile extraction with vibration and sand has been addressed in a previous RFI and TJPA witnessed a satisfactory site demonstration of the method of pulling timber piles.				
					7/20/2011 - G	eorge Metzger:			
					ARUP Respo	nse:			
					Regarding the removal of the piles, Arup recommended a procedure in response to RI Contractor to confirm that this procedure is b implemented as described in the RFI response				
							emporary shoring ontractor's means		
T-0189	BSE - CDSM Spo	ils - Initial Off Haul		Closed	07/01/2011	07/11/2011	07/05/2011	Potentia	lly 🗌
From: Webcor Cor	nstruction LP	Masashi Kojima	To: Turner Construction Cor	npan Daphne Faulkner	Answered By	Transbay PMP	C Roger	Rothenbu	rger
Co-Author: Balfour Beat	tty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
TCCO and W/O, the CDSM spoils the CDSM spoils the hazardous waster to lack of soil testion of cross contaminates BBII is currently in their Consultant w	in 6-23-11 with the TJP, his RFI is to confirm the be classified as Class and will be paid under bing data required by the ation. In talks with various local rith the advice of Treads spoil to be classified under the second spoil to be classified under the second spoil to be classified under the second spoil to be classified under the second	e initial off haul of s 2 non- bid item #38 due e landfill and risk Il landfills and well Rollo for the			overflow spoil For the single panel overflow without prejuc overflow mate materials (30 a Class 2 land with the Conti waste materia classification	overflow "spoils s from the CDSM purpose of remover now on the surfice for the class trials the "inital" loads+/-) from Z if ill site. Paymenact for disposal il for this one time	" is considered on M test panels in Zo oving the CDSM to face in Zone 4 an- ification of future (CDSM overflow one 4 may be hau nt will be in accord of Class 2 hazard e until a future ow materials can l	one 4. est d CDSM eled to dance ous	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

181 of 624

Time:

Job:

11:15 AM

30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact Pro	ocee
-0190	BSE - Connector	Wall Daily As Built Requ	uirement	Closed	07/01/2011	07/11/2011	07/13/2011	Potentially	
From: Webcor Cor	nstruction LP	Masashi Kojima	To: Turner Construction Compar	n Daphne Faulkner	Answered By	:Turner Constru	uction Comr Jack	: Adams	
Co-Author: Balfour Bea	tty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Specifi	ication Section 31 56 13	1.4F.					s required inform in diameter, etc.		
continue to submi on a daily basis a	ction 31 56 13 1.4F requit the "DND Daily Constribution with the attached as column installation.	uction Report"			therefore does	s not satisfy the			
	at this will satisfy the Se mit as-built drawings wit n."								
-0191	BSE - Connector	Wall Final As Built Requ	ıirement	Closed	07/01/2011	07/11/2011	07/12/2011	Potentially	
From: Webcor Cor	nstruction LP	Masashi Kojima	To: Turner Construction Compar	n Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author: Balfour Bea	tty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Specifi	ication Section 31 56 13	3.3B.			ARUP Respo	nse:			
proposes to subm	ction 31 56 13 3.3B requ hit as built drawings prep d surveyor at the approx	ared by a			of column ins by a licensed	tallation. The dra	drawings within 2 awings shall be p all indicate the C nment.	orepared	
requirement: "Foll Contractor shall s California licensed	at this will satisfy the Se lowing CDSM wall const ubmit as-built drawings d surveyor indicating the ive to the excavation alig	ruction, the prepared by a location of the							
-0191.1	BSE - CDSM Conr	nector Wall Final As Bu	ilt Requirement	Closed	07/27/2011	08/06/2011	08/03/2011	Potentially	
From: Webcor Cor	nstruction LP	Nhi Tran	To: Turner Construction Compar	n Gary Krutsch	Answered By	Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author: Balfour Bea	tty Infrastructure, Inc.	Ural Yal							
REQUEST: Reference RFI#T-	-0191 and Specification	Section 31 56 13	SUGGESTION:		ANSWER: ARUP Respo	Accept Sug	gestion:		
BBII disagrees wit	th TJPA's interpretation	of the			Submitting as	-built drawings r	prepared by BBII	/DND's	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Date:

Page:

Data

182 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Coct

30100 - Transbay Transit Center Project

			Date	Date	Date	CUSI
Number	Subject	Status	Created	Required	Answered	Impact Proceed

requirements of the Specifications in its Response to RFI T-0191.

Article 1.4F, Section 31 56 13 of the Specifications state: **Record Documents**

- 1. Submit as-built drawings within 24 hours of column installation.
- 2. Note and submit immediately to the TJPA's Representative unusual conditions encountered, including amounts of cement grout overpours during construction.

Article 3.11D2, Section 31 56 13 of the Specifications state:

The Daily Quality Control Report shall include as a minimum the results of the following QC parameter monitoring for each column:

- a. Rig number
- b. Type of mixing tool
- c. Date and time (start and finish) of column construction
- d. Column diameter
- e. Column top and bottom elevations
- f. Grout mix design designation
- g. Slurry specific gravity measurements (obtained from the Testing Agency)
- h. Description of obstructions, interruptions, or other difficulties during installation and how they were resolved
- i. Surveyed as-built of previous day's work in relation to grid

Article 3.3B, Section 31 56 13 of the Specifications state: (emphasis added)

Following CDSM wall construction, the Contractor shall submit as-built drawings prepared by a California licensed surveyor indicating the location of the CDSM walls relative to the excavation alignment.

Article 3.3B of the above provides the only requirement for a survey performed by California licensed surveyor. BBII's proposal in RFI T-0191 exceeded the requirements of Article 3.3B by proposing to submit as-built drawings prepared by a California licensed surveyor at the completion of the CDSM wall at each Zone, rather than at the completion of the entire CDSM scope as the Specifications require.

project staff within 24 hours of installation is acceptable.

Data

As-built drawings prepared by a licensed surveyor shall be submitted as each of the following sections of wall are completed:

- 1. A-line inside Zone 4
- 2. J-line inside Zone 4
- 3. Beale and N-lot
- 4. Fremont Street
- 5. First Street
- 6. A-line inside Zone 3
- 7. J-line inside Zone 3
- 8. A-line inside Zones 2 and 1
- 9. J-line inside Zone 2 to Grid 10
- 10. J-line inside Zone 1 from Grid 10 to Grid 1 and aridline 1

The drawings for a given section shall be submitted within 14 calendar days of completing that section.



address the soil surrounding the tank. BBII suspects this

soil is contaminated with hydrocarbons in excess of the

Please advise on the classification, limits and disposal

current approved Class 1 profile.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

183 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

20, 2011 - 1107352 - 8

25, 2011 - 1107352 A - 8

McCampbell Analytical, Inc. - Analytical Report - July

umber	Subject		Sta	ntus	Date Created	Date Required	Date Answered	Cost Impact	Procee
by BBII/DND's and as-builts of by a licensed s additional surv	n that submitting as-built of project staff within 24 ho of each zone at the complisurveyor is acceptable. Bluey by a licensed surveyor ern, to ensure conformance.	urs of installation etion of the zone BII will perform r if necessary at							
-0192	BSE - Unforesee	en Tank on Gridline 35	Clo	sed	07/06/2011	07/16/2011	07/08/2011	Potential	y 🗆
From: Webcor	Construction LP	Masashi Kojima	To: Turner Construction Compan Daphne	Faulkner	Answered By	Transbay PMP	C Roge	er Rothenbur	ger
Co-Author: Balfour	Beatty Infrastructure, Inc.	Ural Yal	·			•			-
pre-trenching Gridline A-J th tank contains excavation ard liquid. This tar	ed an unforeseen tank struction along Gridline 3 at is not shown on the colliquid substance; the odor bund the tank, it is assume the pre-trenching operat ssible.	5 between on the other than the othe	SUGGESTION:		Gate Tank Re scheduled. Th paperwork froi to schedule th	moval Co and re e TJPA has not n the Golden G	nt has contacted emoval is being yet received the ate Tank Removill discuss further	al Co.	
-0192.1	BSE - Unforesee	en Tank on Gridline 35	Clo	sed	07/11/2011	07/21/2011	08/01/2011	Potentiall	y 🗀
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Compan Daphne	Faulkner	Answered By	Turner Constru	ıction Comr Keviı	n Chiu	· 🗆
Co-Author: Balfour	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference RF	I#T-0192 and attached ph	ooto			See attached	est reports			
operation on E	en tank discovered during Beale Street contains liquion Dresent in the surrounding	d. The liquid has			Report Compl Number of Pa	•	Date - Work Ord	er -	
	he response to PFI#T-010				McCampball A	nalytical Inc	Analytical Paper	t luke	



The Analytical Report for the sample taken from the soil around the Underground Storage Tank (UST) has been

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Based on the attached analytical results, the soil excavated from the tank removal activities is

184 of 624 10/30/2012

Time:

11:15 AM

30100

JOINT VEN	ITURE		30100 - Transk	oay Trans	sit Center	Project			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
methods for	the contaminated soil surroun	ding the tank.			TJPA has ha consultant, Tr for the under contents to b determine the proper dispos following responding respon	ground storage to removed, test extent of the cosal of the soil arconse has been exact of the US on 0~6ft below golow grade (Soils and stockpile contea of UST includus Tand 2 feet by cond this area stituded to the cost of these tests of the tests of the contaminated in is complete and at that time.	ental (Peter Cusack) a ank (UST) and its samples of the re contamination, and bund the tank. The reviewed by Mr. of T were orginally of grade and Class II Management Pla taminated soils in ding 2 feet along selow the UST. III have a strong of the tose soils as the environmental Thursday July 14, different contamin will not be available	shaterial, of the ecusack. classified from in figure the the lasoline well. 2011 ents. le for ed until ins are	
T-0192.2	BSE - Unforeseen	Tank on Gridline 35		Closed	removed with Specification		material as define	ed in the	
	or Construction LP	Nhi Tran	To: Turner Construction Compan (uction Comr Kevi		
	ur Beatty Infrastructure, Inc.	Ural Yal	ramor construction company	Jary Madoli		, rannor constr	acaon Compited	Oniu	
REQUEST:	•		SUGGESTION:		ANSWER: Treadwell an	Accept Sug d Rollo Respons			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

185 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proce	
determined	. The soil classification that was not listed in the respon eport. Please advise on the	se, nor the			considered Class II material and should be disposed of as Class II material using the established soil handling procedures.					
T-0193	BSE - CDSM Bu	ittress Connector Wall		Closed	07/07/2011	07/17/2011	07/08/2011	Potential	ly 🗌	
	or Construction LP	Nhi Tran	To: Turner Construction Compan	Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Geor	ge Metzger		
Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal REQUEST: Reference Specification Section 31 56 13 DND is refining the CDSM Shoring Wall mix design based upon the initial results of the Zone 4 Test Section in order to meet the specified compressive strength and permeability. DND is currently planning on trying 2 new mixes / methods in the CDSM Buttress Connector Wall: 1) Single Phase (down and up with grout only) - 275 kg/m3 cement treatment, 220% water/cement, specific gravity ~1.4 a. Based on Japanese experience 2) Two Phase (down with water, up with grout) - 265 kg/m3 cement treatment, 70% water/cement, specific gravity ~1.7 a. Based on US experience			SUGGESTION:		columns and r	w the strength t	gestion:			
CDSM Butti meeting with approach is the CDSM E mixed in the compressive	ently proceeding with the incress Connector Wall. Per Be to the Engineer, BBII believe acceptable for the CDSM CButtress Connector Wall will be event that it does not achieve strength of 90 psi at 28 days asse confirm.	BII's July 5, 2011 s that this Connector Wall and not have to be re- eve the specified								

T-0194

BSE - Unforeseen Buried Obstructions at CDSM Connector Wall in Zone 4

Closed

Answered By: Transbay PMPC



BBI discovered an 8" utility line during the installation of

utility indicated in the attached pictures is not shown on

the BSE contract drawings. The alignment (North to South

the wheel wash on the west side of Beale Street. The

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

means and methods. Maintain records of labor,

equipment, materials for removal. Inform TJPA

work.

Representative of the methods chosen before starting

186 of 624 10/30/2012 11:15 AM

30100

Time: Job:

20100 Transhay Transit Contar Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Co-Author: Balfor	ur Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
During the i Zone 4, DN at approx. 1 Please see exact location to be detern that they are original con- extraction. F the location BBII extract elevations of 3.11 feet. BBII has just other rows of these obstructions.	Specification Section 31 56 1 nd photo Indication of the CDSM Cond's drill right unidentified by 4' - 15' below the original grad DND's attached sketch for fiven and composition of the obtained but BBII's preliminary the timber piles that were neitheract plans nor found during find attached the as-built draws and the top elevations of the dat that location. Please not the extracted piles range but the extracted piles range but the connector wall cannot functions are being removed p 07/11/2011, due to the proxi	anector Wall at uried obstructions ade (El. 0 ~ -1). urther details. The obstructions are yet findings indicate her shown on the buttress area pile awing that depicts that ote that the top hetween 2.40 to			TJPA and its reasonable a as encounter similar to the wells and rer Fremont sree casing was u held on Mond 12:30pm. The drill rig a 14, 2011 (3 v drilled until 7 in the remain some wood (photos attact pieces) of chusize. At this time v this material	ig ering leter ng was / ng July nd r piles / 15 to 10" in ves that			
CDSM conr until further capable of r at the comn	removal trench to the next to nector wall installation has cu- notice. BBII is currently seel removing these obstructions nittee meeting.	urrently ceased king drill rigs			this material was inadvertantly left behind in the backfilling of the timber pile removal zone. BBI st prepare a formal claim as to why TJPA should pathis work or delay. TJPA will give it fair considera but needs to have this filed as a claim outside the process. BBI did perform the work in accordance specifications and site agreements made as to m and methods for the way forward. The drill rig rec 3 work days to mobilize was at the choice of BBI use their subcontractor Malcolm-DND.				
T-0195	BSE - Unknown	Utility on Beale Street	West Side	Closed	07/13/2011	07/23/2011	07/14/2011	Potentia	lly \square
From: Webo	or Construction LP	Nhi Tran		uction Compan Daphne Faulkner	Answered B	y :Transbay PMF		r Rothenbu	
Co-Author: Balfou	ur Beatty Infrastructure, Inc.	Ural Yal				•	3		-
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference a	attached photos and drawing	l			Remove the		cordance with the	hest	



Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

187 of 624 10/30/2012

Time: Job:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
wall. On 7/	f this utility appears in conflict 12/2011, BBI was able to conf e. This utility will need to be re ng operation, to avoid conflict	irm that this utility emoved during the							
Please adv	ise on the method for remova	of this utility line.							
	BSE - CDSM Sho cor Construction LP ur Beatty Infrastructure, Inc.	ring Wall Installation Se Nhi Tran Ural Yal	equence Zone 4 North of A-Line To: Turner Construction Compa	Closed an Daphne Faulkner	07/20/2011 Answered By	07/30/2011 Adamson Asso	07/26/2011 ociates, Inc Geor	Potential ge Metzger	ly
REQUEST Reference 56 13 See Note 1 the row of the immediatel to the short and tolerant of the soil of	•	oncerned that if \(\frac{1}{26.5} - A/30 \) is installed prior ot meet verticality erence in strength the other side.	SUGGESTION:		prevent the au	able. Contracto	gestion: r to exercise care the soldier pile w shown on 9/GT-8	vhile	
shoring wal	columns after the shoring wall libeams. able to install the shoring wall y adjacent buttress connector	prior to the							
-0197	BSE - Maximum /	Allowable Vibration		Closed	07/20/2011	07/30/2011	08/12/2011	Potential	ly 🗌
	cor Construction LP	Nhi Tran	To: Turner Construction Compa	an Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Geor	ge Metzger	
REQUEST Reference According to Specification Vibration In	ur Beatty Infrastructure, Inc. Specification Sections 31 09 of the Final FEIS/EIR, specified on 01 35 65 as the reference compact Criteria, which is the bashown in the table 5.21-8 (ref	ed in the document, the se criteria for the	SUGGESTION:		RFI appears to thers. The Action Tri	o be in error. Th	FEIS/EIR include is shall be addre Maximum Allowa	ssed by	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

188 of 624 10/30/2012 11:15 AM

Time:

e: 11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
Number	Subject	Status	Created	Required	Answered	Impact Proce	eed

table).

The vibration impact criteria used in the Final FEIS/EIR contradicts the Maximum Allowable Movement for the vibration (PPV) specified in Specification 31 09 13. In this specification section, the maximum allowable movement for vibration and the action trigger level is described in Table 1 (refer to BBI RFI for table).

Please clarify where within the project site the vibration impact criteria for fragile structures are applicable (according to Specification 01 35 65), and where the maximum allowable movement for vibration of 1 inch per second is applicable (according to Specification 31 09 13).

specification section 31 09 13 are for separate, transient vibration events rather than continuous construction vibration. It is not known if the values shown in the FEIS/EIR table are intended for transient or continuous events.

The Action Trigger Level and Maximum Allowable peak particle velocities listed in Table 1 in specification section 31 09 13 apply to all structures around the site where vibration monitoring will occur. In drawing up these values we have taken into account the types of plant likely to be employed in construction and the very low probability that the natural frequency of the input vibrations will approach those of the surrounding buildings and utilities.

The RFI question regarding the identification of "fragile structures" shall be addressed by others.

URS - Response by Alana Callagy 8/11/2011

The table in the FEIS/EIR included in the RFI is in error. The table cites the FTA as the source of the potential impact thresholds for vibration. However, the table used in the FEIS/EIR appears to have reversed the FTA's threshold levels. The RFI should cite Table 12-3 (page 12-13) of the FTA's Noise and Vibration Manual

(www.fta.dot.gov/documents/FTA_Noise_and_Vibratio n_Manual.pdf).

FTA Table 12-3 is for potential structural or architectural building damage, which is generally a function of Peak Particle Velocity (PPV), not a time-averaged level. These criteria should be applied to both transient and continuous construction events. Furthermore, the PPV value should be presented/evaluated as the vector sum of the PPV values in the three orthogonal coordinate directions (vertical, transverse, and longitudinal or x,y,z).

The FEIS/EIR called out "fragile structures" however when we reviewed the table (after first identifying that the table should be inverted to be consistent with the FTA's manual) it may be assumed that "fragile" would



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

189 of 624 10/30/2012

Proceed

Time:

11:15 AM Job: 30100

30100 - Transhay Transit Center Project

		30100 - 11	ansbay mans	sit Center	Projec	l	
Number	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact
				buildings." E		mber and mason ole 12-3, a little m ows:	
				as factories, open channe	retaining walls, els, underground	reinforced concre bridges, steel tow I chambers and tu gnment, 0.5 PPV	vers, unnels
				concrete, wa retaining wa	lation walls and flow r masonry, stone chambers and tu nduits in loose m	masonry innels	
						oned above but wi masonry, 0.2 PP	
					nstruction very s storic interest, 0	ensitive to vibration.12 PPV in/sec.	on;
				of 1 in/sec (peing put in relative to the 3 (which rand building cates should be most the building envelop of the floor slab floor nearest to the away from the avoided since due to building available, are building stru	presumably PPV the spec. This value FTA criteria prage from 0.12 to be gories). Ideally, the asured as closing footprint, prefine building, such or within about a ne vibration geneme walls and on the these areas cong amplification. In exterior location cuture nearest to	naximum allowable) came from prior alue seems too his esented in FTA T D.5 in/sec PPV for the vibration value as possible to the rably in the interior as a basement of foot of the exteriorating activity. Loupper floors should build show elevated in close to the edge the construction acare should be ta	r to it igh Table 12- r various es he edge hal or first oor wall cations ld be ed values are not le of the activity

being reported.

the transducer is adequately coupled with the surface being measured and that PPV vector sum values are



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 190 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Number Subject		_	Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
From: Turner Construction Company Co-Author: Balfour Beatty Infrastructure, Inc.	Gary Krutsch Ural Yal	To: Webcor/Obayashi Joint Ventu Nh	i Tran	Answered By:	Turner Constru	ction Comr Kevin	Chiu	
REQUEST:		SUGGESTION:		ANSWER:	Accept Sugg	estion:		
Refer to RFI #T-0197				the Project EIS Table 12-3: Cor Transit Noise a document # FT. version. For the be considered / Section 31 09 1 within 25 ft of th be Category I w	/ EIR has a nunstruction Vibration Im A-VA-90-1003-e avoidance of caction Trigger L 3 of the Specifies site boundar with the exception	ration Impact Crit mber of typos. Re- tion Damage Crit pact Assessment 06) for the correct doubt, these value evels as defined ication. All the bui y shall be conside on of the following ered Category III:	efer to eria in (FTA ed es shall in Idings ered to	
				177/181 Fremo	nt Street			
				530 Howard				
				540 Howard				
				580 Howard				
				594 Howard				
				133 Second St				
				141 / 143 / 145	Second			
				163 Second				
				171 Second st.				
				90 Natoma				
				92 Natoma				
				83 Minna				
				46 Minna				
				12.2.1 of FTA(2 quantitatively the	2006) , we expe se potential grose e operations on	nendations at Sec ct BBI to assess undborne vibration adjacent building	า	



Trebeen endage en a contra terres.

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 191 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
					(PPVequip)=(F	PPVref) x (25/D)	**1.5.		
					Where PPV ref is the reference peak particle velocity for a given item of equipment in Table 12-2 of FTA(2006) and D is the shortest distance between the operating location of the equipment and the building to be assessed. Where the item of plant is not listed in either FTA(2006) or Caltrans (2004), BBI should carry out calibration measurements at ground surface in order to provide equivalent (PPV ref) values.				
					BBI should carry out vibration monitoring inside buildings when (PPV equip) is calculated to lie wir 90% of the values given in Table 12-3: Constructivibration Damage Criteria in Transit Noise and Vibration Impact Assessment in FTA-VA-90-1003 The Action Trigger and Maximum Allowable movement level for vibration given in Table 1 of Section 31 09 13 is for Category I buildings only.				
T-0197.2	BSE - Maximum A	Allowable Vibration - VOID		Closed	09/12/2011	09/22/2011		Potential	ly 🗌
From: Webcor C	onstruction LP	Nhi Tran	To: Turner Construction Compan	Gary Krutsch	Answered By:				
Co-Author: Balfour Be	eatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference RFI # 31 09 13, and at	FT-0197, Specification Sectached map	ction 01 35 65 &				,			

requests the following clarifications and confirmations:

1. BBII has applied FTA Table 12-3 per [RFI #T-0197]

BBII recognizes and agrees Table 5.12-8 is in error, and BBII will refer to FTA Table 12-3 as the correct table. However, BBII believes the TJPA's response provides information that is in conflict with the specifications as well as between the two separate responses provided. BBII



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

192 of 624 10/30/2012

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

Date Date Cost Created Required Answered Number Subject Status Impact Proceed

(BBI RFI 147) to the attached map. The attached map indicates PPV values for continuous construction events. based on the surrounding buildings. Please review and verify this interpretation. Please note that this table, as also indicated in ARUP's response, applies to "continuous construction events".

2. As also stated in ARUP's response, BBII's interpretation of Section 31 09 13 is that the limits provided in this section apply to "transient construction events". Therefore, contrary to URS' response, the values provided in this section are applicable to transient construction events.

In addition, BBII will apply Table 1 in Specification Section 31 09 13 for transient construction events to all structures around the site. Table 1 indicates the Action Trigger Level for vibration (PPV) is 1/2 inch per second and Maximum Allowable Movement for vibration (PPV) is 1 inch per second.

Please confirm the vibration Peak Particle Velocity (PPV) values indicated above are acceptable for continuous and transient construction events.

T-0198	BSE - Demolition Drawings in South-West Corner of Zone 1			Closed	07/28/2011	08/08/2011	08/25/2011	Potentially
From: Webcor/Obayas	hi Joint Venture	Nhi Tran	To: Turner Construction Compan G	ary Krutsch	Answered By:	Turner Construc	tion Comr Kevin	Chiu
Co-Author: Balfour Beatty Ir	nfrastructure, Inc.	Ural Yal						
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	estion:	
Reference Specification	on Section 02 41 01				See attached T 8/25/2011.	ransmittal 140-0	02181, sent to W	O on
BBII is requesting a co drawings issued to EB	ppy of the added scop II, for the South-West	e demolition corner of Zone						

T-0199 BSE - Pile Extraction Method For Grid Line 35.2 Closed

08/11/2011

08/15/2011

Potentially

From: Webcor Construction LP

Nhi Tran

To: Turner Construction Compan Gary Krutsch

Answered By: Adamson Associates, Inc George Metzger

Ural Yal Co-Author: Balfour Beatty Infrastructure, Inc.

REQUEST: SUGGESTION: ANSWER:

08/01/2011

Accept Suggestion:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 193 of 624 10/30/2012 11:15 AM

30100

Time:

Job:

30100 - Transbay Transit Center Project

Number Subject Date Date Cost Status Created Required Answered Impact Proceed

Reference RFI#T-0188.2

After exposing piles at grid line 35.2 east of Beale Street, BBII intends on extracting these piles as per the method described in RFI#T-0188.2 (BBI 0139.2). This involves backfilling any voids with sand. Please confirm this method is acceptable.

Closed

08/02/2011 08/12/2011

ARUP Response:

is acceptable.

08/12/2011

Potentially

T-0200

From: Webcor Construction LP

Nhi Tran

BSE - Unforeseen Buried Obstructions - Zone 4 A Line (Gridline 27-34)

To: Turner Construction Compan Gary Krutsch

Co-Author: Balfour Beatty Infrastructure, Inc.

c. Ural Yal

SUGGESTION:

REQUEST:

Reference Specification Section 31 56 13, attached photos, and sketch

On Saturday, July 30th 2011, DND's CDSM drill rig encountered unidentified buried obstructions during the installation of the CDSM Shoring wall panel identified by the pile numbers 285-286 at Zone 4 "A" line between Grid "27 & 28". The newly found obstructions are deeper than the previously excavated timber piles.

DND construction initially attempted to drill through the buried obstructions without success. The drill rig was subsequently moved to further east to drill the next available panel. Between 10:30 am and 3:30 pm, DND made eight drilling attempts along the "A" line between pile numbers # 285 and # 300. All eight drill attempts failed due to the similar obstructions encountered within the 13' - 17' depth range below grade. Consequently, the CDSM shoring wall installation along grid line "A" at Zone 4 had to be suspended. DND is able to provide a drill rig to drill out these obstructions and currently this rig is scheduled to arrive Tuesday morning, August 2, 2011.

These obstructions constitute a differing site condition in accordance with Article 3.05 of Section 00 07 00 of the Specifications.

Please provide confirmation and/or direction regarding the

ANSWER: Accept Suggestion:

Per Contract Spec. 31-56-13 Shoring wall by CDSM Method Para 3.2 Pretrenching and removal of Obstructions, Contractor is to " remove any obstructions that might be encountered along the

Arup did not respond to RFI T-0188.2. As noted in our

procedure for removing the piles east of Beale Street

follow the procedure described in our response to RFI

T-0146.4 with the exception that backfilling with sand

Answered By: Turner Construction Comp Jack Adams

response to RFI T-0188.1, we recommend that the

shall be that required to remove the obstructions from the path of the shoring wall."

This area was to be Pretrenched per Spec and should have been cleared. The Spec calls for fill the voids from pile removal with 300psi CLSM, However; the area in question had CLSM installed of between 1000psi and 1600psi which may be causing this condition.

alignment of the walls. The depth and width of trench

"Unforeseen Conditions" are covered in Section 00 07 00 (General Conditions) Article 3.05.A.2 and 3.05.A.3 (Unforeseen or Changed Conditions).

Article 3.05.C states,

- C. Differing Site Conditions shall not include:
- All that is indicated in or reasonably interpreted from the Contract Documents or Reference Documents;
- 2. All that could be seen on Site



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 194 of 624 10/30/2012

Time: Job:

11:15 AM 30100

JOINI VEN	TORE		30100 - 1	ransbay irans	it Center	Project			
umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
8/2/2011, so	roceed with drilling out these CDSM installation in this are ructions constitute a differing	ea can continue.			characteristica		rially similar or those indicated o cuments or Refere		
0201	BSE - Buttress S	hift To South		Closed	08/02/2011	08/12/2011	08/08/2011	Potential	lly
From: Webco	or Construction LP	Nhi Tran	To: Turner Construction	Compan Gary Krutsch	Answered By	:Adamson Asso	ociates, Inc Georg	je Metzger	
o-Author: Balfour	r Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Sl sketch	heet GT-2201, RFI#T-0151,	and attached			ARUP Respoi	nse:			
the east as lo discussions v Team Coordi	e to RFI T-0151, the Buttress ong as it doesn't shift to the s with Arup in last week's TG0 ination Meeting (7/27/2011), ses to shift to the south per the se confirm.	south. Per 3 BSE Design it is acceptable			The shift shov	wn on the sketch	n is acceptable.		
0202	BSE - Pile Extrac	tion Method For Grid	Line 33.5	Closed	08/04/2011	08/14/2011	08/12/2011	Potential	llv 🗆
From: Webco	or Construction LP	Nhi Tran	To: Turner Construction	Compan Gary Krutsch	Answered By	:Turner Constru	action Comr Jack		
o-Author: Balfour	r Beatty Infrastructure, Inc.	Ural Yal		, , , , , , , , , , , , , , , , , , , ,	•		, , , , , , , , , , , , , , , , , , , ,		
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference R	FI#T-0146.2					ay wish to consid	der placing the ste		
BBII intends	ng 5 piles at gridline 33.5 we on extracting these piles as cribed in RFI # T-0146 2,				•	•	tain the material uloughing into the	ınder	
with the sam	extract the wood piles with vi e stroking procedure withou orm dewatering enough to b to the pile.	t steel casing.			same stroking	g procedure with Itering enough to	oratory hammer, wout steel casing. End to be able to conne	BBII will	
7. BBII will ba	ackfill the void with low stren crete Mix FOA100CX (RFI #						CLSM low strength FOA100CX (RFI		



Webeen/obayasin some ventare

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 195 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject				Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Allowable wor Fremont pile of This involves attached draw piles to be ext acceptable.	es, this work is authorized to k hours will be established a extraction begins." backfilling any voids with 1 sing indicates the location an	is authorized to proceed. e established after 199 jins." y voids with 1 sack sand. The the location and quantity of e confirm that this method is				0138.1). Option: Back minimum leng The tremie sh possible prior concrete shal techniques. B into the void a eliminate void Recommends piles follow th response to F from RFI 188. instead of the RFI#T-0146.4	ucket. hole as aterial sible to these			
T-0203	BSE - Clearance I	From Verticals For C	SL Tubes		Closed	08/04/2011	08/14/2011	08/09/2011	Potentia	llv 🗆
	Construction LP	Nhi Tran		Construction Compan Gar	v Krutsch			ciates, Inc Georg		
Co-Author: Balfour	Beatty Infrastructure, Inc.	Ural Yal	Tamor	Contraction Company Car	y Maloon		, ridamoon riooc	olatos, mo Goorg	jo motzgor	
29, and attach In the Phase of Harris-Salinas ARUP sugges from the CSL	eet GT-5202, Specification ned photo 1 DFOW Buttress Rebar QC Rebar's yard in Livermore sted moving the adjacent vertubes to allow for approximate along the entire length of the steel moving the entire length of the steel moves.	C Meeting at on 8/01/2011, rtical bars away ately 4" of	SUGGESTIO	ON:		shall be shifte given bar and	nal bars on each ed so that the cle the CSL tube is	side of each CLS ar distance betwe	en a	

T-0204 BSE - Tie Backs Along 535 Mission Street - Vacant Lot

Closed

08/14/2011

08/10/2011

Potentially

From: Webcor Construction LP

Nhi Tran

To: Turner Construction Compan Gary Krutsch

Answered By:Turner Construction Comr Jack Adams

Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal

REQUEST: SUGGESTION:

ANSWER:

08/04/2011

Accept Suggestion:



Welding which is the type of welding that Harris-Salinas Rebar is using for the hoops. Caltrans has a written specification for Resistance Welding. Per Caltrans Standard Specifications Section 52, four (4) samples out of a lot of one hundred fifty (150) are taken to the lab for testing. If three (3) or more samples comply with the requirements, the whole lot is accepted. If only two (2)

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

196 of 624 10/30/2012

Time: Job:

11:15 AM 30100

JOINI VENIU	KE		30100 - Transk	pay Irans	sit Center	Project			
ımber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proce
BBII cannot locat lot on Minna St. of Drawing GT-5103 feet along the Probacks. This was 15'-0" +/- 1'-0" de extend into the P	te the tie backs in the are described in the Detail 8 3. The BBII crew went to e-Trench and was unable an additional foot more to the the the the the the the the the the	ea of the vacant on Contract a depth of 17 e to locate the tie han the specified backs do not ns to move			8 GT-5103). and sever a t 535 Mission BBII was dire sheetpile sho sufficiently to	BBII is to continue plans and specs 8 GT-5103). Subsequent to this RFI and sever a tie back in Minna Street 535 Mission St. Project . BBII was directed to be cautious who sheetpile shoring to ensure the Tie E sufficiently to prevent interference wide.		ocate m the	
					ARUP Respo	George Metzger onse: I information is av swer to this RFI.	/ailable. Turner c	or PMPC	
0205	BSE - Testing We	ld On Hoops		Closed	08/05/2011	08/15/2011	08/09/2011	Potential	lly 🗌
From: Webcor Co	onstruction LP	Nhi Tran	To: Turner Construction Compan (Gary Krutsch	Answered B	y :Adamson Asso	ociates, Inc Geor	rge Metzger	
o-Author: Balfour Bea	atty Infrastructure, Inc.	Ural Yal							
REQUEST: Reference Sheet 63 29	t GT-5202 and Specificat	ion Section 31	SUGGESTION:		ANSWER: This is accep	Accept Suggatable.	gestion:		
	3.3.B.4, "Inspect welding ance with AWS D1.4."	as required by							
when approved be qualification test	, "Other welding process by the Engineer, provided requirements not covere s are satisfactory for the e obtained."	I that any special d here are met to							
As of this writing,	, the AWS does not cove	r Resistance							



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

197 of 624 10/30/2012

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

lumber	Subject	Status	Created	Required	Answered	Cost Impact	Procee
	<u></u>						

samples comply, one (1) additional test of four (4) samples out of the same lot is allowed. If any of the four (4) fail, the whole lot is rejected.

It was agreed upon in the DFOW meeting this week (8/1/2011) that it is acceptable to test the lots per Caltrans Standard Specifications. Please confirm.

T-0206 **BSE - Smart Hoops For CSL Tubes**

Nhi Tran

Co-Author: Balfour Beatty Infrastructure, Inc.

From: Webcor Construction LP

Ural Yal

REQUEST:

T-0207

Reference Sheet GT-5202. Specification Section 31 63 29, attached photo and sketch

Drawing GT-5202 shows four (4ea) 4" CSL tubes equally spaced around the perimeter of the shaft tied to reinforced steel.

Approved rebar shop drawing shows a square spider designed to serve two purposes:

- 1. To allow the tremie pipe to pass through.
- 2. To keep the CSL tubes equally spaced around the perimeter per Drawing GT-5202.

In subsequent discussions the engineer suggested orientating the CSL tubes at a 23 degree angle from the longitudinal center of pile. In the Phase 1 DFOW Buttress Rebar QC Meeting on 8/1/2011 Harris-Salinas Rebar suggested using "smart hoops" to keep the CSL tubes in place and symmetrical around the perimeter at 23 degrees since the square spider could no longer be utilized for CSL tube alignment. This suggestion was well received by meeting attendees. Please confirm that the 23 degree CSL spacing is required. If so, please advise if the added "smart hoop" CSL alignment bars are acceptable?

Closed

To: Turner Construction Compan Gary Krutsch

SUGGESTION:

08/05/2011

08/15/2011 08/09/2011 Potentially

Answered By: Adamson Associates, Inc George Metzger

ANSWER: **Accept Suggestion:**

The 23 degree CSL spacing is required. The added "smart hoop" CSL alignment bars are acceptable.

08/19/2011



REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 198 of 624 10/30/2012

30100

Date: Time: Job:

e: 10/30/2012

30100 - Transbay Transit Center Project

ANSWER:

Accept Suggestion:

Number	Subject		_	Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
From: Webcor Cons	truction LP	Nhi Tran	To: Turner Construction Compan G	ary Krutsch	Answered B	y: Turner Constr	uction Comr Gary	Krutsch	
Co-Author: Balfour Beatty	/ Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Specifica	ation Section 02 41 01	1			Fiber was co	nfirmed de-ener	gized on 8/12/11.		
structures confirmed Street 8/07/2011 as work. On 8/08/2011 walk-through on Free that all PG&E utilities de-energized and all fiber optic cable betoptic cable is in con CDSM wall and But	ed to have all the utility dead on the East single part of the phase 1 F , W/O and PG&E commont Street to sign of the sand structures have bandoned. PG&E discovered with and causing tress work commenced the this fiber will be contact.	de of Fremont PG&E relocation inducted a USAR off and confirm the been confirmed covered a live To. This fiber delays to the ement.							
T-0208	BSE - Long Term	Seismic Loading		Closed	08/09/2011	08/19/2011	08/12/2011	Potentia	ily
From: Webcor Cons	truction LP	Nhi Tran	To: Turner Construction Compan G	ary Krutsch	Answered B	y :Adamson Ass	ociates, Inc Geor	ge Metzger	
Co-Author: Balfour Beatty	/ Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
55 00	T-1110 and Specifica -1110 states that "Se						Corrections provide lated July 27, 201		
Loads shall be cons conversation at the Coordination meetir	sidered to be long terr 8/03/11 TG03 Desigr ng, BBII understands ower level struts at th	m loading." Per n Team that this note			Note 7 applie Table 7 (301 and consequ level of struts 30. The incre and 8 can be	es strictly to the in Mission buttressently apply to cast and walings betweental strut loa	T-1110 we clarify noremental strut I scase shaking an alculations for the tween Gridlines 2 ds given in Tables transient, rather the stem.	oads in alysis) lowest 6 and 5 5, 6	
T-0209	BSE - Abutment I	Bearing On CDSM Wall		Closed	08/11/2011	08/21/2011	08/19/2011	Potentia	lly
From: Webcor Cons	truction LP	Nhi Tran	To: Turner Construction Compan G	ary Krutsch	Answered B	y:URS Corporat	ion David	d Fyfe	
Co-Author: Balfour Beatty	/ Infrastructure, Inc.	Ural Yal							

SUGGESTION:



BBII requests confirmation from the CDSM shoring wall

EOR that these imposed loads do not exceed the assumed vertical loads used during original design

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 199 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

embedment.

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Reference Specification	on 01 53 13				Yes, stateme	ent still applies.			
During previous discus has been expressed the should not bear on the bridges spec section 0 that "abutments for bri CDSM shoring wall." Fapplies.	nat the temporary bri CDSM shoring wall 153 13, however, s dges shall be suppo	dge abutments . The temporary pecifically states rted by the							
0209.1	BSE - Abutment Be	earing On CDSM Wall		Closed	09/02/2011	09/12/2011	09/09/2011	Potential	ly 🗌
From: Webcor Constru	ction LP	Nhi Tran	To: Turner Construction Co	mpan Gary Krutsch	Answered B	y :Adamson Asso	ociates, Inc Geor	ge Metzger	
o-Author: Balfour Beatty Ir	frastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference RFI#T-0209 and attached sheets	9, Specification Sect	ion 01 53 13,			ARUP Respo				
Included with this RFI supported abutments. as currently designed	Please confirm that	the shoring wall				provide calculati the shoring wall t			
0209.2	BSE - Abutment Be	earing On CDSM Wall - F	Follow-Up	Closed	09/13/2011	09/23/2011	09/16/2011	Potential	ly 🗌
From: Webcor Constru	ction LP	Nhi Tran	To: Turner Construction Co	mpan Gary Krutsch	Answered B	y :Adamson Asso	ociates, Inc Geor	ge Metzger	
o-Author: Balfour Beatty Ir	frastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference RFI #T-020 and attached sheets	9.2, Specification Se	ection 01 53 13,			in the table "S	onse: The results SUMMARY OF L LES AT BRIDGE	of the analysis re		
As requested by ARUP, please see the attached loads placed on each individual CDSM soldier beam beneath the proposed temporary bridge abutment. The loads include both the bracing self weight and the combined dead and live loads of the temporary bridges.					indicates that soldier pile is need to decre the load per p Contractor sh	t, for a number of t, for a number of too great and the ease from 4'-0" o pile. Subsequent nall demonstrate ape and the adec	f locations, the locat the pile spacin.c. to 2'-0" o.c. to analysis by the the structural add	ig will reduce	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 200 of 624 10/30/2012 11:15 AM

30100

Date: Time: Job:

- - t

Date

Cost

30100 - Transbay Transit Center Project

Date

09/13/2011

ANSWER:

ARUP Response:

ımber	Subject	Status	Created	Required	Answered	Impact	Proceed
analysis.							

T-0209.3 BSE - Abutment Bearing On CDSM Wall - Follow-Up

Closed

09/23/2011

Date

09/28/2011

Potentially

From: Webcor Construction LP

Co-Author: Balfour Beatty Infrastructure, Inc.

Nhi Tran

Ural Yal

To: Turner Construction Compan Gary Krutsch

ch

Answered By: Adamson Associates, Inc George Metzger

Accept Suggestion:

madical death, initial actuals, inc.

SUGGESTION:

REQUEST:

Reference RFI #T-0209.2, Specification Section 01 53 13, and attached sheets

As requested by ARUP, please see the attached loads placed on each individual CDSM soldier beam beneath the proposed temporary bridge abutment. The loads include both the bracing self weight and the combined dead and live loads of the temporary bridges.

BBII requests confirmation from the CDSM shoring wall EOR that these imposed loads do not exceed the assumed vertical loads used during original design analysis.

- 1. The CDSM wall cannot accept the widely varying point loads as implied by the submitted tables of imposed loads from the cross-lot bridges. We recommend that a spreader beam arrangement is provided for each bridge abutment and is connected to the all the affected W21x201 soldier piles in the CDSM wall. A vertical spring constant of 1150 kips/inch can be used to calculate the pile reactions under such a spreader beam arrangement for the range of loads given.
- 2. The allowable loads from the bridge deck for the soldier piles on the basis of 1 above is 90 kips/pile at an excavation of 10 feet below grade and can be taken to fall linearly to 60 kips/pile at 60 ft elevation depth.
- 3. It follows from 2 above that the ability of the CDSM wall to carry the maximum load, the construction crane condition, will reduce as excavation proceeds. This may require disassembly of the construction crane into smaller components in order to remove it from site at the later stages of excavation.
- 4. The load pathway, from the bridge deck at the abutment into the ground, is in direct shear transfer across 2 interfaces: steel/soil mix and soil mix/in-situ ground. The shear transfer across the steel/soil mix interface cannot be estimated with accuracy, in the absence of an embedded soldier pile test in compression or tension. If the early excavations, down to 10 feet below grade at the bridge abutment, show that soil mix falls away easily from the face of the W21



(J/27-33.5)."

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

Job:

201 of 624 10/30/2012

Date: Time:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
					be very low in		erface shear is lik lowable capacity (e-evaluated.		
T-0209.4	BSE - Abutment	Bearing On CDSM Wall - F	ollow-Up	Closed	01/09/2012	01/19/2012	01/16/2012	Potential	lly
From: Webcor	Construction LP	Kirk Nielsen	To: Turner Construction Cor	mpan Gary Krutsch	Answered B	y: Arup	Kevir	n Clinch	
Co-Author:									
REQUEST: Reference T-02	209.3, Specification Section	on 01 53 13	SUGGESTION:				se to this RFI with		
pile loading CR movement plea the bridge abut	FI response T-0209.3, sub- R T-025 during which there ase confirm the revised di tment atop the CDSM wal ecification section 01 53 1	e was little to no rection to install I at all streets					he bridge bearing vised calculations		
T-0210	BSE - Pile #498 1	Гор Of Pile Elevation Issue		Closed	08/16/2011	08/26/2011	08/19/2011	Potential	lly 🗀
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Cor	mpan Gary Krutsch	Answered B	y: Adamson Asso	ociates, Inc Georg	ge Metzger	, _—
Co-Author: Balfour B	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	O NOTICE0010 (attached)), Sheet GT-5101,			ARUP Respo	nse:	- Ш		
Please address BBII's subconti	s the following information ractor DND:	request from			(shown on 16 this using the	G/GT-5101) is +/- top of pile eleva	ottom of pile elevanti-6". In order to ation as the measure of the state of the sta	verify ure, the	
with regard to t to the plan drav	tions do not specify an allo the vertical position of the wings (GT-5101, Note 16) olerance for the beam tip	beam tip relative . Please clarify			piles.	iali provide Turni	er with the length	or the	
high. The bean 1/2" long. It wa +16'-11" which	peam 498 (BBII ID #287) with was measured prior to sas set to a top elevation of a calculates a tip elevation ed tip elevation is -81-0" in	setting to be 97'-5 approximately of approximately -							



From: Webcor Construction LP

Nhi Tran

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

202 of 624

Date: Time: Job:

Answered By: Adamson Associates, Inc George Metzger

11:15 AM 30100

30100 - Transbay Transit Center Project

	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Γ-0211	Easement Inform	ation		Closed	08/11/2011	08/21/2011	08/23/2011	Potential	ly 🗌
From: Webc	or Construction LP	Nhi Tran	To: Turner Construction Cor	npan Gary Krutsch	Answered By	:Turner Constru	ction Comr Jack	Adams	• Ш
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
1 and X1-1" documents W/O receive Wall Radius Turner on 8/ - 3192 OR 1 - Parcel F B - CASFRA_:	Email "Fencing Plan at CDSM from Turner on 8/10/2011 and the enclosed email "Fencing R2-1 and X1-1" and it's attact /10/2011, listed below: 151 easement.pdf BNDY-ALTA_AB3721_15A_R6 2007 00369409.pdf from ain Fencing Plan .pdf	nd attached ng Plan at CDSM chments from			provided for in Subcontractor hour access to	on contained in to formation. WO s are to ensure to their easemen	he above docum	has 24 cation of	
from and/or	ation contained in the above d does not exist in the current of Please provide a direction of	contract n what W/O and							
our Trade S information. the TJPA ex	Subcontractors are to do with to addition please indicate we spects Webcor Obayashi to no	what requirements ow comply with.	15 to 20 5 1	011	00/45/0044	00/05/0044	0014010044		
our Trade S information. the TJPA ex	In addition please indicate water to no spects Webcor Obayashi to no BSE - Unforeseer	what requirements ow comply with. Timber Piles At Grid		Closed	08/15/2011	08/25/2011	08/16/2011	Potential	ly
our Trade S information. the TJPA ex F-0212 From: Webc	In addition please indicate water to not be spects. Webcor Obayashi to not be spects. BSE - Unforeseer for Construction LP	what requirements ow comply with. In Timber Piles At Grid Nhi Tran	Line 33.5 J To: Turner Construction Cor				08/16/2011 action Comք Kevi		ly
our Trade S information. the TJPA ex F-0212 From: Webc	In addition please indicate water to no spects Webcor Obayashi to no BSE - Unforeseer	what requirements ow comply with. Timber Piles At Grid							ly

To: Turner Construction Compan Gary Krutsch



From: Webcor Construction LP

Nhi Tran

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Answered By:Turner Construction Comp Jack Adams

203 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Procee
Co-Author: Balfour Beatty	y Infrastructure, Inc.	Ural Yal							
REQUEST: Reference RFI #T-0188.1, Specification Section 02 41 19, and attached sketch BBII intends on extracting the existing concrete piles located between gridlines 5 and 10 on the south side, using the method approved in RFI#T-0188.1. This involves extracting piles using the vibratory hammer without a steel casing and backfilling the void with structural pre-trench sand. Attached is a drawing indicating the locations of the piles obstructing the CDSM wall. Please confirm that this is acceptable.			SUGGESTION:		16" square o	r less and which	gestion: e piles which are are located 16 ft of an adjacent bu	or	
T-0214 From: Webcor Cons		tation Protection Slab 2	Cone 4 To: Turner Construction Co	Closed ompan Gary Krutsch	08/16/2011 Answered B	08/26/2011 y :Adamson Ass	08/23/2011 ociates, Inc Geor	Potentia lge Metzger	lly
Co-Author: Balfour Beatty	y Infrastructure, Inc.	Ural Yal							
REQUEST: Reference Sheet GT-5102 and attached shop drawing and BBI sketches BBII is proposing to pour a 2' thick instrument slab per the attached BBII drawings in lieu of the 1' thick concrete slab shown on Drawing GT-5102 to match the overall thickness of the Buttress Temporary Work Platform Concrete Cap. Approved 6000 psi Central Mix #960PC3Z3 (Submittal Item #TZ1010-033001A10) will be used for the instrument protection slab. Please confirm that this is acceptable.			SUGGESTION:		the 1' thick co is acceptable Central Mix # instrument pr The reinforcir is acceptable soldier piles a Block-outs sh instruments a coordinate lor	hick instrument oncrete slab sho. 960PC3Z3 is acotection slab. In g steel configur. The bars may and the instrumentall be placed in as noted on GT-totalions of block-	protection slab in wn on Drawing God ceptable for use in ation shown on Some shifted to clear ant locations.	n the ection A the o	
T-0215	BSE - Diagonally	/ Cut Unforeseen Piles	at Grid Line 33.5 J	Closed	08/17/2011	08/27/2011	08/17/2011	Potentia	IIv 🗆

To: Turner Construction Compan Gary Krutsch



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 204 of 624 10/30/2012

Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Co-Author: Balfou	ır Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	Sheet GT-2103, Specification ched photos	Section 02 41			"The Contract	or shall constru	3, 3.2, A, which st ct a trench along to	he	
Three (3) pil However, or diagonally c 3). Another broken off u concerns the and will be a	tracted four (4) unforeseen pries had an average length of the (1) of these piles appeare ut out of it at the bottom (see pile was only 23' long and appeared of the control of the contro	45' long. d to have 20' e attached Photo peared to have hoto 1). BBII has main in ground shoring wall			entire alignment of the shoring wall and the cut-off walls and remove any obstructions that might be encountered along the alignment of the walls. The depth and width of the trench shall be that required to remove the obstructions from the path of the shoring wall."				
-0215.1	BSE - Diagonally	/ Cut Unforeseen Piles	s at GL 33.5 J	Closed	08/23/2011	09/02/2011	08/30/2011	Potentia	lly 🗌
From: Webc	or Construction LP	Nhi Tran	To: Turner Construction (Compan Gary Krutsch	Answered By	Adamson Ass	ociates, Inc Georg	ge Metzger	
Co-Author: Balfou	ır Beatty Infrastructure, Inc.	Ural Yal						_	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	RFI #T-0215 and RFI #T-017 cation Section 02 41 19	7, Sheet GT-2103			ARUP Respon	nse:			
As the top of trenching to proposes for (BBII 0126) this to be the pile present:	of the broken pile is 33' below remove this pile is not pract llowing the procedure approva- to extract this pile. In the fut- e standard procedure when a s an obstruction to the CDSN and needs to be extracted.	ical. BBII ved by RFI T-0177 ure, BBII proposes a broken or lost				exception to th	e use of the methonis pile.	od	
Please conf	irm.								
-0216	SSE - Revised B or Construction LP	uttress Shop Drawing Nhi Tran	_	Closed	08/18/2011	08/28/2011	08/19/2011	Potentia	Iy
	or Construction LP Ir Beatty Infrastructure, Inc.	Ural Yal	To: Turner Construction (Compan Gary Krutsch	Allswelled by	-Adamson Asso	ociates, Inc Georg	ge Metzger	
REQUEST:	in boardy minastructure, mo.	Jiai Tai	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference a	attached revised CIDH Rebar , T-0203, T-0205 and T-0200	. 5	33323.1311.		_		e shop drawings in	ncluded	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

205 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Per discussions at the TG03 BSE Design Team meeting on 8/17/2011, it was agreed by Adamson and ARUP to confirm the finalized buttress rebar cage shop drawings via RFI because the shop drawings have already been approved in a previous submittal TG0300-320 / TA1020-032001A05. Attached are the revised shop drawings that incorporate all the changes that were agreed upon in the referenced RFIs. Please confirm that these shop drawings accurately reflects all changes made.		and ARUP to shop drawings already been 0-320 / TA1020- that incorporate the referenced			the design concompliance with documents. Consider the following correlated at the documents also processes and construction; other trades; as satisfactory micontractor as documents ar requirements does not incresservices and compliance with the documents are requirements.	ncept of the pro- ith the informati- contractor is responsively which shall be the job site; che- ield, submittal a terting Arup of sa the techniques; the coordination of it and performing teanner. This revi duty to comply we the dany action sh of plans and sp the sase Arup's star contractor shall	eneral conformance ject and general on given in the coponsible for quante e confirmed and cking for deviation and the contract arme; fabrication ee means and met to work with that call work in a safe iew does not modivith the contract own is subject to ecifications. This indard of care or stimmediately notify based on this subject on the subject on the contract own is subject to ecifications. This indard of care or stimmediately notify based on this subject to the contract own is subject to ecifications.	entract cities as thods of of all and ify review cope of y Arup	
T-0217	BSE - Buttress SI	hift To The East		Closed	08/24/2011	09/03/2011	08/30/2011	Potentia	lly 🗌
From: Webcor Cor	struction LP	Nhi Tran	To: Turner Construction Compan Gar	ry Krutsch	Answered By	:Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Author: Balfour Beat	tty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	-0183.1, Sheet GT-220 and attached sketch	01, Specification				nse: The propos vn are acceptab	sed northings and le.		
to RFI T-0183.1 sh shifting 4" to the w in the 8/17/2011 T	as included in the Engin nows Buttress rows S, yest. Per discussions w G03 BSE Design Team	T, U, V, and W, vith the Engineer n Meeting, all							

To: Turner Construction Compan Gary Krutsch

T-0217.1

From: Balfour Beatty Infrastructure, Inc.

drawing.

parties agreed that the 4" shift is not needed. Please confirm that the 4" shift is not necessary and that it is acceptable to install the Buttress shafts per the attached

BSE - Maximum Allowable Spacing Between Buttress Shafts

Ural Yal

Closed

03/23/2012 04/02/2012 03/23/2012

Potentially

Answered By: Adamson Associates, Inc George Metzger



installed underneath the 2' section of the concrete

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

206 of 624 10/30/2012

Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
allowed spa and West or	ests for ARUP to provide the icing between the tangent sha f C-Line. Allowing such chang e Buttress Shaft schedule.	afts East of P-Line			The tangential spacing of the buttress shafts ma increased from 4 inches to 8 inches east of PLin west of C-Line.				
no.p magac						verify that this dations / design.	loes not impact the	е	
					Contractor to clearance at 3	•	s adequate equipr	ment	
			coordiantes in		northing and east or to that incuded indination.				
0217.2 From: Balfot Co-Author:	BSE - Increased sur Beatty Infrastructure, Inc.	Spacing Between But Ural Yal	tress Shafts east of P-line To: Turner Construction Con	Closed npan Gary Krutsch	04/12/2012 Answered By	04/22/2012 Adamson Asse	04/19/2012 ociates, Inc Georg	Potentia l ge Metzger	lly
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference:	BBII Spacing Sketch				ARUP Respon		9		
tangential s from 4" to 8 confirm that	gineer's response to RFI T-02 pacing of the Buttress shafts " east of P-line and west of C t the revised Buttress footprin he attached sketch is accepta	may be increased -line." Please t and coordinates				cept that the coc appear to refle	ordinates for shaft ct RFI 217.1.	s A1	
0218	BSE - Timber Lag	ging Underneath Ins	trument Protection Slab	Closed	08/29/2011	09/08/2011	08/31/2011	Potentia	lly 🗀
From: Webo	cor Construction LP	Nhi Tran	To: Turner Construction Con	npan Gary Krutsch	Answered By	:Adamson Ass	ociates, Inc Georg		, _—
o-Author: Balfoo	ur Beatty Infrastructure, Inc.	Ural Yal		, ,	_				
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference RFI #T-0214, Sheet GT-5102, and Specification Section 31 56 13					below the prot take appropria	nse: It is accept tection slab as pate measures to	able to omit the la proposed. Contract keep any loose n	tor to	
Contract dra	Contract drawing GT-5102 indicates timber lagging being				below the slab	from falling int	o the excavation.		



REQUEST:

Reference RFI#T-0219 and Specification Section 01 53 13

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Accept Suggestion:

Comments made by PMPC in across the table

ANSWER:

207 of 624 10/30/2012

Time:

11:15 AM Job: 30100

JOINT VENT			30100 -	ransbay rrans	it Center	Project			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
The original co- instrumentation adjacent buttre pouring the instruction work platform which makes the please confirms drawing GT-51	n protection slab between struction sequence for n protection slab being it ess work platform. BBII is strumentation slab and the monolithically on Wedne he timber lagging suppoin that the timber lagging 102 is not required to be see is highly appreciated.	oresaw the prior to the list planning on the adjacent buttress nesday 8/31/2011, port redundant. g shown on contract e installed. Your							
T-0219	BSE - Abutmen	its At Temporary Bridges		Closed	08/29/2011	09/08/2011	09/15/2011	Potential	lly 🗌
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction	on Compan Gary Krutsch	Answered By	:Turner Constru	ıction Comr Kevi	n Chiu	
Co-Author: Balfour E	Beatty Infrastructure, Inc	. Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
TG0300-201 It comments (att DPW review c submittal (TZ1 calls for BBII tr to Caltrans." U that "Approact event, it is imp access to thes Concrete appring requirement in	omment #40 on the temp 030-015313A09, packago o "provide concrete appr IRS comment #32 on the or slabs are recommende ortant that emergency vi- te temporary bridges." oach slabs are not include the temporary bridge speach slabs must be adde	porary bridge ge TG0300-201) oach slabs similar e submittal states d. After seismic ehicles still have ded as a pecifications. Please			herein, appro to provide a c functional ten	ach slabs are ne oordinated design porary bridge.	Fyfe's response cessary items regn and a complet	quired	
T-0219.1	BSE - Approact	h Slabs At Temporary Bridges	s	Closed	11/04/2011	11/14/2011	11/16/2011	Potential	ly
From: Webcor/	Obayashi Joint Venture	Nhi Tran	To: Turner Construction	on Compan Gary Krutsch	Answered By	:URS Corporati	on Davi	d Fyfe	
Co Authori									

SUGGESTION:



Reference Specification Section 01 53 13 and Submittal

TG0300-201 Item TZ1030-015313A09 response

comments (attached)

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

208 of 624 10/30/2012

Time: Job:

In order to evaluate compliance, additional information

is required. Please submit list of all structural steel

members that will be used on each of the three temporary bridges. For each structural steel member 11:15 AM 30100

				•		•				
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed	
On 11/3/11 W/O was informed by PMPC during a temporary bridge coordination meeting that contrary to RFI response T-0219 approach slabs were not required at the (3) temporary bridges. Please confirm.					discussions shall not be considered as modifying the response to RFI# T-0219. As an added clarification to RFI# T-0219, please note that the permitting agency, SF DPW, has expressed the potential need for use of approach slabs to achieve a package which can be approved by the agency. It is recommended that requirements concerning approach slabs be addressed between the contractor and the permitting agency during the building permit submission of the Temporary Bridges Package.					
T-0220 From: Webcor Constr		ion Method For The Rema	ining Timber Piles At GL 33.5 J	Closed	08/29/2011	09/08/2011	09/02/2011	Potentia	ly	
Co-Author: Balfour Beatty		Ural Yal	To: Turner Construction Compa	n Gary Krutsch	Answered By	: Lurner Constru	uction Comr Jack	Adams		
REQUEST: Reference RFI#T-018 and attached sketch BBII intends on extra timber piles located a method approved in considerable distance involves extracting pi without a steel casing structural pre trench the locations of the p Please confirm that the	cting the remainder of the control o	of the existing e St., using the s are located a ont building. This y hammer roid with trawing indicating	SUGGESTION:		piles east of E described in o	Beale Street follo our response to t backfilling with	gestion: edure for removir ow the procedure RFI T-0146.4 with sand is acceptat	n the		
T-0221	BSE - Salvage Ste	el At Temporary Bridges		Closed	08/29/2011	09/08/2011	09/30/2011	Potentia	ly 🗌	
From: Webcor Constr	ruction LP	Nhi Tran	To: Turner Construction Compa	n Gary Krutsch	Answered By	URS Corporati	ion Caro	lina Aguilar		
Co-Author: Balfour Beatty	Infrastructure, Inc.	Ural Yal								
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 209 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number Subject Date Date Cost Status Created Required Answered Impact Proceed

DPW review of the temporary bridges submittal (TZ1030-015313A09, package TG0300-201) includes comment #8 that states "salvage materials are not acceptable to be used as structural members for the bridges. The temporary bridge specifications do allow for the use of salvage material as follows:

- "2. Steel, Salvage Material: Submit coupon tests for mechanical properties and chemical tests for determination of weldability. For steel materials which are recycled from prior Projects (salvaged materials) and are to be incorporated into temporary works, testing shall be performed on a random sampling basis as follows:
- a. Where material properties relied upon for design corresponding to minimum yield strength fy=30,000 psi, sampling shall be performed on 5% of each major series of structure element type.
- b. Where material properties corresponding to minimum yield strength fy=36,000 psi, sampling shall be performed on 10% of each major series of structure element type.
- c. Where material properties corresponding to minimum yield strength fy=42,000 psi or 50,000 psi is used, sampling shall be performed on 20% of each major series of structure element type.
- d. Testing performed per subparagraphs above at sampling rates of 5%, 10%, and 20%, respectively, shall be reported to the Owner's Representative in writing. Testing results must satisfy all samples meeting 100% of materials strength requirements for acceptance of salvage materials. If less than 100% of materials tested meet this requirement, then the sampling rate shall be increased. In this event, the sampling rate for retesting shall be subject to review and approval by the Owner's Representative."

Please advise if salvage material is still acceptable per the project specifications.

listed:

- 1). Indicate whether the structural steel member consists of new or salvaged material
- 2). Provide the exact location along the bridge that the steel member is located
- 3). Provide information on the salvaged material, such as its current condition, when and where it may be inspected by a TJPA Representative, and what its prior use was
- 4). For each complete temporary bridge, provide the total weight of salvage steel, summarized by element type and usage.

Finally, please provide the weight of total salvaged steel material that will be used at each temporary bridge.

T-0222	BSE - Temporary	/ Bridge Pier	Locations

From: Webcor Construction LP

Co-Author: Balfour Beatty Infrastructure, Inc.

Nhi Tran

To: Turner Construction Compan Gary Krutsch

Closed

08/29/2011 09/08/2011

09/01/2011

Potentially

Ural Yal

SUGGESTION:

Answered By: Adamson Associates, Inc George Metzger

REQUEST:

ANSWER:

Accept Suggestion:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 210 of 624 10/30/2012 11:15 AM

Time:

.

Date

Job: 30100

Cost

Potentially

David Fyfe

30100 - Transbay Transit Center Project

Date

Number Subject Status Created Required Answered Impact Proceed

Reference Specification Section 01 53 13 and Submittal TG0300-201 Item TZ1030-015313A09 response comments (attached)

Temporary bridge review comments (Submittal TZ1030-015313A09, package TG0300-201) call for the end piers on all three bridges to be relocated to avoid interrupting chamfer rebar (see attached markups). With the information provided to BBII in the plans and specifications, there was no indication that this reinforcement must be avoided, nor was there a required clear zone from the shoring wall to the first pier. Please advise if these piers absolutely need to move, or if their current locations can be accommodated. Increasing the span between the abutments and the first pier will have commercial impacts.

Thornton Tomasetti Response: The piers shall not be in conflict with the mat foundation chamfer (chamfer shown in plan and section S1-3201). Minimum clear distance from face of pier to bottom edge of chamfer shall be 2'-0."

Date

8/31/2011 George Metzger

08/30/2011

ARUP Response: Arup takes no exception to the referenced pier locations that are shown in the submittal.

T-0223 BSE - Temporary Bridge Pedestrian Barrier Height

Nhi Tran

To: Turner Construction Compan Gary Krutsch

Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal

From: Webcor Construction LP

REQUEST:

Reference Specification Section 01 53 13 and Submittal TG0300-201 response comments (attached)

DPW review of the temporary bridges includes comment #42 that calls for the pedestrian barrier to be designed as a combination railing with a minimum height of 4'-6" while the specifications only call for a 3'-6" barrier. Please advise if the minimum height must be increased to 4'-6".

July

Closed

SUGGESTION:

ANSWER: Accept Suggestion:

Answered By: URS Corporation

09/09/2011

09/27/2011

Response to RFI No.T-0223 is provided herein and on attached sketch titled, "Sketch - RFI Nos.T-0223 and T-0228." This attached sketch is a mark-up of BBII's traffic plan figure, "Non-Working Hours, Temporary Bridge Traffic Plan" (submittal package TG0300-204, submittal item TZ1030-015313, page 3 of 6) because this is the latest presentation of the Contractor proposed product.

This attached sketch shows an installation in conformance with current coordination comments completed between the Project and CCSF DPW and SFMTA. Where the handrail/guardrail system occurs separating pedestrian and vehicle traffic, required height equals 3'-6" measured from the top of pedestrian walking surface.

Note, these comments provided on this attached sketch pertain only to RFI Nos.T-0223 and T-0228, a full review and response of Traffic Plan Submittal



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 211 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

prepared by Verizon.

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
					Package TG0 at a later date		finalized and trai	nsmitted	
-0224	BSE - Temporary	Bridge Deflection ar	nd Suspended Utilities	Closed	08/30/2011	09/09/2011	09/09/2011	Potentia	lly 🗀
From: Webco	or Construction LP	Nhi Tran	To: Turner Construction C	ompan Gary Krutsch	Answered By	:AECOM Techi	nical Service Eric	Zagol	
Co-Author: Balfour	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Specification Section 01 53 13 and attached cut sheets Where utilities transition from direct bury to hanging under the temporary bridges, BBII believes there must be some allowance for deflection to prevent damage to the conduits during a seismic event. Attached are cut sheets for an expansion fitting and deflection fitting that BBII has seen used in combination at bridge transitions. Watertight flexible steel conduit may be an option as well. Please confirm that all Phase 2 utilities to be suspended below the temporary bridges will include some means of handling bridge deflection.					movement and condition can Movement direction? How much moducation? Are the steel of	e information or d hanger suppo be assessed. ection; lateral of evement is being conduits rigidly of	n the predicted ort system such th	at what hanger	
-0224.1	BSE - Temporary	Bridge Deflection ar	nd Suspended Utilities	Closed	09/23/2011	10/03/2011	09/27/2011	Potentia	lly 🗌
From: Webco	or Construction LP	Nhi Tran	To: Turner Construction C	ompan Gary Krutsch	Answered By	:AECOM Techi	nical Service Eric	Zagol	- 🗀
Co-Author: Balfour	Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference RFI #T-0224, Specification Section 01 53 30, and attached e-mails The response to RFI T-0224 requested additional information about bridge movements. This information was provided by email to AECOM on 9/9/11. Follow on questions were answered on 9/15/11. Please see the					confirmed that PG&E) to be s will include me Verizon has in	t all Phase 2 uti suspended belo eans of handling adicated the use	RFI T-0224, it hat lities (Verizon an we the temporary g bridge deflection of O-Z/GEDNE's el conduit type E	d bridges n. Ƴ	
attached ema		and quantity per			equal. One fit along the supp two are aligne	ting is proposed ported section s d. This design	d on each conduit staggered such the element will be a documents beir	t located nat no	



1 deflection fitting per conduit run as previous stated in RFI # T-0224.2. Please confirm only 1 deflection fitting per

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

212 of 624 10/30/2012

Time: Job:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
				dicated the use of O-Z/GEDNEY tings for rigid steel conduit type EX, or itting is proposed on each conduit located sported section staggered such that no ed. This design element will be into construction documents being PG&E.					
-0224.2	BSE - Temporary	Bridge Deflection and	d Suspended Utilities	Closed	10/05/2011	10/15/2011	10/12/2011	Potential	ly 🗌
From: Webo	cor Construction LP	Masashi Kojima	To: Turner Construction Cor	mpan Gary Krutsch	Answered By	:AECOM Techr	nical ServiceEric Z	'agol	
Co-Author: Balfor	ur Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:	:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference I Section 01	RFI T-224, 224.1, CR T-017 ar	nd Specification			Response from	m PG&E (attach	ned) is as follows:		
The respon readily avai similar AX i	ise to RFI T-0224.1 The 4" EX dable (8 week lead time), howe is. Please see the attached da I and advise if this revised mat	ever the very ta sheets for			an acceptable	substitute for the	for 4" steel condu ne type EX expans ling jumper will sti	sion	
·-0224.3	BSE - Temporary	Bridge Deflection and	d Suspended Utilities	Closed	10/24/2011	11/03/2011	11/08/2011	Potential	ly 🗌
From: Webo	cor Construction LP	Nhi Tran	To: Turner Construction Cor	mpan Gary Krutsch	Answered By	:AECOM Techr	nical Service Eric Z	′agol	- Ш
Co-Author: Balfor	ur Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:	<u>:</u>		SUGGESTION:		ANSWER:	Accept Sug	aestion:		
Reference (CR T-017R1 and Response to	RFI#T-0224.2				ting per conduit	run as described	in RFI	
	peen advise that only 1 deflection per rigid conduit run, between					sed configuratio	n of deflection fitti supports and othe		
(highlighted	construction drawings attached in yellow) 2 locations A and J fitting to be used.				bridge elemer		supports and othe	,1	
It is not clea	ar from the drawings attached	if PG&E require							



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

213 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

implementation on 9/8/11.

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
conduit run	between GL A-J is required	by PG&E.							
	ide a drawing showing, the n for individual conduit runs	· ·							
0225	BSE - CDSM AI	ignment Conflict With	Existing Utilities GL 1-J	Closed	08/31/2011	09/10/2011	08/31/2011	Potentiall	у 🗍
From: Webo	or Construction LP	Nhi Tran	To: Turner Construction Co	mpan Gary Krutsch	Answered By	:AECOM Techi	nical Service Eric	Zagol	
o-Author: Balfou	ur Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
and attache BBII laid ou Gridline J. T existing utili location of t	Sheet D-2231, Specification d photo t centerline of the CDSM or he centerline of the shoring ties PG&E/Water is in direct he CDSM shoring wall. The d east of the centerline.	Gridline 1 and indicates that the tonflict with the			0017. Basis of shoring wall.	of the AECOM F We are planning	response to BSI Plans is the pre R g to issue revisio ess the shoring v	FI-0017 ns to	
otherwise a the limits of	2231 BSE contract states "I Il utilities have been cut and the work by Transbay Tran f utilities" Please see pho	l capped outside sit Centre program							
Please conf utilities.	irm the status on the reloca	tion of these							
0225.1	BSE - CDSM AI	ignment Conflict With	Existing Utilities GL 1-J	Closed	08/31/2011	09/10/2011	09/09/2011	Potentially	у 🗌
From: Webo	or Construction LP	Nhi Tran	To: Turner Construction Co	mpan Gary Krutsch	Answered By	:AECOM Techi	nical Service Eric	Zagol	
o-Author: Balfor	ur Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference F	RFI#T-0225						-015 has been c		
•	se received for RFI #T-0225 ed information.	does not provide			change to the	CDSM shoring	wall resulting fro ed for pricing and	m BSE	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

214 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
lumber	Subject	Status	Created	Required	Answered	Impact	Proceed

Question from RFI#T-0225

Reference Sheet D-2231, Specification Section 31 56 13, and attached photo

BBII laid out centerline of the CDSM on Gridline 1 and Gridline J. The centerline of the shoring indicates that the existing utilities PG&E/Water is in direct conflict with the location of the CDSM shoring wall. These utilities appear to be capped east of the centerline.

Drawing D-2231 BSE contract states "Unless specified otherwise all utilities have been cut and capped outside the limits of the work by Transbay Transit Centre program relocation of utilities"... Please see photos attached.

Please confirm the status on the relocation of these utilities.

T-0225.2 BSE - CDSM Alignment Conflict GL 1-J - PG&E Vault Utility Conflict on Natoma

From: Webcor Construction LP

REQUEST:

0017.

Nhi Tran

To: Turner Construction Compan Gary Krutsch

Co-Author: Balfour Beatty Infrastructure. Inc.

Ural Yal

Reference RFI #T-0017, #T-0225.1, Sheet U-1110, and Specification Section 31 56 13

Please refer to RFI No. T-0017, which revised the southwest corner of the CDSM shoring wall alignment. Your attention is also directed to the utility drawing U-1110, which depicts the utilities to be abandoned and the ones to be protected in place with respect to the old CDSM wall alignment. According to U-1110, the PG&E vault on Natoma Street shall be protected in place. However, based on the field layout, the PG&E vault on Natoma St. is in conflict with the southwest corner of the

CDSM wall alignment, which was revised per RFI No. T-

Based on BBII's field measurements, the clearance between the PG&E vault on Natoma St. and the centerline

SUGGESTION:

09/22/2011

09/14/2011

Potentially

09/12/2011

ANSWER:

Based on provided field information, the existing PG&E MH is located 11" clear of the CDSM shoring wall revised per resonse to RFI T-0017, please clarify what/where the conflict is.

Answered By: AECOM Technical Service Eric Zagol

Accept Suggestion:

If safety is of concern while working in close proximity to a live PG&E MH, coordinate with PG&E through TJPA's Representative to de energize the existing MH prior to and during CDSM wall construction. Existing PG&E MH 1348 exists to provide power to 90 Natoma. 90 Natoma is owned by the TJPA and is currently vacant.

The 36" demarcation line mentioned in the RFI is an arbitrary scope division line established between the RUP and BSE packages to differentiate abandon utility removal between the two packages.



Co-Author: Balfour Beatty Infrastructure, Inc.

REQUEST:

Ural Yal

SUGGESTION:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Accept Suggestion:

ANSWER:

215 of 624

Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
distance required b	by the contract pla the demarcation	s than the 36" typical ns as the minimum lines and the CDSM							
	distance outside	the work limits of the							
T-0225.3	BSE - CDSM	Alignment Conflict GL 1-J -	PG&E Vault Utility Conflict on N	atoma Closed	10/03/2011	10/13/2011	10/20/2011	Potential	ly 🗌
From: Webcor Cons	struction LP	Nhi Tran	To: Turner Construction Cor	mpan Gary Krutsch	Answered By	:Turner Constru	ction Comr Kevi	n Chiu	
Co-Author: Balfour Beatt	ty Infrastructure, Ir	nc. Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
REQUEST: Reference RFI #T-0225.2, Sheet D-2231 and ASI-015, Specification Section 31 56 13, and attached photos and sketch BBII in discussions with DND will be able to work adjacent					RFI, the contra adjacent PG& concrete over	actor installed C E vault 1348 wit	ng the response to DSM panel #W0 chout chipping aw standby crew wa allation.	001 ay the	
to PG&E vault #134	48, referenced in l	RFI #T-0225.2.			It is understoo	d that during thi	s work the outsid	le tooth	
pour on the vault, o	de-energizing the p	g the concrete over power in the vault and it relocating the vault.			of auger may	have broken off to confirm ther	during install of pe is no damage t	oiles in	
Please confirm it is over pour within 20									
Also, please confirm at the location clost potential damages.	e to the PG&E va	to install CDSM Wall ult #1348 without							
Please refer to the	attached photos								
T-0226	BSE - Revise	d Instrument Protection Sla	b	Closed	09/02/2011	09/12/2011	09/06/2011	Potential	ly 🗌
From: Webcor Cons	struction LP	Nhi Tran	To: Turner Construction Cor	mpan Gary Krutsch	Answered By	Adamson Asso	ciates, Inc Geor	ge Metzger	



During a temporary bridge traffic coordination meeting on 8/29/11, SFMTA suggested the use of a 6" elevated

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

traffic plan figure "Non-Working Hours, Temporary Bridge Traffic Plan," (submittal package TG0300-204,

216 of 624 10/30/2012

Time:

11:15 AM 30100

20100 Transhay Transit Contar Project

			33133 11	alisbay ITalis	Date	Date	 Date	Cost		
Number	Subject			<u>Status</u>	Created	Required	Answered	Impact	Procee	
Reference RFI #T-02	14 and attached ske	tch			ARUP Response:					
Per discussion with the Instrument Protection and the following revision.	tion Slab per the atta	ached sketch			This is accept	table.				
 W-beams cut so th them. #6 rebar thru the W lieu of Nelson Studs. 	·	•								
Please confirm.										
T-0227	BSE - Buttress An	ti-Washout Admixture		Closed	09/02/2011	09/12/2011	09/08/2011	Potential	ly 🗌	
From: Webcor Constru	uction LP	Nhi Tran	To: Turner Construction C	ompan Gary Krutsch	Answered By	:Adamson Asso	ociates, Inc Geor		,	
Co-Author: Balfour Beatty I	nfrastructure, Inc.	Ural Yal								
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	aestion:			
Reference Specificati Rheomac product dat		and attached			ARUP Respo	nse:	5			
Per the recommendat Concrete, BBII would Washout Admixture, I and approved Buttres Concrete. Please revi acceptable.	like to propose the u Rheomac UW 540 in s Primary and Secon	use of an Anti- n all submitted ndary Shaft								
T-0228	BSE - 6-inch Side	walk At Temporary Bri	dges	Closed	09/02/2011	09/12/2011	09/27/2011	Potential	ly 🗌	
From: Webcor Constru	uction LP	Nhi Tran	To: Turner Construction C	ompan Gary Krutsch	Answered By	:URS Corporati	on David	d Fyfe		
Co-Author: Balfour Beatty I	nfrastructure, Inc.	Ural Yal								
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
Reference Specificati sketches	Reference Specification Section 01 53 13 and attached				attached sket	RFI No.T-0228 i ch titled, "Sketc	s provided herein h - RFI Nos.T-022 h is a mark-up of	23 and		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 217 of 624 10/30/2012

Date: Time: Job:

Data

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	COSI	
Number	Subject	Status	Created	Required	Answered	Impact	Proceed

sidewalk curb in lieu of the crash rated pedestrian barrier. The crash rated barrier would be relocated to the outside edge of the temporary bridge.

BBII believes this layout has numerous advantages and resolves some concerns as well:

- SFMTA brought up the obvious concern of damage to side mirrors with tall barriers directly adjacent to the traveled lanes. To compensate for this, drivers will shy away from barriers in already tight lanes. Moving the barrier alleviates this problem on one side of the road.
- A barrier between the sidewalk and traveled lanes has a blunt ends that pose a hazard (see sketch). Relocating the barrier eliminates this hazard.
- The area formerly occupied by the pedestrian barrier (approx 14" in width) can be used as extra traveled width for vehicles (distributed per SFMTA's discretion)
- An elevated sidewalk curb will make trestle crossings feel like a typical street crossing, especially for the visually impaired. As such, pedestrians will be more likely to treat the trestle intersection as a true signalized intersection.

SFMTA has indicated that the elevated sidewalk is preferred over a pedestrian barrier. Attached are several sketches of the proposed layout - please confirm this is acceptable.

submittal item TZ1030-015313, page 3 of 6) because this is the latest presentation of the Contractor proposed product.

This attached sketch shows an installation in conformance with current coordination comments completed between the Project and CCSF DPW and SFMTA. As shown on attached Sketch - RFI Nos.T-0223 and T-0228, a handrail/guardrail providing separation of pedestrian and vehicle traffic is required.

Note, these comments provided on the attached sketch pertain only to RFI Nos.T-0223 and T-0228, a full review and response of Traffic Plan Submittal Package TG0300-204 will be finalized and transmitted at a later date.

T-0229	BSE - Concrete Time of Discharge R	de auirement

Closed

09/16/2011 09/08/2011

Answered By: Adamson Associates, Inc George Metzger

Potentially

From: Webcor Construction LP

Nhi Tran

To: Turner Construction Compan Gary Krutsch

Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal

REQUEST:

Reference Specification 03 30 01

Per SS 03 30 00, 3.3.D, "Discharge of concrete shall be completed within 1½ hours or before the drum has revolved 300 revolutions, whichever comes first, after the introduction of the mixing water to the cement and aggregates or the introduction of the cement to the aggregates."

SUGGESTION:

ANSWER: Accept Suggestion:

ARUP Response: This is acceptable.

09/06/2011



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 218 of 624 10/30/2012

Time: Job:

concrete shall be obtained after 10 % and before 90 % of the batch has been discharged from the truck.

11:15 AM 30100

umber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proc
Per ACI 301 (Section 4.1.2.9), "Ti it is desired to exceed the maximu concrete permitted by ASTM C 94 request along with a description o taken."	m time for discharge of C/ 94M, submit a							
BBII is planning for discharging or precautions: As concrete hydratio maximum of 10 hours, BBII sugge concrete shall not be restricted to sustain the requirements of Bechareplace the 1½ hour time restriction.	n can be controlled for a sets discharge of 1½ hours. In order to b, BBII purposes to to 3 hours with an 80°							
Please confirm that this discharging Buttress Concrete per ACI 301.	ng plan is acceptable for							
0230 BSE - Con	crete Sampling Location		Closed	09/12/2011	09/22/2011	09/16/2011	Potential	lly 🗆
From: Webcor Construction LP	Nhi Tran	To: Turner Construction Compa	n Gary Krutsch	Answered By	:Turner Constru	ction Comr Kevir	n Chiu	
co-Author: Balfour Beatty Infrastructure	, Inc. Ural Yal							
REQUEST:		SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference Specification Section 0	3 30 01				r shall bear all a	additional costs		
Per the Pre-Construction Buttress DFOW Meeting on 8/30/2011, BB concrete sampling of Central Con lieu of Zone 4 due to site congesti In order to sustain the requirement	II proposes to conduct crete Trucks in Lot P in on and safety concerns.			location from a limited to, add		, 		
provide safe disposal of concrete	for sampling, BBII				eorge Metzger			
purposes Lot P for all concrete sa	mple inspections.			ARUP Respor	ise:			
Please confirm that this is accepta	able.			Arup takes no P provided the accordance w	exception to sa concrete is sar th the ASTM St	mpling the trucks mpled and tested andards. For exa	in imple,	



soon as permission is issued by the City.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

219 of 624 10/30/2012

Time:

11:15 AM

30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Γ-0231	BSE - 24-Hour Ins	pection of Buttress Sh	oring Shaft	Closed	09/12/2011	09/22/2011		Potentiall	
From: Webcor Cor		Nhi Tran	To: Turner Construction Compa	n Gary Krutsch			ction Comr Kevir		,
Co-Author: Balfour Bea	tty Infrastructure, Inc.	Ural Yal	·	•			·		
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Specifi	cation Section 03 30 01					entatives will be	available to insper (referenced in 03		
DFOW Meeting or TJPA representat Buttress Shoring of specified inspection shaft cleanliness, rebar. In addition, representative be	truction Buttress Shoring n 8/30/2011, Becho requive be available to obser drilling operation and to pons. This includes: vertic verification of bed rock, Becho requests that a Tavailable 24 hours of the full support and contact intatives.	ests that a ve the 24 hour perform any/all cality of shaft, concrete and TJPA e day to provide							
Please confirm the	at this is acceptable.								
Γ-0232	BSE - Buttress Re	d Color Concrete		Closed	09/15/2011	09/25/2011	09/16/2011	Potentiall	у 🗌
From: Webcor Cor	nstruction LP	Nhi Tran	To: Turner Construction Compa	n Gary Krutsch	Answered By	:Adamson Asso	ociates, Inc Georg	ge Metzger	
Co-Author: Balfour Bea	tty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Specifi 2201	cation Section 03 30 01	and Sheet GT-			ARUP Respo	nse:			
red color concrete	th the Engineer, it is accein Secondary Buttress Sary Buttress Shafts C2, 0	Shafts C3 and			This is accept	table.			
Please confirm thi	is is acceptable.								
Г-0233	BSE - Internal Bra	cing Design Coordinat	ion with Structural Design	Closed	09/20/2011	09/30/2011	09/23/2011	Potentiall	у 🖂
From: Webcor/Oba	ayashi Joint Venture	Masashi Kojima	To: Turner Construction Compa	n Gary Krutsch	Answered By	:Adamson Asso	ociates, Inc Georg	ge Metzger	- Ш
Co-Author:								-	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Specifi	cation Section 31 55 00					nasetti's respons	e is pending rece	eipt and	
	al TG0300-542.1 Internal				review of revi	sed internal brad	ing sudmittal.		



W/O is in receipt of TJPA Submittal Package #TG0300-

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

220 of 624

Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
structural des	rm the design was accep signer (Thornton Tomase sign for future trade packa	etti) and incorporated							
T-0233.1	BSE - Internal	Bracing Design Coordinat	ion with Structural Design	Closed	09/23/2011	10/03/2011	10/03/2011	Potential	ly 🗌
From: Webco	or Construction LP	Nhi Tran	To: Turner Construction Com	pan Gary Krutsch	Answered By	Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference R 02321	FI #T-0233 and TJPA Tra	ansmittal No. 140-					nternal Bracing [red by TT on 09/2		
related calcu TJPA Transr	approved Internal Bracing Ilations was sent to W/O mittal No. 140-02321 - Ap Shoring Wall Permit Draw re.	on 9/22/2011 as proved Internal				ts to this docum racing Design D	ent will be marke ocument.	ed up on	
 RFI #T-0233	Question:								
was approve	omittal TG0300-542.1 Intend by TJPA and the fabric mission is issued by the C	ation will start as							
structural des	rm the design was accep signer (Thornton Tomase sign for future trade packa	etti) and incorporated							
T-0233.2	BSE - Internal	Bracing Design Coordinat	ion with Structural Design	Closed	10/05/2011	10/15/2011	10/10/2011	Potential	ly 🗌
From: Webco	or Construction LP	Masashi Kojima	To: Turner Construction Com	pan Gary Krutsch	Answered By	:Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	.FI #T-0233, T-0233.1, Su ransmittal No.140-02321.	ubmittal TG0300-542			Thornton Tom Transmittal #1		suing comments	to	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

221 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date Date Cost Created Required Answered Number Subject Status Impact Proceed

542 for the internal bracing from which W/O is proceeding per specification section 01 13 00. W/O is aware the design team did not review and comment on Transmittal #140-02321 (DBI's comments) to Submittal Package #TG0300-542. Please confirm no design team changes or comments will be made to Submittal Package #TG0300-542 rather future trade packages.

---- RFI #T-0233.1 Response -----

TT is currently reviewing the Internal Bracing Design Documents, which was received by TT on 09/29/2011. TT's comments to this document will be marked up on the Internal Bracing Design Document.

---- RFI #T-0233.1 Question ----

The SFDBI-approved Internal Bracing drawings and related calculations was sent to W/O on 9/22/2011 as TJPA Transmittal No. 140-02321 - Approved Internal Bracing for Shoring Wall Permit Drawings, and available in Constructware.

---- RFI #T-0233 Response -----

Thornton Tomasetti's response is pending receipt and review of revised internal bracing submittal.

---- RFI #T-0233 Question ----

The BSE submittal TG0300-542.1 Internal Bracing Design was approved by TJPA and the fabrication will start as soon as permission is issued by the City. Please confirm the design was acceptable to permanent structural designer (Thornton Tomasetti) and incorporated into their design for future trade packages.

BSE - Internal Bracing Design Coordination with Structural Design

Closed

10/20/2011

10/10/2011

ANSWER:

10/10/2011

Potentially

From: Webcor Construction LP

Masashi Kojima

To: Turner Construction Compan Gary Krutsch

Answered By: Turner Construction Comr Kevin Chiu

Co-Author:

T-0233.3

REQUEST:

Reference RFI #T-0233, T-0233.1, T-0233.2, Submittal TG0300-542 and TJPA Transmittal No.140-02321.

SUGGESTION:

This RFI contains a statement, not a question and is inappropriate for the RFI process. RFI T-0233.2 will remain closed but unresolved until

Accept Suggestion:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 222 of 624 10/30/2012 11:15 AM

Time:
Job:

Data

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost
Number	Subject	Status	Created	Required	Answered	Impact Proceed

This RFI shall not be closed until the information / confirmation received from the Design team.

---- RFI #T-0233.2 Response -----

Thornton Tomasetti will be issuing comments to Transmittal #140-02321.

---- RFI #T-0233.2 Question -----

W/O is in receipt of TJPA Submittal Package #TG0300-542 for the internal bracing from which W/O is proceeding per specification section 01 13 00.

W/O is aware the design team did not review and comment on Transmittal #140-02321 (DBI's comments) to Submittal Package #TG0300-542.

Please confirm no design team changes or comments will be made to Submittal Package #TG0300-542 rather future trade packages.

---- RFI #T-0233.1 Response -----

TT is currently reviewing the Internal Bracing Design Documents, which was received by TT on 09/29/2011. TT's comments to this document will be marked up on the Internal Bracing Design Document.

---- RFI #T-0233.1 Question -----

The SFDBI-approved Internal Bracing drawings and related calculations was sent to W/O on 9/22/2011 as TJPA Transmittal No. 140-02321 - Approved Internal Bracing for Shoring Wall Permit Drawings, and available in Constructware.

---- RFI #T-0233 Response -----

Thornton Tomasetti's response is pending receipt and review of revised internal bracing submittal.

---- RFI #T-0233 Question ----

The BSE submittal TG0300-542.1 Internal Bracing Design was approved by TJPA and the fabrication will start as soon as permission is issued by the City. Please confirm the design was acceptable to permanent structural designer (Thornton Tomasetti) and incorporated into their design for future trade packages.

the requested information is provided.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: 223 of 624 Date: 10/30/2012

Cost

Potentially

Impact Proceed

Time: Job:

11:15 AM 30100

					Date	Date	Date Date	
Number	Subject			Status	Created	Required	Answered	Im
T-0233.4	BSE - Internal	Bracing Design Coordinate	tion with Structural Design	Closed	10/10/2011	10/20/2011	10/11/2011	Pot
From: Webcor	Construction LP	Masashi Kojima	To: Turner Construction Comp	pan Gary Krutsch	Answered By	y:Turner Constru	uction Comr Kev	∕in Chiu
Co-Author:								
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:	
	I #T-0233, T-0233.1, T- and TJPA Transmittal N	•			Comments w	ill be returned by	y 14 October 20	11.
	Design team provide th or RFI #T-0233?	ne information /						
This RFI conta inappropriate f	33.3 Response for the RFI process. RF but unresolved until the provided.	T T-0233.2 will						
This RFI shall	33.3 Question not be closed until the eceived from the Design							
	33.2 Response asetti will be issuing co 40-02321.	mments to						
W/O is in rece 542 for the inte per specification W/O is aware comment on T Submittal Pack Please confirm	i33.2 Question ipt of TJPA Submittal Fernal bracing from whice on section 01 13 00. the design team did no fransmittal #140-02321 kage #TG0300-542. In no design team changubmittal Package #TG0 s.	th W/O is proceeding t review and (DBI's comments) to ges or comments will						
TT is currently Documents, w TT's comment	33.1 Response reviewing the Internal I hich was received by T s to this document will g Design Document.	T on 09/29/2011.						

---- RFI #T-0233 Response -----

Constructware.

---- RFI #T-0233.1 Question -----

The SFDBI-approved Internal Bracing drawings and related calculations was sent to W/O on 9/22/2011 as TJPA Transmittal No. 140-02321 - Approved Internal Bracing for Shoring Wall Permit Drawings, and available in



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 224 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transhay Transit Center Project

					Date	Date	Date	Cost	
Number	Subject			Status	Created	Required	Answered	Impact	Proceed
	nasetti's response is per sed internal bracing sub								
RFI #T-02 The BSE subr was approved soon as permi Please confirn structural desi	233 Question mittal TG0300-542.1 Int by TJPA and the fabric ission is issued by the (in the design was accep igner (Thornton Tomase gn for future trade packa	ternal Bracing Design cation will start as City. catalle to permanent etti) and incorporated							
T-0233.5	BSE - Internal	Bracing Design Coordin	ation with Structural Design	Closed	10/17/2011	10/27/2011	10/18/2011	Potential	lly
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Comp	an Gary Krutsch	Answered B	y: Turner Constru	ction Comr Gary	Krutsch	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	T #T-0233, T-0233.1, T- ittal TG0300-542 and T				Comments h attached tran	ave been sent to smittal.	W/O previously,	see	
	to RFI#T-0233.4, comn be received by October								
	e the design team comr or RFI #T-0233.	nents and							
RFI #T-02 Comments wil	233.4 Response Il be returned by 14 Oct	ober 2011.							
	233.4 Question I #T-0233, T-0233.1, T-	-0233.2, Submittal							

---- RFI #T-0233.3 Response -----

confirmation for RFI #T-0233?

This RFI contains a statement, not a question and is inappropriate for the RFI process. RFI T-0233.2 will remain closed but unresolved until the requested

TG0300-542 and TJPA Transmittal No.140-02321. When will the Design team provide the information /



Number

Webcor/Obayashi Joint Venture

Page: Date:

225 of 624 Time:

10/30/2012 11:15 AM Job: 30100

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

30100 - Transbay Transit Center Project

Date Date Cost Created Required Answered Subject Status Impact Proceed

information is provided.

---- RFI #T-0233.3 Question ----

This RFI shall not be closed until the information / confirmation received from the Design team.

----- RFI #T-0233.2 Response -----

Thornton Tomasetti will be issuing comments to Transmittal #140-02321.

---- RFI #T-0233.2 Question -----

W/O is in receipt of TJPA Submittal Package #TG0300-542 for the internal bracing from which W/O is proceeding per specification section 01 13 00. W/O is aware the design team did not review and comment on Transmittal #140-02321 (DBI's comments) to Submittal Package #TG0300-542.

Please confirm no design team changes or comments will be made to Submittal Package #TG0300-542 rather future trade packages.

---- RFI #T-0233.1 Response -----

TT is currently reviewing the Internal Bracing Design Documents, which was received by TT on 09/29/2011. TT's comments to this document will be marked up on the Internal Bracing Design Document.

---- RFI #T-0233.1 Question ----

The SFDBI-approved Internal Bracing drawings and related calculations was sent to W/O on 9/22/2011 as TJPA Transmittal No. 140-02321 - Approved Internal Bracing for Shoring Wall Permit Drawings, and available in Constructware.

---- RFI #T-0233.0 Response -----

Thornton Tomasetti's response is pending receipt and review of revised internal bracing submittal.

---- RFI #T-0233.0 Question -----Reference Specification Section 31 55 00 The BSE submittal TG0300-542.1 Internal Bracing Design



Reference Sheet D-2210, Specification Section 31 56 13,

While excavating a pre trench at gridline 7.5J close to

attached photos and sketch

Webcor/Obayashi Joint Venture

Webeen obayasın sonit ventare

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 226 of 624 10/30/2012

Time:
Job:

This slab is a Cal Trans slab and is located within

TJPA property limits. The slab is not unknown and is shown in the set of Drawings listed in Section 00-03-31 Part 1.2.D.6 (Existing Condition: Buildings and

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
soon as pe Please con structural c	ved by TJPA and the fabricatio ermission is issued by the City. ofirm the design was acceptabl designer (Thornton Tomasetti) esign for future trade packages	e to permanent and incorporated							
T 0224	DCE Dutteran Cl	naft Post Pour Settlement		Classed	00/20/2044	00/20/2044	00/22/2014	Detential	
T-0234	cor Construction LP	Nhi Tran	To: Turner Construction Con	Closed	09/20/2011	09/30/2011	09/22/2011	Potential	у
	our Beatty Infrastructure, Inc.	Ural Yal	10. Turner Construction Con	npan Gary Kruisch	Allsweled by	-Adamson Ass	ociates, Inc Geor	ge weizger	
REQUEST	,	Oral Pal	SUGGESTION:		ANSWER:	Accept Sug	ugostion.		
	Sheet GT-2201 and Specificat	ion Section 31	SOGGESTION.		ARUP Respor		gestion.		
observed a Sunday 9/1 a 13' deep After consu- personnel, hole with c working pa deep hole of Please con- be conside settlements	informed that an uncontrolled sat Buttress shaft C2, which was 18/2011. The settlement led to unstable hole on the buttress sulting with ARUP representative BBII/Becho Inc. decided to fill oncrete to mitigate the settlem d. Additional concrete was poun Monday 9/19/2011. Infirm that pouring additional contred as an acceptable method, is will occur during the future in buttress shafts.	poured on the formation of working pad. e and W/O's field the newly formed ent risk of the ured into the 13'			specified) up to Contract Documeans and method level of conterminated, are ground surface concrete / wat the surface in the tremie me concrete occu	to the gound suments. The Coethods necessancrete before cond to verify that e is quality concer / concrete pladvance of the thod. If some cirs over time, the to the ground suments.	oncrete (or CLSM, rface as specified ontractor shall empary to properly me oncrete placemer the material at the crete rather than the ug mixture that rise quality concrete consolidation of the enthe top of the surface with conrete with conrete with conrete forms.	l in the bloy the asure it is e he ses to due to e shaft	
T-0235	BSE - Unforeseer	Reinforced Concrete Slab	at GL 7.5 J	Closed	09/20/2011	09/30/2011	09/27/2011	Potential	lv 🗀
	cor Construction LP	Nhi Tran	To: Turner Construction Con			Transbay PMF		er Rothenbur	
Co-Author: Balfo	our Beatty Infrastructure, Inc.	Ural Yal		,		,	- 3		-
REQUEST	`:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		



T-0237

From: Webcor Construction LP

Co-Author: Balfour Beatty Infrastructure, Inc.

BSE - Bridge Welding Code

Nhi Tran

Ural Yal

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

227 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transhay Transit Center Project

09/26/2011

10/06/2011

Answered By: Turner Construction Comp Kevin Chiu

10/03/2011

Potentially

Closed

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
concrete slab. Thi and a section of it CDSM wall. Indica are grade beams a be encountered ur not indicated on or The concrete show be a concrete drive thick concrete slat Measurements take than this. The atta	BII uncovered an unforce is slab is 3ft thick, uncovered an information in the direct line of the sted at this location in diand pile caps which BB inder this mat slab. However, and in contract drawing D-2210 with in contract survey sleway and it does not in that BBII are encount in the field also indicated photos and drawifuction. It is required to last is acceptable.	overed at grade the proposed trawing D-2210 the assumes will vever, this slab is the bet 5 appears to the assument to the assu			Construction (168 pages). 9/22/2011 - G ARUP Respo It is Arup's un a remnant of previous, now removal of the wall alignmen property on w	Removal of the second Metzger inse: derstanding that the Caltrans seist-demolished but a portion of the set is acceptable,	et to Beale Street slab is acceptable is acceptable is acceptable is the slab encount smic retrofit work of a ramps. Therefor slab within the should be ocated should be	ered is of the , ring he	
T-0236	BSE - Unforeseer	n Concrete Section Fo	ound at Grid Line 1E	Closed	09/22/2011	10/02/2011	09/26/2011	Potentia	illy 🗌
From: Webcor Cor	nstruction LP	Nhi Tran	To: Turner Construction C	Compan Gary Krutsch	Answered By	:Adamson Asso	ociates, Inc Georg	ge Metzger	
Co-Author: Balfour Bear	tty Infrastructure, Inc.	Ural Yal							
REQUEST: Reference Sheet I 31 56 13, and atta	D-2210 (attached), Spe ched photos	ecification Section	SUGGESTION:		ANSWER: ARUP Respo	Accept Sugnese:	gestion:		
at the locations of concrete was enco depth of 9.5ft. The point. The concret 2210. It is in direct	drilling at panel 28 and 2 piles 839-843, an unknountered. The concrete equantity of concrete is e is not indicated on cot conflict with the CDSN Shown below [attache	nown section of was found at a sunknown at this ontract drawing D- M shoring wall and			interfere with	installation of the	bstacles that may e CDSM wall to be e concrete shall b	9	
the debris remove	d from the excavation.								

To: Turner Construction Compan Gary Krutsch



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

228 of 624 10/30/2012

Date: Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost
lumber	Subject	Status	Created	Required	Answered	Impact Procee

REQUEST:

Reference Specification 01 53 30

Temporary Bridge Specification 01 53 13 (1.6H) requires the welding qualifications for the bridges to be in accordance with AWS D1.5 "Bridge Welding Code", however BBII's design was based on AWS D1.1 "Structural Welding Code" as specified in General note 3.2-A4.2 of Sheet SH-0100. BBII and their designer felt AWS D1.1 is more applicable for the temporary bridge structure for the following reasons:

- The members that make up BBII's temporary bridge consists of readily available standard grade mill rolled shapes, comprised of a variety of base metals (A36, A53, A572, A992, A500, and A252) which are joined by simple prequalified joints (fillets). D1.1 provides the flexibility to weld all of these base metals in any combination utilizing prequalified procedures, since they are all in the same base metal group. D1.5 only allows prequalified welding of A709 plate material only.
- BBII's temporary bridge structure contains structural tubing (piers and rails), which D1.5 does not cover tubing
- The bridge as designed has short spans and very simple welded connections. All welds shown are fillet welds (mostly single pass). Additionally there are no complete penetration welds as are typically seen on steel plate girder bridges.
- The life span of these temporary bridges are less than 5 years
- The temporary bridge's intended use and the site specific geometry restraints led to a steel framing design much more similar to a structural steel building than to a typical Highway bridge. The steel columns with angle crossbracing, and the girders and cap beams as detailed are similar to building with columns and floor beams.

The submittal review did not take exception to the general note specifying D1.1. therefore please confirm it is acceptable to submit weld procedures and welder qualifications per AWS D1.1 as specified by the bridge's Engineer of Record.

QI.	C	CE	=0	TI	n	N

ANSWER: Accept Suggestion:	gestion:
----------------------------	----------

ISI Commentary:

"We have been requested to provide a commentary/discussion regarding AWS D1.5-2002 Bridge Welding Code in reference to RFI #T-0237. The scope of our discussion is limited to an interpretation of D1.5 and not to the design/use of welded temporary steel bridges. The RFI's request by BBII is to accept WPSs/WQTRs to AWS D1.1 rather than to AWS D1.5.

Base Materials: Although D1.5 specifies A709 as the approved steel, it also states that other steels may be approved by the Engineer [D1.5 Section 1.2.2].

Fillet Welding: The RFI states all welding to be fillet welds (mostly single pass). D1.5 state fillet welding may be performed, within given limitations, without performing WPS qualification tests [D1.5 Section 2.8.1].

Welder Qualifications: We note that the qualification requirements for both groove and fillet welds are similar between AWS D1.1 and D1.5 with exception of base metal restrictions.

Engineer's Discretions: See Commentary Sections C1.1.2, C1.2.1 and the "Forward" section of D1.5 Pgs. vii and viii."

9/26/2011 - David Fyfe

See Specification Section 01 53 13, 1.6H;

Welding Qualifications: Qualify procedures and personnel according to the following:

- 1. AWS D1.5/D1.5M, "Bridge Welding Code Steel."
- 2. AWS D1.4/D1.4M, "Structural Welding Code Reinforcing Steel."



exactly as shown, without any room for construction tolerances for both the new and existing wall. Instead of trying to install this section of the CDSM wall according to the detail shown on GT-5101, which would potentially cause damage to the CDSM equipment, DND proposes to

Webcor/Obayashi Joint Venture

J

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 229 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
						t allow use of AV 6H requirements	VS D1.1. Comply	with	
T-0237.1	BSE - Bridge Wel	ding Code		Closed	10/03/2011	10/13/2011	10/03/2011	Potential	ly
From: Webco	or Construction LP	Nhi Tran	To: Turner Construction	Compan Gary Krutsch	Answered B	y:Turner Constru	uction Comr Kevi	n Chiu	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference R 30	FI #T-0237 and Specification	Section 01 53				ovided in RFI T-0 011, is the gover	0237 by David Fy ning response.	rfe,	
regarding the	was returned to W/O with twe temporary bridge welding. Figoverning response or provice response.	Please clarify							
T-0238	BSE - Zone 1 CDS	SM Crossing Over Ex	isting Wall	Closed	09/26/2011	10/06/2011	09/29/2011	Potential	ly 🗀
From: Webco	or Construction LP	Nhi Tran	To: Turner Construction	Compan Gary Krutsch	Answered B	y: Adamson Asso	ociates, Inc Geor	rge Metzger	
Co-Author: Balfour	r Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	heet GT-5101, Specification photos and sketch	Section 31 56			ARUP Respo				
	ess the following information ontractor DND:	request from			This is accep to the TJPA.	table provided th	nere is no addition	nal cost	
wall at 2 loca crossings are shown in Not making a jog CDSM wall.	DSM shoring wall crosses an ations. Following CR T-005B, e perpendicular to the existing to avoid hitting the beams of the detail shown on contract conly if the existing CDSM was at the detail shown on contract conly if the existing CDSM was at the detail shown on contract the only if the existing CDSM was attentions.	both of these g CDSM wall, as ws the new wall f the existing plan GT-5101 is							



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 230 of 624 10/30/2012

Time: Job:

the setting cage (Drawing SC1) is acceptable at the

bar extensions.

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
Number	Subject	Status	Created	Required	Answered	Impact	Proceed

remove the existing CDSM beams that are in conflict. The contract plan GT-5101 shows two CDSM panels to jog around the existing beam and one offset panel parallel to the new wall.

DND's proposed solution would eliminate the 2 panels in the jog but still maintain the additional offset panel parallel to the wall line. This additional offset panel would act as insurance so a seal is maintained through any deflection caused by the hard in-situ soil mix. This would present a potential cost savings to the project (due to 2 less panels being installed), providing the conflicting beams can be successfully removed.

DND has mobilized a drill rig with an auger to this area to pre-drill the wall prior to the removal of beams. This will substantially reduce the amount of vibration that will be required to remove the beams. DND proposes to utilize the same method at the other wall crossing near Natoma Street. Is this proposed method of removing the existing beams and soil mixing through the existing CDSM wall acceptable?"

these shafts extend beyond planned depth.

T-0239	BSE - Rebar Cag	es for Deeper Buttre	ss Shafts	Closed	09/28/2011	10/08/2011	10/03/2011	Potentially
From: Webco	or Construction LP	Nhi Tran	To: Turner Construc	ction Compan Gary Krutsch	Answered By	y:Adamson Asso	ociates, Inc Geo	orge Metzger
Co-Author: Balfour	r Beatty Infrastructure, Inc.	Ural Yal						
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:	
	Reference Sheet GT-5202 Detail 12, RFI T-0216, and Approved Rebar Shop Drawings				ARUP Respo	nse:		
241' deep sh have already depth after ai and 252.7' re with the insta	d rebar cages per RFI T-021 afts. Rebar cages for shafts been released and fabricate irlifting of shafts C-2 and M-2 spectively. Please advise or shaft fobrication of the cages for shaft fobrication of the cages for shaft	C-1 and M-1 ed. Note that the 2 have been 247' n how to proceed s C-1 and M-1			placed up to top of concrei extensions sh If the top of th top of the con	5201 requires that 1'-0" below the total is shown on Conall be spliced as the fabricated capacrete, no bar expension about 199	op of the concre GT-5201. Longitus s needed to achi ge is within 3'-0" tensions are req	ete. The sudinal bar ieve this. of the quired.
and with the	fabrication of the rest of the	cages assuming			The 24" tie sp	oacing shown on	the shop drawii	ngs at



Please provide direction on how to proceed.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

moved back on to TJPA property until CDSM wall is

complete.

231 of 624 10/30/2012

Time: 11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Γ-0240	BSE - Demo AT&	Γ Duct on Natoma at S	Second	Closed	09/29/2011	10/09/2011	10/07/2011	Potential	y 🗌
From: Webcor C	Construction LP	Nhi Tran	To: Turner Construction Compa	n Gary Krutsch	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author: Balfour B	eatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Section 31 56 1	ets U-1110, D-2231, ASI-0 3, attached email and BB ed on 9/27/2011 while perivised shoring wall alignme	I RFI 222 forming the utility			telecommunic Proceed with following dem	CDSM wall insta	bandon erenced in the RF allation at this loc g utilities per RUI ution of a USARs	ation P	
CR T-005B) iss line servicing th never fully abar attached email never notified th	wised shoring wall alignment used in ASI 15 that the abase demolished buildings or adoned by AT&T. Accordifrom Huan Huynh of AT&T at these lines needed to led shoring wall alignment	andoned AT&T n Natoma was ng to the r, AT&T was pe abandoned			contract docu	ments and exec	ution of a Coarts		
in the area. Cur Wall on line 1 a	when CDSM Shoring Wal rently, BBII is installing the and the confirmation of the s required as quickly as po ay.	e CDSM Shoring line							
Please also refe	er to the attached BBI RFI	0222 for this							
Γ-0241	BSE - Brick Wall	at GL 2, J Line In Con	flict With The CDSM Wall	Closed	09/29/2011	10/09/2011	10/07/2011	Potential	ly 🗀
From: Webcor C	Construction LP	Nhi Tran	To: Turner Construction Compa	n Gary Krutsch	Answered By	:Turner Constru	ction Comr Jack	Adams	
Co-Author: Balfour B	eatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Spec meeting minute	cification Section 31 56 13 s and photos	and attached			from the corn	er because it is	fencing can be re owned by TJPA a		
grid line 2 J, is proted in BBII's responded by T Refer to the attato remove, BBII pavement are fowall. This condi	emaining from the 580 Ho protruding into the CDSM previous RFI #203 (The qr CCO at the job site meeti ached meeting minutes). It has discovered that the founded on this remaining tion does not allow for the mage to the fence and pat	wall limits, as uestion was ng on 9/6/2011. While attempting ence and patio portion of brick removal of the			section of tem TJPA property 3. During dem fence and sig the 580 Prope 4. The demoli that the county day).	val of this corner of fence and signy. nolition of this conage will likely herty as a safety part on and backfill yard can be rest	resection of fence nage shall be pla orner section the ave to move in to precaution. shall be expedite ored (preferably so d signage shall be	temp owards ed so same	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 232 of 624 10/30/2012 11:15 AM

30100

Time:
Job:

30100 - Transbay Transit Center Project

umber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
					oon as possible	oe reinstalled on T after CDSM wall	⁻ JPA	
				luded this scope forthcoming CR	. These costs will .	be		
-0242 BSE - Bo	echo's Request For Rock Cla	ssification Data	Closed	09/29/2011	10/09/2011	10/11/2011	Potential	lly
From: Webcor Construction LP	Nhi Tran	To: Turner Constructi	on Compan Gary Krutsch	Answered B	y: Webcor Const	ruction LP Nhi T	ran	
Co-Author: Balfour Beatty Infrastruct	ure, Inc. Ural Yal							
REQUEST: Reference Sheet GT-2201, Specific 29, and attached letter from Be		SUGGESTION:		ANSWER: ARUP Respo	Accept Sug	gestion:		
Please find attached BBII's sub that requests the following infor				to be drilled a indicated on p	and excavated to plan GT-5201": t	ase advise, if shate new depths not the specifications wings may vary d	note	
" during the drilling of buttress depth of approximately 250 fee	below ground level, Becho			field condition		JPA's Represent		

depth of approximately 250 feet below ground level, Becho encountered rock formations of unmeasured hardness. At a depth of 250 feet, Becho's steel grab, used for rock drilling, fractured under the increased stress. Please see attached photos. The incident occurred between the hours of 9.30 am and 10.00 am on Wednesday, 09.28.11. BBII immediately notified W/O and called for an emergency meeting to discuss the hardness of the rock formation and the status of drilling. During the meeting, Arup confirmed and accepted the 250 foot depth to be adequate and sufficient to stop the rock socket drilling. Immediately, following Arup's confirmation at 11.09 am, Becho proceeded to clean the remaining rock debris from the bottom of the shaft and prep for air lifting operation. The total down time recorded as a result of the incident is 68 minutes, not including adjustments of airlift, tremie pipe and repair of grab.

Please advise, if shafts are to be drilled and excavated to new depths not indicated on plan GT-5201. Becho will need to mobilize additional non-conventional drilling equipment to successfully achieve depths currently being directed to drill to (255 ft). In addition, Becho requests that a soil report be generated containing borings pertaining to The Geotechnical Data Report and the Prototype Test Report, included in the Contract Documents as references, provide sufficient information for the Contractor to plan and execute their work.



elevations shown for boring logs. Becho is requesting soil

samples, boring logs, torque requirements, skin friction

values, and rock strengths be provided for these depths.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

temporary casing to the depths shown on the

drawings, excavate a hole of both the maximum diameter and to a depth of 20 percent beyond the

233 of 624 10/30/2012

Date: Time:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
	ss drilling operations which strength and location."	include rock							
	205 5	5 % 4 500 M	21.40.1		00/00/0044	40/00/0044	40/40/044	5	
-0243		Exit at 530 Howard		Closed	09/29/2011	10/09/2011	10/10/2011	Potential	ly
	Construction LP	Nhi Tran	To: Turner Construction Comp	an Gary Krutsch	Answered By	: Lurner Constru	ction Comp Kevir	i Chiu	
REQUEST: Reference Spesketch Pre-trenching 530 Howard by accessibility to for the pre trer proceed past to 1-2 days for each indicates the leproximity to the Please confirm	ecification Section 31 56 13 and CDSM wall installation uilding will have an impact of the emergency exit at that inch and the CDSM wall installation, the rear exit mach operation. The attached ocation of the emergency exit of this is acceptable. BBII is property owner to coordinate	at the rear of the on the location. In order allation to safely ust be closed for d drawing xit and its	SUGGESTION:		cannot be obt dates are kno	ained without sp	I property manag ecific dates. One hrough Jason Pa	ce the	
	BSE - Request for Construction LP Beatty Infrastructure, Inc.	Additional Geotech Nhi Tran Ural Yal	nical Data Pertaining To Zone 4 To: Turner Construction Comp	Closed oan Gary Krutsch	09/29/2011 Answered By	10/09/2011 Adamson Asso	10/11/2011 ociates, Inc Geor	Potential ge Metzger	ly
REQUEST: Reference She	eet GT-2201 and Specificat		SUGGESTION:		ANSWER: ARUP Respo	Accept Sugg	gestion:		
BBII's sub con	is the following information intractor Becho Inc.: the shafts completed and usecho has excavated deepe	under			indicated by the Report. It is for include the re equipment: st	ne contour plan in this reason that this reason that quirement: "Excapall have adequate	s highly variable in the Geotechnicat the specification and drilling the capacity, inclust to advance the	cal Data ns ng Iding	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 234 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

umber Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
(Currently 254 ft below elevation +14.00).			depths shown of	on the plans."			
The requested information is similar to what was provided up to the depths of 234 and 237.5 feet in the "Final Geotechnical Data Report" prepared by Arup dated February 2010, and "Prototype Test Program and Monitoring During Construction of Drilled Shafts" prepared by Arup dated May 2010. Becho requests this information for drilling beyond the depths specified in the Geotechnical Report."							
-0244.1 BSE - Becho Request for Buttress Field Logs	3	Closed	03/23/2012	04/02/2012	04/24/2012	Potential	ly 🖂
From: Balfour Beatty Infrastructure, Inc. Ural Yal	To: Turner Construction Compan	Gary Krutsch	Answered By:	Adamson Asso	ciates, Inc Georg	ge Metzger	
Co-Author:							
REQUEST:	SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
BECHO formally requests to obtain the Daily Field Logs from every ARUP field engineer/geotech/geologist, TJPA representative involved with the Buttress Shaft work. More specifically, field notes/logs from engineers and TJPA representatives involved with the field data collection, sample collection and inspection process. Becho requests the Daily Field Logs for the following dates: - September 12th 2011 through October 20th 2011 - February 22nd 2012 through Today				Field Observat	ly Field Logs are iion Reports that istructware.		
-0244.2 BSE - Becho Request for Buttress Field Logs	s Follow-Up	Closed	04/18/2012	04/28/2012	04/24/2012	Potential	lv 🖂
From: Webcor Construction LP David Fields	To: Turner Construction Compan	Gary Krutsch	Answered By:	Turner Constru	ction Comr Gary		,
Co-Author:	·	·					
REQUEST: After reviewing Constructware as directed in RFI T-0244.1; W/O is unable to locate ARUP field reports for the dates between 9/12/11-9/30/11. Please advise as to the location of the aformentioned documents.	SUGGESTION:		October 1, 201	 Prior to that, ne project progr 	first report begin		



From: Webcor Construction LP

Masashi Kojima

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Answered By:Turner Construction Comp Kevin Chiu

235 of 624 10/30/2012

Date: Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject	Subject			Date Created	Date Required	Date Answered	Cost Impact	Proceed
Г-0244.3	Becho's 3rd Requ	est for Arup's Field Lo	gs	Closed	07/24/2012	08/03/2012	08/01/2012	Potentially	y 🗍
From: Balfour Beat	tty Infrastructure, Inc.	Ernie Cortez	To: Turner Construction Compar	Gary Krutsch	Answered By	:Turner Constru	ction Comr Stac	/ Wilson	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
documentation Art samples retrieved 9/12/2011 thru 10/	quests to obtain any and up has for logging and of from the Buttress shaft: /1/2011, including all do ty control as specified in			special inspec logs/test repor	tion website for	ructware or the Is the available fiel . All necessary p	d		
Reference attache	ed Becho Letter BI-0244	l.							
Г-0245	BSE - Ground Cor	nduits detail for PG&E	phase 2 works on First Street	Closed	10/05/2011	10/15/2011	10/12/2011	Potentiall	y 🗍
From: Webcor Cor	nstruction LP	Masashi Kojima	To: Turner Construction Compan	Gary Krutsch	Answered By	:AECOM Techr	ical Service Eric	Zagol	
Co-Author: Balfour Beat	tty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: CR No Utility Relocation	o. T-017 - BSE - First St	reet Phase 2			•	n PG&E (attach	ed) is as follows:		
conduit between the	n of the PGE 6" and PGI he CDSM walls, is grour PIf so, please provide gr nts.	nding of the PGE			suggestion, we jumpers of the bare copper so can be either significantly jumper. All the brought togeth copper wire.	e would propose AX and EX expolid stand #6 co soldered or crimne #6 ground winer and connect The 2/0 copper cadwelded to the	e to tie into the be pansion fittings we pper wire. The # ped to the bondi- res would then be ed to a single ba ground wire woul- ne nearest I-bear	ith a 6 wire ng e re #2/0 d then	
					the AX and EX	K grounding jum	the #6 copper w pers, we will requ can be used in a	iire a	
					asking for grou		sufficient but I ands of the steel of tally cut.		
Г-0246	BSE - PG&E Swee	ep Radius Requiremen	es	Closed	10/10/2011	10/20/2011	10/11/2011	Potentiall	y [

To: Turner Construction Compan Gary Krutsch



material may be sufficient to support the unreinforced

top of the sunken beam.

backfill with low strength concrete.

b. Install lagging between the adjacent beams above the

c. Splice a beam on the top of the sunken beam and

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 236 of 624 10/30/2012 11:15 AM

30100

Time: Job:

				<i>J</i>					
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Co-Author: Balfour Be	atty Infrastructure, Inc	c. Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	restion:		
Reference CR T	-017		00002011011.		_		requirement is 1	Oft	
releience or i	-017.				radius.	e attached), the	requirement is i	Oit	
Verizon Coordina radius elbows an 6ft radius elbows	rawings provided at the ation Meeting on 9/29, and bends. PG&E stands and bends. Please conduit installation reet.	/2011) refer to 10ft dards refer require onfirm radius							
T-0247	BSE - Propose	ed Corrective Action Plan	for Sunken CDSM Soldier Piles	Closed	10/10/2011	10/10/2011	10/12/2011	Potential	ly
From: Webcor Co	onstruction LP	Masashi Kojima	To: Turner Construction Comp	an Gary Krutsch	Answered By	Adamson Asso	ciates, Inc Georg	ge Metzger	
Co-Author: Balfour Be	atty Infrastructure, Inc	c. Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
	ification Section 31 56	3 13			ARUP Respor				
Reference Specification Section 31 56 13 Please address the following information request from BBII's sub contractor DND: "As of to date, the following three soldier piles have sunk below grade during their placement into the CDSM wall. - Beam # 154 installed on 09.08.11 - Beam # 631, installed on 09.29.11 - Beam # 602, installed on 10.01.11				Contractor sha least four wee evaluation by shall assume sunken beam waling and str	all submit a corre ks prior to the st the TJPA's Repi a range of depth and shall descri utting plan. The	t acceptable. The ective action plan tart of excavation resentative. The past to the top of the bethe impact on plan shall be locawing indicating the ection of the extended the extended the extended the extended the extended the extended the ection of th	at for blan e the ation-		
their plan elevati that were already proposes to cond 1) Wait until mas caution the locat the sunken bean 2) Provide this in 3) Implement con evaluation. Poss	e to recover those pile ons without disturbing y in place. To mitigate duct the below course as excavation comment ions, and determine the ns. offormation to the Enginarrective action based ible corrective measurecessary. The strength	the adjacent beams this issue, DND of remedial action: nces. Excavate with he top elevation of neer for evaluation. on Engineer's res are:				sunken beam.	gg		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 237 of 624 10/30/2012

Time: Job:

11:15 AM 30100

umber Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Please advise, if the proposed course of remedial action						
and/or any of the three possible corrective measures are acceptable."						
-0247.1 BSE - Proposed Corrective Plan f	the following Sunken Solider Piles Closed	01/10/2012	01/20/2012	01/12/2012	Potentiall	ly 🔲
From: Webcor/Obayashi Joint Venture Kirk Nielsen	To: Turner Construction Compan Gary Krutsch	Answered B	y: Adamson Ass	ociates, Inc Geo	rge Metzger	- Ш
Co-Author:						
REQUEST:	SUGGESTION:	ANSWER:	Accept Sug	gestion:		
Reference: Attached Corrective Action Plan				a clear question a in the attached d		
Message:				nittal, not an RFI.		
Please find attached BBII's proposed corrective plan for			omments in RFI			
the following sunken solider piles: 1. Pile #59, Notice #47, Vela Issue #J-00007.						
2. Pile #154, Vela Issue #J-00001.						
3. Pile #602, Vela Issue #J-00008.						
Please approve and or comment.						



Rollo site maps (attached)

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

238 of 624 10/30/2012

Time:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
T-0248	BSE - First St. Ver	izon Utilities Relocatio	n	Closed	10/10/2011	10/20/2011	01/04/2012	Potentia	lly
From: Webo	cor Construction LP	Masashi Kojima	To: Turner Construction Co	ompan Gary Krutsch	Answered By	:Transbay PMF	PC Roge	er Rothenbu	rger
Co-Author: Balfo	ur Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:	:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Attached is	Specification Section 01 53 13 an as-built sketch of Verizon udden in the section of the sectio				the lateness o installing CDS	of Verizon reloca SM wall with Ver	This RFI was related the idea related to the idea rizon still in place.	of Due to	
originally so allow for CI bridge cons save time, t	cheduled to be relocated during DSM installation and subseque struction. BBII has learned that the TJPA is considering leaving	g phase two to ntly temporary in an effort to g the utilities in			Verizon so that longer have to	at PGE work go install last CD	taking longer that verns duration an SM wall with Veriant installation on Fire	d we no zon in	
on the attac the Verizon temporary b will be reloc	at locations and working around ched section of the First St. ten a utilities will be in direct conflict bridge structure. Please confirm cated as planned to allow for in ring wall and temporary bridge.	nporary bridge, t with the n these utilities			Solcom has a of 2.29.2012.	start date of 1.	03.2012 and a fin	ish date	
T-0249 From: Webo	BSE - Pavement I	ights at the rear of 580 Masashi Kojima	Howard To: Turner Construction Co	Closed ompan Gary Krutsch	10/10/2011 Answered By	10/20/2011 Turner Constru	10/12/2011 uction Comr Kevi	Potentia n Chiu	lly
Co-Author:									
REQUEST:	:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	Specification Section 31 56 13				Access to 580 time.) Howard canno	ot be obtained at t	his	
boundary for located 4ft and demolished investigatio	wo lights located on the ground ence at the rear of 580 Howard away from the brick wall (which d) as shown the attached photo on indicates that the lights are d firm that access to the property	. The lights are n is due to be s. A preliminary e-energized.			which shows t	that as of 2PM of en removed and	ield Photos 11 Oc on 11 OCT 2011 d wires capped b	the	
	be available to confirm that the				Contractor to alternate mea	•	electrical lines by		
T-0250	BSE - Soil Classifi	cation of South West A	Area of the Work Site	Closed	10/13/2011	10/23/2011	11/03/2011	Potentia	ily
From: Webo	cor Construction LP	Nhi Tran	To: Turner Construction Co	ompan Gary Krutsch	Answered By	Turner Constru	uction Comp Kevi	n Chiu	
Co-Author: Balfo	ur Beatty Infrastructure, Inc.	Ural Yal							
REQUEST:	:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference :	Specification Section 01 13 50	and Treadwell &			Treadwell and	Rollo response	- -		



entire series to include, however not limited to, A, S, M, E,

& P.

Webcor/Obayashi Joint Venture

The second construction of the second constructi

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

239 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Note:

umbe	er <u>Subject</u>		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
 - -	BBII needs the soil classification listed and mapped for the lot between Natoma Street and Howard Street, and between Gridline A to Gridline 10. Please see the attached Treadwell & Rollo's Site Mitigation Map of the Soil Classification for the area in question.					e 1. Where enco hazardous waste		
-0251	· ·		Closed	10/13/2011	10/23/2011	10/14/2011	Potential	ly
	From: Webcor/Obayashi Joint Venture Masashi Kojima	To: Turner Construction	on Compan Gary Krutsch	Answered By	Turner Constr	uction Comr Kevi	1 Chiu	
Co-Au	ithor:							
 3 1 1 4	REQUEST: During the 10/12/11 trestle submittal review meeting, statements were repeatedly made with regard to incrementally complete underground drawings in which to coordinate trestle pile locations. As of 10/13/11, W/O has not received any future package documents accompanied with the direction to coordinate with the TG03 documents. If such documents are available please make available the entire series to include, however not limited to, A, S, M, E, & P.	SUGGESTION:			Accept Sug being asked is and resubmit the	unclear. Please r	ephrase	
-0251	.1 BSE - Drawings To Coordinate Trestle	Pile Locations	Closed	10/14/2011	10/24/2011	11/03/2011	Potential	ly
F	From: Webcor/Obayashi Joint Venture Nhi Tran	To: Turner Construction	on Compan Gary Krutsch	Answered By	:Adamson Ass	ociates, Inc Geor	ge Metzger	
Co-Au	ithor:							
 	REQUEST: RFI T-0251 original inquiry: During the 10/12/11 trestle submittal review meeting, statements were repeatedly made with regard to incrementally complete underground drawings in which to coordinate trestle pile locations. As of 10/13/11, W/O has not received any future package documents accompanied with the direction to coordinate with the TG03 documents.	SUGGESTION:		for exclusion a per requested	PDF files SKS zones for trestle additional TT r	gestion: -0130 through Sk and pin pile loca eview. W/O to reated pile locations	tions, view for	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

240 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed

RFI T-0251.1 Clarification to RFI T-0251: The TG03 package was executed with limited documents in which to coordinate future packages with. Please provide all documents the TJPA requests BBII coordinate the TG03 package with and to.

As it pertains to structural columns (round/pill/rectangle/ect.) please provide the minimum clear distance to trestle pile penetrations in the mat slab so BBII may coordinate.

Should there remain any ambiguity in the inquiry above please indicate the nature of misunderstanding.

Penetrations through the Mat slab shall not intersect the hatched zones in the attached sketches. Note hatched zones at and near columns and at side walls.

Any Lower Concourse level penetrations within 3'-0" on either side of primary column lines (e.g. 1.4, 2, ..., 35, V, W, X) will impact construction of primary concrete moment frame beam elements: coordinate with W/O. Block outs in moment frame beams shall not encroach into the hatched zones in the attached sketches.

Coordinate interruptions of lower concourse slabs and secondary framing beam elements with W/O.

24" Diameter columns located 21'-3" west of GL 23 and 21'-3" east of GL 23 along GL D.8 and E.2. extending between mat level and lower concourse level.

Verify construction sequence of Light Column at GL 23 in relation to cross lot bracing and re-bracing; coordinate with W/O.

Penetrations that interrupt Mat reinforcement shall not be placed closer than 3xDia clear spacing between penetrations, with Dia = larger diameter of two adjacent penetrations. Penetrations are those causing interruptions of mat reinforcement in the structure in its final condition. Note especially conflict between pin pile 22 and trestle pile 107 (GL 9), trestle piles 18 and 103 (GL 10), and temporary bridge piers close to pin piles 13 and 14 (GL 34)."

Adamson Associates Note: "The additional A, S, and MEP documents you requested are currently in design progress and the information is not availble at this time."

T-0251.2 BSE - Drawings To Coordinate Trestle Pile Locations - "No Pin Pile Zone" at Lowe Closed 11/04/2011 11/14/2011 11/14/2011 Potentially Answered By:

From: Webcor Construction LP

Nhi Tran

To:



T-0252

BSE - Buttress Rebar Cage Length Adjustment

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 241 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

Potentially

30100 - Transbay Transit Center Project

Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
		Turner Construction Compar	Gary Krutsch		Adamson Ass	ociates, Inc Geor	ge Metzger	
		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
On 11/3/11 W/O was informed by PMPC during an Access Trestle Criteria Discussion meeting with URS and W/O that PMPC will request Thornton Tomasetti to provide "no pine pile zone" sketches for the Lower Concourse Level similar to the Sketches provided through RFI T- 251.1 response. Also, PMPC is requesting Thornton Tomasetti to provide criteria of concrete connection details around pin piles/trestle piles for the future Below Grade Concrete Package. Please confirm.				The response to RFI T-0251.1 and sketches included criteria for Lowe stated in the response, BBII is to a Concourse framing elements with the block out at the lower concour and methods issue, TT further cla of the block out if it affects the prin along the column grids as noted b. The primary moment frame girder. Concourse level are to act as a brown Second level braces are removed drawings. If a complete moment if poured due to conflict with the tresponding elements immediately adjuil need to remain in place until the is re-cast and reaches its design so Alternatively, BBII shall establish a temporary bracing and submit for Concrete connection details around				
BSE - Drawings	s To Coordinate Trestle	Pile Locations - "No Pin Pile Zone" at	Lowe Closed	11/28/2011	12/08/2011	12/13/2011	Potential	ly 🗌
onstruction LP	Nhi Tran	To: Adamson Associates, Inc.	George Metzger	Answered B	y: Webcor Const	ruction LP David	d Fields	
		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
ovide a drawing that d imensions, and minim	lepicts the column um clearance			for requested information. I for reference and subject t	I SKS-0138 throid Note that these sonly, o change. T-0263 response	ugh SKS-0178 (4	ogress,	
	was informed by PMF iscussion meeting wit equest Thornton Toma ketches for the Lower etches provided through PMPC is requesting Tomatic for the future Below the formal properties for the future Below the formal provided through the formal provided throug	was informed by PMPC during an Access iscussion meeting with URS and W/O equest Thornton Tomasetti to provide "no ketches for the Lower Concourse Level etches provided through RFI T- 251.1 PMPC is requesting Thornton Tomasetti of concrete connection details around iles for the future Below Grade Concrete BSE - Drawings To Coordinate Trestle enstruction LP Nhi Tran	SUGGESTION: Was informed by PMPC during an Access iscussion meeting with URS and W/O equest Thornton Tomasetti to provide "no ketches for the Lower Concourse Level steches provided through RFI T- 251.1 PMPC is requesting Thornton Tomasetti of concrete connection details around illes for the future Below Grade Concrete BSE - Drawings To Coordinate Trestle Pile Locations - "No Pin Pile Zone" at I enstruction LP Nhi Tran To: Adamson Associates, Inc. SUGGESTION: T-0251.2 Irdinate as requested in RFI response T-povide a drawing that depicts the column mensions, and minimum clearance	Turner Construction Compan Gary Krutsch SUGGESTION: was informed by PMPC during an Access iscussion meeting with URS and W/O quest Thornton Tomasetti to provide "no ketches for the Lower Concourse Level itches provided through RFI T- 251.1 PMPC is requesting Thornton Tomasetti of concrete connection details around illes for the future Below Grade Concrete BSE - Drawings To Coordinate Trestle Pile Locations - "No Pin Pile Zone" at Lower Closed instruction LP Nhi Tran To: Adamson Associates, Inc. George Metzger SUGGESTION: T-0251.2 Indicate as requested in RFI response T-ovide a drawing that depicts the column mensions, and minimum clearance	Turner Construction Compan Gary Krutsch SUGGESTION: SUGGESTION: ANSWER: TT Response securing with URS and W/O quest Thornton Tomasetti to provide "no ketches for the Lower Concourse Level taches provided through RFI T- 251.1 Concourse level to concrete connection details around lies for the future Below Grade Concrete The primary Concourse Level and methods of the block out and methods of the block of	Turner Construction Compan Gary Krutsch SUGGESTION: SUGGESTION: ANSWER: Accept Sug TI Response: SUGGESTION: The response to RFI T-0251. sketches for the Lower Concourse Level tsches provided through RFI T-251.1 PMPC is requesting 1 promotion Tomasetti to concrete connection details around iles for the future Below Grade Concrete BSE - Drawings To Coordinate Trestle Pile Locations - "No Pin Pile Zone" at Lower Closed Answered By:Webcor Const SUGGESTION: ANSWER: Accept Sug Ti Response: The response to RFI T-0251. sketches included criteria for the stated in the response, BBII in Concourse framing elements the block out at the lower con and methods issue, TT further of the block out if it affects the along the column grids as no The primary moment frame go Concourse level are to act as Second level braces are remore travenings. If a complete more powered due to conflict with the bracing elements immediately will need to remain in place u is re-cast and reaches its dee Atternatively, BBII shall estate temporary bracing and submit concrete connection details a constitution of the Beloc travel of the State of the Beloc travel of the State of the Beloc travel of	Turner Construction Compan Gary Krutsch Turner Construction Compan Gary Krutsch Adamson Associates, Inc George G	Subject Turner Construction Compan Gary Krutsch Adamson Associates, Inc George Metzger SUGGESTION: ANSWER: Accept Suggestion: TT Response: The response to RFI T-025.1.1 and the associated exteches for the Lower Concourse Level sketches for the Lower Concourse Level steeps for the Lower Concourse Level and through RFI T- 25.1.1 PMPC is requesting Thornton Tomasetti to provide 'mo extended criteria for Lower Concourse Level sketches for the Lower Concourse farming elements with Weboch. Although the block out at the lower concourse farming elements with Weboch. Although the block out at the lower concourse farming in the Concrete connection details around lies for the future Below Grade Concrete The primary moment frame gider is at the Lower Concourse farming in the Concourse farmi

Closed

10/19/2011

10/29/2011

10/24/2011



As the only Contract document regarding the Trestle,

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

request clarifying instructions to specific perceptions of conflict between Exhibit A - Attachment 3 and

Specification Section 01-53-13 (Temporary Bridges)

242 of 624

Time: Job:

11:15 AM 30100

lumbe	r <u>Subject</u>			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
	rom: Webcor Construction LP	Nhi Tran	To: Turner Construction Compa	an Gary Krutsch	Answered By	y :Adamson Ass	ociates, Inc Georg	ge Metzger	
Co-Au	thor: Balfour Beatty Infrastructure, Inc.	Ural Yal							
	REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	Reference RFI #T-0216, #T-0239, Sheet G Specification Section 31 63 29, and attache				ARUP Respo	nse:			
File and a control of the control of	Per the response to RFI T-0239, BBII needength of rebar cages to accommodate but are deeper than 240'. The exact length of the adjoue to this uncertainty, and the long lead to abricate cages with varying lengths, BBII pabricate all rebar cages to a pre-extended. Once the depth of the adjacent shaft is known that the rebar cage will be adjusted by of the rebar cage and the CSL tubes to the The length of the bottom "structural cage" strongists of 24 Ea. vertical rebars will remain 186'. The length of the top "setting cage" strongists of 8 Ea. vertical rebars will be adjusted by the structural cage is the structural cage is the structural cage. The structural cage is the structural cage is the structural cage is the structural cage is the structural cage is the structural cage is the structural cage is the structural cage. The structural cage is the structural cage is the structural cage is the structural cage is the structural cage is the structural cage is the structural cage is the structural cage. The structural cage is the structural cage is the structural cage is the structural cage is the structural cage. The structural cage is the structural cage is the structural cage is the structural cage. The structural cage is the structural cage is the structural cage is the structural cage.	Is to extend the tress shafts that he rebar cage accent shaft. Imme required to proposes to length of 260'. I wan, the final or cutting the top desired length. Section that nunchanged at ection that usted as led documents			Detail 12/GT- placed up to top of concret bar extension this (as noted the fabricated concrete, no l	5201 requires the 1'-0" below the tender is shown on Control in the sketch; I cage is within a control in the sketch; I cage is within a control in the sketch; I cage is within a control in the sketch; I cage is within a control in the sketch; I cage is within a control in the sketch; I cage is within a control in the sketch; I cage is within a control in the sketch; I can be s	ith the following not reinforcing stee op of the concrete GT-5201. Longituded as needed to act attached). If the transition of the top of the required. In the shop drawing the sacceptable as	el to be e. The dinal chieve top of he	
a	BBII proposes to accommodate this chang additional cost to TJPA beyond the bid iten payment per drilled shaft lengths.								
F	Please advise, if it is acceptable.								
-0253	BSE - Trestle Desig	gn Criteria Confirmation		Closed	10/19/2011	10/29/2011	11/01/2011	Potential	ly 🗌
F	rom: Webcor Construction LP	Nhi Tran	To: Turner Construction Compa	an Garv Krutsch	Answered By	:Turner Constr	uction Comr Kevir	n Chiu	•
Co-Au	thor: Balfour Beatty Infrastructure, Inc.	Ural Yal	, , , , , , , , , , , , , , , , , , , ,	, , , , , , , , , , , , , , , , , , , ,			,		
F	REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
F	Reference Attachment 3 of Exhibit A of the	TG03 Bid	occention.		_		othenburger, 11/0)1/11:	
Package and attached memo from PB&A Pursuant to the trestle design meeting held on October 12, 2011, Balfour Beatty Infrastructure Inc.' (BBII) requests clarification regarding their interpreted design criteria of the Temporary Access Trestle					"review the proof or not BBII's or requested at	rovided informat design criteria is the October 12,	ne appropriate ven ion and confirm w appropriate." The 2011 meeting wa to specific percep	hether e RFI s to	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

243 of 624 10/30/2012 11:15 AM

30100

Time:

30100 - Transbay Transit Center Project

umber Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Attachment 3 of Exhibit A of the TG030 Bid Manual has the following instructions: In the second sentence of the second paragraph, the following statement is made, "For the design criteria for the Access Trestle, the Contract Documents and applicable standard shall be referred to." The next sentence states, "All requirements in the Temporary Bridge Specification in the Contract Documents, Section 01 53 13, shall apply to the Access Trestle." Attachment 3 goes on further to provide very specific design load conditions and structural elements (i.e. Deck & barrier) that contradict the requirements of the Temporary bridge Spec Section 01 53 13. Based on the more "Trestle Specific" requirements of Attachment 3 and the interpreted function, being for construction use and not public use, of this type of temporary works structure, BBII and its Engineering Team arrived at the criteria /(basis of design) described in the attached memo from PB&A. This document was included with BBII's original design submittal; however for this RFI BBII has expanded some	<u>Status</u>	2. As for the "Exhibit A - A in the Tempo Documents, Access Trest Section 01-5. Performance seismic desig (earthquake 50 years), 3. Among ot "wheel stops listed in the brequirements contradictory 4. Attachme lateral bracin defer to section 5. PMPC recommendation of the contradictory of the contradict	Required design criteria, that tachment 3" is prary Bridges Spose SECTION 01 53 tle." This would it 3-13 Part 1.3.A.1 - Design Loads) gn load for 475 y with 10% probable ther criteria, wood, hand rails, special probable in Section 01-53. and 3 does not add g, among other of ion 01-53-13. (Text)	the fourth sentence explicit; "All require ecification in the conclude the require 1 (Temporary Bridd) stating the use of the ear earthquake of the earthqua	e of ements ontract the ment in ges - f eded in	Procee
of the explanations. Please review the provided information and confirm whether or not BBII's design criteria is appropriate for the Temporary Access Trestle.		meet as man	ny requirements a	ss the technical de as possible for BB nd proceed with the ly manner."	I to get	
-0253.1 BSE - Trestle Design Criteria Follow-Up	Closed	11/21/2011	12/01/2011	12/02/2011	Potential	lly

From: Webcor/Obayashi Joint Venture

Nhi Tran

To: Turner Construction Compan Gary Krutsch

David Fyfe

Co-Author: Balfour Beatty Infrastructure, Inc. Ural Yal

REQUEST:

Reference RFI#T-0253, Attachment 3 of Exhibit A of the TG03 BSE Bid Package, Specification Section 01 53 13, and attached memo from PB&A

Follow up to RFI T-0253 and the meeting held 11/16/11

As noted in the 11/16/11 meeting, the cross lot bracing "struts" are supported by the Trestle substructure and analysis requires limiting trestle deformations to be

SUGGESTION:

ANSWER: **Accept Suggestion:**

Answered By: URS Corporation

If the Access Trestle is designed to resist the full 475 year earthquake design requirement with all response being elastic (R=1), then the Access Trestle system is not subjected to inelastic deformation for the design event. If the design is additionally shown to be capable of sustaining significant overload (no connection failures, no weld failures, no member failures, remaining stable under loading corresponding to at least two times the required design load, or



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

244 of 624 10/30/2012

Time: Job:

Cost

Potentially

Date

11:15 AM 30100

30100 - Transbay Transit Center Project

Date

Number	Subject	Status	Created	Required	Answered	Impact	Proceed
_							

compatible with the allowable strut deflections (approximately 2"). As a result the "push over" analysis as required by the AASHTO Seismic Design Criteria "SDC" (requirement of bridge spec 01 53 13) is not applicable. This was discussed in detail during the 11/16 meeting and it was concurred that due to unique structural configuration and deflection requirements, an alternate analysis method other than the SDC would be required. Discussions were had that a site specific elastic analysis using the 475 year seismic loads that is controlled by the deflection limits of the cross lot bracing would be necessary. Please confirm that a "push over" type analysis of SDC will not be required for the trestle and that the attached detailed Design Criteria (and analysis method) is acceptable.

(W/O added clarification)

BBII believes the site specific analysis would demonstrate the trestle substructure will not deform greater than 2" however the trestle superstructure will deform greater than 2".

corresponding to a ductility demand requiring R=2), then a pushover analysis is not necessary to verify performance. If there are questions raised regarding if this is sufficient, then the response could be demonstration that the system remains fully stable without connection or member failures at a load level corresponding to the deterministic earthquake load corresponding to the maximum event capable of being delivered by the earthquake fault system at the project location. If the design presented is in accordance with the above, then URS would be able to assist with technical engineering discussions to validate this design approach to the City of San Francisco during the building permitting process.

Date

Further clarification: The procurement specification requires an integrated model capturing interaction between the Cross Lot Bracing and the Access Trestle, note the Cross Lot Bracing is not a component against which the trestle reacts but the Cross Slot Bracing delivers load to the Access Trestle. This behavior must be captured with sufficient accuracy and within all project criteria.

If another alternative is proposed that meets all required design criteria at all structure elements, including contractor teams identified maximum allowable deflection of 2 at the Cross Lot Bracing, URS takes no objection to the contractor pursuing this potential design alternative.

T-0254 BSE - Modified CDSM Installation Plan for Verizon Lines at First St. Closed 10/20/2011 10/30/2011 11/01/2011

SUGGESTION:

From: Webcor Construction LP Nhi Tran Answered By: Adamson Associates, Inc George Metzger To: Turner Construction Compan Gary Krutsch

Co-Author:

REQUEST:

Reference Specification Section 31 56 13 and attached

sketches from PMPC

W/O received the modified CDSM Installation plan for

ANSWER: **Accept Suggestion:**

ARUP Response:

The minimum overlap of columns and panels defined in specification section 31 56 13 shall be satisfied full



the phase 2 installation.

Verizon configuration.

- Site meeting with Verizon representative to discuss

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 245 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

			<i>-</i>		<u> </u>			
umber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Verizon lines at First St. without the relo from PMPC as the attached. Please confirm the plan is acceptable fo Wall Designer (ARUP).				The Contractor lowering the \ lines, have no Contractor's r Since the RFI assume that the contractor is the contractor i	/erizon lines and to been reviewed esponsibility. was submitted	methods, e.g., rig I protecting the Ve as this is the by the Contractor r doing the work,	erizon , we	
				methodology, The efficacy to demonstrated applied to the flange rather to the second control of the second co	he "Plate Sealin in the field. If us excavation - fact than behind the e to apply the pe	late Sealing Detaged of the plate shows the plate shows the of the steel beaflange and remover.	d to be ould be am	
0255 BSE - Verizon S	pacing Requirement o	on First Street (Phase 2 Utility Installatio	n) Closed	10/21/2011	10/31/2011	10/31/2011	Potential	ly 🖂
From: Webcor Construction LP	Nhi Tran	To: Turner Construction Compan	•	Answered By	:AECOM Techr	nical Service Eric Z	Zagol	
Co-Author: Balfour Beatty Infrastructure, Inc.	Ural Yal	·	•					
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference BBII have commenced the PG&E Phase First Street, in order to co-ordinate the Flocations and the future Verizon phase 2	PG&E utility			their Phase II coordinating v	work and is in the with PG&E.	nary design drawing process of -4005, the intent of		
on the attached drawing. The attached of to BBII in the field, please confirm this do- co-ordinated with the PG&E construction	drawing was issue rawing has been			Phase II utility different prop	relocations is s rietor are to be s	uch that utilities of eparated by 1' mi	of in.	
BBII require the following: - Provide a profile/section drawing indicates between PG&E and Verizon - Include (Verizon) Trench dimensions	,				ite meeting with	Representative (T Verizon to discus		



airlift process without having to wait for Becho engineers

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 246 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Г-0256	BSE - CR T-018 De	esign Omissions		Closed	10/21/2011	10/31/2011	11/03/2011	Potential	ly 🗌
From: Webcor Constru	ction LP	Masashi Kojima	To: Turner Construction Compan	Gary Krutsch	Answered By	:Turner Constru	ıction Comr Jack	Adams	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference CR T-018					Emergency Contractor.	egress signage	is not required l	ру	
Neither the original alb 9/21/11 or the flurry of furnished the following complete the CR T-01: 1. Emergency egres: 2. Lighting: Location lighting is required? 3. Gates & crash bat 4. Although the drive 10/20/11, no dimensio proximity conflict(s) wit & DI. Please provide and or contractor may complete.	subsequent email of design omissions restricted in the second of the sec	elarifications equired to ents? and if emergency t provided until ad there are elative to the vent			installed under to the Streetling demolition dra approved by I Muros BLHP along the north Light #2 instated Owners of botheir exit door 3. Gates and install 10 footh Private Proper 4. Driveway cowide, with the	er EBi contract a ght circuit on Na awing D-1084 (N BLHP (Robert K 415 - 554-1688. th south K Rail fe Ill midway of K R th properties haves. Crashbars are n saw horse barri- irty - No Trespas urb cut for 540 H centerline place and sidewalk free	cortable street lig and connected ov toma as shown OTE This circuit awano and Rom Light #1 install ence @ 540 Hov ail fence at 580 re installed lighti o required at this cade with signages sing. Howard will be 12 and midpoint betwish air vent. Curb	erhead on EBi ing was an midway vard. Howard. ng at s time - le	
	•	•	om Projected Bottom of Rock Socket	Closed	10/24/2011	11/03/2011	10/31/2011	Potential	ly
From: Webcor Constru Co-Author: Balfour Beatty Ir		Nhi Tran Ural Yal	To: Turner Construction Compan	Gary Krutsch	Answered By	:Turner Constru	ıction Comr Kevi	n Chiu	
REQUEST: Please address the fol BBII's sub contractor E " Becho would like to analyses within 20 fee elevation of the shaft(s process. In order to co Operation without inter the hours between 1ar Caliper test. For exam	lowing information received in the projected find the projected find the projected find the putters ruptions, Becho wonger of the perform to the perform to the perform to the perform to the perform to the perform to the perform to the perform to the perform to the perform to the perform to the perform to the perform to the perform to the perform to the perform to the performance that	equest from onic Caliper al bottom rill, Place, Pour" Drilling uld like to utilize the Sonic	SUGGESTION:		sentence of the like to start per 20 feet of the shaft(s) to exp Acceptance of 1am-6am will permit. Pleas	nis RFI which sta erforming Sonic projected final b bedite the "Drill, if permissible wo come in the forr	s limited to the fire the steen when the steen with the steen when	vould within of the cess." veen nt Noise	
completion of shaft at perform the Sonic Cali 6am. This allows crew	per test during the h	nours of 1am -			 10/27/2011 -	George Metzger			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

247 of 624 11:15 AM

30100

Time:

Job:

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
	t(s) during normal hours 'Drill, Place, Pour'' proce				Arup Respons	se:			
	if it is acceptable.				This is accept	table.			
-0258	BSE - Demolitio	on Status of Pile Cap at G	L 33.5	Closed	10/27/2011	11/06/2011	12/09/2011	Potential	ly
From: Webcor (Construction LP	Nhi Tran	To: Turner Construction	Compan Gary Krutsch	Answered By	:Turner Constru	uction Comr Kevir	Chiu	
Co-Author: Balfour B	eatty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference She Section 02 41 1	et D-2213 (attached) and 19	d Specification			Existing pile of CR to follow	aps at GL 33.5	have not been rei	moved.	
caps have alreating includes the pile	sections of Notes A and ady been removed. This e cap at GL 33.5. C implies that the pile or	area clearly							
	that the existing pile cap within the "triangle" line 3.								
-0259	BSE - Request f	for approval of alternate l	backfill compaction inspection	on method Closed	10/31/2011	11/08/2011	12/01/2011	Potential	ly 🗌
From: Webcor (Construction LP	Masashi Kojima	To: Turner Construction	Compan Gary Krutsch	Answered By	:Turner Constru	uction Comr Kevir	Chiu	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Spe	cification Section 32 12	17			The proposed receipt of the		rill be evaluated p	ending	
compaction ins contemporaned proposed the m #4225-000-002 methodology, a	the areas of non-conform pection i.e. FCR #TCB-(pus compaction inspection the thodology described in 38. Please confirm the assuming acceptable resoluted that requirements.	00246: In lieu of on by ISI, BBII has a attached letter alternate			Submit test re	esults for review	and evaluation.		



REQUEST:

Reference RFI #T-0260 and Sheet U-3012 (attached)

RFI response T-0260 does not address the issue request

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

248 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

Accept Suggestion:

The contractor shall control storm water in accordance with specification 01 15 61 and approved submittals.

Number St	ıbject			Status	Date Created	Date Required	Date Answered	Cost <u>Impact</u>	Procee
Г-0260 В	SE - D.I. Installat	ion at Natoma Street	and First Street	Closed	11/01/2011	11/11/2011	11/08/2011	Potential	ly 🗌
From: Webcor Constructi	on LP	Nhi Tran	To: Turner Construction Compar	n Gary Krutsch	Answered B	y: AECOM Techr	nical Service Eric	Zagol	
Co-Author: Balfour Beatty Infra	structure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Sheet U-3012 BBII carried out an inves around the perimeter of t concern regarding the str line on Natoma Street be The flow line directs surfadirection towards First St at the intersection of Natwhich is approximately + decommissioned CB local St and First St (see sketch Noted during the last rain to the decommissioned corner of Natoma Street recorded approximately 6 accumulating at First Str.	tigation of the actine BSE project; a reet elevation relativeen GL 10-17. The ace water in a Noreet. The only actoma and First Str. 8.5" higher than thated at the intersech attached). The fall, surface water attach basin at the and First Street in Street in of standing rain	ve catch basin nd has a tive to the flow th East ive catch basin eet is CB #305, ne currently ection of Natoma er was directed North East itersection, BBII water			corner of Nat in place per F AECOM under decommission with D-2230 If Detail 1 state remain active perimeter shows the decommend of the commend of the comme	ed decommission oma and First stands that the present and stand that the ened by BSE concertaint and not be seen and some seen and some seen and seen seen and seen a	CB was tractor in accord RUP as claimed. H(s) and CB(s) a in of (N) CDSM northern end of swithin the excaval cations reference. 011560 PREVENTION, CONTROL) submans indicating storm wate	ance D-2230 re to ite. tion site. ed in the	
	the new sewer installations to control rainea: Natoma Street to sin and connect it 805 to the combin existing MH.	water from o direct the flow to the existing e sewer system, water collecting		Closed	11/28/2011	12/08/2011	12/02/2011	Potential	iy 🗌
From: Webcor Constructi		Nhi Tran	To: Turner Construction Compar	Gary Krutsch	Answered B	y: Turner Constru	ıction Comr Kevi	n Chiu	
Co-Author: Balfour Beatty Infra	structure, Inc.	Ural Yal							

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 249 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

ımber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proce
BSE project. BE installed at the of BBII storm was	esolve the surface wate III recommend a catch corner of Natoma and F ater control. The catch ne low point of Natoma	basin should be First Street, as part basin will need to			return of this I	RÉI, it was obse	2/02/11 and prior t rved that the cont ppear to have res	ractor	
basin at the abo	nfirmation and approva ve location. Also confir asin can discharge dire	m the lateral from							
0261	BSE - Natoma S	Street Trestle Access		Closed	11/01/2011	11/11/2011	11/02/2011	Potential	lly 🗌
From: Webcor C	onstruction LP	Nhi Tran	To: Turner Construction C	Compan Gary Krutsch	Answered By	:Turner Constru	uction Comr Kevin	Chiu	
o-Author: Balfour Be	eatty Infrastructure, Inc.	. Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Letter #4225-00	-018, Specification Sec 0-0145 (attached), and	attached sketch			its subcontrac		tion of the offshoot it does not conflic project.		
rear of 540 How response and in	led drawings for access ard St. BBII issued lett cluded a sketch highlig posed building access	er 4225-000-0145 in Inting a conflict			provide W/O's issuance of C	original egress	CR T-018 is an is plan (i.e. plan pri as coordinated wi	or to	
span from Grid 10 at the edge of	trestle offshoot was or 11.5 at the center of the of excavation. The offsh [W/O] response to the	e excavation to Grid noot was moved							
proposed in CR to the Natoma of	d St. building access an T-018 does not provide ffshoot (see attached s if the offshoot is to be	e sufficient access sketch). Please							



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

250 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact Proceed
T-0262	BSE - CAD File for	trestle/pin pile exclu	sion zones	Closed	11/09/2011	11/19/2011	11/17/2011	Potentially
From: Webcor Constru	uction LP	Nhi Tran	To: Turner Construction Compan	Gary Krutsch	Answered By	Adamson Asso	ciates, Inc Geor	ge Metzger
Co-Author: Balfour Beatty I	nfrastructure, Inc.	Ural Yal						
REQUEST: Reference RFI#T-0251.1 and Specification Section 01 53 13 The response to RFI T-0251.1 included a set of sketches showing hatched "exlusion zones" where trestle/pin pile placement is not allowed. Please provide the CAD file for these sketches for BBII use in coordinating pile locations.			SUGGESTION:		ANSWER: TT Reply: See attached f 0262.	Accept Sugg	gestion:	o. T-
T-0262.1	BSE - CAD File for	Micropile Exclusion	Zones	Closed	05/17/2012	05/27/2012	05/29/2012	Potentially
From: Balfour Beatty I	nfrastructure, Inc.	Ural Yal	To: Turner Construction Compan	Gary Krutsch	Answered By:	:Adamson Asso	ciates, Inc Geor	ge Metzger
Co-Author:								
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:	
Reference: Specification 31 63 33 RFI T-0262 Please provide the CA Zones," if they differ for RFI # T-262.	AD file for Micropile "E				262 do not app Please referen coordination of design and coo	oly to micropiles ace IFB - Below f micropile layou ordinated layout	in response to R (detail 1/S1 - 30 Grade package f at and submit mid for review by de r Specifications.	003). for cropile



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

251 of 624

30100

Time: 11:15 AM

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Г-0263	BSE - Strut Con	flicts to Thornton Tomas	setti's comments on the approved Interna	Closed	11/09/2011	11/19/2011	11/17/2011	Potentiall	у
From: Webcor Cons	struction LP	Nhi Tran	To: Turner Construction Compan Ga	ry Krutsch	Answered By	:Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference RFI #T-0	0251.1 and Transmit	al No. 140-02329			TT's response	to RFI No. T-0	263:		
internal bracing sub Tomasetti's comme Transmittal #140-02 dimensions and rev the location of the included in the base may accurately coo	D's receipt of an appromittal and procurements in the plans trans 2329 added both colvised column configuinternal bracing struts a contract BSE docuordinate strut location lease provide the miumn to strut.	ent, Thornton smitted via umns & rations relative to not otherwise ments. So as W/O s in order to			This is a mear clearance req		topic. GC to co	ordinate	
Г-0264 From: Webcor Cons	•	restle Piles in Exclusion Nhi Tran	Zones To: Turner Construction Compan Ga	Closed	11/09/2011 Answered By	11/19/2011	11/18/2011 ociates, Inc. Geo	Potentiall	у 🗌
Co-Author: Balfour Beatty	y Infrastructure, Inc.	Ural Yal	, a.n.e. cononidencial compani ca	.,	,	, , , , , , , , , , , , , , , , , , , ,	Joiatos, inc Goo	.goo. <u>_</u> go.	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference RFI#T-0 13	251.1 and Specificat	ion Section 01 53			See the attach	ned TT response			
that illustrate trestle cannot penetrate th currently in conflict them can be reloca changes. The other drawings will require	the drawings include e pile "exclusion zone te mat slab. Of the 2- with the pile exclusion ted with relatively mind as indicated in the e significant redesign cially at the bridges.	es" where piles 4 piles that are on zones, 20 of nor member e attached n and re-							
Г-0264.1	BSE - Beale St E	Bridge Pile Conflict (Follo	ow up to RFI T-264)	Closed	01/26/2012	02/05/2012	02/03/2012	Potentiall	у 🗌
From: Balfour Beatty	y Infrastructure, Inc.	Shad Gardner	To: Turner Construction Compan Ga	ry Krutsch	Answered By	:Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author:									
REQUEST: Reference: BBI Mai	rked-Up SKS-0135,	SH-3103	SUGGESTION:		ANSWER: ARUP Respon	Accept Sug	gestion:		



REQUEST:

W/O in in receipt of RFI response T-0264.2 (Exhibit-A).

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

ANSWER:

Accept Suggestion:

TT will allow the proposed location of the "bent-3" East

Page: Date:

Job:

252 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transhay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee			
one of the Beale St. avoid mat slab reinf investigated this recalready has a signif pile in question. In crequest to move the beam and support is shown on the attack	nse to RFI T-264 requ Bridge piles 3' west torcing congestion. Bequest and found that the control of the pile, we would have to toff the CDSM wall as ned sketch. Please ad se the pile will need to	o III has ne cap beam east side of the ne o extend the cap sivise if this is			This cannot be evaluated properly by Arup without more information regarding the loads on the shoring wall. Contractor shall submit calculations for review. Calculations shall include the load, if any, which will be imposed on the shoring wall due to settlement of the bridge supports. Note that we have not yet seen the calculations and details for the bridge abutments at the north and south ends of the bridges.							
T-0264.2 From: Balfour Beatty	J	ile Conflict (Follow up Shad Gardner	to RFI T-264.1) To: Turner Construction	Closed Compan Gary Krutsch	02/08/2012 Answered B	02/18/2012 y: Turner Constru	02/16/2012 uction Comp Gary	Potential Krutsch				
loading that would p This response leads the pile in the currer Please confirm that detailed location of would be accepted. Upon receipt of this	FIT-264.1 requested E placed onto the CDSM is us to believe that the nt location was unacce the pile must be move where the pile placem information BBII can to placed on the Wall	wall. coption to leave eptable. ed and provide a ent accurately	SUGGESTION:				gestion: St be relocated. Stable range of pie					
T-0264.3 From: Webcor Cons	•	tle Piles in Exclusion Z Kirk Nielsen	To: Turner Construction	Closed a Compan Gary Krutsch	08/13/2012 Answered B	08/23/2012 y :Adamson Asse	08/17/2012 ociates, Inc. Georg	Potential ge Metzger	ly 🗌			

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

253 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed

BBII is purporting any shift of the "bent-3" East pile West will cause excessive bridge cantilevering to the extent the Beale St. bridge must be reconfigured (less the sidewalk) and relocated (East) atop the CDSM wall.

Since the issuance of the TG03 package a third pit for an oil & sand interceptor appears to have been added in room B2761 reference:

- 1. TG06 4/P1-3006 (Exhibit-B) room B2761 floor plan
- 2. TG03 1/S1-2027 & C/S1-3004 (Exhibit-C) for original room configuration
- 3. TG06 1/S1-2057 & 2/S1-3007 (Exhibit-D) for revised room configuration

Please reference marked-up sheet S1-3007 (Exhibit-E). W/O is unaware of why the bridge pile could not be located 12" off the edge of the sump pit as depicted. The corner of the oil & sand interceptor pit which is shallow and could easily be formed, reinforced, and poured after the bridge pile is removed.

Please advise.

pile along grid E as depicted in Exhibit E (pile is east of the sump pit and the edge of pile is 12" from the east face of pit). Note that a pile in this location will require the pile to be cut off at a lower elevation than the typical detail, which will involve a larger block-out. The mat shall be re-braced at the block-out by TG03. Acceptance of this pile location will result in a Change Order for TG06.

T-0264.4 BSE - Inquiries with Regard to Proposed Beale St Bridge Atop East CDSM Wall

From: Webcor Construction LP Kirk Nielsen

To: Turner Construction Compan Gary Krutsch

SUGGESTION:

Co-Author:

REQUEST:

On 8/22/12 Beale St. bridge submittal #TG0300-206 was returned to W/O marked not reviewed (Exhibit-A). Upon W/O's

review of BBII's Beale St. bridge design W/O encountered the following inquiries relative to the CDSM wall:

1. BBII's bridge design relies on ARUP's RFI response #T-0209.3 (Exhibit-B). Please confirm ARUP's RFI response #T-0209.3 (Exhibit-C) is applicable as the basis of the design for the Beale St. bridge, given unlike First and Streets, the length of the Beale St. bridge is resting atop the East CDSM wall.

08/22/2012

09/01/2012

08/29/2012

Potentially

Answered By: Webcor Construction LP Robert Kiome

ANSWER: **Accept Suggestion:**

VOID - SEE RELT-0305



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

254 of 624 10/30/2012

Time: Job:

Cost

11:15 AM 30100

30100 - Transbay Transit Center Project

Date

Date

Date

Number	Subject		<u>st</u>	สเนร	Created	Required	Alisweieu	Impact	Procee
abutments to be predicated on the CR #T-025 (Exhibit-D). Give soldier piles (by other: Zone-1 and Zone-1 and Zone-1 and Zone-1 and Zone-1 and configurat 3. BBII's Bealed length of the Bas the designer of the	St. bridge design relie eale St. bridge atop the CDSM wall, does ARI	RFI #T-0209.4 formed on different ditions between city derived from the ent bridge location s on resting the e East CDSM wall. JP endorse further		atus	Created	Nequireu	Allswereu	траст	rrocee
	East CDSM wall with th								
T-0264.5	•	• • •	eale St Bridge Relative to Below Grade Stru Cl		08/23/2012	09/02/2012	08/29/2012	Potential	ly
	Construction LP	David Fields	To: Turner Construction Compan Gary K	rutsch	Answered By:	Webcor Constru	uction LP Robe	rt Kjome	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	estion:		
Reference: TG Design	0300-206 Beale St. Br	idge Structural			VOID- SEE RE	FI T-0305			

encountered the following inquiries relative to below grade structure:

Upon W/O's review of BBII's Beale St. bridge design W/O

On 8/22/12 Beale St. Bridge submittal TG0300-206 was returned to W/O marked not reviewed. In lieu of piers the proposed bridge relies on the eastern shoring wall for structural support along the bridge. As a result, the design utilizes the additional capacity of the internal bracing to

restrain lateral loads imposed by the bridge.

-Do the below grade foundation walls as designed have the additional capacity required to support the lateral loads



columns have been positioned clear of the

east row will be located a further 25' east as shown. All 10

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

255 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transhay Transit Center Project

location 10'-6" west of grid line 35.

Number	Subject	S	tatus	Date Created	Date Required	Date Answered	Cost Impact	Proces
Mamber	Gasject	<u> </u>	uus	<u> </u>		<u>/</u>	mpace	110000
imposed by the p	proposed Beale St. bridge?							
achieve additional as a result of the	grade foundation walls be required to all strength prior to removal of re-bracing additional laterals loads in which they are proposed Beale Street bridge?							
T-0264.6		ne Construction Excavation at Beale St. C	losed	08/23/2012	09/02/2012	08/29/2012	Potential	ly
From: Webcor Co	onstruction LP David Fields	To: Turner Construction Compan Gary K	írutsch	Answered By	:Webcor Const	ruction LP Robe	rt Kjome	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: TG03 Drainage Plan - I	300-221 BBI - Temp Bridges - Civil and Beale St			VOID - SEE F	RFI T-0306			
proposed Beale for pedestrian tra confirm this is ac connection acros	cification section 01 53 13.1.2.A BBII's St. bridge utilizes an on-grade sidewalk avel though the parcel "Lot-N". Please occeptable and that no other pedestrian ss the construction excavation at Beale St. for the entire required life of the bridge.							
T-0264.7	BSE - Beale Street Bridge Layout	C	losed	10/03/2012	10/03/2012	10/11/2012	Potential	ly 🗀
From: Balfour Be	atty Infrastructure, Inc. Ural Yal	To: Turner Construction Compan Gary K	írutsch	Answered By	:Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Per TCCO Requ submittal:	est RFI being submitted in lieu of a							
206.1, BBII has swest between the directed. This ne bridge columns a	sponse to Webcor Submittal No. TG0300- shifted the bridge superstructure e grid lines 34 and 34.8 beams as ecessitates the installation of 2 rows of 5 as shown in the attached drawings. The located 7' east of GL 34 and the			264.3 was ba locates the ce grid line 35 (n	sed on an edge enterline of bridg ot 10'-6"). Howe	cepted location in of a sump pit, wh e pier 10'-1 3/4" vever, the respons r a centerline of p	ich west of e for	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: Time:

Job:

256 of 624 10/30/2012

11:15 AM 30100

30100 - Transhay Transit Center Project

JOINT VEN	10112		30100 - Transba	ay rrans	sit Center	Project				
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed	
	ng. The sidewalk will be					2 location (15'-6" ed via RFI 264.2.	west of grid line 3	5) has		
	o options for the location shown in the attached la				Please notify	notify Design Team of selected option.				
10'-6" west o	the preferred option. Thi f Grid line 35 (Pile exclu- response to RFI 264.3).	sion zone penetration					roposed locations o moving forward			
location on the of option 2 to time. The irre row of piles in concentration superstructure.	located a further 5' west ne TG-06 drawing. The in the superstructure are regular alignment of the en option 2 will create location in both the diaphragmare in the longitudinal seis ble configuration.	mpacts not known at this astern al stress and								
	rm the location of the sup on the location of east b									
T-0265	BSE - TG03 B	SE CDSM Cut-off Wall		Closed	11/09/2011	11/19/2011	11/17/2011	Potentia	lly 🗌	
From: Webco	or Construction LP	Nhi Tran	To: Turner Construction Compan Gai	ry Krutsch	Answered E	3y: Adamson Ass	ociates, Inc Geor	ge Metzger		
Co-Author:										
	Reference Drawings GT-2102, GT-2103, QBD TG0300-		SUGGESTION:		ANSWER: ARUP Resp	Accept Sug	gestion:			
Balfour Beatty Infrastructure, Inc. (BBII) is planning to start dewatering and excavation without installing cut-off walls and sectionalized dewatering. According to the response for QBD TG0300-0098, BBII can eliminate cut-off walls as their means and methods although contract drawings/specifications indicate cut-off walls.					request of th review. The discretion of	e Contractor duri installation of the the Contractor. t yet received the	wn on the drawing ing preconstruction se, or not, is at the dewatering subm	n e		

From: Webcor Construction LP

Please confirm.

T-0266

BSE - Moratorium Conflict With Phase 2 Utilities In 1st Street Manuel Saldana

To: Turner Construction Compan Gary Krutsch

Closed

11/23/2011

11/23/2011

12/06/2011

Potentially

Answered By: Turner Construction Comr Jack Adams



REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 257 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

Accept Suggestion:

Number	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost <u>Impact</u>	<u>Procee</u>
Co-Author: Balfour	Beatty Infrastructure, Inc.	Jeff Molloy							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
BBII is in reconstruction and in the reconst	eipt of the moratorium waive BBII/PEC will not be able to y work by 12/9/11 without act or original request for extens, 2011. A 12/9/11 completic PEC is allowed to work 10 hg 11/28 through 12/2 as well I. In addition, we propose to work near / around the Minro alleviate impacts to heavy majority, if not all, of the denay to mitigate noise at night to begin on 11/28 and run throin mind that implenting an any also impact PG&E. We have and the completion of the right in the 12/9/11 moratorium determit BBII / PEC to work the offit i.e. 10 Hours Days and Night in MTA to extend working how the day in MTA and DPW to work at the TJPA to work in Zones 18 to TJPA to work in Zones 18 to TJPA to work in Zones 18 to TJPA to work in Zones 18 to TJPA to work in Zones 18 to TJPA to work in Zones 18 to TJPA to work in Zones 18 to TJPA to work in Zones 18 to TJPA to work in Zones 18 to TJPA to work in Zones 18 to TJPA to work in Zones 18 to TJPA to work in Zones 18 to TJPA to work in Zones 18 to TJPA to work in Zones 18 to TJPA to work in Zones 18 to TJPA to work in Zones 18 to TJPA to Work in Z	complete the celerating the celerating the celerating the celerating was on date may be or shifts during the as working on a have a separate of a Street demand of day colition can occur. The night work ough 12/2. Celerated we no control utility tie-ins and availability per or the following addine: extended hours, ght work ours (closure night within lane & 2 at night of additional will have	SUGGESTION:		Holiday Morat SFMTA. BBII/ Monday-Frida	orium waiver is PEC work can o	extended to 12/2 continue on day s	hift	
	ely request a meeting with V 28-2011) to discuss direction								
T-0269	BSE - Mass Exca	vation Pile Extraction	Clarification	Closed	12/13/2011	12/23/2011	12/27/2011	Potential	
From: Webco	r Construction LP	David Fields	To: Turner Construction (Compan Gary Krutsch	Answered By	:Adamson Asso	ociates, Inc Geor		
Co-Author: Balfour	Beatty Infrastructure, Inc.	Dean Wallahan		•			•	- 5	

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 258 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number Subject Date Date Cost Status Created Required Answered Impact Proceed

Reference: 31 00 00 1.4 C.2 and Attached Sketch

31 00 00 1.4.C.2 Pile Extraction - To occur in two (2) stages per Zone.

Stage 1 extraction will remove the piles within the footprint of the trestle the middle 60' of the work zone, dewatering wells and piles that are in conflict with the bracing pin pile locations. Piles will be removed using a non ground deformation control method and be removed full length to be utilized for offsite LEED projects and to help achieve sustainability for this material.

Trestle piles will be installed after Stage 1 pile extraction and concurrently with Stage 2 pile extraction.

Stage 2 extraction will remove the piles within the 50' +-area adjacent to the CDSM walls along A and J lines. Piles will be extracted using a ground deformation control method as per Section 02 41 19 - 3.1.B of the specifications utilizing both casing and backfilling of the void or removal by means of cutting the pile off at the grade of each level of excavation as the work proceeds. Please reference the attached drawing for details of the above procedure.

The 80 Natoma shoring wall will be removed in stages coinciding with the stages of excavation.

From: Balfour Beatty Infrastructure, Inc.

Please confirm this method of pile extraction during mass excavation is acceptable.

ARUP Response:

The method described is not in accordance with the Contract Documents which require the existing piles to be removed using Ground Deformation Control Methods (as defined in 02 41 19) except where Non-Ground Deformation Control Methods are allowed and noted as such on the drawings.

The method described is acceptable with the following notes: this is acceptable for timber piles only, and if they are longer than 30 feet, Arup may re-evaluate the methods used. If the density of existing piles exceeds 30 piles per 1000 square feet, Arup may re-evaluate the methods used. If excessive ground movements are observed, the Contractor shall switch to using a Ground Deformation Control Method

T-0269.1	BSE - Zone 2 Free Pull Pile Ex	traction Test Section

Shad Gardner

To: Turner Construction Compan Gary Krutsch

Closed

Answered By: Adamson Associates. Inc. George Metzger

02/07/2012

Potentially

Co-Author:

REQUEST:

BBII are proposing to perform "free pull" pile extraction on a 'test section' in Zone 2. The proposed piles will be extracted near GL14, close to CDSM wall on the south side using a 'non ground deformation control

SUGGESTION:

ANSWER: Accept Suggestion: ARUP Response:

02/04/2012

01/25/2012



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 259 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number Subject Status Date Date Cost Created Required Answered Impact Proceed

method' by free pulling each pile without using steel casing. Any movement that may occur in the CDSM wall will be monitored by the inclinometer located close to GL 14. This test section will give us give us the information we need to determine:

1) If free pulling the piles using a non ground deformation.

1) If free pulling the piles using a non ground deformation control method affects the CDSM wall by causing movement.

Reference: DD-2211

W/O Note: W/O understands this RFI is the result of ongoing conversations between BBII, ARUP, & PMPC. W/O remains concerned that should the CDSM wall experience movement, the use of the 'Free Pull' method beneath or outside the trestle area, would significantly increase the difficulty in determining the cause of the CDSM wall movement.

2) If it is a suitable method to adopt for removing the remainder of the piles in Zone 2 located outside the trestle area.

The attached drawing (D-2211) conveys the test section in red

Please advise on the suitability of this test to determine if free pulling can be used outside the trestle zone.

Contractor to provide details of the instrumentation that will be installed by the Contractor to demonstrate compliance with Minimal Ground Loss defined in 02 41 19 3.2 G.

Arup's response to RFI 269 continues to be our position regarding pile removal during mass excavation

T-0269.2 BSE - Zone 2 Free Pull Pile Extraction Test Section

Closed

05/11/2012

05/04/2012

Potentially

From: Balfour Beatty Infrastructure, Inc.

Ural Yal

To: Turner Construction Compan Gary Krutsch

Co-Author:

REQUEST:

Reference: BBII 4/30/12 Ground Deformation Control

Drawing

BBII are proposing to perform "free pull" pile extraction on a "test section" in Zone 2. The proposed piles will be extracted near GL14, close to CDSM wall on the north side using a "non ground deformation control method" by free pulling each pile without using steel casing. Inclinometer (I-011) located close to GL 14 will be monitored during the test. This test section will give the

SUGGESTION:

ANSWER:

05/01/2012

Accept Suggestion:

Answered By: Adamson Associates, Inc George Metzger

The test set-up and monitoring are acceptable. Since they differ from that used in the area of the buttress, Arup will draw conclusions on the suitability of free pulling outside the trestle zone after we evaluate the test results.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 260 of 624 10/30/2012

Time: Job:

Zone 4 which is defined by soldier pile 251 to the west and solder pile 276 to the east, and A-line to the north and the north edge of the trestle to the south.

Additionally, due to the excessive movements caused by the timber pile pulling in the southwest corner of

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proces
								· —	
control method af movement. 2) If it is a suitable	ed to determine: ne piles using a non plects the CDSM wall e method to adopt foolles in Zone 2 locate	by causing r removing the							
Please advise on	wing conveys the tes the suitability of this e used outside the tr	test to determine if							
T-0269.3	BSE - Zone 2 F	Pile Extraction Test Section		Closed	06/15/2012	06/25/2012	06/21/2012	Potentiall	ly 🗌
From: Balfour Bea	itty Infrastructure, Ind	c. Ural Yal	To: Turner Construction Compan	Gary Krutsch	Answered By	:Adamson Asso	ciates, Inc Geor	ge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
zone 2 on 06/12/2 ARUP inclinomete with the timber pil	ne timber pile extract 2012. Based on the c ers, please advise if e extraction in Zone ol methods ("free pu	lata recorded by BBII can continue 2 using non ground			Contractor's te	st program and	o's review of the proposed metho quired by the Co		
T-0269.4	BSE Zones 3/4	Pile Extraction Methodology		Closed	09/27/2012	10/07/2012	10/05/2012	Potentiall	ly 🗌
From: Webcor Co	nstruction LP	Kirk Nielsen	To: Turner Construction Compan	Gary Krutsch	Answered By	Adamson Asso	ciates, Inc Geor	ge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Please confirm ARUP's 9/25/12 verbal revision to RFI response T-0269.3, to employ the originally specified ground deformation control method (not free pull) when pulling timber piles between: Soldier piles 251 and 276 & between A-line and the north edge of the access trestle.					The Contracto	ation control me	ne originally specethod (not free pure portion of Zone	ull)	



Please confirm that the direction is to excavate and cut

timber piles for all remaining timber piles.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

261 of 624 10/30/2012

Time: Job:

deformation control methods contractor is directed to use Spec Paragraph 3.1B. Refer also to SPEC 01-3511:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee			
					Zone 3, the Contractor shall revert to using the original timber pile pulling as specified in the construction documents for removal of any piles within 30 feet of the CDSM shoring wall.							
0269.5	BSE Zone 3 & 4 P	ile Extraction Methodol	ogy	Closed	10/10/2012	10/20/2012	10/12/2012	Potential	ly 🗌			
From: Balfour Beatty I	nfrastructure, Inc.	Dean Wallahan	To: Turner Construction Co	ompan Gary Krutsch	Answered By	Adamson Asso	ociates, Inc Georg	ge Metzger				
Co-Author:												
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:					
Specification Referen					Arup confirms	this verbal revi	sion.					
The response to RFI: timber pile pulling as: Per notes on GT-2102 deformation control m between Grid Lines 2	# T-0269.4 says to respecified in the control and GT-2103, nonethods (free pull) ca	ract documents.			ground deforn when pulling t Zone 4 which and solder pile	nation control m imber piles in th is defined by so e 276 to the eas	he originally spec ethod (not free pu e portion of Zone Idier pile 251 to the t, and A-line to the tle to the south.	III) 3 and ne west				
Upon field conversation of the dattached drawing.	esigner's intent is co				by the timber Zone 3, the C timber pile pu	pile pulling in th ontractor shall r lling as specified r removal of any	sive movements of a southwest corne evert to using the d in the construction piles within 30 fe	er of original on				
0269.6	BSE Zone 3 & 4 P	ile Extraction Methodol	ogy	Closed	10/15/2012	10/25/2012	10/19/2012	Potential	ly 🔲			
From: Webcor Constru	uction LP	Robert Kjome	To: Turner Construction Co	ompan Gary Krutsch	Answered By	Adamson Asso	ociates, Inc Georg	ge Metzger				
Co-Author:												
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:					
Specification Referen Drawing Reference : (i			to contractors	inability to cont	41-19 Pile Remov rol settlement and ng the non ground					



CRT#021 drawing and outlined in Bullets #1 and #2 in the

Scope of Work, please clarify the following:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 262 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

CRT#021 drawing:

-Not Confirmed. The location of new gate and curb cut

Number Subje	ect			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed			
					65 MITIGATIC	N MEASURES	AND MONITOR	ING.				
Г-0270 BSE -	- Clarificatior	n for Existing Ground Wa	iter Elevation	Closed	12/28/2011	01/07/2012	12/30/2011	Potential	ly 🗌			
From: Webcor Construction		David Fields	To: Arup	Kevin Clinch	Answered By	:Adamson Asso	ociates, Inc Geor	ge Metzger				
Co-Author: Balfour Beatty Infrastr	ucture, Inc.	Jeff Molloy	·									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:					
Reference: 31-23-29 and Att	REQUEST: Reference: 31-23-29 and Attached Document As discussed during the meeting on 12/22/11, to help obtain an accurate dewatering model, BBII is requesting the recent piezometer data for Zones 1 and 2. In addition, BBII has reviewed the data for				ARUP Respor							
obtain an accurate dewatering requesting the recent piezon	ng model, BBI neter data for ed the data for data for data for data for data for data for data would like a level to use ev, the existing on fluctuates built would like to elevation of ation as to the	I is Zones 1 and 2. I adjacent to 301 e to in the model for etween 1.6 E.L o agree 5.0 E.L for Zone base			recently transr 12/28/2011. The baseline v +1.6 ft NAVD8 The baseline v is +1.1 ft NAVI The baseline v is +1.0 ft NAVI Additional bas	vater level for p 8. vater level for p D88. vater level for p D88. eline data will n rs in Zone 1 and	zone 1 and 2 has in email to Turnel iezo P-06F (aka diezo P-06MS (aka iezo P-07MS (aka eed to be collected 2 prior to establ	r dated 1262) is a 1182) a 1229) ed in				
From: Webcor Construction	LP	te Fence Clarifications David Fields	To: Turner Construction	Closed Compan Gwynne Powell	01/05/2012 Answered By	01/05/2012 Turner Constru	01/10/2012 action Com _F Jack	Potential Adams				
Co-Author: Turner Construction C	ompany	Jack Adams										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug						
In regards to the Proposed [Driveway shov	vn on the			Proposed Driv	eway, Gate and	ate and Fence shown on the					



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

263 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

ARUP Response:

Accept Suggestion:

Arup is in receipt of the Contractor's Buttress Shaft D1

Casing Retrieval Plan (Constructware Transmittal item

140-03134). Designing and executing the plan to

retrieve the casing is the Contractor's responsibility.

NOTE: Void. Answered in RFI T-0272.1

Number Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
-Per the location of the 18ft Gate, a 10ft fence would need to be constructed to connect the existing 9ft tall fence to the Proposed Driveway gate location (see 1/4/12 Photo attached). Please confirm the 10ft fence should be included in this CRT-021Should the 24'-10" section of the existing 6ft tall fence (see 1/4/12 Photo attached) be replaced? Confirm Howard St shown on the CRT#021 attached drawing should read "Folsom St" Confirm that Bullet #3 under the "Scope of Work" refers to Gate #1 in the CRT#021 attached drawing.		equipment over light pole. Co of curb cut are proposed driven north of existic provided only - Confirmed to in this CR T-(fence as requipment of the pole of the	ver city sidewalk partractor has mished gate provided weway curb cut a ing light pole as vas guidance. The added fence 1021. Contractor of uired to install neid south side of on with top of existence to be elarea to assist Trision. The discounties are to be elarea to assist Trision. The discounties are to be elarea to assist Trision. The discounties are to be elarea to assist Trision. The discounties are to be elarea to assist Trision. The discounties are to be elarea to assist Trision. The discounties are to be elarea to assist Trision. The discounties are to be elarea to assist Trision. The discounties are to be elarea to assist Trision. The discounties are to be elarea to assist Trision.	rrently driving truct and curb north of sinterpreted the lot by TJPA. The locand new gate is to shown - dimension cost should be into add small sectiew gate (fence ad gate). Fence can string Parcel P'-P'' hexisting 6 foot feliminated at both gruck Drivers and the existing 6ft taller is acceptable as bown on the CRT#0d "Folsom St".	f this cations cation of be ons were cluded on of ded be nine fence ence. gate and fence s is.	
T-0272 BSE - D1 Casing Recovery Inquiries From: Webcor Construction LP Joanne Filipas To: Turn Co-Author:	Closed ner Construction Compan Gary Krutsch	01/27/2012 Answered B	02/02/2012 y: Arup	01/27/2012 Kevii	Potentia n Clinch	Ily

SUGGESTION:

REQUEST:

BBII is requesting the following to complete its D1 casing retrieval plan:

- 1. Condition specific engineering calculations to mitigate earth and water heave from the bottom of the casing.
- 2. Condition specific engineering calculations to substantiate no casing buckling.
- 3. Condition specific plan engineering calculations for dewatering, specifically expected water quantity.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

264 of 624 10/30/2012

Time: Job:

Casing Retrieval Plan (Constructware Transmittal item

140-03134). Designing and executing the plan to

retrieve the casing is the Contractor's responsibility.

The Contractor shall provide calculations for Arup to

review which demonstrate that the method does not lead to ground loss beneath and around the casing.

Arup will not provide calculations in support of the

Contractor's plan.

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Note - This RFI is high priority and an expedited review/response is necessary.			Status	The Contract review which lead to groun Arup will not p Contractor's p 1. Arup canno plan that inclu	or shall provide of demonstrate that d loss beneath a provide calculation olan. ot comment with udes the method	calculations for Anat the method doe and around the caons in support of out a more complology by which the plan should in	rup to s not sing. the lete ey	Procee	
					but not be lim composition of height and con retrieval proce the method be retrieval of the	ited to, the curre of the soil plug in imposition of the ess, the depth of y which the shaf		anned he ering, I upon	
					(Constructwa		calculations. The em 140-03134) st epared.		
					3. Refer to re	sponse to quest	ion 1.		
					Answered by 01/27/2012	Kevin Clinch (A	RUP)		
T-0272.1	BSE - D1 Cas	ing Recovery Inquiries		Closed	01/27/2012	02/06/2012	01/27/2012	Potential	ily
From: Webcor	Construction LP	Kirk Nielsen	To: Arup	Kevin Clinch	Answered B	y: Arup	Kevir	Clinch	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
retrieval plan:	ting the following to cor pecific engineering calc				ARUP Respo		actor's Buttress S	Shaft D1	

Note - This RFI is high priority and an expedited review/response is necessary.

dewatering, specifically expected water quantity.

2. Condition specific engineering calculations to

substantiate no casing buckling.

earth and water heave from the bottom of the casing.

3. Condition specific plan engineering calculations for



bring the driveway into confmmance with ADA

BBII is requesting detailed plans to allow for construction of a compliant driveway at 540 Howard Street. BBII has been directed in the field by

17th 2012 and again 01/24//2012.

and DPW standards at the field meeting held on January

Pursuant to the field meeting and direction of CRT-018R2,

W /0/Tumer, to complete modification to the driveway at 540 Howard Street. Per our field meeting please

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 265 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
					plan that includ intend to retrieve but not be limite composition of height and commetrieval process the method by retrieval of the to monitor heave 2. Arup will not (Constructware that calculation 3. Refer to resp. Answered by K 01/27/2012	des the methodo ve the casing. T ed to, the currer the soil plug in apposition of the ss, the depth of which the shaft casing, and the ve at the plug. perform these of a Transmittal ite is are being pre- ponse to question	the shaft, the plasoil plug during to maximum deward will be backfilled to measures they calculations. The modern 140-03134) stepared. Support	they include, lanned the atering, ed upon or will take the electrons at the electrons are the electrons at t	
T-0273	BSE - Clarification	for Driveway Desgin at	t 540 Howard CR -018R2	Closed	01/30/2012	02/09/2012	02/06/2012	Potential	ly
From: Webcor Cons	struction LP	David Fields	To: Turner Construction Comp	oan Gary Krutsch	Answered By:	Turner Constru	ction Comr Gary	y Krutsch	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
540 Howard Street. conditions/location fire hydrant prevent installed within com standards.	BBII to complete a 12ft of	ties and water ng and ADA			Pete Arnautoff	of BFP, the pro e (2) linked doc	Mike Pavich of B sposed modificat cuments for the f	tion is	



Section 31 00 00.3.8.L states

"On vertical surfaces of CDSM shoring walls, scarify high areas and fill in cavities exceeding 1" deep with patching

cement to provide a reasonably uniform surface over

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

266 of 624 10/30/2012

Time: Job:

This RFI does not comply with the RFI definition in

Spec 31 00 00 Section 3.8.L.

Spec 00 07 00 Section 6.02. WOJV must comply with

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
understa Please d	the attached drawing, indicat anding on the modifications r confirm the modification per t liant with City and ADA drive ds.	equired. he attached drawing							
T-0274	BSE - Conflic	t between CDSM & Dewat	ering specification	Closed	02/10/2012	02/20/2012	02/16/2012	Potential	ly 🗌
From: W	ebcor Construction LP	Kirk Nielsen	To: Turner Construction (Compan Gary Krutsch	Answered By	:Arup	Kevi	n Clinch	
Co-Author:									
REQUE	ST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
shoring varound to from the "In the especified	31 56 13.3.12.F.1 states "Th wall shall be such that the greathe excavation are maintained pre-excavation levels." The event the water levels begin to d limit, the Contractor shall be the appropriate measures to describe	oundwater levels d within (3.0) feet section further states o drop below the e responsible to				lls may be used	at the Contracto		
Section emerger other pro	ithin the specified limits." 31 23 19.1.5.B.10 states "Inc ncy procedures to follow whe oblems arise." vent the CDSM wall fails to matering within the excavation echarge wells be ready to rec	clude description of n system failure or nitigate the effects of should not previously			These wells s	hall be at no ad	ditional cost to th	e TJPA	
T-0275 From: W Co-Author:	ebcor Construction LP	st for relief from 1" deep d Kirk Nielsen	imension of CDSM cavities To: Turner Construction (Closed Compan Gary Krutsch			02/16/2012 ruction LP Davi	Potential d Fields	
REQUE	ડા:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		



1" slump. Unfortunately, the addition of the

superplasticizer has made it difficult to achieve slump as

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

267 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

			<i>J</i>		<i>J</i>			
Number Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
which protection board, installed in a later of span without buckling." The trade subcontractor is seeking relief from requirement. Please advise as to: 1. Acceptance. 2. Revised dimension.								
T-0275.1 BSE - Request for r	relief from 1" deep o	limension of CDSM	Closed	02/16/2012	02/26/2012	02/17/2012	Potential	ly
From: Webcor Construction LP	Kirk Nielsen	To: Turner Construction Com	pan Gary Krutsch	Answered B	y: Turner Constr	uction Comr Gary	Krutsch	
Co-Author:								
REQUEST: Section 31 00 00.3.8.L states "On vertical surfaces of CDSM shoring wall areas and fill in cavities exceeding 1" deep cement to provide a reasonably uniform su which protection board, installed in a later of span without buckling." The trade subcontractor is seeking relief from requirement. Please advise as to: 1. Acceptance. 2. Revised dimension.	with patching rface over contract, will	SUGGESTION:		ANSWER: WOJV must		gestion:	n 3.8.L.	
T-0276 BSE - Request to C	change Buttress Cor	ncrete Slump Requirements	Closed	02/16/2012	02/26/2012	02/17/2012	Potential	ly 🗌
From: Balfour Beatty Infrastructure, Inc.	Emre Erzen	To: Turner Construction Com	pan Gary Krutsch	Answered B	y :Arup	Kevi	n Clinch	
Co-Author:								
REQUEST: Reference: 31 63 29		SUGGESTION:		ANSWER: This is accep	Accept Sug	gestion:		
Currently, the primary and the secondary si superplasticizer to achieve slump as the wa the mixes is low. Typically, mixes that utiliz superplasticizer are intended for slump ran- and 12," however, project specifications rec	ater content of e a ges between 9"							



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

268 of 624 10/30/2012

Time:

11:15 AM Job: 30100

Number		Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Procee
+ s _i si	1" - 2" slump (givin pecified 8" +/- 1". Th trength as slump is	Central Concrete are g a range of 6" to 9") nere will be no adver achieved through ch by adding water. Plea) in lieu of the se effect to the emical							
T-0277		BSE - Request for	r Buttress Shaft Des	ign Documentation	Closed	02/16/2012	02/26/2012	02/23/2012	Potential	lly
Fr	om: Balfour Beatty	Infrastructure, Inc.	Emre Erzen	To: Turner Construction (Compan Gary Krutsch	Answered B	:Turner Constru	uction Comp Gary	Krutsch	
Co-Aut	hor:									
R	EQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
B " D s: p d d	BII's sub contractor Becho requests to sed in the design of locumentation shou ubmitted and approreliminary designs a rawings, all site invector ocuments and worker buttress shaft designs and buttress shaft designs and site invector and site	ollowing information Becho Inc.: to obtain all and any the Buttress Shafts. Id include, but is not wed calculations, ske and calculations, con estigation, and all other papers that were ut sign in addition to wat observed so	documentation limited to, etches, ceptual ner work tillized to develop hat's			rejected as of unrelated to a	verly broad, burd any legitimate er e required work.	ontained in this R densome and see iquiry relating to This is not the p	emingly the	
P	lease advise, if it is	acceptable.								
T-0277.	1	BSE - Becho's 2n	d Request for Buttre	ess Design Doc	Closed	03/23/2012	04/02/2012	03/28/2012	Potential	lly 🗌
Fr	om: Balfour Beatty	Infrastructure, Inc.	Ural Yal	To: Turner Construction (Compan Gary Krutsch	Answered B	:Turner Constru	uction Comr Gary	/ Krutsch	
Co-Aut	hor:									
B p si u	reliminary calculation how how the design sed in the design of	otain all work docume ons and approved cal er arrived the final sl the buttress shafts a num 10 feet embedm	lculations which kin friction values as well as the	SUGGESTION:		ANSWER: Per the TJPA	Accept Sug , refer to respon	gestion: use given in RFI 1	⁻ -0277.	



From: Balfour Beatty Infrastructure, Inc.

Shad Gardner

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

269 of 624 10/30/2012

Time:

Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Answered By: URS Corporation

David Fyfe

				<u> </u>		<u> </u>						
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed			
	atty Infrastructure, Inc.	. Ural Yal	To: Turner Construction C	ompan Gary Krutsch	Answered By	:Transbay PMF	C Doug	glas Jacobso	on			
Co-Author:												
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug						
Per the agreement at the 4/4/12 TCCO Progress Meeting BSE Buttress Shoring and Excavation please find Becho's Request for additional design documentation below: Becho is in receipt of RFI # T-0277.1 regarding the Buttress Shaft Design Documentation. As per the TJPA response, Becho more specifically requests the Reference Shoring Design work documents pertinent to zone 4.					We are able to reply to a more specific information request. Per Contract Spec 00 03 20 - GEOTECHNICAL DATA, sections 1.2 A.1 and 1.3 A.1 and A.2, three documents (listed below) are available for the Contractor to review. Please specify which report is requested. 00 03 20 1.2 A.1 Transbay Transit Center, Final Geotechnical Data Report, Volumes 1, 2, and 3. Transbay Joint Powers Authority. Prepared by Arup North America Limited, February 2010. 00 03 20 1.3 A.1 Final Report, Results of Prototype Test Program, Installation of Shoring Walls Using the Cement Deep Soil Mixing Method. Transbay Transit Center, Prepared by Arup North America Limited, May 2010. 00 03 20 1.3 A.2 Final Report, Results of Prototype Test Program and Monitoring during Construction of Drilled Shafts. Transbay Transit Center, Prepared by Arup North America Limited, May 2010.			al 1.3 A.1 vailable hich al 3. Arup otype sing the Fransit ted, May otype tion of				
T-0278	BSE - Access T	restle Bump Out Coordin	ation	Closed	02/16/2012	02/26/2012	02/24/2012	Potentia	lly			
From: Webcor Co	onstruction LP	David Fields	To: Turner Construction C	ompan Gary Krutsch	Answered By	/ :Arup	Kevi	n Clinch				
Co-Author:												
REQUEST:			SUGGESTION:		ANSWER: Accept Suggestion:							
Reference: Attached BII Sketch Due to the deletion of the "Natoma Finger" portion of the access trustle BBII is proposing to install additional "bump outs" (per the attached sketch). For coordination purposes, please provide "no fly" zone information for these locations.							Arup understands that the design team's response to RFI-251.1 shows the "no-fly-zones". Contractor shall refer to the RFI-251.1 response for this information. Regarding the addition of the "bumpouts", Arup will review the geotechnical aspects of the revised design when they are submitted.					
T-0279	BSE - Trestle W	/elding Code Compatibilit	у	Closed	02/27/2012	03/08/2012	03/20/2012	Potentia	lly			

To: Turner Construction Compan Gary Krutsch



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 270 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
umber	Subject	Status	Created	Required	Answered		Proceed

Co-Author:

REQUEST:

Reference: ASHTO/AWSS D1.5M/D1.5:2008 SH-0200

The Temporary Access Trestle Design submitted in December specified AWS 01.1 as the required welding code. During the review process the reviewers requested that the welding code be changed to AWS 01.5- Bridge Welding Code. This request was complied with by revising general note A5.2 on the conformed trestle drawings.

Since issuing these documents, BBII has been informed by both our shop and field welding inspectors that a compatibility discrepancy exists between the 01.5 welding code and base metals/ member shapes originally specified in the trestle design.

D1.5 is specifically intended for use on bridges and it is not intended for use on "structures composed of structural tubing" as noted in section 1.1.1 attached. This causes a discrepancy because unlike most bridges, our trestle contains a substructure completely comprised of structural steel tubing. (ie Pipe pile, lateral and longitudinal X-bracing).

In addition to the pipe incompatibility, there is also an incompatibility between the specified base metals. 01.5 requires base metals to be ASTM A709 and the trestle design specified a variety of different base metals depending on their structural shape as shown in general note 2.28 also attached Since Article 1.1.1 of 01.5 permits the Engineer to choose to reference an alternate applicable welding standard when fabrication or structure components are not specifically addressed within its sections, BBII proposes keeping AWS 01.1 as the specified welding code because of its base metal compatibility, but adding a supplemental trestle specific welding specification written by the EOR that increases the quality control to a level equal to that of 01.5. This supplemental specification will include applicable portions of 01.5 section 3 "Workmanship" and section 3 "Inspection" when the requirements are greater than that of 01.1. (ie: fit-up tolerances, NOT frequency, etc).

SUGGESTION:

ANSWER: Accep

Accept Suggestion:

URS Response to RFI No. T-0279 Trestle Welding Code Compatibility:

A series of typographic errors occur within the RFI, referencing the AWS documents D1.1 and D1.5 as 01.1 or 01.5. References to AWS documents should be correctly identified by the correct AWS document numbers to avoid any future confusion within the project documentation. This RFI should be corrected or annotated to reflect these typographic errors.

No exception has been taken to use tubular steel elements as components within the trestle structures.

Note AWS D1.5 section 1.2.2 Approved Base Metals: This AWS section provides a list of approved base metals, and prefaces this with Unless otherwise specified, and furthermore specifically states Other steels may be approved by the Engineer. We understand other steels have been recommended for approval by the Engineer (EOR = Pirooz Barar of PB&A) as they are included for use in the set of contract drawings for the Access Trestle. With the recommendation by the EOR and concurrence by the Peer Reviewer that the base metals proposed for use are suitable for the intended usage including an assessment of fatigue and potential for cracking of welding for the required service loading an service life, URS takes no exception to the use of the alternate base metals.

Use of AWS D1.5 is a requirement of the procurement specification, not simply a request made by technical reviewers. Reference 01 53 13 Rev 1.

Where materials within the trestle structure are not addressed by AWS D1.5, then use of AWS D1.1 is approved for connection of these elements where D1.5 is not applicable as follows:

Where preapproved joint geometry for welding is required, geometry in accordance with preapproved welding procedures per AWS D1.1 are approved for use;



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

271 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Please advise if the proposed resolution is acceptable. Upon concurrence, BBII will submit the EOR's Trestle Welding specification for review.			Provide all inspections for AWS D1.1 elements in accordance with all requirements of AWS D1.1; Where an element that is addressed by AWS D1.5 connected to an element governed by AWS D1.1 (for example, plate to structural tube), the most stringen inspection requirements of AWS D1.1 vs. AWS D1.3 shall be provided; and, Minimum and maximum fillet weld sizes and other requirements applicable to fillet welding per AWS D1.3 shall apply to all fillet welding irrespective of the bas metal to which welding is applied. Use of a supplemental welding specification in place of use of AWS D1.5 is not acceptable. Provide full compliance with AWS D1.5 for all procedures and inspections except where AWS D1.1 has been approved for use per the notes above.				s in ; D1.5 is 1.1 (for ngent S D1.5 ther VS D1.5 e base		
					compliance wit inspections ex	th AWS D1.5 fo cept where AW	r all procedures a S D1.1 has been	and	
T-0279.1	BSE - Trestle Weld	ding Code Compatibility		Closed	03/28/2012	04/07/2012	04/09/2012	Potential	lly
From: Balfour Beatty	Infrastructure, Inc.	Shad Gardner	To: Turner Construction Compan Gar	ry Krutsch	Answered By:	URS Corporation	on David	d Fyfe	
Co-Author:									
REQUEST: Reference: BBII Demarcation Sketch PB&A Trestle Welding Inspection Plan			SUGGESTION:	ANSWER: Accept Suggestion: Use of AWS D1.1 and AWS D1.5 for superstruct and substructure as indicated on bridge cross se figure prepared by BBII and attached to this RFI T-0279.1 is acceptable.				section	
The second of DEL	T 070	the all at the all and							

The response to RFI T-279 provided a method of dealing with the trestle welding code compatibility issues that would be difficult to enforce, track and document. BBII proposes making a clear demarcation line at the bottom the cap beam that will clearly differentiate the two welding codes.

Additionally the RFI response appears to infer that the Temporary Bridge Specification 01-53-13 requires full compliance with AWS D1.5 as described in the third and last paragraph. 01-53-13 Paragraph 1.6.H (revB) only requires Welding Qualifications (procedures and

Submission of the Trestle Welding Inspection Plan (by PB&A and attached to this RFI No. T-0279.1) for review and acceptance via the RFI process is not an acceptable method, therefore we have no comment on

For clarity we respond to the welding inspection plan with the following: All requirements, including inspection, of AWS D1.1 apply to AWS D1.1 areas. All requirements, including inspection, of AWS D1.5 apply to AWS D1.5 areas.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

272 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Cost

30100 - Transbay Transit Center Project

umbe	Subject	<u>Status</u>	Created	Required	Aliswered	Impact	Procee
ŗ	personnel) to be performed in accordance with AWS D1.5.						
6 V V	Therefore in order to comply with the project specifications and the appropriate welding codes, BBII will Perform all velding below the demarcation line (substructure) with veld procedures and welder qualifications in conformance with AWS D1.1 since the members are predominately comprised of tubular material.						
(Perform all welding above the demarcation line superstructure) with weld procedures and welder qualifications conformance with AWS D1.5 since the main nembers are Wide flange beam.						
i	nspection will be performed by the project special nspector in accordance with recommendations of the EOR attached.						
F	Please confirm this is acceptable.						
0280	BSE - Request to shorten depth on shaft D/1	Closed	02/29/2012	03/10/2012	03/02/2012	Potential	ly 🗌

From: Webcor Construction LP

Joanne Filipas

To: Turner Construction Compan Gary Krutsch

Co-Author:

REQUEST:

Ref - Attached RFI from BBI/Becho

Due to the blowout conditions previously encountered on Buttress Shaft D1, BECHO requests to install Shaft D1 to a depth of 180 feet as previously proposed by ARUP, BECHO believes the blowout condition still exists and thus would like to proceed with caution to prevent another occurrence. Alternatively, if ARUP feels this is no longer an option, BECHO requests that ARUP increase the maximum spacing allowed between the tangent shafts, in event to mitigate possible schedule delay, and/or re-break of casing while advancing D1. By allowing such changes will help mitigate Buttress shaft schedule.

W/O acknowledges that BBII has yet to demonstrate that a "blowout" condition has in fact occurred. W/O would

SUGGESTION:

ANSWER: Accept Suggestion:

Date

Date

ARUP Response:

Earlier discussions regarding the consideration of shortening shaft D-1 was based on having E-1 and E-2 in place to depth and abandoning the casing at D-1 beneath the sheared break. Shafts E-1 and E-2 are not complete and the casing has been painstakingly removed, therefore shaft D-1 shall be installed in accordance with the Contract Documents.

Answered By: Adamson Associates, Inc George Metzger

The Contractor shall submit a proposal for achieving the increased spacing that acknowledges the fixed distance between shaft rows C and M which were established based on RFI 151.



Co-Author:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

273 of 624

Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
drilling di	he design team consider short pouring D- fficulties encountered. Alternatively, W/O he spacing revision described above.								
T-0281	BSE - Survey Site Drawing	յ and Certificate Su	bmittal	Closed	03/06/2012	03/16/2012	03/09/2012	Potential	ly 🗌
From: Bal	four Beatty Infrastructure, Inc. Danny	y Walsh	To: Turner Construction Compan	Gary Krutsch	Answered By	:Adamson Asso	ociates, Inc Geor	ge Metzger	- Ш
Co-Author:									
REQUEST: BBIII is unclear on what is required for the "site drawing and certificate" submittal listed in section 01 10 50 1.3B. As the first contractor working on the construction of the terminal, no previous work is in place. Please confirm that the requirement is intended for future trade packages (to verify the work already completed by previous trade subcontractors), or provide additional clarification on what is required of BBII to complete this submittal requirement.			SUGGESTION:		ANSWER: Accept Suggestion: The Contractor with certification of the GC's surveyor is to provide items specified in Division 01 10 50 1.3B for the purpose noted in the specification: to certify "the elevations and locations of the Work are in conformance with Contract Documents".				
T-0282	BSE - News/Advertisemen	t Stand Removal		Closed	03/16/2012	03/26/2012	03/19/2012	Potential	ly 🗌
From: Bal	four Beatty Infrastructure, Inc. Ural Y	⁄al	To: Turner Construction Compan	Gary Krutsch	Answered By	Turner Constru	ction Comr Jack	Adams	
Co-Author:									
Fremont Buttress the sidew lanes on 70. (see a	sed news/advertisement stand on the Wes Street needs to be removed to accommod drilling on shafts A & B. BBII intends to movel at this current location to provide 3 - 1 Fremont Street per specification section Cattached sketch)	date the odify 1ft 01-15-	SUGGESTION:			y remove the n	gestion: no cost to the ovews/advertiseme		
T-0283	BSE - Backfill Material For	Pre-Trench		Closed	03/15/2012	03/25/2012	03/20/2012	Potential	lv 🗀
	four Beatty Infrastructure, Inc. Jeff M		To: Turner Construction Compan				ction Comr Jack		·



CDSM wall.

The use of this mix design is scheduled for this afternoon

in order to maintain the CDSM installation schedule for

this weekend. BBII would much appreciate an expedited

review and acceptance of this mix design.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 274 of 624 10/30/2012

Time: Job:

However, again this use is a Contractor scheduling

from WOJV, BBII, and/or Malcolm-DND

decision and will be at no additional cost to the TJPA

11:15 AM 30100

Number Subject	Status	Date Date Cost Created Required Answered Impact Procee
REQUEST:	SUGGESTION:	ANSWER: Accept Suggestion:
Reference: Proposed 1 sack sand mix design BBII is not able to achieve the required compaction per SFDPW requirements due to inclement weather conditions. We have been advised from suppliers that the sand backfill material is saturated, and from past experience will not achieve the required compaction. If the weather persists as forcasted BBII is proposing to backfill with 1 sack sand as a substitute to dry material. This will allow us to maintain the scheduled CDSM wall installation on 3/23/2012, and maintain the DPW compaction standards. Note sand slurry is only required in the street or public right of way. Note: According to BBII this will not impact DND/Malcolm in the installation of the CDSM wall.		BBII has requested use of sack sand slurry mix design FOA100CX. This use of sand/slurry is specified in Section 31 23 10, 2.2, H of the utility relocation spec. See also RFI U-0156. This use is acceptable per SFDPW requirements due to inclement weather conditions. Also, this use of slurry is important for the upcoming CDSM wall at the pretrench locations. Per correspondence attached from Webcor-Obayashi the CM/GC, they state that their Trade Subcontractor "BBII has considered and coordinated with DND/Malcolm in this regard." (see uploaded document under 'Supporting Documents') Substituting this slurry versus soils compaction and testing is acceptable. However this sand slurry use is a Contractor scheduling decision and will be at no additional cost to the TJPA from WOJV, BBII, and/or
		Malcolm-DND.
T-0283.1 BSE - Backfill for Pretrenching	Closed	03/29/2012 04/08/2012 03/30/2012 Potentially
From: Balfour Beatty Infrastructure, Inc. Ural Yal	To: Turner Construction Compan Gary Krutsch	Answered By:Turner Construction Comr Jack Adams
Co-Author:		
REQUEST:	SUGGESTION:	ANSWER: Accept Suggestion:
As a supplement to RFI 283 regarding the use of a CDF mix for backfill of the pre-trench at A-line across First Street, BBII is submitting the attached mix design for review and acceptance. The previously submitted mix design was not pumpable and due to the nature of the pile extraction and backfill operation a pumpable mix is required so backfill compaction can be achieved. The attached mix will allow us to achieve the DPW compaction		CDF mix for backfill of the CDSM pre-trench locations is acceptable. CM/GC Webcor-Obayashi to confirm with their Trade Subcontractor such that "BBII has considered and coordinated with DND/Malcolm in this regard. Substituting this mix versus soils compaction and testing is acceptable for the upcoming CDSM walls at



extend the bottom structural cage segment by an added distance equal to the required total length of the rebar

cage assembly less 250 feet.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

275 of 624 10/30/2012

Date: Time:

Job:

11:15 AM 30100

lumber	Subject	Status			Date Created	Date Required	Date Answered	Cost Impact Procee
-0284	BSE - Request to Borehole Coordinates TTB-07 TTB-09 From: Balfour Beatty Infrastructure, Inc. Ural Yal To: Turner Construction Author: REQUEST: SUGGESTION: After further review of the Geotechnical Report produced by ARUP it has come to BECHO's attention that Boreholes TTB-07 and TTB-09 were not surveyed. BECHO respectfully requests to obtain Northing and Easting coordinates for TTB-07 and TTB-09. BSE - Buttress Rebar Cage Length Adjustment From: Balfour Beatty Infrastructure, Inc. Ural Yal To: Turner Construction Author: REQUEST: SUGGESTION: Please refer to RFI T-0252, where the Engineer accepted BBII's proposal of fabricating the buttress rebar cages to a pre-extended length of 260' in order to accommodate the buttress shafts that are deeper than 241'. In RFI T-0252, BBII had suggested to extend the overall length of all rebar cage assemblies to 260' by increasing the length of the top "setting cage" 19 feet more. In this proposal, the lengths of structural cage segments were to remain unchanged. BBII's proposal of extending the length of the setting cage by 19' got accepted with the added requirement of splicing vertical rebar extensions on the job site. BBII takes exception to the added requirement of splicing vertical	s TTB-07 TTB-09	Closed	03/21/2012	03/31/2012	03/23/2012	Potentially	
From: Balfo	our Beatty Infrastructure, Inc.	Ural Yal	To: Turner Construction C	ompan Gary Krutsch	Answered By	:Webcor Const	ruction LP Davi	d Fields
Co-Author:								
REQUEST	`:		SUGGESTION:		ANSWER:	Accept Sug	gestion:	
by ARUP it Boreholes BECHO res	t has come to BECHO's attention TTB-07 and TTB-09 were not s spectfully requests to obtain No			les were not sur	veyed. The apple 3 in the Geoted			
-0285	BSE - Buttress Re	bar Cage Length Ad	justment	Closed	03/21/2012	03/31/2012	03/26/2012	Potentially
From: Balfo	our Beatty Infrastructure, Inc.	Ural Yal	To: Turner Construction C	ompan Gary Krutsch	Answered By	:Adamson Asso	ociates, Inc Geo	rge Metzger
Co-Author:								
Please refe BBII's prop pre-extend buttress sh BBII had si cage asser top "setting lengths of s unchanged BBII's prop by 19' got a vertical reb exception t rebar exter increase in In order to fabricate th than showr segment le structural of	er to RFI T-0252, where the Englosal of fabricating the buttress ed length of 260' in order to accept that are deeper than 241'. Suggested to extend the overall I mblies to 260' by increasing the grage" 19 feet more. In this prostructural cage segments were discovered in the segment of excepted with the added requires are extensions on the job site. B	rebar cages to a commodate the In RFI T-0252, ength of all rebar elength of the oposal, the to remain the setting cage ement of splicing is likes icing vertical uid lead to an estallations. oposes to 9 feet longer ebar cage The top of the op 9 feet proximity Il accommodate	SUGGESTION:		placed up to 1 top of concret extensions sh or the cage sh However, if th 0" of the top of	'-0" below the to e is shown on G all be spliced as nall be fabricated e top of the fabr	gestion: e reinforcing ste pp of the concret T-5201. Longitu needed to achie d long to achieve icated cage is w no bar extension	e. The dinal bar eve this, this. ithin 9'-
	cage assembly needs to be lo	•						



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 276 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

calculation:

Number	Subject			Status	DateDateDateStatusCreatedRequiredAnswered						
T-0286	BSE - Use of Actu	ıal Utility Weights		Closed	03/26/2012	04/05/2012	03/29/2012	Potential	ly 🗌		
From: Balfour Beatty	Infrastructure, Inc.	Shad Gardner	To: Turner Construction Compar	Gary Krutsch	Answered By	/ :Transbay PMP	C Dou	glas Jacobso	n		
Co-Author:											
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:				
Reference: Marked-Up SH-3101 Marked-Up SH-3102 Utility Weight Calculations PG&E Weights Email Verizon Weights Email Temporary Bridge specification 01-53-13 (1.3B) requires the bridge design to include a 3000 lblf allowance for hanging utilities below the bridge. Extensive coordination between the RUP designers and the utility owners, BBII has attained the exact location and actual weight of the utilities to be supported by the bridge structures. These weights are shown in the attached document and have been used in the design of the bridge structure as well as the utility hangers. Through our coordination efforts we also know that future utilities will not be added until the temporary bridges are removed. Please confirm that use of the actual utility weights in our design is acceptable.					Accept Sugare 286.0 Use of act in Specifications regarding the uses the nominal 30 Section 01-53-13 formance Required tual weight of the each of the stretively tility Unit Weight temporary bridg lowing utilities sufficient #4 (Counties of the Government of the	ual utility loads valual utility loads valual utility loads value of actual weig 00 lb/lf required 3 Part 1.3.B (Terements) first rece utilities and the ets, First, Fremoss edesign for First spended from the office of the content of the content of the content of actual utility loads with the content of actual weight of actual weight loads we	nt of in nporary uires nt, and t Street ie tht				
					233.1 lb/lf und PG&E (1) ead 25.9 lb/lf und Verizon (6) ea 69.54 lb/lf und Subtotal utility #4 = 155.4 lb/ Subtotal utility  = 328.54	/ load used by B	& #6) eel duct @ 25.9l #6) steel duct @ 11.: & #6 BI/PBA for girde	b/lf = 59lb/lf = rs #3 & rs #5			
					There are sev	eral slight errors	in this BRI/PRA				



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

regarding the City plans not to install any additional utilities in the bridge streets until the below grade structure is completed and the streets are restored. 277 of 624 10/30/2012

Proceed

Time: Job:

11:15 AM 30100

JOINI VEN	TIORE	30100 - Transbay Transit Center Project							
Number	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	
					PVC duct ra bridge cross 3lb/lf fiber ca	ther than steel di sing (4" diameter	the weight of 4" cuct used in the ter steel @ 10.3lb/lf ss = 6ea x 13.3 lb/	mporary duct +	
					less than the	e weight for 6" dia	er steel duct is slig ameter pile Sched 5 ducts = 0.7 x 15	dule 40	
						ntial = 10.5 lb/lf + r lf = 20.8lb/lf	- (79.8 - 69.5) = 1	0.5 lb/lf	
					Corrected U lb/lf	tility weight = 483	3.9 lb /lf + 20.8 lb/	/lf = 505	
					major impac	ct on the tempora city/demand ratio	is unlikely to have ry bridge design to s calculated by the	based	
					AASHTO Se Analysis) sta		eral Provisions - I	Design	
					formulae, alt theories or t	ternate rational a ests and accepte will be considere	provide for empirionalysis, based on d by the authority d as compliance	n / having	
					 Design Analysis known rathe stated in Sp 	alysis) the use of		ls now	
							oility for the stater		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 278 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee		
					BBI's Engineer of Record (PBA) has calculated the Demand over Capacity ratio is a minimum of 47% (2:1 Safety Factor) for the crane girders and the other girders Demand over Capacity ratio is 67% (Safety Factor 1.5:1)						
T-0287		t the Northwest Corne	r of Minna and First street	Closed	04/04/2012	04/14/2012	04/12/2012	Potential			
From: Balfour Beatty In Co-Author:	nirastructure, inc.	Snad Gardner	To: Turner Construction Comp	oan Gary Krutsch	Answered by	:URS Corporation	on David	I Fyfe			
REQUEST: Reference: TG0300-210.1 TG0300-205.2 City Planning/KCA En	nails		SUGGESTION:		this RFI No. T	-0287) for reviev not an accepta	gestion: r inlet detail (attac v and acceptance ble method, there	via the			

In order to comply with city standards BBII intended to install a standard city drain inlet on the north west corner of the Minna and First street intersection as required by our site civil drainage plan (submittal TG0300-205.2, TZ1030-01513A08.2 see also submittal TZ1030-015313A04.1 package TG0300-210.1 for product data). When potholing where this drain inlet is to be located, it was discovered that it would be in conflict with an existing gas line. BBII's design engineer KCA contacted the city planning department and got pre approval of the attached catch basin per the attached email and details. Please confirm that it is acceptable for us to install this catch basin in lieu of what was submitted in the aforementioned submittals

In an effort to help expedite resolution of this conflict the following questions/requests are provided below:

What is the location (depth of cover and horizontal offsets to existing and proposed features) of the existing gas line (and electrical conduits/conductors) relative to the proposed storm water inlet?

The proposed storm water inlet appears to extend approximately 41" deep from top of rim/grade. From review of RUP sheets U-3409 and U-3410/Section T, it appears that there could be as little as 36" of cover over top of the existing PG&E gas line. If PG&E gas line is located within limits of proposed storm water inlet (plan view), there does not appear to be sufficient vertical clearance to install the proposed storm water inlet?

Specify engineered base material that is to be placed beneath proposed storm water inlet.

Provide a detailed sketch (plan and section) with submittal illustrating location of proposed storm water inlet and adjacent existing/proposed features.

Has PG&E reviewed and approved the proposed storm water inlet location?



From: Balfour Beatty Infrastructure, Inc.

Co-Author:

Ural Yal

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Answered By: Webcor Construction LP David Fields

279 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transhay Transit Center Project

Number	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost <u>Impact</u>	Proceed		
					Provide comfirmation that the proposed storm water inlet is in compliance with PG&E separation requirements						
Γ-0288	BSE - Request to I	Relocate Rathole to D9		Closed	04/05/2012	04/15/2012	04/10/2012	Potential	ly 🗌		
From: Balfour B	Beatty Infrastructure, Inc.	Ural Yal	To: Turner Construction	on Compan Gary Krutsch	Answered By	Adamson Asso	ociates, Inc Geor	ge Metzger			
Co-Author:											
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:				
	e find Becho's request to re	ū			ARUP Respoi	nse:					
is complete. Be	t D9 where it will remain un elow is Becho's exact wordi	ng:			Arup understa one page RFI		no attachment, or	nly the			
Street, Becho rathole. Becho relocated to Sh of the Buttress D9 30 to 35 fee	secoming bridge construction will be losing the existing low requests that the existing related by where it will remain a Shaft Work. Becho proposed short from grade to accortionate asset advise if this is acception.	cation of the athole be for the duration es to pour Shaft nmodate the			backfilled with		sed at all times, opproved equal) wacceptable.				
Γ-0289	BSE - Becho Regu	esting 9-20-2011 Meeti	ng Minutes	Closed	04/11/2012	04/21/2012	05/08/2012	Potential	lv 🗆		
From: Balfour B	Beatty Infrastructure, Inc.	Ural Yal	_	on Compan Gary Krutsch	Answered By	:Turner Constru	ction Comr Gary		,		
Co-Author:				, ,	-						
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:				
TJPA's office to Concrete Slab where the follo Maria Ayerdi-K	er 20th, 2011 a meeting was o discuss Noise Issues, Co and Buttress Work. Presen wing key representatives: B aplan, Rebecca Armenta, at the meeting minutes for the	ring thru the It in the meeting Brian Dykes, and Steven Rule.			No meeting m	ninutes were take	en during this me	eting.			
Г-0290	BSE - Stabilization	n of Unimproved Soil C	onditions Along the Interio	or Face of the C Closed	04/11/2012	04/21/2012	04/18/2012	Potential	ly 🗌		

To: Turner Construction Compan Gary Krutsch



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 280 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
REQUEST: Reference: 31 56 13 3.7 C BBII Photo of CDSM Wall J BBII is requesting direction for a method unimproved soil conditions along the intended control of the CDSM wall. The current condition of the CDSM wall unimproved soil conditions that have the become detached from the wall and create the face of the wall. Please reference a visual details. Based on our records, the CDSM wall mespecification requirements for uniformity as per section 31 56 13 of the contract selection 31 56 13 3.7 C's mand 6") are satisfied by during the TJPA inspection of double-tube samples at the installation.	I to stabilize the erior face of the includes a potential to ate large voids at ttached photo for let all the and improved soil specifications. equirements (10% ls Representative	SUGGESTION:		Contractors' of Contractor had wall, the Cont the TJPA for of Conformance not relieve the	hosen means a sconcerns regaractor shall proconsideration. with the criteria	is dependent upond methods. If the integrity ride a remedial play within a sample of their responsibility	e of the an to does	
T-0290.1 BSE - Relevance From: Webcor Construction LP Co-Author:	e of Unimproved Soil Po Kirk Nielsen	ckets in CDSM Wall as it Relates to Wa	•	05/28/2012 Answered By	06/07/2012 CAdamson Asso	06/05/2012 ociates, Inc Georg	Potential ge Metzger	ly
REQUEST: Neither section 31 00 003.8.L or 07 12 1 anticipated +1" cavities in the surface of		SUGGESTION:				gestion: 0 00 / 3.8 L: "On		

Per specification section 31 00 00 / 3.8 L: "On vertical surfaces of CDSM shoring walls, scarify high areas and fill in cavities exceeding 1" deep with patching cement to provide a reasonably uniform surface over which protection board, installed in a later contract, will span without buckling." Repair wall as required in the contract documents.

1. Subsequent to his review of the bid documents the substrate for the waterproofing is the INS-1, depicted on 4/A1-8710, rather than the CDSM wall.

CDSM wall for two reasons:

However there are +6" cavities in the surface of the CDSM

would contend the CDSM wall was installed in accordance with section 31 56 13.3.7.C. On 5/25/12 W/O spoke with

Jonathan Lawrence President of Laurenco Systems (888)

321-3338 specified per section 07 12 10.2.1. Sections 31 00 00.3.8.L and 07 12 10.3.2.C speak of "buckling" due to cavities of the face of the CDSM wall. Mr. Lawrence was not concerned over the cavities in the face of this project's

wall the result of unimproved soil pockets although BBII



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

281 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed

- 2. Due to the thickness of the substrate system:
- a. 1/4" Protection board
- b. 3/16" (2) plys #15 felt
- c. 1/4" Drainage composite panel.
- d. 1/2" INS-2

1-3/16" thick in total Mr. Lawrence was not concerned over a CDSM cavity less than

1'- 0" x 1'-0" x 1/2" deep.

When asked why he thought section 07 12 10.3.2.C was included in the below grade waterproofing section, if in fact the CDSM was not the substrate for the waterproofing, Mr. Lawrence responded that section 07 12 10.3.2.C was part of the Laurenco's template boiler plate specification really inapplicable to this application.

Please confirm that given the CDSM wall is not the waterproofing substrate system, rather items a-d above, and in light of the frequency of unimproved soil pockets, the project needn't infill the unimproved soil pockets less than 1'- 0" x 1'-0" x 1/2" deep.

Г-0290.2	Waterproofing preparator	v work on	CDSM wal

Closed

10/07/2012 10/01/2012

Potentially

From: Webcor Construction LP

Robert Kjome

To: Turner Construction Compan Gary Krutsch

SUGGESTION:

Answered By: Turner Construction Comr Stacy Wilson

Accept Suggestion:

09/27/2012

ANSWER:

CM/GC to respond.

Co-Author:

REQUEST:

Specification Reference: TG06 BGP 07 12 10.3.2C

Please confirm that any preparatory work of filling cavities within the CDSM wall for stabilization of the waterproofing board is the sole responsibility of the TG06.0 Trade Subcontractor

W/O comments in follow up to 9/27/12 TCCO / W/O meeting:

- 1. TG06 package is independent of the TG03 package.
- 2. BBII should refer to Earthwork specification section 31



REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

282 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transhay Transit Center Project

ANSWER:

Accept Suggestion:

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
00 00.3.8.L 3. BBII should re to BBII 6/5/12	efer to RFI response #T-0290.	1 forwarded							
T-0291	BSE - Arup Requestin	g Exploratory Cores on	Buttress Shaft D1	Closed	04/16/2012	04/26/2012	04/24/2012	Potentiall	у 🗌
From: Balfour Be	eatty Infrastructure, Inc.	Jral Yal	To: Turner Construction Comp	oan Gary Krutsch	Answered By	Adamson Asso	ociates, Inc Georg	ge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	ng exploratory core samples a e provide direction on depths, es.				Contractor's b drilling to asce required depth do so, and tha	est interest to pertain why they and a Arup recomment a plan be develoaded the develoaded the develoaded during the	rming. It is in the erform explorator are unable to reac ends that the Cor eloped based on to two previous atte	ch the ntractor the	
T-0291.1	BSE - Arup Requestin	g Exploratory Cores on	Buttress Shaft D1 Follow-Up	Closed	04/25/2012	05/05/2012	05/04/2012	Potentiall	у 🗍
From: Webcor C	onstruction LP	David Fields	To: Turner Construction Comp	oan Gary Krutsch	Answered By	:Adamson Asso	ociates, Inc Georg	ge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	sted to revise the response to owing question was presented				ARUP Respor				
"Arup is reques Shaft D1. Pleas locations of core	ting exploratory core samples e provide direction on depths, es."	at Buttress sizes, and			proposal. Arup		sion regarding th quest to core with		
T-0292	BSE - First St Bridge	Pier 1 Relocation		Closed	05/02/2012	05/12/2012	05/03/2012	Potentiall	у 🗍
From: Balfour Be	eatty Infrastructure, Inc.	Jral Yal	To: Turner Construction Comp	oan Gary Krutsch	Answered By	Turner Constru	ction Comp Gary	Krutsch	
Co-Author:									

SUGGESTION:



provide a "8' -high solid barrier system" consisting of 1"

plywood which does not allow viewing through the barrier.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

line obstructions (such as chainlink or other similar

product). Contractor to verify alternative barrier

283 of 624 10/30/2012

Time:

11:15 AM 30100

			30100 - 1	iransbay irans	it Center	Project			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Location The western Pier 1 (anomaly. The corre- pile 6'-0" south. Atta- and the revised calc- to the Bridge Design review. Please conf	nd Calculations for R CIDH pile was rejected to the action is to repole ached is the revised leadations. This packator is neviewers on 4-24-1 firm that the new pier with the future structure.	ed due to an ace it with a new Bridge Drawings ge was emailed 2 for expedited 1 location does			should be sub		opriate for an RF he submittal prod nformation only		
T-0292.1	BSE - First St Bri	dge Pier 1 Relocation		Closed	05/03/2012	05/13/2012	05/04/2012	Potential	y 🗌
From: Balfour Beatty	Infrastructure, Inc.	Ural Yal	To: Turner Constructio	n Compan Gary Krutsch	Answered By	:Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Author:									
an anomaly. The conew pile 6'-0" south. Drawings showing nother 1 location future structure. Plea	Pier 1 CIDH pile was prective action is to real Attached are the relew pile locations. Pleon does not cause case note the revised lailed to the Bridge Didited review.	eplace it with a vised Bridge ease confirm that onflicts with the design	SUGGESTION:		to be shifted a	as depicted in thi	et temporary brid is RFI is accepta	0 1	
T-0293	BSE - First Street	t Natoma blind spot hazard		Closed	06/05/2012	06/15/2012	06/15/2012	Potential	ly 🗌
From: Balfour Beatty	Infrastructure, Inc.	Ural Yal	To: Turner Constructio	n Compan Gary Krutsch	Answered By	:URS Corporation	on David	d Fyfe	
Co-Author:									
specification section	orary first street bridg	quires us to	SUGGESTION:		pedestrian pro	otection to mitiga	gestion: Ill be provided for ate vehicle/driver	sight	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 284 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ımber	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Procee
street from Nato	a blind turn hazard for traffic ent ma street on the south side of F	irst street.				s visibility require tem is not chang	ements. Required	l height	
Please advise of hazard.	n how you would like to mitigate,	fix this			the temporary shall meet all openings and shall be conti barrier syster wire. Contrac	/ bridges design code requireme resistance to al nuous (including ns), climb proof ctor/engineer of i	tem shall be desi engineer of recor nts including size I loading. Final p at transitions to d and topped with b ecord shall obtain te barrier system.	d and of of of other other or all	
					Vehicle barrie this RFI respe		ail(s) are not mod	lified by	
0293.1	BSE - First Street and N	atoma blind snot bazar	d	Closed	06/29/2012	07/09/2012	07/09/2012	Potential	
		•							·
	atty Infrastructure, Inc. Ura	ıl Yal T	o: Turner Construction Co	ompan Gary Krutsch	Answered B	:Transbay PMP	C Doug	las Jacobso	n
o-Author:									
REQUEST:		S	UGGESTION:		ANSWER:	Accept Sug	gestion:		
pedestrian barrie	ched sketch SK-0293 for propos er at the First st. bridge. Please e in lieu of previously installed p	confirm			fence with 2" plywood barri Secure to exi diameter galv full-length 1" bottom wire v wire with 11 g	mesh along zon er on First Stree sting bridge post ranized bolts 2' ox 3/16" flat bar. vith 3/8" turnbucl pauge wire ties.	galvanized chain le of previously in: t Temporary Brid; s MC6x18 with 1, c. on each post Install 1/4" galv. t des. Secure fenc Double twist ends ee TJPA Spec 3;	stalled ge. '2" with op and ee to s of	

Temporary Bridge engineer of record shall verify that the loading from 1" thick plywood to chain link mesh is not detrimental to the Temporary Bridge design.

bridge.

Chainlink Fences and Gates. For barbed wire at the top, see 32 31 13 2.5 and 2.8 for requirements. Install barbed wire support arms at 45° tilted away from



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

30100 - Transhay Transit Center Project

285 of 624 Date: 10/30/2012 Time: 11:15 AM Job: 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed	
T-0293.2	BSE - Blind Spo	ots at Fremont St. and Be	ale Street Bridges	Closed	08/13/2012	08/23/2012	08/21/2012	Potential	ly 🗌	
From: Webcor Constr	uction LP	Robert Kjome	To: Turner Construction	Compan Gary Krutsch	Answered By:Turner Construction Comr Jack Adams					
Co-Author:										
REQUEST: Reference: RFI T-0293.1			SUGGESTION:		ANSWER: Confirmed.	Accept Sug	gestion:			
RFI T-0293					Reference: C	R T-043				
Blind spots similiar to street and Natoma st										
Fremont Street - Nor exiting from 301 Miss Beale Street - South Fremont and 301 Mis	ion and 400 Howa vest Corner (Cars	ırd)								
Please confirm that s T-0293.1 should be in										
T-0293.3	BSE Blind Spot	s at Fremont St. and Bea	le Street Bridges	Closed	08/28/2012	09/07/2012	08/29/2012	Potential	ly 🗌	
From: Webcor Constr	uction LP	Robert Kjome	To: Turner Construction	Compan Gary Krutsch	Answered By	:Turner Constru	ction Comp Jack	Adams		
Co-Author:										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
Reference: RFI T-0293.1 RFI T-0293.2						ner of the bridge	rsus plywood) in to eliminate bli			
In RFI T-0293.2 there confirmation for fenci was meant to reques	ng in the Northwes	st corner when it								
Please confirm that for 0293.1 should be ins Northeast corner rath	talled on Fremont	Street on the								
T-0294	BSE - Expected	CDSM wall deflection		Closed	06/14/2012	06/24/2012	07/02/2012	Potential	ly	

To: Turner Construction Compan Gary Krutsch

Co-Author:

From: Balfour Beatty Infrastructure, Inc.

BBII requests the anticipated deflection values for the

CDSM wall obtained in ARUP's design of the shoring wall

REQUEST:

Ural Yal

SUGGESTION:

ANSWER: **Accept Suggestion:**

The request for information contained in this RFI is rejected as overly broad, burdensome and seemingly

Answered By: Turner Construction Comp Jack Adams



and has reviewed all analytical data collected from the

Brisbane has refused to provide the aforementioned

Site."

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

286 of 624 10/30/2012

Time: Job:

following reports, "Site Mitigation Plan, Transbay

00 03 35 ..."

Transit Center, Treadwell & Rollo, March 24, 2010",

appended to this Sectin as 01 13 50/APA, and Section

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
	<u> </u>			<u>Guardo</u>				mpace	11000
and used to dete specified in sect	ermine appropriate a tion 31 09 13.	action trigger levels			contract or the use of an RFI specified in se	e required work. Please follow the ction 31 09 13 rection 31 09 rection 31 09 rection 31 09 13 rection 31 09 rection 31 09 rection 31 09 00 00 00 00 00 00 00 00 00 00 00 00	quiry relating to the This is not the properties of the properties	oper ım	
T-0295	BSE - 301 Mi	ssion drive way		Closed	06/19/2012	06/29/2012	06/24/2012	Potentiall	ly 🗌
From: Webcor C	onstruction LP	Robert Kjome	To: Turner Construction Compa	an Gary Krutsch	Answered By	:Webcor Consti	uction LP Kirk N	lielsen	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
between Balfour Mission¿s mana extend the sidev and drainage su Mission drive wa	th the color of the ex	rner, TJPA and 301 nfirming direction to hown in our grading			driveway is in 6/8/12 TCCO, The direction however limite 00 08 13.1.8.E Excavation Pe	general conform W/0, BBII, Mille however is from ed to, base contr E, 0115 40.1.4, a ermit #12E-0181	ennium Mgmt. me , to include act specification :	eting. section:	
T-0296	BSE - Clarific	cation of Soil Segregation a	and Disposal per spec. section 01 13	3 50/SM Closed	06/27/2012	07/07/2012	06/29/2012	Potentiall	ly 🗌
From: Webcor C	onstruction LP	Kirk Nielsen	To: Turner Construction Compa	an Gary Krutsch	Answered By	Transbay PMP	C Roge	r Rothenbur	ger
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
disposing of the Brisbane.		ed method / location of oble was to deliver it to states:			Part 1.1.C (Ha Summary) ref	azardous Materia erences "Site M r, Treadwell & R	12 Section 01-13 als Procedures - itigation Plan, Tra ollo, March 24, 20	insbay	
excavation contr	provided documentar ractor that the accep Ferminal project has	ting landfill for the soil			existing soils i	n a manner con	le the manageme sistent with the Document includi		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 287 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number Subject Date Date Cost Status Created Required Answered Impact Proceed

documentation.

In order to facilitate BBII's desired method / location of disposing of the Zone-3 concrete rubble W/O requests that the TJPA clarify, exclusively for the subject Zone-3 rubble, that the documentation required by the TJPA consists only of standard shipping tags and invoices.

Section 5.2.1 (Soil Segregation and Disposal) of the Treadwell & Rollo Site Mitigation Plan, 01-13-50/APA states, "Before any excavation activities begin at the Site, TJPA shall be provided documentation from the excavation contractor that the accepting landfill facility for the soil from Transbay Terminal project has been provided with and has reviewedall analytical data collected from the Site. TJPA shall approve all off-site disposal facilities and soil transportation contractors, including, without limitation, available insurable coverge, and prior to the shipment of any soil or other waste materials (emphasis added)."

TJPA in the interest of facilitating disposal of material to Brisbane and other disposal sites removes from Site Mitigation Plan Section 5.2.1 by Treadwell & Rollo, the highlighted words, "with and has reviewed".

The only requirement is that some documentation from BBI (the "excavation contractor" that the "analytical data collected from the Site" has been provided to the disposal site.

07/12/2012

T-0296.1 BSE - Clarification of Soil Segregation and Disposal per spec Closed

From: Webcor Construction LP

Kirk Nielsen

To: Turner Construction Compan Gary Krutsch

Co-Author:

REQUEST:

SUGGESTION:

RFI response T-0296 was overly broad and failed to conform to previous conversations between TJPA, TCCO, & W/O.

RFI T-0296 Inquiry:

On 6/26/12 BBII clarified their desired method / location of disposing of the Zone-3 rubble was to deliver it to Brisbane.

Section 01 13 50 / 5.2.1 of the SMP states:

"TJPA shall be provided documentation from the

Answered By: Turner Construction Comp Jack Adams

07/02/2012

Potentially

ANSWER: Accept Suggestion:

07/02/2012

7/2/2012 Confirmed - exclusively for the subject Zone-3 rubble, the documentation required by the TJPA consists only of standard shipping tabs and invoices.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

288 of 624 10/30/2012

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed

excavation contractor that the accepting landfill for the soil from Transbay Terminal project has been provided with and has reviewed all analytical data collected from the Site."

Brisbane has refused to provide the aforementioned documentation.

In order to facilitate BBII's desired method / location of disposing the Zone-3 concrete rubble W/O requests that the TJPA clarify, exclusively for the subject Zone-3 rubble, that the documentation required by the TJPA consists only of standard shipping tabs and invoices.

RFI T-0296.1 Inquiry:

Please confirm, in order to facilitate BBII's desired method / location of disposing the Zone-3 concrete rubble W/O requests that the TJPA clarify, exclusively for the subject Zone-3 rubble, that the documentation required by the TJPA consists only of standard shipping tabs and invoices.

T-0297 BSE - Phase 3 Utilities on Beale Street 06/28/2012 Closed 07/08/2012

From: Webcor Construction LP Joanne Filipas To: Turner Construction Compan Gary Krutsch

Co-Author:

T-0298

Reference attached sketch.

REQUEST:

The BSE subcontractor is proposing to relocate the Beale Street temporary bridge to the east; similar to the attached sketch. Please confirm if this will impact any future utilities, i.e. PG&E phase 3 on Beale Street.

SUGGESTION:

The Beale Street Phase I temporary utilities were relocated outside and east of the CDSM shoring wall. The RUP project design intent is that Phase II utilities will not be suspended from the temp bridge in Beale Street. In the future, permanent Phase II utilities on Beale Street will be constructed within a designated area above the Transit Center train box termed the "utility corridor". Please coordinate your work with

Answered By: AECOM Technical Service Eric Zagol

Accept Suggestion:

CM/GC.

ANSWER:

Closed

07/10/2012

Potentially



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

289 of 624

Time:

11:15 AM Job: 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
From: Webcor	Construction LP	Robert Kjome	To: Turner Construction Co	ompan Gary Krutsch	Answered By	/ :Adamson Asso	ociates, Inc Georg	je Metzger	
zone 2 on 06/1 ARUP inclinon with the timber line 24 to 25 us methods ("free	drawings (D-21 02 and D-2	a recorded by BII can continue 19 to 20 and grid ion control	SUGGESTION:		ANSWER: 6/29/2012 AR	Accept Sug UP Response:	gestion: This is acceptable) .	
-0299 From: Balfour E Co-Author:	Micropile Performates Inc.	mance Testing Ural Yal	To: Turner Construction Co	Closed ompan Gary Krutsch	07/16/2012 Answered By	07/26/2012 / :Arup	07/30/2012 Kevin	Potential Clinch	ly
In order to exp review period, performance to 5, at approxim installation of I	et 3.2 "Performance And P Section 31 63 33 sedite the Micropile Performation BBII is requesting to concesting of micropiles prior to ately -32' Elevation, concubevel "0" struts. See attack confirm that it is acceptable.	mance Testing luct the o excavating Level urrent with the hed sketch for	SUGGESTION:		contractor shaproof tests comicropiles. The from the bottom the Contractor testing method in the Project assuming the will be installed those of the puthe piles installed.	all conduct performsisting of tensing tensisting of tensing tension of the excavator's proposal is a dology and the Specifications highly used for the dand tested in roduction piles.	3 3.2 A states: The ormance tests and on load testing on e done on piles ins	stalled the a sed sts ng of	
-0300 From: Balfour E Co-Author:	Micropile Performation Micropile Performation	mance Test Pile Relocations Yuriy Stryzheus	To: Turner Construction Co	Closed ompan Gary Krutsch	07/17/2012 Answered By	07/27/2012 / :Arup	07/26/2012 Kevin	Potential Clinch	ly
REQUEST: Please refer to	o BBII's micropile layout su erences IFB- Below Grade		SUGGESTION:		ANSWER: Arup takes no	Accept Sug	gestion:	ons	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

290 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed

coordination of micropile layouts.

Based on the information provided within BBII's Micropile layout drawing and Below Grade package drawings S1-2023 through S1-2027, the four micropiles subjected to performance testing are labeled as: W411, W396, E383, and E401.

BBII requests to conduct the performance test in Zone 1 at pile No. W604 instead of pile No. W411, which is located underneath Struts No. 6 & 7.

Similarly, BBII requests to test the piles numbered as W473, E477, & E599, instead of the piles numbered as W396, E383, & E401, which are located underneath the trestle.

Please confirm that it is acceptable.

T-0301	Trestle Piles in Exc	lusion Zones (Zone 4)	Closed	07/23/2012	08/02/2012	07/30/2012	Potentially
From: Webcor Const	ruction LP	Robert Kjome	To: Turner Construction Compan Gary Krutsch	Answered By	:Adamson Asso	ciates, Inc Geo	rge Metzger

From: Webcor Construction Li

To: Turner Construction Compan Gary Krutsch

Co-Author:

REQUEST:

Review comments on submittal package TG0300-284 directed BBII to shift two trestle piles (#69 H) out of pile exclusion zones (provided by Thornton Tomasetti in response to RFI T-0251.1). BBII worked to avoid these zones to the extent possible. However, in zone 4 the additional buttress shafts created further limitations on trestle pile locations and it was infeasible to completely avoid both the permanent structure and buttress. BBII is aware of the possibility of eliminating some of these additional buttress shafts but this will not resolve these specific conflicts. Due to the congestion in Zone 4 with both the pile exclusion zones and added buttress shafts. BBII requests an exception for trestle piles #69 and #72. SUGGESTION:

ANSWER: **Accept Suggestion:**

Requested exceptions will be granted for locations of trestle piles #69 and #72 in submittal TG0300-284. Prior to proceeding the GC is to confirm this has no cost impact to the TJPA or impact on other trades.

T-0302 ISI Low Compression Strength for CLSM 07/31/2012 08/10/2012 Closed 08/10/2012 Potentially

From: Balfour Beatty Infrastructure. Inc.

Ural Yal

To: Turner Construction Compan Gary Krutsch

Answered By: Turner Construction Comr Jack Adams



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

291 of 624 10/30/2012 11:15 AM

Date: Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
lumber	Subject	Status	Created	Required	Answered	Impact	Proceed

Co-Author:

REQUEST:

Please confirm the low compression strengths for the CLSM, in the ISI test results (attached), are acceptable. The CLSM was used for pretrench backfill on Gridline A, First St. and Fremont St.

Please see attached ISI Test reports: 55606 Compression Test Report on A line between 18-19 lines, sampled 3/29/2012 55607 Compression Test Report on A line between 19-20 lines, sampled 3/30/2012 55608 Compressive Test Report on A line between 19-20 lines, sampled 4/4/2012 51399 Compression Test Report on A line between 19-20 lines, sampled 3/28/2012 56162 Compressive Test Report on A line between 25.2 - 25.5 lines, sampled 4/2/2012

SUGGESTION:

ANSWER: Accept Suggestion:

There is no compressive strength requirement for the pre-trench backfill Slurry(CLSM) chosen by the Trade Subcontractor in lieu of compaction of soils. This was confirmed with ARUP and per RFI 283/RFI 283.1.

- 1. TJPA Spec. 31-00-00 Earthwork requires pretrenching to be backfilled and compaction with satisfactory materials, i.e., sand / soil.
- 2. These Slurry(CLSM) materials were allowed for backfill as a ¿weak CLSM ¿ per RFI 283.
- 3. There is no project design/specification of ultimate compressive strength for these pre-trench backfill Slurry(CLSM).
- 4. The purpose of sampling the CLSM mix is to document the Slurry(CLSM) strength data only

A review of the ultimate strengths (attached and below) are consistent with the strength of compacted soils used for temporary backfill areas prior to completing the CDSM wall processes.

Lab ID No.: 51396

TG03/IR 917

Mix FOA100CX Central

35 Days 170psi

Lab ID No.: 51399

TG03/IR 933

MIX 400FLO Bode

90 Days avg. 180psi

Lab ID No.: 55600

TG03/IR 913



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

292 of 624 10/30/2012

Date: Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
			Mix FOA100C				
			39 Days avg. 1	30psi			
			Lab ID No.: 55	606			
			TG03/IR 934				
			MIX 400FLO B	ode			
			90 Days avg. >	·160psi			
			Lab ID No.: 55	607			
			MIX 400FLO B				
				ode			
			TG03/IR 935				
			90 Days avg. >	160psi			
			Lab ID No.: 55	608			
			TG03/IR 949				
			MIX 400FLO B	ode			
			90 Days avg. >	·160psi			
				400			
			Lab ID No.: 56	162			
			TG03/IR				
			MIX 400FLO B	ode			
			120 Days 160p	si			

T-0303

BSE - Verizon Duct Bank at the First St Bridge



2. The decision to allow the North and South bridge

the CR #T-025 load testing reference RFI #T-0209.4 (Exhibit-D). Given the testing was performed on different

abutments to be located atop the CDSM wall was

predicated on

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 293 of 624 10/30/2012

Date: Time: Job:

by the Contractor. We will review the design for

conformance with our recommendations

11:15 AM 30100

umber	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
			Turner Construction Compan Gary Krutsch		Turner Constr	ruction Comr Stac	y Wilson	
o-Author:								
cutsheets, the V First St. bridge v elevation (too lov supports will be	g Verizon surveying, serizon duct bank at the vas installed by others w). Please confirm if required of TG03 or if additional utility supports.	ne North side of the s at the incorrect additional utility tothers will be	SUGGESTION:	Review attace 1. PB&A Fit Bridges, Det provided, but banks. 2. BBIt letter provided bot 12.57' and 1 Please provi Confirm PGI	ail 1/SK 3105. He not vertical layor number 4225-00 tom elevation fo 3.40'.	ham, TCCO - ovided by BBIi: If Beale Street Ter orizontal layout is out for the PGE do 00-0316, dated 1/ or Verizon duct bar tions of all duct be oanks were install	9/12, hk at anks.	
0304	BSE - Inquirie	s with Regard to Propose	ed Beale St Bridge Atop East CDSM Wall Closed	08/23/2012	09/02/2012	08/27/2012	Potentia	lly \square
From: Webcor C	onstruction LP	Kirk Nielsen	To: Turner Construction Compan Gary Krutsch	Answered E	3y :Adamson Ass	ociates, Inc Geo	rge Metzger	- Ш
o-Author:								
	le St. bridge submittal marked not reviewed		SUGGESTION:			ggestion: 0209.3 may be us		
W/O's review of BBII's	Beale St. bridge designing by the Current state of the Court of the Co	gn W/O encountered		review the d recommend conformance	esign for confornations. Note that with the geotec	nance with these our review is only chnical recomment destrian impact,	for dations;	
0209.3 (Exhibit-F #T-0209.3 (Exhil	design relies on ARUI B). Please confirm AF bit-C) is applicable as	RUP's RFI response the basis of the		pole locatior trainbox, etc	ns, impact (or lac are by others.	k of) on extension	n of the	
Fremont Streets, the leng	eale St. bridge, given			solely by the	load testing res			
the East CDSM	waii.			3. Arup does	s not endorse an	v desian decision	s made	



Co-Author:

REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Accept Suggestion:

ANSWER:

294 of 624

Time:

11:15 AM 30100

				Date	Date	Date	Cost	
Number Subj	ect	<u>s</u>	tatus	Created	Required	Answered	Impact	Proce
CR #T- 025 testing applicable given and configuration? 3. BBII's Beale St. bridge de length of the Beale St. bridg As the designer of the CDSM wall,	the different bridge location sign relies on resting the eatop the East CDSM wall.							
T-0304.1 BSE	- Inquiries with Regard to Propos	ed Beale St Bridge Follow-Up C	losed	08/29/2012	09/08/2012	08/31/2012	Potential	ly
From: Webcor Construction Co-Author:	LP Kirk Nielsen	To: Turner Construction Compan Gary h	Krutsch	Answered B	y: Adamson Asso	ociates, Inc Geor	ge Metzger	
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
In follow-up to RFI T-0304:				Arup's recom		RFI T-0209.3 may	be	
	sign recommendations were ad testing results. However s, is the load capacity derived applicable given the different			loads, but we capacity and 0209.3. If the	have estimated outlined this in continued this in continued this in continued this in continued the	gned to support verits vertical load cour response to Riothe wall, we reco	arrying FI T- ommend	
- So the contractor can under we are submitting, was the s withstand the loads imposed bridge?								
T-0305 BSE	- Inquiries Regarding Proposed B	eale St Bridge Relative to Below Grade Stru C	losed	08/23/2012	09/02/2012	08/27/2012	Potential	ly 🗌
From: Webcor Construction	LP David Fields	To: Turner Construction Compan Gary k	Krutsch	Answered B	y :Adamson Asso	ociates, Inc Geor	ge Metzger	

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

295 of 624 10/30/2012

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
Number	Subject	Status	Created	Required	Answered	Impact	Proceed
				'			

Reference: TG0300-206 Beale St. Bridge Structural Design

On 8/22/12 Beale St. Bridge submittal TG0300-206 was returned to W/O marked not reviewed. In lieu of piers the proposed bridge relies on the eastern shoring wall for structural support along the bridge. As a result, the design utilizes the additional capacity of the internal bracing to restrain lateral loads imposed by the bridge.

Upon W/O's review of BBII's Beale St. bridge design W/O encountered the following inquiries relative to below grade structure:

- -Do the below grade foundation walls as designed have the additional capacity required to support the lateral loads imposed by the proposed Beale St. bridge?
- -Will the below grade foundation walls be required to achieve additional strength prior to removal of re-bracing as a result of the additional laterals loads in which they are subjected by the proposed Beale Street bridge?

The Contractor shall demonstrate, through calculations and drawings, that the seismic load from the bridge has a complete load path from bridge to around.

T-0306 BSE - Pedestrian Connection Across the Construction Excavation at Beale St Closed

From: Webcor Construction LP David Fields

To: Turner Construction Compan Gary Krutsch

Co-Author:

REQUEST:

Reference: TG0300-221 BBI - Temp Bridges - Civil and Drainage Plan - Beale St

Contrary to specification section 01 53 13.1.2.A BBII's proposed Beale St. bridge utilizes an on-grade sidewalk for pedestrian travel though the parcel "Lot-N". Please confirm this is acceptable and that no other pedestrian connection across the construction excavation at Beale St.

will be required for the entire required life of the bridge.

SUGGESTION:

ANSWER: **Accept Suggestion:** It is acceptable to install an on-grade sidewalk for pedestrian travel though the parcel "Lot-N"during the required life of the Beale Street Temporary Bridge.

Answered By: Turner Construction Comr Jack Adams

09/02/2012

08/29/2012

Potentially

08/23/2012

Lot N is available for CM/GC use until the completion of Transit Center construction per Spec. 01-14-19.

T-0307 Re - Bracing Drawings Closed 08/23/2012 09/02/2012 08/24/2012 Potentially



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 296 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
From: Webco	r Construction LP	Robert Kjome	To: Turner Construction Compa	an Gary Krutsch	Answered By	:Turner Constru	uction Comr Stac	y Wilson	
REQUEST: Reference: Spec. Section Drawing S1-1			SUGGESTION:		·	Accept Sugrecification Section been rejected.	gestion: ion 01 10 40, 1.6	С	
for the Below	esign the re-bracing BBII r Grade Package. Please a CD in AutoCAD and PI	provide these				,			
0308	BSE - Phase 2	Extension During the Se	rvice Life of the Beale St. Bridge	Closed	08/27/2012	09/06/2012	08/29/2012	Potential	lly
From: Webco	r Construction LP	David Fields	To: Turner Construction Compa	an Gary Krutsch	Answered By	:Turner Constru	uction Comr Jack	Adams	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	Beale St. Bridge submitta V/O marked not reviewed				extension will	nfirms that the p	hase two train boted during the life		
eastern shori this configura grid line 35.2 entire life of t including S1- extends the u east of the ed direction that	s the proposed Beale St. ing wall for structural supletion the eastern shoring 5 will have to remain in phe bridge. Multiple contract 2027 (Exhibit-A) elude to underground portion of the kisting shoring wall. Please the "Phase 2" package will be sealed the bealed the sealed	port. As a result of wall located along place throughout the act documents a "Phase 2" which se confirm the verbal will not be							
0309	BSE - Traffic (Control During the Constr	uction of the Beale St. Bridge	Closed	08/27/2012	09/06/2012	08/29/2012	Potential	lly 🗌
From: Webco	r Construction LP	David Fields	To: Turner Construction Compa	an Gary Krutsch	Answered By	:Turner Constru	uction Comr Jack	Adams	- Ш
o-Author:									
Beatty preser Beale St. brid 70-2 the cons down to two a	2 TJPA Traffic Coordinat nted a construction plan- dge. In violation of Specif struction plan included re available traffic lanes for n. Please confirm if this i	for the proposed fication Section 01 15 educing Beale St. an approximately six	SUGGESTION:		(including up with Spec and Spec 01-15-7 Contractor wo	to a full street cl d SFMTA Blue B 0 TRAFFIC ROI	duce traffic lanes osure) if they cor sook requirement UTING WORK th	nply s. Per	



Co-Author:

REQUEST:

Webcor/Obayashi Joint Venture

Page: Date:

Job:

297 of 624 10/30/2012

Time:

11:15 AM

30100

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

ANSWER:

Accept Suggestion:

30100 - Transbay Transit Center Project Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed 2. Submit a STP Request - Special Traffic permit Request. SPEC Section 01 15 70 TRAFFIC ROUTING WORK Paragraph 3.5 SPECIAL TRAFFIC PERMIT A. Contractor shall apply for a Special Traffic Permit from the SFMTA, if any deviation from the traffic lane requirements (time, width, etc.), as shown in these Specifications, is required. If SFMTA approves the issue of the Special Traffic Permit, the Contractor shall pay the required fee to SFMTA, as specified in the Blue Book, and obtain the necessary permit. The STP request would need to be reviewed and may be approved by TJPA Reps and SFMTA/MUNI. **Clarification on Sump Pit Location** T-0310 Closed 08/28/2012 09/07/2012 09/07/2012 Potentially From: Webcor Construction LP Robert Kjome To: Turner Construction Compan Gary Krutsch Answered By: Transbay Joint Powers Au Edmond Sum Co-Author: **REQUEST:** SUGGESTION: ANSWER: **Accept Suggestion:** RFI Ref: T-0251.3 Refer to ASI 97. Coordinate with the CMO for transfer Spec. Ref: 31 00 00 of electronic files Drawing/Detail Ref: GT 2101, 2102, 2103 The current coordination drawing for sump pit locations, received in RFI response T-0251.3 (12/13/2011) do not correspond with the BSE contract drawing GT 2101, 2102, 2103. Please confirm the correct sump pit location. T-0311 Subgrade French Drains Along CDSM Wall Closed 08/31/2012 09/10/2012 09/07/2012 **Potentially** From: Balfour Beatty Infrastructure, Inc. Ural Yal To: Turner Construction Compan Gary Krutsch Answered By: Adamson Associates, Inc George Metzger

SUGGESTION:



REQUEST:

Reference Documents Specification Section: 31 63 33

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

298 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transhay Transit Center Project

ANSWER:

Accept Suggestion:

It is acceptable to use the first contractor-proposed

approach (number 1), that of using the TG0600

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Spec. Reference: 31 In order to control sur Beatty would like the per the attached draw perimeter of the exca subgrade is establish with ¾" drain rock in a specification section will be left in place du remain below the muthese trench drains undewatering wells in ac 31 23 19. Please con	face water at final su option of installing (a ving as necessary are vation just prior to or ed. These trench dra accordance with 31 00 00-3.16.A. The rring micro-pile instal d slab. Water will be sing sump pumps are ccordance with speci	a) trench drain(s) cound the conce final c			to geotechnic incur any add Installation of mitigation for specified in SACCEPTANC defined in this continuous ruwall."	al engineering a itional costs to t these drains is CDSM walls wh ection 31 56 13 E CRITERIA, It is same specifica nning or seepin	not an appropriate ich are not watert Chapter 3.12 em F. "Watertigh ation section as "n g water from the s	e ight as t" is o horing	
T-0312 From: Webcor Constr		as to Beale St. Bridge Kirk Nielsen		Closed	09/19/2012	09/29/2012	09/20/2012	Potential	lly
Co-Author:	uction Li	MIK MEISEN	10. Turner Construc	tion Compan Gary Krutsch	Allswelled b	7. Turner Constr	uction Comr Stacy	VVIISON	
REQUEST: BBII's sheet 1/SH-21015313A31.1) calls for be located 21'-6" off 32817 (TG06) the proprequiring redesign of the structural wall sep 1/S1-3007 (TG06) in and the wall separatir on S1-2027 (TG03). It column be located as	or the 48" diameter C 85-line along E-line. A cosed location would the reinforcement, the parating the (2) deep room B2761. The loon ing the (2) pits were a May the aforemention	EIDH column to As per sheet A1- obstruct, e construction of pits depicted on cation of the pits lways depicted	SUGGESTION:			Temp Bridges- I	gestion: per submittal resp Beale Street Struc		
T-0313 From: Webcor Constr	Micropile Layout			Closed	09/13/2012	09/23/2012	09/20/2012	Potential	lly

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 299 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number Subject Date Date Cost Status Created Required Answered Impact Proceed

Drawings: ASI #0097

Per 9/12/12 Turner BSE Progress Meeting, Adamsons Associates(AA) requested BBII to submit a RFI requesting distance tolerances for the proposed micropile layout relocations. Please see BBII's verbage below in response.

The response comments provided to submittal TA1020-316333A12.2 (TG0300-622.2) for micropile stated that the submitted micropile layout was unacceptable, but that the micropile locations shown in the TG0600 (ASI 0097) documents are acceptable. The attached marked up coordination drawings show the locations of the TG0600 documents micropile locations compared to various overhead horizontal and vertical obstructions. The obstructions considered in this comparison include trestle pile and bracing; internal bracing struts, supports, and pin piles; bridge piles; and the buttress walls. The submitted micropile locations are also shown.

The equipment that will be used to install the micropiles require 2.5 feet clearance from the center of the micropile hole to surrounding obstructions. The circles and arrows on the attached drawing indicate which micropiles do not have the required clearance and which direction of shift is preferred. The maximum shift is 4 feet, which occurs when a micropile is located directly below an internal bracing strut.

Please confirm that the micropile locations shown on the TG0600 documents are to be used for the micropile layout, and that a shift of up to 4 feet in the directions shown on the attached drawings is acceptable.

As an alternative, BBII would prefer to use the submitted layout which has fewer conflicts. Micropiles would be eliminated or added per notes 2 and 3 respectively on sheet ML-1 of the returned submittal. The submitted micropile layout contains 1858 each micropiles. The TG0600 documents contain 1860 each micropiles. By eliminating piles per comments 2 and adding piles per comment 3, the total quantity would be approximately the quantity in the TG0600 documents.

Please confirm which of the two alternative approaches to

documents for micropile layout and shifting the micropiles up to 4 feet, however such shifts will be subject to design verification and SEOR approval following our receipt of final proposed locations. Note that the shifting of micropiles shall adhere to submittal notes 2 and 3 on sheet ML-1 of Submittal TG0300-622.2 (TA1020-316333A12.2). Micropiles shall not be installed in the buttress shafts.

The alternative contractor-proposed approach (number 2), that of using the submittal (TG0300-622.2) layout and applying submittal notes 2 & 3 is not acceptable as the approach does not consider submittal note 1 (which addresses the density of micropile layout).



micropile on gridline E near gridline 2. BBII proposes to locate the Zone 1 test piles per the attached sketch. More than 1 test pile will be installed at this location. The additional test piles are to be installed at BBII's option for

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

required micropile tests in the specification.

300 of 624 10/30/2012

Time: Job:

11:15 AM 30100

				<i>J</i>		,			
umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
micropiles la acceptable.	nyout is acceptable, or if b	ooth approaches are							
0314	Permit Clarific	cation		Closed	09/14/2012	09/24/2012	09/19/2012	Potential	ly
From: Webco	or Construction LP	Robert Kjome	To: Turner Construction Compar	n Gary Krutsch	Answered By	:Turner Constru	uction Comr Jack	Adams	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Specification: 01 14 10 - 2 1.2A Pursuant to specification section 01 14 10 - 2 1.2A, the Contractor is directed to obtain permits from the San Francisco Department of Building Inspection(DBI) for work including, but not limited to: Excavation, Structural, Architectural, Mechanical, Plumbing, and Electrical.					Specification ¿ Application approvals, an shall be perfo Appendix A or stipulated in S	by the Contractor for permits, regid request for co rmed as follows f this section (01 Section 00 07 00	rect reading of the property o	2 states ns, ions ce with t as ions.;	
and has dist	A has been acting as the ributed permits for work cized by the DBI.				application for	r permits.	10/APA regardin 10 Paragraph 1.2		
to be authorized by the DBI. Please confirm that W/O is to obtain these permits through the TJPA, not the DBI.						Francisco Depa	or to obtain appr rtment of Buildin		
0315	Performance ¹	Test Micropile Layout		Closed	09/17/2012	09/27/2012	09/27/2012	Potential	ly
From: Balfou	r Beatty Infrastructure, In	c. Ural Yal	To: Turner Construction Compar	n Gary Krutsch	Answered By	Adamson Asso	ociates, Inc Geo	rge Metzger	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	specification: 31 63 33 Prawing: S1-2022				additional (at		e 1 test pile and st) Zone 1 test p ed RFI sketch. T		
Drawing S1-	2022 shows the Zone 1 p	performance test					vill only satisfy or		



elevations are sufficient for future trades, and slab

depressions.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 301 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

		<i>J</i>		<u> </u>			
lumber Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
verification of design assumptions. They will be instal no additional cost and will not take the place of any o test piles in other zones. Please confirm that it is acceptable to install the performance test micropiles locations shown on the attached drawing.	ther						
-0316 Becho's Request for Modific	ation of Shafts T3.5 and T4.5	Closed	09/20/2012	09/30/2012	09/21/2012	Potentiall	ly 🗌
From: Balfour Beatty Infrastructure, Inc. Ernie Co	ortez To: Turner Construction Co	ompan Gary Krutsch	Answered By	:Adamson Ass	ociates, Inc Geor	ge Metzger	
Co-Author:							
REQUEST:	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Specification Reference: 31.63.29 Drawing Reference: GT-2201			placed symme	able. However, etrically as show	the shafts shall be vn on the drawing and secondary sl	gs. That	
Reference attached Becho Letter BI-0271.			shall be the sa	ame at each sid	e. The Contracto the north is not		
Becho recognized that the shaft installed on 9/13/12 (believed to be T3.5) was poured in the location of Buttress shaft T2.5. Attached is Becho's proposal to the installation of Buttress Shaft T2.5.	rectify		acceptable.				
Please confirm that Becho's proposal is acceptable.							
-0317 Demolition and Excavation L	imit Associated with the Sub Grade	Closed	09/21/2012	10/01/2012	09/27/2012	Potentiall	ly 🗌
From: Balfour Beatty Infrastructure, Inc. Joe Cha	pman To: Turner Construction Co	ompan Gary Krutsch	Answered By	:Adamson Ass	ociates, Inc Geor	rge Metzger	
Co-Author:							
REQUEST:	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Specification: 31-00-00 Reference Drawings: GT-2101, D-5100, S1-2022, M1 2022	-		removal with t slab depression	or shall coordinate the depth of ear ons and / or the	tte the depth of countries the depth of countries the depth of countries the depth of the depth	or mat piping.	
Drawings D-5100 shows the demolition depth of the TButtress Shaft to EL -41.5', and the demolition depth 80 Natoma Piles to EL -44.5'. Please confirm that the		required to red the 80 Natoma	eive the geothe	ermal piping; the at least 1'-0" belo	top of		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

302 of 624 10/30/2012 11:15 AM

30100

Time: Job:

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Γ-0317.1	BSE -Demoliti	on and Excavation Limit	Associated with the Sub Grade Follow-Up	Closed	10/01/2012	10/01/2012	10/09/2012	Potential	ly 🗌
From: Webco	r Construction LP	David Fields	To: Turner Construction Compan Ga	ry Krutsch	Answered By	:Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	M-0006 states that GHE 2" below the mud slab.	EX piping loops will			Natoma shorir	ng wall to 3'-0" b	totype and the 80 pelow the subgra	de	
R2) states the below the mud slab depressions where	Drawing M-0006 (Issued at GHEX piping loops should be detected at GHEX piping loops should be detected at GHEX piping loops should be detected at GHEX piping and Micropiles and Trestland Micropiles and Trestland be detected at GHEX piping and Micropiles and Trestland be detected at GHEX piping and Micropiles and Trestland be detected at GHEX piping and Micropiles and Trestland be detected at GHEX piping at G	all be installed 24" ne contours of any depth, and offset			below grade p	ackage drawing	S.		
BSE Drawing	D-5100 dictates a spec the Drilled Shaft Prototyp	ific demolition depth							
within FO-000 conflicts	parity above and the rev 010 R2 W/O has detecte al Piping Loops:								
	Shoring wall with Pit local Subgrade Elevation)	ation at Gridline H-2 (
- Drilled Shaf Elevation)	t Prototype (- 41' - 5" Fi	nal Subgrade							
aforemention piping loops	fy a specific grade to der led obstructions in order s to any additional conflic	to avoid the GHEX							
Γ-0317.2	BSE - Buttres	s Demolition Limits Relati	ve to Sub Grade Elevations	Closed	10/15/2012	10/25/2012	10/19/2012	Potential	lly 🗌
From: Balfour	Beatty Infrastructure, In	c. Joe Chapman	To: Turner Construction Compan Ga	ry Krutsch	Answered By	:Arup	Kevi	n Clinch	,
Co-Author:			·	•		•			
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	m that the demolition ele to RFI T-0317.1 also ap ts.				This is correct		.		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

303 of 624 10/30/2012

Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
-0318	Verification of Sum	p Pit and Elevator Pi	t Locations and Dimensions	Closed	09/24/2012	10/04/2012	09/25/2012	Potential	ly 🗌
From: Balfou	ur Beatty Infrastructure, Inc.	Jeff Molloy	To: Turner Construction Compan	Gary Krutsch	Answered By	Turner Constru	ction Comr Stac	y Wilson	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference S	Specification 31 00 00				The intent of r	eleasing TGO60	00 drawings to th	ne	
depression construction grade packa Buttress, Sh	Grade Package drawings identiful required in the sub grade for ful not elevator pits and sump pits. age drawings do not corresponding and Excavation (BSE) colion depth and size of the elevation.	ture The below I with the intract drawings			the Below Gra trade package	olely for coordin ade and Buttress es. ed accordingly			
Please conf	rirm the TG06 drawings superse and should be used for constructi								
-0318.1		•	Pit Locations and Dimensions	Closed	10/03/2012	10/13/2012	10/03/2012	Potential	ly
Co-Author:	ur Beatty Infrastructure, Inc.	Jeff Molloy	To: Webcor Construction LP	Joanne Filipas	Allswered by	:Webcor Consti	ruction LP Joai	nne Filipas	
							. \Box		
information commence initial Buttre	sponse to RFI 309 does not pro required for BBII to proceed. It excavating sump and elevator p ss, Shoring and Excavation cor rly directed otherwise.	is BBII intent to oits per the	SUGGESTION:		ANSWER: Refer to Field	Accept Sugg Order 10R2.	gestion:		
	ride most current drawings that d sump pit locations.	indicate							
-0319	CDSM Connection	to Waler Breaks		Closed	09/25/2012	10/05/2012	10/01/2012	Potential	ly 🗌
From: Balfou	ur Beatty Infrastructure, Inc.	Dean Wallahan	To: Turner Construction Compan	Gary Krutsch	Answered By	Turner Constru	ction Comr Jeff	Thiel	
Co-Author:									
conversation	9/25/12 2:34pm W/O / TCCO t n, please find attached BBII's R CDSM Connection to Waler Br	FI-314 Project	SUGGESTION:		ANSWER: Due to file size	Accept Sugger response is at			



-Wall support details, for example there were discussions as to maintaining a soil berm between different stages of the work. Please provide the width, height and length of

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

304 of 624 10/30/2012

Time:

11:15 AM 30100

				<u> </u>		<u> </u>			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Γ-0319.1	Request for evalu	ation of necessity of N	orthwest corner channels levels C&D.	Closed	10/10/2012	10/20/2012	10/11/2012	Potentially	,
From: Webcor Con	struction LP	Robert Kjome	To: Turner Construction Compan	Gary Krutsch	Answered B	y: Adamson Asso	ociates, Inc Geor	rge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
channels, pursuan	2 MRP meeting ARUP It to RFI response #T-03 rthwest corner levels C	319, were not			This is correc	et.			
Г-0320	BSE - Ground Le	vel Structural Beams a	t Gridlines 34 and 34.8	Closed	09/25/2012	10/05/2012	10/02/2012	Potentially	,
From: Webcor Con	struction LP	David Fields	To: Turner Construction Compan	Gary Krutsch	Answered B	y: Adamson Asso	ociates, Inc Geor	rge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: 100% Superstructure Package Drawings S1-2307, 1/S1-3206				1/S1-3663. E	Beam sections w	tions on 1/S1-36			
future work please	location of the Beale St provide the dimensions ams located at Gridline	s for the Ground			included on ti	nese elevation sl	neets.		
Г-0321	Additional Excava	ntion and Bracing Cons	straints at A Line and 301 Mission	Closed	09/26/2012	10/06/2012	10/05/2012	Potentially	,
From: Balfour Beat	ty Infrastructure, Inc.	Dean Wallahan	To: Turner Construction Compan	Gary Krutsch	Answered B	y: Adamson Asso	ociates, Inc Geor	rge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
meeting held on Se the following inform excavation and bra	ssions with ARUP at the eptember 12, 2012, BB nation regarding the ad acing requirements alor stern and eastern edge	II is requesting ditional ig the A line			Due to file siz		e response attach	ned.	
-Limits of the work									
and struts). ie do	olition, excavation and we excavate for install or can we expose maion concurrently.	ation of one strut							



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

305 of 624 10/30/2012

Time:

11:15 AM

30100

30100 - Transbay Transit Center Project

Date Date Date Cost Created Required Answered Number Subiect Status Impact Proceed berm or other support needed. -Length of exposed wall area and duration of exposure T-0321.1 Additional Excavation and Bracing Constraints at A Line and 301 Mission Closed 10/10/2012 10/20/2012 10/19/2012 Potentially From: Balfour Beatty Infrastructure, Inc. Dean Wallahan To: Turner Construction Compan Gary Krutsch Answered By: Adamson Associates, Inc George Metzger Co-Author: REQUEST: SUGGESTION: ANSWER: Accept Suggestion: BBII would like to confirm the following direction received The sequencing of activities proposed by the at TCCO's weekly meeting on October 10, 2012 in regards Contractor adequately addresses our concerns to the limits of the berm and sequence of work referenced regarding the Contractor's means and methods which in the other portions of Zone 3 have caused over 1.5 in the response to RFI T-0321. inches of lateral movement into the excavation at locations where excavation has not even progressed The following work will take place between CDSM beams 251 and 276 along the A-Line and the southern edge of past the first level. Zone 3's trestle. Additionally, as discussed in the Movement Review Demolition: Upon completion of the demolition and Panel Meeting the morning of October 17, 2012, Arup removal of the basement walls and footings BBII is to asked the Contractor to consider excavation under the place an earth berm to elevation +10.00, extending 25 feet Fremont Street bridge to progress from south to north. from the face of the CDSM wall into the excavation and The Contractor agreed that this would be beneficial having a 3:1 slope at the southern hinge point of the berm. and possible. Bracing: Walers 24 and 48 as well as Struts 49 and 50 will be installed within a 6 working day window to address ARUP's concern of overexposure from the Millennium's Building's foundation pressure on the CDSM wall. During the installation of these walers and struts the berm as described in the demolition section above will remain between CDSM beams 260 and 271 until completion of the bracing of walers 24 and 48 and struts 49-50. The sequence will be repeated for installation of walers 25 and 49 as well as struts 51 and 52 with the exception of the

T-0321.1R

(centerline of buttress A line pile).

From: Balfour Beatty Infrastructure. Inc.

earth berm easterly limit will be CDSM beam 276

Additional Excavation and Bracing Constraints at A Line and 301 Mission REVISIO Closed

Dean Wallahan

To: Turner Construction Compan Gary Krutsch

11/05/2012

10/26/2012

10/26/2012

Potentially

Answered By: Adamson Associates, Inc. George Metzger



REQUEST:

Upon system removal, specification 31 23 19 (BSE

Documents) requires the contractor to fill dewatering pipes

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

306 of 624 10/30/2012

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

ANSWER:

the Below Grade Package.

Accept Suggestion:

Contractor shall follow the details on sheet A1-8711 of

lumber	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Procee
Co-Author:									
REQUES	ST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	ld like to confirm the following dir 's weekly meeting on October 10,				Confirmed.		5		
the respo	of the berm and sequence of wo				documents an levels experien excavation me	nd is solely the renced in Zone 3 ethods. Addition	th the base contra esult of the action as a result of BBII' nally, as discussed	trigger 's I in the	
	wing work will take place betweer 276 along the A-Line and the sou trestle.					remont Street b	agreed the excava ridge was to progr		
removal o place an earth ber	on: Upon completion of the demolof the basement walls and footing m to elevation +10.00, extending the CDSM wall into the excavation	gs BBII is to 25 feet from the							
slope at t	the southern hinge point of the be	erm.							
be install ARUP's o	Walers 24 and 48 as well as Stru ed within a 6 working day window concern of overexposure from the s foundation pressure on the CDS	to address Millennium's							
installation described between CDSM be	on of these walers and struts the led in the demolition section above earns 260 and 271 until completic 24 and 48 and struts 49-50. The	will remain on of the bracing							
be repeated	for installation of walers 25 and 4 and 52 with the exception of the	19 as well as							
limit will b pile).	oe CDSM beam 276 (centerline o	f buttress A line							
-0322	BSF - Dewatering	Pipe Termination at Sy	rstem Removal	Closed	10/03/2012	10/13/2012	10/08/2012	Potentia	
	ebcor Construction LP	David Fields		tion Compan Gary Krutsch			ociates, Inc Georg		'y
Co-Author:				22pun. 20,				,	

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

Job:

307 of 624 10/30/2012

Date: Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
lumber	Subject	Status	Created	Required	Answered	Impact	Procee

with grout, cut, and cap to an elevation 36" below subgrade. Sheet A1-8711 (Below Grade Documents) shows in detail the final configuration of the dewatering pipes and requires that they are capped at 8" below Top of Mat Slab elevation.

Will Cutting and Capping of the dewatering pipes be required at 36" below subgrade?

Assuming the dewatering pipes will be cut and capped at 8" below Top of Mat Slab elevation: Is it acceptable to have a void space in the abandoned dewatering pipes between the grout terminating 36" below subgrade elevation to the Bentonite at 14" below top of mat slab?

T-0322.1 BSE - Dewatering Pipe Termination at System Removal Follow-Up

David Fields

Closed

10/18/2012

10/10/2012

Potentially

Co-Author:

REQUEST:

In follow up to RFI T-0322:

From: Webcor Construction LP

Upon dewatering system removal BSE Specification 31 23 19 3.9 requires that abandoned piping be filled with grout to an elevation of 36" below subgrade elevation consistent with the originally specified cut and cap elevation. Below Grade Drawing A-8711 does not specify a grout requirement for the dewatering pipes.

Is it acceptable to have a void space in the abandoned dewatering pipes between the grout terminating 36" below subgrade elevation to the Bentonite at 14" below top of mat slab consistent with the current contract documents?

SUGGESTION:

To: Turner Construction Compan Gary Krutsch

ANSWER:

10/08/2012

Accept Suggestion:

Answered By: Adamson Associates, Inc George Metzger

No, a void space is not acceptable. The abandoned dewatering pipes are to be grout filled per specification 31 23 19. Follow detail 6/A1-8711 for dewatering pipe steel sleeve, waterproofing and mat slab block out. When the dewatering system is removed, the dewatering pipes are cut off, fully grouted to bottom of the block out and bentonite installed for the last 4" to the top of the sleeve. The a steel cap assembly is welded to the top of the sleeve and the mat slab block out grouted.

T-0323 Modification of E-line Due to Shortened Shaft E3 Closed

10/03/2012

10/13/2012

10/03/2012

Potentially

From: Balfour Beatty Infrastructure. Inc.

Ernie Cortez

To: Turner Construction Compan Gary Krutsch

Answered By: Arup Stephen McLandrich



Co-Author:

REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

308 of 624 10/30/2012 11:15 AM

30100

Time:

Date:

Job:

30100 - Transbay Transit Center Project Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed Co-Author: REQUEST: SUGGESTION: ANSWER: Accept Suggestion: Reference attached Becho Letter BI-0282. The plan outlined in Becho Letter BI-0282 is acceptable. An obstruction, believed to be the abandoned D3 casing was encountered during the excavation of Buttress Shaft E3. Please see attached proposal from Becho. We are requesting an expedited response, preferably by 3:00PM 10/3/12. T-0323.1 **BSE - Modification of E-line Due to Shortened Shafts** Closed 10/22/2012 11/01/2012 10/24/2012 **Potentially** From: Webcor Construction LP **David Fields** To: Turner Construction Compan Gary Krutsch Answered By: Adamson Associates, Inc George Metzger Co-Author: **REQUEST:** ANSWER: SUGGESTION: **Accept Suggestion:** Due to Buttress Shafts D1, E1, and E3 all being installed ARUP Response: prior to Bedrock please confirm what if any further action is required. Install "E4" with the 18" overlap on shaft E3. Place 6000 psi mix (#960PC3Z3). Additional instruction regarding shaft D1 and possible augmentation of shaft E1 will be forthcoming pending analysis T-0323.2 Modification of E-Line Due to Shortened Shaft E3 Closed 10/25/2012 11/04/2012 10/26/2012 Potentially From: Webcor Construction LP Robert Kjome To: Turner Construction Compan Gary Krutsch Answered By: Adamson Associates, Inc George Metzger Co-Author: **REQUEST:** SUGGESTION: ANSWER: **Accept Suggestion:** Per discussion at 10/25/12 Daily Buttress Meeting, please Rebar does not need to be installed in shaft E4. verify as to whether or not rebar needs to be installed in shaft E4. T-0323.3 Modification of E-Line Due to Shortened Shafts Closed 10/25/2012 11/04/2012 10/29/2012 Potentially From: Webcor Construction LP Robert Kjome To: Turner Construction Compan Gary Krutsch Answered By: Adamson Associates, Inc George Metzger

ANSWER:

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Date

Date

309 of 624 10/30/2012 11:15 AM

30100

Time: Job:

Cost

30100 - Transbay Transit Center Project

Date

ANSWER:

Number	Subject				Status	Created	Required	Answered	Impact	<u>Proceed</u>
	ce Drawing: GT-2201 ce Specification: 31.63.29					Install shaft as	Accept Sugg			
	T-0323.1 Shaft E4 has been a on Shaft E3.	dded with an 18"								
	nsiders drilling E4 tangent to E3 eft in D3.	3 in order to avoid								
Please a	advise.									
T-0324	BSE - Field Ord	der T-00010R2 - Clouded I	Revisions		Closed	10/04/2012	10/14/2012	10/15/2012	Potential	ly
	ebcor Construction LP	Joanne Filipas	To: Turner Co	onstruction Compan G	ary Krutsch	Answered By	Turner Constru	ction Comr Stac	y Wilson	
Co-Author:										

REQUEST:

Reference: Field Order T-00010R2, TJPA CADD Standards Manual dated 15Nov10 and Sheet A1-8711 attached.

Field Order T-00010R2 included the TG06 Below Grade IFC drawings and specifications. It is unclear what revisions are to be incorporated by the TG03 contractor as the revised drawings do not included revision blocks and clouds consistent with the TJPA CADD Standards. For example, sheet A1-8711 (attached) was Issued For Construction with the TG03 BSE package. The revisions to this drawing through the design development and issuance with the TG06 bid/construction set are not clouded and the revision block does not include all previous revision descriptions. The revision block on the final Issued for Construction drawing should read as follows and all changes from the Rev 0 IFC issuance should be clouded in accordance with the TJPA CADD Standards:

No Date Description

Ä0 12/10/2010 Issued For Construction Buttress/Shoring/Excavation

ÄA 4/18/2012 Issued for Bid - Below Grade
Package

SUGGESTION:

The Issued For Construction drawings and specifications adhere to the TJPA CADD standards. Revision blocks and clouds are not used between Issued for Construction and Issued for Bid drawings. Furthermore, [For Reference Documents] may not require revision blocks and clouds; refer to Figure 6-1 of the TJPA CADD standards manual regarding SD and DD revision sets as an example. Contact the TJPA engineering staff regarding proper interpretation and use of the TJPA CADD standards. A workshop can be offered for project participants to provide clarity in drafting and CADD requirements.

Accept Suggestion:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 310 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

				,		,			
umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
ÄB 8/17/2012 Package - Addendu Ä1 8/30/2012 Package	Issued for Bid - Below m #2 Issued for Constructio								
have since been rev the TJPA CADD sta packages going forv	previously issued IFC or vised will be re-issued or indards. Also, please or vard will be in accordar irds revision provisions.	consistent with confirm all nce with the							
0324.1	Field Order T-0001	DR2 - Clouded Revisions		Closed	10/17/2012	10/27/2012	10/23/2012	Potential	lv \Box
From: Webcor Cons		Kirk Nielsen	To: Turner Construction Comp				iction Comr Stac		іу
Co-Author:	irdelion Li	MIK MICISCH	10. Tumer Construction Comp	all Gary Krutsch	Allowered by	- Turrier Coristro	ction Comp Stacy	/ *************************************	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	restion:		
In follow up to RFI re BSE meeting it was	esponse #T-0324 and to clarified by AAI that wh r-0324 was actually a " vide.	nat W/O was	oocatomen.		Per Ed Sum, 1		gestion.		
0325	BSE - Excavation S	Sequence Relative to Insta	ıllation of Struts 10 & 11	Closed	10/05/2012	10/15/2012	10/11/2012	Potential	ly 🗌
From: Balfour Beatty	Infrastructure, Inc.	Ural Yal	To: Turner Construction Comp	an Gary Krutsch	Answered By	:Adamson Asso	ciates, Inc Geor	ge Metzger	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	lite the installation of st ce eastward movement the following:						I as the sketch s	hows	
Excavate to level D	for etrute STD-10 and	STD-11 and							

A sketch has been attached for reference. Please confirm

to strut STD-12 per the specifications.

notch along the wall so that waler WD-05 may be installed, leaving the berm present beyond the notch. Excavate on the south side to the end of waler WD-67. Excavation to install strut STD-12 will proceed once enough struts have been installed at level C to advance the level D excavation



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

311 of 624 10/30/2012

Time:

11:15 AM Job: 30100

Number	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Proceed
this is acc	ceptable.								
T-0326	Available Pow	ver Source for First Street	Traffic Signal	Closed	10/15/2012	10/25/2012	10/19/2012	Potential	ly 🗌
From: We	ebcor Construction LP	Robert Kjome	To: Turner Construction	Compan Gary Krutsch	Answered By	:Turner Constru	uction Comr Jack	Adams	
Co-Author:									
REQUES	ST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
First Street Bridge Temporary Traffic Signal is due to be activated on 10/24/2012. The traffic signal controller cabinet requires electrical power to activate the signal.							mporary Bridge of the state of		
Being tha	at BBII will not be drawing po y power (Skids 3 and 4), plea	wer off site					Box) infrastruct		
provide d	irection for the use of an ava	ase advise and allable power source.			Fremont Stree infrastructure	et. These are the from the Tempo	e closest traffic c prary Bridges with previous traffic c	ontrol	
					signal wiring.	There is also ex frastructure ava	isting Traffic Cor	ntrol	
							ontract (RUP Proj gnaling equipmer		
					protected the	infrastructure (b	oxes, conduits uing U-3301. The	nder	
						Webcor/BBII's	scope to determi		
					Fremont Street Bridge: WOJV Contract (RUP Project) did remove and salvage traffic signaling equipment				
							re (boxes, condu P Drawing U-330		
						eve it is in Web best available p	cor/BBII's scope cower source.	to	
					particularly wit	h regard to side on install of und	t Specifications ewalk and street lerground electric	cal	



Per note CJ-2 on sheet S-0007 No horizontal construction

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

312 of 624

Time:

11:15 AM Job: 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
From	: BASS Electric	Jerry Brys	To: Turner Construction Compa	an Gary Krutsch	Answered By:				
o-Author:	:								
REQ	UEST:		SUGGESTION:		ANSWER:	Accept Sugge	stion:		
grour	e are no dimensions shown for nd rods. Should we scale off the ing be produced reflecting dime	drawings or will a							
0328	BSE - Re-Bra	cing Elevations		Open	10/17/2012	10/17/2012		Potential	ly 🗌
From	: Webcor Construction LP	David Fields	To: Turner Construction Compa	an Gary Krutsch	Answered By:				
o-Author:	:								
REQ	UEST:		SUGGESTION:		ANSWER:	Accept Sugge	stion:		
Case in the Interr support order the expectation in	een level B struts and the lower west, level B supports are at a lower level of rebracing supportal bracing drawing sheet SH-40 ort members on the underside of to install the lower level rebrackisting level C bracing, the lower to be installed at elevation -22' arly, the top level of rebracing is be 3' below level A bracing. To to be 5' below level A bracing in of the overhead strut supports.	elevation -3 ', resulting rts at elevation -20'. 000 shows W21 strut of level C bracing. In ing and accommodate er level bracing will . s called out in stage p level rebracing will n order for struts to be							
Pleas in sta be re	se confirm that the 17' and 16' nage 13 and 3' maximum dimens quired if the rebracing design caceptable.	naximum dimensions ion in stage 15 will not							
0329	BGP - Propo	sed Construction Joint Layout		Open	10/24/2012	11/03/2012		Potential	ly 🗌
From	: Webcor Construction LP	Robert Kjome	To: Turner Construction Compa	an Gary Krutsch	Answered By:				
o-Author:	:								
REQ	UEST:		SUGGESTION:		ANSWER:	Accept Sugge	stion:		
Refer	rence sketches: SCCI #1, SCCI rence Drawing: S-0007 rence Specification: 03 30 20	#2							



Co-Author:

Manuel Saldana

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Answered By: Webcor Construction LP Joanne Filipas

313 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transhay Transit Center Project

001111 1211101			30100 - Transb	ay rrans	sit Center	Project			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
joints will be permitt drawings or approve longitudinal constru and K is acceptable sequence and it will the Southwest Corn -267 From: Webcor Cons Co-Author: Balfour Beatty REQUEST: Reference RFI U-10 The RFI response L CB #501 from the R However there has surface water contrainstalled to replace BBII recommends the per the original desire please confirm it with the construction of the constructio	nitted unless specifically oved in writing. Please c ruction joint shown betw ole as it follows the micr will help the schedule wi orner.	onfirm that the veen gridlines G opile construction							
T-267	BSE - DI Installati	on at First Street		Closed	11/29/2011	12/09/2011	12/13/2011	Potential	y
From: Webcor Co	nstruction LP	Nhi Tran	To: Turner Construction Compan Ga	ary Krutsch	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author: Balfour Bea	atty Infrastructure, Inc.	Ural Yal							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference RFI U-	101, Sheet U-3021						P due to unfores		
	e U-101 dated 02-28-20				to drain south	to existing CB a	noff from adjacer at STA 4+20. Ex	isting	
	RUP contractor's scop				CB at STA 4+ completion of		place and active	at	
surface water cor	ntrol system neither sugg	•			·				
installed to replace	e the CB # 501.					or to provide sto ith BSE docume	rmwater control ents.	on site	
per the original de	s that this catch basin # esign to control surface will installed.								
T-268	BSE - Rebar in Se	econdary Shafts		Closed	12/08/2011	12/18/2011	12/12/2011	Potential	ly
From: Webcor Co	nstruction LP	Joanne Filipas	To: Turner Construction Compan Ga	ary Krutsch	Answered By	Arup	Kevi	n Clinch	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference GT-22	01, Installation Sequence	ce Note 5					eet GT-2201, sin	ce the	
	e reinforcement in the s d in the last buttress sh				reinforcement	on has been exc shall be installed ows 15 and 16.5	ed in the seconda	nry	
TG03.00-0001	TG03 Question 00	001 - E & O Insurance		Closed	08/04/2010	08/18/2010	08/24/2010	Potential	

To: Turner Construction Compan Daphne Faulkner



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

314 of 624 10/30/2012

Time:

Job:

11:15 AM 30100

30100 - Transhay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost	Proces
Number	Subject			Status	<u> </u>	Nequireu	Answered	<u>Impact</u>	Proces
REQUEST: Reference Exhibit A, 2.A & 4.F A. Confirm \$25,000 dollar policy is required. Conflicts w/ 16.4 (page 11) of the LONG FORM SUBCONTRACT document. However, 16.9 says more stringent of requirements apply. B. Confirm duration of E & O insurance. EXB-A Section 4.F states insurance shall be maintained "10 years beyond the Contract Final Completion Date" Considering the internal bracing, trestle, and bridges are temporary shouldn't the policy only apply when the system is in use. Once removed (street level construction complete), the liability should shift to the permanent structure's design team as the station superstructure is erected. Taken literally, this could require the E & O maintained 17 years (7 years of construction + 10 years beyond).		SUGGESTION:		are as describ Requirements B. 4.F of Exhi Requirements professional I	ped in Exhibit A, s. bit A, Section V s was revised in lability insurance	ts for this scope of Section VI. Insur	rance ting the eriod will		
Submitted by Chai Kiewitt Infrastructu 08/03/2010									
TG03.00-0002	TG03 Question 0	002 - BIM		Closed	08/10/2010	08/17/2010	08/13/2010	Potential	lly
From: Webcor/Oba	ayashi Joint Venture	Manuel Saldana	To: Turner Construction Compa	n Daphne Faulkner	Answered By	:Webcor/Obaya	ashi Joint VeManu	uel Saldana	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Project	Bidding Manual Section	on IV-G			Confirmed.				
A. Confirm that BIM modeling is only a requirement for construction documents and not bid documents or bid presentation.				08/13/2010	Webcor / Obaya				
Submitted by Char Kiewit Infrastruture 08/03/2010					TG03 Questic Posted 08/23	on & Answer Po: /2010	st #1		

TG03.00-0003 TG03 Question 0003 - Electronic Drawing From: Webcor/Obayashi Joint Venture

Manuel Saldana

To: Turner Construction Compan Daphne Faulkner

Closed

08/10/2010

08/17/2010

08/23/2010

Potentially

Answered By: Adamson Associates, Inc George Metzger



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

review. Trestle pile locations shall be coordinated with

pin piles and micropiles by the contractor.

315 of 624 10/30/2012 11:15 AM

Time: 11:15 AM Job: 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg			
Reference: N/A	A or Autocad backgrounds be	a mada ayailahla				ill distribute elec ection 00 08 07	etronic documents included with	s. See	
	ore-bid design of systems (F				Addendum 1.				
	tectural and Structural Dravions only. Details not nece				Answered by 0 Adamson Asso 08/20/2010	George Metzger ociates, Inc.			
B. Can PDF V	ersions of the drawings be	made available			06/20/2010				
for downloading					TG03 Question 08/23/2010	n & Answer Pos	st #1		
	Charles m. Gardner ucture West Co.								
From: Webcor/Go-Author:	Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Cor	mpan Daphne Faulkner	Answered By:	:Webcor Constr	ruction LP Micha	el Constab	le
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference Exh	nibit A, IV.C.20 thru 6					iles for supporti	ng shoring wall st is determined by		
	nicropiles, and other deep f				,	they shall not a		-4-	
	oted that they may remain i the temporary structures a						valls, elevator pits ther work to be is:		
	teria for locating these item						vaterproofing deta		
	ermanent foundatoin syste orcing, installation of columi						n piles penetrate a part of the scop		
similar? Will d	leisgn team provide a "stay	clear" or "no fly			the BSE packa	age).			
	nstruction or plan related to Iding columns, tie downs, p						d, in general, in yout shown on Sh	neet S1-	
	cial regions of the mat?	·			2024. Minor d	eviation in locat	ion will hvae only	а	
B. See also Pa	age A3-3 of Exhibit A, last i	item.					einforcement, whi receiving microp		
Submitted by C	Charles M. Gardner						contractor. Per n tractor shall coor		
,	icture West Co.						with the shoring	ulliate	
08/03/2010					contractor.	. Trootlo pilos	ara ta ba laastad	and	
							are to be located and submitted for		



Manuel Saldana

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Answered By: Adamson Associates, Inc George Metzger

316 of 624 11:15 AM

30100

Time:

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
TG03.00-0005	TG03 Question 00	05 - Temporary Bridge		Closed	08/10/2010	08/17/2010	09/08/2010	Potentiall	у 🗌
From: Webcor/Obaya	ashi Joint Venture	Manuel Saldana	To: Turner Construction Comp	an Daphne Faulkner	Answered By	:Turner Constru	ction Comr Dap	hne Faulkner	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Exhibit A	Render on page SL-0	006				of Record for th	e street bridge a		
 A. Provide design criteria, if any, for minimum clear distance between street bridge columns, trestle, and shoring wall in the train box trench. Render shows single line of columns on either side of the trestle approximately equal distance between shoring wall and trestle edge. B. Confirm that clear-spanning from shoring wall to trestle is not required. 					to interfere with criteria related such that they	th the shoring wall to placement of do not damage	um clearance so all. Note - Speci if temporary feat permanent feat r of such perman	fic ures ures	
	ar-spanning from shor	ing wall to trestle			Answered by I URS-Corporat 08/18/2010				
Submitted by Charle	es M. Gardner				TG03 Questio	n & Answer Pos	st #1		
Kiewit Infrastructure 08/03/2010	West Co.				08/23/2010				
Kiewit Infrastructure	TG03 Question 00	106 - Temporary Bridge Manuel Saldana	To: Turner Construction Comp	Closed Pan Daphne Faulkner	08/10/2010	08/17/2010 Transbay PMP	08/23/2010 C Alfre	Potentiall ed Lau	у 🗌
Kiewit Infrastructure 08/03/2010 FG03.00-0006 From: Webcor/Obaya	TG03 Question 00	. , ,	To: Turner Construction Comp		08/10/2010		C Alfre		у 🗌

To: Turner Construction Compan Daphne Faulkner



3. South of line J, where the train box curves at south west

end, please provide a drawing indicating tiedown

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

317 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Answered by George Metzger

Adamson Associates, Inc.

08/19/2010

		,		,			
lumber Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Co-Author:							
REQUEST:	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Geotechnical Drawings			This will be a	ddressed in an A	Addendum.		
A. Both the Architectural and Structural drawings show the west end of the train box curve continuing to the south west to an extent greater than that shown on the Geotechnical drawings. The structural drawings indicate a line showing the "extent of shoring wall in the bid package". Please confirm that the shoring wall's finall design will follow the geometry shown in the architectural and structural drawings.			Adamson Ass 08/12/2010	George Metzge sociates, Inc. on & Answer Po			
B. Both the Architectural and Structural drawings show the south east of the train box curving once Beale street is reached. The Geotechnical drawings show the wall continuing straight along line J until it intersects the end wall. Please confirm that the shoring wall's finall design will follow the geometry shown in the architectural and structural drawings.							
C. Please provide new workpoints & centerline dimensions of CDSM Wall based on the correct end conditions at both the east and west ends.							
Submitted by Charles M. Gardner Kiewit Infrastructure West Co. 08/03/2010							
G03.00-0008 TG03 Question 0008 - Micropile		Closed	08/10/2010	08/17/2010	08/19/2010	No	
From: Webcor/Obayashi Joint Venture Manuel Salda	na To: Turner Construction Com				ociates, Inc Georg		
Co-Author:					,	3	
REQUEST:	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: Structural Drawings; tiedowns Questions: 1. 10" diameter tiedowns are shown in the structural drawings. Confirm this drawing is typical along the train box between grids A & J. 2. At the longer bays (51'), what is the tiedown			shown on S1- the quantity in contractor sta building struc	out for the typica -2024. The continuition S1-2 art of the shop di	I bay (42'-6" bay) ractor shall bid ba 2024. Prior to the rawing process, thill provide a micro	sed on ie base	



Is another Bid Bond Form for the trade subcontractor

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Answered by Webcor / Obayashi Joint Venture

318 of 624

Time:

11:15 AM 30100

JOINT VENTO	RE		30100 - Tra	nsbay Transi	t Center	Project			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
locations. Submitted by: C Kiewit Infrastruc 8/3/10.					TG03 Questic 08/23/2010	n & Answer Pos	st #1		
TG03.00-0009	TG03 Question 0	009 - Structural Drawings		Closed	08/10/2010	08/17/2010	08/23/2010	Potentia	Ily 🗌
From: Webcor/O	bayashi Joint Venture	Manuel Saldana	To: Turner Construction Com	pan Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Ref: Structural D	-	al plana ware not			For information	n on the Conco	urse level and st	reet	
provided. Can th	and street level structure nese plans be made avait plan for bracing and tres	lable so we can			section A/S1-		02 and A1-2005		
Submitted by: C Kiewit Infrastruc 8/3/10.					·	· ·	1-6102, A1-611		
3,3,10.					sections GT-1	111, GT-1112			
					Answered by Adamson Ass 08/13/2010	George Metzger ociates, Inc.			
					TG03 Questio	n & Answer Pos	st #1		
TG03.00-0010	TG03 Question 0	010 - Bid Bond		Closed	08/04/2010	08/18/2010	08/23/2010	Potentia	lly 🗌
From: Webcor/O	bayashi Joint Venture	Manuel Saldana	To: Turner Construction Com	ipan Daphne Faulkner	Answered By	:Webcor/Obaya	ıshi Joint V _f Man	uel Saldana	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Ref: Project Bide	ding Manual V.A.3					Form for Trade	Subcontractor	will be	



Will the owner or general contractor please provide

bidders with electronic copies of the contract drawings for the Transbay Joint Powers Authority Contract No. 08-04-

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

319 of 624 10/30/2012

Time:

11:15 AM 30100

20100 Tranchay Transit Contar Project

TJPA (PMPC)

08/17/2010

JOHN VERTONE	30100 - Transbay Trans	it Center	Project				
umber Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed	
going to be issued? Submitted by: Charles Gardner Kiewit Infrastructure West Co. 8/3/10			ayashi Joint Ven on & Answer Pos				
G03.00-0011 TG03 Question 0011 - Bid Bond Form	Closed	08/10/2010	08/17/2010	08/26/2010	Potential	lly	
From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered By	:Transbay Joint	Powers Au Sara	Gigliotti		
Co-Author:							
REQUEST: Ref: Spec sections 31 63 29, 31 56 13	SUGGESTION:	ANSWER: Insurance pol	Accept Sug	gestion:	policy.		
Question: Please confirm that the internal bracing is designed to adequatecy support the loading indicated on dwg GT-1110, and work is installed (and top buttress removed) in compliance with the specifications, that the design for the drilled shafts (31-63-29) and CDSM shoring wall (31-56-13) is adequate to prevent further movement of 301 Mission St. and trade subcontractor's professional liability would not extend to the owner's design.							
Submitted by: Charles Gardner Kiewit Infrastructure West Co. 8/3/10.							
G03.00-0012 TG03 Question 0012 - Electronic Drawing	Closed	08/10/2010	08/17/2010	08/23/2010	Potential	lly 🗀	
From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered By	:Transbay PMP		y MacClellar		
Co-Author:	, , , , , , , , , , , , , , , , , , , ,	·	,				
REQUEST:	SUGGESTION:	ANSWER:	Accept Sug	gestion:			
Ref: N/A		_	e to question 3.				
Question:		Answered by	Gerry MacClella	ind			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

000) will remediate the Terminal building and bus

ramps prior to placement of crushed/processed

demolition concrete/material.

Answered by Gerry MacClelland

320 of 624 10/30/2012

Time: Job:

11:15 AM 30100

20100 Transhay Transit Contar Project

			30100 - 11	ansbay mansi	t Center	Project					
Number	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Procee		
		which pertain to			TG03 Questio 08/23/2010	on & Answer Pos	st #1				
	.00-0013 TG03 Question 0013 - Milestones Cla From: Webcor/Obayashi Joint Venture Manuel Saldana										
TG03.00-0013	TG03 Question 00	013 - Milestones Clarific	ation	Closed	08/10/2010	08/17/2010	08/23/2010	Potential	lly		
From: Webcor/O	bayashi Joint Venture	Manuel Saldana	To: Turner Construction C	Compan Daphne Faulkner	Answered B	:Webcor Const	ruction LP Joan	ne Filipas			
Co-Author:											
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:				
Ref: Exhibit A -	Trade Subcontractor Pac	kage				ge 15, NTP #01	The last senten				
Page 15 Milesto provided within expectation ("All	10 days of NTP #1." Plea " submittals?), and how t	se clarify the			provided to C	ontractor within	al schedule shall 10 days of NTP # coming Addendu	#01."			
Submitted by: C Kiewit Infrastruc 8/4/10											
TG03.00-0014	TG03 Question 00	014 - Demolition		Closed	08/10/2010	08/17/2010	08/23/2010	Potential	lly 🗌		
From: Webcor/O	bayashi Joint Venture	Manuel Saldana	To: Turner Construction C	Compan Daphne Faulkner	Answered B	y :Transbay PMF	C Gerr	y MacClellar	nd		
Co-Author:											
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:				
Ref: Exhibit A - 1 D2200	Trade Subcontractor Pac	kage, D-1001,			concrete/mat		ssed demolition will not exceed ex polition Contracto				
Question: Drawing D-1001	shows processed concre	ete rubble from					isting Terminal a ontract No. 000-				

bidding purposes, please clarify: 1. That the amount of processed rubble will not exceed the

demolition contract left within the existing basement to

note 1 indicates depth and thickness may vary. For

approximately existing ground elevation. Drawing D-2200



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 321 of 624 10/30/2012

Time: Job:

project description and address/location, including

compelling reasons for work at night rather than during

map and/or drawing

the day

11:15 AM 30100

umber	Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
That all materia			TJPA (PMPC) 08/18/2010 TG03 Questio 08/23/2010	n & Answer Pos	st #1		
G03.00-0015	TG03 Question 0015 - Night Noise Permit	Closed	08/10/2010	08/17/2010	08/18/2010	Potentia	lly
From: Webcor/Oba	ayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered By	Transbay Join	t Powers Au Gerr	y MacClellar	ıd
Co-Author:							
REQUEST:		SUGGESTION:	ANSWER:	Accept Sug	gestion:		
restricted during the Thanksgiving to Ja	ion 01 15 70 3.2.A.12 states, " Work is ne holiday moratorium (day after anuary 1. inclusive, 24 hours a day,		of-way that ge	nerates night nor r night noise au	work in the publi bise. TJPA is thorization for wo	-	
SFMTA. Blue Boo restriction zone,". permit is obtained night noise permit be obtainable so t during this period. Submitted by: Cha	arles Gardner		criteria that qu night noise au authorization i However, DPV compelling rea	alifies for or wo thorization; issu s solely at the o N is cognizant t asons make it ir noise and DPV	pecific threshold uld guarantee DF lance of this discretion of DPW hat there are time the public¿s intely reasonably grain	PW /. es when erest to	
Kiewit Infrastructu 8/4/10	re west Co.		requires: submission by	/ a responsible	party. In this cas	e, the	
					eded for the perr	nit:	



REQUEST:

Reference Exhibit A, BI.1.B and 00 08 05, 1.2.B

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

322 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

Refer to response TG0300-0016.

Accept Suggestion:

	description of night work to be accomplished description of all equipment used for night work, including associated noise level days/time of proposed night work contractor doing the night work contractor phone for 24/7 response by both the contractor and project sponsor demonstration that those within a 150; radius have been notified at least 5 days in advance of the night noise work
G03.00-0016 TG03 Question 0016 - Professional Liability Insurance Closed From: Webcor/Obayashi Joint Venture Manuel Saldana To: Turner Construction Compan Daphne Faulkner	08/10/2010 08/17/2010 08/18/2010 Potentially Answered By:Webcor Construction LP Joanne Filipas
Co-Author:	Janes State 2, Webbot Constitution El Coaline i inpas
REQUEST: Reference Exhibit A, VI.2.B. and spec. 00 08 05, 1.3.B Specification 08 05 1.3.B requires Professional Liability Insurance in the amount of \$10,000,000 each claim with a deductable not to exceed \$50,00 each claim. Exhibit A VI.2.b requires \$25,000 with a deductable not to exceed \$250,000. Q. Can you clarify why the Trade Subcontractor would be held to an amount higher than the CM/GC? Submitted by Charles M. Gardner Kiewit Infrastructure West Co.	ANSWER: Accept Suggestion: The Professional Liability and Commercial Liability requirements included in the TG03 BSE package are the same as those required during prequalification for this scope of work. All five prequalified Trade Subcontractors responded in the affirmative that they have ¿or can obtain a liability insurance policy issued by an insurance company licensed in the state of California¿ for these limits. These insurance requirements are higher than those required of the CM/GC under the prime contract due to the risk associated with the design-build aspects of the BSE work, and because the work will be performed by parties other than Webcor/Obayashi Joint Venture.

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

323 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Insurance in	08 05, 1.2.B requires Comm the amount of \$25,000,000 e 1.B requires \$100,000,000.								
	clarify why the Trade Subcor nount higher than the CM/G0								
	Charles M. Gardner ructure West Co.								
G03.00-0018	TG03 Question 00	018 - Fees		Closed	08/10/2010	08/17/2010	08/18/2010	Potentiall	у 🗌
From: Webco	r/Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Com	npan Daphne Faulkner	Answered By	Transbay Joint	Powers Au Gerry	y MacClellan	b
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference sp	pecification 00 08 13, 1.8					, inspection and	other fees asso		
Muni Code 2.	.4 requires,				Contractor and	reimbursed by	paid for by the the TJPA in accee Addendum 2)	ordance	
Department a	ant shall submit and maintair a bond, cash deposit, or othe						,		
	ment securing the faithful pe								
	f the owner and its agent und excavate and the compliance								
and condition	ns of this Article (the "deposite shall be in the sum of \$25,00	t").							
	of Public Works, City and C								
Also there are and other "ad	e Administration fees daily ir dditional fees"	nspection fees							
	which fees the Trade Subcere required to make.	ontractor on this							
	Charles M. Gardner ructure West Co.								



Manuel Saldana

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Answered By:Transbay Joint Powers Au Sara Gigliotti

324 of 624

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
TG03.00-0019	TG03 Question 00	19 - Wastewater Discha	arge Permit	Closed	08/10/2010	08/17/2010	08/10/2010	Potentially	,
From: Webcor/Obaya	ashi Joint Venture	Manuel Saldana	To: Turner Construction Com	npan Daphne Faulkner	Answered By	:Transbay PMP	C Alfre	ed Lau	
Co-Author:									
REQUEST: Reference specification 31 23 19, 1.7.C Spec section 31 23 19 1.7.C requires Contractor to obtain a wastewater discharge permit from the City of San Francisco. Who pays for the cost of is charging into the local municipal waste water collection system? Who pays for the analytical testing? Submitted by Charles M. Gardner Kiewit Infrastructure West Co. 08/05/2010			SUGGESTION:		system shall l defined as iss Analytical tes	Accept Sugg stering discharge be paid by TJPA sued in an upcon ting of dewaterin TJPA¿s represe	into public sew . An allowance ning addendum. g water shall be	shall be	
TG03.00-0020 From: Webcor/Obaya		20 - Buy America Requ Manuel Saldana	irements To: Turner Construction Com	Closed npan Daphne Faulkner	08/10/2010 Answered By	08/17/2010 / :Transbay Joint	08/13/2010 Powers Au Sara	Potentially a Gigliotti	<i>'</i>
Requirements provide ** This provision app Agreements: construe agreements for the attan \$100,000; and a rolling stock valued a requirement does no 08 13/APA 17 (b) fur Contractor is responsubcontractors are in	13/APA.17 Buy Ameri le, " ** lies only to the follow action agreements of acquisition of goods v agreements for the ac at more than \$100,00 at apply to lower tier S ther states that, "The sible for ensuring that a compliance. This requirement does cts" s M. Gardner	ing types of any value; alued at more equisition of 0. This ubcontracts. 00 Prime t lower tier	SUGGESTION:		Buy America Subcontractor not apply to lo Subcontractor America certif requirement a Prime Contractier Subcontra is requiring th Bidders' subc	Accept Sugg 00 08 13/APA 13 requirements do rs. The certificate over tier Subcon rs do not have to fications. Howev applies to the ent ctor is responsib actors are in com- ector certification fro ontractors). A re- a forthcoming add	r incorrectly state not apply to low tion requirement tractors, e.g., low each submit Buyer, the Buy Amire contract and le for ensuring the pliance, and the mall Bidders (bevised Specifica	ver tier t does wer tier uy erica I the hat lower e CM/GC out not	
TG03.00-0021	TG03 Question 00	21 - SBE Program		Closed	08/10/2010	08/17/2010	08/13/2010	Potentially	<i>,</i> \Box

To: Turner Construction Compan Daphne Faulkner



Reference: N/A

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

The Final Geotechnical Data Report contains a total of

325 of 624 10/30/2012

Time:

11:15 AM 30100

umber	Subject	Stat	tus	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference: E	xhibit A Section IV Scope Section D					or the entire CM/Governing percentage		
that "Trade S participation of Subcontracto 1.3B states th Please clarify Trade Subcon how the % is on the total w is it based on subcontracted Submitted by				goals for each individual package. The goal for the BSE package is 24%. SBE percentages are calculated by determining the ratio of firms in the ninecounty Bay Area for a particular NAICS code to the number of SBE firms in the same area for that same NAICS code. SBE participation is calculated based on the total value of the Trade Subcontractor's bid price. For example, if the total bid is \$1,000,000, and the SBE goal is 24%, the Trade Subcontractor (if not an SBE itself) must make good faith efforts to subcontract out at least \$240,000 to SBE subcontractors.			the e nine- the ame sed id	
G03.00-0022	TG03 Question 0022 - Bid Date	Clos	sed	08/10/2010	08/17/2010	08/18/2010	Potential	ly 🗌
From: Webco	/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne	Faulkner	Answered By	Transbay Joint	Powers Au Gerry	MacClellan	d
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference Ex	hibit A II - Bid Due Date				Addendum will	include a time the current bid dat	•	
	sive design required, we request a t of the Bid Date by six (6) weeks to October			The TJPA will questions and	continue to mor the content of f ws a reasonable			
	Charles M. Gardner ructure West Co.			CONTRACTOR DIGE				
G03.00-0023	TG03 Question 0023 - Geotechnical Repo	orts Clos	sed	08/10/2010	08/17/2010	08/13/2010	Potential	ly 🗌
From: Webco	r/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne	Faulkner	Answered By:	Transbay PMP	C Mark C	D'Dell	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sugg	gestion:		



Reference: SL-001

Concept drawing for the access trestle shows a width of

48' in Zone 4 and 32' wide everywhere else. Are there

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

The access trestle shown in the drawing is conceptual only. Since there is minimal access at the perimeter

of the site the intent of the trestle is to allow for access

for excavation, shoring, structural concrete and steel

326 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Geotechnical Repo Geotechnical Data 1&2 were clearly up let me know where website? Thank you		"Final nd. Volumes e upload V3 - or			2,266 pages. The pdf version located on the ftp site is broken-up into 2 volumes. The hard copy versions provided to Webcor/Obayashi were separated into 3 volumes for convenience in handling. Therefore the pdf version located on the ftp site as Volume 1 and Volume 2 is equal to the 3-volume hard copy version located at Webcor/Obayashi's Office. A Volume 3 will not be uploaded.				
Submitted by Brian Malcolm Drilling Co 08/06/2010					Volume 3 will	not be uploaded	d.		
TG03.00-0024	TG03 Question 002	24 - Ancillary Permits		Closed	08/10/2010	08/17/2010	08/13/2010	Potential	ly 🗌
From: Webcor/Obay	ashi Joint Venture	Manuel Saldana	To: Turner Construction Co	ompan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Project I specification 01 14	Bidding Manual (20/44) 10/APA 1	and			provided in an	ification 01 14 1 upcoming Add	0 / APA 1 will be		
specific differentiati Contractor/Trade S	efinition of "ancillary per on of responsibilities be ubcontractor/ TJPA. Pe with a column for the defined	etween erhaps a new			identified in th	e matrix as Cor	ntractor's respons	ibility,	
Submitted by Charl Kiewit Infrasturcture 08/06/2010									
TG03.00-0025	TG03 Question 002	25 - Access Trestle		Closed	08/10/2010	08/17/2010	08/16/2010	Potential	ly 🗌
From: Webcor/Obay	yashi Joint Venture	Manuel Saldana	To: Turner Construction Co	ompan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		



can perform activities such as 1) installation of CDSM elements, 2) demolition, 3) installation of temporary street elements? If not, how is the Owner proposing these work

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

327 of 624 10/30/2012

Time: Job:

11:15 AM 30100

				<u> </u>		<i>J</i>			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
please provide detai	irements for the acce ls. Are there maximu					,	chment 3 for mini naximum requiren		
Submitted by Kelly 7 Granite / CJA / NCC 08/06/2010	Furner								
TG03.00-0026	TG03 Question 00	026 - Surveyor Insurance		Closed	08/10/2010	08/17/2010	08/16/2010	Potential	ly 🗌
From: Webcor/Obaya	ashi Joint Venture	Manuel Saldana	To: Turner Construction C	ompan Daphne Faulkner	Answered B	y: Webcor Cons	truction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
surveyors who can p will effcetively elimin being able to bid on higher bid costs. Ple	e Trade Subcontractorovide \$25,000,000 of the many survey engathis work. The result ease consider this and ements are for land survey.	of insurance. This ineers from ant effect will be d confirm what			\$25,000,000 respect to the which can be Subcontracto with respect Subcontracto have to evide insurance co the standard	in professional I to design-build el obtained either or or its retained to land surveyor or or its retained ence \$1,000,000 overing that scop requirements se ubcontract. Thi	on VI.2.A is to reciability insurance ements of the work by the Trade engineers. Howe sonly, the Trade engineers should in professional lia e of work, consist to forth in Article 1 s will be included	with rk, ver, only ability ent with 6 of the	
TG03.00-0027	TG03 Question 00	027 - Temporary Street Clo	sures / Detours	Closed	08/10/2010	08/17/2010	08/13/2010	Potential	ly 🗌
From: Webcor Const	truction LP	Manuel Saldana	To: Turner Construction C	ompan Daphne Faulkner	Answered B	y: Webcor Cons	truction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Exhibit A	, Section VI					0 1	nt is specified in s	•	
	res and/or temporary Beale St be alowed s				future adden		on will be revised	ша	



for removing and abating products containing asbestos, lead, or PCB ballast, or mercury containing lamps." Please confirm the reference to demolition contractor is specific to the Trade Subcontractor performing work under contract 08-08-DM-000, Existing Terminal and Ramps

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

328 of 624 10/30/2012

Time: Job:

11:15 AM 30100

20100 Tranchay Transit Contar Project

CONT VENTONE		30100 - 11a	insbay Transi	t Center	Project			
Number Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
elements be performed? Submitted by Kelly Turner Granite / CJA / NCC Joint Venture 08/09/2010								
TG03.00-0028 TG03 Question 0	028 - Trade Subcontractor	DBE Participation	Closed	08/10/2010	08/17/2010	08/13/2010	Potential	ly
From: Webcor/Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Cor	mpan Daphne Faulkner	Answered By	:Transbay Join	t Powers Au Sara	Gigliotti	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference specification 00 08 21, Section Section 1.2B states "The DBE Availability Percentage is not an enforceable goal unmandated changes to the DBE program, with the advisory is not a condition of the clarify what the Trade Subcontractors regarding DBE participation on this control. Submitted by Kelly Turner Granite / CJA / NCC Joint Venture 08/09/2010	y Advisory nder the CalTrans and compliance contract" Please quirement is			not an enforce advisory perce However, the inform the cor DBE firms in t the contract, a use of DBE su that there is a and Bidders meet the SBE	eable goal and of centage is not a cadvisory percentractor of the public marketplace and the TJPA stubcontractors. In SBE participa nust demonstratigoal as a cond	the DBE percent compliance with the condition of the contage is calculated bettential availability for the type of we rongly encourage Bidders should als tion goal on this contage agod faith effor ition of contract.	ne ontract. If to yof ork in sthe so note contract,	
TG03.00-0029 TG03 Question 0 From: Webcor/Obayashi Joint Venture Co-Author:	029 - Demolition Contract Manuel Saldana	To: Turner Construction Cor	Closed npan Daphne Faulkner	08/10/2010 Answered By	08/17/2010 Transbay Join	08/18/2010 t Powers Au Gerry	Potential / MacClellan	
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference specification 00 00 35, section	n 1.2.A					ection 00 00 35 in		
Section states "The demolition contracts	r is responsible			Addendum 1.				



work by TJPA.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Webeonobayasin John Ventare

Page: Date:

Costs associated with treatment to removed dissolved

329 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
umber	Subject			Status	<u> Oreateu</u>	required	Anomorea	<u> </u>	riocee
Demolition Contract.									
Submitted by Kelly 1 Granite / CJA / NCC 08/09/2010	Turner								
303.00-0030	TG03 Question 003	30 - Trade Subcontract	or Insurance	Closed	08/10/2010	08/17/2010	08/18/2010	Potential	ly
From: Webcor/Obaya	ashi Joint Venture	Manuel Saldana	To: Turner Construction C	ompan Daphne Faulkner	Answered By	:Webcor Consti	ruction LP Joan	ne Filipas	
co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference specficati	ion 00 08 05					it A, Section VI insurance requ	for TG03 Trade		
requirements. Thes those contained in E 16 of the proposed s Obayashi and the Tr	ntains specific insurantle requirements differ reschibit A Section VI as subcontract between V rade Subcontractor. Prequirements are for the	naterially from well as section Vebcor / lease clarify			Cascontiactor	modrance requ	illiono.		
Submitted by Kelly 1 Granite / CJA / NCC 08/09/2010									
303.00-0031	TG03 Question 003	31 - Contaminated Gro	undwater	Closed	08/10/2010	08/17/2010	08/19/2010	Potential	lv 🗆
From: Webcor/Obaya	ashi Joint Venture	Manuel Saldana	To: Turner Construction C	ompan Daphne Faulkner	Answered By	Transbay Joint	Powers Au Gerry		• 🖂
o-Author:						·	·		
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference specificat	tion 01 35 65, sections	1.7.G & 1.7.H.			Settlement Tre	eatment			
batch wastewater tre contaminates" such	cribes construction of a eatment system to rem as petroleum hydroca verify that the treatme	nove dissolved rbons, benzene,			effluent to red		ent of dewatering ad prior to discha items.	•	
	d groundwater will be r				Chamical Tra	atmont			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 330 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proce	
Submitted by Ke Granite / CJA / N 08/09/2010	elly Turner NCC Joint Venture			contaminants, as described in specification 01 35 65, section 1.7H.2 will be considered extra cost items only if chemical testing shows elevated levels of dissolved contaminants that cannot be brought into compliance with SFPUC permit requirements by settlement alone. Treatment shall be done in the most cost effective manner to bring dewatering effluent into compliance with SFPUC discharge permit requirements.						
TG03.00-0032	TG03 Question 00	032 - Extend Bid Date		Closed	08/10/2010	08/17/2010	08/13/2010	Potential	ly 🗀	
From: Webcor/O	bayashi Joint Venture	Manuel Saldana	To: Turner Construction Compan [Daphne Faulkner	Answered B	:Transbay Joint	Powers Au Sara	Gigliotti	,	
Co-Author:			·	·		·				
REQUEST:	D		SUGGESTION:		ANSWER:	Accept Sug				
Project Bidding I	y Dates for Bidding Proce Manual establishes the B 6 weeks from the date of	id Due Date as				o the answer to on the SBE progra				
	insufficient amount of tim I estimate and bid. We t				Response by	Gerry MacClella	and 8/18/2010			

Design-Build

for the following reasons

The SBE package includes major deisgn-build elements. The extent of the design work related to shoring, bracing, trestle, cross-street bridging and dewatering that the BSE Trade Subcontractor will be responsible for performing became fully apparent to the prequalified contractors only when the bid package was issued. Developing these required Trade Contractor designs far enough to allow accurate pricing to begin will take time.

that the Bid Due Date be extended an additional 8 weeks

Considering the magniute and location of the construction work, the risk accompanying the design is also extremely high. A memorandum of understanding that adequately addresses this risk must be negotiated with the Trade Subcontractor's Professional Engineer before design can even beign. This will take time.

A forthcoming Addendum will include a time extension of 4 weeks beyond the current bid date. The TJPA will continue to monitor contractor questions and the content of future addenda to be satisfied it allows a reasonable period to finalize contractor bids.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

331 of 624 10/30/2012 11:15 AM

30100

Time: Job:

Cost

30100 - Transbay Transit Center Project

Date Date Created Required Answered Number Subject Status Impact Proceed

Similarly, the Trade Subcontractor will likely enlist the services of an independent Professional Engineer to act as a peer reviewer to check the work of the Trade Subcontractor's principal engineer. Reconciliation of any differences identified during this review will take time.

Liquidated Damges

Liquidated damages associated with not meeting the CM/GC's schedule for Substantial Completion are extraordinarily high. It appears to us that the BSE Trade Subcontractor's time for substantial completion, i.e. 1,825 days following Notice to Proceed with pre-construction services, is highly interconnected with the work of other trade subcontractors and also contingent on their performance. If this is the case, it becomes very difficult to accurately assess risk of exposure to liquidated damages. The Joint Venture will need time to clarify with the CM/GC the relationship between the other trade subcontractors' work and the BSE Trade Subcontractor's substantial completion date. Then we can adequately assess the risk resulting from this relationship, include it in our pricing and secure surety commitment.

Small Business Program

The Trade Subcontractor is required to achieve a minimum small business enterprise participation of 24% of its' total bid. Given the magnitude of the principal scopes of work required in the BSE package - shoring/bracing, excavation, drilling - most small businesses will neither be interested in participating nor qualified to do so. Time will be needed to identify a sufficient amount of reasonable scopes of work for small busines sparticipation and to work with interested small businesses, as necessary, prior to bid day to help them with insurance, bonding, shceduling, and performance issues.

Given the cirumstances outline above. Shimmick / Skanska / Traylor strongly urges the Transbay Joint Powers Authority and Webcor / Obayashi to postpone the bid date for the TG03 BSE Package until Nov. 9, 2010.

Submitted by Rich Zito Shimmick / Skanska / Traylor, a Joint Venture 08/09/2010



Manuel Saldana

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Answered By: Transbay Joint Powers Au Sara Gigliotti

332 of 624

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
G03.00-0033	TG03 Question 00	033 - Staging Areas		Closed	08/10/2010	08/17/2010	08/18/2010	Potential	ly 🗌
From: Webcor	Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Comp	an Daphne Faulkner	Answered By	y:Webcor Const	ruction LP Joar	ne Filipas	
Co-Author:									
Trade Subcon Q - Will Stagir Terminal Ram the TG03 - BS Submitted by	oject Bid Manual IV, A.3.b. tractor Requirements ng areas 9, 10, 12 etc. from ps & Demolition Plans be n E Trade Subcontractor? Charles M. Gardner ucture West Co.	the Existing nade available to	SUGGESTION:			Accept Sug ect Bidding Manu II not provide are	ual, Section IV.A.	3 .b -	
	TG03 Question 00 /Obayashi Joint Venture	034 - Trade Coordination Manuel Saldana	To: Turner Construction Comp	Closed an Daphne Faulkner	08/10/2010 Answered By	08/17/2010 y: Webcor Const	08/16/2010 ruction LP Joar	Potential ine Filipas	ly
REQUEST: Reference Instruction to Bidder's Add. Note 27b & Project Bid Manual IV.A. 12.a Trade Subcontractor Requirements Q . Please confirm and/or clarify that the follow on Structure Trade Subcontractor will be responsible for their own access, or if it is intended to be provided under this Trade Subcontract. IFB Additional note 27 b indicates access will be made available to all Trade Subcontractors, but locations may need to change to suit BSE Contractor during course of Work. Also, Is it the intention of this Trade Subcontract to install all "leave-out" pourbacks? Elevators? Etc.? Please specify all Concrete work in addition to Mud Slab expected of this Trade Subcontract. Submitted by Charles M. Gardner Kiewit Infrastructure West Co. 08/09/2010			SUGGESTION:		access for fol intention for the out or pour-basetc. must be a no other perm	low on Trade Su his Trade Subco acks, but location coordinated with nanent concrete	gestion: Ontractor shall pubcontractor shall pubcontractors. It intractor to install his of egress, accurate CM/GC. The work in this packdicated in the drawn of	s not the leave- ess, ere are age,	
G03.00-0035	TG03 Question 00	035 - Temporary Power		Closed	08/10/2010	08/17/2010	08/13/2010	Potential	ly 🖂

To: Turner Construction Compan Daphne Faulkner



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

333 of 624

Time:

11:15 AM

30100

Number Subject	Status	Date Date Date Cost Created Required Answered Impact Proceed
Co-Author:		
REQUEST:	SUGGESTION:	ANSWER: Accept Suggestion:
Reference Project Bid Manual IV.A. 17.a		The cost of temporary power as defined in the Bidding
Trade Subcontractor Requirements Q Please confirm that the Owner/TJPA will pay the cost of Temporary Power consumption.		Manual Appendix A, Section IV.B.A.17, shall be paid by the TJPA.
Submitted by Charles M. Gardner Kiewit Infrastructure West Co. 08/09/2010		
TG03.00-0036 TG03 Question 0036 - Unit Prices	Closed	08/10/2010 08/17/2010 08/18/2010 Potentially
From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulk	ner Answered By: Webcor Construction LP Joanne Filipas
Co-Author:		
REQUEST:	SUGGESTION:	ANSWER: Accept Suggestion:
Reference specification 01 10 20 Section 01 10 20 describes a schedule of unit prices.		Section 01 10 20/APA will be revised in a future Addendum.
Trade Subcontractor Requirements Q - These items are not shown on the Schedule of Bid Prices found in Exhibit A. How is the contractor to communicate what his applicable bid prices are?		
Submitted by Kelly Turner Granite / CJA / NCC Joint Venture 08/10/2010		
FG03.00-0037 TG03 Question 0037 - Dewatering	Closed	08/10/2010 08/17/2010 08/16/2010 Potentially
From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulk	ner Answered By:Transbay PMPC Alfred Lau
Co-Author:		
REQUEST:	SUGGESTION:	ANSWER: Accept Suggestion:
Reference 31 23 19		Operation and maintenance of dewatering system
Trade Subcontractor Requirements Q - Section 31 23 19, Dewatering, is unclear regarding the duration that the Trade Subcontractor remains responsible		shall be paid by unit prices, with 72 months defined as the baseline for bid defined in Bid Manual Exhibit A. This shall be reflected in 01 10 20/APA which will be revised and issued with an upcoming Addendum.



Q - Please confirm access trestle shall be designed (similar to Temp Bridges)for a Manitowoc Crane 999 Series 2 which weigh's approximately 475,000 lbs

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 334 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
details of how long for the system. Is the on Subcontractor?	Turner	tor is responsible I over to a follow em to be			the dewaterin dewatering co deactivation a	g system as ins ontractor is resp	he system. See Bi		
G03.00-0038 From: Webcor/Obay		038 - Temporary Power Manuel Saldana	To: Turner Construction C	Closed	08/17/2010 Answered By	08/31/2010 :Webcor Const	08/13/2010 Truction LP Joann	Potentia e Filipas	lly
Co-Author:	,			ompan Dapinio i adminoi		,		opao	
REQUEST: Reference Exhibit A Attachment 2 Q - Logistics, drawing sheet SL-003 Skid Layout (5) has notation "NOT INCLUDED IN THIS SERVICE REQUEST" Q -Please confirm that the Owner/TJPA will be providing this Skid, typically per detail 4/SL-003 Submitted by Charles M. Gardner Kiewit Infrastructure			SUGGESTION:		finalized with in the general	PG&E. Contract location shown	gestion: cid 5 has not been ctor anticipates it w on the drawing; G&E's final accepta		
West Co. 08/11/20		minastructure							
G03.00-0039 From: Webcor/Oba		039 - Access Trestle Manuel Saldana	To: Turner Construction C	Closed	08/11/2010 Answered By	08/18/2010	08/13/2010 Truction LP Joann	Potentia	lly
Co-Author:	yadın dönk ventare	Warraci Galdana	10. Turner Construction C	ompan Dapine radikilei	Allowered Dy	V. Webcoi Const	ruction LF Joann	e Filipas	
REQUEST: Reference Exhibit A	A - Attachment 3.1		SUGGESTION:		•		gestion: ment on the Acces A, Attachment 3.	s	



TG03.00-0042

TG03 Question 0042 - Dimensions

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

335 of 624 10/30/2012

Time:

11:15 AM Job: 30100

Potentially

30100 - Transbay Transit Center Project

08/11/2010

08/17/2010

08/17/2010

Closed

umber <u>Subject</u>			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Submitted by Charles M. Gardner Kiewit In West Co. 08/11/2010	frastructure							
G03.00-0040 TG03 Question 004 From: Webcor/Obayashi Joint Venture	0 - Access Trestle Manuel Saldana	To: Turner Construction Compa	Closed an Daphne Faulkner	08/11/2010 Answered By:	08/17/2010 :Webcor Const	08/16/2010 ruction LP Joan	Potential ne Filipas	ly
Co-Author:								
REQUEST: Reference A3-2 and drawing sheet SL-001 Q - Please confirm it is the intent of the dra access trestle extends all the way eastward 35+9.75 such that the Trade Subcontractor the trestle at the intersection of col line E a 35+9.75 (ie; at the east end cdsm wall). Submitted by Kelly Turner Granite / CJA / Not Venture 08/11/2010	wings that the d to col line r can access nd col line	SUGGESTION:			o Parcel N and	ovided Contracto N', per Specifica		
G03.00-0041 TG03 Question 004	1 - Grid Spacing		Closed	08/11/2010	08/17/2010	08/17/2010	Potential	ly 🔲
From: Webcor/Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Compa	an Daphne Faulkner	Answered By:	Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Author:								
REQUEST: Reference drawing sheets GT-0100, S1-20 Q - The structural drawings show grid space This makes the distance between Grid 1 & 1,445'. Drawing GT-0100 gives cordinates dimension of 1,462.54' between 1 & 35. Ple	eing @42'-6". 35 equal to and a ease clarify.	SUGGESTION:		ANSWER: GT-0100 is consame dimension		gestion: y structural bay is	the	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

336 of 624 10/30/2012

Time:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
From: Webcor	/Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Compar	n Daphne Faulkner	Answered By	y :Adamson Asse	ociates, Inc Geor	ge Metzger	
REQUEST: Reference dra Q - Dimension R2-1 do not co	awing sheet GT-2101 This to the radius' center point orrespond to the given radius. Shad Gardner Balfour Beat	ıs. Please revise.	SUGGESTION:		ANSWER: This will be co	Accept Sug			
G03.00-0043	TG03 Question 00	043 - Liquidated Damages		Closed	08/11/2010	08/17/2010	08/13/2010	Potential	ly
	/Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Compar	n Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
Specification of damages. Q - The liquidate based on a repackage No. A Notice to Proceplease provide Construction of damages will Zone 2, Zone could potential assess potential	Kelly Turner Granite / CJA /	or liquidated 00 05 20 are n of Trade ginning with Services. 1) e for Pre- now liquidated etion of Zone 1, f these zones w the CM/GC will	SUGGESTION:		in the IFB. Li Contractor¿s Subcontracto completion of	quidated damag costs and those r's may be asse any zone impac ects the work of	I be issued as des les as well as of other Trade essed if the late cts the critical pat		
G03.00-0044 From: Webcor	TG03 Question 00	044 - Existing Utilities Manuel Saldana	To: Turner Construction Compar	Closed n Daphne Faulkner	08/11/2010 Answered By	08/17/2010 y: Webcor Const	08/18/2010 ruction LP Joan	Potential ne Filipas	ly
Co-Author:			·	•				•	
REQUEST: Reference dra	awing sheet D-2230		SUGGESTION:				gestion: sting sanitary and catch basins and		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

337 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date Date Cost Created Required Answered Number Subiect Status Impact Proceed

Q - Note #2 states that, unless otherwise specified, all utilities to be removed have been cut and capped. The only remaining utilities shown to be cut and capped are the sewer systems at First, Fremont, and Beale. We interpret this note to mean that, except for the sewer systems discussed, there are no other active utilities in the work zone (including in First St, Fremont St, and Beale). 1) Please confirm there are no other active utilities that the Trade Subcontractor has to either cut/cap or maintain in place. 2) If there are other utilities that have to be cut and capped, please provide specific details. 3) If there are other utilities that have to be maintained in place, please provide specific details.

Submitted by Kelly Turner Granite / CJA / NCC Joint Venture 08/11/2010

drain culverts as indicated on the plans. Protect in place NEW active sewers constructed as part of the Relocation of Utilities Project as shown on the plans. Coordinate with and protect in place NEW active utilities (PG&E and Verizon) constructed by the private utilities that will be supported by the temporary bridge. With the exception of the utilities indicated, all known active utilities will be demolished capped and/or plugged by the Relocation of Utilities Project at the demarcation line indicated in the plans. The Relocation of Utilities Project includes exploratory subsurface trench explorations in First, Fremont, Beale, Minna and Natoma streets at the demarcation line where the new CDSM wall crosses perpendicular to each street. Following subsurface investigations, all unknown (as well as known) active and inactive encountered utilities will be demolished capped and/or plugged at these locations by the Relocation of Utilities Project.

- 2) Demolish and plug existing sewers per City of San Francisco Standard Plans and Specifications.
- 3) See response to part 1.

Responded by David Fyfe (URS Corporation)

TG03.00-0045 TG03 Question 0045 - Escrow Documents

From: Webcor/Obayashi Joint Venture Manuel Saldana To: Turner Construction Compan Daphne Faulkner

Closed

Co-Author:

REQUEST:

Reference specification 00 02 12, 1.3.A

Q - Paragraph 1.3A states escrow documents are to be submitted within 3 working days after the date of bid opening. This contradicts Project Bidding Manual page 15 which states that escrow documents are to be submitted within 3 calendar days after the bid opening date. Please clarify.

SUGGESTION:

08/12/2010

08/18/2010

08/16/2010

Potentially

Answered By: Webcor Construction LP Joanne Filipas

ANSWER: **Accept Suggestion:**

Three working days is correct. An Addendum will be issued.



Equal Employment Opportunity/Employment Nondiscrimination Requirements, Paragraph 1.3 Small Business Enterprise (SBE) Program Requirements, Item B. states "The TJPA has established an SBE Utilization

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

338 of 624 10/30/2012

Date: Time:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Submitted by Ke Venture 08/11/2	elly Turner Granite /CJA / 010	NCC Joint							
G03.00-0046	TG03 Question 00	046 - Construction Sche	dule	Closed	08/12/2010	08/18/2010	08/20/2010	Potential	
From: Webcor/O	bayashi Joint Venture	Manuel Saldana	To: Turner Construction Com	pan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference speci	ification 01 13 10, 1.2.B					requirement of	15 calendar days		
submitted within Proceed. This co	.2B states a construction 15 days after bid packag ontradicts Exhibit A Section to be submitted within 15 larify.	le Notice to on 5 which states			award shall a	oply and superse	edes the specifica	ation.	
Submitted by Ke Venture 08/11/2	elly Turner Granite / CJA / 010	/ NCC Joint							
G03.00-0047	TG03 Question 00	047 - SBE Program		Closed	08/12/2010	08/18/2010	08/13/2010	Potential	ly
From: Webcor/O	bayashi Joint Venture	Manuel Saldana	To: Turner Construction Com	pan Daphne Faulkner	Answered By	:Transbay Joint	Powers Au Sara	Gigliotti	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	oit A, Part IV and specifica m D and paragraph 1.3, i				goal for the er	ion is correct. 1	7% is the overall otract. The CM/Gach individual page	C will	
Q - Exhibit A, Part IV., Scope of the Package and Bid Item Information, Paragraph B., General Work, Item D., SBE Program states "Trade Subcontractor shall obtain a minimum SBE participation of 24% of the total value of Trade Subcontractor's bid value." However, Section 00 08 21, Disadvantaged & Small Business Enterprise and						or this package		жаде,	



Reference Part III Instruction to Bidders, Section V,

Q - Reference is made to Part III. Instruction to Bidders,

Paragraph A, Item 3

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

339 of 624 10/30/2012

Time: Job:

This request is granted. This form is not required to be submitted with the Bid. The Instructions to Bidders

will be revised in a forthcoming addendum.

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Goal of 17% overall	for this Contract."								
		(Contract No. 08-							
Submitted by Gerald 08/12/20101	d Brown Tutor-Salib (Corporation							
TG03.00-0048	TG03 Question 0	048 - Instruction to Bidder	s	Closed	08/12/2010	08/18/2010	08/18/2010	Potential	ly
From: Webcor/Obay	ashi Joint Venture	Manuel Saldana	To: Turner Construction Con	npan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Instruction	n To Bidders, subpa	ragraph D.		BQS Form is not required.					
Subparagraph D., B 6. Statutory Bidding Qualification Statem list on the Bidder's 0	ide to Part III. Instruction idding Process and Facquirements, Subitiont (1) which states Qualification Stateme contractor license nu. Please provide.	Procedures, Item tem b) Bidders that "Bidder shall nt (BQS in Forms			the Project Bi	dding Manuai in	a future Addend	um.	
Submitted by Gerald 08/12/2010	d W. Brown Tutor-Sa	liba Corporation							
TG03.00-0049		050 - Bid Due Date	_	Closed	08/12/2010	08/18/2010	08/13/2010	Potential	ly
From: Webcor/Obay	ashi Joint Venture	Manuel Saldana	To: Turner Construction Con	npan Daphne Faulkner	Answered By	:Transbay Joint	Powers Au Sara	Gigliotti	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

340 of 624 10/30/2012

Time: Job:

Cost

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject	Status	Created	Required	Answered	Impact	Procee
Section V., We A., Bidding Che Bidder shall sul properly comples tatement there Agreement for (Section 00 06 Security Depos "pursuant to the between the TJ Center in the request that thi the successful	bcor/Obayashi Bidding Forms, Paragraph ecklist (BCL), Item 3. which states "Each omit with its Bid the following forms, eted and executed." Following this erare various forms listed including "Escrow Security Deposits in Lieu of Retention 30)." Since this "Escrow Agreement for its in Lieu of Retention" form states that econstruction contract entered into IPA and Contractor for Transbay Transit	Status	Created	Required	rea Answered	impact	Procee
Submitted by G 08/12/2010	erald W. Brown Tutor-Saliba Corporation						
TG03.00-0050	TG03 Question 0050 - Bid Due Date	Closed	08/12/2010	08/18/2010	08/18/2010	Potential	ly
From: Webcor/0	Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered E	y: Transbay Join	t Powers Au Gerr	y MacClellan	ıd
Co-Author:							
REQUEST:		SUGGESTION:	ANSWER:	Accept Sug	gestion:		

Reference Transbay Terminal Center Bid Package TG03 Shoring, Buttress and Excavation (Cont.)

Q - We have started into our second week of intensive review of bid documents and drawings in which to grasp what is prescriptive work and what requires additional contractor design and scheduling in our bid proposal preparation. Having been involved in not only pre-bid contractor designed support-of-excavations but final design and construction of numerous deep supported excavations in urban environments in numerous cities in California, we look forward to working on this unique and challenging project. This project brings additional elements to be considered during design of support-of-excavation and traffic supported trestles that would not normally be considered in below street level construction. One, the width of the supported excavation at approximately one hundred and eighty L.F., will require at least two

A forthcoming Addendum will include a time extension of 4 weeks beyond the current bid date. The TJPA will continue to monitor contractor questions and the content of future addenda to be satisfied it allows a reasonable period to finalize contractor bids.

Date

Date



enture

Page: Date: Time:

Job:

341 of 624 10/30/2012 11:15 AM

30100

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

30100 - Transbay Transit Center Project

Number Subject Date Date Cost Status Created Required Answered Impact Proceed

intermediate vertical piles to support the horizontal bracing levels. Second, the need to incorporate both longitudinal and transverse traffic trestle decking whose vertical support locations will add to the constraints and interference with the location of the horizontal bracing levels. Third, the phasing of the shoring and excavation will require various locations of bracing levels of the CDSM cut-off walls. Fourth, the tie-down anchors will have to be designed to meet project specifications. Fifth, the volume of information including as-builts and the myriad of geotechnical information provided will consume considerable time which our designers can ill afford not to digest the pertinent information. And lastly, the tremendous coordination and evaluation of the various key subcontractors scopes and proposals will be itself a considerable effort since various proprietary information will be provided to them for pricing Tutor-Saliba's in-house designs. For these various reasons, we strongly urge a postponement of at least four weeks to the current scheduled bid date of September 14th in which we can properly develop the most complete and competitive design concepts and pricing proposal to Webcor/Obayashi. It is very important that you evaluate this request in a timely manner in which we can allocate the limited time available to our engineering and estimating forces. Your timely written response is appreciated.

Submitted by Gerald W. Brown Tutor-Saliba Corporation 08/12/2010

TG03.00-0051 TG03 Question 0051 - Elevations

From: Webcor/Obayashi Joint Venture

Manuel Saldana

To: Turner Construction Compan Daphne Faulkner

Closed

08/13/2010 08/19/2010 08/19/2010 Potentially Answered By: Adamson Associates, Inc. George Metzger

Co-Author:

REQUEST:

Reference drawing sheet GT-1100 and drawing tables 3, 4, 7 $\&\,8$

Q - The lateral earth pressure diagram and tables 3&4 have the top street at elevation +4, but tables 7&8 show

SUGGESTION:

ANSWER: Accept Suggestion:

Tables 3, 4, 7, & 8 on sheet GT-1100 will be revised in an Addendum to show the top strut elevation as +4ft. Note that, per note 10 on GT-1111, the top strut elevation shall be determined by the Contractor.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 342 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
elevation +6 Which	n is correct								
Submitted by Shad	l Gardner Balfour Beat	ity 08/13/2010							
TG03.00-0052	TG03 Question 0	052 - Mud Slab		Closed	08/16/2010	08/22/2010	08/17/2010	Potential	ly
From: Webcor/Obay	yashi Joint Venture	Manuel Saldana	To: Turner Construction Co	ompan Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Georg	ge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Q - Detail 2/S1-3003 indicates a 3" Mud slab (SAD). Detail 2/A1-8711 indicates a 4" Mud Slab w/ 6"X6" Wire Mesh. Please confirm that the Architectural detail governs, and that the BSE sope ends at the top of Mud Slab and WPM			BSE scope of waterproofing slab and 5' thi mud slab rein drawings 2/A1	work does not in protection boar ick mat slab on to forcing shown in	d, concrete prote op of the mud sla the "for reference vised in an Adder	ction lb. The e only"			
Submitted by Charl West Co. 08/13/20	les M. Gardner Kiewit 10	Infrastructure							



the properties under which such tiebacks would be

placed?

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

343 of 624 10/30/2012

Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
G03.00-0053	TG03 Question 00	053 - Internal Bracing		Closed	08/16/2010	08/22/2010	08/18/2010	Potential	ly 🗌
From: Webcor/Ol	bayashi Joint Venture	Manuel Saldana	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joanr	ne Filipas	
Co-Author:									
REQUEST: Reference specification 31 55 00. Q - Section 1.5 N states that primary struts are to be proof loaded to 125% of maximum design force. This appears to be either in conflict with 1.5 O, or is referring to something other than pre-loading by jacking. We note that proof load is defined, but the definition appears to be similar to what is generally understood by pre-load. Please clarify intent of proof loading.					conflict.	•	gestion: of the same. Ther PRS Corporation)	e is no	
Submitted by Ch West Co. 08/13/3		Infrastructure 054 - Internal Bracing		Closed	08/16/2010	08/22/2010	08/18/2010	Potential	
From: Webcor/Ol	bayashi Joint Venture	Manuel Saldana	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Georg	ge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Q - Loads for resheet GT-1110.	ng sheet GT-1110 bracing struts or rakers a Please clarify required lo harles M. Gardner Kiewit 2010	pads.					ase can be determ nformation provide		
G03.00-0055		055 - Internal Bracing		Closed	08/16/2010	08/22/2010	08/26/2010	Potential	
	bayashi Joint Venture	Manuel Saldana	To: Turner Construction Compan	Daphne Faulkner	Answered By	Transbay Join	t Powers Au Gerry	MacClellan	d
Co-Author:									
	ng sheet GT-2101.	account of the	SUGGESTION:		ANSWER: The property is	Accept Sug s identified for p	gestion:	n.	
	tiebacks acceptable for s the project planning on								



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

344 of 624 10/30/2012

30100

Time: 11:15 AM

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
Number	Subject	Status	Created	Required	Answered	Impact	Proceed

Submitted by Charles M. Gardner Kiewit Infrastructure West Co. 08/13/2010

TG03.00-0056 TG03 Question 0056 - Access Trestle Permanent Structure Closed

08/22/2010

08/20/2010

Potentially

From: Webcor/Obayashi Joint Venture

Manuel Saldana

To: Turner Construction Compan Daphne Faulkner

SUGGESTION:

Answered By: Webcor Construction LP Joanne Filipas

Co-Author:

REQUEST:

Reference Exhibit A, Attachment 3 A.

Q - We note that the access trestle is to be coordinated with permanent construction, not conflict with the permanent structure except for penetrations, and is to be at the same level of the temporary bridges at the connections. This would appear to require that the trestle deck be below the bottom of the ground floor permanent structure section, with built-up ramps to match the street bridges. We also note that the permanent ground level structure is lower at the street crossings than elsewhere. This would push the trestle deck further down, conflicting with the limits of placement of the top level bracing strut. No guidance is given regarding how the future Trade Subcontractor will want to use the trestle to construct the ground floor or the superstructure. Please clarify where the top of trestle deck is intended to be located, and whether it is acceptable to locate the trestle deck at ground floor level, such that it could be used for sequential construction of the ground floor and superstructure. Is there an upturned longitudinal beam down the middle of the street crossings? . Schedule A on S1-3201 only indicates a 30"

Submitted by Charles M. Gardner Kiewit Infrastructure

West Co. 08/13/2010

ANSWER: Accept Suggestion:

A. Per Exhibit A. Attachment 3 "The level of the Access Trestle shall be the same as the level of the Temporary Bridges at the connections."

B.(insert TT answer)

08/16/2010

TG03.00-0057 TG03 Question 0057 - Access Trestle Closed

08/16/2010

08/22/2010

08/19/2010

Potentially

From: Webcor/Obayashi Joint Venture Manuel Saldana To: Turner Construction Compan Daphne Faulkner

Answered By: Webcor Construction LP Joanne Filipas



Manuel Saldana

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Webcor/Obayashi Joint Venture

Page: Date:

Job:

Answered By: Webcor Construction LP Joanne Filipas

345 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Ex	xhibit A, Attachment 3			Confirmed.		_		
location on the not the concernation of the concernation of the concernation of the control of t	ad is indicated to be considered at any me access trestle. Only total weight is given, centrated load that occurs when the crane on one side or the other to the maximum Please confirm that the trestle is to e the crane operating, not just standing or my location on the trestle.							
Submitted by West Co. 08/	Charles M. Gardner Kiewit Infrastructure 13/2010							
TG03.00-0058	TG03 Question 0058 - Internal Bracing		Closed	08/17/2010	08/31/2010	08/22/2010	Potential	ly
From: Webco	r/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan [Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Geor	rge Metzger	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Q - Please he stiffness requassociated an increase very strength conscalculation or comparison of wall. B. Proshortening of to subtract or calculation. F	awing sheet GT-1111 Legend. A. elp to clarify the strut and waler system uirements. Our initial interpretation and the nalyses indicate that strut and waler sizes a significantly over what would be required by siderations alone. Please provide a sample a procedure for determining stiffness for with the values given in kip per foot, per foot e-loading will take out a portion of the axial the struts. We assume that it is appropriate ut that deflection from the stiffness elease confirm.			by the need to excavation. C struts and wal will be lower t ultimate stres	o control ground Consequently the ers implied by the han would be ob	iffnesses are gov movements outs e operational stre ne specified stiffn tained by factori ned SSK-RFI TG	side the esses in nesses ng	
TG03.00-0059	TG03 Question 0059 - Demolition		Closed	08/16/2010	08/22/2010	08/23/2010	Potential	ly \square

To: Turner Construction Compan Daphne Faulkner



Q - Specification require micropile contractor to select

Webcor/Obayashi Joint Venture

Page: Date:

346 of 624

Time:

11:15 AM Job: 30100

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG 30100 - Transbay Transit Center Project

umber	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
o-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference D-1	1076 (Existing Terminal Demo).			Confirmed.		_		
indicates (E) C (60 story Towe	erminal Demolition Drawing D-1076 Cantilever Wall for 301 Mission St Building er) to be relocated by others. Please confirm impleted prior to the TG03 Work in this area.							
Submitted by 0 West Co. 08/1	Charles M. Gardner Kiewit Infrastructure 3/2010							
303.00-0060	TG03 Question 0060 - Milestones		Closed	08/16/2010	08/22/2010	08/23/2010	Potential	ly 🔲
From: Webcor/	Obayashi Joint Venture Manuel Saldana	To: Turner Construction Comp	an Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
o-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Exh	nibit A Section V			Refer to answ	er to TG0300-0	013.		
provide all sub contradicts inn which provide submittals. It is be delivered w	s indicates the Trade Subcontractor is to omittals within 10 days of NTP #1. This numerable sections of the specifications specific and reasonable time frames for s not reasonable to expect all submittals to vithin 10 days of NTP #1. Please provide a the contract requirements for delivery of							
Submitted by I Venture 08/13	Kelly Turner Granite / CJA / NCC Joint /2010							
303.00-0061	TG03 Question 0061 - Micropile		Closed	08/16/2010	08/22/2010	08/17/2010	Potential	ly 🗌
From: Webcor/	Obayashi Joint Venture Manuel Saldana	To: Turner Construction Comp	an Daphne Faulkner	Answered By	Adamson Ass	ociates, Inc Geor	ge Metzger	
o-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference spe	ecification 31 63 33, 2.1.A.2.			145 psi grout	pressure is a m	inimum requirem	ent.	



applicable to performance test acceptance.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

347 of 624 10/30/2012

Time:

11:15 AM Job: 30100

F.S. = 2.0

JOINT VENTURE	30100 - Transbay Transi	t Center	Project			
Number Subject	Status	Date Created		Date Answered	Cost Impact	Procee
installation means & methods to develop load capacity &						
performance required by project documents. Paragraph 2.1.A.2 dictates an installation method of grout pressure at least 145 psi. We request this sentence is removed since it appears to conflict with objective of contractor selected construction procedures.						
Submitted by Rob Jameson Malcolm Drilling 08/13/2010						
TG03.00-0062 TG03 Question 0062 - Micropile	Closed	08/17/2010	08/31/2010	08/17/2010	Potential	ily
From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Author:						
REQUEST: Reference specification 32 63 33, 3.1.B. & 3.7.B.	SUGGESTION:	ANSWER: Confirmed. Do not to be used	•	gestion:	s are	
Q - Section 3.7.B requires temporary casing or other method of drill hole support in caving or unstable ground. By reference to Section 3.1.B & 3.7.B we understand that use of fluid containing bentonite, drilling mud or chemical stabilizers will not be permitted on the project.		1101 to 50 4504				
Submitted by Rob Jameson Malcolm Drilling 08/13/2010						
TG03.00-0063 TG03 Question 0063 - Micropile	Closed	08/16/2010	08/22/2010	08/17/2010	Potential	lly
From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Author:						
REQUEST: Reference specification 33 63 33, 3.2.C.K.2.	SUGGESTION:		Accept Sugnest load is speceration 31 63 33	ified in table A of	f	
Q - Performance test acceptance criteria is defined in terms of parameter "T" - maximum test load. Parameter T is not defined in performance test schedule. By referral to proof test schedule we infer: T = 1.4 x 1.1 x Design Load Please confirm or provide definition of "T" which is		F=1.4 x F.S. x		•		



does not receive notification of a bid extension by Friday, Aug. 20, it may determine that it cannot cannot continue to

participate in this procurement.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

348 of 624 10/30/2012

Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Submitted by R	ob Jameson Malcolm Dril	ling 08/13/2010							
G03.00-0064	TG03 Question 00	064 - Micropile		Closed	08/16/2010	08/22/2010	08/17/2010	Potential	ly
From: Webcor/0	Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Compa	n Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Q - Per Micropi centerline of pil location on drav reinforcing shal pile, I.E. tolerar cannot exceed confirm.	le allowable construction to the allowable construction to the shall not more than 3" wings. We understand that I be not more than 0.5" from eis cumulative such that 3.5" from plan centerline I cob Jameson Malcolm Dril	tolerance, from indicated t centerline of om centerline of treinforcing ocation. Please			Addendum to	read as "Center	will be revised in line of reinforcing h from centerline	g steel	
Submitted by N	ob dameson watcom biii	IIIIg 00/13/2010							
G03.00-0065	TG03 Question 00	065 - Bid Due Date		Closed	08/17/2010	08/24/2010	08/18/2010	Potential	ly
From: Webcor/0	Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Compa	n Daphne Faulkner	Answered By	Transbay PMP	C Gerry	y MacClellan	ıd
Co-Author:									
to the bidding p We would like t possible to prov magnitude with (Bidder Name - soon as possib	t on 8/9/10 requested an a reriod and provided reason or reiterate our concern the ride an accurate design-bin the currently allocated (hiden) requests that the fle whether or not the bid potify all bidders of the decirion	ns for our request. at it is not uild bid of this 6-week period. CM/GC decide as period will be	SUGGESTION:		of 4 weeks be continue to me content of futu	yond the curren onitor contractor	include a time ex t bid date. The T questions and the pe satisfied it allo	JPA will ne	



Representative only (and not the Contractor) will sign the

manifestfor the generator of the waste."

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

hazardous waste generated by the Contractor working at the Site, and the Contractor will be the generator of

349 of 624 10/30/2012

Time: Job:

11:15 AM 30100

JOINT VENTURE	30100 - Transbay Trans	it Center Project
umber <u>Subject</u>	Status	Date Date Cost Created Required Answered Impact Proce
Submitted by Rich Zito Shimmick / Skanska / Traylor Joint Venture (SST) 08/17/2010		
G03.00-0066	Closed	08/18/2010 08/24/2010 08/23/2010 Potentially
From: Webcor/Obayashi Joint Venture Manuel Saldana Co-Author:	To: Turner Construction Compan Daphne Faulkner	Answered By: Webcor Construction LP Joanne Filipas
REQUEST: Reference Proect Bidding Manual, IV.A.17(a)	SUGGESTION:	ANSWER: Accept Suggestion: A. Refer to TG0300-0035.
Project Bidding Manual states, "Contractor will provide temporary power to distribution points in the Site Logistics plan (see Exhibit A) for the project. Subcontractor shall be responsible for all temporary power needs to complete their work beyond the distribution points provided by Contractor. Contractor will not provide temporary power for welding." A.Will the Owner (TJPA) pay for temporary power consumption, or does the Trade Subcontractor put thisin our Bid? B. Will the distribution points require separate metering for welding? Submitted by Charles M. Gardner		B. Refer to Project Bidding Manual, Section IV.17.
Kiewit Infrastructure West Co. 08/17/2010		
G03.00-0067 TG03 Question 0067 - Hazardous Waste	Closed	08/18/2010 09/01/2010 08/18/2010 Potentially
From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered By:Transbay PMPC Alfred Lau
Co-Author:		
REQUEST: Reference specification 01 13 50, 1.5.I & 1.5.H. Please confirm that "The TJPA is the "generator",,of any hazardous waste," 01 13 50 1.5.I, and that, "The TJPA	SUGGESTION:	ANSWER: Accept Suggestion: 1. As stated in 01 13 50 ¿ 1.5.I, TJPA is the ¿generator¿ of any hazardous waste encountered at the site, as exist, in the course of performance of the Work, but TJPA will not be responsible to any



Specification 01 14 10 does not distinguish between the Contractor and the Trade Subcontractor. Please clarify specifically which permits are considered "ancillary" and not reimbursed by TJPA. (I.e DPW Tree Planting / Removal, Rock Wheel? SFMTA Traffic Control Plan?,

etc.)

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

350 of 624 10/30/2012

Time: Job:

11:15 AM 30100

lumber <u>Subject</u>			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Submitted by Charles M. Gardner Kiewit Infrastructure West Co. 08/17/2010				sign the manif	est for the gene the hazardous	JPA Representati erator of hazardou waste generated l	S	
G03.00-0068 TG03 Question 006	8 - OCS System		Closed	08/18/2010	08/24/2010	08/23/2010	Potential	ly 🗌
From: Webcor/Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joanr	ne Filipas	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
A.Will the OCS system be removed to allow across the temp bridges? If so, when? B. W (time/duration) will be allowed for the install temporary bridges?	/hat closures			Trade Subcon	tractor anytime ith local agenci	ved and reinstalled at their convenie es. This shall be in	nce, as	
Submitted by Charles M. Garnder Kiewit Infrastructure West Co. 08/17/2010					er to the traffic c ded in an upcom	ontrol specificatio ing addendum.	n. This	
G03.00-0069 TG03 Question 006	9 - Permits		Closed	08/18/2010	08/24/2010	08/20/2010	Potential	ly
From: Webcor/Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joanr	ne Filipas	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Project Bidding Manual, IV.A.6 a specification 01 14 10.	and			Refer to TG03	800-0024.			
Project Bidding Manual IV.4.6 a0 states "Tr Subcontractor shall obtain all required ancil complete their scope in a timely manner. R Specifications Section 01 14 10 for project	lary permits to efer to							



08/17/2010

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

351 of 624 10/30/2012

Time:

11:15 AM 30100

20100 Transhay Transit Contar Project

			30100 - 118	ilisbay Italisi	t Center	riojeci			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Submitted by Ch Kiewit Infrastruc 08/17/2010	narles M. Gardner sture West Co.								
TG03.00-0070	TG03 Question 0	070 - CDSM		Closed	08/18/2010	08/24/2010	08/19/2010	Potential	lly 🔲
From: Webcor/O	bayashi Joint Venture	Manuel Saldana	To: Turner Construction Cor	mpan Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author:	•				-		•	0	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference drawi 2027, & S1-2030	ing sheets GT2101, GT2 0.	2101, GT2103, S1-			GT 2101, GT	2102, GT 2103			
CDSM Layout a 2030 show anot do not match, th	T 2101, GT 2102, GT21 nd Drawings S1 2022 th her CDSM Layout and the distance to CL of CDS between the two differe	ru S1 2027, S1 ne dimensioning SM at A /1 and A /							
Submitted by Ch Kiewit Infrastruc 08/17/2010	harles M. Gardner tture West Co.								
TG03.00-0071	TG03 Question 0	071 - As-Built Drawings		Closed	08/18/2010	08/24/2010	08/20/2010	Potential	lly 🗌
From: Webcor/O	bayashi Joint Venture	Manuel Saldana	To: Turner Construction Cor	mpan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joar	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference speci	ification 01 17 20.						responsible to pr	ovide	
Who is responsi TG03 or TG04?	ible for utility relocation a	as-built drawings,			as-builts for tr	neir contract wor	K.		
Submitted by Ch Kiewit Infrastrcu	harles M. Gardner stre West Co.								



A (BCL), #3

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

352 of 624 10/30/2012

Date: Time:

11:15 AM

30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
G03.00-0072	TG03 Question 00	72 - Electronic Files		Closed	08/18/2010	08/24/2010	08/18/2010	Potentiall	iy 🗌
From: Webcor/Obaya	shi Joint Venture	Manuel Saldana	To: Turner Construction Compa	n Daphne Faulkner	Answered By	:Webcor Constr	uction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
 Will the owner or g bidders with CADD d format) of the drawin Subcontractors? 	igital files (preferably	/ AutoCAD			Refer to a No.	nswer to TG030			
Will the owner or g bidders with Primave contained in the bid p	ra digital files for Ext								
Submitted by Kelley Shimmick / Skanska 08/17/2010									
G03.00-0073	TG03 Question 00	073 - Existing Piles and	Pile Caps	Closed	08/18/2010	08/24/2010	08/19/2010	Potentiall	
From: Webcor/Obaya	shi Joint Venture	Manuel Saldana	To: Turner Construction Compa	n Daphne Faulkner	Answered By	Transbay Joint	Powers Au Gerry	y MacClellan	d
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
After reviewing the re- to find details of the e- caps and piles to be attached listing appe can we get a copy of pertinent as-built draw structure?	existing San Francison removed. Document ars to be the one we this document and a	co Terminal pile No. 1 in the need. Where any other			TJPA FTP site A hard copy w addendum wil	e referenced in S rill be provided to	nd will be added Section 00 03 31 o Webcor/Obaya ng a reference to 0 00 03 31.1.2D	.1.1B. ishi. An	
Submitted by Kelley Shimmick / Skanska 08/17/2010									
G03.00-0074	TG03 Question 00	074 - Tax Certificate		Closed	08/18/2010	08/24/2010	08/20/2010	Potentiall	iy 🗌
From: Webcor/Obaya	shi Joint Venture	Manuel Saldana	To: Turner Construction Compa	n Daphne Faulkner	Answered By	:Webcor Constr	uction LP Joan	ne Filipas	
Co-Author:									
REQUEST: Reference Project Bi	dding Manual, Section	on V, paragraph	SUGGESTION:		ANSWER: Refer to Speci	Accept Suggification Section			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

353 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proce
what certificate State or by the understanding registered with document wou Please advise. Submitted by 0	res each bidder to provide a e is required. Is this certifica e Federal government? It is that General Partnerships the State of California, the ald presumably be a Federa Chad Trabucco anska / Traylor JV (SST)	ate issued by the our are not usually erefore this							
G03.00-0075	TG03 Question 00	075 - Temporary Bridge		Closed	08/19/2010	08/25/2010	08/25/2010	Potential	ly 🗆
From: Webcor/	Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Compar	n Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joar	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference spe	cification 01 53 13, paragra	aph 1.3.A.1			Manitowoc 99 length of the b		applies to the er	ıtire	
travel; includir assembled Ma traveling from the Please verify it 999 crane only moving from tradesign does no	states "design shall include ng typical semi truck traffic initowoc 999 crane weighin trestle to trestle without a had is the intent of the specific travels across the temp strestle to trestle and that the ot have to include the Maniother area of the temporary	and a fully g 500,000 lbs look load." cations that the treet while temp street towoc 999			Ü	JRS Corporation	n)		
Submitted by h	Kelly Turner								

TG03.00-0076

8/18/2010

Granite / CJA / NCC Joint Venture

From: Webcor/Obayashi Joint Venture

TG03 Question 0076 - Access Trestle

Closed

08/19/2010 08/25/2010 08/19/2010

Potentially

Answered By: Webcor Construction LP Joanne Filipas

Co-Author:

Manuel Saldana

To: Turner Construction Compan Daphne Faulkner



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 354 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
the access tr Temporary B states "The la Trestle ¿. sha	xhibit A 3, Access Trestle Criteria, statestle shall be the same as the same as the connections." A ayout for each member of the all not conflict with the permanents the to the cross streets will conflict.	ne level of the Attachment 3 also e Access nent structure;"	SUGGESTION:		Subcontractor remain in place	r. Temporary ro	ility of the Trade padways/bridges manent structure ca		
concrete roo understandin coordinate th streets such after these co	nich is approx 7' deep) to confort the follow on structure. It is that the CM/GC understange removal of the acess trestly that the concrete roof can be conflicting structures are removed. Kelly Turner A / NCC Joint Venture	is our ds this and will le and the temp e constructed							
G03.00-0077	TG03 Question 00	077 - Mat Slab Pile Sleeve		Closed	08/19/2010	08/25/2010	08/18/2010	Potential	Ily 🗀
From: Webco	or/Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Con	mpan Daphne Faulkner	Answered By	:Adamson Ass	ociates, Inc Georg	je Metzger	
o-Author:									
sleeve over t movement of will be achiev the mud slab of the trestle Submitted by	Trestle Pile/Mat connection the trestle pipe pile to allow for the mat slab per Note 2. Nowed since the detail shows the directly bearing on the concipipe pile. Please clarify. Y Kelly Turner	or vertical of clear how that e Mat slab with	SUGGESTION:		waterproofing upward when level (mat slal	to adhere to the ground water ta	mat slab (and the e mat slab) to movable rises to the deapproximately 1" un	sign	
Granite / CJ/ 08/18/2010	A / NCC Joint Venture								



Co-Author:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 355 of 624 10/30/2012 11:15 AM

30100

Date: 10/ Time: 1 Job:

umber Subject	Status	Date Date Date Cost Created Required Answered Impact Procee
From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered By: Adamson Associates, Inc George Metzger
REQUEST: Ref: CSM Width/GT-5101 Plan Sheet 35 of 105, GT-5101, detail 2 shows 3' diameter multi auger soil mixing or a cutter soil mixing system (CSM) with conflicting widths. The stated width is 3'-6", yet the schedule width equals 3'-0", which matches dimension of the multi auger system. However, a 30" wide CSM system and a 36" multi auger system provide the same minimum width. Please confirm the desired width of the CSM system, 30, 36, or 42 inches. Submitted by Andres Melgoza Drill Tech & Shoring Inc 08/18/2010	SUGGESTION:	ANSWER: Accept Suggestion: The 3'-6" dimension for the CSM system on detail 2/GT-5101 should read 3"-6" maximum. GT-5101 will be revised to reflect this in an Addendum.
G03.00-0079 TG03 Question 0079 - Insurance From: Webcor/Obayashi Joint Venture Manuel Saldana Co-Author:	Closed To: Turner Construction Compan Daphne Faulkner	08/19/2010 08/25/2010 08/23/2010 Potentially Answered By: Webcor Construction LP Joanne Filipas
REQUEST: Reference General Requirements - Insurance Says surveyor must carry professional liability of \$25 million/claim. What general liability would the surveyor need to carry? I assume it is not the \$100 million/occurrence as noted for the trade subcontractors. The insurance would cost the surveyor more than it would cost to survey the project. Submitted by Lyndi Love MVE 08/18/2010	SUGGESTION:	ANSWER: Accept Suggestion: With respect to land surveyors only, the Trade Subcontractor or its retained engineers should only have to evidence \$1,000,000 in professional liability insurance covering that scope of work, consistent with the standard requirements set forth in Article 16 of the Long Form Subcontract. This will be included in Addendum 3.
G03.00-0080 TG03 Question 0080 - Schedule From: Webcor/Obayashi Joint Venture Manuel Saldana	Closed To: Turner Construction Compan, Daphne Faulkner	08/19/2010 08/25/2010 08/23/2010 Potentially Answered By: Webcor Construction LP Joanne Filipas



TG03.00-0082

From: Webcor/Obayashi Joint Venture

TG03 Question 0082 - Internal Bracing

Manuel Saldana

Webcor/Obayashi Joint Venture

Page: Date:

Job:

356 of 624 Time:

Potentially

11:15 AM 30100

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

30100 - Transbay Transit Center Project

umber <u>S</u>	ubject			Status	Date Created	Date Required	Date Answered	Cost <u>Impact</u>	Proce
REQUEST: Reference Exhibit A, See Reference NTP #6, 7, 8, dates when the Trade So perform the removal wor is not possible to estima maintaining this project v Submitted by Kelly Turne Granite / CJA / NCC Join 08/18/2010	, 9, and 10. Please pubcontractor will be rk associated with the costs for managin without that specific	required to nese NTP's. It ng and	SUGGESTION:		ANSWER: Refer to Exhib	Accept Sug	-		
G03.00-0081 To From: Webcor/Obayashi	G03 Question 0081 Joint Venture	I - Police Officers Manuel Saldana	To: Turner Construction (Closed Compan Daphne Faulkner	08/19/2010 Answered By	08/25/2010 ":Webcor Consti	08/23/2010 ruction LP Joan	Potential ne Filipas	ly
REQUEST: Reference specification Section states "Contract officers & as required by our understanding that p Contractor is defined to confirm that Webcor/Ohl costs for the uniformed of intent of the contract that and pay the costs for the specific guidelines on whe Simply stating "as require exorbitant bid costs due provided. Suggest an all Submitted by Kelly Turne Granite / CJA / NCC Join 08/18/2010	for shall provide unifithe TJPA represent our the contract define the Webcor/Ohbayar bayashi will direct a officers described heat the Trade Subcompane officers, please the hese officers will rest to the lack of specificowance for this.	rative" It is nitions, the shi. Please nd pay the erein. If it is the tractor direct provide required. sult in	SUGGESTION:		10B officers a		ll pay for the cost be reimbursable.		

To: Turner Construction Compan Daphne Faulkner

Closed

08/19/2010

08/25/2010

Answered By: Adamson Associates, Inc George Metzger



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

357 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Number	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Ref: GT-1110						itive to Tables 1, 2		
Regarding 301 Table 7 loading additive? Rega	ut loads are working stress level." Mission Buttress Case Table 3 & 7; is cumulative, or must Table 3 & Table 7 b rdless of cumulative or additive do Table sent "working stress level"?				s. Note: Table	in these tables ar s 3 and 7 have bee		
Submitted by G Tutor-Saliba Co 08/19/2010	erald W. Brown prporation							
TG03.00-0083	TG03 Question 0083 - Dimension	ons	Closed	08/19/2010	08/25/2010	08/23/2010	Potentia	lly
From: Webcor/0	Dbayashi Joint Venture Manuel Sa	Ildana To: Turner Construction Co	mpan Daphne Faulkner	Answered B	y :Adamson Ass	ociates, Inc Georg	ge Metzger	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Ref: GT-2101				This will be c	orrected in an A			
Radius (594') a radius center lir	ving sheet GT-2101 Verify Shoring Wall t wall segment R2-1 and or dimensions t ne (170'-2 1/2" & 220'-9"). Radius & Cent not work with layout as shown.	io ter						
Submitted by G Tutor-Saliba Co 08/19/2010	serald W. Brown prporation							
TG03.00-0084	TG03 Question 0084 - Dimension	ons	Closed	08/19/2010	08/25/2010	08/25/2010	Potentia	ily
From: Webcor/C	Obayashi Joint Venture Manuel Sa	Ildana To: Turner Construction Co	mpan Daphne Faulkner	Answered B	y :Adamson Ass	ociates, Inc Georg	ge Metzger	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference drav	ving sheet GT-2101			See reply to I	RFI 0055.			
	RE: Wall Segment X1-1) 1. At what stage one #1 will wall X1-1 be removed? 2. Car							



going down at the same time.

Submitted by Gerald W. Brown Tutor-Saliba Corporation

08/19/2010

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 358 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

Submitted by Gera Tutor-Saliba Corpo 08/19/2010 TG03.00-0085 From: Webcor/Oba Co-Author: REQUEST: Reference drawing	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
tiebacks be use	ed to support wall segmen	t X1-1?							
Tutor-Saliba Co									
TG03.00-0085	TG03 Question 00	985 - Cut Off Wall		Closed	08/19/2010	08/25/2010	08/20/2010	Potentiall	у 🗆
From: Webcor/0	Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Compa	an Daphne Faulkner	Answered By	:Webcor Constr	uction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference drav	wing sheet GT-2103.				Refer to Note location of the	12 on drawing G	GT-2101 regardin	ıg	
	etween grids 33 & 34 requious excavation on both side								



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

359 of 624

Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
303.00-0086	TG03 Question 0	086 - Wood Pile Removal		Closed	08/19/2010	08/25/2010	08/23/2010	Potential	ly 🗌
From: Webcor/Obay	yashi Joint Venture	Manuel Saldana	To: Turner Construction Con	npan Daphne Faulkner	Answered By	:Adamson Ass	ociates, Inc Geo	rge Metzger	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference drawing	sheets GT-5000 & G	Г-5301.					or's proposed alte		
	pe drilled out and mate				more detail th where Non-G	an that included round Deformat	ting timber piles I in the RFI. Exc ion Control Methor rawings, pulling	ept ods are	
	ral of wood piles and p with regard to schedu				timber piles d without any pi	irectly from the recautionary me	ground and grout asures to contro	ing	
Submitted by Geral Tutor-Saliba Corpo 08/19/2010					settlements c	aused by pile ex	traction is prohib	oited.	
G03.00-0087	TG03 Question 0	087 - Dimensions		Closed	08/19/2010	08/25/2010	08/23/2010	Potential	ly
From: Webcor/Obay	yashi Joint Venture	Manuel Saldana	To: Turner Construction Con	npan Daphne Faulkner	Answered By	Adamson Ass	ociates, Inc Geo	rge Metzger	
co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference drawing	sheets S1-2030, S1-2	2029, & GT-2103			See response	to RFI 0070.			
	have made contradions have made contradions. RS location of shoring hers.								
Submitted by Geral Tutor-Saliba Corpo 08/19/2010	ld W. Brown ration								
303.00-0088	TG03 Question 0	088 - Train Platforms		Closed	08/19/2010	08/25/2010	08/23/2010	Potential	ly 🗌
From: Webcor/Obay	yashi Joint Venture	Manuel Saldana	To: Turner Construction Con	npan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joar	ne Filipas	
co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	be constructed prior t se vertical support rem				Train platform work.	s construction i	s not in the scop	e of the	
Submitted by Geral Tutor-Saliba Corpo									



Co-Author:

Manuel Saldana

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

Job:

Answered By: Adamson Associates, Inc George Metzger

360 of 624 10/30/2012

Date: Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed 08/19/2010 TG03.00-0089 TG03 Question 0089 - Access Trestle Closed 08/19/2010 08/25/2010 08/20/2010 Potentially From: Webcor/Obayashi Joint Venture Manuel Saldana To: Turner Construction Compan Daphne Faulkner Answered By: Webcor Construction LP Joanne Filipas Co-Author: REQUEST: SUGGESTION: ANSWER: **Accept Suggestion:** Reference specification 01 53 13, 1.3.A.2 Yes. Refer to the the second paragraph of the "General" section of Attachment 3 in Exhibit A. Do deflection limits for temp bridges also apply to work trestle? Submitted by Gerald W. Brown **Tutor-Saliba Corporation** 08/19/2010 TG03.00-0090 08/19/2010 TG03 Question 0090 - Internal Bracing Closed 08/25/2010 08/25/2010 Potentially From: Webcor/Obayashi Joint Venture Manuel Saldana Answered By: Adamson Associates, Inc George Metzger To: Turner Construction Compan Daphne Faulkner Co-Author: REQUEST: SUGGESTION: ANSWER: **Accept Suggestion:** Reference drawing sheet GT-1112 Noted Vertical supports of shoring are shown in all stages up to stage 16. Vertical supports will still be required at stage 16 and and beyond to support work trestle & roadways. Submitted by Gerald W. Brown **Tutor-Salbia Corporation** 08/19/2010 TG03.00-0091 TG03 Question 0091 - Mat Slab Pile Sleeve Closed 08/19/2010 08/25/2010 08/23/2010 Potentially

To: Turner Construction Compan Daphne Faulkner



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 361 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject				SUGGESTION: ANSWER: Accept Suggestion: This is a detail to illustrate the trestle pile design requirements. Trestle pile is a contractor design/build item. Other than supporting the trestle, there are two issues that need to be addressed by the contractor: 1. Trestle Pile shall not restrict the mat slab from upward movement. 2. Trestle pile shall have two steel seep rings (as shown) with waterproofing/flashing integrated into the lower ring. Closed 08/19/2010 08/25/2010 08/23/2010 Potential	Cost Impact	Proce				
	of this detail, how doe truction is it to be inst ld W. Brown		SUGGESTION:		This is a detail to illustrate the trestle pile design requirements. Trestle pile is a contractor design/build item. Other than supporting the trestle, there are two issues that need to be addressed by the contractor: 1. Trestle Pile shall not restrict the mat slab from upward movement. 2. Trestle pile shall have two steel seep rings (as						
TG03.00-0092	TG03 Question (0092 - Insurance		Closed		08/25/2010	08/23/2010	Potential	ily 🔲		
From: Webcor/Obay	yashi Joint Venture	Manuel Saldana	To: Turner Construction Compan	Daphne Faulkner	Answered B	y:Webcor Consti	ruction LP Joann	ne Filipas			
Co-Author:											
REQUEST: Reference Exhibt A	A, paragraph section \	√I	SUGGESTION:		_		_				
requires Trade Sub liability coverage co the Contract, and v Contract Final Fina term commercially construction and ex	ommercially unavailal occontractor to maintai ontinuously throughou without lapse, for 10 oldown date. The available is 10 years stended reporting perod is 3 years. Please	n professional ut the the term of years beyond the ne maximum policy combined for the iod. A more									

Submitted by Kelly Turner Granite / CJA / NCC Joint Venture 08/19/2010

permanent structure.

extended reporting period to 3 years, or revise the requirement to a total of 10 years. Carrying \$25,000,000 professional liability insurance for 10 years will addsignificant cost to the Project without corresponding benefit as the majority of the design performed by Trade Subcontractor is for temporary work rather than the



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 362 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
G03.00-0093	m: Webcor/Obayashi Joint Venture Manuel Saldan or:	093 - Insurance		Closed	08/19/2010	08/25/2010	08/23/2010	Potential	ly 🗌
From: Webcor/0	TG03 Question 0093 - Insurance : Webcor/Obayashi Joint Venture Manuel Saldana : UEST: rence Exhibit A, paragraph 1.B ion 1.B requires the Trade Subcontractor to maintain 0,000,000 Commercial General Liability Insurance. ion 16.7 of the proposed subcontract between cor and the Trade Subcontractor requires that Sub-ontractors carry the same amounts of coverage. Intial SBE sub-subcontractors will not be able to de \$100,000,000 CGL. As a result, Trade contractors will not be able to reach the 24% SBE. It is highly likely that all of the Trade Subcontractors iffer 0% SBE participation as a result of section 16.7.	To: Turner Construction Cor	npan Daphne Faulkner	Answered By	:Webcor Consti	uction LP Joar	ne Filipas		
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Section 1.B rec \$100,000,000 0 Section 16.7 of Webcor and the subcontractors Potential SBE of provide \$100,0 Subcontractors Goal. It is highled will offer 0% SE Please advise in	quires the Trade Subcontraction Trade Subcontraction the proposed subcontraction recarry the same amounts sub-subcontractors will no 00,000 CGL. As a result, will not be able to reach y likely that all of the Trace participation as a resulf Webcor intends to modif	lity Insurance. t between quires that Sub- of coverage. t be able to Trade the 24% SBE le Subcontractors t of section 16.7. fy section 16.7			be added to 1 Requirement: Long Form St \$100,000,000 Insurance sha Subcontractor Subcontractor Commercial C	.B of Exhibit A, \ ¿Notwithstandir ubcontract, the rule in Commercial all apply ONLY to r. Sub-subcontrar shall maintain	ng Section 16.7 of equirement to mageneral Liability to the bidding Tradictors/Lower-Tie the levels of Insurance set for	of the aintain de r	
	Celly Turner NCC Joint Venture								



Co-Author:

Manuel Saldana

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Webcor/obayasiii Joint Venture

Page: Date: 363 of 624 10/30/2012

Date: Time: Job:

Answered By: Adamson Associates, Inc George Metzger

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
TG03.00-0094	TG03 Question 00	94 - Vibration Level		Closed	08/23/2010	08/30/2010	08/25/2010	Potential	ly 🗌
From: Webcor/Obay	ashi Joint Venture	Manuel Saldana	To: Turner Construction Con	npan Daphne Faulkner	Answered By	Transbay Joint	Powers Au Gerr	y MacClellan	ıd
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference specifica	tion 00 35 65.				There will be r	no hammer-drive	en piles on this p	roject.	
techniques that crea piles"	t or prohibit use of con ate high vibration level	s. Do not drive			illustrative pur techniques tha limited to the I 1.11.C.3. App	poses only. Oth at may create hinours and times blicable vibration	ner construction gh vibration leve defined in section guidelines are is defined in section guidelines are is defined in section guidelines are is defined in section guidelines are is defined in section guidelines are is defined in section guidelines are is defined in section guidelines are is defined in section guidelines are in section guidelines	s are on ssued b	
	only on weekdays dur				noise and Vib		ssessment (Table		
	contradict each other esired, may be perforr								
Submitted by Charle Kiewit Infrastructure 08/23/2010									
TG03.00-0095	TG03 Question 00	95 - Internal Bracing		Closed	08/23/2010	08/30/2010	08/23/2010	Potential	ly
From: Webcor/Obay	ashi Joint Venture	Manuel Saldana	To: Turner Construction Con	npan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference specifica	tion 31 55 00.				Proof load to b	oe applied to the	e fully installed el	ement.	
clarify if primary stru	acing for Shoring Wal ats can be proof loade must be proof loaded made.	d prior to			Fyfe, David (U	IRS Corporatior	n)		
Submitted by Charle Kiewit Infrastructure 08/23/2010									
TG03.00-0096	TG03 Question 00	96 - Internal Bracing		Closed	08/23/2010	08/30/2010	08/26/2010	Potential	ly

To: Turner Construction Compan Daphne Faulkner



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 364 of 624 10/30/2012

Time: Job:

design. Other earth retaining systems can be used or

11:15 AM 30100

umber Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
REQUEST:	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference drawing sheet GT-2101, note 16. Note 16 on GT-2101 requires the internal bracing system to permit removal of wall segment X1-1 PRIOR to the completion of the excavation. When or at what stage of excavation will this wall be removed? Can tiebacks be used to support wall X1-1? Submitted by Shad Gardner Balfour Beatty 08/23/2010			Temporary tiebacks are acceptable on wall segment X1-1. The embedded length of the tieback shall not exceed 50 feet.				
G03.00-0097 TG03 Question 0097 - Internal Bracing		Closed	08/23/2010	08/30/2010	10/07/2010	Potential	lly
From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan	Daphne Faulkner	Answered By	Adamson Ass	ociates, Inc Georg	ge Metzger	
Co-Author:							
REQUEST: Reference drawing sheet GT-1111. GT-1111 requires a minimum stiffness of the internal bracing system which makes strut sizes dependent on the strut's length & spacing regardless of the load. This makes a very inefficient bracing system . Would the Authority consider providing an allowable design deflection criteria, in lieu of the stiffness requirement. Submitted by Shad Gardner Balfour Beatty 08/23/2010	SUGGESTION:		is too close to latter will be pl acquired and of shoring wall so installation of wall. Consiste	the final southwallaced once the demolished. Tiesegment X1-1 washoring at the fi	ut shown in Adder west train box wall adjacent propertie backs installed at buld interfere with inal southwest trains to RFI 272, tieb	. The s are the n box	
G03.00-0098 TG03 Question 0098 - Cut-Off Wall From: Webcor/Obayashi Joint Venture Manuel Saldana Co-Author:	To: Turner Construction Compan	Closed Daphne Faulkner	08/23/2010 Answered By	08/30/2010 :Webcor Const	08/25/2010 ruction LP Joanr	Potential ne Filipas	ly
REQUEST: Reference GT drawing set.	SUGGESTION:		ANSWER: Cut-off walls	Accept Sug	gestion:	inal	



Co-Author:

REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

365 of 624

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

Accept Suggestion:

umber Subject	Status	Date Date Cost Created Required Answered Impact Proces
The SCDSM cut-off walls are to be located by the contractor as needed. Do these walls serve any purpose for the final design? If not, can other earth retaining systems be used or could they be eliminated if they are not needed by the contractor.		cut-off walls can be eliminated with Trade Subcontractor's means and methods if Trade Subcontractor can meet the milestone requirements without sectionalized dewatering.
Submitted by Shad Gardner Balfour Beatty 08/23/2010		
G03.00-0099 TG03 Question 0099 - Dewatering	Closed	08/23/2010 08/30/2010 08/25/2010 Potentially
From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered By:Webcor Construction LP Joanne Filipas
Co-Author:		
REQUEST:	SUGGESTION:	ANSWER: Accept Suggestion:
Reference specification 31 23 19, paragraph 1.3.A, drawing sheet S1-2024, Note A Exhibit I, and Schedule (Dewatering).		No. TG03 Trade Subcontractor shall have all responsibilities for dewatering work specified in Exhibit A, IV. C18 and C19. Specification Section 31 23 19 will be revised in a upcoming Addendum.
The above ref specification indicates TG03 dewatering system responsibility for duration of TG03 package. The referenced schedule shows dewatering thru March 2016. Note A DWS S1-2024 states dewatering maintained thru all dead load applications. Question: Does TG03 dewatering responsibility end Feb 2015 and remaining dewatering responsibility by subsequent contractors? (Pump Ownership/Pump/etc).		will be revised in a upcoming Addendam.
Submitted by John Foote Balfour Beatty Infrastructure 08/23/2010		
G03.00-0100 TG03 Question 0100 - Timber Pile Rer	moval Closed	08/23/2010 08/30/2010 08/23/2010 Potentially
From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered By: Adamson Associates, Inc George Metzger

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

366 of 624 10/30/2012

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost <u>Impact</u>	Procee
Section 1 Stage 3(B)	oote	es (this stage)				oiles to be removed in Stage s, as shown on GT-2202.		e those	
TG03.00-0101 From: Webcor/Obaya	TG03 Question 010	01 - Demolition Manuel Saldana	To: Turner Construction Con	Closed npan Daphne Faulkner	08/23/2010 Answered B	08/30/2010 y: Webcor Const	08/30/2010 ruction LP Joan	Potential	ly
From: Webcor/Obayashi Joint Venture Manuel Salo Co-Author: REQUEST: Reference drawing sheet D-2210. There is a discrepancy in the drawing versus the reference information dated 8/19/2004 (Webcor Existing Foundation Conditions - Hemisphere - 80 Natoma Street). The summary of production piles shown on Table 1 of the Webcor information indicates that Pile 129 was not installed. Also per the Table Pile 145-149 and 153, 154 were installed which are not shown on sheet D2210. Please clarify. Submitted by John Foote Balfour Beatty Infrastructure 08/23/2010		eting Foundation eet). The ble 1 of the was not and 153, 154	SUGGESTION:		Natoma Shoi Robinson Strisheets). Information position (a) 80 Natom Webcor Build (b) Table, Pill May 5, 2004 (c) Table, Su No. 2397.07 (d) Drawings American Pill as-built cond	ring Plans. Webc ructural Engineer provided within: a Existing Found ders, August 19, e Layout Numbe (1 sheet) mmary of Produc (11 sheets) , Tubex Grout Inj e Driving, Inc. (2 itions and should	b is based on the cor Builders, Tuars, Inc., May 6, 20	n & 004 (9	

Closed

Fyfe, David (URS Corporation)



for the Contractor to furnish, install and monitor

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

367 of 624 10/30/2012

Time: Job:

construction and by the magnitude of movements

observed.

11:15 AM 30100

REQUEST: Reference drawin Indicates that pile Existing Terminal No. GT-5000 Sec caps are still exis grade beams are on sheet D-2213. Submitted by Joh Balfour Beatty Inf 08/23/2010	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
	r/Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Comp	oan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joann	ne Filipas	
REQUEST: Reference dra Indicates that Existing Term No. GT-5000 caps are still of grade beams on sheet D-22 Submitted by Balfour Beatty	John Foote	Project. Sheet tion of the pile Il pile caps and	SUGGESTION:		ANSWER: Accept Suggestion: Not all pile caps between Beale St. and Fremont St. will be removed under the Existing Terminal and Ramps Demolition Project (Contract No. 08-08-DM-000). Sheet GT-5000 is diagrammatic only. Extent of existing pile caps to be removed under the Buttress, Shoring and Excavation Project (Contract No. 08-04-CMGC-000) are shown on sheet D-2213. Fyfe, David (URS Corporation)				
TG03.00-0103 From: Webcor	TG03 Question 0 r/Obayashi Joint Venture	103 - Monitoring Manuel Saldana	To: Turner Construction Comp	Closed ean Daphne Faulkner	08/24/2010 Answered By	08/31/2010 / :Adamson Ass	09/04/2010 ociates, Inc Georg	Potentia l ge Metzger	lly
REQUEST: Reference specification 39 09 13 The plans show geotechnical instrumentation including inclinometers, MPBXs, piezometers and settlement points. Specification Section 39 09 13 states that " Geotechnical instrumentation consists of inclinometers, settlement casings, settlement monitoring points, survey reference points, piezometers and multiple point borehole extensometers." The plans state that the geotechnical instruments for monitoring the TBT excavation and shoring work are to be drilled and installed by the TJPA representative. However, the specifications call for "furnishing, installing, monitoring, reading, recording, maintaining, protecting geotechnical instrumentation." The specifications go on to state that "where shown on the drawings, the Contractor will procure and install the specified instrumentation." We find no notes on the plans calling for the Contractor to procure and install the specified instrumentation nor notes as to who is responsible for monitoring the shoring performance. The plans appear to be inconsistent with			SUGGESTION:		geotechnical of monitored by specifications responsibility procedures to Section 31 55 dewatering sy 2. The TJPA of and outside the shown on GT-monitor the in 3. The TJPA is automated day which uses a generated by and others for of this, the TJ instruments a	the TJPA's Rep describe monit of the contracto ocheck internal of 00, and monitor ground excavation used and 1301 and 1302 ternal bracing see excavation that collection and web-based port contractor, the examination by PA's Represent ta frequency di	on the 7/30/10 procured, installe presentative. The oring, which is the oring, e.g., monitoring bracing performar oring wells for the 131 23 19. und movements in sing the instrument. The Contractor	e control of an externed tative, In lieu e of	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 368 of 624 10/30/2012

Date: Time:

Potentially

Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
lumber	Subject	Status	Created	Required	Answered	Impact	Procee

appropriate geotechnical instrumentation when the Contractor is responsible for constructing works involving deep excavations and shoring. We recognize the Internal Bracing Specification requires a monitoring program for struts, but is silent on exterior monitoring.

- 1. What is the Owner's intent in this regard?
- 2. Will the TJPA be responsible for the exterior monitoring as implied, and the Contractor be responsible for monitoring the performance of the shoring systems in the Specifications which state "...furnishing, installing, monitoring, reading, recording, maintaining, protecting geotechnical instrumentation.", Or will the TJPA representatives read and monitor for all the geotechnical instrumentation?
- 3. If the TJPA representatives read the geotechnical instrumentation, will the TBJPA representatives take the geotechnical instrumentation data readings on a daily basis? If the TJPA representatives are to be responsible for timely reading and reporting on the shoring systems performance, will the TJPA representatives set up the geotechnical instrumentation to be read via dataloggers with in-situ sensors and cellular modems in the case of the inclinometers and/or similarly in the case of the piezometers and MPBXs? Timely notification of all parties should be required.

Submitted by Charles M. Gardner Kiewit Infrastructure West Co. 08/23/2010

TG03.00-0104 TG03 Question 0104 - Dewatering Closed 08/24/2010 08/31/2010 08/25/2010

From: Webcor/Obayashi Joint Venture Manuel Saldana To: Turner Construction Compan Daphne Faulkner

Co-Author:

REQUEST:

Per the Bid Documents, the Trade Subcontractor for the BSE package is responsible for removing the dewatering system. Is the Trade Subcontractor for the BSE package

SUGGESTION:

ANSWER: Accept Suggestion:

TG03 Trade Subcontractor will not be responsible for the pouring back of the void. Waterproofing will be installed by others. Dewatering well casing shall be

Answered By: Webcor Construction LP Joanne Filipas



Please confirm that the "hazardous/High -PH" material that may result from the Perimeter Shoring Diaphragm wall, disposal costs will be included in the Shoring Wall

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

369 of 624 10/30/2012

Time:

11:15 AM 30100

20100 Transhay Transit Contar Project

Disposal Premium.

TOTAL VENTONE	30100 - Transbay Tran	Sit Center	Project	-		
Number Subject	<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Procee
also responsible for pouring back the void left in the base slab once the dewatering well is removed? We also request confirmation that the waterproofing will be tied into the dewatering well casing by others. Finally, please provide a detail for abandoning the well casing in place.		capped and	left in place.			
Submitted by Kelly Turner Granite / CJA / NCC Joint Venture 08/24/2010						
TG03.00-0105 TG03 Question 0105 - Utilities	Closed	08/24/2010	08/31/2010	10/15/2010	Potentia	lly 🗌
From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered E	3y: Turner Constr	uction Comr Dapl	nne Faulkne	r
Co-Author:						
REQUEST:	SUGGESTION:	ANSWER:	Accept Sug	gestion:		
Can we get a copy of Site Utilities Trade Packages:			response TG0300	0-0287 that super	sedes	
Package TG04.7 Package TG04.1 Package TG04.3 Package TG04.4 Package TG04.6		previously p	osted response T	¯G0300-0104.		
Submitted by Charles M. Gardner Kiewit Infrastructure West Co. 08/24/2010						
FG03.00-0106 TG03 Question 0106 - Hazardous Materia	al Closed	08/24/2010	08/31/2010	08/25/2010	Potentia	lly
From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered E	3y: Webcor Const	truction LP Joar	ne Filipas	
Co-Author:						
REQUEST:	SUGGESTION:	ANSWER:	Accept Sug	gestion:		
Reference Exhibit A				nazardous materi dditive Class I ar		



would be required by strength considerations alone. Please provide a sample calculation or procedure for determining stiffness for comparison with the values given

Webcor/Obayashi Joint Venture

370 of 624

Page:

Date:

Time:

Job:

10/30/2012 11:15 AM

30100

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Bid Items and not Disposal Premiun	in the additive Class I a	and II Soil							
Submitted by Cha Kiewit Infrastructu 08/24/2010	arles M. Gardner								
TG03.00-0107	TG03 Question 01	107 - Internal Bracing		Closed	08/24/2010	08/31/2010	08/25/2010	Potential	ly
	ayashi Joint Venture	Manuel Saldana	To: Turner Construction Compar	n Daphne Faulkner	Answered B	y: Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug			
Reference specifi	cation 31 55 00.						dentified by Trad ng Designer and		
it says that we are the Contractor (W	t1 55 00 on Page 5 Sub- e to include incidental lo /ebcor/Ob??). Can you during the Bidding Proce	ads defined by Please define				e internal bracin			
Submitted by Chr Kiewit Infrastructu 08/24/2010									
TG03.00-0108	TG03 Question 01	108 - Internal Bracing		Closed	08/24/2010	08/31/2010	08/27/2010	Potential	ly 🔲
From: Webcor/Ob	ayashi Joint Venture	Manuel Saldana	To: Turner Construction Compar	n Daphne Faulkner	Answered B	y:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference drawin	g sheet GT-1111, Lege	nd			Refer to resp	onse TG0300-00)58.		
strut and waler sy interpretation and	equested: A. Please help stem stiffness requirem the associated analyse zes increase very signifi	ents. Our initial s indicate that							



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Date

371 of 624 10/30/2012

Time:

Cost

11:15 AM 30100

30100 - Transbay Transit Center Project

Date

Date

Created Required Answered Number Subject Status Impact Proceed in kip per foot, per foot of wall. B. Pre-loading will take out a portion of the axial shortening of the struts. We assume that it is appropriate to subtract out that deflection from the stiffness calculation. Please confirm. Q/A Answers received this morning did not address this question, and can have a significant impacton the Contractor's design and potential for competetive underbidding of this project. We request your clarification on a priority basis as this may affect our decision to Bid this project. Submitted by Charles M. Gardner Kiewit Infrastructure West Co. 08/24/2010 TG03.00-0109 TG03 Question 0109 - Utilities 08/25/2010 09/01/2010 Closed 08/27/2010 Potentially From: Webcor/Obayashi Joint Venture Manuel Saldana To: Turner Construction Compan Daphne Faulkner Answered By: Webcor Construction LP Joanne Filipas Co-Author:

REQUEST:

Response to question TG003-0044 states "Coordinate with and protect in place New active utilities (PG&E and Verizon) constructed by the private utilities that will be supported by the temporary bridge." Please advise where is the information regarding these new utilities so the Trade Subconractor can review them prior to bid? How does the Trade Subcontractor obtain this information?

Submitted by Kelly Turner Granite / CJA / NCC Joint Venture

From: Webcor/Obayashi Joint Venture

SUGGESTION:

ANSWER: **Accept Suggestion:**

Refer to response TG0300-0105.

08/24/2010

TG03.00-0110 TG03 Question 0110 - Utilities

Manuel Saldana

To: Turner Construction Compan Daphne Faulkner

Closed

08/25/2010 09/01/2010

08/27/2010

Potentially

Answered By: Webcor Construction LP Joanne Filipas

Co-Author:



Co-Author:

REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Accept Suggestion:

ANSWER:

372 of 624 10/30/2012

30100

Time:

11:15 AM

Number Subject			Status	Date Created	Date Required	Date Answered	Cost Impact Proced
REQUEST: Response to question TG003-0044 states "Protect in place New active sewers constructed as part of the Relocation of Utilities Project as shown on the plans." Please confirm that the project referenced is TG 04.5.1. As these are the only utility relocation plans available to the Trade Subcontractor, we need confirmation that these are the only drawings that must be reviewed prior to bid. If there are other plans the Trade Subcontractor must review in order to ascertain the impacts of new utility relocations, advise where they can be obtained. Submitted by Kelly Turner Granite / CJA / NCC Joint Venture 08/24/2010		SUGGESTION:		ANSWER: Refer to resp	Accept Sug		
From: Webcor/Obayashi Joint Ventur	o n 0111 - Schedule e Manuel Saldana	To: Turner Construction Co	Closed mpan Daphne Faulkner	08/25/2010 Answered B	09/01/2010 У :Webcor Const	08/25/2010 cruction LP Joan	Potentially nne Filipas
Co-Author: REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	agestion:	
Reference BSE Concept Schedule. Activity UT-204400, titled "Available: has a start date of 14Jul11. Please e means. Is the trade subcontractor to begin any zone 1 cdsm work (including this date? If so, is the date still accur	xplain what this date understand it cannot ng pre-trenching) until			particular Tra shall provide their work pla	d schedule is a code Package. The a schedule that n in accordance Work in Zone 1	concept schedule the Trade Subcont accurately represe with the contract may commence to	tractor sents t
Submitted by Kelly Turner Granite / CJA / NCC Joint Venture 08/24/2010							
	n 0112 - Schedule		Closed	08/25/2010	09/01/2010	08/25/2010	Potentially
From: Webcor/Obayashi Joint Ventur	e Manuel Saldana	To: Turner Construction Con	mpan Daphne Faulkner	Answered B	y :Webcor Const	ruction LP Joan	ne Filipas

SUGGESTION:



Reference BSE Concept Schedule.

Activity UT-202400, titled "Franchise Utilities Phase 2 @

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

373 of 624 10/30/2012

Time: Job:

UT-202400 represents the public utilities relocation

required after the installation of the traffic bridge at

First Street.

11:15 AM 30100

20100 Transhay Transit Contar Project

JOINT VENTUR	RE	ansbay Transi	t Center	Project	•			
Number	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
has a start date of means. Is the trac begin any zone 2	O, titled "Available: Start Shoring Zo f 14Jul11. Please explain what this of le subcontractor to understand it call cdsm work (including pre-trenching) the date still accurate. Please clarify Turner	ate not until	The attached schedule is a conce particular Trade Package. The T shall provide a schedule that acc their work plan in accordance with documents. Work in Zone 2 may receipt of NTP #04.					
TG03.00-0113	TG03 Question 0113 - Sched	ile	Closed	08/25/2010	09/01/2010	08/25/2010	Potentia	lly 🗌
From: Webcor/Oba	ayashi Joint Venture Manuel S	Saldana To: Turner Construction Co	ompan Daphne Faulkner	Answered B	y:Webcor Const	ruction LP Joan	nne Filipas	
Co-Author:			,				·	
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference BSE C	oncept Schedule.	000000000000000000000000000000000000000				concept schedule	e for this	
Cross Shoring @ activity represents	0, titled "Available: Start Phase 1 Cr 1st Street". Please explain what this what work is the Trade Subcontra before 15Jul11? Is this date still clarify.			shall provide their work pla	a schedule that an in accordance Work in Zone 2	ne Trade Subcon accurately repre- with the contrac may commence	sents t	
Submitted by Kell Granite / CJA / NO 08/24/2010								
TG03.00-0114	TG03 Question 0114 - Schedo		Closed	08/25/2010	09/01/2010	08/25/2010	Potentia	ily
	ayashi Joint Venture Manuel S	Saldana To: Turner Construction Co	ompan Daphne Faulkner	Answered B	y :Webcor Const	ruction LP Joan	nne Filipas	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		



Activity UT-200900, titled "Start Shoring @ Zone 1 & 2 Natoma" has a start date of 02JUn11. Please explain what

it cannot begin any zone 1 and 2 cdsm work (including

pre-trenching) until this date? If so, is the date still

this date means. Is the trade subcontractor to understand

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

374 of 624 10/30/2012

Time: Job:

their work plan in accordance with the contract

upon the receipt of NTP #03 and NTP #04

respectively.

documents. Work in Zone 1 and 2 may commence

11:15 AM 30100

		30100 - 11alisba	y mansi	Date	Date	 Date	Cost	
Number Subject			Status	Created	Required	Answered	Impact	Procee
1st". Please explain what specific work this act	tivity							
Submitted by Kelly Turner Granite / CJA / NCC Joint Venture 08/24/2010								
TG03.00-0115 TG03 Question 0115 -	Schedule		Closed	08/25/2010	09/01/2010	08/25/2010	Potential	ly 🗌
From: Webcor/Obayashi Joint Venture M	lanuel Saldana	To: Turner Construction Compan Daph	nne Faulkner	Answered By	Webcor Constr	uction LP Joan	ne Filipas	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference BSE Concept Schedule. Activity UT-200600, titled "Available: Start Sho Zone 1 & 2 Minna"has a start date of 15Jul11. explain what this date means. Is the trade sub understand it cannot begin any zone 1 and 2 c (including pre-trenching) untilthis date? If so, is still accurate? Please clarify.	Please contractorto dsm work			particular Trad shall provide a their work plan documents. V	e Package. The schedule that a in accordance	ncept schedule to a Trade Subcontaccurately represent the contract and 2 may commend NTP #04	tractor sents t	
Submitted by Kelly Turner Granite / CJA / NCC Joint Venture 08/24/2010								
TG03.00-0116 TG03 Question 0116 -	Schedule		Closed	08/25/2010	09/01/2010	08/25/2010	Potential	ly 🗌
From: Webcor/Obayashi Joint Venture M	lanuel Saldana	To: Turner Construction Compan Daph	nne Faulkner	Answered By	Webcor Constr	uction LP Joan	ne Filipas	
Co-Author:								
REQUEST: Reference BSE Concept Schedule.		SUGGESTION:		ANSWER:	Accept Sugg	gestion:	for this	
Activity UT-200900, titled "Start Shoring @ Zo	ne 1 & 2			particular Trad	e Package. Th	e Trade Subcont accurately repres	tractor	



Zone 3 Natoma" has a start date of 18Mar11. Please

understand it cannot begin any zone 3 cdsm work

still accurate? Please clarify.

explain what this date means. Is the trade subcontractor to

(including pre-trenching) until this date? If so, is the date

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 375 of 624 10/30/2012

Time: Job:

their work plan in accordance with the contract

receipt of NTP #05.

documents. Work in Zone 3 may commence upon the

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
accurate? Please	e clarify.								
Submitted by Ke Granite / CJA / N 08/24/2010	Illy Turner NCC Joint Venture								
TG03.00-0117	TG03 Question 011	7 - Schedule		Closed	08/25/2010	09/01/2010	08/25/2010	Potential	ly
From: Webcor/O	bayashi Joint Venture	Manuel Saldana	To: Turner Construction Compan Dap	hne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Activity UT-2037 has a start date means. Is the trabegin any zone 4	Concept Schedule. 20, titled "Available: Start of 25Mar11. Please explainable subcontractor to under 4 cdsm work (including press the date still accurate? F	n what this date estand it cannot e-trenching) until			particular Tra shall provide their work pla	de Package. The schedule that in accordance Work in Zone 4 in	oncept schedule for the Trade Subcont accurately represe with the contract may commence u	ractor ents	
Submitted by Ke Granite / CJA / N 08/24/2010	elly Turner NCC Joint Venture								
TG03.00-0118	TG03 Question 011	8 - Schedule		Closed	08/25/2010	09/01/2010	08/25/2010	Potential	ly
From: Webcor/O	bayashi Joint Venture	Manuel Saldana	To: Turner Construction Compan Dap	hne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST: Reference BSE	Concept Schedule.		SUGGESTION:		ANSWER: The attached	Accept Sug	gestion:	or this	
	00, titled "Available: Start	Shoring @			particular Tra	de Package. Th	ne Trade Subcont accurately repres	ractor	



Granite / CJA / NCC Joint Venture

08/24/2010

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

376 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Number	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost <u>Impact</u>	Proceed
Submitted by Ke Granite / CJA / N 08/24/2010	lly Turner ICC Joint Venture								
TG03.00-0119	TG03 Question 0	1119 - Shoring Wall		Closed	08/25/2010	09/01/2010	08/30/2010	Potential	ly 🔲
From: Webcor/Ol	oayashi Joint Venture	Manuel Saldana	To: Turner Construction Co	mpan Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Georg	ge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	ng sheet GT-1110.				"Reference De	esign Location F	nown on GT-1110 Plan," with the foll	owing	
	four different design cas Please specify limits for In lines.						tween Case Wes as shown on draw		
Submitted by Ke	lly Turner								



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

377 of 624 10/30/2012

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
G03.00-0120	TG03 Question 01	120 - Dewatering		Closed	08/25/2010	09/01/2010	08/25/2010	Potential	ly 🗌
From: Webcor/0	Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Comp	an Daphne Faulkner	Answered By	:Webcor Constr	uction LP Joan	nne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference spec	cification 31 23 19, paragra	aph 1.1.A.			Refer to respon	onse TG0300-00			
(TG0300-0099) However, the a ownership." Ou related to bond completion; and		72 mo for maint. for "transfer of o do with issues of final what is the							
G03.00-0121	TG03 Question 01	121 - Utilities		Closed	08/25/2010	09/01/2010	08/25/2010	Potential	ly
From: Webcor/0	Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Comp	an Daphne Faulkner	Answered By	:Webcor Constr	uction LP Joan	nne Filipas	
Co-Author:									
REQUEST: Referene drawi	ng sheet U-2009.		SUGGESTION:		ANSWER: Refer to Exhib	Accept Suggoit I, BSE Conce			
Utilities Project 8-6-10 there are of Minna and 1: Construction Se connected and PG&E, demolis manholes, and other utilities th	ransit Center Program Redrawing sheet U-1121 (30 e 2 large vaults indicated of streets. According to the equence note 6 ¿after elective existing electric ductbank thas indicated existing electontents to the limits show at run North and South on and Natoma. Drawing she	of 172) issued on the SW corner e Demolition and ctric services are is abandoned by extrical ductbank wh; as well as all a 1st Street							

Submitted by Charles M. Gardner Kiewit Infrastructure West Co. 08/25/2010

172) do not indicate these utilities in the Composite Utility Plan and Elevation. Please confirm as per Transbay Transit Center Program Butress/ Shoring/ Excavation drawing D-2230 detail 1 Remove Utilities that the utilities removal will be complete by the TG03 contract start date.



Section 33 55 00 does not exist in the documents, but should be a reference to 31 55 00 1.4.B.7., The 33 should

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 378 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost <u>Impact</u>	Procee
TG03.00-0122	TG03 Question 0	122 - Logistics		Closed	08/25/2010	09/01/2010	08/25/2010	Potentia	lly 🗌
From: Webcor/Ob	ayashi Joint Venture	Manuel Saldana	To: Turner Construction Compa	n Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joar	nne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Projec Logistics Exhibit A	et Bid Manual IV.A.12.a, A.	27.b, and Site			1. Yes, the Traccess. Reference		tor shall provide	the	
TG03 Contractor subcontracts? Ple and capacity, other	eference material/persor to provide access for the ease provide specification erwise hoists will be des ments for this Trade Sul	e follow on trade ons for size, type, signed to			each with 10, inside dimens	000 lb capacity,	t shall be dual ho approximately 5' rdraulic system. ddendum.	' x 12'	
Submitted by Cha Kiewit Infrastructu 08/25/2010									
TG03.00-0123	TG03 Question 0°	123 - Internal Bracing		Closed	08/25/2010	09/01/2010	09/03/2010	Potentia	lly
From: Webcor/Ob	ayashi Joint Venture	Manuel Saldana	To: Turner Construction Compa	n Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joar	nne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference specifi					1. Incidental I posted 8/31/1		onse TG0300-01	107,	
it says that we are the Contractor (W	31 55 00 on Page 5 Sub e to include incidental lo /ebcor/Ob??). Can you during the Bidding Proce	ads defined by Please define				Refer to respon	se to TG0300-00 t on clearances.	005	
In Spec Section 31 55 00 on Page 6 Sub-Section 1.5.I. it says that we are to coordinate clearances with the Contractor (Webcor/Ob???). Can you Please define the required clearances now during the Bidding Process?					paragraph 1.7		tion 31 55 00, Pa s of temporary wo contractor.		
In Spec Section 31 55 00 on page 8 Sub-Section 1.7.D. it says that the Contractor (Webcor/Ob???) shall retain a Special Inspector. Does ¿shall retain; mean that the Contractor (Webcor/Ob???) will also pay for the Special Inspector services and their testing(s)?							5 00 paragraph 1 to 33 55 00 sho		
	31 55 00 on page 8 Sub- e made to Section 33 55								



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 379 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Closed

			Date	Date	Date	Cost	
umber	Subject	Status	Created	Required	Answered	Impact	Proceed

be a 31. Can we get this confirmed and changed?

Submitted by Charles M. Gardner Kiewit Infrastructure West Co. 08/25/2010

TG03.00-0124 TG03 Question 0124 - Warranties

From: Webcor/Obayashi Joint Venture Manuel Saldana

To: Turner Construction Compan Daphne Faulkner

08/25/2010 09/01/2010 09/08/2010 Potentially

Answered By:Transbay Joint Powers Au Gerry MacClelland

Accept Suggestion:

Co-Author:

REQUEST:

Reference specification 01 17 40.

- 1) Please confirm that the 2 year warranty for subsurface work applies to this Trade Subcontractor package
- 2) Request a copy of the Contractor's Builder's Risk insurance so we can review terms and conditions.
- 3) Does the California Public Contract Code 7105 (Acts of God) statute apply in this Trade Subcontract?
- 4) Will a Contractors Protective Professional Indemnity policy in the amounts specified in Exhibit A section VI be sufficient evidence of coverage to the Owner? 5) Request the general liability requirements be amended to more customary rated A-VII or higher

Submitted by Charles M. Gardner Kiewit Infrastructure West Co. 08/25/2010

SUGGESTION:

1. The warranty requirements in Section 01 17 40 are for the project as a whole and are not specific to an individual package. The warranty items for the BSE package, if any, would be limited to those works in place when the contract is complete.

ANSWER:

- 2. The Builder's Risk policy will be made available prior to the start of construction. Refer to Section 00 08 05, paragraph 1.3.A, in Addendum 2 for the Contractor, requirements.
- 3. The Public Contract Code 7105 allows public entities to require Builder's Risk insurance from public works contractors to cover damage to the construction site. The requirements of Section 00 08 05 are for the CM/GC. The insurance requirements for the Trade Subcontractors is defined in the Webcor/Obayashi long form subcontract.
- 4. Yes, a Contractor's Protective Professional Indemnity Policy (CPPI) is sufficient evidence of coverage.
- 5. See Addendum 2 for the revision to rating.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

380 of 624 10/30/2012

Time:

11:15 AM 30100

20100 Transhay Transit Contar Project

JOINT VENTUR	RE		30100 - Trar	isbay Transi	t Center	Project	•		
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
TG03.00-0125	TG03 Question 01	125 - QBD		Closed	08/25/2010	09/01/2010	08/27/2010	Potentia	lly
From: Webcor/Ob	ayashi Joint Venture	Manuel Saldana	To: Turner Construction Comp	an Daphne Faulkner	Answered B	y :Webcor Const	ruction LP Joa	nne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Projec	t Bidding Manual 37/44.				Question nun have been ar				
QBD's submitted, response dates. (unanswered that Request your revi	e attached spreadsheet, corresponding TG Que Currently, there are a nu were submitted as of 8/2 iew of this list and resports as soon as possible.	stion number and mber (18) QBD's 20/10.				in future respon			
Submitted by Cha Kiewit Infrastructu 08/25/2010									
TG03.00-0126		126 - Shoring Wall		Closed	08/27/2010	09/03/2010	09/02/2010	Potentia	lly
	ayashi Joint Venture	Manuel Saldana	To: Turner Construction Comp	an Daphne Faulkner	Answered B	y :Adamson Ass	ociates, Inc Geo	rge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug			
Section 9/GT-510 abutting the existi Drawings Sheet S beam which may interfere with the provide more deta existing building a new CLSM wall, a	arles M. Gardner	of Mission dicates a grade vall line. This may allation. Please nates of the nterface with the SM wall is			the 301 Missi should not int Transit Cente adequacy of t act as one sic program, no i remaining/bu provided. Th earth on the 3 Mission struc excavation re	ion side of the piterfere with instater CDSM shoring the existing 301 de of shoring for information regaried condition of ese walls should 301 Mission side ture is deeper the quired to remove integrity of the existence of the condition of the existence of the condition of the existence of the condition of the existence of the condition of the existence of the e	ow the grade be roperty line and to allation of the Trag wall. Regarding Mission shoring the existing pile rding the as-built these walls has all not be needed to of the wall since the timber pile existing shoring was all the sexisting shoring was all the sexisting shoring was all the depth of the timber pile.	herefore nsbay g the walls to removal and as- been to retain to the 301	

From: Webcor/Obayashi Joint Venture

TG03.00-0127

Manuel Saldana

TG03 Question 0127 - Temporary Power

To: Turner Construction Compan Daphne Faulkner

Closed

08/27/2010

09/03/2010

08/30/2010

Potentially

Answered By: Webcor Construction LP Joanne Filipas



Co-Author:

Webcor/Obayashi Joint Venture

Webeen obayasın senti ventare

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 381 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Co-Author:									
Project Bid Man calls out for Ter A. This is on sh	Reference page 22 of 44, note #17. Project Bid Manual Temp Power Page 22 of 44 note #17; calls out for Temp Power per Site Logistics Plan in exhibit A. This is on sheet SL-003 (see attached) Exhibit A - Scope of Package (general work) Page 6 calls for Temp Power skids to be used for dewatering only Base Bid Item				Power. Temp time of the sta Subcontractor	orary power ma art of dewatering	B.A.17 Tempora y be available by ; however, Trade stem such that it	the	
Power skids to I Scope Page 11 power to be pro Logistics Plan ir paragraph it als for our use in th the 4-skid units Plan? If so plea requirements. D power system for		aly Base Bid Item calls out for which is the Site 3. In this e power available need to provide #2 Site Logistics age an existing temp lease provide							
TG03.00-0128	TG03 Question 0	128 - Temporary Lighting		Closed	08/27/2010	09/03/2010	08/30/2010	Potential	ly
From: Webcor/C	Obayashi Joint Venture	Manuel Saldana	To: Turner Construction	Compan Daphne Faulkner	Answered By	:Webcor Constr	uction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg			
Reference page	e 22 of 44, note #18.						shall be include actor shall provide		
states that the s	Project Bid Manual Temp Lighting Page 22 of 44 note #18; states that the subcontractor is to provide per code all required temporary lighting.					temporary lighti A.18 Temporary	ng. Refer to Ext Lighting.	nibit A,	
please provide	provide pricing for this sco site drawings with the layon your requirements for th	out of the Temp							
TG03.00-0129	TG03 Question 0	129 - Temporary Lighting		Closed	08/27/2010	09/03/2010	08/30/2010	Potential	ly 🗌
From: Webcor/C	Dbayashi Joint Venture	Manuel Saldana	To: Turner Construction	Compan Daphne Faulkner	Answered By	:Webcor Constr	uction LP Joan	ne Filipas	



Base Bid Item Scope #1 Mobilization refers you to Section

01 15 05 which calls out in Summary of Work #3, to install temporary construction power and wiring. What temp

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 382 of 624 10/30/2012

Time: Job:

lighting in the base bid. Refer to the Documents for

the temporary power and lighting requirements.

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Named	<u> </u>			Otatus	oracou		<u> </u>	mpact	110000
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Exhibit page 6 state.	it A - Scope of Package (General Work				1. The cost of temporary power and lighting shall be included in the base bid.			
States 18 Temporesponsible for in lighting at the per pedestrian walkwing minimum lighting candle lighting letimes, including to times, including to the temporary poles at street letimes at street letimes, power mounting hardway cameras will be in Temporary lighting to, installing light boxes, breakers, temporary power maintenance requirement for the subcontractor's lighting to the subcontractor's lighting to the subcontractor's lighting to the subcontractor's lighting the su	rovide pricing for this scop gs showing existing condi p Lighting, Street Lighting size of Generator require	contractor shall be temporary barricades, at provide code- as sufficient foot e work at all a minimum, clude temporary ting lighting, security tity cameras, and Security oy others. It is not limited provided and works. Trade mittal the pe of work? If so, tions and areas g, and Pedestrian			2. Yes, refer	to the Document	ts for existing con	ditions.	
TG03.00-0130	TG03 Question 01	30 - Temporary Power		Closed	08/27/2010	09/03/2010	08/30/2010	Potential	ly 🗌
	payashi Joint Venture	Manuel Saldana	To: Turner Construction	n Compan Daphne Faulkner	Answered B	y :Webcor Const	ruction LP Joan		
Co-Author:									
REQUEST: Reference Base	Bid Items Scope #1.		SUGGESTION:		ANSWER: Bidders shall	Accept Sug	gestion:	ver and	



review calendars, work weeks, restrictions, etc. Cost information can be terminated from these file, as we do

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

383 of 624 10/30/2012

Time: 11:15 AM Job: 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
power is this referretc.)	ring to? (Lay-down area	a, office trailers,							
•	pricing for this scope o scope of work required								
TG03.00-0131	TG03 Question 0	131 - Temporary Lighting		Closed	08/27/2010	09/03/2010	08/30/2010	Potential	ly
From: Webcor/Oba	ayashi Joint Venture	Manuel Saldana	To: Turner Construction Co	ompan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joar	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
street lighting at pe hanging of existing	A #23 5- 23 Bridge at F edestrian walkways and g utilities Page 13 Exhil r removal street lighting	d hanging/un- oit #24 Bridge at			•	chibit A refers to es. Please clarif	Construction Sc y question.	hedule	
Do we need to pro or both?	ovide temp lighting, or p	permanent lighting							
	I on the bridge and on t ghting requirements?	the underside? If							
	ork referenced here pe ge that crosses over 1s								
TG03.00-0132	TG03 Question 0	132 - Schedule		Closed	08/27/2010	09/03/2010	08/30/2010	Potential	ly
From: Webcor/Oba	ayashi Joint Venture	Manuel Saldana	To: Turner Construction Co	ompan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joar	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Documents does r Subcontractors to We are requesting	t schedule provided in not provide sufficient de review risk and workfo g you to provide electro of schedule, so we can	etails for rce requirements. nic Primavera			available. Please Specifications	ase refer to the	oncept Schedule Div.00 and Div.0 ts of calendars, v	1	



Co-Author:

Manuel Saldana

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Answered By: Webcor Construction LP Joanne Filipas

384 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transhay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
not need that info	ormation.								
TG03.00-0133	TG03 Question 01	133 - Insurance		Closed	08/31/2010	09/07/2010	08/31/2010	Potential	ly
From: Webcor/Ob	payashi Joint Venture	Manuel Saldana	To: Turner Construction Com	pan Daphne Faulkner	Answered B	y:Webcor Const	ruction LP Joar	ne Filipas	
REQUEST: Reference specification 00 08 05 and Exhibit A IV.2.A. Professional Liability Insurance limits cahnged to \$2,000,000 each occurrence in addendum #2 in spec section 00 08 05. Please confirm limits changed in Exhibit A VI.2.A to \$2,000,000 as well.			SUGGESTION:			onse TG0300-00	gestion: requirements go 026 for survey lia		
TG03.00-0134	TG03 Question 01	134 - Temporary Bridge		Closed	08/31/2010	09/07/2010	09/07/2010	Potential	ly 🔲
From: Webcor/Ob	payashi Joint Venture	Manuel Saldana	To: Turner Construction Com	pan Daphne Faulkner	Answered B	y: Webcor Const	ruction LP Joan	ne Filipas	- Ш
Co-Author:									
Beale St. The co 2 and # 01 53 13 to provide three I one 10' pedestria at the base. Thes	temporary bridges at 1st ntractor is to reference S 3-3.6. Section 01 15 70- anes at 11'. Section 01 5 an path and three barriers se dimensions add up to	Spec. # 01 15 70- 2 states we are 53 13-3.6 calls for s assumed 1'-6" 47'-6".	SUGGESTION:			Accept Sug ons in the drawin ng addendum.	gestion: g SL001 will be r	emoved	
001 shows road	Subcontractor Bid Packa widths of 36" at these loo otal width to be 47'6"								
TG03.00-0135	TG03 Question 01	135 - Temporary Bridge		Closed	08/31/2010	09/07/2010	09/07/2010	Potential	

To: Turner Construction Compan Daphne Faulkner



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 385 of 624 10/30/2012

Time: Job:

11:15 AM 30100

REQUEST: Welding qualifications for Temporary Bridges acil for AWS D1-D1-TM not AWS D1-5 Please confirm AWS D1-D1-TM not AWS D1-D1-TM not AWS D1-D1-TM not AWS D1-D1-TM not AWS D1-TM not AWS D	umber Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
G03.00-0136 TG03 Question 0136 - Hazardous Material From: Webcor/Obayashi Joint Venture Manuel Saldana To: Turner Construction Compan Daphne Faulkner Co-Author: REQUEST: Reference specification 01 13 50 and 31 00 00. Specification Section 01 13 50 requires management of existing soils consistent with the Contract Documents. Specification 31 00 00 13.1 states the Testing Agency is an, "Independent testing and inspection organization complying with ASTM E32 and employed by the TJPA to perform verification and testing," Please confirm that TJPA will perform testing and will pay the cost for analytical testing, and inspection organization of Class I and Class I I material if required by the appropriate disposal facilities. G03.00-0137 TG03 Question 0137 - Unforseen Or Differing Conditions From: Webcor/Obayashi Joint Venture Manuel Saldana To: Turner Construction Compan Daphne Faulkner Co-Author: REQUEST: Reference specification 00 03 20-1, 1.5A. "Refer to section 00 08 11 Unforseen or Differing Conditions," This section is	Welding qualifications for Temporary Bridges acll for AWS D1.1/D1.1M not AWS D1.5 Please confirm AWS D1.1/D1.1M is applicable to the Temporary Bridges for the	SUGGESTION:		AWS D1.1/D1.1M is not applicable to the temporary bridges. The temporary bridges welding qualifications, welding personnel, and welding procedures shall be				
From: Webcor/Obayashi Joint Venture Manuel Saldana To: Turner Construction Compan Daphne Faulkner Answered By:Transbay Joint Powers AL Gerry MacClelland To: Turner Construction Compan Daphne Faulkner Confirmed, Please note that Section 01 13 50 should be read in tandem with 01 13 50/APA, Site Mitigation Plan. Answered By:Transbay Joint Powers AL Gerry MacClelland To: Turner Construction Compan Daphne Faulkner To: Turner Construction Compan Daphne Faulkner Answered By:Transbay Joint Powers AL Gerry MacClelland To: Turner Construction Compan Daphne Faulkner To: Turner Construction C				Fyfe, David (L	JRS Corporation	n)		
REQUEST: Reference specification 01 13 50 and 31 00 00. Specification Section 01 13 50 requires management of existing soils consistent with the Contract Documents. Specification 31 00 00 1.3.J states the Testing Agency is an, "Independent testing and inspection organization complying with ASTM E32 and employed by the TJPA to perform verification and testing," Please confirm that TJPA will perform testing and will pay the cost for analytical testing associated with soil characterization of Class I and Class II material if required by the appropriate disposal facilities. G03.00-0137 TG03 Question 0137 - Unforseen Or Differing Conditions From: Webcor/Obayashi Joint Venture Manuel Saldana To: Turner Construction Compan Daphne Faulkner Co-Author: REQUEST: Reference specification 00 03 20-1, 1.5A. "Refer to section 00 08 11 Unforseen or Differing Conditions." This section is	From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan						• 🖂
From: Webcor/Obayashi Joint Venture Manuel Saldana To: Turner Construction Compan Daphne Faulkner Answered By:Transbay Joint Powers Au Gerry MacClelland REQUEST: Reference specification 00 03 20-1, 1.5A. "Refer to section 00 08 11 Unforeseen or Differing Conditions, for the differing site conditions." This section is To: Turner Construction Compan Daphne Faulkner Answered By:Transbay Joint Powers Au Gerry MacClelland Conditions of Differing Substitution of Differing Conditions of Differing Substitution of Differi	Reference specification 01 13 50 and 31 00 00. Specification Section 01 13 50 requires management of existing soils consistent with the Contract Documents. Specification 31 00 00 1.3.J states the Testing Agency is an, "Independent testing and inspection organization complying with ASTM E32 and employed by the TJPA to perform verification and testing¿" Please confirm that TJPA will perform testing and will pay the cost for analytical testing associated with soil characterization of Class I and Class II material if required by the appropriate	SUGGESTION:		Confirmed. Pl	ease note that S	Section 01 13 50		
Reference specification 00 03 20-1, 1.5A. The section entitled "Unforseen or Differing Conditions" is found in Section 00 07 00.3.05. "Refer to section 00 08 11 Unforeseen or Differing Conditions, for the differing site conditions." This section is	From: Webcor/Obayashi Joint Venture Manuel Saldana							, _—
	Reference specification 00 03 20-1, 1.5A. "Refer to section 00 08 11 Unforeseen or Differing Conditions, for the differing site conditions." This section is	SUGGESTION:		The section e	ntitled "Unforse	en or Differing		



per Addendum No. 2 and does not contain spaces for us to include this information. Is this form going to be revised or are we just to type this information anywhere on the

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 386 of 624 10/30/2012 11:15 AM

30100

Date: 1
Time:
Job:

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
TG03.00-0138	Subject TG03 Question 0138 - Schedule Ebcori/Obayashi Joint Venture Manuel Saldana To: Turner Construction Compan Daphne Faulkner SUGGESTION: SUGGESTION: ANSWER: Accept Suggestion: The concept schedule includes the construction plan per the most current construction documents. The concept schedule includes the construction plan per the most current construction documents. The concept schedule includes an approximate start and duration for bracing removal. Refer to response TG0300-0150. TG03 Question 0139 - Access Trestle Ebcori/Obayashi Joint Venture Manuel Saldana To: Turner Construction Compan Daphne Faulkner ST: SUGGESTION: TG03 Question 0139 - Access Trestle Ebcori/Obayashi Joint Venture Manuel Saldana To: Turner Construction Compan Daphne Faulkner TG03 Question 0140 - Business Tax Registration To: Turner Construction Compan Daphne Faulkner TG03 Question 0140 - Business Tax Registration To: Turner Construction Compan Daphne Faulkner TG03 Question 0140 - Business Tax Registration To: Turner Construction Compan Daphne Faulkner Answered By:Webcor Construction LP Joanne Filips Alswered By:Webcor Construction LP Joanne Filips TG03 Question 0140 - Business Tax Registration To: Turner Construction Compan Daphne Faulkner TG03 Question 0140 - Business Tax Registration To: Turner Construction Compan Daphne Faulkner Answered By:Webcor Construction LP Joanne Filips TG03 Question 0140 - Business Tax Registration To: Turner Construction Compan Daphne Faulkner Answered By:Webcor Construction LP Joanne Filips TG03 Question 0140 - Business Tax Registration To: Turner Construction Compan Daphne Faulkner To: Turner Construction Compan Daphne Faulkner To: Turner Construction Compan Daphne Faulkner To: Turner Construction Compan Daphne Faulkner To: Turner Construction Compan Daphne Faulkner To: Turner Construction Compan Daphne Faulkner To: Turner Construction Compan Daphne Faulkner	Potentiall	 y						
From: Webcor/Obaya	ashi Joint Venture	Manuel Saldana	To: Turner Construction Compar	Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joar	ne Filipas	
Co-Author:									
contingent on follow All of the excavation Are NTP's 6-10 goin	tes for NTP's 6-10 and on Trade Subcontract is required to be coming to be issued in a tin	SUGGESTION:		The concept sper the most concept scheduration for be	schedule include current construc dule indicates ar racing removal.	es the construction documents. In approximate sta	The		
TG03.00-0139								Potentiall	у 🗌
	ashi Joint Venture	Manuel Saldana	To: Turner Construction Compar	Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joar	ne Filipas	
Co-Author:									
	ess trestle must be ab		SUGGESTION:		Refer to "Leve Attachment 3 Item 21. Acce	el of the Access . Refer to Section ess trestle shall r	Trestle" in Exhib n IV. C., Base S	cope	
TG03.00-0140	TG03 Question 01	40 - Business Tax Regi	stration	Closed	09/01/2010	09/08/2010	09/13/2010	Potentiall	у 🗍
From: Webcor/Obaya	ashi Joint Venture	Manuel Saldana	To: Turner Construction Compar	Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joar	ne Filipas	
Co-Author:									
Subparagraph D., Bi 6. Statutory Bidding Registration that was states "Bidder shall I number on the Busir (Section 00 04 54) it registration certificat contractor license nu registration certificat	idding Process and P Requirements, Subite s changed per Adden list its current contract ness Tax Registration is San Francisco busite e number, as well as sumber and San Francie number for each Su	rocedures, Item em b) Tax dum No. 2 and tor license Declaration ness tax the current isco business tax ubcontractor	SUGGESTION:		Current Contr Certificate is r Registration D	actor license an	d Business Tax he Business Tax		



TG03.00-0143

From: Webcor/Obayashi Joint Venture

TG03 Question 0143 - Long Form Subcontract

Manuel Saldana

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

387 of 624 10/30/2012

Date: Time:

: 11:15 AM 30100

30100 - Transbay Transit Center Project

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
form?									
G03.00-0141	TG03 Question 01	41 - Bid Forms		Closed	09/01/2010	09/08/2010	09/07/2010	Potential	lly
From: Webcor/Obaya	ashi Joint Venture	Manuel Saldana	To: Turner Construction Compar	Daphne Faulkner	Answered By	:Webcor Const	uction LP Joani	ne Filipas	
Co-Author:									
per Addendum No. 2 Review - Project Bid of Bid Prices; Biddin etc). All these form r stamped across ther these forms as is or	to the various forms the control of the various forms the control of the various forms the control of the various forms the control of the various forms the control of the various forms was control of the various forms the various forms the control of the various forms the various	nt of Receipt and m and Schedule d Bond Form; R ADDENDUM" t we submit roviding us with	SUGGESTION:		forms, whether		gestion: ost recent version in the original bid		
G03.00-0142	TG03 Question 01	42 - Schedule		Closed	09/01/2010	09/08/2010	09/08/2010	Potential	lly 🗌
From: Webcor/Obaya	ashi Joint Venture	Manuel Saldana	To: Turner Construction Compar	Daphne Faulkner	Answered By	:Webcor Const	uction LP Joani	ne Filipas	
Co-Author:									
The BSE concept so information concerning the temporary st provided shows no vof the lower concour information regarding	question TG0300-008 chedule does not conting the removal of the reets. Further, the covork activities beyond se walls. Please proving the expected dates estimate the total cost	ain any access trestle ncept schedule the construction ide specific for these NTP's	SUGGESTION:		ANSWER: Refer to respo	Accept Sug onse TG0300-01			

To: Turner Construction Compan Daphne Faulkner

Closed

09/01/2010

09/08/2010

Answered By: Webcor Construction LP Joanne Filipas

09/08/2010

Potentially



From NTP1

805 cd

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 388 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Created	Required	Answered	Impact	Proceed
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gostion:		
Reference Exh the terms and Form Subconti between Webc are overly burd in conformance confirm that m	nibit B "Long Form Subcont conditions that were provious ract to be utilized as the wroor/Obayashi and the low beconsome, unacceptable and with statues and regulation utually agreeable terms cat the with statues to the bid date.	ded in the Long ritten agreement oid Subcontractor id potentially not ons. Please in be negotiated	SOCCESTION.		_	nse TG0300-01			
negotiable, the	d conditions for the Subco en we regret to inform you t a bid for this Project.								
G03.00-0144	TG03 Question 0°	144 - CDSM		Closed	09/01/2010	09/08/2010	09/07/2010	Potential	ly 🔲
From: Webcor/	Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Com	npan Daphne Faulkner	Answered By	:Webcor Consti	ruction LP Joan	ne Filipas	_
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
drilling path, th the CDSM wal is complete the will have to be owner relocatir	Ill requires no vertical interrate utilities will have to wait of the complete. Once a portion relocation may happen a cored through the CDSM ong the utilities prior; and justim is in before locating?	until a portion of on of CDSM wall and the utilities wall. Why is the			Utility relocation will remain un	on is sequenced interrupted durir	wings for sequend I such that utility ng shoring wall m 3 for these ref	service	
G03.00-0145	TG03 Question 0°	145 - Schedule		Closed	09/01/2010	09/08/2010	09/08/2010	Potential	ly
From: Webcor/	Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Com	npan Daphne Faulkner	Answered By	:Webcor Consti	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST: Zone 2 NTP within 238 Finish within 5			SUGGESTION:		same time or,		nes complete at edule in Exhibit A		



Reference specification 01 15 70.

Reference spec sections 2.1 E, 2.5 A, & 2.5 C. These

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Section 01 15 70.2.1E will be revised in an addendum to delete the words "and to separate traffic lanes and

construction areas" at the end of the paragraph.

389 of 624 10/30/2012

Time:

11:15 AM 30100

umber Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Zone 3 NTP within 265 cd of NTP 1 Finish within 535 cd						
From NTP1 800 cd						
Is requirement to have zone 3 completed prior to zone 2 the owners true intent?						
G03.00-0146 TG03 Question 0146 - Utilities	Closed	09/02/2010	09/09/2010	09/03/2010	Potential	ly
From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered B	y: Transbay Joint	t Powers Au Gerr	y MacClellan	d
Co-Author:						
REQUEST:	SUGGESTION:	ANSWER:	Accept Sug			
Reference specification 02 41 01, 3.3.C.1. 1. referenced Specifications states, "Contractor shall remove and dispose of as the Contractor's property the San Francisco Fire Dept's (SSFD) Auxillary Water Supply System (AWSS) High Pressure Piping in accordance with (AWSS) standard plans and specifications" Please identify which lines are the AWSS lines and if any abatement procedures will be required. 2. Please confirm the existing 16" HPG line indicated on Survey drawing sht. 4 of 10 will be relocated and/or		site identify the cross street AWSS pipes procedure is consistent wi	ne AWSS lines the ets (First Street come in 12 ft. le the contractor's the section 02 41	s posted on the hat will be aband and Beale Streengths. The abat mean and metho 01.3.3C2 and 3. ding abandoned	oned in t). The ement ds, Refer	
Survey drawing snt. 4 of 10 will be relocated and/or abandoned prior to construction. G03.00-0147 TG03 Question 0147 - Traffic Routing From: Webcor/Obayashi Joint Venture Manuel Saldana Co-Author: REQUEST:	Closed To: Turner Construction Compan Daphne Faulkner SUGGESTION:	09/02/2010 Answered B ANSWER:	09/09/2010 Y:Transbay Joint Accept Sug	09/02/2010 t Powers Au Gerr	Potential y MacClellan	• 🖂



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 390 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

umber Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
sections state that Triton Barriers (or equal) must be used to separate traffic and pedestrians from construction areas, as well as traffic and pedestrians from each other. It also states that K-rail may not be substituted or used in conjunction with them. It is the contractors understanding that this means the entire perimeter of the job site will have to be barricaded off using Triton barriers and not K-rail. Please confirm.						
G03.00-0148 TG03 Question 0148 - 301 Mission Wall	Closed	09/02/2010	09/09/2010	09/04/2010	Potential	ly
From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered B	y: Adamson Ass	ociates, Inc Geo	ge Metzger	
Co-Author:						
REQUEST: Reference 301 Mission St. Drawings, drawing sheet GT-5102. The Temporary Shoring and Earth Retention Drawings for 301 Mission St. show a grade beam on K line in Section 1 Drwg. SH-32 under the screening wall that is to be relocated by others, it appears that this grade beam carries through the parking structure as shown in Section 2 Drwg. SH-31 and Section 9 Drwg. GT-5102 of these bid documents. Please confirm this grade beam will be demolished prior to CDSM Shoring wall obstruction removal and Geotechnical Monitoring Instrumentation. In Transbay Demolition Plans, drawing # D1060, and D1076, show the backfill material fill to first floor elevation in the area adjacent to 301 Mission Building. In BSE Plans, drawing # GT5000 shows the backfill material fill to about basement slab elevation. Please confirm which one is correct?	SUGGESTION:	the 301 Missi should not int Transit Cente GT-5000 is co	on side of the properties of t	ow the grade bea operty line and the Ilation of the Trai	nerefore nsbay he	
io domoti:						

TG03.00-0149

From: Webcor/Obayashi Joint Venture

TG03 Question 0149 - Geotechnical Report

Closed

09/10/2010

09/03/2010

09/08/2010

Potentially

Answered By: Webcor Construction LP Joanne Filipas



installed piles.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

391 of 624

Time: Job:

represents the design drawings prepared by the design engineer. Since the project was terminated 11:15 AM 30100

umber	Subject	<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Procee
REQUEST:		SUGGESTION:	ANSWER:	Accept Sug	ggestion:		
Reference pl	an sheet GT-5100, notes 11 and 12.			,	eotechnical Data,	for the	
"draft report of installation of mixing methor monitoring doubtain these	5100 of the plans notes 11 and 12 reference results of the prototype test program f shoring walls using the cement deep soil od" and "prototype test program and uring construction of drilled shafts." How can I reports? Are they available online? Please se to (e-mail address). Thank You.		procedure to	obtain the repor	rt.		
Submitted by Becho Inc 09/02/2010	/ Jesse Johnson						
G03.00-0151	TG03 Question 0151 - Demolition	Closed	09/03/2010	09/10/2010	09/09/2010	Potential	ly 🗌
From: Webco	or/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered B	y:Webcor Cons	truction LP Joar	ne Filipas	
Co-Author:							
REQUEST:		SUGGESTION:	ANSWER:	Accept Sug	agestion:		
showing to re are no details ones are con Submitted by	2210, D-2211, D-2212 and D-2213 are emove existing pile caps and piles. But there is regarding which ones are timber and which increte. Please clarify. Aparna Alla Skanska / Traylor JV (SST)		Existing Tern drawings: Sa Facilities. Sta Works, Marc	on on existing p ninal and Rampo n Francisco-Oa ate of California	ille caps and piles soriginal constructions Bay Bridge Department of Puruary 1939. See S	ction Railway ublic	
09/02/2010	Sharisha / Haylor CV (CCT)		Fyfe, David (URS Corporatio	n)		
G03.00-0152	TG03 Question 0152 - Demolition	Closed	09/03/2010	09/10/2010	09/08/2010	Potential	ly
From: Webco	or/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered B	y :Transbay PMI	PC Gerr	y MacClellan	nd
Co-Author:							
REQUEST:		SUGGESTION:	ANSWER:	Accept Sug	ggestion:		
Shoring wall Installed Pile	ocuments for the (E) 80 Natoma Piles and don't match. Document #3 - 80 Natoma s and Document #5 - 80 Natoma Foundation e Plans show a difference of over 400		listed in Sect 1.2.A.4, it ap	ion 00 03 31, pa pears that 1.2.A	ovided by the docu aragraphs 1.2.A.3 .2 represents the O Natoma, and 1.2	. & ¿as-	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 392 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

JOINT VENTO	NE		30100 - Tra	ansbay Transi	t Center	Project			
Number	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Proceed
of installed piles Submitted by Ap	vhich document shows t for the (E) 80 Natoma s arna Alla aska / Traylor JV (SST)				As noted in preference documents. The TJF the reference representation conditions increpresentative different concept than or in promay not be en	this section, these ilable for information the complete of the complete of the section of the se	se attion eness of ny the s are that s other cated		
TG03.00-0153 From: Webcor/Ol	TG03 Question 0	1153 - Pile Removal Manuel Saldana	To: Turner Construction Co	Closed ompan Daphne Faulkner	09/03/2010 Answered By	09/10/2010 y :Adamson Asso	09/07/2010 ociates, Inc. Geo	Potentia orge Metzger	
Co-Author:									
buttress area had GT-5301 for school	2 says that the existing paye to be removed and it ematic diagrams of pile at only the piles in the bu	refers to Drawing removal methods. uttress area have	SUGGESTION:		There are loc Ground Defor	Accept Sugion 02 41 19, pa ations noted on mation Control I on sheet GT-210	ragraphs 3.1 B a the drawings wh Methods may be	ere Non- used,	
5301 and all the	y one of the methods sp other piles can be remo pecified in Stage 4 of Dra arna Alla aska / Traylor JV	ved during							

From: Webcor/Obayashi Joint Venture

TG03.00-0154

Co-Author:

Manuel Saldana

TG03 Question 0154 - Buttress

To: Turner Construction Compan Daphne Faulkner

Closed

swered By: Adamson Associatos Inc. Goorgo Motze

09/10/2010

09/03/2010

Answered By: Adamson Associates, Inc George Metzger

09/07/2010

Potentially



Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

393 of 624 10/30/2012

Time: Job:

11:15 AM 30100

lumber Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Procee
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Installation sequence Notes 6 &7 in Drawing states that Primary Shafts C/4, C/6, C/8 and Shafts C/5 and C/7 shall be filled with concribottom of shaft to ground surface (elevation 2.00) which contradicts with the detail 1 on C Detail 16 on GT-5202. Details on GT-5201 a show that the shafts get filled with concrete elevatio(i.e.,bottom of excavation -45.00 +/-clarify the top elevation of concrete in shafts	Secondary ete from +17.00 +/- GT-5201 and nd GT-5202 to subgrade 2.00) Please			be filled as no		afts C/4 thru C/8 a 7 on GT-2201; a d on GT-5201.		
Submitted by Aparna Alla Shimmick / Skanska / Traylor JV (SST) 09/02/2010								
G03.00-0155 TG03 Question 0155	- Buttress		Closed	09/03/2010	09/10/2010	09/07/2010	Potential	ly
From: Webcor/Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Co	mpan Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Georg	ge Metzger	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Drawing GT-0000 and GT-2201 say that Segets filled with Type "A" (6000 psi) concrete Shafts gets filled with Type "B" (2000 psi) Company (2000 psi) Company (2000 psi)	and Primary				GT-2201 are co orrected in an a	orrect. The legend ddendum.	on GT-	
The legend for Primary and Secondary Shaf contradicts with the above detail.	ts on GT-5201							
Please clarify.								
Submitted by Aparna Alla Shimmick / Skanska / Traylor JV (SST) 09/02/2010								
G03.00-0156 TG03 Question 0156	- Buttress		Closed	09/03/2010	09/10/2010	09/07/2010	Potential	ly
From: Webcor/Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Co	mpan Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Georg	ge Metzger	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Drawing GT-5201 and GT-5202 shows that the shafts gets extended to Working Platform. If so, the shaft above the						ype "A" and "B" co oted on GT-5201 v		



Specification section 00 08 13 1.6 B states that the

Contractor shall comply with Ordinance #175 91, Article

21 of the SF Municipal Code restricting the use of potable

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

The restriction is limited as defined in the code. The

contractor is allowed to obtain water from SFPUC for

use in the drilled shaft work.

Page: Date:

Job:

394 of 624 10/30/2012 11:15 AM

30100

Time:

SOINT VENTORE		30100 -	ransbay rransi	t Center	Project			
lumber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
subgrade elevation shows it getting filled wi CLSM, but per drawing GT-2201 it calls for primary shafts and Type ¿B¿ in the second ground surface?	Type "A" in the			Secondary Sh		/4, C/6, and C/8 a 7, as noted on GT		
Please clarify. Submitted by Aparna Alla Shimmick / Skanska / Traylor JV (SST) 09/02/2010								
G03.00-0157 TG03 Question 015	7 - Shoring Wall		Closed	09/03/2010	09/10/2010	09/07/2010	Potential	lly
From: Webcor/Obayashi Joint Venture	Manuel Saldana	To: Turner Construction	n Compan Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Georg	ge Metzger	
Co-Author:								
REQUEST: On dwgs GT-2101, 2102, 2103 calls for sec for CDSM wall which gives the details about As per the Specification 31 56 13, the controperation of the second construct a trench along the entire alignment shoring wall& cut-off walls. But for walls X2-A/19-25, A/25-26, A/26-30, A/30-33.5, A/33 J/33.5-35, 35-1&cut-off walls do not have all trenching details shown. Can the contractor the walls with no pre-trenching details do not pre-trenching? Submitted by Aparna Alla Shimmick / Skanska / Traylor JV (SST) 09/02/2010	t pre-trenching. actor shall at of the -1, J/12.3 -13, -5-35, J/25-27, ay pre- assume that	SUGGESTION:		the shoring was on sheets GT- adjacent proping proximity of the trenching, shorequired along	alls and the cut- -5103 thru GT-5 erties for the pure work to the ac oring wall installa	g the entire alignr off walls. The sec 105 are taken at pose of showing ljacent property. ttion, excavation, segments regard	etions Pre- etc., is	
G03.00-0158 TG03 Question 0156 From: Webcor/Obayashi Joint Venture Co-Author:	8 - Specific Project Re Manuel Saldana	• _	Closed on Compan Daphne Faulkner	09/03/2010 Answered By	09/10/2010 Transbay Joint	09/07/2010 Powers Au Gerry	Potential MacClellar	
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		



TG03.00-0160

Co-Author:

From: Webcor/Obayashi Joint Venture

TG03 Question 0160 - Schedule

Manuel Saldana

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 395 of 624 10/30/2012 11:15 AM

30100

Date: 10/ Time: 1 Job:

30100 - Transbay Transit Center Project

umber	Subject		Sta	ntus	Date Created	Date Required	Date Answered	Cost Impact	Proce
thi	ter for soil compaction and dust controls specification also apply to water bein aft excavation?								
Ki	bmitted by Charles M. Gardner ewit Infrastructure West Co. /02/2010								
G03.00	0159 TG03 Question 0°	59 - Temporary Bridge	Clo	sed	09/03/2010	09/10/2010	09/13/2010	Potential	ly 🗌
Fro	m: Webcor/Obayashi Joint Venture	Manuel Saldana	To: Turner Construction Compan Daphne	Faulkner	Answered By	Adamson Ass	ociates, Inc Geo	rge Metzger	
o-Auth	or:								
	QUEST:		SUGGESTION:		ANSWER:	Accept Sug			
ele ag	hedule A on S1-3201 identifies top of strations. When these elevations are crainst the elevations of the cross streets	oss referenced s the temporary			the Ground Fl		f structural eleva schedule is not in evations.		
un	dges that tie into it will be several feet a less there is a provision for a concrete	"leave out"					ided at the cross		
	awing A 5206 shows First Street Eleva of structure at this zone is from 12.79						Where required, ed over the area		
	ows less than 2' for the temporary bridgeness than 2' for the temporary bridge des				utility corridor	s, which are low	er than the adjacrings A1-6000, A	cent	
ne	cessary to construct box structure belock may be as much as 6' above the cit	w the bridge				provided for refe		1 0110,	
ov bri	thing be as much as 6 above the city street of the city street did	t to the temp					erred to in the inf ne BSE package		
Al:	so, please comment on the intent for si cess for business, support of fill, etc. T plies to Beale street as well.				street grades	without significant will avoid the r	set to tie into ex ant changes in el leed for side slop	evation.	
Ki	bmitted by Charles M. Gardner ewit Infrastructure West Co. /02/2010								

To: Turner Construction Compan Daphne Faulkner

Closed

09/03/2010

09/10/2010

Answered By: Webcor Construction LP Joanne Filipas

09/08/2010

Potentially



Co-Author:

Manuel Saldana

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Answered By: Transbay Joint Powers Au Gerry MacClelland

396 of 624 11:15 AM

30100

Time: Job:

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
BSE Concept Sc conclude with "Ve	0300-0080 indicates , "F hedule" BSE Concept s erticl Walls (2nd Lift) to or being "(Finish) Below	chedule zones Ground Level"			Refer to respo	onse TG0300-0			
the Below Grade described in NTP	for this activity to includ Structure? Do the remo #7-10 commence after de Structure activities?	oval activities							
Submitted by Cha Kiewit Infrastructi 09/02/2010									
TG03.00-0161	TG03 Question 0	161 - Water Discharge		Closed	09/03/2010	09/10/2010	09/07/2010	Potential	ly 🗌
From: Webcor/Ob	payashi Joint Venture	Manuel Saldana	To: Turner Construction Co	mpan Daphne Faulkner	Answered By	:Transbay Join	t Powers Au Gerry	y MacClellar	ıd
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference specif	ication 01 14 10/APA-4					10/APA is limit	ed to permits The cost of devel	oning	
	states that TJPA will rests associated with the ol.				plans needed		rmits are the Trad		
Contractor for construction Stormwater Pollu	nat the TJPA will reimbusts associated with the tition Prevention Plan as or Stormwater Discharg	preparation of the required by the							
Submitted by Cha Kiewit Infrastruct 09/02/2010									
TG03.00-0162	TG03 Question 0	162 - Site Area		Closed	09/03/2010	09/10/2010	09/08/2010	Potential	

To: Turner Construction Compan Daphne Faulkner



center of the bridge."

Submitted by Charles M. Gardner Kiewit Infrastructure West Co.

gates.

09/02/2010

Please confirm the intent confirm to add additional space for turning radius to the trestle at the bridges intersections, when the access is restricted by the clear opening of the

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 397 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

specification.

Number	Subject		St	tatus	Date Created	Date Required	Date Answered	Cost Impact	Proce
REQUEST: Spec Section 01 of lists the location of available to the Transition of address the all Hump or the area trade/subcontract are not considered with the respective.	14 19 - Restriction to Use of adjacent site areas at rade/Subcontractor. The alabeled in the draw directly west of Zone 1 or to assume that both d adjacent site areas, be zones? Do these areade/Subcontractor at Narles M. Gardner	nd when they are is section does ings as the MUNI. Is the of these areas out areas acquired as become	SUGGESTION:	iatus	ANSWER: Section 01 14 construction a to the CM/GC activities. Cu contractor un available duri Following, this CM/GC for ot such time as construction. not expected The property	Accept Sugges 19 identifies statement The "humper as needed for corrently, it is available spring 2011. And shoring wall in a sarea will be maker ongoing condevelopment of that date is not to occur before the west of Zone 1 is		le the ailable ition nes es. e suntil y for but it is 2012. of the	Proces
09/02/2010					CM/GC in spi	ing 2011.	ecome available t		
TG03.00-0163		163 - Temporary Bridge	CI	losed	09/03/2010	09/10/2010	09/08/2010	Potential	ly
From: Webcor/Ob	ayashi Joint Venture	Manuel Saldana	To: Turner Construction Compan Daphne	e Faulkner	Answered By	:Webcor Constr	uction LP Joann	ie Filipas	
Co-Author:									
includes a section states, "Additiona Access Trestle sh Truck/trailer/Cran A. 5 establishes the providing twenty-f	cess Trestle Criteria, of a titled, Minimum Radiu I spaces at all inner contail be added for helping e turn." Temporary Briche gate requirements wour feet (24') of clear urovided through all barr	s of Corner, which rners of the g lges, 01 53 13 1.3 rith, "Gates nobstructed	SUGGESTION:		around the ga configurations turning radius space for the There is no co	ate area consider for truck/trailer/ space. Unneces configurations c	I configure traffic ing smooth turn crane, including a sary turning radiu an be avoided. 1.) of clear unobst	adding us	



REQUEST:

Reference Earthwork 31.00.00, 3.19.B.2 which states

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

398 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transhay Transit Center Project

ANSWER:

Accept Suggestion:

The sentence, "Barricades shall be installed at the

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
TG03.00-0164	TG03 Question 01	164 - Internal Bracing		Closed	09/07/2010	09/13/2010		Potential	ly 🗌
From: Webcor/Ob	bayashi Joint Venture	Manuel Saldana	To: Turner Construction Com	npan Daphne Faulkner	Answered B	y: Adamson Asso	ociates, Inc Geo	rge Metzger	- Ш
Co-Author:									
REQUEST:	unated.		SUGGESTION:		ANSWER:	Accept Sug		46	
GT-5101, and ou conflict in the TJI GT-1111 and GT ground surface is but with the Wes from GT-1110 ar 11, + Elevation 6	ings GT-1110, GT-1111, ar In-house Design, there PA Design of the CDSM In 112 note that the Max In 114 note that In 114 note that	e seems to be a wall. Drawings Cantilever to I' max (removal), rth pressures out at + Elevation the Top of Pile			the following +11.00 (insta +6.00 (install) Buttress Case	elevations (NAV II) and +8.00 (rei) and +3.00 (rem e and 301 Missio -1.00 (removal).	shall be no lower D88): at Case W moval); at Case I loval); at 301 Mis on Podium Case This information	est East sion +4.00	
1-1 +24.0-11 = 1 X1-1 +25.0 -11 = X1-2 +24.0 -11 = J/13-19 +18.0 -6 J/19-25 +17.0 -6	= 11' that exceeds 10' 3' that exceeds 10' = 14' that exceeds 10' = 13' that exceeds 10' = 12' that exceeds 10' = 11' that exceeds 10' 4 = 11' that exceeds 10'								
the Owners Desi Cantilever" becar +8 west of Grid L Line 17? Or does to add an additio Design? Can we on Drawing GT-1 14', 13', 12', 11' of	n Stage 2 on Drawing GT ign of the CDSM wall can use we can dig to a specine 17 and to Elevation is the Owners Design need and Strut/Waler Level to be get a clarification on the last and the west end was cantilever to the first strut of and +4 vs the 10' max	n take the "Over cific Elevation of + 7 east of Grid ed to be Revised the Owners Wall 10' max shown alls? Can we use t level elevation							
Submitted by Ch Kiewit Infrastruct 09/03/2010	arles M. Gardner ture								
TG03.00-0165	TG03 Question 01			Closed	09/07/2010	09/13/2010	09/08/2010	Potential	ly
	bayashi Joint Venture	Manuel Saldana	To: Turner Construction Con	npan Daphne Faulkner	Answered B	y :Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author:									

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

399 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date Date Cost Created Required Answered Number Subject Status Impact Proceed

"Protect newly excavated areas from traffic and erosion...Barricades shall be installed at the tops of the sloped embankments to prevent vehicles and storage loads within seven feet of the tops of the slopes."

- a. Does this specification apply to the top edge of the vertical face main excavation? (i.e. perimeter shoring wall)
- b. If seven foot distance is required (at the top edge of the main excavation), then can it be assumed to start at the inside face of CDSM wall and stop at the outside toe of barrier? If not, then please define start and stop of the seven foot distance.
- c. CDSM wall and excavation occurring on Minna and Natoma streets exist in close proximity to numerous private garages, driveways, and pedestrian entryways. With a further 7 ft setback restriction, this will virtually take the remaing portion of Minna and Natoma street, relegating any traffic along these alleys to existing sidewalks. A specific example would be on Natoma between column lines 14 to 17. Is it the Owner's intent to maintain these setbacks and demolish the existing sidewalks and planter areas by pushing vehicular access closer to the buildings?

Submitted by Charles M. Gardner Kiewit Infrastructure West Co. 09/03/2010

tops of the sloped embankments to prevent vehicles and storage loads within seven feet of the tops of the slopes" in Section 31 00 00, paragraph 3.19.B.2, will be replaced with. "Protection of sloped faces within the area being excavated is the responsibility of the Contractor." This change will be included in an upcoming addendum.

TG03.00-0166 TG03 Question 0166 - Geotechnical

From: Webcor/Obayashi Joint Venture

Manuel Saldana

To: Turner Construction Compan Daphne Faulkner

Closed

Answered By: Adamson Associates, Inc George Metzger

09/13/2010

Potentially

Co-Author:

REQUEST:

Please provide the design Factor of Safety for skin friction values noted on sheet GT¿]1112 or provide a similar chart for east and west cases that show ALLOWABLE SKIN FRICTIONS for embedded columns or pin piles.

Submitted by Charles M. Gardner Kiewit Infrastructure West Co.

SUGGESTION:

ANSWER: Accept Suggestion:

09/13/2010

09/07/2010

The skin friction values shown are those which are mobilized by an infinitely stiff pile after 1/2" vertical displacement. The designer of the internal bracing system shall determine the factor of safety appropriate to their design.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 400 of 624 10/30/2012

Time: Job:

11:15 AM 30100

umber	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
09/03/2010								
G03.00-0167	TG03 Question 0167 - Hazardous I	latorial	Closed	09/07/2010	09/13/2010	09/08/2010	Potential	lv \square
								, _—
Co-Author:	ayashi Joint Venture Manuel Saldar	a To: Turner Construction Com	pan Dapnne Faulkner	Aliswered by	y- i ransbay Join	Powers Au Geri	ry MacClellan	a
Research shows to use before 1975. Ilining and mortary confirm any mater instance will be had the specifications. Submitted by Chat Kiewit Infrastructur 09/03/2010	ırles M. Gardner	a To: Turner Construction Com	Closed	09/07/2010	09/13/2010	gestion: is clearly written. 09/13/2010 ociates, Inc. Geo	Potential	ly 🗌
Co-Author:	•		,			,	3 3-	
of existing timber piles by, "Survey i existing timber pile and removed." Could you clarify t		SUGGESTION:		piles are need ground moved is required on on sheet GT- clarify this in	ded to assist in t ments during pil- ly for the piles s 2202. The spec an addendum. ⁻ le demolished al	gestion: n of the existing the monitoring of eremoval. This pecified to be redification will be reflected to the text "and other moved" will	the survey moved evised to er	



(particularly by pre-compressing the struts).

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

and contract due to temperature variations and this

401 of 624

Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
G03.00-0169	TG03 Question 0	169 - Demolition		Closed	09/07/2010	09/13/2010	09/15/2010	Potential	ly
From: Webcor/Ob	payashi Joint Venture	Manuel Saldana	To: Turner Construction Com	npan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joar	ne Filipas	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Piles. In the reference of show Pile Top an piles are highligh piles where no intengths, pile top of Submitted by Ric	document, only a select document, only a select and Pile Tip Elevations in ted in yellow on the draw formation is given, pleas elevations and pile tip elect th Zito iska / Traylor JV (SST)	number of piles Table 1 (these ving). For the se provide pile			provided as the beencountered to this specific Table 1, prepared to the sketch prepared is the sketch prepared in the sketch prepared to	ne basis for the ed. With regard to reference (00 dared by T&R and ed by American disting piles and length, approxit, bidders may a Where undocum rences are found	in Section 00 03 conditions at the to the bidder's quality of 331, paragraph diel priving), Tawhere entries (epile top and apprassume piles havented obstruction, see contract public for the priving of	site to uestion 1.2.A3, bering ble 1 .g., date ox. pile re not	
G03.00-0170 From: Webcor/Ob	Can tiebacks be upayashi Joint Venture	used for temporary braci Manuel Saldana	ing at the transverse end walls (I		09/07/2010 Answered By	09/13/2010 Adamson Asson	09/13/2010 ociates, Inc Geo	Potential rge Metzger	ly
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
transverse end w	used for temporary brac valls (Lines 1 and 35)? If airements or limitations a	so, please			is not accepta conditions, wh	ks in walls adjace to the control include adjace adjace adjace.	ent to grid line 1 complexity of the acent properties a quality of the soi	site and an	
Submitted by Ric Shimmick / Skan 09/07/2010	ch Zito ska / Traylor JV (SST)								
G03.00-0171	TG03 Question 0°	171 - Internal Bracing		Closed	09/07/2010	09/13/2010	09/17/2010	Potential	ly 🗌
From: Webcor/Ob	payashi Joint Venture	Manuel Saldana	To: Turner Construction Com	npan Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Geo	rge Metzger	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	stion TG0300-0058, prelo						ding increases the control of the co		



REQUEST:

Reference Exhibit A, Section IV.C.14 (p. 10).

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

402 of 624 10/30/2012

Time: Job:

11:15 AM 30100

20100 Transhay Transit Contar Project

ANSWER:

Accept Suggestion:

Note 10 on D-0001 (and similar notes on others drawing sheets) requires Contractor to provide means

JOINT VENTU	KE _		30100 - Transbay Transit Center Project									
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed			
¿average stiffne in the lower right (2) Can preload Tables 1 through effective stiffnes Submitted by Rishimmick / Skar 09/07/2010	or be considered when eves tributary to a given strt-hand corner of GT-1111 values higher than those in 4 on GT-1110 be used its of the bracing system? ch Zito inska / Traylor JV (SST) TG03 Question 04 bayashi Joint Venture	ut¿ per the note ? specified in to increase the	To: Turner Construction	Closed n Compan Daphne Faulkner	stiffness, but the temperat loading to ac sizes.	we do not believure at the time occunt for this who occur for the whole of the week of the	ging the effective ve it is feasible to finstallation and ien selecting the 09/09/2010	control pre- member	ılly			
Co-Author:	bayasın com ventare	Warraci Salaaria	10. Turner Construction	T Compan Daprine Faukner	Allowered B	y. Webcor Consi	iluciion Er Joai	ine i ilipas				
¿concept sched the schedule act complete or bind each Completion on Trade Subco Project.¿ Are the Zones the ¿man above?	oit A, Section V. In reference ule¿ (Exhibit I), it is state tivities should not be assiding work plan ¿ it is not not be met so as not to not the Critical Peterson Excavation Finish Date and attory¿ Completion Date of Charles (Charles).	d that although umed to be a nandatory that o impact follow- ath of the s for each of the	SUGGESTION:		ANSWER: Yes, the dura 2-5 are mand		igestion: n the milestones	for NTP				
TG03.00-0173 From: Webcor/O Co-Author:	TG03 Question 0 ⁴ bayashi Joint Venture	173 - Demolition Manuel Saldana	To: Turner Construction	Closed n Compan Daphne Faulkner	09/07/2010 Answered B	09/13/2010 y: Transbay PMF	09/27/2010 PC Alfre	Potentia ed Lau	lly			
DECLIEGE			CHOCECTION		ANOWER							

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

403 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date

Cost Created Required Answered Number Subiect Status Impact Proceed

Exhibit A states: ¿Existing temporary shoring wall installed by Existing Terminal and Ramps Demolition Contractor at the eastside of Fremont Street shall be removed and disposed in accordance with the Contract Documents.¿.

However, the Terminal Demolition Plans include notes stating that ¿... Contractor to furnish and install shoring and bracing as necessary to ensure no adverse impacts to adjacent roadways and building. ¿ These notes seem to apply to the entire perimeter of the existing building and not just to the eastside of Fremont St.

Please clarify if the TG03 Contract includes removal of the previously installed shoring and bracing along the eastside of Fremont Street only, or also around the entire perimeter of the existing terminal structure.

Submitted by Rich Zito Shimmick / Skanska / Traylor JV (SST) 09/07/2010

for temporary ground support as required and as necessary to protect adjacent ground when excavation demands such protection. One example of this requirement is the pre-trenching activities prior to installing CDSM wall as required per note 11 on GT 2101 (and similar notes on other sheets). The temporary shoring walls installed for excavation by this Work will need to be removed by this trade contract as part of underground structure demolition and clearing per the same note 10 on D-0001.

Date

Date

TG03.00-0174 TG03 Question 0174 - Shoring Wall

From: Webcor/Obayashi Joint Venture Manuel Saldana

Co-Author:

REQUEST:

Will it be permissible to shed bracing loads from the transverse end walls (near Lines 1 and 35) into the longitudinal CDSM walls (Lines A and J)? If this is acceptable, please indicate if there are any limitations or restrictions on the design assumptions regarding the amount of load that can be shed over a given length of wall.

Closed

To: Turner Construction Compan Daphne Faulkner

SUGGESTION:

Submitted by Rich Zito Shimmick / Skanska / Traylor JV (SST) 09/07/2010

09/07/2010 09/13/2010 09/13/2010

Answered By: Adamson Associates, Inc George Metzger

ANSWER: **Accept Suggestion:**

Diagonal bracing at the corners of the excavation is acceptable. See Note 11 on GT-1111.

TG03.00-0175 TG03 Question 0175 - Shoring Wall

From: Webcor/Obayashi Joint Venture Manuel Saldana To: Turner Construction Compan Daphne Faulkner

Closed

09/07/2010 09/13/2010

09/17/2010

Potentially

Potentially

Answered By: Adamson Associates, Inc George Metzger

Co-Author:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 404 of 624 10/30/2012

Date: Time: Job:

Note the maximum spacing of rebracing elements is to

be modified in Addendum 3.

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
that the rebracing information provis specific information provis specific informati determine these these loads will d CDSM wall fixity of seismic loads, The CDSM wall a we assume must removal/rebracing to the bidders so loading and supp wall designer for We recommend the rebracing designing the consistent with the Submitted by Rice	g loads can be determeded on GT-1110. Pleas on on GT-1110 that is loads. We note that the lepend upon the assument the base slab, the as well as, other inheamalysis and design contract that the sassument conditions assument the bracing removal/rehat the static and seis sign loads be provided a rebracing for bracing the CDSM wall designed.	suggestion TG0300-0054 states ds can be determined based on the on GT-1110. Please identify the in GT-1110 that is to be used to is. We note that the computation of ind upon the assumed degree of it is easily the assumed distribution well as, other inherent assumptions. It is included an analysis of the bracing ages) have not been made available not possible to ascertain the basic conditions assumed by the CDSM oracing removal/rebracing conditions. The static and seismic components of loads be provided so that all bidders racing for bracing demands that are DSM wall designer is computations.			that the total of does not char of the excava need to contro out stages. The struts and the propping the	compressive for nge from that ob- tion case. This i ol ground move ne soil loads on permanent stru shoring wall can	igestion: iild-out case indicce due to soil prestained from our as compatible with ments during the the temporary reactural elements up be determined by the diagrams on the diagrams on the soil process.	essure analysis h the build- e-bracing used for	
TG03.00-0176	TG03 Question	0176 - Below Grade Structure	•	Closed	09/09/2010	09/09/2010	09/08/2010	Potential	lly 🗌
From: Webcor Co	onstruction LP	Michael Constable	To: Turner Construction C	Compan Daphne Faulkner	Answered By	:Adamson Ass	ociates, Inc Geor	ge Metzger	
Co-Author:									
steel in the perma portion of the wal rebracing rakers/ Submitted by Ric		ete walls so that a spread loads to the	SUGGESTION:		that would alle Contractor-pre and supportin shall comply of Documents a	ow the concrete oposed design s g design data. with requiremen	propose a waler of wall to act as a wall to act as a washall include calcu. All aspects of the ts in the Contract ttent of the buildin	valer. ulations design	



Page: Date:

Job:

Answered By: Adamson Associates, Inc George Metzger

Accept Suggestion:

This will be revised in an addendum.

ANSWER:

405 of 624 10/30/2012

Time:

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG 30100 - Transhay Transit Center Project

11:15 AM 30100

- 001111 VENTONE			30100 - 118	ansbay Iransi	t Center	Project			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact Pro	ceed
TG03.00-0177	TG03 Question 01	177 - Internal Bracing		Closed	09/07/2010	09/13/2010	09/16/2010	Potentially	٦
From: Webcor/Obay	ashi Joint Venture	Manuel Saldana	To: Turner Construction Co	mpan Daphne Faulkner	Answered By	y: Transbay Joint	Powers Au Ger	ry MacClelland	_
Co-Author:									
was unanswered:	sheet GT-2101. question TG0300-000 cavation in Zone 1 wil	.,	SUGGESTION:			Accept Sugged that the shoring the start of insta	ng line adjustme	nt will	
Submitted by Rich Z Shimmick / Skanska 09/07/2010									_
TG03.00-0178	TG03 Question 01	178 - Micropile		Closed	09/07/2010	09/13/2010	09/08/2010	Potentially	٦
From: Webcor/Obay	ashi Joint Venture	Manuel Saldana	To: Turner Construction Co	mpan Daphne Faulkner	Answered By	y:Webcor Const	ruction LP Joan	nne Filipas	_
Co-Author:									
Contractor, or in this (1) Is the micropile s the micropile ancho (2) Is the micropile s	at the micropile designs case, by the microping subcontractor responsing in the concrete business alling micropile anchords.	ile subcontractor. sible for designing pase slab? sible for	SUGGESTION:		ANSWER: (1) Yes. (2) Yes.	Accept Sug	gestion:		
TG03.00-0179	TG03 Question 0°	179 - Shoring Wall		Closed	09/07/2010	09/13/2010	09/08/2010	Potentially	7

To: Turner Construction Compan Daphne Faulkner

SUGGESTION:

Manuel Saldana

From: Webcor/Obayashi Joint Venture

CDSM wall layout sheet GT-2101 shows Wall Segment

X2-1 on the south side of the building between grid lines

Co-Author:

REQUEST:



Sheet GT-1110 shows numerical values for horizontal strut loads. GT-1110 also shows a design profile. Are we to use

the numerical values shown or are we to calculate loads

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

The "Design Profile" earth pressure was obtained by

fitting a trapezoidal diagram to the strut loads obtained by analysis. Therefore, the results obtained using

406 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Moreoteore	Outland	2////	Date	Date	Date	Cost	D
Number	Subject	<u>Status</u>	Created	Required	Answered	<u>Impact</u>	<u>Procee</u>
	CDSM Shoring Wall Schedule (16/GT- list this wall segment. Please clarify.						
Submitted by Ri Shimmick / Skar 09/07/2010	ch Zito nska / Traylor JV (SST)						
TG03.00-0180	TG03 Question 0180 - Buy America	Closed	09/07/2010	09/13/2010	10/21/2010	Potentia	ily 🗌
From: Webcor/O	bayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered B	y: Transbay Join	t Powers Au Sara	Gigliotti	
Co-Author:							
REQUEST:		SUGGESTION:	ANSWER:	Accept Sug	gestion:		
Please clarify th	ification 00 08 13/APA, paragraph 17. e following questions regarding the Buy ments as they relate to the SBE Trade		removed fror	n the project, suc tle and cross stre	naterials that will be chas steel used in the chas steel used in the characteristics.	n the	
(1) Can manufactions, pipes, Subcontract for	ctured steel products such as wide flange H piles, plate, etc. used in the SBE Trade temporary bracing, trestle and temporary lge construction be manufactured by		are subject to steel that the	o Buy America. Trade Subcontr s provided at no	be abandoned in However, second actor has on hand cost by the Trade	hand d may	
	ections used in CDSM shoring wall be y foreign sources?						
Submitted by Ri Shimmick / Skar 09/07/2010	ch Zito nska / Traylor JV (SST)						
TG03.00-0181	TG03 Question 0181 - Internal Bracing	Closed	09/07/2010	09/13/2010	09/21/2010	Potentia	lly
	bayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered B	y :Adamson Ass	ociates, Inc Geor	ge Metzger	
Co-Author:							
REQUEST:		SUGGESTION:	ANSWER:	Accept Sug	gestion:		



09/07/2010

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 407 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

namban and a second a second and	• •	Date	Date	Date	Cost	_	
umber Subject		<u>Status</u>	Created	Required	Answered	Impact	Proceed
based upon the design profile? Shimmick / Skanska / Traylor JV (SST) 09/07/2010			slightly from t 4. Tables 1 th	he strut loads pr nru 4 shall be us	gn Profile" will var esented in tables ed for strut loads , refer to tables 5	1 thru . For	
G03.00-0182 TG03 Question 0182 - Demolitic	on	Closed	09/07/2010	09/13/2010	09/14/2010	Potential	ly
From: Webcor/Obayashi Joint Venture Manuel Sa	Idana To: Turner Construction Com	pan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joans	ne Filipas	
Co-Author:							
REQUEST:	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Demolition Drawing D-2213 is showing ro remove (E) Fremont Street temporary shoring wall and note 9 on th same drawing says that As - Built information for type a location of temporary shoring wall will be available on or about the first quarter of 2011.	nd		temporary Fre interlocking sl assume a wal 20 feet, and a	emont St. shorin neet pile shoring I length of 195 f	may assume the g wall is a conver system. Bidder eet, a retaining he epth of 50 feet for	may eight of	
Please provide some information (Sheet piles? Dimensions?) regarding this temporary shoring wall for bidding purpose.				JRS Corporation			
Submitted by Aparna Alla Shimmick / Skanska / Traylor JV (SST) 09/07/2010							
G03.00-0183 TG03 Question 0183 - Geotech	nical	Closed	09/08/2010	09/14/2010	09/13/2010	Potential	ly
From: Webcor/Obayashi Joint Venture Manuel Sa	Idana To: Turner Construction Com	pan Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Georg	ge Metzger	
Co-Author:							
REQUEST:	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Please provide the "Geotechnical Recommendation Report" referenced in paragraph 6.1.2.2Subsurface Conditions of the Final Geo-technical Data Report			"Geotechnica Geotechnical	Recommendat Data Report inc	e is no report title ion Report." The I ludes a description on the characteriza	Final on of	
Submitted by Greg Overhage Shimmick / Skanska / Traylor JV (SST)			the major soil	strata.			



REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 408 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

Accept Suggestion:

Number	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact Proceed
TG03.00-0184	TG03 Question 0184 - Shoring Wall		Closed	09/09/2010	09/15/2010	09/09/2010	Potentially
From: Webcor/Obaya	ashi Joint Venture Manuel Saldana	To: Turner Construction Compan Da	aphne Faulkner	Answered By	Adamson Asso	ociates, Inc Geor	ge Metzger
Co-Author:							
sections with pre-tre	102 to 5105 shows CDSM wall nching details. As per the scale on pre-trench depth varies from 12' to	SUGGESTION: Answered by George Metzger, 9/9/10 Refer to Section 31 56 13, article 3.2 and width of the trench shall be that r remove the obstructions from the pat wall."	A: "The depth equired to	Refer to Section and width of the	e trench shall b		
TG03.00-0185 From: Webcor/Obaya	TG03 Question 0185 - Hazardous Material	To: Turner Construction Compan D	Closed aphne Faulkner	09/09/2010 Answered By	09/15/2010 Transbay Joint	09/14/2010 Powers Au Gerr	Potentially
Co-Author:							
extent of hazardous the proposed project segment X1-1 & R2-	elated hazardous material information	Answered by Gerry MacClelland, 9/1. At the time the Site Mitigation Plan w was uncertainty concerning the perimshoring wall, so a conservative bound which did not cross south of Natoma on the soil contamination in the area X1-1 and R2-1 can be found in the fodocuments: Soil Investigations of 546 Howard and ERM West, January 2009 Site Investigation Report, San Franci Bridge West Approach Project Includ Terminal Loop. California: Profession Industries, Inc., 1999. (see pg. 43) See Section 00 03 35 for references documents.	as drafted there eter of the dary was used St. Information of wall segment ellowing reference d 75 Natoma, sco-Oakland Baying Transbay al Service	was uncertaint shoring wall, s which did not con the soil con X1-1 and R2-1 documents: Soil Investigati ERM West, Ja Site Investigat Bridge West A Terminal Loop Industries, Inc	y concerning the care south of Natamination in the can be found in can be foun	Plan was drafted the perimeter of the boundary was latoma St. Information area of wall send the following resured and 75 Natomatical Francisco-Oaklat Including Transofessional Service	e used mation gment ference ma, and Bay bay
TG03.00-0186 From: Webcor/Obaya Co-Author:	TG03 Question 0186 - Traffic Routing ashi Joint Venture Manuel Saldana	To: Turner Construction Compan Da	Closed aphne Faulkner	09/09/2010 Answered By	09/15/2010 Transbay Joint	09/14/2010 Powers Au Gerr	Potentially y MacClelland

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Answered by Sara Gigliotti, 9/10/10

As stated in 00 08 21, 1.3.D, DBEs currently certified

in the CUCP, as well as SBEs certified by the City and

County of San Francisco Human Rights Commission

(HRC), and the California Department of General

Veteran Business Enterprise Services (OSDS) may

LBE certifications. OSDS issues SBE and DVBE

participate in the TJPA's SBE Program. HRC issues

certifications. These count toward participation in the

Services Office of Small Business and Disabled

409 of 624 10/30/2012 11:15 AM

30100

Time:

30100 - Transbay Transit Center Project

Number	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
15 70 says th at all the time and also at th With the abov walls by using	ne requirements as per the specification 01 hat contractor needs to maintain 3 lanes of 1 has on the First Street from Mission to Folsom he intersection of Fremont and Natoma. We restrictions, safe operations for CDSM g big equipment may not be obtained. Is it contractor to perform the work with half the ?	Answered by Gerry MacC Base your bid on maintai lanes of 11 feet each, pe	ning the requirement of 3		l on maintaining et each, per the	the requirement of specification.	of 3	
TG03.00-0187	TG03 Question 0187 - Shoring W	all Traffic Routing	Closed	09/09/2010	09/15/2010	09/13/2010	Potential	lly
From: Webco	r/Obayashi Joint Venture Manuel Sald	ana To: Turner Construction	Compan Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Georg	ge Metzger	
Co-Author:								
clear on the p	DSM walls with reference to sidewalks is not provided GT drawings. Please provide the tween sidewalks and CDSM walls to see the maintaining traffic lanes as specified in s 01 15 70.	SUGGESTION:		The GT drawi locate the sho survey drawin	oring wall. The	r, 9/13/10 survey control po existing condition isting streets and	site	
TG03.00-0188	TG03 Question 0188 - SBE Progr	am	Closed	09/09/2010	09/15/2010	09/10/2010	No	
From: Webco	r/Obayashi Joint Venture Manuel Sald	ana To: Turner Construction	Compan Daphne Faulkner	Answered By	:Transbay Join	Powers Au Sara	Gigliotti	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accent Sug	gestion:		

In specification section 00 08 21 - 1.3.D it states that DBE's currently certified by CUCP, CCSF HRC, & OSOD may participate in the TJPA's SBE Program. Specification section 00 08 21/AT1 states that DBE's currently certified in only CUCP may participate in the TJPA's DBE Availability Advisory Percentage. Please clarify which certification agencies will quality the DBEs & SBEs for the TJPA SBE Program. Also will LBEs certified by CCSF(.) HRC qualify as SBEs under the SBE Program?

Answered by Sara Gigliotti, 9/10/10

As stated in 00 08 21, 1.3.D, DBEs currently certified in the CUCP, as well as SBEs certified by the City and County of San Francisco Human Rights Commission (HRC), and the California Department of General Services Office of Small Business and Disabled Veteran Business Enterprise Services (OSDS) may participate in the TJPA's SBE Program. HRC issues LBE certifications. OSDS issues SBE and DVBE certifications. These count toward participation in the



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

410 of 624 10/30/2012

Date: Time:

11:15 AM 30100

			-	Date	Date	Date	Cost				
Number	Subject		Status	Created	Required	Answered	Impact	Proceed			
		TJPA's SBE Program.		TJPA's SBE F	Program.						
		for reviewing the policies outlined in Program. The TJPA SBE Program TJPA website: http://www.transbayo	00 08 21 also states that the Contractor is responsible for reviewing the policies outlined in the TJPA's SBE Program. The TJPA SBE Program is available on the TJPA website: http://www.transbaycenter.org > TJPA > Doing Business with the TJPA > Small Business Enterprise (SBE) Program.			for reviewing the policies outlined in the TJPA's SBE Program. The TJPA SBE Program is available on the					
		Only DBEs (certified in the CUCP) the TJPA's DBE Program.	may participate in	Only DBEs (ce the TJPA's DE		JCP) may partici	pate in				
TG03.00-0189	TG03 Question 0189 - Utilities		Closed	09/09/2010	09/15/2010		No				
From: Webcor/O	Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan	Daphne Faulkner	Answered By	:						
Co-Author:											
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:					
	ay Transit Center Program Relocation of drawings be included in this bid package awings?			,	WO DocContro	,					
TG03.00-0190	TG03 Question 0190 - Geotechnical		Closed	09/09/2010	09/15/2010		Potential	ly 🗍			
From: Webcor/O	Dbayashi Joint Venture Manuel Saldana	To: Turner Construction Compan	Daphne Faulkner	Answered By	:						
Co-Author:											
REQUEST: GT-1110	OT 4440 contains 4 shorts the wilder	SUGGESTION:		ANSWER: Answered by 0	Accept Sug						
heave. What are	ng) GT-1110 contains 4 charts describing e these charts for? Do these charts detail we should expect? Was heave included in gn?			bottom of the soil caused by of the Contrac imposed displa	excavation due of the excavation of the excavation of the excavation of the excavation the excavation the excavation the excavation of the except of the except of the excavation of the excavation of the except of the excep	oredicted heave to the unloading. It is the responte loads, includite internal bracin of the internal b	of the sibility ng g				



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

411 of 624

Time: Job:

11:15 AM 30100

umber	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
G03.00-0191	TG03 Question 0191 - Shoring Wa	I	Closed	09/09/2010	09/15/2010		Potentiall	у 🗌
From: Webcor/Ob	ayashi Joint Venture Manuel Saldar	na To: Turner Construction Comp	oan Daphne Faulkner	Answered By	' :			
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference specifi	cation 31 56 13.			Answered by	George Metzgei	r, 9/13/10		
	abcontractor rely on the CDSM wall being a CDSM wall leaks will it be the basis for			which satisfies documents. T repairing leaks	s the requirement The Contractor is	for installing a vents in the contracts responsible for repair the leak were.	ct	
G03.00-0192	TG03 Question 0192 - Buttress		Closed	09/09/2010	09/15/2010	09/14/2010	Potentiall	у 🗌
From: Webcor/Ob	ayashi Joint Venture Manuel Saldar	na To: Turner Construction Comp	oan Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference drawin	g sheet GT-5202.	Answered by: George Metzger,	9/14/10	Answered by:	George Metzge	er, 9/14/10		
sleevestied to the that these are the Hole Sonic Loggin inches in diamete require 4 in. or the	t "(4) 4 in. diameter PVC or steel pipe ne reinforcement steel cage" We assume access tubes for the required Cross ng Test. Usual access tube size is only 2 er. Please confirm that you specifically at regular 2 inches in diameter access	The four 4-inch-diameter pipes required. Regarding Question B, #7 circu with couplers or welded splices of spiral reinforcement.	ular hoops at 6" o.c.	required. Regarding Question B, #7 circular hoops at 6" o.c.			' o.c.	
	eel) can be used instead. reinforcement spiral be replaced by s?							
G03.00-0193	TG03 Question 0193 - Site Mainter	ance	Closed	09/13/2010	09/19/2010		Potentiall	у 🗌
From: Webcor/Ob	ayashi Joint Venture Manuel Saldar	na To: Turner Construction Comp	oan Daphne Faulkner	Answered By	:			
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Projec	t Bidding Manual, page 34 paragraph 6.			Answered by	W/O Doc Contro	ol, 9/13/10		
shall include in th	ng Manual states: "Trade Subcontractor e Bid two man-hours of cleanup for every if work. This Labor, provided by Trade			This requirem	ent applies to th	e entire scope o	of work.	



for each of Zones 1,2, and 3. What is the "no earlier than" dates for these milestones? Theoretically TJPA could issue NTP #03-#05 immediately after NTP#02 which

would stack the work. Request earliest start date to

realistically plan our work.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

412 of 624 10/30/2012

Time:

11:15 AM Job: 30100

2) Refer to response TG0300-0150.

3) Refer to response TG0300-0150.

JOINT VENT	URE	30100 - Transbay Transit Center Project						
Number	Subject	Status	6	Date Created	Date Required	Date Answered	Cost Impact	Procee
efforts to main hours used ve through certific option to dedu Work increme Composite Pro	, will be used as part of a Composite Project Itain a clean work area. The actual clean-up rsus the number of hours owed (tracked ed payroll) will be reconciled. Contractor has ct this from Trade Subcontractor's scope of Italy or in its entirety and execute the Diject clean-up." ary for the entire TG03 package or just the erare coordinating trestle removal? And/or							
	TG03 Question 0194 - Temporary Power Obayashi Joint Venture Manuel Saldana	Closed To: Turner Construction Compan Daphne Fa		09/13/2010 Answered By	09/19/2010 :		Potential	ly
Co-Author: REQUEST: Reference drawing sheet SL-003 Please confirm PG&E will provide the transformers for the skids as shown on the Site Logistics Temporary Power Plan SL-003.		SUGGESTION:		ANSWER: W/O Doc Con Confirmed.	gestion:			
	TG03 Question 0195 - Schedule Obayashi Joint Venture Manuel Saldana	Close To: Turner Construction Compan Daphne Fa		09/13/2010 Answered By	09/19/2010 :		Potential	ly
1) NTP #03, #	onstruction Schedule and Milestones: 04, and #05 are indicated to be issued , "no 5, 235, and 265 calander days (respectively)	SUGGESTION:		•	Accept Sugg		#04,	



presented in the Geotechnical Recommendations report." Is this report available? If so, how may we access this?

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

413 of 624 10/30/2012

Time:

11:15 AM 30100

umber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
2) What are the durations of Mileston #7?	nes NTP#06 through							
3) How are Milestones NTP #06 thro critical path?	ough #10 tied to the							
	on 0196 - Access Trestle	Terr	Closed	09/13/2010	09/19/2010		Potentiall	ly
From: Webcor/Obayashi Joint Ventu co-Author:	re Manuel Saldana	To: Turner Construction Compar	n Daphne Faulkner	Answered By	•			
REQUEST: The Scope of Work for the Removal Access Trestle as described in Exhil "The Structural Steel Trade Subcont remove/dispose the Access Trestle Concourse slab, ¿" Please confirm that the Access Tres property of the BSE Trade Subcontridisposed at a location (within the Bachoice.	bit A IV.C.22 indicates, cractor shall above the Lower stee remains the actor, and will be	SUGGESTION:		The Structural	f the Access Tre			
G03.00-0197 TG03 Question From: Webcor/Obayashi Joint Ventu	on 0197 - Geotechnical Report re Manuel Saldana	To: Turner Construction Compar	Closed n Daphne Faulkner	09/13/2010 Answered By	09/19/2010		Potentiall	ly
co-Author:								
REQUEST: The Final Geotechnical Data Report North America Ltd. Article 6.1.2.2 in detailed description of stratigraphy a	dicates,"A more and information on the	SUGGESTION:		·	Accept Sugg George Metzger nse TG0300-01	r, 9/16/10		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

414 of 624

Time:

11:15 AM Job: 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
G03.00-0198	TG03 Question 01	98 - Site Area	_	Closed	09/13/2010	09/19/2010		Potentially	 y
From: Webcor/Obaya	ashi Joint Venture	Manuel Saldana	To: Turner Construction Compan	Daphne Faulkner	Answered By:				
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Exhibit A	drawings SL-001 & S	SL-002.			Answered by V	V/O Doc Contro	ol, 9/13/10		
Minna and Mission S Point" Dwg. SL-002 area. The "Staging F does not show this a	the area bounded by Sts. as an "Emergenc shows outbound truck Parcels" sketch in Secarea. Is this area avail by the SBE Subcont s on its use?	y Gathering ks exiting this ction 01 14 19 able for			Refer to respo	nse TG0300-01	62.		
G03.00-0199	TG03 Question 01	99 - Retention		Closed	09/13/2010	09/19/2010		Potentiall	у 🗌
From: Webcor/Obaya	ashi Joint Venture	Manuel Saldana	To: Turner Construction Compan	Daphne Faulkner	Answered By:				
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Answers	to Pre-Bid Meeting Q	uestions.			Answered by G	Serry MacClella	nd, 9/14/10		
for the duration of earather than the entire Subcontractor's scopplacing of the rat sla continue until the SE shoring/bracing removement. The scheet other Trade Subcont the entire scope of the unknown. Will Webcattributable to all wo	stion 13 says that rete each subcontractor's size project. Most of the pe of work will be con- ibs. However, the con- BE Subcontractor's re- oval and trestle/bridge dule for this work is con- tractors and the comp- he SBE Trade Subco- cor/Obayashi release rk completed up until me placing of the rat s	cope of work SBE plete with the tract will sponsibility for e removal is ontingent on oletion date for ntract Package is retention the placing of			states "the CM retainage for its of retention rele	0 70 00.9.04. S /GC must propos S Trade Subcor eased upon pla n the amount to	be reduced as lection 00 05 20.5 ortionately reducentractors." The acement of the rate the Trade Control of the Tr	e mount : slab	
G03.00-0200 From: Webcor/Obaya		200 - Temporary Lighting Manuel Saldana	To: Turner Construction Compan	Closed	09/13/2010 Answered By:	09/19/2010		Potentiall	у 🗌
Co-Author:	asin John Volitaro	Maridor Caldaria	· ·· rumer construction compan	Daprille Faulkrier	Allowered by.				
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 415 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject		Status	Date Created	Date Required	Date Answered	Cost	Proceed			
Number	Subject		Status	<u> orcateu</u>	ricquired	Anovered	<u> Impact</u>	Toceeu			
Lighting" Is the SBE Trade S maintaining tempo	A, Section IV.B.A.18, "Temporary Subcontractor responsible for rary lighting until the rat slabs are end of the SBE Trade Subcontract?			Answered by W/O Doc Control, 9/13/10 The BSE Trade Subcontractor's responsibility for maintaining temporary lighting will end at the acceptance of the rat slab.							
TG03.00-0201	TG03 Question 0201 - Tax Certi	ficato	Closed	09/13/2010	09/19/2010	09/16/2010	Potential				
	yashi Joint Venture Manuel Sa						Potential	ıy			
Co-Author:	iyasiii 30iiit veriture iviandei 3a	dana To: Turner Construction Comp	ран Фарппе ғашкпет	Allsweled by	· Hansbay John	Powers Au Sara	Gigilotti				
				ANSWER:	Accept Sugo						
REQUEST:		SUGGESTION:									
Forms, Item A. Bic Business Tax Reg specifically deleted "Current San Fran- also changed "Cur "Current Business various city Busine your intent for us to	e to Part V, Webcor/Obayashi Bidding dding Check List, Subitem 3. Current istration Certificate. In Addendum 2 yd the requirement for us to submit our cisco Business License Certificate". Ye rent Business Tax Certificate" to Tax Registration Certificates. Is it to only submit our current Business Taicate for "San Francisco".	Per project bidding manual sec requirement is for a San Franciou Registration No.	Answered by Sara Gigliotti, 9/16/10 Per project bidding manual section III.D.6.b, the requirement is for a San Francisco Business Tax Registration No.			Answered by Sara Gigliotti, 9/16/10 Per project bidding manual section III.D.6.b, the requirement is for a San Francisco Business Tax Registration No.					
TG03.00-0202	TG03 Question 0202 - Bid Due		Closed	09/13/2010 Answered By	09/19/2010		Potential	ly			
Co-Author:	iyasiii oonii veniule iivaliuel sa	rumer Construction Comp	ран фартне гашкнег	Allswelled by	•						
		CHOOFOTION		ANOMED		\Box					
with the SBE Traded	9/02/10 expressed our serious concer e Package schedule, liquidated er contract terms. We requested that	SUGGESTION:		•	Accept Sugg N/O Doc Contro nse TG0300-01	ol, 9/13/10					

We have not yet received a response to our 9/02/10 QBD.

Webcor/Obayashi meet with the SBE Trade Package bidders, as soon as possible, in order to clarify and resolve the major issues of concern. We also requested that the bid due date be postponed by 6 weeks.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

416 of 624 10/30/2012

Time: Job:

Cost

Date

Date

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Created	Required	Answered	Impact	Proceed
We cannot continue without Webcor/Obay and committing to ac We ask that Webcor/ to our 9/02/10 QBD bave to suspend our TG03.	yashi acknowledging at timely to help resol Obayashi provide us by Friday 9/17/10, ot	g our concerns live them. Is with a response therwise we will							
TG03.00-0203 From: Webcor/Obaya		203 - Regulatory Require		Closed	09/15/2010 Answered By	09/21/2010 :Webcor Const	09/15/2010	Potential ne Filipas	ly
Co-Author:			To Tamor Concustous	Toompan Bapino Fauncio	,	- * * * * * * * * * * * * * * * * * * *	idollon El Coan	no i inpuo	
REQUEST: 1. Reference section 1 of the Long Form Subcontract (last sub-paragraph); also reference paragraph 2.05 of section 00 05 20 of the Agreement and section 01 14 10 Regulatory Requirements: which require compliance with applicable federal laws and guidelines. Several other specifications (particularly, those relating to health and safety) specifically list specific provisions of the Code of Federal Regulations that the Contractor (and therefore, where relevant, the Trade Subcontractor) must comply with. Provide a list of all applicable federal laws and guidelines (other than those specific provisions of the Code of Federal Regulations that are already included in the General Conditions and other bid documents) that the				Control, 9/15/10 vailable in the public domain. ct to the Federal Acquisition	Those docume				

TG03.00-0204 TG03 Question 0204 - Payment

obligations on this project.

Trade Subcontractor must comply with on this project. In particular, provide a list of all Federal Acquisition Regulations that apply to Trade Subcontractor's

From: Webcor/Obayashi Joint Venture Manuel Saldana To: Turner Construction Compan Daphne Faulkner

Answered By: Webcor Construction LP Joanne Filipas

Co-Author:

REQUEST: SUGGESTION:

Closed

09/21/2010

09/15/2010

Potentially

ANSWER: Accept Suggestion:

09/15/2010



08/16/2010

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 417 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

	3		,			
umber Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Reference 4.1 of the Long Form Subcontract: The second paragraph of this provision states that the CM/GC has no obligation to pay the subcontractor until TJPA approves the CM/GC's application for payment and TJPA actually pays the CM/GC. We request that you correct this provision to comply with the California public policy against pay-if-paid provisions.		Refer to resp	onse TG0300-0 [.]	150.		
G04.5.1-0001 TG0451 Question 0001 - SBE Progran	n Closed	08/18/2010	08/25/2010	08/23/2010	Potential	ly 🗌
From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered B	y :Webcor Const	ruction LP Joar	nne Filipas	
Co-Author:						
REQUEST:	SUGGESTION:	ANSWER:	Accept Sug	gestion:		
Reference RFQ, p6			ntractors are exc	luded from biddii		
Is this project only open to SBA's for bidding? Is this set aside for only SBA bidders?		trade packag		work required for rticipation is requanual.		
Submitted by Heather Kay KJ Woods Construction Inc. 08/16/2010						
G04.5.1-0002 TG0451 Question 0002 - SBE Progran	n Closed	08/18/2010	08/25/2010	08/23/2010	Potential	ly
From: Webcor/Obayashi Joint Venture Manuel Saldana	To: Turner Construction Compan Daphne Faulkner	Answered B	y: Webcor Const	ruction LP Joar	nne Filipas	
Co-Author:						
REQUEST:	SUGGESTION:	ANSWER:	Accept Sug	gestion:		
W.A. Rasic is not an SBE. However, we fully intend to conduct a comprehensive GFE to increase overall SBE participation (1st, 2nd tier subcontractors, vendors, etc.) Can W.A. Rasic bid on this project direct to the J.V.?		scope of worl trade packag	k or performing v	luded from biddin work required for rticipation is requanual.	this	
Submitted by John Solis W.A. Rasic Construction						



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

418 of 624 10/30/2012 11:15 AM

30100

Time: 11

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
G04.5.1-0003	TG0451 Question (0003 - SBE Program		Closed	08/19/2010	08/26/2010	08/23/2010	Potentia	ily 🗌
From: Webcor/Obay	yashi Joint Venture	Manuel Saldana	To: Turner Construction	Compan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	aestion:		
Reference specifica	ation section IV, paragra	aph #1				tractors are exc	luded from biddin		
We are not a SBE on this project TG0	or DBE are we excluded	d from bidding			trade package		vork required for tricipation is requand.		
Submitted by Tom Underground Cons 08/16/2010									
G04.5.1-0004	TG0451 Question (0004 - Liquidated Dama	nges	Closed	08/31/2010	09/07/2010	09/08/2010	Potentia	lly
From: Webcor/Obay	yashi Joint Venture	Manuel Saldana	To: Turner Construction	Compan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST: Reference specification 00 05 20-11, 4.02.			SUGGESTION:	SUGGESTION:			gestion:	L. V.	
if project is not sub This is for the entire	es \$50,000 liquidated da stantially complete mor e project and not TG04. Bid manual and forms and LD's.	e than 90 days. 5.1. Please				e long form sub	delays as set fort econtract.	11 111	
G04.5.1-0005	TG0451 Question (0005 - Project Staffing	Requirements	Closed	08/31/2010	09/07/2010	09/01/2010	Potentia	lly
From: Webcor/Obay	yashi Joint Venture	Manuel Saldana	To: Turner Construction	Compan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
full time designated	loyees work on site, we d safety persons (DSP)	on site. Is this			matter on pag Requirements apply to the T	e 7 - section title 3 - Section 00 0	ides direction on ed ¿ Project Staf 7 00 12.01.B doe ctor for this bid pa	fing s not	
full time designated	d safety persons (DSP) addition to the requirement	on site. Is this							



TG04.5.1-0009

Co-Author:

From: Webcor/Obayashi Joint Venture

TG0451 Question 0009 - Length Of Warranty

Manuel Saldana

Webcor/Obayashi Joint Venture

419 of 624

Page:

10/30/2012 11:15 AM

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

30100 - Transbay Transit Center Project

Time: Job:

Date:

30100

	30100 - Halisbay Halish Center Project									
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed	
TG04.5.1-0006	TG0451 Question	0006 - Bid Bond		Closed	08/31/2010	09/07/2010	09/03/2010	Potential	ly	
From: Webcor/Obayas	shi Joint Venture	Manuel Saldana	To: Turner Construction Compa	an Daphne Faulkner	Answered By	:Webcor Constr	uction LP Joans	ne Filipas		
Co-Author:										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:			
Reference Bidding Ma document 00 04 30-1		graph 4.C.,		See Addendum 1 for correct Bid Bond Form. Section 00 04 30 is not for Trade Subcontractor.						
Project Bidding manu made to Webcor/Oba Appears to be betwee	yashi JV. Document	00 04 30								
TG04.5.1-0007	TG0451 Question	0007 - BIM & CPM		Closed	08/31/2010	09/07/2010	09/01/2010	Potential	ly 🔲	
From: Webcor/Obayas	shi Joint Venture	Manuel Saldana	To: Turner Construction Compa	an Daphne Faulkner	Answered By	:Webcor Constr	uction LP Joans	ne Filipas		
Co-Author:										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:			
Reference specificato	oin 01 13 10-2, parag	raph 13.A			No - Microsoft	Project is not c	ompatible with P6	6.		
Contract Requires pre Microsoft Project Acc		atible format. Is								
TG04.5.1-0008	TG0451 Question	0008 - Length Of Warranty		Closed	08/31/2010	09/07/2010	09/08/2010	Potential	ly 🗌	
From: Webcor/Obayas	shi Joint Venture	Manuel Saldana	To: Turner Construction Compa	an Daphne Faulkner	Answered By	Transbay Joint	Powers Au Gerry	MacClellan	d	
Co-Author:										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:			
Reference Exhibit "B"	Warranty, 2nd para	graph.					C. Since it is the			
entire project or only a warranty form says in Completion on all imp	Reference Exhibit "B" Warranty, 2nd paragraph. Does warranty period extend to after completion of the entire project or only after TG04.5.1 is completed? The warranty form says indicates after "Filing Notice of Completion on all improvements". See attached which can be more than 4 years.					intention to put these relocated utilities into service once complete, this paragraph establishes the basis for an early Substantial Completion. Also see Section 00 07 00.3.19C. The period for the warranty is generally defined in Section 01 17 40 as well as in individual specification sections, as stated in 01 17 40.1.2B.				

To: Turner Construction Compan Daphne Faulkner

Closed

08/31/2010

09/07/2010

09/08/2010

Answered By: Transbay Joint Powers Au Gerry MacClelland

Potentially



REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

420 of 624

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

Accept Suggestion:

	Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
SUGGESTION:	_					
		dee response	10 1004.3.1-0			
	Closed	08/31/2010	09/07/2010	09/03/2010	Potential	ly
To: Turner Construction Compan	Daphne Faulkner	Answered By	Transbay Join	t Powers Au Gerry	MacClellan	d
SUGGESTION:		describes the	Section 00 07 TJPA's requrer	00.10.02B, which nents for a Perfori	mance	
				on required during		
ents	Closed	08/31/2010	09/07/2010	09/03/2010	Potential	ly
To: Turner Construction Compan	Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joann	ne Filipas	
SUGGESTION:			'.I of the projec	t bidding manual a	as	
To: Turner Construction Compan	Closed Daphne Faulkner	09/03/2010 Answered By	09/10/2010 :Webcor Const	09/03/2010 ruction LP Joann		ly 🗌
	SUGGESTION: Tents To: Turner Construction Compan SUGGESTION:	SUGGESTION: Closed To: Turner Construction Compan Daphne Faulkner SUGGESTION: Tents Closed To: Turner Construction Compan Daphne Faulkner SUGGESTION:	SUGGESTION: Closed 08/31/2010 To: Turner Construction Compan Daphne Faulkner Answered By SUGGESTION: ANSWER: Please refer to describes the Bond, includin correction perions. Pents Closed 08/31/2010 To: Turner Construction Compan Daphne Faulkner Answered By SUGGESTION: ANSWER: See section IV clarified in sections.	SUGGESTION: Closed 08/31/2010 09/07/2010 To: Turner Construction Compan Daphne Faulkner Answered By:Transbay Join SUGGESTION: ANSWER: Accept Sug Please refer to Section 00 07 describes the TJPA's requirer Bond, including corrective We correction period. Closed 08/31/2010 09/07/2010 To: Turner Construction Compan Daphne Faulkner Answered By:Webcor Const SUGGESTION: ANSWER: Accept Sug Please refer to Section 00 07 describes the TJPA's requirer Bond, including corrective We correction period. Closed 08/31/2010 09/07/2010 Answered By:Webcor Const SUGGESTION: Closed 09/03/2010 09/10/2010	SUGGESTION: Closed O8/31/2010 O9/07/2010 O9/03/2010 To: Turner Construction Compan Daphne Faulkner ANSWER: Accept Suggestion: Please refer to Section 00 07 00.10.02B, which describes the TJPA's requirements for a Perfon Bond, including corrective Work required during correction period. Answered By:Webcor Construction LP Joans SUGGESTION: Closed O8/31/2010 O9/07/2010 O9/03/2010 Answered By:Webcor Construction LP Joans SUGGESTION: ANSWER: Accept Suggestion: See section 1V.I of the project bidding manual a clarified in section IV.A of exhibit A.	SUGGESTION: Closed O8/31/2010 O9/07/2010 O9/03/2010 Potential Answered By:Transbay Joint Powers Au Gerry MacClellan

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

421 of 624 10/30/2012 11:15 AM

Time: Job: 30100

lumber Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Reference specification 01 15 05 & Bid Form Exhibit A.			Bid form mod	ified per Addend	lum 2.		
This section is about mobilization cost and how it is release, however there is no mobilization line item on bid form (exhibit A). Should bid form be revised to included mobilization?							
G04.5.1-0013 TG0451 Question 0013 - Personne	el Requirements	Closed	09/03/2010	09/10/2010	09/03/2010	Potential	ly
From: Webcor/Obayashi Joint Venture Manuel Salda	na To: Turner Constructio	n Compan Daphne Faulkner	Answered By	:Webcor Constr	ruction LP Joan	ne Filipas	
Co-Author:							
REQUEST:	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference specification 01 14 00, paragraph 1.8.B. This section requires a full time graduate licensed engineer or architect to be on site as CQC manager. Is this position filled with CMGC or Trade Contractor for TG04.5.1.			referenced in paragraph 1.8 Trade Subcor personnel as Control, parage personnel includes Subcontractor	or's Quality Cont Section 00 14 00 6.B, will be provio htractor is resport required by Sect graph 1.8.C. Qualude a minimum experience, spec	rol (CQC) Managon, Quality Controded by the CM/Gonsible for providing on 01 14 00, Qualifications for this of 10 years of rediffic to the Tradec, of which 5 years	l, C. og QC ality S levant	
G04.5.1-0014 TG0451 Question 0014 - Fall Prote	ection	Closed	09/03/2010	09/10/2010	09/03/2010	Potential	ly
From: Webcor/Obayashi Joint Venture Manuel Salda	na To: Turner Constructio	n Compan Daphne Faulkner	Answered By	:Webcor Constr	ruction LP Joan	ne Filipas	
Co-Author:							
REQUEST:	SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference specification 01 15 45-5, paragraph 1.6.C.					bayashi Site Spe		
Fall protection is required for all trenches 5 feet or deeper. Does this requirement include lifeline harness, lanyard, tie down, etc>?			of Safe Condu 15).	uct and Work Pra	dated 7-30-2010) actices/Excavatio	n (page	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

422 of 624

Time: Job:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
G043-0001	Site Survey			Closed	11/02/2010	11/16/2010	11/02/2010	Potentiall	y
From: Webcor Con-	struction LP	David Hungerford	To: Turner Construction Com	npan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Davi	d Hungerford	
Co-Author:									
REQUEST: Do we provide all s	survey for our work?		SUGGESTION:		ANSWER: Yes.	Accept Sug	gestion:		
W/O to provide ans	swer.								
G043-0002	SBE Requireme	ents		Closed	11/02/2010	11/16/2010	11/04/2010	Potentiall	у 🗌
From: Webcor Con	struction LP	David Hungerford	To: Turner Construction Com	npan Daphne Faulkner	Answered By	:Transbay Joint	Powers Au Sara	Gigliotti	
Co-Author:									
confirm that this m sub tier subcontrac be SBE companies suppliers must be	cated as to be 100% eans that all of our stors if any) and trucks. Please also confing SBE. It will be imponant, VCP, aggregate apanies.	subcontractors (and kers must therefore rm that not all ssible to obtain	SUGGESTION:		be SBEs. Go purchase mat manufacturers purchased fro the cost count supplies are p	od faith efforts r erials and suppl s or dealers. If r m an SBE manu ts as SBE partic burchased from a cost of material	including trucke nust be made to	olies are ercent of ials or count 60	
G043-0003	Lead in AWSS	Pipes		Closed	11/02/2010	11/16/2010	11/03/2010	Potentiall	у 🗌
From: Webcor Con-	struction LP	David Hungerford	To: Turner Construction Com	npan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Davi	d Hungerford	
	o be demolished? If the joints to be hand		SUGGESTION:		ANSWER: VOID	Accept Sug	gestion:		
G043-0004	Permit Reimbu	rsables		Closed	11/02/2010	11/16/2010	11/04/2010	Potentiall	у 🗌
From: Webcor Con	struction LP	David Hungerford	To: Turner Construction Com	npan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Davi	d Hungerford	
Co-Author:									
REQUEST: Will we be reimbur meter, and other personal control of the personal	sed for all excavation ermits?	n, street space,	SUGGESTION:		ANSWER: See Section 0 responsbility.	Accept Sug	gestion:	nit	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

423 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Number	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed	
ΓG043-0005	Phase II Drawi	ngs		Closed	11/02/2010	11/16/2010	11/02/2010	Potentiall	у 🗌
From: Webcor Con	struction LP	David Hungerford	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Webcor Constr	uction LP Davi	d Hungerford	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Do we include any drawings?	thing indicated in th	e Phase II			No.				
W/O to provide an	swer.								
ΓG043-0006	OCIP Requirer	nents		Closed	11/02/2010	11/16/2010	11/02/2010	Potentiall	у 🗌
From: Webcor Con	struction LP	David Hungerford	To: Turner Construction Compan	Daphne Faulkner	Answered By	Transbay PMP	C Guy	Hollins	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	re be) an OCIP on trill this OCIP include				There is no co	irrent, or planne	d OCIP for this p	појест.	
ГG043-0007	Bid Form Clar	ification		Closed	11/02/2010	11/16/2010	11/02/2010	Potentiall	у 🗌
From: Webcor Con	struction LP	David Hungerford	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Webcor Constr	uction LP Davi	d Hungerford	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
understand the new from the subcontra see no need for easpace in a ten pag requires us to fill in will have different of typical SF PUC sty would result in bids with each other- ¿Apples ¿. We require bid form is not bid this project, sin form than actually	actor awarded the p ach and every bidde the bid form. In addit in the quantities. As quantities, this seen yle bid form, with qu is that could be conf Apples to Apples¿, uest that such a bid simplified greatly, v ince it will take more estimate the project	rated by the bid form roject, but we can r to fill out every ion the bid form every subcontractor ns somewhat odd. A antities provided, idently compared not; Oranges to form be provided. If we will not be able to time to complete the			See revised b	id form in Adder	ndum 3.		
W/O to provide an	swer.								



reissue the drawings, without changes, other than stating

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

424 of 624 10/30/2012

Time:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
G043-0008	Bid Date Extens	sion		Closed	11/02/2010	11/16/2010	11/02/2010	Potential	ly
From: Webcor Cor	nstruction LP	David Hungerford	To: Turner Construction Comp	pan Daphne Faulkner	Answered By	:Transbay PMF	PC Guy	Hollins	
Co-Author:									
REQUEST: Can the bid date p	please be delayed?		SUGGESTION:		ANSWER: The bid openi scheduled.	Accept Sug	gestion:		
G043-0009	Exhibit I Sched	ule and Exhibit A.V		Closed	11/02/2010	11/16/2010	11/04/2010	Potential	
From: Webcor Cor	nstruction LP	David Hungerford	To: Turner Construction Comp	pan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Davi	d Hungerford	L t
Co-Author:									
occurring betweer calendar days (CI days. In this amo install the water, gakes 2 weeks) ar restoration. Pleas note that Exhibit Amilestones) that tl CD of NTP-thus it	e, appears to show the 1/27/11 and 3/31/11 D). This is approximation of time we are to get SFWD to do the time the confirm that this is a.V appears to require the water work be compared to the sewer. Please of the sewer.	, approximately 68 Itely 48 working Install the sewer, e ins (which often holition and your intent. Also e (under holeted within 80 r will have to be	SUGGESTION:		ANSWER: VOID	Accept Sug	gestion:		
G043-0010	Bid Package Dr	rawing Clarification		Closed	11/02/2010	11/16/2010	11/02/2010	Potential	ly 🗌
From: Webcor Cor	nstruction LP	David Hungerford	To: Turner Construction Comp	pan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Davi	d Hungerford	t
Co-Author:									
¿The ¿issued for Order revisions; a TG04.5.1 ONLY; revisions state tha 04.4. So if they a TG04.5.1 ONLY, TG04.4;? Are yo	fication of Bid Package construction; drawing are for construction between the Delta at the ¿revisions (are) re for construction of why are they ¿revisions trying to say-¿Usen when we give you a	gs and the Field f Bid Package 1- Field Order- for TG04.3 and TG Bid Package ns for TG04.3 and all the drawings as	SUGGESTION:		found in section all of the draw bid process, a	on 00 01 15.1 o rings provided. I a ¿for constructi ents for this trad	gestion: ed in this bid pack f the specification Upon completion on; conformed s le package will be	ns. Use of this et of	



W/O to provide answer.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

425 of 624 10/30/2012

Time:

11:15 AM 30100

Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
v issued for construction mean.	on¿? Please clarify							
answer.								
Investigative Tr	rench Drawing		Closed	11/02/2010	11/16/2010	11/02/2010	Potential	ly 🗌
onstruction LP	David Hungerford	To: Turner Construction Con	npan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Davi	d Hungerford	<u> </u>
		SUGGESTION:		ANSWER:	Accept Suc	gestion:		
nches as shown on she	eets U-1007 & U-			Correction: Co	orrect drawing is			
answer.								
Demolition of E	Existing Electrical, Gas and	l Telecom	Closed	11/02/2010	11/16/2010	11/02/2010	Potential	ly 🖂
onstruction LP	David Hungerford		npan Daphne Faulkner	Answered By	:Webcor Cons	ruction LP Davi		
	•		,	_			3	
		SUGGESTION		ANSWER:	Accent Suc	gestion:		
pes not specifically state by PG&E, note 7 does by PG&E, note 7 does by PG&E, note 7 does by PG&E, note 7 does by PG&E, note 7 does by PG&E, note 7 does by PG&E, note 7 does by PG&E, note 7 does by PG&E, note 7 does by PG&E, note 7 does by PG&E, note 7 does by PG&E, note 7 does by PG&E, note 7 does by PG&E, note 7 does by PG&E, note 7 does by PG&E, note 7 does 1 d	te that the gas is to not say duct bank to similar), but the t ¿Trade contractor Exhibit A.IV.D.2 noted otherwise on mmunication lines ed by the respective s contract. ¿ Thus we not to include ecommunication			Note 5 says ¿ HP GAS" Note 7 says ¿ TELECOMMU MANHOLES"	wn on the drawi ,"DEMOLISH A: ,"DEMOLISH A: JNICATIONS D	ngs. S INDICATED EX S INDICATED EX UCTBANKS/	KISTING	
	Investigative Tonstruction LP Jee 9), Number 11 state aches as shown on shallon. This is not the date clarify. Demolition of Entruction LP de all the other demossing shallon are to specifically state that or something similar. Illet, states: ¿Unlessing certical, Gas & Telecoard all feeders remover to demolition by this guity. Are we, or are we selectrical, Gas & Telecoard all feeders remover to demolition by this guity. Are we, or are we selectrical, Gas & Telecoard all feeders removed the selectrical of the selectrica	vissued for construction¿? Please clarify mean. answer. Investigative Trench Drawing construction LP David Hungerford are 9), Number 11 states to include two enches as shown on sheets U-1007 & U-10. This is not the date of the drawings a clarify. answer. Demolition of Existing Electrical, Gas and	w issued for construction¿? Please clarify mean. Investigative Trench Drawing Instruction LP David Hungerford To: Turner Construction Con SUGGESTION: 19 9), Number 11 states to include two inches as shown on sheets U-1007 & U-10. This is not the date of the drawings e clarify. In this is not the date of the date of the date	vissued for construction¿? Please clarify mean. Investigative Trench Drawing Onstruction LP David Hungerford To: Turner Construction Compan Daphne Faulkner SUGGESTION: se 9), Number 11 states to include two oches as shown on sheets U-1007 & U-10. This is not the date of the drawings e clarify. Inswer. Demolition of Existing Electrical, Gas and Telecom Closed Onstruction LP David Hungerford To: Turner Construction Compan Daphne Faulkner SUGGESTION: d all the other demo sheets. On sheet es not specifically state that the gas is to y PG&E, note 7 does not say duct bank to ITAT (other notes are similar), but the tapecifically state that ¿Trade contractor or something similar. Exhibit A.IV.D.2 illet, states: ¿Unless noted otherwise on setrical, Gas & Telecommunication lines and all feeders removed by the respective or to demolition by this contract.¿ Thus and all feeders removed by the respective or to demolition by this contract.	subject Status Created vissued for construction ₹? Please clarify mean. Investigative Trench Drawing Closed 11/02/2010 Investigative Trench Drawing To: Turner Construction Compan Daphne Faulkner Answered By Suggestion. Suggestion: Suggestion: ANSWER: Correction: Construction LP David Hungerford To: Turner Construction Compan Daphne Faulkner Correction: Construction in the date of the drawings a clarify. Demolition of Existing Electrical, Gas and Telecom Closed 11/02/2010 Inswer. Suggestion: Answered By Demolition of Existing Electrical, Gas and Telecom Closed 11/02/2010 Suggestion: Suggestion: Answered By Suggestion Compan Daphne Faulkner Answered By Suggestion Suggestion Compan Daphne Faulkner Construction LP David Hungerford To: Turner Construction Compan Daphne Faulkner Construction Suggestion Suggestion Suggestion Suggestion Compan Daphne Faulkner Construction Compan	Subject Status Created Required Status Status Required	Status Created Required Answered Status Created Required Answered	Subject Status Created Required Answered Impact Variable Vari



Co-Author:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 426 of 624 10/30/2012 11:15 AM

30100

Time:

Job:

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact F	Proceed
G043-0013	Demolition of	Utilities		Closed	11/02/2010	11/16/2010	11/04/2010	Potentially	,
From: Webcor Cons	truction LP	David Hungerford	To: Turner Construction Comp	an Daphne Faulkner	Answered By	:Webcor Constr	uction LP David	•	
Co-Author:			·	·				J	
REQUEST: Referenced: Sheet l	J1110		SUGGESTION:		ANSWER: VOID	Accept Sugg	gestion:		
Are the utilities to the west of the wall) confirm.	,	`							
G043-0014	Temporary Tie	ı İn		Closed	11/02/2010	11/16/2010	11/04/2010	Potentially	,
From: Webcor Const	truction LP	David Hungerford	To: Turner Construction Comp	an Daphne Faulkner	Answered By	:Webcor Constr	uction LP David	d Hungerford	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Who is to perform E any other, temporary showing exactly who in(s). Include line, g	y tie in? Please pr at is required for th				VOID				
W/O to provide answ	wer.								
G043-0015	Tie In Sequenc	ce		Closed	11/02/2010	11/16/2010	11/04/2010	Potentially	,
From: Webcor Const	truction LP	David Hungerford	To: Turner Construction Comp	an Daphne Faulkner	Answered By	:Webcor Constr	uction LP David	d Hungerford	
Co-Author:									
tie into buildings will commissioning of th Natoma Streets eas be under our control	be performanced e water systems a t of First Street. A l, how can we be s n the time allowed	at 1st, Howard, & As this work will not	SUGGESTION:		falls outside o scope of work	of the prescribed	g of the water sy duration required to the required so	d for this	
W/O to provide ansv	wer.								
G043-0016	Liquidated Da	mages		Closed	11/02/2010	11/16/2010	11/04/2010	Potentially	,
From: Webcor Cons	•	David Hungerford	To: Turner Construction Comp	an Daphne Faulkner	Answered By	:Webcor Constr		•	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

427 of 624 10/30/2012

Date: Time:

Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed	
REQUEST: Are there liquidated damages associated with this subcontract?			SUGGESTION:			Liquidated damages will be as shown in Section 7 of the long form subcontract as issued in Addendum No.				
G043-0017	Open Trenches			Closed	11/02/2010	11/16/2010	11/04/2010	Potential	ly	
From: Webcor Constr	uction LP	David Hungerford	To: Turner Construction Com	npan Daphne Faulkner	Answered By	Webcor Const	ruction LP David	d Hungerford	I	
Co-Author:										
REQUEST: Exhibit A.IV.D.11 (pay trenches to be excave work. For these trenches plate? If so, how long move and replace the backfill concurrently, taking requested mean of open trench?	ated (and backfilled) ches, do we open up will they be kept ope plates etc.? Or, car with representatives	in this scope of end to end and en, who will n we trench and observing and	SUGGESTION:		ANSWER: VOID	Accept Sug	gestion:			
G043-0018	Mark Up Clarificat	ion		Closed	11/02/2010	11/16/2010	11/04/2010	Potential	ly 🖂	
From: Webcor Constr	uction LP	David Hungerford	To: Turner Construction Com	npan Daphne Faulkner	Answered By	:Webcor Const	ruction LP David	d Hungerforc	ı	
Co-Author:										
REQUEST: Specs. 000700.6.06.C.2 states that markup on labor is direct cost plus Caltrans surcharge plus 15%, or is it direct cost including bonds and insurance plus 15%? As the current Caltrans surcharge is approximately 11% and our liability insurance and WC insurance total 16.21% and adding the approximately 6.20% FICA, 1.45% medicare, 1.5% SF payroll tax, 7.1% unemployment & training taxes equals approximately 32.5% which exceeds the sum of the 11% surcharge and 15% markup, this is a very important point. As currently written, we would do any extra work at a loss. Note that Caltrans uses the surcharge plus 33% for labor, which allows a profit. Please explain why we should bid a project that guarantees that all extra work would be performed at a loss, or change or clarify the specification.			SUGGESTION:		Work performe equals a maxi	ed by a Subcon mum of 15% of	gestion: 0	that as		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

428 of 624 10/30/2012

Time:

Job:

11:15 AM 30100

Number	Subject		Status	Date Date Cost Created Required Answered Impact Proceed
TG043-0019	Testing Payme	nt Responsibilities	Closed	11/02/2010 11/16/2010 11/04/2010 Potentially
From: Webcor Co	nstruction LP	David Hungerford	To: Turner Construction Compan Daphne Faulk	kner Answered By:Transbay PMPC Guy Hollins
Co-Author:				
REQUEST:			SUGGESTION:	ANSWER: Accept Suggestion:
	.02. Do we have to p ion testing, concrete lytical etc.?			Testing by others. Retesting due to failure of Trade Subcontractor will be borne by Trade Subcontractor.
TG043-0020	Utility Crossing	g Rate Schedule	Closed	11/02/2010 11/16/2010 11/03/2010 Potentially
From: Webcor Co	nstruction LP	David Hungerford	To: Turner Construction Compan Daphne Faulk	kner Answered By:Transbay PMPC Guy Hollins
Co-Author:				
REQUEST:			SUGGESTION:	ANSWER: Accept Suggestion:
Schedules dated the current rates. around of non-go	APB contains Cost of January 2004. These Will we be paid for severnmental and SFW he rates in effect whe ot?	e are obviously not support and work D facilities? If so,		Contractor should use current published Costs of Utility Crossing Schedules at the time of construction.
TG043-0021	Fire Hydrant U	se	Closed	11/02/2010 11/16/2010 11/04/2010 Potentially
From: Webcor Co	nstruction LP	David Hungerford	To: Turner Construction Compan Daphne Faulk	kner Answered By: Webcor Construction LP David Hungerford
Co-Author:				
REQUEST: Specs. 000813.1.	6.		SUGGESTION:	ANSWER: Accept Suggestion: Comply with specifications.
Will we be allowe	d to use hydrant water	er?		
TG043-0022	Excavation - P	ublic Notice	Closed	11/02/2010 11/16/2010 11/04/2010 Potentially
From: Webcor Co	nstruction LP	David Hungerford	To: Turner Construction Compan Daphne Faulk	kner Answered By: Webcor Construction LP David Hungerford
Co-Author:			·	-
REQUEST:			SUGGESTION:	ANSWER: Accept Suggestion:
Specs. 000813.1.	.8.B.			TJPA representative will perform outreach based on
Who does the exc	cavation permit public	c notifications?		timely notification by contractor.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

429 of 624

Time:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
TG043-0023	Waste Manag	ement Plan		Closed	11/02/2010		11/02/2010	Potential	
From: Webcor Cons	_	David Hungerford	To: Turner Construction Compan	Daphne Faulkner		y:Webcor Const			
Co-Author:		-	•	•				J	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Specs. 000815.					No - not avail	able. Trade Sub- rancisco requirer	contractor is to p	olan per	
Is Webcor/Obayash available? What do plan?	•	•			,				
W/O to provide ans	wer.								
TG043-0024	Unit Prices fo	r Class 1&2 Disposal		Closed	11/02/2010	11/16/2010	11/02/2010	Potential	ly 🗌
From: Webcor Cons	struction LP	David Hungerford	To: Turner Construction Compan	Daphne Faulkner	Answered B	y: Webcor Const	ruction LP Dav	id Hungerford	ı
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Specs. 011020.						be established	by Trade Subco	ntractor	
Do you already hav Do we have to mate		lass 1 & 2 disposal?			as part of bid				
W/O to provide ans	wer.								
TG043-0025	Groundwater	Discharge		Closed	11/02/2010	11/16/2010	11/04/2010	Potential	ly 🗌
From: Webcor Cons	struction LP	David Hungerford	To: Turner Construction Compan	Daphne Faulkner	Answered B	y:Webcor Const	ruction LP Dav	id Hungerford	I
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
For groundwater dis our costs including etc.?					relocation. De	ischarge allowar ewatering and as on project are bo	nce for the utility sociated costs f		
TG043-0026	Class 1 - Con	taminated Soil		Closed	11/02/2010	11/16/2010	11/03/2010	Potential	
From: Webcor Cons	struction LP	David Hungerford	To: Turner Construction Compan	Daphne Faulkner	Answered B	y: Transbay PMP	C Guy	Hollins	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

430 of 624 11:15 AM

30100

Time: Job:

Number Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Specs. 011020.					sultant will determ n-RCRA hazardou		
What is the definition of Class 1 C Federal Class 1 RCRA or Califorr what exactly?				on federal and s			
FG043-0027 Class 2 - C	Contaminated Soil	Closed	11/02/2010	11/16/2010	11/03/2010	Potential	ly
From: Webcor Construction LP	David Hungerford	To: Turner Construction Compan Daphne Faulkner	Answered B	y: Transbay PMP	C Guy H	Hollins	
Co-Author:							
REQUEST:		SUGGESTION:	ANSWER:	Accept Sugg			
Specs. 011020. What is the exact definition of Cla	ass 2 Contaminated soil?		RCRA/Non-F that prevents waste. This landfill opera	RCRA but that still it from being dis is determined on tors. The TJPA 6	classified as Clas Il contains contam posed of as unres a case-by-case b environmental cor of Class II hazard	nination stricted pasis by nsultant	
ΓG043-0028 HASP		Closed	11/02/2010	11/16/2010	11/02/2010	Potential	ly 🗌
From: Webcor Construction LP	David Hungerford	To: Turner Construction Compan Daphne Faulkner	Answered B	y: Webcor Consti	ruction LP David	l Hungerford	d
Co-Author:							
REQUEST:		SUGGESTION:	ANSWER:	Accept Sug			
SMP plan page 8.			The HASP in Subcontract.	cluded in Exhibit	H of the Long Fo	rm	
Is your HASP available?							
W/O to provide answer.							
FG043-0029 Traffic Co	ntrol Requirements	Closed	11/02/2010	11/16/2010	11/04/2010	Potential	lv 🗀
From: Webcor Construction LP	David Hungerford	To: Turner Construction Compan Daphne Faulkner			ruction LP David		
Co-Author:	- -	·				3	
REQUEST:		SUGGESTION:	ANSWER:	Accept Sug	gestion:		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

Job:

431 of 624 10/30/2012 11:15 AM

30100

Date: Time:

30100 - Transbay Transit Center Project Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed Specs. 011570.1.2.D requires that the contractor or Traffic control to be by trade subcontractor. Traffic subcontractor to have a C-31 license to do the traffic control to be as required by specifications. control. We have an A license. Does this mean we cannot do our own traffic control, but must instead hire a subcontractor? Or, are you providing traffic control including plans, signs etc.? If we are allowed to provide our own traffic control (or if we must hire a subcontractor) does the three man traffic control need to be dedicated solely to performing traffic control work? TG043-0030 Changeable Message Sign Requirements Closed 11/02/2010 11/16/2010 11/04/2010 Potentially From: Webcor Construction LP David Hungerford To: Turner Construction Compan Daphne Faulkner Answered By: Webcor Construction LP David Hungerford Co-Author: REQUEST: SUGGESTION: ANSWER: **Accept Suggestion:** Specs. 011570.2.4.A. Yes. Do we need to include changeable message signs? TG043-0031 K-rail requirements Closed 11/02/2010 11/16/2010 11/04/2010 Potentially From: Webcor Construction LP **David Hungerford** To: Turner Construction Compan Daphne Faulkner Answered By: Webcor Construction LP David Hungerford Co-Author: REQUEST: SUGGESTION: ANSWER: Accept Suggestion: Specs. 011570.2.5. Yes, (Section 01 15 70.2.6 is the correct reference). Do we need to provide K rail? TG043-0032 Temp. Tape and Markers Closed 11/02/2010 11/16/2010 11/04/2010 Potentially From: Webcor Construction LP David Hungerford Answered By: Webcor Construction LP David Hungerford To: Turner Construction Compan Daphne Faulkner Co-Author: REQUEST: SUGGESTION: ANSWER: Accept Suggestion: Specs. 011570.2.7. Yes. Do we need to provide temporary tape and markers?



Page: Date:

Time:

Job:

432 of 624

30100

11:15 AM

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

JOINT VENTU	JRE		30100 - Tra	nsbay Transi	t Center	Project				
lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed	
G043-0033	Traffic Loop Re	epair		Closed	11/02/2010	11/16/2010	11/04/2010	Potential	ly 🗌	
From: Webcor C	Construction LP	David Hungerford	To: Turner Construction Con	npan Daphne Faulkner	Answered By: Webcor Construction LP David Hungerford					
Co-Author:										
REQUEST: Specs. 011570.	2.8.		SUGGESTION:		ANSWER: Yes.	Accept Sug	gestion:			
Do we need to p	provide traffic loop repa	air?								
G043-0034	Traffic Lane Re	equirements		Closed	11/02/2010	11/16/2010	11/02/2010	Potential	ly 🗌	
From: Webcor C	Construction LP	David Hungerford	To: Turner Construction Con	npan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Davi	id Hungerford	i	
Co-Author:										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
Specs. 011570.	Traffic Lane requireme	ents.				to follow the Tra	ffic Lane Require			
if so where? It i where, perhaps how are we to k and still perform	need a lane open, 1 at 1 is difficult to understand due to the line spacing teep an 11; lane open in the work? Please allocal traffic access.	d what is required g of the table. And, on a 22¿ wide street			lane widths fo	or through traffic	imber of lanes ai cannot be achie special Traffic Pe	ved,		
G043-0035	Specialty Traffi	ic Permits		Closed	11/02/2010	11/16/2010	11/04/2010	Potential	ly 🗌	
From: Webcor C	Construction LP	David Hungerford	To: Turner Construction Con	npan Daphne Faulkner	Answered By	y:Webcor Const	ruction LP Davi	id Hungerford	<u> </u>	
Co-Author:										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
If special traffic reimbursable?	permits are required, a	are the costs			See Section (01 14 10/APA.	- <u> </u>			
G043-0036	Truck Routes			Closed	11/02/2010	11/16/2010	11/02/2010	Potential	ly 🗌	
From: Webcor C	Construction LP	David Hungerford	To: Turner Construction Con	npan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Davi	id Hungerford	<u>.</u>	
Co-Author:								-		
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
Specs. 011570.	3.23.		-		No.					
Are there specif provide.	fic approved truck route	es? If so, please								



Specs. 321217.3.4.A.

Webcor/Obayashi Joint Venture

Page: Date:

Job:

Restore all excavations for the Work in accordance

433 of 624 10/30/2012

Time:

11:15 AM

30100

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

30100 - Transbay Transit Center Project Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed W/O to provide answer. TG043-0037 Trench Plate installation method Closed 11/02/2010 11/16/2010 11/02/2010 Potentially Answered By: Transbay PMPC From: Webcor Construction LP **David Hungerford** To: Turner Construction Compan Daphne Faulkner **Guy Hollins** Co-Author: REQUEST: SUGGESTION: ANSWER: **Accept Suggestion:** Specs. 013565.1.5.B. In accordance with the specifications, contractor shall install plates or decking flush with the existing street or This section requires that plates be flush with street or sidewalk. sidewalk. Does this mean all plates must be in cut-in depressions in the street, and not placed on the street with cutback ramps as is normal procedure in SF? Please confirm. TG043-0038 Depth of Bedding above Pipe Closed 11/02/2010 11/16/2010 11/03/2010 Potentially From: Webcor Construction LP David Hungerford To: Turner Construction Compan Daphne Faulkner Answered By: AECOM Technical Service Eric Zagol Co-Author: REQUEST: SUGGESTION: ANSWER: **Accept Suggestion:** Specs. 312310.1.8.A. "Below" is a reference to next numbered section: Section 31 23 10.1.9, Bedding. This section states "pipe zone shall include...from bottom of pipe...to a horizontal level above the top, as specified below." Could not find anywhere "below" where information regarding the depth of the bedding above the top of the pipe was provided. Please provide. TG043-0039 **Pavement Mill and Fill Requirements** Closed 11/02/2010 11/16/2010 11/03/2010 Potentially From: Webcor Construction LP **David Hungerford** To: Turner Construction Compan Daphne Faulkner Answered By: AECOM Technical Service Eric Zagol Co-Author: **REQUEST:** SUGGESTION: ANSWER: **Accept Suggestion:**



provided with information regarding what we are buying

and what it will cost.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 434 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber St	ubject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
This section states that a pavement as directed by bid we must be told exact filled. If you cannot prov parameters (such as a dithe mill and fill required), absolutely no mill and fill expected to know what the require.	TJPA representati tity which areas are ide exact and comp rawing showing the we will have to ass is required. We ca	ve.; Prior to to be milled & plete exact limits of sume that annot be			176,707, ["] Reg Streets in Sar	gulations for Exc	ve of DPW Order cavation and Rest nich describes the S restoration.	toring	
G043-0040 Pe	ermanent Paveme	nt Restoration Require	ments	Closed	11/02/2010	11/16/2010	11/03/2010	Potential	lly 🗌
From: Webcor Constructi	on LP	David Hungerford	To: Turner Construction	Compan Daphne Faulkner	Answered By	:AECOM Tech	nical Service Eric 2	Zagol	- Ш
Co-Author:		ŭ			•			9	
			SUGGESTION:		install all the p	permanent therr	gestion: //TA will furnish ar moplastic stripes a dance with Section	and	
G043-0041 Fi	•	rement Clarification David Hungerford	To: Turner Construction	Closed Compan Daphne Faulkner	11/02/2010 Answered By	11/16/2010	11/04/2010 nical Servic: Eric 2	Potential	lly
Co-Author:	011 <u>L</u> .	Bavia Hangonora	Turner Construction	Compan Dapline Ladiknei	7 a lo ll o l o a 2 j	VALCOW TECH	TIICAI SEIVICE LIIC 2	_agoi	
REQUEST: Specs 331100.1.1.B & 331100.3.3.C&D. There is ambiguity regarding fire hydrants. It appears SFFD installs fire hydrants. Do they supply the hydrants? If not, do we have to pay for the hydrants and valves etc.? If we have to pay, EXACTLY what must we obtain and EXACTLY what is the cost? If we are required to purchase something from one source only, we need to be			SUGGESTION:		Fire Hydrant S materials from with 33 11 00. Distribution Di	Services per 33 n SFFD (througl .3.3.D. Contact	urnish all materia 11 00.3.3.C. Purc n SFPUC) in acco the SFPUC City Coordinator at 19	chase ordance	



REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: Time:

Job:

435 of 624 10/30/2012

11:15 AM 30100

ANSWER:

JOINT VENTO	J N E		30100 - Tran	sbay Transi	t Center	Project			
lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
G043-0042	SFWD Temp. (Connections		Closed	11/02/2010	11/16/2010	11/03/2010	Potentia	lly 🗌
From: Webcor C	Construction LP	David Hungerford	To: Turner Construction Compa	an Daphne Faulkner	Answered By	:AECOM Techr	nical Service Eric 2	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Specs 331100.1	I.1.C.						(including new pi		
	rform temporary conne bid documents?	ections that are			be by SFWD.	emporary in the	Plans) to existing	j shall	
G043-0043	SFWD Materia	l Transportation		Closed	11/02/2010	11/16/2010	11/04/2010	Potentia	lly
From: Webcor C	Construction LP	David Hungerford	To: Turner Construction Compa	an Daphne Faulkner	Answered By	:AECOM Techr	nical Service Eric 2	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Specs. 331100.	1.3.B.				Transport ma		ourchased and pro	ocured	
What material is hydrant situation but what materia move? For con-	at we move SFFD & S is that? Perhaps we win if previous question, all is SFWD providing the nections, SFWD has a lial. Please specify example.	Il understand the fire above is answered, hat we have to always transported							
G043-0044	Water Dist. Pip	oing & Valves Clarification		Closed	11/02/2010	11/16/2010	11/04/2010	Potentia	lly 🗌
From: Webcor C	Construction LP	David Hungerford	To: Turner Construction Compa	an Daphne Faulkner	Answered By	:AECOM Techr	nical Service Eric 2	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Specs. 331100.	3.2.E.				See Addendu	m 3 for reforma	tted specification	section.	
make any sense	d 5. What do they mea e as written. Please pr at can be understood.								
20040 0045	014.0			Olar I	44/00/0045	4414610045	44/04/0040	Der de	
G043-0045		placement Clarification	To T 0 1 1 2	Closed	11/02/2010	11/16/2010	11/04/2010	Potentia	шу
From: Webcor C	OUSUICHOU LP	David Hungerford	To: Turner Construction Compa	an Daphne Faulkner	Answered By	-AECOM Techr	nical Service Eric 2	∠agoi	

SUGGESTION:



REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 436 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

Accept Suggestion:

Number	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed		
culverts which are to could be interpreted to culverts on all portion	.4. o replace existing side sewers and/or remain in place as per plans.¿ This to mean that all side sewers and as of the project are to be replaced in the intent? If so, please indicate			Accept Suggestion: Replace existing side sewers and/or culverts as indicated on the plans.						
TG043-0046	ACWS and Planning Limits		Closed	11/02/2010	11/16/2010	11/03/2010	Potential	ly		
From: Webcor Constr	ruction LP David Hungerford	To: Turner Construction Compan Dapl	hne Faulkner	Answered By	:AECOM Techr	nical Service Eric Z	Zagol			
Co-Author:										
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:				
Specs. 333110.1.1.A As stated above, plea	A.9. ase provide exact limits of planning			specifications "Regulations San Francisc	for Excavation a	W Order No. 176, nd Restoring Stre oes the limits of m	ets in			
TG043-0047	Catch Basins and Traps		Closed	11/02/2010	11/16/2010	11/04/2010	Potential	ly 🖂		
From: Webcor Constr	ruction LP David Hungerford	To: Turner Construction Compan Dapl	hne Faulkner	Answered By	:Webcor Const	ruction LP David	l Hungerford	i		
Co-Author:										
REQUEST: Reference: Specs 33	3110.1.1. A.5 & 11.	SUGGESTION:		ANSWER: VOID	Accept Sug	gestion:				
•	limits and count of catch basins d installation of traps and caps.									
TG043-0048	Spigot Type		Closed	11/02/2010	11/16/2010	11/04/2010	Potential	ly		
From: Webcor Construction Co-Author:	ruction LP David Hungerford	To: Turner Construction Compan Dapl	hne Faulkner	Answered By	:AECOM Techr	nical Servic∉Eric Z	Zagol			

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

437 of 624

Time:

11:15 AM

30100

Number	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Proceed
333110.2.1.B.					See Addendur	m 3 for revised	specification word	ling.	
Define ¿spigot¿ ty Spigot (Band seal)	pe. Is this Bell x Spig pipe?	ot or Spigot x							
ГG05.02-0001	Inclusion of Eng	ineering Enterprise in Bid		Closed	02/11/2011	02/21/2011	02/14/2011	Potential	y 🗌
From: Webcor Con	struction LP	David Hungerford	To: Turner Construction Cor	mpan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Tim M	/laxwell	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Enterprise for this advise of their insunot a \$50K deduct registered as an Shave been in busin claim filed against allow the deductibl	nts to include the Engibid. The Engineering I urance carrier) carries ible. The Engineering BE with the State of Chess for 36 years and them. Their Insurance the changed for any sinductible difference car	Enterprise (at the a \$75K deductible Enterprise is california. They never have had a gular project. Is			boilerplate exh	ibit is the respo	et forth in the subconsibility of the firm sbcor/Obayashi Jo	n	
ГG05.02-0002	Amount for Liqui	idated Damages		Closed	02/11/2011	02/21/2011	02/14/2011	Potential	y 🗌
From: Webcor Con	struction LP	David Hungerford	To: Turner Construction Cor	mpan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Tim M	/laxwell	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	An actual Dollar amount is not specified for the LD's. What is the Dollar amount in the LD's and will it be based on per				Refer to Speci paragraph 4.0		00 05 20 Article 4	4	
ΓG05.04-0001	Insurance Requi	rements		Closed	02/10/2011	02/20/2011	02/03/2011	Potential	у 🗌
From: Webcor Con	struction LP	David Hungerford	To: Turner Construction Cor	mpan Kevin Chiu	Answered By	:Webcor Const	ruction LP Tim M	/laxwell	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
REQUEST: Does a submitting JV need its own insurance meeting the requirements stated in the RFP, or is the specified							ne JV must be a le	egal	



B. "Cutback or Coldpatch" at bridging and plating,

D. Does not include Roadway Grinding or Hot Asphalt

handicap ramps, and sidewalk repairs;

C. Misc Roadway Maintenance;

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

438 of 624 10/30/2012

Time: Job:

patching; "cutback or coldpatch" at bridging and

control and maintenance of public and construction

safety throughout the complete construction duration. It is envisaged that the scope may include pothole

11:15 AM 30100

		30100 - Halisbay Hali	Sit Center	Froject			
Number	Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
	g met by the partner firms making up the JV ne General Contract/Selection Panel?						
TG05.04-0002	Definition of a Joint Venture	Closed	02/10/2011	02/20/2011	02/14/2011	Potential	ly 🗌
From: Webcor	Construction LP David Hungerford	To: Turner Construction Compan Kevin Chiu	Answered B	:Webcor Const	ruction LP Tim	Maxwell	- Ш
Co-Author:		·					
REQUEST:		SUGGESTION:	ANSWER:	Accept Sug	gestion:		
what agreeme	gency's Definition of a Joint Venture and ents need to be in place if firms want to roposal as a Joint Venture?		California Bus 7029, et seq. properly licen with its Qualif venture agree responsibilitie the scope of demonstrate provide for could bind each en The joint venture agreemence as	siness and Profe Any respondent sed as a single ication Stateme ement. The agrees of each partnet work established the relationship intractual relationity to the obligate ture respondent and qualifications ence and qualifi	between partners nships and autho ions of the joint v	tion ust be ubmit bint tify the ture for a, and rities to enture. should	
TG05.04-0003	Temporary Pavement Clarification	Closed	02/10/2011	02/20/2011	02/14/2011	Potential	ly 🗌
From: Webcor	Construction LP David Hungerford	To: Turner Construction Compan Kevin Chiu	Answered B	y: Transbay PMF	PC Alfre	d Lau	
Co-Author:							
REQUEST:		SUGGESTION:	ANSWER:	Accept Sug	gestion:		
"TEMPORARY	Control Specification 01570-2F # 10 Y PAVEMENT" is Temporary Pavement in fic controls limited to the following: tching;		¿temporary p Routing Work	avement, as pa	1.2.F.10 defines art of the scope for ent for ¿temporar te construction tra	У	



Co-Author:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

439 of 624 11:15 AM

30100

Time:

Number Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed		
Application.				plating, handicap ramps, and sidewalk repairs; and misc. roadway maintenance. Usually, roadway grinding and hot asphalt application, which are typically utilized for larger paving areas, and possibly permanent installations, will not be necessitated by ¿temporary pavement ¿work. However, without the opportunity to review the traffic control plan as stipulated in 1.2.A of the same section, we cannot preclude the need at this time.						
TG05.2R-0001 Bass Electric -	Switch Board AIC Rating		Closed	03/29/2011	03/29/2011	03/29/2011	Potential			
From: Webcor Construction LP	Daniel Foudy	To: Turner Construction C	ompan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Tim I	Maxwell	- 🔲		
Co-Author:										
REQUEST: Please provide AIC rating for the (5) fire switch boards.	ve 2500 Amp temp	SUGGESTION:		must be able to the equipm. Therefore, it is engineer of the manufacturer/	to clear a fault went itself, as req s the responsibil e switchgear/sw	ces within equipr vithout extensive uired by the NEC ity of the design vitchboard d by the success	damage S.			
TG05.4-0004 Team Leader F	Preference		Closed	02/10/2011	02/20/2011	02/10/2011	Potential	lly 🗌		
From: Webcor Construction LP	David Hungerford	To: Turner Construction C	ompan Kevin Chiu	Answered By	:Webcor Const	ruction LP Tim I	Maxwell			
Co-Author:										
REQUEST: Will there be a preference for teams leversus a Professional Services Compa		SUGGESTION:		ANSWER: No Preference licensing.	Accept Sug	gestion: entity possess re	equried			
TG05.4-0005 CityBuild/First	Source Referral Program Co	ertificate	Closed	02/10/2011	02/20/2011	02/10/2011	Potential	lly 🗌		
From: Webcor Construction LP	David Hungerford					ruction LP Tim I				



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 440 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

Number	Subject			Status	Created	Required	Answered	Impact	Proceed	
"CityBuild/FirstS section 00 04 57	necklist (attachment 2) Source Referral Progral 7 includes no Certificat rs included in their pro ement?	m Certificate" but ion form. What	SUGGESTION:		ANSWER: Accept Suggestion: Section 00 04 57 refers your to Section 00 08 20 - required forms are located at the end of Section 00 08 20.					
ГG05.4-0006	Warning Sign (Clarification		Closed	02/10/2011	02/20/2011	02/14/2011	Potential	lly 🗌	
From: Webcor C	onstruction LP	David Hungerford	To: Turner Construction Compar	n Kevin Chiu	Answered By	Transbay PMP	C Alfre	d Lau		
Co-Author:										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
In reference to section 01-15-50-6, is the GC committed to the specs laid out for the changeable warning signs or can an alternate sign model be used, so long as it meets/exceeds the capabilities of the model specified?					"Contractor m		l 15 70 (paragrap ther model of an equirements."			
ГG05.4-0007	Subcontractor	List		Closed	02/10/2011	02/20/2011	02/10/2011	Potential	lly	
From: Webcor C	onstruction LP	David Hungerford	To: Turner Construction Compar	n Kevin Chiu	Answered By	:Webcor Const	ruction LP Tim	Maxwell		
Co-Author:										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
REQUEST: The proposal checklist states the submissions must include the item "Subcontractor List (SL)" but there is no "subcontractor list" in the package - does the checklist actually refer to the "Subcontracting Request (SR)" included on page 45 of the proposal manual?					Exhibit A is a	misprint. Use th	requirement in to e "Subcontractin in the Proposal N	g		
ΓG05.4-0008	Traffic Control	Plan Budget		Closed	02/10/2011	02/20/2011	02/10/2011	Potential	llv 🗀	
From: Webcor C		David Hungerford	To: Turner Construction Compar				ruction LP Tim		·	
Co-Author:		U		2	,	,		2		
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	nestion:			
Has an overall b	oudget for the Traffic C				_	tablished for this				



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 441 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee	
G05.4-0009	Non-Discrimin	ation in Contracts and Bend	efits	Closed	02/10/2011	02/20/2011	02/10/2011	Potentially	y 🗍
From: Webcor Co	nstruction LP	David Hungerford	To: Turner Construction Compan K	evin Chiu	Answered By	:Webcor Const	ruction LP Tim	Maxwell	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
"NonDiscrimination 04 70)" but the our Specifications' talk information are st	cklist in Attachment on in Contracts and E nly mention of this se ble of contents where truck through/crossed to include in proposal nent?	Benefits (section 00 ection is in the ethe title and dout. What do the		Inclusion of form is a misprint. Section 00 04 70 was deleted under Rev. 2 of the contract Specifications. The form is no longer required and will not be includ in RFP reviews.					
G08.1-A001	Blast Loading			Closed	11/30/2010	12/14/2010	12/06/2010	Potentially	y 🖂
From: Webcor Co	nstruction LP	David Hungerford	To: Turner Construction Compan D	aphne Faulkner	Answered By	Adamson Asso	ciates, Inc Geo	rge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Spec Section/Dw	g Sheet: 08 44 26 - 1	.5.B.f					h the Blast Crite	ria	
shown in all of the	" criteria applicable to e specifications, but i n in the design of W-	s only used by			system in the 44 23/1.5-C.1 33/1.5-A.2.f, 0 03/1.5-B.1.h. W1 and W10	e performance of following specifi k, 08 44 26/1.5-)8 44 36/1.5-B.1 must be tested 4 26/1.8-G and 0	cation sections: ·B.1.f, 08 44 .f, and 08 63 for Blast, per	08	
G08.1-A002	Spec Clarificat	tion		Closed	11/30/2010	12/14/2010	12/06/2010	Potentiall	y 🖂
From: Webcor Co	nstruction LP	David Hungerford	To: Turner Construction Compan D	aphne Faulkner	Answered By	Adamson Asso	ciates, Inc Geo	rge Metzger	' Ш
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	g Sheet: 08 44 03; S	1-6000; 08 44 36;				03 does not exi	st. S1-6000 and		
for three wall type table of contents, On drawing S1-60	00, specification 08 4 es (W-1, W-3 & W-8) specification 08 44 0001, refers to spec 00 This spec section refuble spec section.	. According to the 03 does not exist. 8 44 36 for the			issued for bid.	. See the table of	ne document set of contents, of sections that		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

442 of 624 10/30/2012

Date: Time:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
TG08.1-A003	Wall Type Non	nenclature		Closed	11/30/2010	12/14/2010	12/06/2010	Potentia	
From: Webcor Cor		David Hungerford	To: Turner Construction Compan				ciates, Inc Geor		-,
Co-Author:		3	, and constant compan	245		7144111661171666		goo. <u>_</u> go.	
REQUEST:			SUGGESTION:		ANGWED.	A 1 O			
The drawings refe specifications refe following correlations		Please confirm the	SUGGESTION.		ANSWER: Accept Suggestion: The October 15, 2010, Stage One Design-Build Glazing drawings and specifications refer to Curtain Wall systems noted as W1, W3, W4, W8, and W10. See the documents for a description of the systems. Earlier designations used in prior in-progress drawing issues no longer apply.				
TG08.1-A004	Glass Specific	ation		Closed	11/30/2010	12/14/2010	12/06/2010	Potentia	lly 🗌
From: Webcor Cor	nstruction LP	David Hungerford	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Adamson Asso	ciates, Inc Geor	ge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
REQUEST: Spec Section/Dwg Sheet: 08 44 26-25; 2.2-A-1 Please clarify the glass specification; According to spec 08 44 26-25, para 2.2-A-1, "heat strengthed" according to spec 08 44 26-25, para 2.2-A-1-a, "full tempered float glass". Which should it be?					"Heat strengthened" glass in accordance with Section 08 44 26/2.2-A-1 is required. References to full tempered float glass will be removed from the specification section in the documents issued for bid.				
TG08.1-A005	Glass Spec - F	rit		Closed	11/30/2010	12/14/2010	12/06/2010	Potentia	lly 🗌
From: Webcor Cor	nstruction LP	David Hungerford	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Adamson Asso	ciates, Inc Geor	ge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Spec Section/Dwg	Sheet: 08 44 26-25	5 / A-8021 & A1-8140				d on the W-1 gla	ss as shown on t		
No frit is required according to spec 08 44 26-25, para 2.2-A-1-a Glass with frit is shown on dwgs. A-8021 / A1-8140. Should there be glass with frit or not?						nclude a frit requ	n 08 44 26 will be irement when	•	
TG08.1-A006	Corner Suppor	rted Glazing Assemb (W-1)		Closed	11/30/2010	12/14/2010	12/06/2010	Potentia	Ily
From: Webcor Cor	nstruction LP	David Hungerford	To: Turner Construction Compan	Daphne Faulkner	Answered By	Adamson Asso	ciates, Inc Geor	ge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		



2. Glass spec: "heat strengthened" glass per spec 08 44 33-27, para 2.2-C; "fully tempered float glass" per spec 08 44 33-27, para 2,2-C-1 & C-2. Should the glass be "heat

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

443 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transhay Transit Center Project

in the documents issued for bid.

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee		
3. Joints: Vent through the 3/4 according to sp [More]"¿design defense with ra system." - spec joints shall be o sealed, all item	Dwg Sheet: 08 44 26-2 tilation shall be provide to gaps between each opec 08 44 26-2, para 1 ned using rainscreen seal and control of the con	ed through the awning of the glass panels, .2-A-5. ystem with 2 layers of attinuous air seal -D. Interpret that the the joints will not be ag system in spec 08			Two layers of defence with rainscreen seal are not required at W-1. Paragraph 1.5-D will be deleted from Section 08 44 26 when the section is issued for bid.						
TG08.1-A007	Cable suppor	rted glazed curtain wall (W-3) - Steel	Closed	11/30/2010	12/14/2010	11/30/2010	Potentia	lly 🗌		
From: Webcor (Construction LP	David Hungerford	To: Turner Construction Co	mpan Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Georg	ge Metzger			
Co-Author:											
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:				
Spec Section/E	Dwg Sheet: 08 44 33-2	2 / A1-8100; A1-8201			This question issued for bid	will be resolved	prior to the docur	ments			
of steel plates a spec 08 44 33- horizontal girde section" per dw horizontal girde galv. steel horiz	with stainless steel Teand a double row of st 2, para. 1.2-A-1.; [notear and "S.S. clip screvey. A1-8100; [note] "paer" per dwg A1-8201. I zontal T-section and staps are required. Is the	rainless steel cables" - e] "PTD. Galv steel wed to welded T- ainted galv. steel Interpret that painted tainless steel cables									
TG08.1-A008	Cable suppor	ted glazed curtain wall (W-3) - Glass	Closed	11/30/2010	12/14/2010	12/06/2010	Potentia	llv 🖂		
From: Webcor (David Hungerford	To: Turner Construction Co				ociates, Inc Georg		,		
Co-Author:		Q						J: J0 .			
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:				
	Owg Sheet: 08 44 33-2	27	333223		"Heat strength	nened" glass in	accordance with S	Section			
2. Glass spec:	"heat strengthened" g	glass per spec 08 44				C is required. Re t glass will be re	eferences to full emoved from the s	section			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 444 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

lumber	Subject			Status	Date Created	Required	Date Answered	Cost <u>Impact</u>	Procee
strengthened	" or "fully tempered"?								
G08.1-A009	Cable suppor	ted glazed curtain wall (W-3) - Glass Type GL-1B	Closed	11/30/2010	12/14/2010	12/06/2010	Potential	lly 🗌
From: Webco	r Construction LP	David Hungerford	To: Turner Construction Con	npan Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Spec Section	/Dwg Sheet: 08 44 33-2	7				-1B has been e	liminated from th		
spec 08 44 3	c: GL-1B are spandrel p 3-27, para 2.2-C-2. Can Please advise on locat	not locate GL-1B in					will be revised to hat will be issued		
G08.1-A010		ted glazed curtain wall (W-3	_	Closed	11/30/2010	12/14/2010	11/30/2010	Potential	lly
	r Construction LP	David Hungerford	To: Turner Construction Con	npan Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	_		
Spec Section	/Dwg Sheet: 08 44 33.7						on the W-3 syste odified in the doc		
A-3, should th W-3 package	ction system: per spec 0 the fall protection system? Please advise of the ckage is required in this	be included in the ocations if the fall			issued for bid.				
G08.1-A011	Cable suppor	ted glazed curtain wall (W-3) - Firestoppina	Closed	11/30/2010	12/14/2010	12/06/2010	Potential	llv 🗆
	r Construction LP	David Hungerford	To: Turner Construction Con				ociates, Inc Geor		,
Co-Author:		ŭ		., р	•			gg-:	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	nestion:		
	/Dwg Sheet: 08 44 33-2	8	30002011014.		_		nywhere with the		
5. Fire stopp there any fire	ing: per spec 08 44 33- stopping required for pa e on the location of the fi	28, para 2.4-C, is ckage W-3? If so,			W3 system. S	ection 08 44 33 stopping paragra	will be modified aph 2.4-C in the		



Co-Author:

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Webcor/Obayashi Joint Venture

Page: Date:

Job:

445 of 624

Time:

11:15 AM 30100

Number Subject				Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
ΓG08.1-A012	Cable support	ted glazed curtain wall (W-3)) - Documents	Closed	11/30/2010	12/14/2010	12/07/2010	Potential	ly 🗌
From: Webcor Co	enstruction LP	David Hungerford	To: Turner Construction Comp	oan Daphne Faulkner	Answered By	:Adamson Asso	ciates, Inc Geo	rge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Spec Section/Dwg	g Sheet: 08 44 33-20	0				onse TG08.1-A0			
mentioned in 08 4	n spec 08 44 33-29,	01 35 73 is ; spec section 05 12 para 2.5-B. [Please			35 73 has not	t procedure refe been issued. The ecification will be	ne Blast Test		
ΓG08.1-A013	Steel-framed of	glazed curtain wall (W-8) - G	lass	Closed	11/30/2010	12/14/2010	12/07/2010	Potential	ly 🗌
			To: Turner Construction Comp	oan Daphne Faulkner	Answered By	Adamson Asso	ciates, Inc Geo	rge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
1. Glass spec: "I spec 08 44 36-26 according to spec "laminated float g para 2.2-A-3 & A-"heat strengthene	heat strengthened" (5, para 2.2-A; "full ter (5 on 44 36-26, para 2 plass" according to spara 2 should glass typed" or "fully tempered (5 of 4.2 on 4	glass accoring to mpered float glass" 2.2-A-1 & A-2; pec 08 44 36-26, es GL-1 & GL-1A be d float glass"?			to each quest	nened" glass is r ion in TG08.1-Al es will be elimina	013. The		
ΓG08.1-A014	Steel-framed g	glazed curtain wall (W-8) - G	lass Types GL-2 & GL-2A	Closed	11/30/2010	12/14/2010	12/06/2010	Potential	ly 🗌
From: Webcor Co	nstruction LP	David Hungerford	To: Turner Construction Comp	oan Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Geo	rge Metzger	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Spec Section/Dwg Sheet: 08 44 36-26						on all vertical su			
A-4, there are gla	ccording to 08 44 36 ass types GL-2 & GL of GL-2 & GL-2A.					8360. GL-2A is of the cafe show		gnt	
ΓG08.1-A015	Steel-framed (glazed curtain wall (W-8) - G	lass Frit	Closed	11/30/2010	12/14/2010	12/07/2010	Potential	ly
From: Webcor Co	nstruction LP	David Hungerford	To: Turner Construction Comp	an Daphne Faulkner	Answered By	:Adamson Asso	ciates, Inc Geo	rge Metzger	



Co-Author:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

446 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
Spec Section/D	owg Sheet: 08 44 36-2	6 / A1-8351			GL-1 is required on elevation 1/A1-8352 and 1/A1-8353. GL-1A is required on the glass roof as					
A-1, no frit is re	According to spec 08 equired for GL-1. Glass Should this glass be p	s with frit is shown on			referenced 1/ elevation 1/A In the docum eliminated ab and south ele glass in this z	A1-8351. GL-1A 1-8351 below ele ents issued for b pove elevation 96	is required on evation 96"-9". oid, the frit will be 5"-9" on the north in 1/A1-8351, and t			
TG08.1-A016	Steel-framed (glazed curtain wall (W-8) - R	emovable sections	Closed	11/30/2010	12/14/2010	12/07/2010	Potential	lly 🗌	
From: Webcor (Construction LP	David Hungerford	To: Turner Construction	Compan Daphne Faulkner	Answered B	y :Adamson Asso	ociates, Inc Georg	je Metzger		
Co-Author:										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
Spec Section/D	REQUEST: Spec Section/Dwg Sheet: 08 44 36-26					le glass requirer ents issued for b	ment will be delete	d		
location(s) of th	sections; please clarify ne "removable section 2 & 36-3, para 1.2-A-1	of curtain wall" per								
TG08.1-A017	Steel-framed	glazed curtain wall (W-8) - F	irestopping	Closed	11/30/2010	12/14/2010	12/06/2010	Potential	lly 🗌	
From: Webcor (Construction LP	David Hungerford	To: Turner Construction	Compan Daphne Faulkner	Answered B	y: Adamson Asso	ociates, Inc Georg	je Metzger		
Co-Author:								·		
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
Spec Section/D	Owg Sheet: 08 44 36						nywhere with the	ne		
spec 08 44 36- required for the	g: per spec 08 44 36-2, 32, para 2.7-C, is there W-8 assembly? Plea fire stopping, [if require	e any fire stopping se advise on the			modified to d		ping paragraph 2.			
TG08.1-A018	Metal-framed	skylights (W-10) - Steel		Closed	11/30/2010	12/14/2010	12/07/2010	Potential	lly 🔲	
From: Webcor (Construction LP	David Hungerford	To: Turner Construction	Compan Daphne Faulkner	Answered B	y :Adamson Asso	ociates, Inc Georg	je Metzger		



Page: Date:

Job:

447 of 624

Time:

10/30/2012 11:15 AM

30100

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

umber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Spec Section/Dwg Sheet: A1-8401					will be resolved	prior to the		
 Steel spec: "All grid shell members, noc cables, glass clamps & fasteners are to be per dwg. A1-8401. Please confirm that all are to be stainless steel? Or should only t stainless steel? 	e stainless steel, of these parts			documents iss	ued for bid.			
G08.1-A019 Metal-framed skyli	ghts (W-10) - Glass		Closed	11/30/2010	12/14/2010	12/06/2010	Potential	ly 🗌
From: Webcor Construction LP	David Hungerford	To: Turner Construction Comp	an Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Georg	ge Metzger	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Spec Section/Dwg Sheet: 08 63 03-25		000010111		_		accordance with		
2. Glass spec: per spec 08 63 03-25, para to be "heat strengthened" glass; per spec para 2.2-A-1, shown as "fully tempered flo Should the glass be "heat strengthened" o tempered"?	08 63 03-25, at glass".			"Final glass so	hedule to be dengther to be defined in se	uired. As noted, etermined from th ection 1.5 A 12.g	е	
G08.1-A021 Steel (W-10) - AES	S type		Closed	12/01/2010	12/15/2010	12/07/2010	Potential	ly 🗌
From: Webcor Construction LP	Joanne Filipas	To: Turner Construction Comp	an Daphne Faulkner	Answered By	:Adamson Asso	ociates, Inc Geor	ge Metzger	
Co-Author:		·	·					
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
It is specified Architecturally exposed structure drawing A1-8401 indicates stainless steel 10. What material shall be used for the grackylights?	for system W-	000000110111		_	will be resolved			
G08.1-A022 Blast Loading Req	s		Closed	12/01/2010	12/15/2010	12/07/2010	Potential	
From: Webcor Construction LP	Joanne Filipas	To: Turner Construction Comp	an Daphne Faulkner	Answered By	Adamson Asso	ociates, Inc Georg	ge Metzger	
Co-Author:		·	•				- 0	
REQUEST:		SUGGESTION:		ANSWER:	Accept Sua	gestion:		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 448 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed	
specifications bu Design Report" f dated October 18	8, 2010, indicates bla de (w-3)? Which glaz	sit Center Basis of mann and Partner LP ast load only for the			The Basis of I	Design Report fr and Partner LP v	and TG08.1-A012 om Schlaich vill be modified in			
G19.01-0001	TG19.1 Quest	ions 0001 - (E) Lighting		Closed	10/11/2010	10/25/2010	10/13/2010	Potential	lly	
From: Webcor Co	onstruction LP	Joanne Filipas	To: Turner Construction Compa	an Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joann	ne Filipas		
Co-Author:										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
Ref C-2000 There are currently (E) light fixtures in the (5) planter boxes. Are we required to stub up electrical conduits for the future installation of light fixtures in the planter boxes?				electrical lines planter boxes. contractor sha lines within the existing electr of the new into future use and	s feeding existing. Prior to removall verify the localle limits of work. ical lines shall derim screen wall donnection to a others at a future.	nd cap all existing glights within exist all of the planters, the tion of existing electric and shall facilitate reinstalled planter in edate. See Note	the ectrical ing of north) e the boxes			
					Fyfe, David (L	JRS Corporation	n)			
G19.1-0002 From: Webcor Co		ions 0002 - Stone Joanne Filipas	To: Turner Construction Compa	Closed an Daphne Faulkner	10/11/2010 Answered By	10/25/2010 ":Webcor Const	10/13/2010 ruction LP Joann	Potential ne Filipas	lly	
Co-Author:										
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug				
Ref S-0002 Note 6-B Please provide "Architect Approved" stone support system, anchors, and accessories for the stone walls.					Contractor is to propose stone support systems, anchors and accessories that comply with requirements of the Contract Documents; Architect to approve.					
					Fyfe, David (L	JRS Corporation	n)			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

449 of 624 10/30/2012

Time:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
G19.1-0003	TG19.1 Questi	ions 0003 - Stone		Closed	10/11/2010 10/25/2010 10/13/2010 Potential Answered By: Webcor Construction LP Joanne Filipas				
From: Webcor Cons	truction LP	Joanne Filipas	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Ref S-0002 Note 6-	A						kisting stone pan		
Please provide mar	ufacturer & specs	for the stone panels.			been provided	d on the drawing acturer and spe	ng stone panels s. Contractor is cs of new stone p	to	
					Fyfe, David (L	JRS Corporation)		
G19.1-0004	TG19.1 Questi	ions 0004 - (N) Lighting		Closed	10/11/2010	10/25/2010	10/13/2010	Potential	ly 🗌
From: Webcor Cons	truction LP	Joanne Filipas	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Ref C-2000 Note 10 Please provide the will be reconnected the (N) in-ground lig	ocations where the				electrical lines reconnect exis lights. New in- pavers/toppin- located at new between the forces concrete curb	s servicing existing electrical li- ground lights and g slab. New in-gov wall slots (4 to ace (north) of the . See Note 10 o	disting undergroung in-ground lighnes to new in-ground light to to be inset into round lights shaltal) and shall be enew wall and the Drawing C-200	ts and bund asphalt be blaced new 0.	
					ground lights	is to be located sting power sou	ce servicing exist in field; locating a rce to be coordin	and	
					Fyfe, David (L	JRS Corporation)		
G19.1-0005	TG19.1 Questi	ons 0005 - (E) Lighting		Closed	10/11/2010	10/25/2010	10/13/2010	Potential	ly 🗌
From: Webcor Cons	truction LP	Joanne Filipas	To: Turner Construction Compan	Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Ref C-2000 Note 10)						acturer of existin		
Please provide spec Require specs in or model type.					Contractor to	submit manufac	turer and specs of esentative for ap	of new	



REQUEST:

Webcor/Obayashi Joint Venture

Webeen obayasın sonit ventare

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 450 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

Accept Suggestion:

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
					Fyfe, David (l	JRS Corporation	n)		
G19.1-0006	(E) Lighting			Closed	10/15/2010	10/29/2010	10/13/2010	Potential	ly 🗌
From: Webcor Co	enstruction LP	Joanne Filipas	To: Turner Construction Com	npan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Ref C-2000 Note	10						xisting electrical		
		nect (E) underground ights and reconnect				ork shall be coo	termined in field be rdinated with the	,	
to (n) in ground li	ghts. There are no a	asbuilt drawings			·		.\		
additional demo	luit routing and depth of concrete or excava d. Please provide ac				ryle, David (C	JRS Corporatior	1)		
G19.1-0007	Nelson Studs	Welding Requirements		Closed	10/15/2010	10/29/2010	10/15/2010	Potential	lv 🗀
From: Webcor Co		Joanne Filipas	To: Turner Construction Com	npan Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joan		,
Co-Author:								·	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Ref S-500, S-400	00 2&3/\$5000					eferred to as a n	elson product are		
On wall elevation	A on sheet S-4000	and detail 2/S-5000					6 verticals are we welding requirer		
	re referred to as Nel				full penetratio	n. If the existing	embed plate is n xist, the #6 vertica	ot	
are the welding re	equirements? If the (es not exist, do the #	(e) embed is not			be drilled and		existing concrete		
and epoxied into	the (e) concrete?				Fyfe, David (l	JRS Corporation	n)		
G19.1-0008	(E) Chain LInk	« Fence		Closed	10/15/2010	10/29/2010	10/15/2010	Potential	ly 🖂
From: Webcor Co	` '	Joanne Filipas	To: Turner Construction Com				ruction LP Joan		
Co-Author:				. ,				•	

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 451 of 624 10/30/2012

Time:
Job:

Fyfe, David (URS Corporation) 10/15/2010

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Ref A/C-5000 Note calls out for (e) chain link gate to be removed and relocated. Drawings do not show were the gate shall be relocated or if additional fencing is required. Please clarify.					required. The in field with the	location of the one TJPA Represorary construction	ain link gate/fence gate shall be coor entative. The exte on fence is showr	dinated ent of	
					Fyfe, David (URS Corporation	n) 10/15/2010		
TG19.1-0009 From: Webcor	Joint Sealant	Joanne Filipas	To: Turner Construction Compar	Closed	10/15/2010 Answered B	10/29/2010	10/15/2010 truction LP Joan	Potential	ly
Co-Author:	Construction Er	odanie i nipas	10. Turner Construction Compar	Daprille Faulklier	Allowered D	y. Webcoi Consi	iluction LF Joan	ne rilipas	
REQUEST: SUGGESTION: A-B/A-6000			SUGGESTION:		,		gestion: en the aluminum xy set stone pane	ls	
aluminum com	the drawings show a 1/posite panel and the epo The (e) wall joint is cant be sealed?	oxy set stone panel				URS Corporation	,		
TG19.1-0010	Painting			Closed	10/15/2010	10/29/2010	10/15/2010	Potential	lv 🗆
From: Webcor	· ·	Joanne Filipas	To: Turner Construction Compar				truction LP Joan		.,
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
A&D/A-6000							ts on the terminal 0 for the vertical jo		
to receive 16ga (e) wall looks to any specific rec	call for the wall on the tra a galv. Coated G90 rolle b be plaster w/expansion quirements for joints etc all get painted?	d steel panels. The n jonts. Are there			and Detail D/ joints. Interm provided. Not waterproofing 16 Ga steel s width of seali sheet joints a behind with s screws at 8"	A-6000 for the to ediate horizonta to on Detail E/A- g sheet behind, a heet. The overlang tape between the secured tainless steel secon center. The re	op and bottom hou l joints should not 6000 the SASM and the 2" overlap ap also includes a in the sheets. The to the plywood ba elf-tapping sheet m olled sheet is to be ance, but is not pa	rizontal be of the 3" metal acker netal e	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

452 of 624

Time:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
G19.1-0011	TG19.1 Questions	s 0011 - Concrete Curbs		Closed	10/15/2010	11/18/2010	10/15/2010	Potential	ly 🗌
From: Webcor/Ob	ayashi Joint Venture	Manuel Saldana	To: Turner Construction Compar	n Daphne Faulkner	Answered By	:Webcor Const	ruction LP Joan	ne Filipas	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
C-2000 & C-5000 Plan view on sheet sht C-2000 calls for (4) new 9" x 12" concrete curbs. Detail B-C-5000 shows the curbs in section. Do these curbs get placed on top of the (E) pavers of do they go down on top of the 4" topping slab w/pavers around the (N) curb? Are there any rebar or epoxy anchorage requirements?			Answered by David Fyfe, 10/15/10 New concrete curbs are to be placed on top of existing 4" topping slab. Remove and replace existing pavers as required to facilitate construction of new concrete curb. Height of curb shall be measured from top of pavers. New concrete curbs are to be pla 4" topping slab. Remove and replace existing pavers as required to facilitate construction curb. Height of curb shall be mea pavers.				placed on top of replace existing pruction of new cor	pavers ncrete	
•	` ,	a.,,	For vertical reinforcement, use fo spaced with a minimum of 4" cov anchorage, drill four 1" embeds p longitudinal reinforcement, use tw minimum 3" cover.	ver at each end); for per curb. For	spaced with a anchorage, dr	minimum of 4" ill four 1" embed inforcement, us	e four #3 bars (ec cover at each end ds per curb. For e two #3 bars with	d); for	
					Fyfe, David (U	IRS Corporation	n) 10/15/2010		
G4.2R-0001 From: Webcor Co	AWSS Experience	e Requirement Nhi Tran	To: Turner Construction Compar	Closed	01/24/2011 Answered By	02/03/2011	01/28/2011 ruction LP Joan	Potential	ly
Co-Author:	MISTRUCTION EI	Will Hall	Turner Construction Compar	п Барппе ғашкпег	Allsweled by	-webcor Const	ruction LP Joan	ile Filipas	
REQUEST:			SUGGESTION:		ANSWER:	Account Coom	ti		
	Specifications Section 02	2723, Part 3	SUGGESTION.			•	quirements currer	ntly	
upcoming addence requirements to con- requirements curn potential to rule of reduce the pool of	ssion at the Pre-Bid Meedum may change the ex do the AWSS work, above rently in the specification out perfectly competent but of bidders. Shaw Pipeline from the specifications in	perience ve the usual DPW ns. This has the oidders and e hopes there will							
G4.2R-0002	AWSS Fittings Pr	ocurement Schedule		Closed	01/24/2011	02/03/2011	01/25/2011	Potential	lv 🗔
From: Webcor Co	· ·	Nhi Tran	To: Turner Construction Compar				ashi Joint VeRicha		
Co-Author:			23 33		. ,	,			
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
The foundry that shaw Pipeline Ind Assuming this time	fabricates the fittings red c. 18-20 weeks to procu- neframe will be similar a ne current schedule will	re fittings. t the time of	33020		The response parties involve	to this QBD wil	I require input from t be providing a	n all	



Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

453 of 624 10/30/2012

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
achievable. Will an the time taken to g	n extension of time by get the fittings?	granted, equal to							
TG4.2R-0003	AWSS Fittings N	Materials Payment		Closed	01/24/2011	02/03/2011	01/25/2011	Potential	ly 🗆
From: Webcor Cor	J	Nhi Tran	To: Turner Construction Compa	an Daphne Faulkner	Answered By		Powers Au Sara		,
Co-Author:			, , , , , , , , , , , , , , , , , , , ,			,		3	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
in full upfront. Ass the contractor get made upfront to th	abricates the fittings wuming it is a further 18 the fittings to install, we trade subcontractor bayment and of the full	8-20 weeks before will a payment be rat the time the			paying for ma public work. T the CM/GC m 75% of fair ma stored on site	terials prior to the limited excepay apply for a parket value) for a subject to inspontract General	orohibit TJPA froncir incorporation to this rule is artial payment (umaterials deliverention and specificonditions (Section 2015)	into the s that p to ed and ïed	
TRANSWORLD 012	Detail required f	for concrete sleeve inst	allation	Closed	02/08/2011	02/08/2011		Potential	ly 🗌
From: Transworld	Construction, Inc.	Erik Liu	To: Webcor Construction LP	David Hungerford	Answered By	<i>r</i> :			
Co-Author:									
The existing condiconsistent with ou indicates that the existing m which we are to drefer to the attached ph can clearly see that a concrete ring asset	for concrete sleeve in tion of the manhole or contract documents. anhole sits on existing ill 1 inch embedment. otograph indicated as at the manhole cover embly. Please provide a installation of the recommend.	overs is not Detail 1/C- 5001 g concrete slabs to However, if you spicture one, you is actually a part of	SUGGESTION:			Accept Sug perseded by Tra Furner as T-003	answorld RFI 012	2.1,	
TRANSWORLD 014	RFI is not applic	cable		Closed	04/20/2011	04/30/2011		Potential	ly 🗀



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 454 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
From: Transworld C	Construction, Inc.	Erik Liu	To: Webcor Construction LP	David Hungerford	Answered By	<i>r</i> :			
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
RFI has been VOID	DED. See attachment.				RFI has been	VOIDED. See	attachment.		
FRANSWORLD 021	Instructions on n	new Barricade Wall		Closed	03/21/2011	03/22/2011	03/28/2011	Potential	ly 🗌
From: Transworld C	Construction, Inc.	Erik Liu	To: Webcor Construction LP	David Hungerford	Answered By	:Webcor Const	ruction LP David	d Hungerford	L t
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
desired in lieu of th weekend is a clear indication th used as a visual ba Please issue instru	ructions on what barri e plywood wall. The s nat a solid material wa uricade. The storm ble ctions on how we are e barricades, caution t	torm this past Il should not be w down that wall. to proceed.			Due to field di is null and voi	rectives to mitig	gate the problem,	this RFI	
From: Transworld C		or the existing conduit p Erik Liu	rotruding from the soil from the ba To: Webcor Construction LP	semen Closed David Hungerford	03/29/2011 Answered By	03/29/2011 Webcor Const	03/29/2011 ruction LP David	Potential d Hungerford	
Co-Author:									
protruding from the The electrical conduit is western transforme see the pictures of this conthe scaffolding plar	ng conduit on the sout soil coming from the approximately 6 feet er vault vent opening. Adult that is currently staking.	basement wall. east from the Attached you can ticking out below	SUGGESTION:		ANSWER: This RFI is su forwarded as		gestion: answorld RFI 022	2,	
FRANSWORLD 022.1	Electrical work fo	or the existing conduit p	rotruding from the soil from the ba	semen Closed	03/29/2011	03/29/2011	03/29/2011	Potential	ilv 🗀
From: Webcor Cons		David Hungerford	To: Webcor Construction LP	David Hungerford			ruction LP David		- Ш
Co-Author:		ŭ			•		= = 	. 3	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

455 of 624 10/30/2012

Time:

11:15 AM

30100

JOINT VENTURE	30100 - Transbay Transit Center Project								
Number Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee		
There is one existing conduit on the south side of the wall protruding from the soil coming from the basement wall. The electrical conduit is approximately 6 feet east from the western transformer vault vent opening. Attached you can see the pictures of this conduit that is currently sticking out below the scaffolding planking. An added supplemental plan is also attached for your reference. Please provide instructions on electrial work.			This RFI is superseded by RFI 022.2, forwarded to Turner as T-0031.1.						
FRANSWORLD 023 Void below existing embed		Closed	03/31/2011	04/10/2011	03/31/2011	Potential	lly 🗌		
From: Webcor Construction LP David Hungerford	To: Transworld Construction, In	c. Erik Liu	Answered B	y: Webcor Const	ruction LP David	d Hungerford	d		
Co-Author:									
REQUEST: Regarding the grouting work scheduled for tomorrow to fill the voids per W/0 RFI #T-0045 the grouting contractor is requesting to use the grout mix design as indicated in the following sheet. Apparently this matter was raised with Mr. Doug Jacobson who knows that this substitution request!RFI is on the way. The attached sheet is a specification program from another project not related to the Transbay Project. Our contractor's recommendation is to use this same grout mix design. Please advise if the use of this grout mix design is acceptable.	SUGGESTION:			Accept Sug	compelted and th	nis RFI			
FRANSWORLD 025 Electrical conduit and box detail		Closed	04/04/2011	04/05/2011	04/15/2011	Potential	lly 🗌		
From: Transworld Construction, Inc. Erik Liu	To: Webcor Construction LP	David Hungerford	Answered B	y: Webcor Const	ruction LP David	d Hungerford	d		
Co-Author:									
REQUEST: We need direction for the electrical installation inside the new concrete stem wall. We are planning on installing the formwork for the south-side of the wall starting	SUGGESTION:		are completin	ng abandoning th	gestion: understanding that le originally antici cipated in our cor	pated			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

456 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject		Status	Date Created	Date Required	Date Answered	Cost <u>Impact</u>	Proceed
electrical conduits and boxes tomorrow, schedule. Please provide detail run and the elevation It is our understandir	ng that we are completing abandoning ted electrical lighting work as			documents." However there a in the contract documents. Th 4:28pm, the day before the wa and requests an answer by to enough time to review. Due to was not submitted to the design meeting was held with URS in For record, see the attached in email for what is to be done.		is RFI was recieved at all was to be closed up, morrow, which is not the timing of this RFI, it gn team, but instead a the field for direction.		
TRANSWORLD 026.1 From: Webcor Consti	301 Mission Wall - Framing Modifications ruction LP David Hungerford	and Base Plate Conflict To: Turner Construction Comp	Closed van Daphne Faulkner	05/06/2011 Answered By	05/16/2011 :		Potential	ly 🗌

REQUEST:

Reference: C/S-5000, B/A-6000, attached sketches, and

referenced RFI's

Field verified measurements and layout for the location of the structural steel does not coordinate with the stucco inset locations as shown on detail C/S-5000. In addition framing around the perimeter of the wall (aluminum panel locations) had to be modified due to assembly and installation methods. (See attached pictures and sketches. This RFI addresses three framing issues. All issues have been discussed in the weekly 301 Mission Wall subcontractor meeting with URS, Turner, Transworld, TJPA and Webcor-Obayashi.

- 1.) In two of the four stucco slot locations, field conditions show that a portion of the base plate conflicts with the stucco slot. This base plate encroaches into the stucco panel per dimensions shown on the attached sketch. Please advise.
- 2.) The structural steel had been relocated to CL of the wall (per RFI T-0098) and therefore studs around the steel per B/A-6000 could not be set per plan. Transworld has installed hat channel metal framing to the face of the structural steel tube using fasteners into the structural steel as per RFI T-0106 as well as modified the boxed

SUGGESTION: ANSWER: **Accept Suggestion:**



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

457 of 624 10/30/2012

Time: Job:

2) conduit running east-west along north side of wall

3) conduit running east-west along south side of wall, (note this option only required providing 4 short (approx. 18") conduit runs from south side of wall to north side of wall prior to pour, and was provided in case there are issues with options 1 and 2)."

as installed this morning;

11:15 AM 30100

					Date	 Date	Date	Cost	
Number	Subject			Status	Created	Required	Answered	Impact	Proceed
framing per attached s wall. Sizes of metal fra adjacent framing per pl please confirm framing up details are acceptal 3.) Blocking a the top of	ming were used to lan. This work is c g modifications per ble. of the wall at the n	o align with currently installed, r attached marked orth side							
(between the framing a installed, as there was steel. Framing was atta attached.	no room between	the framing and							
Please confirm that the and 3 are acceptable a plate conflict per item 1	and provide direction								
TRANSWORLD 028	Install the sleeve	s for light fixtures		Closed	04/14/2011	04/24/2011	04/14/2011	Potential	lly 🗌
From: Transworld Cons	struction, Inc.	Erik Liu	To: Webcor Construction LP	David Hungerford	Answered By	:Webcor Consti	ruction LP Davi	d Hungerford	d
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Per W/O Field direction sleeves for future light below the asphalt pave	fixtures at new co	ncrete footing					lirection on place ne 301 Mission o		
acceptable.					"We met in th provide/install scheduled po- electrical/cond	three conduit la ur and help ensu	ing and agreed t yout options to r ure the new ovides a code co	naintain	
							stalled prior to too required clearan		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 458 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
TRANSWORLD 029	Extra HSS Steel C	Column needed		Closed	04/13/2011	04/23/2011	04/13/2011	Potential	lly 🗌
From: Transworld Co	onstruction, Inc.	Erik Liu	To: Webcor Construction LP	David Hungerford	Answered By	:Webcor Const	ruction LP David	d Hungerford	d L
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: S-4000					Proceed per c		nts. Specifically r	otes on	
be maintained 8" cle is located. The two (is indicated that the tear on both sides whe 2) steel tube at the earlease clarify that an	ere the utility vault ast end wall is			x 10" tube ste 1. HSS 10" x 2 2. Maintain 8"	el. 10" x 5/8" at 5'-(requirements of " O.C. MAX, UNO e of utility vault ve)	
FRANSWORLD 031	Stone and Alumir	num Panel layout sketch		Closed	06/08/2011	04/19/2011	04/19/2011	Potential	lly
From: Webcor Const	truction LP	David Hungerford	To: Transworld Construction, Ir	nc. Erik Liu	Answered By	:Webcor Const	ruction LP David	I Hungerford	d
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Please confirm the a layout is acceptable.	attached aluminum ar	nd stone tile			question. Why		e an issue or a goed? We will not fo		
					Responded to	RFI in an emai	l on 4/19/11.		
FRANSWORLD 038	Concrete mix des	sign for concrete repair wo	rk	Closed	06/08/2011	06/18/2011	06/08/2011	Potential	lly 🗌
From: Webcor Const	truction LP	David Hungerford	To: Webcor Construction LP	David Hungerford	Answered By	:Webcor Const	ruction LP David	l Hungerford	d b
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Rapid Set for Concre Please identify a pro would meet these sp have	ete Repair (TCI #31) aduct or a custom mix pecifications. In our pages suggested grout pr	c design that ast practice we			incorrect. The past Webcor-Compliance wi	suggested prod Obayashi's pos	given per respons	bmitted	
concrete patch. In or other contractors, it seems using a grout product be the appropriate prod The proposed grout	ne suggested grout prur investigations with sthat the general coret (such as the one pruct for this applications seems to offer greate use than the original core.	suppliers and nclusion is that roposed) would n and condition. er strength and			between W/O between Turne type and an er recieved notin Upon further r acceptable, w	and Turner, the er and URS, when mail chain starting that the mate eview of codes, hich had been of	d from conversation a message senich relayed the prince from URS was rial is not accepta the material is discussed in the win Monday June 6.	nt roduct s ble. veekly	



U-0002

From: Webcor Construction LP

Conflict with Electrical and Water Pipe Station 5.50

Joanne Filipas

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

459 of 624 10/30/2012

Time:

11:15 AM

30100

30100 - Transbay Transit Center Project Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed since been removed. This RFI is no longer valid. Transworld is to submit Is there another product that you could identify that would products that will be used to repair this condition, per achieve these specifications? Since we are not the project sub meeting. designers, we can only suggest those products that would generally be used and accepted in our standard of practice Transworld is aware of this and is submitting product It was based on this standard of practice that we for review. submitted the RapidSet grout product. **TRANSWORLD 039** 301 Mission Wall - New concrete curb detail Closed 06/13/2011 06/30/2011 06/13/2011 Potentially From: Webcor Construction LP Answered By: Transworld Construction, I Erik Liu David Hungerford To: Webcor Construction LP David Hungerford Co-Author: **REQUEST:** SUGGESTION: ANSWER: Accept Suggestion: Please provide detail for the new concrete curb David. Hold the RFI and product submittal that you got today. I will revise the rfi b ased on today's discussion and the concrete submittal may not be necessay based on a conversation I had with danny. -Erik U-0001 First Street Electrical or Telecom Trench Closed 10/25/2010 11/08/2010 11/05/2010 Potentially From: Webcor Construction LP Answered By: AECOM Technical Service Eric Zagol Joanne Filipas To: Turner Construction Compan Daphne Faulkner Co-Author: SUGGESTION: **Accept Suggestion:** REQUEST: ANSWER: Ref U-2016, U-2020 and Attached Sheet U-2020 call out for the subject trench is correct, the trench is AT&T's. Sheet U-2016 calls out a 9-6", 1-4" E by PG&E. Sheet U-2020 calls out the same trench as AT&T's. The section shows it as a AT&T's. Please confirm this trench is AT&T's.

To: Turner Construction Compan Daphne Faulkner

Closed

10/25/2010

11/08/2010

Answered By: Webcor Construction LP Jeffrey Negley

11/05/2010

Potentially



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Webcor/Obayashi Joint Venture

Page: Date:

Job:

460 of 624 10/30/2012 11:15 AM

30100

Time:

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Co-Author:									
	.		CHOOLETION		ANGWED.		\Box		
REQUES	1: 08 and attached.		SUGGESTION:		ANSWER:	Accept Sug	gestion: 00 General Notes	235	
		, tu			and 6.	Teriori per 0-04	oo General Notes	2, 3, 3	
conflict ex	e review of the model, we ha kists between the joint trench pipes. Please advise.				inch cover (18 adjust joint tre	3-inch below stre ench at lateral c ch separation a	naintain a minimur eet concrete base rossing to maintai t crossing per U-3) and n a	
J-0003	Conflict Between	een Electrical trench and tel	ecom conduit near station 1.50	Closed	10/25/2010	11/08/2010	11/05/2010	Potential	lly 🗌
From: We	bcor Construction LP	Joanne Filipas	To: Turner Construction Compa	an Daphne Faulkner	Answered By	:AECOM Tech	nical Service Eric 2	Zagol	
Co-Author:									
REQUES	Т:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
During ou between t	or, and attached r review of the model, we ha he electrical joint trench and on 1.50 on Minna Street. Pl	l telecom conduit				cations ductbar	ross under the 6-4 nk, see U-3407 and		
J-0004	Telecom and \	Nater Conflict Station 3.25		Closed	10/25/2010	11/08/2010	11/05/2010	Potential	lly 🗀
From: We	bcor Construction LP	Joanne Filipas	To: Turner Construction Compa	an Daphne Faulkner	Answered By	:AECOM Tech	nical Service Eric 2	Zagol	
Co-Author:			·	·					
REQUES	T:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	07 and attached.				Adjust Joint T		00 General Notes	2, 3, 5	
	r review of the model, we ha								
	real running north on Minna om conduits in the joint trend						naintain a minimur eet concrete base		



Ref U-2030 and attached.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

461 of 624 10/30/2012

Time:

Job:

Electrical trenches at STA 6+42 +/- and at STA 6+85

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
From: Webcor Co	onstruction LP	Joanne Filipas	To: Turner Construction Cor	mpan Daphne Faulkner	Answered B	y :AECOM Techr	nical Service Eric 2	Zagol	
Co-Author:									
REQUEST: Ref U-2008, U-20		ave found that the	SUGGESTION:			Accept Sugrals crossing Joir Trench per U-34		s 2, 3,	
water system run Minna Street at s	v of the model, we ha uning in the east/west station 5.50 is in confl II/Telecom joint trench	direction along lict at three locations			 Construct h inch cover (1 		maintain a minimet concrete base crossing.		
					constructed to construct when the construct when the construct of the construction constructed to the constructed to constructed the constructed to constructed the constructed to constructed the constructed to constructed the constructed to constructed the constructed t	ater main as sho sign and constru	e II (Sheet U-203	conduit	
J-0006 From: Webcor Co		rical Conduit Conflict Joanne Filipas	To: Turner Construction Cor	Closed npan Daphne Faulkner	10/25/2010 Answered B	11/08/2010 y :AECOM Techr	11/05/2010 nical Service Eric 2	Potential Zagol	ly
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
A conflict exists b	030 and attached. Detween the 4" HPG a				+/- as shown Utilities Proje TG04.5.1. Ti these trenche others pendir through the Ti into the Trans shown in She located below Notes 2, 3, 5	on Sheet U-2030 oct Phase II work the FINAL alignmes will be coording the conduit perfansit Center Pesit Center West Center U-3410 Section of the 4-inch HPG and 6 adjust Joint Center U-3410 Section of the 4-inch HPG and 6 adjust Joint Position of the HPG and 6 adjust Joint Position of the HPG and 6 adjust Joint Position of the HPG and 6 adjust Joint Position of the HPG and 6 adjust Joint Position of the HPG and 6 adjust Joint Position of the HPG and 6 adjust Joint Position of the HPG and 6 adjust Joint Position of the HPG and 1 adjust Joint Position of the H	42 +/- and at STA 0 are Relocation Not Included in Fent and elevation ated and designe intertation elevation intertion elevation center Electric Va on Q electric duct i. Per U-3410 Gent Trench at crossow the 4-inch HPC	of Package of ed by ons rall and ault. As back is oneral sings to	
J-0007	Water and Ele	ctrical Conduit Conflict at	Station 6.50	Closed	10/25/2010	11/08/2010	11/05/2010	Potential	ly 🗌
From: Webcor Co	onstruction LP	Joanne Filipas	To: Turner Construction Cor	npan Daphne Faulkner	Answered B	y :AECOM Techr	nical Service Eric 2		- 🔲
Co-Author:				•				-	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 462 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject		<u>s</u>	Status	Date Created	Date Required	Date Answered	Cost Impact	Procee		
The water line runnin conflict with an Electradvise.				Utiliti TG0/ these other throu into t 2030	Utilities Project TG04.5.1. The these trenche others pendin through the Tr into the Trans 2030 elevation	s shown on Sheet U-2030 are Relocation of es Project Phase II work Not Included in Package 1.5.1. The FINAL alignment and elevation of a trenches will be coordinated and designed by sepending the conduit penetration elevations gh the Transit Center perimeter shoring wall and the Transit Center West Center Electric Vault. Uelevation shows the ductbancks crossing under inch water in Minna Street.					
-0008	Gas and Water	Conflict at Station 7.30	C	Closed	10/25/2010	11/08/2010	11/05/2010	Potential			
From: Webcor Consti	ruction LP	Joanne Filipas	To: Turner Construction Compan Daphr	ne Faulkner	Answered By	:AECOM Techn	ical Service Eric Z	agol			
o-Author:											
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:				
Ref U-2009 and attac	ched.				Adjust Joint T and 6.	rench per U-340	0 General Notes	2, 3, 5			
A conflict exists betw 7.30 along Minna Str					Construct hyd inch cover (18 adjust joint tre minimum 6-in	s-inch below stre ench at lateral cro ch separation at	aintain a minimun et concrete base) ossing to maintair crossing per U-3- &E on-site inspec	and n a 400			



Co-Author:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

463 of 624 10/30/2012 11:15 AM

30100

Date: 1 Time:

				9		,			
umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
-0009	Joint Trench	and Sewer Conflict on First	Street at Station 9.25	Closed	10/25/2010	11/08/2010	11/05/2010	Potential	ly 🗌
From: Webcor C	onstruction LP	Joanne Filipas	To: Turner Construction Comp	an Daphne Faulkner	Answered By	:AECOM Techr	ical Service Eric	Zagol	
Co-Author:									
REQUEST: Ref U-2009 and	attached		SUGGESTION:		ANSWER: Adjust Joint T and 6.	Accept Sug	gestion: 00 General Notes	5 2, 3, 5	
station 9.25 alor	unning in the north song First street is in contended in the contended in	nflict with the			Joint Trench	crossing 10-inch 109 and U-3031	SD at STA 9+29 Profile D.	9 +/- is	
-0010 From: Webcor C		e Transition In Joint Trench	_	Closed	10/25/2010	11/08/2010	11/05/2010	Potential	
From: webcor C	onstruction LP	Joanne Filipas	To: Turner Construction Comp	an Daphne Faulkner	Answered By	AECOM Techr	nical Service Eric	Zagol	
REQUEST:	J-3410, P/U-3410 atta	aabad	SUGGESTION:		ANSWER:	Accept Sug	gestion: ectric conduits in	Caption	
Section Q/U-341 north side of the same 5" and 2" trench as it turns	10 shows a 5" and 2" gioint trench. Section	electrical line on the n P/U-3410 shows the west side of the joint y. Is the intent for					n the south side		
-0011	Manhole #203	B Elevation Conflict		Closed	10/25/2010	11/08/2010	11/05/2010	Potential	ly 🖂
From: Webcor C	onstruction LP	Joanne Filipas	To: Turner Construction Comp	oan Daphne Faulkner	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Ref U3031, U30	07 and attached.						to match existing	g grade	
21.75 however U	shows the elavtion of J-3007 calls out an e what the elavation of	levation of 22.0.							
-0012	Electrical/Tele	ecom Conflicts between Pla	n and Section	Closed	10/25/2010	11/08/2010	11/05/2010	Potential	ly 🗌
From: Webcor C	onstruction LP	Joanne Filipas	To: Turner Construction Comp	an Daphne Faulkner	Answered By	:AECOM Techr	ical Service Eric	Zagol	



U-0015

From: Webcor Construction LP

LEED Requirements for RUP work

Joanne Filipas

Webcor/Obayashi Joint Venture

Page: Date:

Job:

11/05/2010

11/09/2010

Answered By:Transbay PMPC

Potentially

Guy Hollins

464 of 624 10/30/2012

Date: Time:

11:15 AM 30100

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Closed

10/26/2010

JOINT VENTU	JRE		30100 - Trar	nsbay Transi	t Center	Project			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Ref U-1108. U4	000, H/4001 and attac	hed.			Existing Topo	graphic and Util	ity Survey Sheets	and	
	4001 shows the (E)(6)4 owever the plans show vise.				(E) sewer. So subject (E)(6) shown. The I Section H on location show	ection H on She 4"(D) at two loca norizontal locatio Sheet U-4001 s	et U-4001 shows ations, one is inco on of the subject o hould be consiste Topographic and	the orrectly duct in ont with	
J-0013	Water Connec	tions at Howard		Closed	10/25/2010	11/08/2010	11/05/2010	Potential	lly
•0013 Water Connections at Howard From: Webcor Construction LP Joanne Filipas			To: Turner Construction Comp	oan Daphne Faulkner	Answered By	y:AECOM Techr	nical Service Eric 2	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Ref I-3120, U-31	116, U-3112					12"x12"x12" TE Sheet U-3120.	E at center line E	L 13.0	
12" water line co Howard connect and no elevation	epancy in the elevatior onnections at Howard. tion shows the elevation is provided on Howar tion should be at 14. Fation.	The First and on at 13 on U-3120 rd. If we were to			as shown on	Sileet 0-3120.			
J-0014	Size of Gas Lir	ne on First Street		Closed	10/25/2010	11/08/2010	11/05/2010	Potential	lly 🗌
From: Webcor C	Construction LP	Joanne Filipas	To: Turner Construction Comp	oan Daphne Faulkner	Answered By	y :AECOM Techr	nical Service Eric 2	Zagol	·
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Ref U-2003, U-2	2021 and attached.						4" as shown on S	heet U-	
	n U-2003 is 4". The sa as 2". What size is the				2003.				

To: Turner Construction Compan Daphne Faulkner



2nd St.) extends out beyond the property line and under

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

465 of 624 10/30/2012

Page: Date: Time:

Job:

10/30/2012 11:15 AM

30100

Number Subject	<u>Status</u>	Date Date Cost Created Required Answered Impact Procee
Co-Author:		
REQUEST: RE: Specification 01-81-13 1.1.3B The specification section referenced provides a drawing which outlines the "LEED Project Limit". On this drawing, the limit line is drawn on Minna Street and Natoma Street and incorporates First Street, Fremont Street and Beale Street where they cross the new building. Is it the intent of this specification section that the RUP work in the areas enclosed are to be incorporated into the LEED program?	SUGGESTION:	ANSWER: Accept Suggestion: It is not the intent of this specification section apply LEED requirements to the RUP work.
J-0016 Street Light Relocation	Closed	11/02/2010 11/16/2010 11/17/2010 Potentially
From: Webcor Construction LP Jeffrey Negley	To: Turner Construction Compan Michelle Smith	Answered By:AECOM Technical Servic∈Eric Zagol
Co-Author:		
REQUEST: Plan/Drawing Reference: U-3201 Please identify the PG&E manhole on Second St & Minna, where we are to connect the new conduit for the relocated street light on the west end of Minna St. The connection manhole depicted on the plans does not appear to be owned by PG&E - the cover is marked "Steam". Please review and advise.	SUGGESTION:	ANSWER: Accept Suggestion: 11/8/2010 Eric Zagol Alignment of conduit shall be south of existing NRG Energy steam manhole, adjacent to existing street light conduit as shown, connecting to and intercepting existing street light conduit in PG&E MH E-1319 immediately west of the existing steam manhole. Coordinate connection with PG&E through BLHP and TJPA's representative.
J-0017 JT Conflict with Basement @ Ricke	nbacker Rest. Closed	11/09/2010 11/23/2010 01/12/2011 Potentially
From: Webcor Construction LP Jeffrey Negley	To: Turner Construction Compan Michelle Smith	Answered By: AECOM Technical Service Eric Zagol
Co-Author:	·	· ·
REQUEST: Reference sheet U-3407. PG&E has been potholing on the south east corner of Minna @ 2nd St. for a new gas line over the past number of days. We have observed in their potholes that a basement structure for the Rickenbacker Restaurant (123)	SUGGESTION:	ANSWER: Accept Suggestion: E. Zagol 1/11/11 See revised Joint Trench Plan and Elevation Phase I Plans titled "Revisions - Minna Street 12/27/10" for realignment of Joint Trench.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 466 of 624 10/30/2012 11:15 AM

30100

Time:

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
Number	Subject	Status	Created	Required	Answered	Impact Proce	eed

the sidewalk, along both Minna and 2nd Street. The basement appears to extend almost up to the roadway curb on 2nd Street and to face of curb or beyond on Minna. The joint trench at its current alignment (on Plan Sheet U-3407) along the south east corner of 2nd & Minna will be in conflict with this basement structure. Please review and advise.

E. Zagol 12/17/10

The Joint Trench as currently shown in Sheet U-3407 is in conflict with the 123 Second Street sidewalk basement between Minna Street stations 0+75 and 0+90.

Separate from the conflict mentioned above, PG&E has requested TJPA to add additional conduits to the Joint Trench.

Revised drawings will be provided that address the following:

Realignment of Joint Trench west of station 2+00, realignment of the sewer west of station 2+25, and revisions to the water line (vertical and hydrant lateral) west of station 1+02 to address the conflict with 123 Second Street sidewalk basement.

Modifications to Joint Trench sections from First Street to Second Street to accommodate PG&E's additional conduits.

Modifications at the future Transit Center stubouts to accommodate PG&E's Joint Trench configuration revisions.

RFI-U0050.

E. Zagol 11/18/10

AECOM will attend the planned site visit to 123
Second Street on 11/19/10 to evaluate conflict. We are actively working with PG&E to identify options for the Joint Trench alignment west of STA 1+12 if 123
Second Street basement is confirmed in conflict.

On 11/17/10 PG&E reported at TJPA's weekly PG&E coordination meeting that the preferred realignment option, north of the proposed sewer utilizing existing PG&E MH 1319, was electrically feasible. PG&E has scheduled field crews for the week of 11/29/10 to confirm that there is adequate space in their existing



Per conversations between Guy Hollins, Eric Zagol and

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

467 of 624

Time: 11:15 AM Job: 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
					manholes to f	acilitate the pref	ferred option.		
					and Joint Trer accordance w	nch shop drawin vith plans and sp	bsurface investiga g preparation in secifications for the STA 9+31.32 at Figure 1	e Joint	
J-0018	AWSS caps re	equirement		Closed	11/10/2010	11/10/2010	11/24/2010	Potential	
From: Webcor Cor	struction LP	Jeffrey Negley	To: Turner Construction Co	ompan Michelle Smith	Answered By	:AECOM Techr	nical Service Eric Z	Zagol	- Ш
Co-Author:				·					
attached. Please confirm that 5 and MA-8 are re	at the AWSS caps s quired prior to the i	J-1120, U-1121, see shown on sheets MA- nstallation of the new le East side of First	SUGGESTION:		to address a t	wo part question nswered on 11/2	gestion: RFI U-0018.1 was n that arose. RFI U-24/10 and the RFI	J-	
J-0018.1		ral Work on First Street - So	·	Closed	11/22/2010	11/24/2010	11/24/2010	Potential	ly
From: Webcor Cor	istruction LP	Jeffrey Negley	To: Turner Construction Co	ompan Michelle Smith	Answered By	:Webcor Const	ruction LP Jeffre	y Negley	
Co-Author:									
question. RFI #U-0 sequence of instal AWSS cap and P0 RFI #U-0018.1 add	0018 will remain op lation regarding ins G&E trench. dresses scope. A-5, MA-8, U-1120,	tallation of the	SUGGESTION:			ng work required	gestion: Shael Smith (SFDI		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 468 of 624 10/30/2012 11:15 AM

30100

Date: Time: Job:

ne:

30100 - Transbay Transit Center Project

Closed

			Date	Date	Date	Cost	
Number	Subject	Status	Created	Required	Answered	Impact	Proceed

Michael Smith (mechanical engineer with DPW Bureau of Engineering), please clarify the work involved to install the two AWSS caps on First & Howard and First & Mission St. Also produce a list of material required to complete the work. Provide drawing/ sketch if necessary to clarify scope of work.

U-0019 Street Light Location

From: Webcor Construction LP

Jeffrey Negley

To: Turner Construction Compan Michelle Smith

Co-Author:

REQUEST:

Please provide layout for the Street Lights shown to be relocated on sheets U-3201 and U-3202.

SUGGESTION:

11/10/2010

11/12/2010

12/02/2010

Potentially

Answered By: AECOM Technical Service Eric Zagol

ANSWER: Accept Suggestion:

Rev. 12/1/10

As dicussed during the site visit on 11/24/10 with Turner, Webcor, Trinet and AECOM to review SFPUC BLHP proposed street light markings, the proposed locations by SFPUC BLHP required a final review by BLHP due to conflicts with the Joint Trench and a FDC. SFPUC BHLP provided additional clarification on street light locations on 12/1/10.

Relocate existing street lights as shown to be relocated on U-3201 to the north side of Minna St. at STA 2+89.25 (center of pole) and at STA 4+12.03 (center of pole). Locate foundation, street light per SFDPW Standard Plans A-33,308 File No. 87,210. Provide guard post in accordance with SFDPW Standard Plan A-33,308 File No. 87,210 for the street light relocated to STA 2+89.25.

U-3201 shows two street lights to be relocated from the south side of Minna St. to the North Side of Minna St. Based on informal discussions with Jason Dunne (W/O) proposed street light locations have bee marked by Trinet along Minna St. at the locations shown on U-3201. TJPA's representative (Tuner) is scheduling SFPUC BLHP to inspect the proposed



response to RFI #U-0019. When the new

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Date:

469 of 624 10/30/2012

Time:

Page:

Job:

11:15 AM 30100

30100 - Transhay Transit Center Project

the work.

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proces
umoci	Gusject			otatus	<u> </u>	<u>noquiroc</u>	<u>/</u>	mpace	110000
						narked. Followir dimensions will	ng inspection by S be provided.	SFPUC	
					be relocated to in U3202. Re	o an existing tra	to be recoated an ffic signal base as ge traffic post and 02.	s noted	
-0019.1	Light Pole at	Station 4+12.03: Reroute exi	sting conduit	Closed	12/21/2010	12/31/2010	02/02/2011	Potentiall	ly
From: Webcor Cor	nstruction LP	David Hungerford	To: Turner Construction C	Compan Kevin Chiu	Answered By	:Turner Constru	ction Comp Miche	elle Smith	
Co-Author:									
REQUEST: Reference: RFI #U 3201	U-0019, attached pi	cture and sheet U-	SUGGESTION:		ANSWER: See RFI Resp	Accept Suggonse #U-0019.2	-		
response to RFI # potholed, a numb Per inspection wit Kawano requests light pole ftg. loca		new location was s were discovered. 010, inspector Robert conduits in the new 13. Utilities seem to			property owner the City right of	ondition requiring er to relocate privor of epresentative to	g improvements b rately owned utilit coordinate with pi	ies in	
-0019.2	Light Pole at	Station 4+12.03: Reroute exi	sting conduit	Closed	12/21/2010	12/31/2010	02/02/2011	Potentiall	ly
From: Webcor Cor	nstruction LP	Nhi Tran	To: Turner Construction C	Compan Michelle Smith	Answered By	:Turner Constru	ction Comr Miche	elle Smith	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Question from RF							located by 555 Mi		
	 J-0019, attached pi	cture and sheet U-			relocate irrigate light pole base	tion conduit to be location. Coord	ebcor/Obayashi to e out of the way o dinate with 555 Mi or Rob Edlenbos 4	of the ission	
The streetlight at	station 4+12.03 was	s laid out per the			,		on controllers shut		



Please review and advise.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 470 of 624 10/30/2012

Time: Job:

11:15 AM 30100

ımber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
	n was potholed, a number of exis ered. Per inspection with BLHP o				 RFI U-0019.1	 Response - Eric	: Zagol - 12/27/20	010	
existing location	12/20/2010, inspector Robert Kawano requests to re-route existing conduits in the new light pole ftg. location at STN. 4+12.03. Utilities seem to be privately owned by 555 Mission St Please advise. Street Lighting Relocation Plan for Minna				RFI U-0019.1 Response - Eric Zagol - 12/27/2010 Unforeseen condition requiring improvements by property owner to relocate privately owned utilities in the City right of way. TJPA Representative to coordinate with property owner to relocate utilities.				
0020	Street Lighting I	Relocation Plan for Minna		Closed		11/18/2010	Potential	ly	
From: V	Vebcor Construction LP	Jeffrey Negley	To: Turner Construction Compan	Michelle Smith	Answered By	:AECOM Techn	ical Service Eric 2	Zagol	
o-Author:									
REQUE	EST:		SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Referer	nce: Plan/Drawing Reference: U-	3201			11/18/2010, p				
Engine plan for installa relocate lights a		evised installation would include the er lines to feed the me as the new r Trinet.			temporary ove Minna St. The the attached s temporary ove de-activate ex	erhead power for e temporary ove sketch RFI-U002 erhead street ligh sisting undergrou	FPUC BLHP proving four street lights whead power is slowed by SKU-01. The not power allows Prind electric ducto bower to the existing the street of the existing street by the street by	on nown in PG&E to anks in	
install t Minna a side, pe extendi lights. I would ii adjacer	lights are powered from underground by Trinet. Here is a sequence as Trinet understands it. Trinet would install the new light pole foundations on the north side of Minna and then relocate the light poles from the south side, per plans. BLHP would then install overhead cable, extending from a pole on 2nd St., to provide power for the lights. During installation of the new foundations, Trinet would install underground conduit from the pole to an adjacent splice box, and then later extend the underground				can remain ac in Minna Stree street light du constructed, a	ctive until the two et are constructe ct, bull boxes an and new undergr	er to existing stree to street light reloced, new undergrood d cables are ound power conr FPUC BLHP and	cations und nections	
depicte Please under d lights te	from the splice box to the PG&E d on the plans. clarify the street lighting relocations deration. Also, if the BLHP pemporarily from overhead, will and to the foundation and light pole modate an overhead power feed'	on plan currently plan to feed the y changes be installation plan to			existing street new street ligh Minna St. now	lights, the cons	temporary powe truction sequence to the other work- pility and is not re is in Minna St.	e of the s on	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

471 of 624 10/30/2012

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
-0021	M.H. #501 and	existing utilties		Closed	11/17/2010	11/22/2010	12/02/2010	Potentiall	у
From: Webcor	Construction LP	Jeffrey Negley	To: Turner Construction Comp	an Michelle Smith	Answered By	:AECOM Techr	nical Service Eric	Zagol	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Plar During potholin is to be installe existing utilities Manhole #501. locations and of Some of these Group #5 (reference of the disconnected of the drawing please advise disconnected. UT Groups #3 included in the construct M.H. utilities must be to the ownersh how to proceed.	n/Drawing: U-3021 ag activities in 1st St. w d Trinet has encounter swhich occupy the sam Please see the attach clarifications of these ut utilities, particularly UT rence sketch) are inten by PG&E by November which appears to be ow s as to be disconnected as to when this utility is and #4 are unidentified USA markings for this #501 per the contract of the removed or relocated ip of these utilities and it. construction, we are requiry 11/22/10 if possible.	ed a number of the intended space for the sketch for illities. Group #2 and UT ded to be 24th. Please And demolished. The scheduled to be and were not area. In order to drawings these The Please advise as provide direction on	SUGGESTION:		Please provide horizontal loca correlate to the clearly indicate the field in resexcavation wo E. Zagol 11/24 In response to 1. As of 11/17, energization of 11/24/10. In a 1.3 B and 024 Severance Ce have been dis 2. As of 11/17, AT&T existing terminated with Howard St. to the existing Arexiting duct from Terminal as staccordance wo 024100 3.5 B Certificate (or disconnected 3. Groups #3 a AECOM's existing are not included direction from with Specifical course of actic Response Follows.	e a mark up of Lation of the utilitie e section sketche those utilities to ponse to the US rk. ***********************************	J-3021 indicating es discovered the provided. Also that were not make the formal of the provided of the provid	e- 24100 ity ctions active. Ints in from m that s the the bay 21. In nd nce been Ithe RFI ng lance sted first a "No sted	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

472 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Number	Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
			E. Zagol 11/2	6/10			
			RE item #1, S	See attached em Chan (PG&E) d	ail and email atta ated 11/24/10 cor cts in Minna St. a	nfirming	



email on 11/29/10 requesting signatures from TJPA and PG&E for verificaiton the conduit is de-energized. Copy

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

473 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact Procee
U-0022	SFWD crossir	ngs at Minna St. and 1st		Closed	11/17/2010	12/01/2010	12/03/2010	Potentially
From: Webcor Co	nstruction LP	Jeffrey Negley	To: Turner Construction Com	pan Michelle Smith	Answered By	:AECOM Techr	ical Service Eric	Zagol
Co-Author:								
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:	
Reference Plan/D	rawing: U-1002 and	attached PDF.				Building Enginee t provide service		
Current USA markings have identified (2) SFWD laterals which are not indicated on the drawings. These are located at approximately STA 8+59 and 9+06 and extend from the main in Minna St., North toward the building of 100 1st. ST. These laterals need to be identified and recorded in order to properly document and construct both the new water line and the new joint trench. Any additional work associated with these utilities may result in a cost or schedule impact. Please review and provide direction on how we should proceed.				services and I main connect secure; and It demolish exis 8+59 and 9+0 DO NOT provexisting latera ***********************************	er in Minna Streenydrant laterals at ions are made be existing water ting laterals identified a connection at approx. STA	are connected; it y CDD, and piper main is abando at iffied at approx. In from new water A 8+59 and 9+0 at ion provided by cates two water attering the build feet south of Missist St. west sides St. Building ins (CAC Real Ed. 15.243.8803 this mithat laterals	main to les are les ar	
U-0023	MOP 1 for de-	energizing PG&E at Minna	St. between 1st and 2nd St	Closed	12/01/2010	12/02/2010	12/02/2010	Potentially
From: Webcor Co	nstruction LP	Jeffrey Negley	To: Turner Construction Com	pan Michelle Smith	Answered By	Turner Constru	ction Comr Micl	nelle Smith
Co-Author:								
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:	
First Street at inte	ersection of Minna S				Form that W/o	tached documer O and its subcor f the project for	ntractors are to u	use for
•	01.01.42 / AT2-1 Mo ate, MOP 1 was crea	•			disconnect, o	r demolition of a	ny utilities.	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 474 of 624 10/30/2012

Date: Time:

Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date Date Date Cost

Number Subject Status Created Required Answered Impact Proceed

enclosed.

Also per spec section 02 41 00-3 (Vol. 20 Contract # CMCG 08-04 Existing Utilities)

Item A - "Coordinate the shut off or disconnect of existing utilities affecting demolition work with the utility owner at least (7) seven calendar days prior to commencing with the work. The TJPA Representative will coordinate with the utility owner to open/close valves on piping, perform piping disconnects required and perform electric and telecommunication disconnects required. Do not proceed with this phase of work before getting the approval from the TJPA Representative".

Please provide approval.

In addition, per item B of spec section 02 41 00-3, "Prior to removal of any non-governmental (privately owned) ductbank, conduit or gas lines, obtain in writing a Utility Severance Certificate that all connections have been disconnected and the utility is not active".

Please provide a Utility Severance Certificate per item B above.

Sewer work on First Street is scheduled to start 12/1/10. Work cannot proceed until the conduit is de-energized.

Thank you.

U-0024 EBI demo dwgs and schedule for coordination

Jeffrey Negley

Closed

12/03/2010

12/08/2010

Potentially

Co-Author:

REQUEST:

From: Webcor Construction LP

Due to ongoing demolition work by EBI, W/O is requesting formal transmission of the most current demolition drawings and schedule.

These documents will be used for coordination efforts with

SUGGESTION:

To: Turner Construction Compan Michelle Smith

ANSWER: Acc

12/02/2010

Accept Suggestion:

Per our utilities working session yesterday (12/7/10), the demolition drawings being used are the original set issued for construction, dated 1/14/10. C. Traylor will follow up to find out if/when Webcor/Obayashi was issued a copy of this set, or issue a new one for your

Answered By: Turner Construction Comr Michelle Smith



encountered in the trench. Please identify the highlighted

utility, located 21'-7" from face of curb, on the attachment

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 475 of 624 10/30/2012

Time: Job:

others are unknown? Please clarify. As per Demolition

Plans, protect Verizon (MFS and MCI) structures in

11:15 AM 30100

			30100 - 11ai	isbay ITalis					
umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
the RUP subcontr	ractors.				records. The been issued s		mental documents	s have	
Please forward to Thank you.	W/O as soon as pos	ssible.					ed to W/O as Fiel ched to this RFI)	d	
					- Demolition S attached to th		ngs and manual -	(copies	
-0025	Capped 6" Wa	ter Main in First St Investig	ative Trench at Minna St.	Closed	12/03/2010	12/06/2010	12/08/2010	Potential	
From: Webcor Co	nstruction LP	David Hungerford	To: Turner Construction Comp	oan Michelle Smith	Answered By	y:AECOM Techr	nical Service Eric Z	Zagol	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: Sheet Order), and attach	U-1002 (dated 2010 ned sketch	-10-01 - RUP Field			Contact USA contact inform	•	WD (or SFPUC C	DD)	
along the center of east end of Minna confirm if the line	ntered a capped 6" w of the First St. investi a St see attached s is active or dead. W nch to the required 8 wed.	gative trench at the ketch . Please e cannot excavate			visit to determ	`	DD) and request f re or abandoned)		
-0026	Unidentified Fa	acility in First St Invest Trer	nch - 21'-7 from Curb	Closed	12/03/2010	12/06/2010	12/09/2010	Potential	ly 🗌
From: Webcor Co	nstruction LP	David Hungerford	To: Turner Construction Comp	oan Michelle Smith	Answered By	y: AECOM Techr	nical Service Eric Z	'agol	
co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: Sheet Order)					in section how	wever unknown d	uits appear to be I conduits are indica ent to the identified	ated	
trench on the eas	n and section through t side of First St Du unidentified utility/fac	ring Trinet's			(MFS and MC	CI) identified? Did	ne Verizon condui d Verizon confirm MFS) are theirs ar	those	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 476 of 624 10/30/2012

Time: Job:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
and advis	se if it needs to be cut and cap	oped.				nporary bridge is iits are relocated	s constructed and	1	
J-0027	Unidentified Fa	icility in First St Invest Trer	nch - 18'-7 from Curb	Closed	12/03/2010	12/06/2010	12/07/2010	Potential	lv 🗆
	bcor Construction LP	David Hungerford	To: Turner Construction Co	omnan Michelle Smith			nical Service Eric		·,
Co-Author:		J		pa	,	7.200			
REQUES	e: Sheet U-1002 (dated 2010-	10.01 PUD Field	SUGGESTION:		ANSWER:	Accept Sug	gestion:	rod by a	
Order)	e. Sileet 0-1002 (dated 2010-	-10-01 - NOF Fleid			utility in respo	nse to USA tick	et.	Red by a	
See attached plan and section through the investigative trench on the east side of First St During Trinet's investigation, an unidentified utility/facility was encountered in the trench. Please identify the highlighted utility, located 18'-7" from face of curb, on the attachment and advise if it needs to be cut and capped.					procedures (F Follow-Up) we utility including information pr	ere followed in a growing notifying utilitie	d Third No Responding effort to identify to identify to be consistent	the	
					- Confirm PG8 mark undergro		ed via USA proce	ss to	
J-0028	Unidentified Fa	ncility in First St Invest Tren	nch - 14'-7 from Curb	Closed	12/03/2010	12/06/2010	12/07/2010	Potential	ly
From: We	bcor Construction LP	David Hungerford	To: Turner Construction Co	ompan Michelle Smith	Answered By	:AECOM Techr	nical Service Eric 2	Zagol	
Co-Author:									
REQUES	iT:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Referenc Order)	e: Sheet U-1002 (dated 2010-	-10-01 - RUP Field				"unidentified" ut sponse to USA	ility was not mark ticket.	ked by	
trench on investigat encounte utility, loc	shed plan and section through the east side of First St Dur tion, an unidentified utility/faci red in the trench. Please iden ated 14'-7" from face of curb, se if it needs to be cut and cap	ring Trinet's lity was tify the highlighted on the attachment			procedures (F Follow-Up) we utility including information pr	ere followed in a growing notifying utilitie	d Third No Responding to the state of the st	/ the	
					 Confirm PG8 mark undergro 		ed via USA proce	ss to	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 477 of 624 10/30/2012 11:15 AM

30100

Time:
Job:

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
J-0029	Unidentifie	d Facility in First St Invest Tre	nch - 13'-4" from Curb	Closed	12/03/2010	12/06/2010	12/07/2010	Potentia	lly 🗌
Fron	n: Webcor Construction LP	David Hungerford	To: Turner Construction Co	mpan Michelle Smith	Answered By	:AECOM Techi	nical Service Eric	Zagol	- 🗀
Co-Autho	r:								
REC	QUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Refe Ord	erence: Sheet U-1002 (dated 2 er)	010-10-01 - RUP Field				"unidentified" ut sponse to USA	ility was not mar ticket.	ked by	
tren inve enco utilit	attached plan and section through the characteristic of First St stigation, an unidentified utility, countered in the trench. Please y, located 13'-4" from face of cadvise if it needs to be cut and	During Trinet's /facility was identify the highlighted urb, on the attachment			followed in an		procedures were the utility includ onse.		
J-0030	Unidentifie	d Facility in First St Invest Tre	nch - 9'-10" from Curb	Closed	12/03/2010	12/06/2010	12/10/2010	Potentia	lly 🗌
Fron	n: Webcor Construction LP	David Hungerford	To: Turner Construction Co	mpan Michelle Smith	Answered By	:AECOM Techi	nical Service Eric	Zagol	
Co-Autho	r:								
REC	QUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Orde See tren- inve enco utilit	attached plan and section throch on the east side of First St stigation, an unidentified utility, buntered in the trench. Please y, located 9'-10" from face of cadvise if it needs to be cut and	ough the investigative During Trinet's /facility was identify the highlighted urb, on the attachment			in section how either directly Verizon condu (MFS and MC labeled as Ve others are unl Plans, protect place until ten	vever unknown of below or adjace uits. How were the I) identified? Diving rizon (MCI and known? Please Verizon (MFS a	uits appear to be conduits are indicent to the identified be Verizon conditor Verizon confirm MFS) are theirs a clarify. As per Deand MCI) structures constructed and.	cated ed uits n those and the emolition res in	
J-0031	Unidentifie	d Facility in First St Invest Tre	nch - 7'-2" from Curb	Closed	12/03/2010	12/06/2010	12/07/2010	Potentia	lly 🗌
Fron	n: Webcor Construction LP	David Hungerford	To: Turner Construction Co	mpan Michelle Smith	Answered By	:AECOM Techi	nical Service Eric	Zagol	
Co-Autho	r:								
REC	QUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Refe Orde	erence: Sheet U-1002 (dated 2 er)	010-10-01 - RUP Field					ty yet highlighted		
tren inve ence	attached plan and section throch on the east side of First St stigation, an unidentified utility, buntered in the trench. Please y, located 7'-2" from face of cu	During Trinet's facility was identify the highlighted							



utility, located 3'-2" from face of curb, on the attachment

and advise if it needs to be cut and capped.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

478 of 624

Time: Job:

information provided appears to be consistent with

plans indicating a AT&Y utility at this location.

11:15 AM 30100

Numbe	er <u>Subject</u>	Subject		<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Procee
,	and advise if it needs to be cut and cap	pped.							
J-0031	.1 24in Concrete N	Wall in First St. Invest Trench	· 7ft 2in from FOC	Closed	12/23/2010	01/02/2011	12/29/2010	Potential	lly
F	From: Webcor Construction LP	David Hungerford	To: Turner Construction Comp	an Kevin Chiu	Answered By	:AECOM Techn	ical Service Eric 2	Zagol	
Co-Au	ithor:								
	REQUEST:		SUGGESTION:		ANSWER:	Accept Sugg	estion:		
	REQUEST: Reference: Sheet U-1007, attached section and plan sketches, and attached documentation of notifications to USA North See the highlighted wall on attached plan and section				Transit Center	concrete wall to Project (NIP) w	be demolished be ithin the area implements in the beautiful that it is a second to be a second t	pacted	
	See the highlighted wall on attached pl through the investigative trench on the St.from Stn. 10+00 to 9+70. Per note 4 Trinet requests direction regarding the concrete wall found 7'-2" from the East 10" cover that was encountered but no contract plans.	East side of First on sheet U-1007 unidentified 24" face of curb and			Answered by AECOM 12/29				
	Trinet has this plated but would like to as soon as possible. An expedited resp with official direction on how to proceed 12/27/10.	oonse is requested							
J-0032	2 Unidentified Fa	cility in First St Invest Trench	- 3'-2" from Curb	Closed	12/03/2010	12/06/2010	12/07/2010	Potential	lly
F	From: Webcor Construction LP	David Hungerford	To: Turner Construction Comp	an Michelle Smith	Answered By	:AECOM Techn	ical Service Eric 2	Zagol	
Co-Au	ithor:								
	REQUEST:		SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
	Reference: Sheet U-1002 (dated 2010- Order)	-10-01 - RUP Field				unidentified" uti	lity was not mark et.	ked by a	
	See attached plan and section through trench on the east side of First St Dur investigation, an unidentified utility/faci encountered in the trench. Please iden	ring Trinet's lity was			procedures (F Follow-Up) we	re followed in ar	nse Follow-Up I Third No Respo n effort to identify s. Investigation		



and advise if it needs to be cut and capped.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

479 of 624 10/30/2012 11:15 AM

30100

Time: Job:

30100 - Transbay Transit Center Project

plans indicating traffic signal utility.

				<i>J</i>		,			
lumb	er <u>Subject</u>			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
						&T was contacte ound facilities.	ed via USA proces	ss to	
J-003	2.1 Unidentifie	d 18" Concrete Wall in First St	Invest Trench - 3ft-2in from Cu	urb Closed	12/23/2010	01/02/2011	12/29/2010	Potential	ly 🗌
	From: Webcor Construction LP	David Hungerford	To: Turner Construction Co	ompan Kevin Chiu	Answered B	y:AECOM Tech	nical Service Eric	Zagol	
Co-A	uthor:								
	REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	Reference: Sheet U-1007, attache sketches, and attached document USA North				Transit Cente	er Project (NIP) v	be demolished by within the area im d mass excavation	pacted	
	See the highlighted item on attach through the investigative trench or St.from Station 10+00 to 9+70. Per 1007, Trinet requests direction for 18" concrete wall found 3'-2" from and 17.5" covered that was encour on the contract plans.	the East side of First r note 4 on sheet U- the demolition of the the East face of curb			Answered by AECOM 12/2				
	Trinet has this plated but would lik as soon as possible. An expedited with official direction on how to pro 12/27/10.	response is requested							
J-003	3 Unidentifie	d Facility in First St Invest Tre	nch - 5'-8" from Curb	Closed	12/03/2010	12/06/2010	12/07/2010	Potential	ly 🗌
	From: Webcor Construction LP	David Hungerford	To: Turner Construction Co	ompan Michelle Smith	Answered B	y: AECOM Tech	nical Service Eric	Zagol	
Co-A	uthor:								
	REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	Reference: Sheet U-1002 (dated 2 Order)	2010-10-01 - RUP Field					tility was not mark	ted by	
	See attached plan and section thretrench on First St. at Minna St Drinvestigation, an unidentified utility encountered in the trench. Please utility, located 5'-8" from face of cu	uring Trinet's /facility was identify the highlighted			procedures (Follow-Up) w utility includin	ere followed in a	onse Follow-Up d Third No Respo an effort to identify es. Investigation to be consistent	the the	



below finish grade. The extent of the basement is unknown, but assumed to run the length of the "100 First

St" property. The basement structure is in conflict with the

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

hydrant lateral, riser and hydrant as shown in Detail 2

on Sheet U-5101.

480 of 624 10/30/2012

Time: Job:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
							ted via USA proc light undergroun		
J-0033.1	Unidentified 2ir	n Pipe in First St Invest Tre	nch - 5ft-8in from Curb	Closed	12/23/2010	01/02/2011	12/29/2010	Potential	lly 🗌
From: Webc	or Construction LP	David Hungerford	To: Turner Construction Cor	mpan Kevin Chiu	Answered By	AECOM Techr	nical Service Eric 2	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	Sheet U-1007, attached se nd attached documentation				shown in the	sed 2" pipe is Tı	raffic Signal condi nfirmed demolish		
trench on the 9+70. Per no direction for 8" from the I	d plan and section through e East side of First St.from ote 4 on sheet U-1007, Trir demolition of the unidentificast face of curb and 15" of but not indicated on the co	Station 10+00 to net requests ed 2" pipe found 5'- overed that was			Answered by AECOM 12/29				
as soon as p	nis plated but would like to possible. An expedited resp direction on how to proceed	onse is requested							
J-0034	Station 9±10 No	ew Hydrant Conflict with S	dawalk Rasamant	Closed	12/09/2010	12/20/2010	12/13/2010	Potential	llv 🗀
	or Construction LP	David Hungerford	To: Turner Construction Cor				nical Service Eric 2		.iy
Co-Author:	or Contraction Li	David Harigoriola	Turner Construction Con	npan Nevin Chiu	7.11011010104 25	ALCON TECH	iicai Service Enc 2	_agoi	
			SUGGESTION:		ANSWER:	A 1 O			
REQUEST:	Sheet U-3109 (dated 2010-	09-29)	SUGGESTION.			Accept Sug	gestion: s to be an abando	ned	
During Trine North side o St." was rev behind the fa	t's potholing for the Joint tr f Minna St, a basemenet for ealed. The basement wall if ace of curb and extends to grade. The extent of the ba	ench along the or building "100 First s located just more than 8 feet			side walk bas that existed p Approximate face is approx and remove w	ement wall for the rior to the currer width of wall is 2 timately at the farall to form a tre	ne 4 story brick but 100 First St. but 100 First St. but feet and the outsace of curb. Neathnch. Required tre on U-5101. Consti	uilding iilding. side y cut ench	



Please provide the depth of CB#603 on Freemont Street. To expedite the work in the field, we require an answer by

12/13/10.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 481 of 624 10/30/2012 11:15 AM

Time:
Job:

: 11:15 AM 30100

ımber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
proposed new	fire hydrant installation	at Station 9+10.							
Please provide	layout for the fire hydra	ant.							
0035	Installlation De	epth of Storm Drain New Ca	tch Basins	Closed	12/09/2010	12/13/2010	12/13/2010	Potential	ly 🗌
From: Webcor	Construction LP	David Hungerford	To: Turner Construction (Compan Kevin Chiu	Answered By	:AECOM Techr	ical Service Eric	Zagol	
o-Author:									
detail from Dep Engineering Trinet is conce the new catch Departent guid traps for the m maintenence c trap during floc able to reach the prelease the flow plugged), or roculvert is plugginstallation guidelines, Trir design engineer Hydraulics Department. Hy should be instagrade located to cross under direct run to the 1/2 degrees where the consequence of the new catches and the consequence of the new catches and the consequence of the new catches and the new catches are the new catches and the new catches are the new catches and the new catches are the new catches and the new catches are the new catches and the new catches are the new catches and the new catches are the new catches are the new catches and the new catches are the new	eet U-3023, U-3033 (Department of Public Works artment of Public Works artment of Public Works artment of Public Works artment does not comply elines, specifically regale aintenance department rews need to have reaching emergencies. DPV trap to, either remove the total to the culvert pipe (if the total total trap to, either remove the trap to, either remove the trap to, either remove the trap to, either remove the culvert line throughed). To get some clariffer that informally talked ers at the SF Bureau of the eadvised Trinet that need the eadvised Trinet that are existing utilities that are elischarge manhole. Enere possible as require used we should limit the	as Buearu of In depth for many of with SFDPW Sewer arding access to the access to the power and the trap bottom is the trap bottom is the trap (if the dication of the Engineerring, and discharge piping allow the culvert runs are in conflict with a dends should be 22 and, and if 45 degree	SUGGESTION:		limited vertica acceptable. Si maintenance piron trap is mobelow ground Please submitinformation indutilities along basin to manhengineered ar	bends in the 10 FDPW also corperspective the ore accessible as surface. subsurface utill cluding top, bott the 10-inch culvole such that this difference in the catch bas	FDPW Hydraulic -inch culvert run ifirmed that from clean out on the t a depth of 3 to 4	a are a cast 4 feet xisting m catch can be	



North

See the attached section through the investigative trench

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

In accordance with specification 00 08 10 section 1.3 EXISTING UTILITIES NOT INDICATED and

specification 020630 section 4.1 POTHOLING AND

482 of 624 10/30/2012

Time:

11:15 AM

30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
J-0035.1		et Storm Drain from CB#603	to (E) Manhole	Closed	12/23/2010	01/02/2011	12/28/2010	Potentiall	
From: Webcor	Construction LP	Jason Dunne	To: Turner Construction Com	pan Kevin Chiu	Answered By	y:AECOM Techr	nical Service Eric	Zagol	·
Co-Author:								J	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
0035 Per the respon	: U-3023, U-3033 (detainse to RFI #U-0035, finding showing the propose	d attached for your			(W/O) and Vic alignment for culvert alignm	ctor (Trinet) to re 10-inch culvert i nent will clear the	/10 with Jason E eview exposed tr t was confirmed e new temporary	ench that the 8-inch	
catch basin (C	B# 603) installation and anhole on Fremont St.				separation.	existing 8-inch water main with adequate			
Please confirm	n this proposed alignme	ent is acceptable or			Alignment as acceptable.	shown in the att	ached drawing is	3	
·	irm this alignment by 1:	2/27/10 if possible.			catch basin is 1123 Demolit with PG&E to	to be abandone ion and Sequenc confirm 3" HP 0 d and removed t asin and	nediately west of ed by PG&E per ce item 2. Coord Gas is inactive and co facilitate cons	Sheet U- inate nd can	
					Answered by AECOM 12/2				

						Fremont Street	f new temporary in the section d		
					Answered by AECOM 12/2				
J-0036	Unidentified 6	in Dina Engauntared in Era	mont St. 7ft Oin from EOC	Closed	12/15/2010	12/25/2010	12/30/2010	Detential	
	Construction LP	in Pipe Encountered in Free David Hungerford	To: Turner Construction Com				nical Service Eric	Potentiall	у
Co-Author:		_ a.i.a.i langonoid	- Granici Constituction Com	pair Noviii Olliu	, alonoida D	7-7 (EOOW 160III	HOGI OCIVICE EIIC	<u> Lago</u> i	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	nestion:		
Reference: Sh	eet U-1008, attached s		3332211311.				utility condition.		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

483 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date

Cost Created Required Answered Number Subiect Status Impact Proceed

at station 4+40 on Fremont St. Per note 4 on sheet U-1008. Trinet hereby requests that Webcor "notify TJPA" of the unidentified 6" steel pipe at 7'-9" from the east face of curb and 3'-4" to cover that Trinet encountered in their trenching which was not indicated on the contract plan. Per the same note, Trinet requests "direction on the demolition" of this line.

Trinet has this plated but would like to backfill the trench as soon as possible. An expedited response is requested with official direction on how to proceed with this facility by 12/16/10.

TRENCHING OPERATIONS paragraph C, please proceed with the following in order to identify all interfering utilities that are unknown after all specified procedures or other non destructive methods proposed by the contractor have been exhausted:

Date

Date

Pipe: If conductive material, perform subsurface investigation via electromagnetic detection (or other nondestructive methods) to trace utility back to nearest vault, pull box, manhole or valve to identify owner and content. If nonconductive, excavate along pipe alignment to expose coating and a joint. Inspect and provide information on coating and joint type. If content is still unknown, tap each line in order to identify contents and operating status of utility (i.e. abandoned or operational.)

Conduit and duct bank: Determine if utility is a charged electric utility utilizing a contractor that performs NETA type work. Determine if telecommunication cables are operational.

Once the utility has been identified including owner and contents, and determined inactive or deenergized, cut and cap utility at the demolition demarcation line shown in the drawings.

Note, 6" steel pipe is in the same alignment as PG&E's excavated manhole 1675. Coordinate with PG&E to see if PG&E has demolished this line.

U-0037 Unidentified 2in Facility Encountered in Minna St. - 7in from FOC

David Hungerford

12/15/2010

Closed

12/25/2010

Answered By: AECOM Technical Service Eric Zagol

12/30/2010

Potentially

Co-Author:

REQUEST:

From: Webcor Construction LP

SUGGESTION:

To: Turner Construction Compan Kevin Chiu

ANSWER: Accept Suggestion:

Unknown unforeseen existing utility condition.

In accordance with specification 00 08 10 section 1.3 EXISTING UTILITIES NOT INDICATED and

Reference: Sheet U-1007, attached sketch of section from Trinet RFI 16 and Documentation of notification to

USA North



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 484 of 624 10/30/2012

Time:

Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
Number	Subject	Status	Created	Required	Answered	Impact	Proceed

See the attached section through the investigative trench at station 2 + 29.68 on Minna St. Per note 4 on sheet U - 1007, Trinet "hereby requests that Webcor "notify TJPA" of the unidentified 2" steel line found 7" from south face of curb and 2'-2" to cover. Per the same note, Trinet requests "direction on the demolition" of this line.

Trinet has this plated but would like to backfill the trench as soon as possible. An expedited response is requested with official direction on how to proceed with this facility by 12/16/10.

specification 020630 section 4.1 POTHOLING AND TRENCHING OPERATIONS paragraph C, please proceed with the following in order to identify all interfering utilities that are unknown after all specified procedures or other non destructive methods proposed by the contractor have been exhausted:

Pipe: If conductive material, perform subsurface investigation via electromagnetic detection (or other nondestructive methods) to trace utility back to nearest vault, pull box, manhole or valve to identify owner and content. If nonconductive, excavate along pipe alignment to expose coating and a joint. Inspect and provide information on coating and joint type. If content is still unknown, tap each line in order to identify contents and operating status of utility (i.e. abandoned or operational.)

Conduit and duct bank: Determine if utility is a charged electric utility utilizing a contractor that performs NETA type work. Determine if telecommunication cables are operational.

Once the utility has been identified including owner and contents, and determined inactive or deenergized, cut and cap utility at the demolition demarcation line shown in the drawings.

U-0038	Unidentified 4" Facility Encountered in Minna St 7ft 4in from FOC
--------	---

From: Webcor Construction LP David Hungerford

To: Turner Construction Compan Kevin Chiu

Closed

Answered By: AECOM Technical Service Eric Zagol

12/16/2010

Potentially

12/25/2010

Co-Author:

REQUEST:

Reference: Sheet U-1007, attached sketch of section from Trinet RFI 17 and documentation of notifications to USA North

See the attached section through the investigative trench at station 2 + 29.68 on Minna St. Per note 4 on sheet U - 1007, Trinet "hereby requests that Webcor "notify TJPA"

SUGGESTION:

ANSWER: Accept Suggestion: Confirmed that the existing 4" steel line is a

12/15/2010

Confirmed that the existing 4" steel line is an abandoned PG&E conduit connected to the abandoned PG&E manhole 1354 abandoned and deenergized as part of PG&E's Minna Street Stage I deenergization work. Demolish and remove conduit and contents following confirmation of abandonment by PG&E.



Trinet RFI 19 and documentation of notifications to USA

North

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 485 of 624 10/30/2012

Time: Job:

abandoned PG&E manhole 1354. Confirm that the

existing 4" steel is an abandoned PG&E conduit connected to the abandoned PG&E manhole 1354 11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
of curb and 2'-	fied 4" steel line found 11" to cover. Per the soction on the demolition	ame note, Trinet							
as soon as pos	plated but would like to ssible. An expedited re ection on how to proce	sponse is requested							
-0039	Unidentified 4	1" Facility Encountered in M	inna St 6ft 7in from FOC	Closed	12/15/2010	12/25/2010	12/16/2010	Potentiall	y
From: Webcor	Construction LP	David Hungerford	To: Turner Construction Comp	oan Kevin Chiu	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	eet U-1007, attached s and documentation of r				PG&E conduit manhole 1354	t connected to the abandoned and	eel line is an aba ne abandoned Po d de-energized a de-energization	G&E is part of	
at station 2 + 2 1007, Trinet "h of the unidentil of curb and 2'-	ed section through the 29.68 on Minna St. Per ereby requests that W fied 4" steel line found 3" to cover. Per the sa ction on the demolition	note 4 on sheet U - ebcor "notify TJPA" 6'-7" from north face me note, Trinet			Demolish and		and contents fo		
as soon as pos	plated but would like to saible. An expedited re ection on how to proce	sponse is requested							
-0040	Unidentified 4	in Facility Encountered in N	linna St 5ft from FOC	Closed	12/15/2010	12/25/2010	12/16/2010	Potentiall	у 🗌
From: Webcor	Construction LP	David Hungerford	To: Turner Construction Comp	oan Kevin Chiu	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: Sh	eet U-1007, attached s	sketch of section from			Existing 4" ste	el conduit is dir	ectly in line with		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 486 of 624 10/30/2012

Time:
Job:

Conduit and duct bank: Determine if utility is a charged electric utility utilizing a contractor that performs NETA type work. Determine if

11:15 AM 30100

mber Subject				Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
See the attached se at station 2 + 29.68 (1007, Trinet "hereby of the unidentified 4" curb and 2'-10" to corequests "direction of the trine that this plated as soon as possible with official direction 12/16/10.	on Minna St. Per now requests that Web steel line found 5' over. Per the same on the demolition" of the dut would like to but would like t	ote 4 on sheet U- proof "notify TJPA" from north face of note, Trinet of this line. packfill the trench ponse is requested			Street Stage I	de-energization uit and contents	as part of PG&E work. Demolish following confirm	and	
0041	Unidentified 1ir	ı Facility Encountered in M	inna St 2ft 9in from FOC	Closed	12/15/2010	12/25/2010	12/30/2010	Potential	ly
From: Webcor Const	truction LP	David Hungerford	To: Turner Construction Comp	an Kevin Chiu	Answered By	:AECOM Techr	ical ServiceEric	Zagol	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: Sheet U-1007, attached sketch of section from Trinet RFI 20 and documentation of notifications to USA North See the attached section through the investigative trench at station 2 + 29.68 on Minna St. Per note 4 on sheet U-1007, Trinet "hereby requests that Webcor "notify TJPA" of the unidentified 1" steel line found 2' 9" from north face of curb and 18" to cover. Per the same note, Trinet requests "direction on the demolition" of this line. Trinet has this plated but would like to backfill the trench as soon as possible. An expedited response is requested with official direction on how to proceed with this facility by 12/16/10.				In accordance EXISTING UT specification (TRENCHING proceed with t interfering utili procedures or	with specification in the specification in the specification of the specification in the spec	4.1 POTHOLING paragraph C, ple order to identify a known after all sp	AND ase II ecified		



5+70. This location is in conflict with an existing driveway

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

487 of 624 10/30/2012

Date: Time:

Page:

Job:

11:15 AM 30100

umber Subject		ct Status	Status	Date Created	Date Required	Date Answered	Cost	Process	
- Cubject			Status	Created	Negurieu	Allswered	<u>Impact</u>	Proceed	
				telecommunication cables are operational. Once the utility has been identified including owner and contents, and determined inactive or deenergized, cut and cap utility at the demolition demarcation line shown in the drawings.					
J-0042 Unider	ntified 6in Facility Encountered in I	Minna St 6in from FOC	Closed	12/15/2010	12/25/2010	12/16/2010	Potential	ly	
From: Webcor Construction LF	David Hungerford	To: Turner Construction Con	npan Kevin Chiu	Answered By	:AECOM Techn	ical Service Eric 2	Zagol		
Co-Author:									
REQUEST: Reference: Sheet U-1007, attantion of the unidentified 6" steel line curb and 36" to cover. Per the "direction on the demolition" of the unidentified 6" steel line curb and 36" to cover. Per the "direction on the demolition" of the unidentified 6" steel line curb and 36" to cover. Per the "direction on the demolition" of the unidentified but wou as soon as possible. An expension of the unidentified but wou as soon as possible. An expension of the unidentified but wou as soon as possible. An expension of the unidentified but would be unique to the	ugh the investigative trench St. Per note 4 on sheet U- that Webcor "notify TJPA" e found 6" from north face of e same note, Trinet requests of this line. Id like to backfill the trench dited response is requested	SUGGESTION:		an abandoned (d PG&E 6" cast i	steel line identif ron gas main. Dand contents as			
J-0043 Fire Hy	drant at St. 5+70 on Minna		Closed	12/13/2010	12/23/2010	12/14/2010	Potential	lv 🗆	
From: Webcor Construction LF		To: Turner Construction Con	npan Kevin Chiu	Answered By		ical Service Eric 2		- 🗀	
Co-Author:			,				5 -		
REQUEST:		SUGGESTION:		ANSWER:	Accept Sugg	gestion:			
INFORMATION NEEDED See the attached picture of th location as indicated by drawi				Due to the clo	se proximity to t	he existing street e construct the hy			



From: Webcor Construction LP

Co-Author:

REQUEST:

David Hungerford

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Answered By: AECOM Technical Service Eric Zagol

Accept Suggestion:

ANSWER:

488 of 624

Time:

11:15 AM Job: 30100

30100 - Transhay Transit Center Project

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proce
apron not shown on drawing # U-2008. Eric Zagol from AECOM is aware and has see this issue in the field. NOTE - Due to the 8" water line currently being installed, the location for the "T" section oinstall could be as early as Tuesday the 14th. Please provide direction by 12-14-10 if possible. We propose to move the fire hydrant location 6¿ West Stn. 5+64. Please advise.		ne 8" water line or the "T" section ne 14th. Please e.							
-0044	Unidentified 4ft	x 6.5ft Wall Encountered i	n Minna St 1ft from FOC	Closed	12/15/2010	12/25/2010	12/20/2010	Potential	ly 🗌
	r Construction LP	David Hungerford	To: Turner Construction Comp	oan Kevin Chiu	Answered By	:AECOM Techn	ical Service Eric 2	Zagol	
o-Autnor:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference: S	sheet U-1007, attached sket and documentation of not		SUGGESTION:		_	remove structur	gestion:		
REQUEST: Reference: S Trinet RFI 22 North See the attacat station 2 + 1007, Trinet the unidentifif from north fa encountered		nvestigative trench ote 4 on sheet U-cor "notify TJPA" of as not found) at 1'er that Trinet och. Per the same	SUGGESTION:		Demolish and	remove structur			

To: Turner Construction Compan Kevin Chiu

SUGGESTION:



requests "direction on the demolition" of this structure.

Trinet has this plated but would like to backfill the trench as soon as possible. An expedited response is requested with official direction on how to proceed with this facility by

12/16/10.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 489 of 624 10/30/2012

Time: Job:

11:15 AM 30100

				<u> </u>							
ımber	nber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proce		
Trinet RFI 2 North See the atta at station 2 1007, Trinet	Sheet U-1007, attached si 3 and documentation of n ached section through the + 29.68 on Minna St. Per t hereby requests that We fied concrete wall (bottom	otifications to USA investigative trench note 4 on sheet U- bcor "notify TJPA" of			1. In reference Representati exposed is a	ve to confirm tha n old sub sidewa	are as follows: d concrete wall, T t the concrete wa lk basement back tion of the 101 Se	all kfilled			
line with the encountered requests "d Also, this wa	north face of curb and 30 d in their trenching. Per the lirection on the demolition all may effect Trinet's abiliat Station 2+13.	" to cover that Trinet e same note, Trinet ' of this structure.			build the cate accordance v	hbasin at Station	ay effect Trinet's n 2+13", pothole i documents at cat conflicts.	in			
Trinet has th	nis plated but would like to possible. An expedited res direction on how to proces	sponse is requested			Answered by AECOM 12/2						
0046	Unidentified C	oncrete Wall Encountered i	n Fremont St in line with FOC	Closed	12/15/2010	12/25/2010	12/29/2010	Potential	ly 🗌		
From: Webc	or Construction LP	David Hungerford	To: Turner Construction Com	pan Kevin Chiu	Answered B	y:AECOM Techi	nical Service Eric 2	Zagol			
o-Author:											
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:				
	Sheet U-1008, attached side and documentation of n				Center Proje		demolished by Tree area impacted leector.				
at station 4- 1008, Trinet the unidentii not found) a Trinet encou	ached section through the r40 on Fremont St. Per no thereby requests that We fied concrete structure wa to the east face of curb and untered in their trenching on the contract plan. Per the	ote 4 on sheet U- bcor "notify TJPA" of II (the bottom was d 18" to cover that which was not			Answered by AECOM 12/2						



Trinet RFI 26 and documentation of notifications to USA

North

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

490 of 624 10/30/2012

Time: Job:

In accordance with specification 00 08 10 section 1.3

11:15 AM 30100

lumber Subject				Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
J-0047	Unidentified 3	in Pipe Encountered in Frer	nont St 5ft-8in from FOC	Closed	12/15/2010	12/25/2010	12/30/2010	Potentiall	у
From: Webcor	Construction LP	David Hungerford	To: Turner Construction Comp	an Kevin Chiu	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Trinet RFI 25	neet U-1008, attached sland documentation of n					-	utility condition.	'' 1 0	
at station 4+40 1008, Trinet he the unidentifie curb and 4'-3" trenching whice Per the same demolition" of Trinet has this as soon as po	ned section through the 0 on Fremont St. Per no ereby requests that Weld 3"steel pipe at 5'-8" for to cover that Trinet end the was not indicated on note, Trinet requests "of this line. Is plated but would like to essible. An expedited respection on how to proceed	ote 4 on sheet U- boor "notify TJPA" of om the east face of ountered in their the contract plan. direction on the			EXISTING UT specification of TRENCHING proceed with interfering util procedures or proposed by the Pipe: If condinvestigation of nondestructive nearest vault, owner and compipe alignment and provide in content is still identify content abandoned of Conduit and of Conduit and Condui	FILITIES NOT IN 220630 section 4 OPERATIONS the following in a cities that are unit of the contractor has uctive material, point electromagne e methods) to trapull box, manhontent. If noncont to expose coanformation on coal unknown, tap ents and operation operational.)	4.1 POTHOLING paragraph C, ple order to identify a known after all sp	is AND case all coecified ted: ace other coentify e along Inspect upe. If to (i.e.	
					performs NET telecommunion Once the utility and contents, energized, cu	TA type work. Decation cables are ty has been iden and determined	etermine if e operational. stified including of I inactive or de- at the demolition	wner	
J-0048	Unidentified 3	in Pipe Encountered in Frer	nont St 6ft-10in from FOC	Closed	12/15/2010	12/25/2010	12/30/2010	Potentiall	у 🗌
From: Webcor Co-Author:	Construction LP	David Hungerford	To: Turner Construction Comp	an Kevin Chiu	Answered By	:AECOM Techr	nical Service Eric	Zagol	
REQUEST: Reference: Sh	neet U-1008, attached sl	ketch of section from	SUGGESTION:		ANSWER: Unknown unfo	Accept Sug	gestion:		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

491 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date Date Cost Created Required Answered Number Subject Status Impact Proceed

See the attached section through the investigative trench at station 4+40 on Fremont St. Per note 4 on sheet U-1008, Trinet hereby requests that Webcor "notify TJPA" of the unidentified 3" steel pipe at 6'-10" from the east face of curb and 18" to cover that Trinet encountered in their trenching which was not indicated on the contract plan. Per the same note, Trinet requests "direction on the demolition" of this line.

Trinet has this plated but would like to backfill the trench as soon as possible. An expedited response is requested with official direction on how to proceed with this facility by 12/16/10.

EXISTING UTILITIES NOT INDICATED and specification 020630 section 4.1 POTHOLING AND TRENCHING OPERATIONS paragraph C, please proceed with the following in order to identify all interfering utilities that are unknown after all specified procedures or other non destructive methods proposed by the contractor have been exhausted:

Pipe: If conductive material, perform subsurface investigation via electromagnetic detection (or other nondestructive methods) to trace utility back to nearest vault, pull box, manhole or valve to identify owner and content. If nonconductive, excavate along pipe alignment to expose coating and a joint. Inspect and provide information on coating and joint type. If content is still unknown, tap each line in order to identify contents and operating status of utility (i.e. abandoned or operational.)

Conduit and duct bank: Determine if utility is a charged electric utility utilizing a contractor that performs NETA type work. Determine if telecommunication cables are operational.

Once the utility has been identified including owner and contents, and determined inactive or deenergized, cut and cap utility at the demolition demarcation line shown in the drawings.

U-0049	Unidentified 1in Pipe	e Encountered in Fremor	t St 6ft-10in from FOC	Closed	12/15/2010	12/25/2010	12/30/2010	Potentially	
From: Webcor Constru	iction LP	David Hungerford	To: Turner Construction Compan Key	rin Chiu	Answered By:	AECOM Technic	al Service Eric Za	agol	

Co-Author:

Reference: Sheet U-1008, attached sketch of section from Trinet RFI 27 and documentation of notifications to USA

North

REQUEST:

See the attached section through the investigative trench at station 4+40 on Fremont St. Per note 4 on sheet U-

SUGGESTION:

ANSWER: **Accept Suggestion:**

Unknown unforeseen existing utility condition.

In accordance with specification 00 08 10 section 1.3 **EXISTING UTILITIES NOT INDICATED and** specification 020630 section 4.1 POTHOLING AND TRENCHING OPERATIONS paragraph C. please



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 492 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost
Number	Subject	Status	Created	Required	Answered	Impact Proceed
		-				

1008, Trinet hereby requests that Webcor "notify TJPA" of the unidentified 1" steel pipe at 6'-10" from the east face of curb and 4'-3" to cover that Trinet encountered in their trenching which was not indicated on the contract plan. Per the same note, Trinet requests "direction on the demolition" of this line.

Trinet has this plated but would like to backfill the trench as soon as possible. An expedited response is requested with official direction on how to proceed with this facility by 12/16/10.

proceed with the following in order to identify all interfering utilities that are unknown after all specified procedures or other non destructive methods proposed by the contractor have been exhausted:

Data

Pipe: If conductive material, perform subsurface investigation via electromagnetic detection (or other nondestructive methods) to trace utility back to nearest vault, pull box, manhole or valve to identify owner and content. If nonconductive, excavate along pipe alignment to expose coating and a joint. Inspect and provide information on coating and joint type. If content is still unknown, tap each line in order to identify contents and operating status of utility (i.e. abandoned or operational.)

Conduit and duct bank: Determine if utility is a charged electric utility utilizing a contractor that performs NETA type work. Determine if telecommunication cables are operational.

Once the utility has been identified including owner and contents, and determined inactive or deenergized, cut and cap utility at the demolition demarcation line shown in the drawings.

U-0050 Lower Sewer Laterals on Minna		aterals on Minna	Closed	12/15/2010	12/25/2010	01/11/2011	Potentially	_
From: Webco	or Construction LP	Mario Saldana Sr.	To: Turner Construction Compan Kevin Chiu	Answered By	AECOM Techn	ical Service Eric	Zagol	

SUGGESTION:

Co-Author:

REQUEST:

Reference: Sheets U-3007 & 3008, and Trinet RFI 41

Two of the active sewer service laterals potholed on Minna St.are lower than the new sewer main and will not drain.

St.are lower than the new sewer main and will not drain.
The details of each issue are as follows:

1. Station 5+05 - Service for #2 Shaw Alley
Top of pipe grade @ FOC for the 6" VCP sewer lateral is

11.37 . The invert elevation is approximately 10.8. The invert elevation of the new 24" sewer main @ Station 5+05

ANSWER: Accept Suggestion: 1/11/11

See revised Sewer Plan and Elevation Phase I Plans titled "Revisions - Minna Street 12/27/10" for revisions to sewer main elevations.

12/27/10



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 493 of 624 10/30/2012

Time:
Job:

Conduit and duct bank: Determine if utility is a charged electric utility utilizing a contractor that performs NETA type work. Determine if

11:15 AM 30100

mber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
is approximately 11.4					wer main in Min	na Street to s as shown in the	"Minna	
 Station 2+10 - Service for Anchor 8 Top of pipe grade @ FOC for the 6" V 13.51. The invert elevation is approxir invert of the new 18" VCP sewer main approximately 13.4. 	CP sewer lateral is nately 12.94. The			Street Revision	existing laterals ns" sheet revision th this RFI and I	on forthcoming	Willia	
Please review these issues and advis response is requested by 12/16/10.	e. An expedited							
0051 Unidentified 6	in x 6in Concrete Duct Enco	ountered in Fremont St 10ft-1in	from FO Closed	12/15/2010	12/25/2010	01/01/2011	Potentia	lly 🗌
From: Webcor Construction LP	David Hungerford	To: Turner Construction Com	pan Kevin Chiu	Answered By	:AECOM Techn	ical Service Eric	Zagol	
o-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference: Sheet U-1008, attached sl				Unknown unfo		utility condition.		
Trinet RFI 30 and documentation of no	otifications to USA			In accordance	with specification	on 00 08 10 secti	on 1.3	
One the ottented and an alter thousands the	Constant Constitution to the constitution of t			EXISTING UT	ILITIES NOT IN	DICATED and		
See the attached section through the at station 4+40 on Fremont St. Per no						I.1 POTHOLING paragraph C, ple		
1008, Trinet hereby requests that Wel				proceed with the	ne following in d	rder to identify a	I	
the unidentified 6in x 6in concrete duc east face of curb and 5' to cover that					ties that are unk other non destr	nown after all spuctive methods	ecified	
their trenching which was not indicate				proposed by the	ne contractor ha	ve been exhaust	ed:	
plan. Per the same note, Trinet requedemolition" of this line.	sts direction on the			Pipe: If condu	ctive material, p	erform subsurfa	ce	
Trinet has this plated but would like to	hookfill the transh					etic detection (or ace utility back to		
as soon as possible. An expedited res						le or valve to ide		
with official direction on how to procee 12/16/10.	ed with this facility by					ductive, excavate ing and a joint. I		
12/10/10.				and provide in	formation on co	ating and joint ty	oe. If	
						ach line in order or status of utility		
				abandoned or		y status of utility	(1.6.	



Co-Author:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Time:

Job:

494 of 624 10/30/2012

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
					telecommunic	operational.			
					and contents, energized, cut	and determined	at the demolition	vner	
					Note, 6"x6" co PG&E's excav PG&E to see	with			
U-0052	Unidentified 12	2in Pipe Encountered in Fre David Hungerford	mont St 11ft-6in from FOC To: Turner Construction Comp	Closed	12/15/2010	12/25/2010	12/20/2010 iical Servic: Eric 2	Potentia	ly
Co-Author:	T CONSTRUCTION EI	David Hungehold	10. Turner Construction Comp	an Kevin Chiu	Allsweled by	AECOM Techi	lical Service Elic 2	Lagui	
Trinet RFI 32 North See the attact at station 4++ 1008, Trinet the unidentifit of curb and 3 trenching where the same demolition of the company of the same demolition of the company of the same demolition of the company of the com	heet U-1008, attached sk and documentation of no sched section through the in 40 on Fremont St. Per no hereby requests that Web ed 12" steel pipe at 11'-6' '-6" to cover that Trinet e ich was not indicated on the note, Trinet requests "of f this line. s plated but would like to possible. An expedited resident on how to procee	nvestigative trench te 4 on sheet U- poor "notify TJPA" of "from the east face ncountered in their the contract plan. lirection on the backfill the trench ponse is requested	SUGGESTION:		an abandoned Following conf existing aband	I PG&E 12" cas firmation from P	2" steel line ident tiron gas main. G&E, cut and cap on gas main at th)	
U-0053 From: Webco	Unidentified 3ir	n Pipe Encountered in Fren David Hungerford	nont St 10ft-3in from FOC To: Turner Construction Comp	Closed an Kevin Chiu	12/15/2010 Answered By	12/25/2010 :AECOM Techr	12/30/2010 iical Servic Eric 2	Potential	ly



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 495 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
lumber	Subject	Status	Created	Required	Answered	Impact	Procee

REQUEST:

Reference: Sheet U-1008, attached sketch of section from Trinet RFI 31 and documentation of notifications to USA North

See the attached section through the investigative trench at station 4+40 on Fremont St. Per note 4 on sheet U-1008, Trinet hereby requests that Webcor "notify TJPA" of the unidentified 3" steel pipe at 10'-3" from the east face of curb and 3'-10" to cover that Trinet encountered in their trenching which was not indicated on the contract plan. Per the same note, Trinet requests "direction on the demolition" of this line.

Trinet has this plated but would like to backfill the trench as soon as possible. An expedited response is requested with official direction on how to proceed with this facility by 12/16/10.

SUGGESTION:

ANSWER: Accept Suggestion: Unknown unforeseen existing utility condition.

In accordance with specification 00 08 10 section 1.3 EXISTING UTILITIES NOT INDICATED and specification 020630 section 4.1 POTHOLING AND TRENCHING OPERATIONS paragraph C, please proceed with the following in order to identify all interfering utilities that are unknown after all specified procedures or other non destructive methods proposed by the contractor have been exhausted:

Pipe: If conductive material, perform subsurface investigation via electromagnetic detection (or other nondestructive methods) to trace utility back to nearest vault, pull box, manhole or valve to identify owner and content. If nonconductive, excavate along pipe alignment to expose coating and a joint. Inspect and provide information on coating and joint type. If content is still unknown, tap each line in order to identify contents and operating status of utility (i.e. abandoned or operational.)

Conduit and duct bank: Determine if utility is a charged electric utility utilizing a contractor that performs NETA type work. Determine if telecommunication cables are operational.

Once the utility has been identified including owner and contents, and determined inactive or deenergized, cut and cap utility at the demolition demarcation line shown in the drawings.

Note, 3" steel pipe is in the same alignment as PG&E's excavated manhole 1675. Coordinate with PG&E to see if PG&E has demolished this line.

U-0054 Unidentified Pair of 4in Pipes Encountered in Fremont St. - 22ft from FOC

Closed

12/25/2010

12/15/2010

12/30/2010

Potentially

From: Webcor Construction LP

David Hungerford

To: Turner Construction Compan Kevin Chiu

Answered By: AECOM Technical Service Eric Zagol

Co-Author:



REQUEST:

North

Reference: Sheet U-1008, attached sketch of section from

Trinet RFI 34 and documentation of notifications to USA

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

496 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

Accept Suggestion: Confirm with PG&E that the 10" steel line identified is

an abandoned PG&E 10" cast iron gas main.

Following confirmation from PG&E, cut and cap

umber <u>Subject</u>			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
REQUEST: Reference: Sheet U-1008, attached sketch Trinet RFI 33 and documentation of notifical North See the attached section through the invest at station 4+40 on Fremont St. Per note 4 of 1008, Trinet hereby requests that Webcor's the unidentified pair of 4" steel pipes at 22' face of curb and 2'-7" to cover that Trinet etheir trenching which was not indicated on plan. Per the same note, Trinet requests "demolition" of this line. Trinet has this plated but would like to back as soon as possible. An expedited responsivith official direction on how to proceed with 12/16/10.	of section from ations to USA tigative trench on sheet U- "notify TJPA" of from the west ncountered in the contract direction on the	GESTION:		In accordance EXISTING UT specification of TRENCHING proceed with treatment interfering utility procedures or proposed by the Pipe: If conduitive the structive nearest vault, owner and compipe alignment and provide in content is still identify content abandoned or Conduit and discharged electroperforms NET telecommunicies.	with specification of the properties of the prop	utility condition. on 00 08 10 sectic IDICATED and 4.1 POTHOLING a paragraph C, plea order to identify all known after all special conditions are been exhausted been exhausted been exhausted been exhausted been exhausted been exhausted been exhausted been exhausted been exhausted been exhausted been exhausted been exhausted been exhausted been exhausted been exhausted been exhausted been diductive, excavated thing and a joint. In the state of the properties of the state of the stat	AND ase lecified ed: ee other along aspect we. If o i.e.	
-0055 Unidentified 10in P From: Webcor Construction LP	ipe Encountered in Fremont St. David Hungerford To:	- 14ft 3in from FOC Turner Construction Com	Closed pan Kevin Chiu	12/15/2010 Answered By	12/25/2010 :AECOM Techr	12/20/2010 nical Service Eric Z	Potentia l	ily 🗌

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

497 of 624 10/30/2012

Date: Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost	Brossed
umber	Subject			Status	Createu	Keyuneu	Allswereu	<u>Impact</u>	<u>Proceed</u>
at station 4+ 1008, Trinet the unidentif of curb and a trenching wh	ched section through the 40 on Fremont St. Per no hereby requests that We ied 10" steel pipe at 14'-3 2'-11" to cover that Trinet nich was not indicated on e note, Trinet requests "of of this line.	ote 4 on sheet U- bcor "notify TJPA" of " from the west face encountered in their the contract plan.				loned 10" cast ir ne shown on U-	ron gas main at th 1123.	ne	
as soon as p	nis plated but would like to cossible. An expedited res direction on how to proces	sponse is requested							
-0056	Unidentified 4	in Pipe Encountered in Fre	mont St 12ft 3in from FOC	Closed	12/15/2010	12/25/2010	12/29/2010	Potential	ly 🗌
From: Webco	or Construction LP	David Hungerford	To: Turner Construction Compa	an Kevin Chiu	Answered By	:AECOM Techn	ical Service Eric Z	Zagol	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
	Sheet U-1008, attached some stacked some standard for and documentation of n				conduit as sho	wn in the Plans	C BLHP street lig . Once confirmed he Demolition Place.	b	
at station 4+ 1008, Trinet the unidentif of curb and a trenching wh	ched section through the 40 on Fremont St. Per no hereby requests that We ied 4" steel pipe at 12'-3" 2' to cover that Trinet enc nich was not indicated on e note, Trinet requests "of this line.	ote 4 on sheet U- bcor "notify TJPA" of from the west face ountered in their the contract plan.							

From: Webcor Construction LP

12/16/10.

U-0057

Unidentified 2.5in Pipes Encountered in Fremont St. - 4ft 10in from FOC David Hungerford

Trinet has this plated but would like to backfill the trench as soon as possible. An expedited response is requested with official direction on how to proceed with this facility by

To: Turner Construction Compan Kevin Chiu

Closed

12/15/2010 12/25/2010

12/30/2010

Potentially

Answered By: AECOM Technical Service Eric Zagol



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

498 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

umber Subject		<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Procee
o-Author:							
REQUEST: Reference: Sheet U-1008, attached sketch of section: Trinet RFI 36 and documentation of notifications to US North See the attached section through the investigative trer at station 4+40 on Fremont St. Per note 4 on sheet U-1008, Trinet hereby requests that Webcor "notify TJP/ the unidentified pair of 2.5" steel pipes at 4'-10" from the west face of curb and 21" to cover that Trinet encount in their trenching which was not indicated on the controlan. Per the same note, Trinet requests "direction on demolition" of this line. Trinet has this plated but would like to backfill the tren as soon as possible. An expedited response is reques with official direction on how to proceed with this facilit 12/16/10.	SA nch A" of he ered act o the		In accordance EXISTING UT specification () TRENCHING proceed with tinterfering utili procedures or proposed by t Pipe: If conduinvestigation vinondestructive nearest vault, owner and coupipe alignmen and provide in content is still identify content abandoned or Conduit and dicharged elect performs NET telecommunic	e with specificate ILITIES NOT II 20630 section OPERATIONS the following in tites that are under the contractor has a lectromagn and the contractor has a lectromagn and the contractor has a lectromagn and the contractor operation on counknown, taped to section operational.) The contract operational operation of the contractor operational operation of the contractor operational operation operat	g utility condition. g utility condition. ion 00 08 10 section NDICATED and 4.1 POTHOLING and 4.1 POTHOLING and Another all specific detection (or condition) perform subsurface ettic detection (or condition) acceptible and a joint. In the perform and a joint. In the perform and a joint. In the perform and a joint type and a joint type and a joint type and a joint type and joint type an	AND use ecified ed: ee other other along aspect e. If o i.e.	
			Once the utilit	y nas been ldel	ninea including ov	/IICI	

U-0058 Unidentified 4in Pipe Encountered in Fremont St. - 2ft from FOC Closed

12/25/2010

12/15/2010

and contents, and determined inactive or deenergized, cut and cap utility at the demolition demarcation line shown in the drawings.

12/29/2010

Potentially

Answered By: AECOM Technical Service Eric Zagol

Note, 2-2.5" steel pipes are in the same alignment as PG&E's excavated manhole 1674. Coordinate with PG&E to see if PG&E has demolished this line.

From: Webcor Construction LP

David Hungerford

To: Turner Construction Compan Kevin Chiu



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 499 of 624 10/30/2012 11:15 AM

Date: Time: Job:

11:15 AM 30100

umber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: Sheet U-1008, attac Trinet RFI 37 and documentatio North				conduit as sho	wn in the Plans	JC BLHP street ligs. Once confirmed the Demolition Plant	d	
See the attached section throug at station 4+40 on Fremont St. 1008, Trinet hereby requests th the unidentified 4" steel pipe at curb and 15" to cover that Trine trenching which was not indicat Per the same note, Trinet reque demolition" of this line.	Per note 4 on sheet U- at Webcor "notify TJPA" of 2' from the west face of t encountered in their ed on the contract plan.			Answered by E AECOM 12/29				
Trinet has this plated but would as soon as possible. An expediwith official direction on how to 12/16/10.	ed response is requested							
	fied 6in Pipe Encountered in Fre		Closed	12/15/2010	12/25/2010	01/03/2011	Potentia	ily
From: Webcor Construction LP	David Hungerford	To: Turner Construction Compar	n Kevin Chiu	Answered By	:AECOM Techi	nical Service Eric 2	Zagol	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: Sheet U-1008, attac Trinet RFI 38 and documentatic North	n of notifications to USA			Coordinate wit Demolition Pla the TJPA Rep	th Existing Term ans Project (De resentative to c	molition Project) t confirm that the	hrough	
See the attached section throug at station 4+40 on Fremont St. 1008, Trinet hereby requests th the unidentified 6" clay pipe at t	Per note 4 on sheet U- at Webcor "notify TJPA" of					loned sewer latera ndoned per SFDF		
4'-7" to cover that Trinet encour which was not indicated on the same note, Trinet requests "dir of this line.	contract plan. Per the				ed abandoned, ne shown in the	cut and plug at th e Drawings.	e	
Trinet has this plated but would as soon as possible. An expediwith official direction on how to 12/16/10.	ed response is requested							



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

500 of 624

Time:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
J-0060	Unidentified 6	in Pipe Encountered in Fre	mont St in line with FOC	Closed	12/15/2010	12/25/2010	01/04/2011	Potentia	lly 🗌
From: Webco	or Construction LP	David Hungerford	To: Turner Construction Comp	oan Kevin Chiu	Answered By	:AECOM Techi	nical Service Eric	Zagol	
Co-Author:									
REQUEST:	Sheet U-1008, attached sl	votab of anation from	SUGGESTION:		ANSWER:	Accept Sug			
Trinet RFI 39 North See the attac	Trinet RFI 39 and documentation of notifications to USA				Coordinate wi Demolition Pla the TJPA Rep Demolition Pro	th Existing Tern ans Project (Der resentative to co oject has aband	molition Project) onfirm that the oned sewer later	through als.	
1008, Trinet the unidentifi curb and 6'-6 trenching wh	hereby requests that Wel ed 6" clay pipe in line with "to cover that Trinet enc ich was not indicated on e note, Trinet requests "c	bcor "notify TJPA" of h the west face of ountered in their the contract plan.			Standards. Once confirme		ndoned per SFDI cut and plug at the Drawings.		
as soon as p	is plated but would like to ossible. An expedited res lirection on how to procee	sponse is requested							
J-0061	Revised drawi	ng for 8" water line on Min	na St. at Second St.	Closed	12/20/2010	12/30/2010	12/21/2010	Potentia	lly 🗌
From: Webco	or Construction LP	Mario Saldana Sr.	To: Turner Construction Comp	oan Kevin Chiu	Answered By	:AECOM Techi	nical Service Eric	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: S	Sheet U-3407						ch that shows rev Street as a resul		
hydrant insta response) we	de drawing for the 8" wate allation on Minna St. (refe est of Station 1+02. Pleas truction should be at this	erence RFI U-0017 se provide A.S.A.P.			Joint Trench r		to the sub sidew		
									—
J-0062		•	mont St 8ft 3in from FOC	Closed	12/22/2010	01/01/2011	01/03/2011	Potentia	lly
	or Construction LP	David Hungerford	To: Turner Construction Comp	oan Kevin Chiu	Answered By	:AECOM Techi	nical Service Eric	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug			
	Sheet U-1008 (dated 2010 etch from Trinet).09.29) and			Unknown unfo	reseen existing	utility condition.		
andoniou ono					In accordance	with specificati	on 00 08 10 sect	ion 1.3	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

501 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

			- —		-		
Number	Subject	Status	Created	Required	Answered	Impact	Proceed
			Date	Date	Date	Cost	

See attached section through the investigative trench at Station 4+40 on Fremont St. Per note 4, on sheet U-1008 Trinet requests direction on an unidentified 8" steel pipe found 8'-3" from the East face of curb and 4'-4" to cover that was encountered but not indicated on the contract documents.

Trinet has this plated but would like to backfill the trench as soon as possible. An expedited response is requested with official direction on how to proceed with this pipe by 12/27/10.

EXISTING UTILITIES NOT INDICATED and specification 020630 section 4.1 POTHOLING AND TRENCHING OPERATIONS paragraph C, please proceed with the following in order to identify all interfering utilities that are unknown after all specified procedures or other non destructive methods proposed by the contractor have been exhausted:

Pipe: If conductive material, perform subsurface investigation via electromagnetic detection (or other nondestructive methods) to trace utility back to nearest vault, pull box, manhole or valve to identify owner and content. If nonconductive, excavate along pipe alignment to expose coating and a joint. Inspect and provide information on coating and joint type. If content is still unknown, tap each line in order to identify contents and operating status of utility (i.e. abandoned or operational.)

Conduit and duct bank: Determine if utility is a charged electric utility utilizing a contractor that performs NETA type work. Determine if telecommunication cables are operational.

Once the utility has been identified including owner and contents, and determined inactive or deenergized, cut and cap utility at the demolition demarcation line shown in the drawings.

Note. 8" steel pipe is in the same alignment as PG&E's excavated manhole 1675. Coordinate with PG&E to see if PG&E has demolished this line.

U-0063 Unmarked service lateral on Minna St. at Station 3+08

From: Webcor Construction LP

David Hungerford

To: Turner Construction Compan Kevin Chiu

Closed

Answered By: AECOM Technical Service Eric Zagol

12/27/2010

Potentially

01/01/2011

12/22/2010

Co-Author:

REQUEST:

Reference: Sheet U-3107 (dated 2010.09.29)

SUGGESTION:

ANSWER: **Accept Suggestion:** Unknown service lateral to vacant lot. Coordinate with SFWD through TJPA Representative to shut off



Subject

2'-0" West of the concrete MUNI median face of curb and

3'-6" to cover that was encountered but not indicated on

Trinet has this plated but would like to backfill the trench

as soon as possible. An expedited response is requested

with official direction on how to proceed with this facility by

the plans.

12/23/10.

Number

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 502 of 624 10/30/2012

Time:

11:15 AM 30100

Impact Proceed

Cost

30100 - Transbay Transit Center Project

Status

Date

Created

Date

Required

Date

Answered

Street, Tri lateral at s the south during cor The utility no new se depicted oc this location the service reconnect service is de-activate	rom: Webcor Construction LP David H				broken lateral Answered by AECOM 12/27	Eric Zagol		
0064	Unidentified F	acility in First St. Invest Tre	nch - from Stn. 9+70 to 9+59.5	Closed	12/22/2010	01/01/2011	01/03/2011	Potentially
From: Web	ocor Construction LP	David Hungerford	To: Turner Construction Compar	n Kevin Chiu	Answered By	:AECOM Techr	nical Service Eric	Zagol
o-Author:								
REQUEST	Г:		SUGGESTION:		ANSWER:	Accept Sug	gestion:	
Reference plan view	e: Sheet U-1007 and attache	ed sketch of areas				J	utility condition.	
See attached, plan views of the investigative trench on the East side of First St, West of the concrete MUNI median, from Stn. 9+70 to 9+59.5. Per note 4 on sheet U -1007, Trinet requests direction on the 4" Cardboard Pipe found					EXISTING UT specification (TRENCHING	FILITIES NOT IN 020630 section 4 OPERATIONS	on 00 08 10 sec NDICATED and 4.1 POTHOLING paragraph C, ple order to identify a	S AND ease

Pipe: If conductive material, perform subsurface investigation via electromagnetic detection (or other nondestructive methods) to trace utility back to nearest vault, pull box, manhole or valve to identify owner and content. If nonconductive, excavate along pipe alignment to expose coating and a joint. Inspect and provide information on coating and joint type. If content is still unknown, tap each line in order to identify contents and operating status of utility (i.e. abandoned or operational.)

interfering utilities that are unknown after all specified

procedures or other non destructive methods

proposed by the contractor have been exhausted:



Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

503 of 624 10/30/2012

Time:

11:15 AM 30100

20100 Transhay Transit Contar Project

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee	
	<u>Subject</u>			<u>otatas</u>				mpaot	<u> </u>	
				Conduit and duct bank: Determine if utility is a charged electric utility utilizing a contractor that performs NETA type work. Determine if telecommunication cables are operational. Once the utility has been identified including owner and contents, and determined inactive or deenergized, cut and cap utility at the demolition demarcation line shown in the drawings.						
J-0065		•	est Trench from Stn. 10+00 to 9	9+70 Closed	12/23/2010	01/02/2011	12/29/2010	Potential	lly	
From: Webcor C Co-Author:	Construction LP	David Hungerford	To: Turner Construction Co	ompan Kevin Chiu	Answered B	y: AECOM Techr	nical Service Eric Z	agol		
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	maatiam.			
Reference: She plan and section See attached plan trench on the East 9+70. Per note direction regard encased pipes to 3" that was encountered to the section of the section	tet U-1007, attached sl n, attached USA North lan and section throug ast side of First St.fror 4 on sheet U-1007 Trii ling the two 4" concrete found at the East face ountered but not indicate	h the investigative in Stn. 10+00 to net requests e and redwood of curb and down 2'- ated on the plans.	COCCECTION.		Confirm 2-4" the inactive 2 TMH1887 to	concrete and red -3" AT&T condu the Existing Trar Once confirmed olition Plans. Eric Zagol	dwood encased pi its from AT&T man nsbay Terminal as demolish in accor	nhole shown		
•	sible. An expedited res									
J-0066	Minna St Stati	on 2+09 - 4" Water Service	Lateral Encountered	Closed	12/23/2010	01/02/2011	12/28/2010	Potential	ly	
From: Webcor C	Construction LP	David Hungerford	To: Turner Construction Co	ompan Kevin Chiu	Answered B	y: AECOM Techr	nical Service Eric Z	agol		
REQUEST: Refer to Sheet	U-3107		SUGGESTION:				gestion: Minna Street is indix A. Service is a			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

504 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
During the water installation on Minna St we encountered an existing 4" water service lateral at Sta 2+09. The 4" service extends from the old 8" water main to 83 Minna St (Anchor & Hope Restaurant). This is in addition to a 1" service lateral to the same building which we encountered at station 2+09. The contract drawings only show the 1" water lateral service connecting to the new main. Please advise if the existing 4" service lateral is active and if it must be connected to the new water main. There was no material on site to install a tee in the line, and to avoid delaying the work, the new water main isntallation continued past the 4" service lateral. The recommendation					Furnish and ir accordance w service 4-inch service elevat Connection frr 4-inch service	the new 8-inch was tall 8"x8"x4" te ith the specifica DIP, fittings and alve elevation to ion. The properties of the pr	s Street and must by vater main. The with joint restraitions. Furnish and d valve. Set 4-inch match existing 4-incherich existing 4-inchericherichericherichericherichericheri	nt in install nch	
continued past the 4 is that if the 4" service new main, work can additional tie-in.	e line needs to be	connected to the			Answered by AECOM 12/28				
U-0066.1	Minna St Statio	on 2+09 - 4in Water Servic	ce Lateral Encountered	Closed	01/10/2011	01/20/2011	01/14/2011	Potential	ly 🗌
From: Webcor Const	ruction LP	Jason Dunne	To: Turner Construction Cor	npan Kevin Chiu	Answered By	:AECOM Techr	nical Service Eric Z	agol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Sheet U-						er serive lateral	in accordance with note the following	-	
This is a follow up to the engineer's response to Trinet RFI #59 (RFI#U-0066). Upon further evaluation of the 4" fire service connection at 83 Minna by Tom Farhnam (SFWD Senior Inspector), the water department proposed the attached installation detail for an 8"x4" tee in the 8" main,					contract docu 2. Provide 4"	ments	accordance with ection labeled "9"	DI	
to be performed by	rinet, and the con	nection detail to the			NIPPLE"				

U-0067

From: Webcor Construction LP

existing 4" service, to be performed later by the SFWD crew. This change was proposed to avoid conflicting utilities running along the south side of teh new 8" main. AECOM's Design Engineer, Eric Zagol, was advised of the changed design plan proposed by SFWD in the field on 12/28/2010. Please confirm if the attached plan is acceptable and approved for construction.

Buried Manhole in First St. Invest Trench - 15ft 7in from FOC

David Hungerford

To: Turner Construction Compan Kevin Chiu

Closed

12/23/2010

01/02/2011

12/28/2010

Potentially

Answered By: AECOM Technical Service Eric Zagol



****Please provide direction by 12/28/10.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 505 of 624 10/30/2012 11:15 AM

30100

Date: 10
Time:
Job:

30100 - Transbay Transit Center Project

Answered by Eric Zagol AECOM 12/27/2010

umber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proce
co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference: Sheet U-1007, attac sketches, and attached docume USA North				Manhole appe sanitary sewe	ears to be an ab	andoned separate	∍d	
See the highlighted man hole or section through the investigative First St.from Stn. 10+00 to 9+70 1007 Trinet requests direction remanhole found 15'-7" from the Eburied 4'-6" deep that was encoron the contract plans.	trench on the East side of . Per note 4 on sheet U- garding the unidentified ast face of curb and			condition (e.g accordance w	. filled with sand with 02630 4.1 G in be determined Eric Zagol	material (e.g. bric I or concrete) in .5 such that the I.	k) and	
Trinet has this plated but would as soon as possible. An expedit with official direction on how to p 12/27/10.	ed response is requested							
-0068 Minna St	Water Main Conflict w Abandon	ed Sewer MH	Closed	12/23/2010	01/02/2011	12/27/2010	Potential	lly 🗌
From: Webcor Construction LP	David Hungerford	To: Turner Construction	n Compan Kevin Chiu	Answered By	:AECOM Techi	nical Service Eric Z	<u>'</u> agol	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
See attached drawings adn pho During the water main installatic encountered what appears to be	n on Minna St, Trinet			separated sar		isting abandoned tem manhole to a water main.	depth	
manhole in the trench line at sta was not indicated on the drawing untill the pavement asphalt was	tion 1+15. the structure gs and was not discovered removed. The sewer			concrete per (024100 3.6 A.	inch sanitary sew		
manhole is direclty in conflict wi water main. The installation of the proceed furhter untill the manho	ne watermin cannot			elevation 1 fo	ot below bottom	le with CDF to an of new water mai	in.	
abandoned. Per a field walk with Eric Zagol of MH was confirmed abondoned. top of the MH will be demolished the waterline, and the MH will be	Please confirm/ advise the I to allow the installation of		and bottom of 5101 such that	trench bedding at the total depth	g material betwee per Detail 7 on S n e abandoned stru	heet U-		



REQUEST:

Webcor/Obayashi Joint Venture

ure

ANSWER:

Accept Suggestion:

Page: Date: Time:

Job:

506 of 624 10/30/2012 11:15 AM

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

200

30100

30100 - Transbay Transit Center Project

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
J-0069	Street Light CC	TV Camera-East Side of Fre	emont St. @ Stn. 5+45	Closed	01/05/2011	01/15/2011	01/14/2011	Potential	ly 🗌
From: Webcor Constru	ction LP	Richard Buellesbach	To: Turner Construction Compa	an Kevin Chiu	Answered By	:AECOM Techr	nical Service Eric	Zagol	- Ш
Co-Author:									
REQUEST: Reference Sheet U-33	02 and Trinet RF	162	SUGGESTION:		ANSWER: 1/14/11	Accept Sug	gestion:		
During removal of the Fremont St. @ Stn. 5+ CCTV camera and ass Please advise of the p	-45, Trinet observ sociated wiring or	ved that there is a n the light pole.			the traffic sigr signal equipm Shop Yard in par. 3.4 C 4.	nal equipment re ent and camera accordance with	CCTV camera a moval. Deliver to to the Traffic Si a specification 02	raffic gnal	
					*********	*******	******		
					1/12/11				
					,	how this RFI rel	lates to RFI U-00)73	
From: Webcor Constru		uctures in Conflict with Min Jason Dunne	na St. AT&T Vault To: Turner Construction Compa	Closed an Kevin Chiu	01/10/2011 Answered By	01/20/2011 ":AECOM Techr	01/12/2011 nical Service Eric	Potential Zagol	iy 🗌
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug			
Reference Sheet U-20 During our potholing o vault in the sidewalk (\$ existing subsurface for top of the subsurface frapproximately 4' from conflict with the installal Installation of the property the plans will require p foundation wall encour	n Minna St. for the Stn. 3+72), we en undation and slur oundation is at a the top of the side ation of the proposed AT&T vault artial demolition of	e proposed AT&T countered an ry shoring wall. The depth of ewalk and is in used AT&T vault. in accordance with of the existing			Turner, AECC wall is an aba Remove and basement wal	M and Tishman ndoned sidewall dispose of existi	isit on 1/10/11 w a Speyer, the exp k basement wall ng abandoned s oprox. 1.5 feet in ault.	oosed idewalk	
J-0071	Existing fittings	at tie in location for Minna	St. 8 in. Water Main (Stn. 9+30)	Closed	01/10/2011	01/20/2011	01/12/2011	Potential	ly
From: Webcor Constru	ction LP	Richard Buellesbach	To: Turner Construction Compa	an Kevin Chiu	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author:									

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 507 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

J. Adams 01/13/2011

The MUNI Overhead Contact System (OCS) Pole in

mber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Reference Sheet U-3109 and Trine: Due to the presence of existing fittir existing 8 inch water main at our tie at First St. and Minna St. for the ne Minna St., SFWD inspector Dan He extend the limits of the tie in excaval locations of the existing fittings. Th would normally be required for a tie Existing conditions were reviewed in Turner, SFWD, Eric Zagol from Aec personnel.	ngs installed in the in location (Stn. 9+30) w 8 inch water main on Imnik has requested to the is is beyond the in of this nature.			trench for pipe connections to	s, fittings, and want the existing want the thick the th	o excavate and salves as necessater mains by SF 4 and specificati	ary for WD in	
Please advise. An expedited respon	nse is requested.							
0072 Fremont St	traffic Signal Pole to be remo	ved and salvaged - has Muni Cable a	attach Closed	01/10/2011	01/20/2011	01/18/2011	Potentia	lly
From: Webcor Construction LP o-Author:	David Hungerford	To: Turner Construction Compan	Kevin Chiu	Answered By	Turner Constru	ction Comr Jack	Adams	
REQUEST: Reference Sheet U-3302 and Trine	RFI 65	SUGGESTION:		ANSWER: J. Adams 01/1	Accept Sugg 8/2011	gestion:		
Per contract, Trinet is required to re existing light pole indicated in the at Through observation in the field, the a MUNI cable attached which runs fremont St. and Mission St Based should the light pole be removed as Saldana from W/O was present who observed and issue has been discutfrom AECOM.	tached drawing. e existing light pole has to the intersection of on these findings, indicated? Mario en this item was			OCS poles alo Mission Tower MUNI has des guy wires at Fi drawing Sheet and be deleted NOTE: Evans	ing east side of are in use by Mignated each Oremont and Miss 105 of 137. The from Webcor-G	oot Lighting Poles Fremont near 30 IUNI OCS Syste CS pole to hold of sion see Demolit e poles are to rep Dbayashi/Trinet so	nt m. different ion main scope. ectric	
Please advise. An expedited respor 01/12/2011.	nse is requested by			Poles. Referer of 137. A seco 4030 and the o	nce Demolition on the cable will be	ooth of these OC drawing plan she installed at OCS estalled at OCS For contract.	et 105 Pole	
						and a second and a second action of the second		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 508 of 624 10/30/2012

Proceed

Date: Time: Job:

1. Remove and salvage traffic signal equipment per U-

2. Protect in place existing MUNI pole at STA 5+60.

11:15 AM 30100

Number	Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Ē
			guy wires relo Demolition Co Transbay Ter plan sheet 10	ocated to nearby ontractor in July minal MUNI OC	OCS pole was to h MUNI OCS Pole 2010 during mods S system. Demoor the guy wires relo	by the s to drawing	
				Pole 4030 is sho	per Demo drawir wn to be removed		
			It should be n guywire the n scope per dra	emoval of the po	elocation of this Cole is Webcor-Oba	OCS ayashi	
			********	*******	*******		
			E. Zagol 01/1	3/2011			
			was attached	to existing pole	. New MUNI guy at STA 5+45 as p os Demolition Plar	art of	
			1. Remove ar 3302.	nd salvage traffic	signal equipmen	t per U-	
			2. Protect in p	olace existing MU	JNI pole.		
			*******	********	*******		
			E. Zagol 01/1	2/2011			
			was attached the Existing T project. Exist	to existing pole erminal & Ramp ting Terminal & F	. New MUNI guy at STA 5+45 as p os Demolition Plar Ramps Demolition ole at STA 5+60.	oart of ns	



U-0075

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

509 of 624 10/30/2012

Date: Time: Job:

Page:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
-0073	Fremont St. Lig	ght Pole and Muni Cables to	o be protected - indicated light pole has		01/10/2011 Answered By:	01/20/2011		Potentiall	у 🗌
Co-Author:	of Construction LP	David Hungeriord	To: Turner Construction Compan Ke	evin Chiu	Answered by:				
66 As indicated and Salvage Muni Cables	heet U-3302 Traffic Signa on the plans, Trinet is rec Traffic Signal Equipment in Place." Conditions wer	quired to "Remove . Protect Pole and e reviewed in the	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
pole. Mario Saldar cable attache and requests CCTV line. T	re is no Muni cable attach na from W/O has observe- ed to the pole not mention calculation on ownership his issue has been discus f. e. An expedited response	d there is a CCTV ned in Trinet RFI 66 p and status of the ssed with Eric Zagol							
01/12/2011.									
-0074	Unidentified 9i	n Concrete Wall in First St	Invest Trench - 10ft-5in west of Conc. N	lu Closed	01/10/2011	01/20/2011	01/25/2011	Potentiall	у 🗌
From: Webco	or Construction LP	Jason Dunne	To: Turner Construction Compan Ke	evin Chiu	Answered By:	AECOM Techi	nical Service Eric	Zagol	
See attached east side of large from Stn. 9+ Trinet reques unidentified sconcrete Mu Trinet encounote, Trinet istructure. Tri	theet U-1007 Traffic Signal, plan views of the invest First St., west of the conciler to the sts that Webcor "notify TJ" concrete wall at 10ft-5in median face of curb and tered "not indicated on pequests "direction on the net has plated but would lon as possible. Please ad	igative trench on the rete Muni median, of sheet U-1007, PA" of the n west of the d 3ft-6in cover that lans". Per same demolition" of this like to backfill the	SUGGESTION:			(NIP) within th	demolished by T e area impacted		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 510 of 624 10/30/2012

Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Answered	Cost <u>Impact</u>	Proceed
From: Webco	r Construction LP	Mario Saldana	To: Turner Construction Compar	n Michelle Smith	Answered B	y :AECOM Tech	nical Service Eric 2	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Sh	eet U-3107 and attached	d photos					to excavate and s		
existing 2in g existing 8in m	ction of 2nd St and Minnagas line running directly of an to be tied into. SFWI on due to the bells of the ose.	n top and next to the D cannot make the			connections t	o the existing w vith U-3100 Note	ater mains by SF\ e 4 and specificati	VD in	
exposed abou by 1ft east so without movir for Trinet to e from AECOM	e new line installed by Tr ut 2ft for SFWD to move that SFWD can make th g the gas line. This will xpose the new line for SI and Dan Helminiak from g the discussion of this is	the end of the line ne connection require extra work FWD. Eric Zangol n SFWD were							
•	le direction as soon as polorination and tie-in sche								
-0076	Water Main Co	nnection at 2nd St and Mi	nna St - demo/excavate per SFWD	Closed	01/11/2011	01/21/2011	01/14/2011	Potentia	lly
From: Webco	r Construction LP	Mario Saldana	To: Turner Construction Compar	Michelle Smith	Answered B	y:AECOM Tech	nical Service Eric 2	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Sh	eet U-3107 and attached	d photos					to excavate and s		
water main is The new 8in I existing utilitie	ction of 2nd St and Minna to be connected to an ex- ine installed by Trinet is a es, and SFWD requires nation to make the connect	xisting 6in water line. above and below nore			connections t	o the existing w vith U-3100 Note	ater mains by SF\ ater and specificati	VD in	
SFWD. Inspe to come back	ire extra work for Trinet to ctor Dan Helminiak is so and measure this aftern om AECOM was also pro this issue.	heduling the SFWD oon (01/11/2011).							
•	le direction as soon as polorination and tie-in sche								



SFWD personnel through on site investigations. Trinet

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 511 of 624 10/30/2012

Time:

11:15 AM 30100

-0077 From: Webcor C	Fire Hydrant Ir								Procee
		nstallation at Minna St Stn. 0+9	90	Closed	01/12/2011	01/22/2011	01/14/2011	Potential	ly 🗌
	onstruction LP	David Hungerford	To: Turner Construction Compa	n Michelle Smith	Answered By	:AECOM Techn	ical Service Eric 2	Zagol	_
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Reference Sheet U-3107 With reference to the fire hydrant at Minna St. Stn. 0+90, (northeast corner of Second St. and Minna St.) General Note #5 on sheet U-3107 directs Trinet to "replace in place existing fire hydrant." Per on site field discussions with Eric Zagol from AECOM, Robert Friend from Trinet and Mario Saldana from W/O, it was determined that the existing hydrant would remain in place until after the new water main connections are performed by CDD crews. After which the existing hydrant will be removed and new hydrant and lateral piping will be installed and tested. Please confirm if this is acceptable. An expedited response is requested.					Inspector) and construction s St. STA 0+90 Coordinate with Inspector and properly deconfollowing main abandonment SFWD prior to Coordinate with and SFFD instead of the sexisting fire hynew fire hydra	I those mentione equencing of the is acceptable. The Daniel Helmin I the SFWD to emmissioned by somections by of the existing notine the SFPUC inspectable a black hydrant and new fort being placed.	iel Helminiak (SFed above, the pro- e fire hydrant at Maiak (or assigned insure the fire hydrant sFFU and SFFU and SFFU and prior nain in Minna Strallation by Triner ctor to ensure SFrant "donut" on the hydrant prior to ensure se new fire hydrant	SFPUC drant is or to eet by t. FWD he to the dinate	
-0078	6in and 4in Se	rvice Laterals to 2 Shaw Alley		Closed	01/12/2011	01/22/2011	01/14/2011	Potential	
From: Webcor C	onstruction LP	David Hungerford	To: Turner Construction Compa	n Michelle Smith	Answered By	:AECOM Techn	ical Service Eric 2	Zagol	- Ш
Co-Author:									
confirmed aband investigations. Sinactive, Trinet i main for this 4". Zagol from AEC Helminick from addition, Dan Heservice tee instaprovide service pipe installed. F	vater service found at doned by SFWD person Since the service is dentends to not provide service as discussed if OM, Mario Saldana from SFWD and Robert Frielmnick from SFWD relled in the new 8" mai for this 4" lateral remo Please confirm if this is excive lateral found at Sactive fire service to 2.	ennel through on site etermined to be service from the new on the field, with Eric form W/O, Dan form Trinet. In equested to have the n which was to eved and straight acceptable.	SUGGESTION:		utility investiga submitted prio determine star U-3108 Gener remove the 8" straight pipe p inspector. Provide 6" wa contract docur	ations should haur to installation of the state of existing late all Note No. 3. It is a state of the state o	gestion: Subsur TA 5+37. Subsur ve been performed for water main to teral in accordant is acceptable to led and replace version of SFPUC SFWD at STA 5+30 per seno change in comments.	ed and ce with o vith	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

512 of 624 10/30/2012 11:15 AM

30100

Time: Job:

30100 - Transbay Transit Center Project

Subject	Status	Created	Date Required	Answered	Impact	Proceed
	Subject	<u>Subject</u> <u>Status</u>	Subject Status Date Created			

intends to provide service from the new water main for this 6" service as discussed in the field with Eric Zangol from AECOM, Mario Saldana from W/O. Dan Helminiak from SFWD and Robert Friend from Trinet.

An expedited response is requested.

U-0079 Fremont St Temp Water Line Installed over AT&T Duct Closed

01/27/2011

01/17/2011

ANSWER:

01/19/2011

Potentially

From: Webcor Construction LP

Nhi Tran

To: Turner Construction Compan Michelle Smith

Answered By: AECOM Technical Service Eric Zagol

Co-Author:

REQUEST:

Reference Sheet U-3123 and attached detail

During Trinet's installation of the temporary water line in Fremont St., Trinet encountered an existing AT&T duct that was in direct conflict with the temporary water line. Trinet was directed by Eugene Chu of SFWD/SFPUC to run the temporary water line over the existing AT&T duct using 45 degree bends. This resulted in less cover for the piping than what is required by the Water Department. Due to the lack of cover. Trinet was directed to install a 1/2in steel plate beneath the concrete base along the trench as depicted in the attached detail. The plate was approximately 2ft wide by 6ft long and extended to the limits of the installed 45 degree bends. Please provide confirmation that this is acceptable.

SUGGESTION:

It is AECOM's understanding that Trinet encounter an existing PG&E electrical duct (4-4") crossing the water alignment feeding 301 Mission property and not an AT&T duct as referenced above. It is also AECOM's understanding that Trinet encountered an existing PG&E electrical duct (8-3") parallel to the water alignment which is ultimately to be abandoned by PG&E and demolished by Trinet. Both PG&E ducts are shown in the plans. Per sequencing shown on U-1123, the water line should be constructed after PG&E completes their work on Fremont Street.

Accept Suggestion:

Given the fact that the PG&E duct parallel (8-3") has not been abandoned by PG&E, and given the fact the option to go under the existing 4-4" PG&E duct per plans is not feasible because the existing 8-3" PG&E duct is not demolished, and given the fact that the new water main is a temporary condition, the above mentioned installation proposal is acceptable.

AECOM suggests no additional cost to contract price to perform this work.

Proposed Design Change for MH #501 U-0080

Closed

01/27/2011

01/17/2011

01/28/2011

Potentially

From: Webcor Construction LP

Nhi Tran

To: Turner Construction Compan Michelle Smith

Answered By: AECOM Technical Service Eric Zagol

Co-Author:



501 and shop drawings for the precast MH sections. The

have a problem with a 5' I.D. manhole.

design was discussed with Cliff Wong from the SF Bureau of Engineering, Hydraulics Department, and he did not

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 513 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

02/18/2011 - Eric Zagol

The proposed design change for sewer manhole #501

from a Modified Box Manhole per SFDPW Standard

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
	<u> </u>			otatus	<u> </u>	_ itoquii ou		mpaot	77000
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Trinet proportion at the second secon	Sheet U-2021 and attached uses to change the design a Modified Box Manhole (In a Precast Concrete Manhole : a Precast Concrete Manhole : a see attached drawing the installation of a tempora outh from the manhole are per SF Standard Plan #8 and the sed manhole design will farmany utilities identified in the 121 (Trinet RFI 04). It is also sign for 24in pipe per the specially since the brick is the abandoned and pluger. This plan will also facilient of the outlet to the sour plug the 24in outlet pipe	n of sewer manhole per SF Standard Plan hole (per SF Standard). The proposal ry 24" PVC pipe stub, nd connected to the 17,197. cilitate construction the excavation - see so the preferred SF Standard sewer on the south gged (in the manhole) itate the later ith, as the owner will and not a 3x5 brick			specifies a 4 Three (3) 24-i manhole at in may yield an A larger diam acceptable ho submitted as approval. As per the res mark up of U-	Standard Plan ## If diameter precinch pipes connevert elevation as unstable structure eter precast corpwever the alterna substitution for sponse to RFI U-3021 indicating ocation of the utilitation for the utilitation for the utilitation for the utilitation of	B7,181 referenced ast concrete manh ecting to a 4 ft dians proposed by conrete manhole manative would need r CCSF SFDPW -0021, please prothe size, and horizlities identified in the size of the size	nole. meter stractor oved. ay be to be ovide a zontal	
Please cons	sider. An expedited respo	nse is requested.							
-0080.1	Proposed De	sign Change for MH #501		Closed	02/09/2011	02/18/2011	02/22/2011	Potential	ly
From: Webo	or Construction LP	Nhi Tran	To: Turner Construction Compan Mich	elle Smith	Answered By	:Turner Constru	uction Comr Kevin	Chiu	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Sheet U-2021, RFI #U-0080, and attached drawings					02/22/2011 -	Kevin Chiu			
In response to the Engineer's concerns with the number and size of pipes in Trinet's original revised detail for MH 501 (RFI#U-0080), Trinet has changed their proposed installation drawing to include a 5' I.D. cast-in-place MH base. The lower precast section of the MH will be 5' I.D., with a precast reducer section transitioning from 60" to 48" I.D. placed above. Attached is the revised drawing for MH					accepted sub	stitution of the 5 hole in lieu of th	be issued for the -foot diameter pre e cast in place Mo	cast	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 514 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Trinet requests a	n expedited response	}.			5-foot diameter temporary 24¿	PVC pipe conr wer per SFDPV	contract documer ete manhole with ection to the exis V Standard Plan	а	
					Provide flexible diameter preca	pipe connectionst concrete ma		n	
		diameter precast concrete manhole as sho SFDPW Standard Plan #87,181. As per the response to RFI U-0080 and U- please provide a markup of U-3021 indicat and horizontal and vertical location of the u identified in conflict for review. This reque weeks outstanding.					3021 indicating tation of the utilities	he size, es	
					the 5-foot diam	eter precast co	t for the substitut ncrete manhole f ox Manhole per	for the	
U-0081	Water Main Ali	ignment - Howard St STA	.18+72 and STA19+98	Closed	01/19/2011	01/28/2011	01/24/2011	Potential	ly 🗌
From: Webcor Co	nstruction LP	Nhi Tran	To: Turner Construction	Compan Michelle Smith	Answered By:	AECOM Techn	ical Service Eric 2	<u>Z</u> agol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Sheet	II-3119 and attached	d drawing			1 Contract Dra	atenihai anaiwa	an offset to avoid	t a hue	

Reference Sheet U-3119 and attached drawing

Please confirm that it is acceptable for M Squared to install the new 12in water line in a straight line as sketched on the attachment. Contract Drawings show the pipe offsetting between Sta 18+72 and Sta 19+98. Due to existing utilities discovered in potholes the 12in line will be installed 18ft from centerline.

Also, please confirm the elevations of the water line can be raised dependant on the depths of the existing utilities

Also, the referenced drawing has a discrepancy shown between the 12in water line bend station called out and the location shown in plan view. Please confirm that the first 45degree bend is located at 18+72, and not 18+27.

1. Contract Drawings indicate an offset to avoid a bus island, as shown on the plans, that was to be constructed as part of the Transbay Temporary Terminal Project. AECOM received confirmation from Philip Sandri TJPA/PMPC that the bus island was deleted from the Transbay Terminal Project. It is acceptable to eliminate the offset and construct water main between STA 18+72 and STA 19+98 at 18ft from centerline.

2. Elevations of the water line can be raised dependant on the depth of the existing utilities. Minimum depth of cover shall be 18-inches below the bottom of the concrete base pavement section per DPW Order No. 176,707 or 28" which ever is greater.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 515 of 624 10/30/2012

Time: Job:

the subcontractor or W/O of the responsibility of

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
							45 degree bend r se provided in ite		
					above.	u uue to respon	se provided in ite	5111 1	
-0082	Sewer System	Quality Assurance Clari	fication	Closed	01/19/2011	01/29/2011	01/21/2011	Potential	ly
From: Webo	or Construction LP	Nhi Tran	To: Turner Construction	Compan Michelle Smith	Answered By	Turner Constru	ction Comr Mich	elle Smith	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference S	Specifications Section 33 3	11 10, 1.4.E					follow the specific		
	ify if TJPA or DPW is going of the pipe as described in a n section.				1.6D. For materials 31, section 1. SUBJECT to means that all delivery if TJF the material. (deliveries and TJPA will info prior to install additional labe for inspection that contracto TJPA with this There is no ¿linspect mater TJPA/DPW in	falling under speace of the contractor to information. When TJF or is needed to replease reference is to furnish lab a effort. HOLD POINT and the contractor is at a manufact tends to inspect in the contractor is the contractor in th	ecification section hat all piping is IPA and/or DPW made available ut it is necessary to made available ut it is necessary to made a facility is accommendated will be in PA determines the nove materials a ce 1.4E, which stoor as needed to for TJPA or SFW urer or upon delight the materials designed.	n 33 31 This pon o inspect cessible. aspected at round ates assist	
					level is built the proper am material insperies Per specification verify all dime field condition including materials.	at subcontracto ount of quality octions. on Section 01 1 nsions in the fie s continuously octions. Any inspe	ch time as a con r and W/O are except through the control through the 4 00 1.4, W/O standard construction of materials ency does not alle	nsuring eir own nall ek all on, s by	



M Squared has confirmed that the wooden duct bank is a

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Construct 12-inch water main at the location

Page: Date:

Job:

516 of 624 10/30/2012

Time:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
				constitute an a the responsibi ensure the ma	acceptance of mility of the subco aterials used for quirements set f	ssurance measur laterials. Ultimate ntractor and W/O the project meet to forth in the drawin	ly, it is to the		
J-0083	Water Main A	lignment on Howard at Beale		Closed	01/19/2011	01/29/2011	01/20/2011	Potential	ly 🖂
From: Webcor Cor	struction LP	Nhi Tran	To: Turner Construction Compan	Michelle Smith	Answered By	:AECOM Techr	nical Service Eric Z	agol (agol	- 🗀
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
REQUEST: Reference Sheet U-3118 Potholes on Beale Street at Sta 14+00, Sta 14+90 and Sta 16+25 reveal a 6in steel line that is unmarked and not shown on contract drawings. The line is 18ft south of the Howard St centerline. This is the proposed alignment for the new 12in water main. The pothole at Sta 14+00 also reveals a 3in steel conduit which is 16ft south of the Howard St centerline. Also there is a 6ft x 6ft wooden telecom duct bank that runs east to west on Howard Street at 15ft south of the Howard Street centerline. This location offers the closest window for the new 12in water line to the original alignment shown in the contract drawings. This would require the removal of the wooden duct bank and the removal of the abandoned manhole shown on U-3118 (Sta 14+96 ¿ 15ft from Howard St centerline)					iron abandone 6ft wooden tel	ed PG&E gas ma lecom duct bank pank and is abar	ears to be a 6-incl ain. Confirm the ' " is a 6-inch x 6-in ndoned.	'6ft x	
J-0083.1 From: Webcor Cor Co-Author:		lignment on Howard at Beale Nhi Tran	To: Turner Construction Compan	Closed Michelle Smith	01/24/2011 Answered By	02/03/2011 AECOM Techr	01/25/2011 sical Servic _t Eric Z	Potential 'agol	ly
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

517 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
lumber	Subject	Status	Created	Required	Answered	Impact	Proceed
		'					

6inch x 6 inch wooden duct bank and is abandoned.

Please direct M Squared on how to proceed.

Question from U-0083:

Reference Sheet U-3118

Potholes on Beale Street at Sta 14+00. Sta 14+90 and Sta 16+25 reveal a 6in steel line that is unmarked and not shown on contract drawings. The line is 18ft south of the Howard St centerline. This is the proposed alignment for the new 12in water main. The pothole at Sta 14+00 also reveals a 3in steel conduit which is 16ft south of the Howard St centerline. Also there is a 6in x 6in wooden telecom duct bank that runs east to west on Howard Street at 15ft south of the Howard Street centerline. This location offers the closest window for the new 12in water line to the original alignment shown in the contract drawings.

This would require the removal of the wooden duct bank and the removal of the abandoned manhole shown on U-3118 (Sta 14+96 15ft from Howard St centerline)

Please confirm the alignment of the new 12in water main.

proposed; 15 ft south of Howard Street centerline. Remove and dispose of abandoned wooden duct bank and abandoned manhole as required to construct new 12-inch water main.

Refer to response provided for RFI U-0083.

U-0084 Water Main Alignment on Beale Street

From: Webcor Construction LP

Nhi Tran

To: Turner Construction Compan Michelle Smith

Closed

SUGGESTION:

REQUEST:

Co-Author:

Reference Sheet U-3124

M Squared potholed at Sta 1+10 on Beale Street. We discovered that the 10in High pressure water line is 9ft-5in from the FOC. The existing 12in water line is 14ft-8in from the FOC. The 10in High Pressure line is closer to the FOC that shown on contract drawings. This now means that there is a larger window between the 10in high pressure water and the existing 12in water main.

01/21/2011 01/31/2011 01/25/2011 Potentially

Answered By: AECOM Technical Service Eric Zagol

ANSWER: **Accept Suggestion:**

Contract drawings show existing 10-inch HPW (AWSS) at 9ft-7in from FOC. Contract drawings show existing 12-inch water line at 13 ft-11in from FOC.

Please clarify if dimensions provided by Contractor are to centerline of pipe.

Please provide depth to centerline of the existing 10inch HPW (AWSS) potholed.



The existing 4no. 4in AT&T lines on Beale Street at Sta

6+10 are not as shown on the contract drawings. See

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Please coordinate with AT&T's representative Huan Hunynh and field representative Dave Olson for an

518 of 624 10/30/2012

Date: Time:

11:15 AM 30100

	TOTTE		30100 - 1	ransbay Transi	t Center	Project			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
12ft-3in from This would n the parking s SFWD would maintenance Please confi	would like to install the new center line of the pipe to the nean the new 12in water line trip and the parking strip was also prefer it outside the perpurposes. The purposes of the parking trip was also prefer it outside the perpurposes. The trip and the new trip was also prefer it outside the perpurposes.	he FOC. ne would be outside yould stay in tact. parking strip for nstall the new 12in			Contractor's p in conflict with Following rece will evaluate if parking strip.	COM			
U-0084.1	_	nment on Beale Street		Closed	02/18/2011	02/28/2011	02/24/2011	Potential	ly
	or Construction LP	Nhi Tran	To: Turner Construction	Compan Michelle Smith	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER: Accept Suggestion:				
REQUEST: Reference Sheet U-3124 and RFI #U-0084 In response to the Engineer's questions, M Square has noted the following: - Yes, the dimensions provided are to centerline of the pipe - Depth to centerline of existing 10-inch AWSS is 72-inches					the new 12in v from Sta 0+60 site meeting v on 2/11/11, co	water line at 12f to Sta 1+90. A vith Noel M. (M2	not acceptable to t-3in from FOC, g As discussed duri t) and Mario S. (V water line as sho o per Contract	joing ng a Vebcor)	
Co-Author: REQUEST:	AT&T Duct Ban or Construction LP heet U-3125 and attached	k on Beale at STA 6+00 Nhi Tran sketch	To: Turner Construction SUGGESTION:	Closed Compan Michelle Smith	ANSWER:	01/31/2011 CAECOM Techr Accept Sug	-	Potentia l Zagol	ly 🗌



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 519 of 624 10/30/2012

Date: Time: Job:

Cost

Date

Date

Fremont St. and First St. to determine if 15-inch

First St.

concrete slab is a local condition at the intersection of

Howard and Fremont streets or if the slab extends to

11:15 AM 30100

30100 - Transbay Transit Center Project

ımber	Subject			<u>Sta</u>	tus	Created	Required	Answered	Impact	Proceed	
attached sketch.							tian b ATOT af	the effected ATO	-		
Contract drawings s		crossing M Squared's				onsite inspec conduits prior	I				
trench for 6 or 7 fee trench for 37 feet du	*					Confirm minimum cover of 30-inches or 18-inches					
duct bank. The conconcrete cap and ap	opear in the trencl	h for the new 12in				below concre is maintained		se which ever is g	reater,		
water main at Sta 6- 5+75. M Sqaured ca						Provide dista	nce between top	of water main ar	nd		
concrete cap as the coverage.	e the required			bottom of AT	&T conduits for r	eview.					
Due to this M Squar											
	water as shown. Juan with AT&T advised that M Squared remove the concrete cap from the conduits to allow for										
excavation of this po it is more likely that		Vith the cap removed									
minimum coverage.		the hoocoodry									
Please confirm that An expedited repons		uared is to proceed.									
0086		b & Rail Ties at Howard S	TA 13+60	Clo	sed	01/24/2011	02/03/2011	01/25/2011	Potential	ly	
From: Webcor Cons	From: Webcor Construction LP Nhi Tran			uction Compan Michelle	Smith	Answered B	y:AECOM Techr	nical Service Eric 2	Zagol		
o-Author:											
REQUEST:			SUGGESTION:			ANSWER:	Accept Sug	gestion:			
Reference Sheet U-3117 and attached sketch							0	it on 1/25/11 with O) the Contracto			
	M Squared potholed at Howard Sta 13+60. The pothole revealed a 15in thick concrete slab which is in conflict with							nes south of aligr e existing sewer (
the proposed alignment of the new 12in water line.						separation).	ir commet with the	consting sewer (iiiiiica		
M Squared broke out a cross section of the slab and found nothing in it. There was also nothing underneath the slab						As discussed	, pothole along H	Howard St. betwe	en		

If M Squared has to remove the concrete slab to install the water line at the alignment shown there is a danger that the MFS (fiber optic) conduits will be damaged as these conduits sit on top of the slab.

for 5.5 feet. The southern edge of the slab is 4 feet north

discovered 6inch x 8inch x 4foot-6inch wooden rail ties.

of the Howard Street center line. M Squared also

Breaking off an 18in section of the concrete slab and also



REQUEST:

703.08, attached

Reference San Francisco Standard Specification Section

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

520 of 624 10/30/2012

Time:

11:15 AM 30100

ANSWER:

Accept Suggestion:

Jetting in accordance with CCSF DPW Standard

Specification Section 703.08 of the backfill layers

					Date	Date	Date	Cost	
Number	Subject			<u>Status</u>	Created	Required	Answered	Impact	Procee
excavate and insta away from the MF3 However this will b An alternative optic 12in water pipe 18 rail ties (as shown Mario S. from W/O	on is to move the troin south and just re in sketch).	e, while keeping damaging them. ench for the new move the wooden							
	n expedited respons	oceed with the water e is requested & Rail Ties at Howard STA	13+60	Closed	02/03/2011	02/14/2011	02/04/2011	Potential	
From: Webcor Con	struction LP	Nhi Tran	To: Turner Construction Con	npan Michelle Smith			nical Service Eric 2		,
Co-Author:									
between Noel (M2) due to existing utili slab and rail ties fo requested (Ref. Re water main is to be	esponse to RFI U-0	d Mario (Webcor) - ce of the concrete al potholing that was 086), the new 12in he northern FOC on	SUGGESTION:			Accept Suggiee attached sker the revised alig	tches SK-U-0003	and	
	0	an Daghelli Canal has letti		011	04/07/0044	00/00/004	00/02/2044	D-4	-
U-0087 From: Webcor Con	-	er Backfill Sand by Jetting Nhi Tran	To: Turner Construction Con	Closed	01/27/2011 Answered By	02/06/2011	02/03/2011 nical Service Eric 2	Potential	у
Co-Author:	ou double Li	WII HAII	· • · · · · · · · · · · · · · · · · · ·	npan mionene omiti	Allowed by	, ALOOM TEGIN	iicai Ocivict Elle 2	.agui	

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 521 of 624 10/30/2012

Time: Job:

11:15 AM 30100

Coct

30100 - Transbay Transit Center Project

			Dute	Dute	Dute	0031	
lumber	Subject	Status	Created	Required	Answered	Impact	Proceed

Trinet requests authorization from the Engineer to compact the sewer trench backfill sand by jetting in accordance with the San Francisco Standard Specification Section 703.08.

The native material along Minna, which Trinet is re-using for trench backfill, is a clean well grade dune sand. Trinet believes jetting is an ideal method of compaction for this type of material. It is also an effective means of compacting the sand around the top and sides of the pipe without disturbing the pipe, and backfilling any voids left from removal of the shoring or that might have formed behind the shoring. This method of compaction is commonly utilized in San Francisco for sewer projects in similar ground conditions.

An expedited response is requested.

From: Webcor Construction LP

above the sand backfill (pipe zone) as specified in CCSF DPW Standard Specification Section 703.06 for sewer installations is acceptable.

Data

Contractor shall determine that jetting will not result in damage to sewers, adjacent structures, or cause adjacent materials to be softened. Any resulting damage shall be repaired at the Contractors expense.

Meet compaction requirements for each horizontal lift. If compaction requirements are not met, discontinue the use of jetting.

Notify TJPA's geotechnical engineer through the TJPA representative in advance of jetting to coordinate onsite observation of jetting and compaction testing.

U-0088 Minna St 18in Sewer Conflict with PG&E MH#1355 at STA 1+77

Nhi Tran

To: Turner Construction Compan Michelle Smith

SUGGESTION:

Closed

Co-Author:

REQUEST:

Reference Sheet U-2007 and attached drawings

During layout for the installation of the new 18in Sewer

Main on Minna St., Trinet observed that the alignment of the 18in Sewer Main is in conflict with existing PG&E MH #1355 at STA 1+77.50, which is to remain in place. The center line of the new sewer main is 0.10ft north of the outside edge of the manhole wall, as depicted in the attached drawing. The north side wall of the manhole is constructed on top of the existing 3ft x 5ft brick sewer. The brick sewer structure extends approximately 16in into the vault along its entire length. The brick sewer therefore cannot be demolished without undermining the north wall of the electric vault. Eric Z. of AECOM was notified of this issue via phone call

Please advise:

on 01/21/2011.

01/28/2011

02/07/2011

03/24/2011

Potentially

Answered By: AECOM Technical Service Eric Zagol

ANSWER:

Accept Suggestion:

==UPDATE== 3/24/11

See revised drawings Minna Street Revisions dated 3/16/11 assoicated with ASI#003.



at a field meeting on 12/28/10. On Friday 1/28/11 the SFWD, plumbers when taking measurements for the tiein, proposed a different plan. They want to extend the new 6in fire line beyond the curb and into the basement, and

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 522 of 624 10/30/2012

Time: Job:

11:15 AM 30100

			30100 - 11aiisi	Day ITalis	it Center	Froject			
umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
1. How sh	ould Trinet proceed with the ir	nstallation of the							
new 18in \ 2. How sh	VCP Sewer at this location? ould Trinet proceed with the d it x 5ft brick sewer?								
-0089	TJPA/DPW Insp	ection of Materials		Closed	01/31/2011	02/10/2011	02/02/2011	Potentiall	ly 🗌
From: Web	ocor/Obayashi Joint Venture	Bob Garcia	To: Turner Construction Compan	Kevin Chiu	Answered By	:Turner Constru	uction Comp Mich	elle Smith	
Co-Author:									
REQUES ⁻	г.		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	onse to RFI U-0082, specs 33	1100, 011600:	ooolonon.		Procedure for	material inspec	tions will be final be issued by TJ		
	se to RFI U-0082 stated "TJPA e material deliveries of each s				part of the Qr	v QO manuai, to	be issued by 10	· A.	
material ir trade subo materials	TJPA/DPW or Turner have an aspection protocol in place to a contractors to verify and docur have been inspected by TJPA ove referenced specifications	allow W/O and the ment that the /DPW or Turner							
-0090	46 Minna St 6in	Fire Service Connection		Closed	02/01/2011	02/11/2011	02/03/2011	Potentiall	ly 🗌
From: Web	ocor Construction LP	Nhi Tran	To: Turner Construction Compan	Michelle Smith	Answered By	:Turner Constru	uction Comr Kevi	n Chiu	
Co-Author:									
REQUES ⁻	Γ:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
	Sheet U-3108 and attached	sketch and photos			VOID.		9		
Lateral @ valve (whi new 6in fir (See attac	al plan for connection of the 6 46 Minna St. was to leave the ch is located at FOC) in place e line to the downstream side thed photo and sketch). This inspectors, Tom Farhnam and	e existing 6in gate and connect the of the old valve plan was proposed				93, 46 Minna 6ii e Lateral at STA	n FS Water & 1ir 5+17 Tie-In.	ı Copper	



other prior to the Mission Street work but not both.

Based on the deletion of this note, it is our understanding

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

523 of 624 10/30/2012

Time: Job:

mains on First and Beale streets, are required to be

Please be sure that this RFI remains open in

complete."

11:15 AM 30100

20100 Transhay Transit Contar Project

			30100 - 11	ansbay mans	it Center	Project			
umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
	to the homeowners fire line in ne sidewalk).	nside the basement							
put a ho would no a detail	nis will require coordination wit le through their foundation. La eed to be provided for the wall to plug the hole where the exis the basement.	ayout and a detail I penetration, as well							
Please	provide direction on how to pro	oceed.							
-0091	SSMH #301 Lo	ocated in Crosswalk at Natom	a STA 0+81.72	Closed	02/01/2011	02/11/2011	02/24/2011	Potential	ly 🗌
From: W	ebcor Construction LP	Nhi Tran	To: Turner Construction C	Compan Michelle Smith	Answered By	:AECOM Techn	ical Service Eric	Zagol	
Co-Author:									
REQUE	ST:		SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
Referen	ce Sheet U-3010					er manhole #30	1 at the location		
SSMH # 0+81.72	301 is shown to be located in .	the crosswalk at Sta					ed SFDPW Star nt) is forthcoming		
Please crosswa	confirm that it is to be located lk.	in the pedestrian							
-0092	AWSS Schedu	lle Restrictions		Closed	02/02/2011	02/12/2011	02/10/2011	Potential	ly 🗀
From: W	ebcor Construction LP	Richard Buellesbach	To: Turner Construction C	Compan Michelle Smith	Answered By	:AECOM Techn	ical Service Eric		, _—
Co-Author:				·				Ü	
REQUE	ST:		SUGGESTION:		ANSWER:	Accept Sugg	estion:		
TG04.2l under "0 note had construct be comp	/Obayashi has received Bid A R bid. As part of this addendu General Notes" on sheet U-000 d previously placed a constrain tition schedule that the Mission blete prior to cutting both the E et lines. It was acceptable to	im, note number 8 08 is deleted. This nt on the AWSS n Street work must Beale Street and the			Smith & Kevin 0092 is not co the following la "TJPA is curre determine who	Richard Buellest Chiu - The rece mplete. We requanguage from the ently coordinating on AWSS impro	pach Email to Minipach Email to Minipach Email to Minipach en RFI response: g with SFPUC to verments, other the ndon existing AV	o RFI U- ution for han the	



- Old existing fire service lateral is to be cut out of the

sketch, and replaced with straight pipe. A new 10in hole is

to be core drilled into the existing basement wall 22in east

fire service lateral. SFWD will run the new 6in fire service

of the existing service lateral to incorporate the new 6in

existing water main up to the gate valve as shown in the

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 524 of 624 10/30/2012

Date: Time: Job:

3. SFWD to cut and remove existing pipe.

5. SFWD to install and connect new service.

surface for link seal type pipe sleeve.

6. Restore wall per SK-U-0005 attached.

4. Remove excess fill material to create flat even

11:15 AM 30100

umber Subjec	:t		Status	Date Created	Date Required	Date Answered	Cost Impact	Proce
that there is no schedule cons system modifications other the proceedures at 1st Street and	an the cutting & capping			Constructware	÷.			
required for construction of the confirm.	TTC Building. Please			constraint has on U-0008 (re SFDPW BOE	been removed v. 2 01/31/11) a AWSS drawing	construction seq per GENERAL N nd as detailed in s (rev. 1 01/31/11 A-11 and MA-19.	IOTE 8 1) MA-0,	
				determine who improvements	en AWSS impro required to aba	g with SFPUC to evements, other the andon existing AV ets, are required	VSS	
	• •	Vater Service Lateral at STA 5+17 Tie-In (Closed	02/03/2011	02/13/2011	02/07/2011	Potential	lly
From: Webcor Construction LF	Nhi Tran	To: Turner Construction Compan Miche	elle Smith	Answered By	:AECOM Techr	nical Service Eric 2	Zagol	
o-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Sheet U-3108, atta information sheets At 11:30am on 2/2/2011, Mich Zagol (AECOM), Guy Hollins Minna Property Manager), Dal Inspector), SFWD water depa (Trinet), Jason Dunne (Webco Saldana (Webcor Obayashi) r Service Lateral and 1in Water Minna building.	nelle Smith (Turner), Eric (TJPA), Rick Bowling (46 n Helminiak (SFWD rtment crew, Robert Friend or Obayashi), and Mario net to discuss the 6in Fire Service Lateral for the 46			(Chi Yu, Divisi (Eugene Shu) follows: 6-inch Fire Se 1. Coordinate existing 6-inch SFWD. SFW 2. Neatly remo	on Manager) ar and the direction rvice Renewal - with SFWD for a fire water serving to coordinate ove existing fill r	SFPUC Enginee and SFPUC inspect on agreed to is as the shutdown of toce. Shutdown by shutdown with SI material between	ctor cthe / FFD. the	
SFWD has proposed the new 1. New 6in Fire Service Latera Attachment A)						tion to dislodge a an be removed b		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

525 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

umber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
lateral through the hole and Trinet is to p (see attached material information sheet space between the new pipe and wall hole. 2. New 1in Copper Service Lateral Tie-ir (See Attachment B) - Old existing 1in plastic poly pipe is to plugged with non shrink grout. A new 2ir drilled 4in east of the existing 1in service the new 1in copper service lateral. The sonew pipe and wall hole will be sealed with grout. Please advise if this is acceptable. An elis requested.	ts) to seal the ble. In at STA 5+17 To be cut and the hole is to be core e, to incorporate space between the th non-shrink			 Coordinate existing dome Neatly remexisting pipe the existing pipe sFWD. SFWD to 6 SFWD to 6 	estic water servi- nove existing fill and wall penetra- ipe such that it cout and remove on the stall and connective and and connective and	the shutdown of the ce. Shutdown by material between the carrier to dislodge a can be removed by existing pipe.	SFWD. the nd free y	
-0093.1 46 Minna 6in FS From: Webcor Construction LP	Water & 1in Copper W	Tater Service Lateral at STA 5+17 Tie-In To: Turner Construction Compan Mic	Closed	02/16/2011 Answered B	02/25/2011 V:AECOM Tech	02/17/2011 nical Service Eric 2	Potential	ly
co-Author:		rumer concludes on company mic			, 1200m 100m	modi Gorviot Eno E	-agoi	
REQUEST: Reference Response to RFI #U-0093, S attached sketch The SFWD completed the 1in domestic service change-overs on 02/15/2011. Part of the detailed provided in the response of the 46 Minna 6in Fire Service who the installed due to the angle of the pthe SFWD. Per discussion with E. Zagol of AECOM the direction is to fill the void on the propinches of non-shrink grout, finishing grounside wall.	and 6in fire water onse to RFI #U- vater lateral could sipe installed by , please confirm perty side with 2-5	SUGGESTION:			-shrink grout, fir	gestion: ne property side wi nishing grout flush		
inside wall.		E) Steam MH at Minna St. STA 0+85	Closed	02/03/2011	02/13/2011	02/04/2011	Potential	

From: Webcor Construction LP

02/13/2011

Answered By: AECOM Technical Service Eric Zagol



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

526 of 624

Time: Job:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed	
REQUEST			SUGGESTION:		ANSWER:	Accept Sug	gestion:			
Reference	Sheet U-3107 revised 12/27	7/10					been abandoned ed on U-1107 (rev			
crossing th	ed drawings show the Joint T nrough an existing old steam	MH (Sta 0+85).					with the contract	. 1		
	is a very large structure and curb of Minna St. Trinet bel				Coordinate with Mike Eurkus (NRG Energy) at (415)					
	doned structure.	icves that this vadit			644-9668 thro	ough the TJPA's	representative for	r the		
	uests direction for abandonm of this structure.	nent and/or			pick up of the	salvaged steam	n MH ring and cov	er.		
J-0095	Utility Compan	y Contacts		Closed	02/03/2011	02/13/2011	02/04/2011	Potential	ly 🗌	
From: Web	ocor Construction LP	Nhi Tran	To: Turner Construction Co	ompan Michelle Smith	Answered By	:Turner Constru	uction Comr Kevir	n Chiu		
Co-Author:				•			·			
REQUEST	Γ:		SUGGESTION:		ANSWER:	Accept Sug	aestion:			
Reference	Sheet U-0002 General Note	es - Existing Utilities			"M Squared h		act most of these			
numbers for city. M Squ numbers a	002 - EXISTING UTILITIES or contacting various utility cuared has tried to contact mand each one has had either to in service.	companies in the ost of these				e a list of the sp tried to contact.	ecific agencies th	nat M		
utility com	d requests a list of active pho panies listed. An expedited r due to utilty conflicts.									
	D005 0 (list	with Course best all at an a	of Nataura OTA 0, 50	Oleand	00/00/0044	00/40/0044	00/44/0044	V		
J-0096		with Sewer Installation a		Closed	02/09/2011	02/19/2011	02/14/2011	Yes		
From: web Co-Author:	ocor Construction LP	Nhi Tran	To: Turner Construction Co	ompan Michelle Smith	Answered By	: Lurner Constru	uction Comp Kevii	n Chiu		
	_						. \Box			
REQUEST		I duancia a	SUGGESTION:		ANSWER:	Accept Sug	gestion:			
Reference	Sheet U-3012 and attached	i drawing			02/14/2011 K	evin Chiu				
be a live P excavation	2011, M Squared encountere C&E duct bank during their n on Natoma Street STA 9+5 Squared was unable to con	sewer installation 60. Due to this				6 issued on 2/14				



From: Webcor Construction LP

Co-Author:

Nhi Tran

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

527 of 624 10/30/2012

Date: Time: Job:

Answered By: AECOM Technical Service Eric Zagol

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
the sewer (Se Superintendar PG&E Repres and is not due months. In order for M installation, M - install MH #3	e attachment). On 02/09 th met with a PG&E Repentative confirmed that to be decommissioned Squared to continue with Squared is proposing to	the duct bank is live for at least 3 the sewer			1112 and U- sewer work is completed th all services c abandoned b experienced	ric Zagol and Construction 1120 lists per se s to commence a eir Phase I work ut over and exis y PG&E. Given construction dela	in Natoma and Fi ting duct bank is the fact that PG& ays associated wit	on U- the rst St., E has h their	
#305 - perform a tel existing 3' x 5'	mporary connection fron brick sewer	n MH#305 to the		sewer constr	uction is accepta	proposed sequer able. on detail for reviev			
once PG&E h	n then perform the rema as decommissioned the		Coordinate with PG&E to abandon the existing 2-inch HP Gas along Natoma per U-1112 and U-1120 prior to						
the temporary Please confirm M Squared rea	timates that the additior tie-in would be approxing the how you would like M quests an expedited responded work and awaiting a	nately \$4,500. Squared to proceed. ponse as they are				on base plans) p	pandon existing co rior to demolition p		
U-0096.1	PGE Conflict v	with Sewer on Natoma at	First Workaround	Closed	02/15/2011	02/25/2011	02/18/2011	Potential	lly \square
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction	Compan Michelle Smith	Answered B	y:AECOM Tech	nical Service Eric 2	Zagol	- 🗀
Co-Author:				•				· ·	
REQUEST:	3012 and attached sketo	h	SUGGESTION:		ANSWER:		gestion:	M	
	to RFI#U-0096, M Squa					nection detial.	onnection per the	IVI	
Please confirm	n if it is acceptable to pr	oceed							
U-0097	PG&E Conflict	t with Sewer InstII on Nat	oma at First	Closed	02/10/2011	02/20/2011	02/14/2011	Potential	Ily 🗀

To: Turner Construction Compan Michelle Smith



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

528 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transhay Transit Center Project

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proce
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
has confirmed in the between the propoduct bank on Natoconflict is between and the top of the The elevation of both The top of the 24" M Squared has alsoncrete encased occupied by 12KV abandoned in the a schedule for this	M Squared's RFI #II he field that there is used sewer and the uma between STA 9 in the bottom of the e new 24" sewer pipe ottom of electrical d VCP sewer is 11.82 so confirmed with Pi conduits are occup if lines. The duct ban future but PG&E wa	a grade conflict existing electrical +30 to 9+50. The electrical duct bank uct bank is 11.5' 2' G&E that 3 of the 4 led, 2 being lk is to be ls unable to provide			Demolition and 1112 and U-11 sewer work is t completed their	Construction (20 lists per sec o commence a r Phase I work over and exist PG&E.	Sequence shown quence order that fter PG&E has in Natoma and F ing duct bank is	t the	
-0098	Potholing at B	lackrock		Closed	02/10/2011	02/20/2011		Potential	lv 🗀
From: Webcor Cor	nstruction LP	Nhi Tran	To: Turner Construction Co	mpan Michelle Smith	Answered By:				,
Co-Author:				,	·				
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
STA 9+40, First S confirm the alignm main on First St. f	ning to pothole next t STA 1+50 and Firs nent and depths of the rom Howard to Nato	st St STA 2+10 to ne new 12" water ima.				, seep eag			
Blackrock is reque	esting additional potl								
	Squared information Idtional potholes rec								

03/11/2011

Potentially

the requested depths and sizes.



U-0101

From: Webcor Construction LP

First St CB#501 Conflict with Existing Utilities

Nhi Tran

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Closed

02/22/2011

03/04/2011

Answered By: Turner Construction Comr Daphne Faulkner

02/28/2011

Yes

Page: Date:

529 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

				•		,			
lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Co-Author:									
REQU	EST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Ref Sp	ec section 01 13 10		VOID - See RFI #T-0051		See RFI T-005 ² response.	I, Returned Su	ubmittal Comment	, for	
the sub	ling to the Action and Distribution omittal specifications, Submittal ing one of the following:				тезропзе.				
Make (ceptions Taken Corrections Noted and Resubmit ed								
"For Re	ve received submittals back as ecord Only". Please confirm th able and should be incorporate cations.	ese responses are							
J-0100	Minna St MH#	207 Proposed Relocation		Closed	02/18/2011	02/28/2011	02/22/2011	No	
From: V	Vebcor Construction LP	Nhi Tran	To: Turner Construction Compar	Michelle Smith	Answered By:	AECOM Techi	nical Service Eric Z	'agol	
Co-Author:									
REQU	EST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Refere	nce Revised Sheet U-3009 and	d attached sketches			Proposed design				
a cap of 02/17/2 the old could of MH#20 STA 9-the cap inverte	or the existing water main (instance) on the existing water main (instance) of the existing water main (instance) of the existing water main may not be adequated a dangerous condition for the existing of the existing water main may not be adequated as a dangerous condition for the existing water main may not be existent of the existing water main the existing water wate	alled by SFWD on inet is concerned that ately restrained and or their excavation for 14207 4 feet west to ached sketch, so that vation. The revised			AECOM sugge: modification.	sts no change	to contract price f	or this	
Please	confirm if this is acceptable,								

To: Turner Construction Compan Michelle Smith



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 530 of 624 10/30/2012 11:15 AM

30100

Time:
Job:

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Co-Author:									
REQUEST	:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference	Sheet U-3021, attached sk	ketch, and USA ticket			Pending appro	oval by the TJP	A, a deductive Cl	R will be	
appears to 7712), PG8 2" steel col shoring wa	avation for CB#501, Trinet be a PG&E vault (shown i &E Duct (Shown in plans a nduits (not shown in plans). Il (not shown in plans).	n plans as EMH is 1- 2" & 4-6" EP), 2- i), and a concrete				COM's review of	the Transbay Tr		
of CB#501, facilitate th done their ups) and th through US	steel pipe is in conflict with, and will need to be reloca e installation of the catch be due diligence (2nd and 3rd nese lines were not marked (2ttached). Trinet reque abandonment of these utili	ated or abandoned to pasin. Trinet has I No Response follow d by the owner sts direction on the			12/20/10), furt Ramps & Den documents, ar demolition of t	her review of the nolition Plans Pand AECOM's ure the existing Terror of such demoli	ion documents (re Existing Termin roject construction derstanding of the minal "hump" strution, CB#501 is re	nal n ne ucture	
	poses to move CB#501 tw with the existing EMH 771 eptable.				Delete catch be sewer lateral.	asin #501 and	associated 10-ind	ch	
-0102	First St. CB#2	206 in Conflict with (E) Su	bsurface Conc. Structure / Duct Bank	Closed	02/23/2011	03/05/2011	03/04/2011	Potential	ly 🗌
From: Web	cor Construction LP	Nhi Tran	To: Turner Construction Compan Mi	chelle Smith	Answered By	:Turner Constru	uction Comr Dapl	nne Faulkner	
Co-Author:									
REQUEST	:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference	Sheet U-3009 and attache	ed sketch and photo			Pending appro	oval by the TJP	A, a deductive CI	R will be	
the northwe 9+31), they or concrete contract dra approximat existing con drawing).	eet's excavation for replace est corner of First St. and It is encountered a concrete se encased duct bank not in awings. The existing catch tely 30in deep and is constituted a concrete structure/duct bank ests direction on the demo	Minna St. (at STA subsurface structure dicated on the basin is tructed on top of the (see attached			AECOM and V including an a along Minna S wall for the 10	I during a site v V/O; existing ur bandoned sub- treet, an active 0 First St. prope	isit on 3/3/11 with nforeseen conditi sidewalk baseme sub-sidewalk ba erty, and an abar duct along First	ons nt wall sement idoned	
	and the installation of the				create a situat	ion where the in equire an extens	nstallation of a ne		



REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 531 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

Accept Suggestion:

				<u> </u>					
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
							h basin barrel to ratch basin as follo		
					Apply 1/2-inch walls and bott Install cast iro Install pipe cu in Plans. New existing culver	om. n trap. lvert and conne v culvert size an	ayer of mortar on i ct to MH#207 as s d invert shall mato . Use ductile iron	shown	
U-0102.1	Catch Basin #	≄206 redesign		Closed	04/01/2011	04/11/2011	04/13/2011	Potentiall	y 🗌
From: Webcor	Construction LP	Colin Azevedo	To: Turner Construction	Compan Michelle Smith	Answered By	:AECOM Techr	nical Servic∈Eric Z	agol.	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Please clarify the following items relating to the re-design of CB#206: 1) The only specification section addressing mortar coating is in 33 31 10 Paragraph 2.1.I, which specifies a "Wet Spray Mortar" application. This process would be cost prohibitive for coating only one catch basin. Trinet proposes the use of "SikaTop 123 Plus" mortar - product data sheets are attached. Please advise if this product is acceptable or specify an alternate material.		Eric Zagol 4/12/2011: 1) S acceptable. 2) MJ DIP for acceptable for culvert run: cover.							
for culvert runs bends are req	sponse directs Trinet to s with less that 3' of cov- uired to construct the co Mechanical Joint Fittings eptable.	ver. If 22.5% DI ulverts Trinet would							
U-0103	Natoma St. 4ii	n Water Line Conflict with	MH#306	Closed	02/24/2011	03/07/2011	02/24/2011	Potentiall	у 🗍
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction	Compan Michelle Smith	Answered By	:AECOM Techr	nical Service Eric Z	agol	
Co-Author:									

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

532 of 624 10/30/2012

Time: Job:

Date

11:15 AM 30100

Cost

30100 - Transbay Transit Center Project

Date

Date

umber	Subject	Status	Created	Required	Answered	Impact	Procee
Reference Sheet A 4-inch water lin- side of Natoma fr 10+95, the 4-in w 400 Howard St. T	U-1113 and U-3113 The runs from east to west on the south runs from east to Sta 10+95. At Sta rater line 90degrees into the building at this building however, appears to be fed 8-inch line on 1st St between Howard	<u>Status</u>	It is AECOM' lateral is "kill "killed" latera terminal poin side of Nator	s understanding ed" (not supplyin al may still be pre t at the gate valv na Street at Nato	that the existing 4 g water) however ssurized up to the less located on the oma Street STA 10 cated on U-1112,	I-inch the e lateral south 0+95.	<u>Procee</u>
and Natoma. Is this 4-inch wate already abandone It is currently in community in the MH#306, and is a	er lateral at Sta 10+95 on Natoma ed? If not, can M Squared abandon it? onflict with the proposed location of also in conflict with the excavation and ew 30-inch sewer along Natoma		1113 and U- Prior to demo 1. Coordinate lateral is "kill 2. Coordinate the lateral is valve at Nato existing First 3. Coordinate	oblition: with SFPUC insed". with SFPUC insed inserviced as the street STA Secret 8-inch was with SFPUC inserviced as with SFPUC inserviced i	spector to confirm spector to confirm and that the 4-incl 3+40 (intersection ter main) is close spector and install 120 at Natoma ST	4-inch that n gate with d. cap in	

SUGGESTION:

U-0104 Natoma St. Temporary Sewer Connections at Sta 9+25 and Sta 7+20 From: Webcor Construction LP Nhi Tran To: Turner Construction Compan Michelle Smith

Closed

03/06/2011

03/01/2011

Yes

Answered By: AECOM Technical Service Eric Zagol

Co-Author:

REQUEST:

Reference Sheets U-1112, U-1120, U-3012, and RFI#U-0096

In order for M Squared to install the new water main on Natoma Street between Sta 6+40 to Sta 10+00, the existing 3'x5' sewer must first be demolished. The 3'x5' sewer cannot be demolished until the new 24-inch VCP has been installed and connected to the existing sewer on First Street at Sta 9+59. Per sheets U-1112 and U-1120, the new 24-inch sewer is to be constructed after the demolition of the PG&E ducts. However, demolition of the PG&E ducts cannot be completed because PG&E has not completed their relocation work

Per RFI#U-0096 (M Squared RFI #009), as confirmed by

ANSWER:

02/24/2011

Accept Suggestion:

Due to existing PG&E duct in conflict caused by PG&E's delay with First St. Phase I relocations, the two 12-inch temporary HDPE connections as proposed are acceptable as an interim condition until PG&E Phase I work is complete and the existing duct in conflict can be demolished per plans.

Daphne Faulkner - Pending approval by the TJPA, a CR will be issued.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

533 of 624 10/30/2012

Time: Job:

Coct

Data

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	CUSI
Number	Subject	Status	Created	Required	Answered	Impact Proceed
	-					

PG&E in the field on 02/09/2011, there is a live PG&E duct bank in conflict with MH#305 and the new 24-inch VCP between MH#305 and MH#306, and not due to be decommissioned for at least three months.

M Squared proposes to install a 12-inch HDPE pipe from Sta 9+25 to Sta 9+59, and perform a temporary connection to the existing 3'x5' sewer on First Street. Surveys carried out on the electric duct bank at Sta 9+30 on 02/08/11 shows that the bottom of the Duct Bank is approx. 10.8, meaning a 12-inch pipe will fit. In addition, M Squared proposes to perform a temporary connection (also 12-inch HDPE) at Sta 7+20 from the new MH#303 to the existing 3'x5' sewer. This would allow M Squared to demolish the 3'x5' sewer from Sta 7+02 to Sta 9+59, and allow M Squared to install the water from Sta 6+40 to Sta 10+00.

M Squared estimates the cost for both of these connections is \$20,000.

An expedited response is required to avoid impact to the installation of the water line

U-0105 Natoma St Duct Bank Conflict at Sta 12+92

Nhi Tran

Closed

To: Turner Construction Compan Michelle Smith

Accept Suggestion:

03/01/2011

Yes

02/24/2011

ANSWER:

03/06/2011 Answered By: AECOM Technical Service Eric Zagol

Co-Author:

REQUEST:

From: Webcor Construction LP

Reference Sheet U-1113, U-1122, U-3013 and attached

A pothole on Natoma Street at Sta 12+92 confirmed that the duct bank shown on Sheet U-3013 is in conflict with the proposed 30-inch VCP sewer (see attached drawing).

Per sheets U-1122 and U-1113, the new 30-inch sewer is to be constructed after the demolition of the PG&E ducts. However, demolition of the PG&E ducts cannot be completed because PG&E has not completed their relocation work. Per PG&E's new schedule this work is not scheduled to be completed until 06/31/2011. This would

SUGGESTION:

Due to existing PG&E duct in conflict caused by PG&E's delay with Fremont St. Phase I relocations, the12-inch temporary HDPE connection as proposed

is acceptable as an interim condition until PG&E Phase I work is complete and the existing duct in conflict can be demolished per plans.

Daphne Faulkner - Pending approval by the TJPA, a CR will be issued.



REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

534 of 624

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

Accept Suggestion:

umber <u>Subject</u>		<u>Sta</u>	atus	Date Created	Date Required	Date Answered	Cost Impact	Procee
mean M Squared's work cannot start	until after this.							
In order for M Squared to continue wit Squared proposes the use of 12-inch 12+80 to existing sewer at Sta 13+15 of MH#602). Once PG&E has comple and the duct bank is abandoned, M Soduct bank per specifications and compof the 30-inch VCP sewer from Sta 12	HDPE pipe from Sta (proposed location ted their cutovers quared will demo the plete the installation							
M Squared estimates the cost for this	work is \$15,000.							
An expedited response is required to a installation of the sewer and water line								
-0106 First St Sewer	MH#502 Adjustment to A	Avoid Conflict w/ (E) PG&E Duct Clo	osed	02/25/2011	03/07/2011	02/28/2011	Potential	ly 🖂
From: Webcor Construction LP	Nhi Tran	To: Turner Construction Compan Michelle	Smith	Answered By	:AECOM Techi	nical Service Eric 2	Zagol	· 🖂
co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
In order for Trinet to avoid a conflict w PG&E duct along the west wall of thei adjusted the south end of the MH#502 inches to the east (as shown in attach is still aligned to incorporate the conne brick sewer, and the alignment of the run is unaffected by this change. Trine required to maintain the required space	ith the existing r excavation, Trinet structure by 7 ed sketch). MH#502 ection to the existing new 24-inch VCP et will adjust rebar as			Standard #87, plan for the co sewer. Provid CCSF DPW S	184 that shows nnection to the de reinforcing for tandard.	is based on CCS the minimum rein existing 3'x5' bricon or connection to 3 leing constructed 2 as shown in De	nforcing :k 'x5' per per	
Please confirm if the adjustment of MI					rick sewer conr	d location of reinfo nection and 24-ind	J	
-0107 AWSS Cap Pe	rmit Requirements	Clo	sed	02/25/2011	03/07/2011	02/28/2011	Potential	lv 🗀
From: Webcor Construction LP	Nhi Tran	To: Turner Construction Compan Michelle				nical Service Eric 2		,
'a Authori		,		•		-	J	

SUGGESTION:



approximately 11-inches lower than the grade depicted on

existing SSMH (10-feet north of MH#501) and confirmed

the drawings. Trinet also checked the elevation of the

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

U-3021 with an invert elevation of 7.58 as determined

by contractor.

535 of 624 10/30/2012

Time:

11:15 AM 30100

umber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
					-			
W/O would like to confirm that of permits required for any excavative Francisco, there is no additional point agency in order to perform we	on in the city of San permit required by any			there are no a construction be	additional permit beyond the stand	Smith SFDPW B s required for AV dard permits for public right-of-w	VSS [°]	
						JC/SFWD throug ance the work to		
-0108 FH Reloca	ition on Beale St		Closed	02/25/2011	03/07/2011	02/28/2011	Potential	ly 🗌
From: Webcor Construction LP	Nhi Tran	To: Turner Construction Compa	n Michelle Smith	Answered By	:AECOM Techr	nical Service Eric	Zagol	- Ш
Co-Author:							•	
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference sheet U-3124 and atta	ched photo			Construct FH		on the East side of	of Beale	
See the photo attached. The propon Beale St at ~Sta 2+20 is in be parking garage and a driveway for discussions with Eric Zagol, plear relocated to the East side of Beal green line on the attached drawing	tween a driveway for a r a loading dock. Per se confirm the FH is to be e St as highlighted by the			Street at STA	2+04 as shown	on SK-U-0008 a	ttached.	
Please advise.								
-0109 First St Se	ewer Grade Change To Confo	orm to Existing 3'x5' Brick Sewer	Closed	03/02/2011	03/14/2011	03/03/2011	Potential	ly 🗀
From: Webcor Construction LP	Nhi Tran	To: Turner Construction Compa	n Michelle Smith	Answered By	:AECOM Techr	nical Service Eric	Zagol	•
Co-Author:		·					J	
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Sheet U-3021, U-3009 This RFI confirms modification di	scussed in the field by			U-3021 to ma 3'x5' brick sev	#502 at First St. tch the invert elever, elevation 6.	STA 4+98 as shevation of the exi	sting	
Trinet and discussed with the De- and W/O personnel. Trinet's field existing 3'x5' brick sewer on First	survey shows the			field by contra Construct MH		. STA 4+45 as sh	nown on	



Co-Author:

REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

536 of 624

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

Accept Suggestion:

	9		<u> </u>			
umber Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
that it is approximately 11-inches lower than what is shown on the drawings. Trinet installed MH#502 with invert elevation at 6.77 to match the existing brick sewer at the connection point. The new 24-inch VCP is being installed 11-inches lower than what is shown on the drawings maintaining the design slope of 0.0062. MH#501 will be installed with the invert elevation of 7.58, as shown in the		Construct the elevation 8.6 downward slo 24-inch VCP	7 per RFI U-010	ewer from MH#20 0) at a continuous e invert elevation ches the invert ele	s ` of the	
attached sketch. Please confirm that this design is acceptable. Also, please provide a revised grade for the 24-inch VCP run from MH#207 (Minna St.) to MH#501.		reported 11-i existing 3'x5' sewer in Firs hydro cleanir	nches of sedime brick sewer. Pl t Street was clea	rinet in the field, T ent/sludge/dirt in the ease confirm that aned with high velor specification secon.	ne existing ocity	
-0110 Joint Preconstruction Survey Requiremen	nt Closed	03/02/2011	03/12/2011	03/03/2011	Potential	ly 🗌
From: Webcor Construction LP Nhi Tran Co-Author:	To: Turner Construction Compan Michelle Smith	Answered B	y: Transbay PMI	PC Derri	ck Cooper	
REQUEST:	SUGGESTION:	ANSWER:	Accept Sug			
Reference Specification Section 01 15 40, 1.5 Singer has been coordinating W/O access to the adjacent properties for W/O's subcontractors to complete their Joint Pre-Construction survey (Spec. 01 15 40, 1.5). Singer has informed W/O that they were instructed by TJPA Representatives to stop scheduling the joint surveys because TJPA will be conducting one overall survey, instead of having each individual contractor do them. The surveys are a specification requirement for current and future subcontractors. Please clarify this specification, moving foward.		adjacent prop	conducting percoerty interiors. S	inger will not be W/O subcontract		
-0111 Minna St. Joint Trench Conflict with (E) 8	" elbow and thrust block Closed	03/04/2011	03/14/2011	03/09/2011	Potential	ly 🗀
From: Webcor Construction LP Nhi Tran	To: Turner Construction Compan Michelle Smith	Answered B	y:AECOM Tech	nical Service Eric 2	Zagol	

SUGGESTION:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 537 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
Number	Subject	Status	Created	Required	Answered	Impact	Proceed

Reference drawing sheet U-3409 and attached sketch.

During our excavation for the joint trench on the east end of Minna St. (STA 9+29) Trinet encountered the (E) 8" water main in Trinet's trench line, approximately 1 foot from our termination point. The existing alignment is different from what is shown in the contract drawings. The drawings do not show the water line crossing the joint tranch. The alignment and grade of the water main changed in Trinet's excavation to avoid the adjacent catch basin. A 22.5 degree elbow is located in the center of the joint trench excavation. The elbow is rolled up to accommodate the grade change and there is a thrust block under the footing. Trinet does not believe that it would be safe to excavate under the water main for Trinet's duct bank without having the line shutoff. Extending the PG&E ducts to FOC will also place the connection point for PG&E's extension of the duct bank directly under the water main fittings and elbows. There is adequate clearance to install the 4" gas line above the water main and extend it out to FOC per contract. The top of the water main is 49" below FG at the south side of the joint trench, at the location of the ags line.

Trinet propses to terminate the concrete encased duct bank approximately 5 ft. back from FOC. This would allow adequate room for Trinet to mandrel the ducts after the joint trench is installed without undermining the water main. PG&E could then extend their duct bank under the water main to connect to Trinet's water main. Please advise.

Per request to Jason Dunne (W/O) via email on 3/4/11 please provide the following information for review:

Horizontal (from a known point i.e. FOC along First St.) and vertical location of "top of water main". Horizontal (from a known point i.e. FOC along First St.) and vertical location of water line at "22.5 degree elbow".

Determine if the water main is mechanically restrained with tie rods at each bend in questions.

Approximate size of existing concrete thurst block a the "22.5 degree elbow".

U-0111.1 Minna St Joint Trench Conflict @ Existing Water Line Elbow

Closed 04/18/2011

04/28/2011

04/21/2011

Potentially

From: Webcor Construction LP

Colin Azevedo

To: Turner Construction Compan Michelle Smith

Answered By: AECOM Technical Service Eric Zagol

Co-Author:

REQUEST:

Please find the attached as built drawing of the Joint Trench @ the intersection of Minna St. and First St. where the (E) 8" W main elbow was encountered.

SUGGESTION:

ANSWER: Accept Suggestion:

Eric Zagol 4/20/2011: Please provide the information requested in RFI U-0111 response or confirm that the existing water line referenced in RFI U-0111 is mechanically restrained.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

538 of 624

Time:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
					Construct Joi	nt Trench to limi	t as indicated in F	Plans.	
					Refer to ASI-0 First Street.	005 for the Joint	Trench extension	ı into	
J-0111.2	Minna St Join	nt Trench Conflict @ Existi	ng Water Line Elbow	Closed	04/25/2011	05/05/2011	04/28/2011	Potentiall	у
From: Webcor	Construction LP	Colin Azevedo	To: Turner Construction Co	mpan Gary Krutsch	Answered By	:AECOM Techr	nical Service Eric 2	<u> Z</u> agol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
requested in R	0/2011: Please provide FI U-0111 response or line referenced in RFI L estrained.	confirm that the			Eric Zagol 4, response.	/26/2011 Procee	ed pre RFI U-0111	1.1	
Answer: The w	vaterline is mechanically	y restrained.							
J-0112	Minna St. Join	t Trench, AT&T Vault and	Conduit Configuration	Closed	03/08/2011	03/18/2011	03/15/2011	Potentiall	у 🗌
From: Webcor	Construction LP	Nhi Tran	To: Turner Construction Co	mpan Michelle Smith	Answered By	:AECOM Techr	nical Service Eric 2	<u> ∠</u> agol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference She	eet U-3408						nation and has proto accommodate t		
	011 Joint Trench Pre-C				following:	io doniti fronon t	o accommodate t	110	
	through, the AT&T insp ne configuration of the A				1. Revised inf	ormation from A	T&T regarding 55	55	
	the AT&T vault at Sta 3 specifically concerned v				Mission St. se	ervice point of co	onnection, and AT&T vault condu	.:4	
	e all eight 4-inch ducts				penetration lo		AT&T Vault Corldu	п	
the vault on the	e one side (north side)	of the center line.			Attached SK	II 0000 is a mar	laun of the ATOT	Voult of	
Trinet would lik	ce AT&T to review the c	duct configuration			STA 3+71 but	terfly drawing in	kup of the AT&T \ dicating conduit		
	the vault as depicted in						liagram of conduit		
make a chang	orovide a revised drawir e.	ig ii triey wish to			being prepare	d as part of ASI	St. Joint Trench Pl #3 to address the associated with R	ese	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Time:

Job:

539 of 624 10/30/2012 11:15 AM

11:15 AM 30100

ANSWER: Michael Smith record, will pro	Accept Sugg (SFDPW BOE) ovide response of Daphne Faulkne (SFDPW BOE) ed response via	gestion:	zagol er of Turner er of 1. See	
From: Webcor Construction LP Nhi Tran To: Turner Construction Compan Michelle Smith Answered By: AECOM Technical Service Eric Zagol and the service Eric Zagol ANSWER: Accept Suggestion: Reference Drawing No. AWSS MA-5 On 03/08/2011, M Squared excavated and exposed the existing AWSS line and gate valve on First St. at Howard. Upon inspection of the existing gate valve, it appears that the gate valve does not have lugs on it. This means that M Squared cannot tie back the proposed 10-inch AWSS cap on the AWSS line. Please advise on how you would like M Squared to To: Turner Construction Compan Michelle Smith Answered By: AECOM Technical Service Eric Zagol ANSWER: Accept Suggestion: Michael Smith (SFDPW BOE), AWSS Engineer of record provided response via email dated 3/9/11. See attached email, RFI response and AWSS Standard				
Michael Smith record, will pro	n (SFDPW BOE) povide response of Daphne Faulkne n (SFDPW BOE) ed response via), AWSS Enginee directly to PMPC/ 	Turner er of 1. See	
Michael Smith record, will pro	n (SFDPW BOE) povide response of Daphne Faulkne n (SFDPW BOE) ed response via), AWSS Enginee directly to PMPC/ 	Turner er of 1. See	
Michael Smith (SFDPW BOE), AWSS Engrecord, will provide response directly to PM				
03/17/2011	03/27/2011	03/22/2011	Potentially	<i>'</i>
Answered By	:Turner Constru	uction Comr Kevir	n Chiu	
_				
Street RFI No 03/22/11 for h of SFDPW/BC copied into CV	. 113.1 BOE Re andwritten respo DE/Mechanical. W: th installation wit	esponse 03 22 11 onse per Michael Response below thout strong back -service AWSS materials	" dated Smith was and tie	
- A minimum of north of cap a at Mission/Fire - Additionally be increased the existing at	st streets shall re the specified cor by 3 times the ve pandoned-in-pla	ncrete thrust bloc olume and encon	npass	
	north of son o	•		·



U-0115

From: Webcor Construction LP

AWSS Cap Work Sequence on First St

Nhi Tran

To:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

540 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

umber	PG&E Abandonment Schedule for Natoma St. at Second St. From: Webcor Construction LP Nhi Tran To: Turner Construction thor: REQUEST: SUGGESTION: Reference Sheet U-1110 and U-2010 On 03/04/2011, M Squared met with a PG&E representative on site at Natoma and 2nd Street. The PG&E representative confirmed that none of their utilities had been abandoned in the area, and that the PG&E representative would be unable to provide a schedule for this abandonment. Per note 2 on sheet U-1110, the services for 77 Natoma and 83 Natoma were to be terminated by Feb 2011. To date, this work does not appear to be completed. In PG&E's letter to the TJPA regarding their schedule, there is no reference to work on Natoma Street at 2nd St. M Squared is unable to proceed with their sewer and water utility installation on Natoma St. west of shoring wall until PG&E has completed abandonment of their existing utilities. Please provide M Squared with an updated schedule for all PG&E's termination/abandonment work at 2nd and		Status	Date Created	Date Answered	Cost Impact	Proceed		
-0114	PG&E Abando	onment Schedule for Nator	SUGGESTION: Suggestion: Geometric description of the construction Closed	03/09/2011	05/07/2011	Potential	у		
From: Webcor Cons	truction LP	Nhi Tran	To: Turner Construction Con	npan Gary Krutsch	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference Sheet U-	1110 and U-2010				Eric Zagol 3	/18/2011 ***5/5/	11 UPDATE***		
representative on sit PG&E representative had been abandone representative would this abandonment. Per note 2 on sheet and 83 Natoma were date, this work does in PG&E's letter to there is no reference. M Squared is unable utility installation on PG&E has complete utilities. Please provide M Se	te at Natoma and e confirmed that r d in the area, and d be unable to produce to be terminated not appear to be he TJPA regarding to work on Naton e to proceed with Natoma St. wested abandonment of quared with an up	2nd Street. The none of their utilities I that the PG&E ovide a schedule for sices for 77 Natoma I by Feb 2011. To completed. I go their schedule, ma Street at 2nd St. I their sewer and water of shoring wall until of their existing			terminated, reby W/O, Turn As of 5/4/11, be de-energiz remaining ele ***3/18/11 RE Per demolition sheet U-1110 after PG&E h First St., Nato abandoned by PG&E service been terminat Ramps Demolare currently Representative service condusubject to derenergize effort to re-see PG&E's resp forthcoming. As shown on constructed p	efer to USR Noser and PG&E or and PG&E or and PG&E or PG&E estimates and by 5/21/11. Ctric ducts with a second construction, water and sew as completed the second construction as the second construction of the second construction as part of the second construction as indicated as part of the second construction as indicated as part of the second construction as indicated as part of the second construction as indicated construction as indicated constructions and schedule. AECOI and the second construction of the second construction as indicated construction as indicated construction.	s that Natoma St Coordinate USF Turner and PG& on sequencing ser work shall coreir Phase I relocting electric duct and 83 Natoma e Existing Terming SRs for these so by the TJPA's a USRs shall indinat are abandoniated in sheet U-10. We have requested the extent possillation of the sewer ule of abandoning the state of the sewer was a state of the	reet will is for the E. nown on namence ations in s are have hal & ervices cate the ed 110. PG&E ole in an r. leent is acilities.	

Closed

03/07/2011

Answered By:

03/17/2011

03/15/2011

Yes



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 541 of 624 10/30/2012 11:15 AM

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
			Turner Construction Com	oan Michelle Smith		Turner Constru	uction Comr Kevir	n Chiu	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Refer to Shee	ets MA-5, MA-8					sponse was cop Michael B. Smith	ied into Construct	ware	
order to shute Mission to He caps were su Please confir 03/07/2011 w	o caps that are required to down the AWSS service of oward St. Per the construc- upposed to be worked on s rm per a conversation in the with inspectors Michael Sn ik (DPW), only one AWSS time.	on First St between ction schedule, both simultaneously. ne field on nith (SFDPW) and			SFDPW/BOE 1490J Phase "Installing/cap in sequence i made by the contact Dan I 4821 for furth	Mechanical (se I First Street BC oping of the AW nstead of simult SFWD/CCD tog Helminiak of SF	te attached, "RFI DE Response 03 of SS lines at two locaneously was a dether with SFFD. ND/CDD at (415) Michael B. Smith	11 11") cations ecision Please 420-	
					03/14/2011 -	Eric Zagol			
					Michael Smith RFI.	n from SFDPW	BOE will respond	to this	
-0116	Abandoned 6"	Fire Water Service Thru	100 First St Basement Wall	Closed	03/18/2011	03/28/2011	03/21/2011	Potentia	ly 🗌
From: Webco	r Construction LP	Nhi Tran	To: Turner Construction Com	oan Michelle Smith	Answered By	:AECOM Techi	nical Service Eric 2	Zagol	- 🗀
Co-Author:								· ·	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Refer to shee	ets U-1109 and U-3109				Contractor ha		existing abandon	ed 6-	
An abandoned existing 6" fire water service lateral was discovered while demolishing the old 8" water main running down Minna St. The 6" fire water service lateral was not shown on the plans and there were no existing water valve covers to indicate the existence of this line. The abandoned lateral penetrates the foundation wall entering the basement to 100 First St at Station 7+36.					~7+36 was ex 11/19/2010 at Item No: UA0 Cut and plug	oposed and poth nd included in S 1000-020630A01 abandoned 6-in	e water service at loled by Trinet on ubmittal TG0405- .0 as Pot Hole No ch fire water servi section 02 41 00	024 o. 29. ce in	
left after 100 lateral pipe. A	de direction for plugging the First St management rem A roughly 1ft x ft x 1ft deep fter the fire water lateral pi	oves the 6" water square opening			face of curb a	long the North s why private pro	side of Minna St. perty improvemer		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

542 of 624 10/30/2012

Date: Time:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
J-0117	Natoma St. Fu	ture Hydrant Location at S	ita 11+79	Closed	03/21/2011	03/31/2011	03/24/2011	Potentially	y 🗆
From: Webcor Co	nstruction LP	Nhi Tran	To: Turner Construction Co	mpan Michelle Smith	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug			
Reference Sheet	U-3113						/21/11 with Noel ((SFWD), constr		
inch water main o drawing makes re location for a fire	eference to it being u	-79. The note on the sed as a future s in front of a loading			for future fire l		ral connection at		
	at it is intended for Mer main line at this lo								
J-0118	Minna Street J	oint Trench, PG&E Duct R	outing and Termination Points	Closed	03/24/2011	04/03/2011	04/06/2011	Potentially	y 🗌
From: Webcor/Ob	ayashi Joint Venture	Colin Azevedo	To: Turner Construction Co	mpan Michelle Smith	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
the routing for the Joint Trench, betw	routing drawing or w PG&E Duct stub-ou ween First St. and Se	ts in the Minna St. econd St. It is not			ducts extendir	ng from stub-out	ches clarifying what terminate (/orig	ginate).	
	ns in all cases where ub-outs terminate. P						duits shown on U nate at "stub out	-3410	
J-0119	Minna St. JT	AT&T Reconfiguration and	l impact on (F) trees	Closed	03/25/2011	04/04/2011	03/30/2011	Potentially	
From: Webcor Co	_	Colin Azevedo	To: Turner Construction Co				nical Service Eric	•	, [
Co-Author:			Turnor Construction Co	mpan Mionene Ciman		-71200W TOOM	nodi Gerviot Ene	Lagoi	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	nestion:		
The revised drawi 3/16/2011 show the through an existin vault at Stn. 3+71 AT&T Vault and Coreconfigured AT&T well on the east sonsistent with disconsistent with dis	ings for the Joint Tre he reconfigured AT& ng tree well on the ea . RFI U-0112 (Minn Conduit Configuration T ducts running thro ide of the vault. This scussions with the A d in the shop drawing	st side of the AT&T a St, Joint Trench, a) also shows the ugh an existing tree s conduit layout in T&T inspector in the			Per discussion (Trinet), Dave and Colin Aze conduit penet side of the ea- grate and fran Restore tree o	ns on site on 3/2 Olsen (AT&T), evedo (W/O), pro- ration for the 2-4 st to avoid direc- ne as required to grate, fame, side	28/11 with Jack k Dave Gibbons (A Davide a 22.5 bend " conduits on the t conflict. Remo- to construct condi- bewalk curb and gration pipes in place	T&T) d at e south ve tree uit. utter.	



2 - Please confirm whether the material required to do this

3 - Please provide direction as to how this scope of work

work is available at the City of San Francisco.

should proceed.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

543 of 624 10/30/2012

Date: Time:

11:15 AM 30100

umber	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
	o not address relocation ar ees and the related irrigation advise.							
-0120	MH601 Location	0	Closed	03/28/2011	04/07/2011	04/05/2011	Potentiall	у 🦳
From: Web	cor Construction LP	Colin Azevedo	To: Turner Construction Compan Michelle Smith	Answered B	y:AECOM Tech	nical Service Eric	Zagol	
Co-Author:								
REQUEST	:		SUGGESTION:	ANSWER:	Accept Sug	gestion:		
Street. This on Fremon signal cond By moving the traffic s also avoid I	22 shows MH601 @ Sta 0 s location is also in the mid t Street. USA markings should the control of the manhole approx 8; no ignal conduits would be avhaving a manhole cover in ise on how you would like the	dle of the crosswalk ow the existing traffic er of the manhole. rth the conflict with oided and it would a crosswalk.		existing Traff conduit confli Construct 10	Move proposed sewer MH north to STA 77.56 to avoid existing Traffic Signal conduit conflict as shown in SK-U-013 attached. Construct 10-inch CB culvert lateral as shown SK-U-013 attached.			
-0121	AWSS Caps at	t Beale Street	Closed	03/31/2011	04/10/2011	04/06/2011	Potentiall	у 🗌
From: Web	cor Construction LP	Colin Azevedo	To: Turner Construction Compan Michelle Smith	Answered B	y: AECOM Tech	nical Servic∈Eric	Zagol	
Co-Author:								
REQUEST	:		SUGGESTION:	ANSWER:	Accept Sug	gestion:		
1 - Current bid documents for Trade Group TG04.2R (AWSS system at Mission Street) call for capping of the AWSS system on Beale Street near the intersections with Howard Street and with Mission Street. Because of delays in the bid schedule for TG04.2R, the construction schedule dictates that these caps be completed well before the anticipated start of the TG04.2R field work.		for capping of the he intersections with t. Because of delays construction completed well 04.2R field work.		Mission stree (Rev No. 1, 1 valve has lug valve once ed inspector acc	t proposed cap /31/11) to detern s. SFWD to insp ccavated, coordi cordingly.	ate valve at the E location as show mine if the existin pect condition of a nate with SFWD	n on M-6 g gate gate	
Please provide details so as to allow this capping work to be done in advance of the awarding of the TG04.2R scope of work				ward will be pro	at Beale and Miss vided following g			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 544 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

10-inch DI MJ flat cap

- 1 18-inch x 18-inch x 1-inch steel plate

mber	Subject		Sta	ntus	Created	Required	Answered		Proceed
This capping is nea construction schedurequested.									
0121.1	AWSS Caps at	t Beale Street	Cio	osed	05/02/2011	05/12/2011	05/05/2011	Potential	ly
From: Webcor Cons	struction LP	Colin Azevedo	To: Turner Construction Compan Gary Kr	utsch	Answered By:	AECOM Techr	nical Service Eric 2	Zagol	
o-Author:									
REQUEST:			SUGGESTION:	Closed O5/02/2011 O5/12/2011 Answered By: AECOM Technical Answered By:					
The AWSS valve at 4/29/2011 per responsible that the existing value.	onse to RFI#U-012	21. It was confirmed			O5/02/2011 O5/12/2011 O5/05/2011 Potents Answered By: AECOM Technical Service Eric Zagol ANSWER: Accept Suggestion: Eric Zagol 5/4/2011 From Michael Smith (SFDPW BOE); Refer to attached DWG M-6 Rev 1 with changes made on 05/04/11. Cap is to be tied back to (E) pipe with cast lugs. Eric Zagol 4/5/2011 ***4/19/11 UPDATE*** In response to the numbered items above: 1. Refer to the attached markups of TG04.2R documents from SFDPW BOE that define the AWSS abandonment/capping scope for Beale Street; MA-6 for the work in Beale St. at Mission St., and MA-10 and MA-19 for the work in Beale St. at Howard St. 2. SFWD Inspector Daniel Helminiak has confirmed that the following materials are available at the SFFD Yard:			PW	
Please provide deta Beale.					Answered By: AECOM Technical Service Eric Zagol ANSWER: Accept Suggestion: Eric Zagol 5/4/2011 From Michael Smith (SFDPW BOE); Refer to attached DWG M-6 Rev 1 with changes made on 05/04/11. Cap is to be tied back to (E) pipe with cast lugs. Eric Zagol 4/5/2011 ***4/19/11 UPDATE*** In response to the numbered items above: 1. Refer to the attached markups of TG04.2R documents from SFDPW BOE that define the AWSS abandonment/capping scope for Beale Street; MA-6 for the work in Beale St. at Mission St., and MA-10 and MA-19 for the work in Beale St. at Howard St. 2. SFWD Inspector Daniel Helminiak has confirmed that the following materials are available at the SFFD Yard:				
					Eric Zagol 4/5	5/2011 ***4/19/ <i>*</i>	11 UPDATE***		
					In response to	the numbered	items above:		
					documents from abandonment/of for the work in	m SFDPW BOR capping scope Beale St. at Mi	E that define the A for Beale Street; ssion St., and MA	MA-6 \-10	
					that the following				
					Beale at Mission	on Street			
					- 1 10-inch E	OI MJ spigot x C	GH spigot adapte		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

545 of 624 10/30/2012

30100

Time:

11:15 AM

30100 - Transbay Transit Center Project

Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed Beale at Howard Street 10-inch DI stop collar 10-inch DI bell collar 10-inch DI flat cap Coordinate with SFWD Inspector for materials provided by SFWD. 3. Proceed with this work per direction from TJPA Representative. Coordinate the shutdown of existing AWSS main in Beale St. with SFWD prior to commencing the work. 4. Submit pothole data for review per RFI response provided on 4/5/11 as stated below. ****** 4/5/11 Response Pothole the existing AWSS gate valve at the Beale at Mission street proposed cap location as shown on M-6 (Rev No. 1, 1/31/11) to determine if the existing gate valve has lugs. SFWD to inspect condition of gate valve once excavated, coordinate with SFWD inspector accordingly. Details for the capping work at Beale and Mission, and Beale and Howard will be provided following gate valve inspection.

Co-Author:

REQUEST:

U-0122

From: Webcor Construction LP

M Squared Submittals for TG04 Bid Packages

Colin Azevedo

To: Turner Construction Compan Michelle Smith

Closed

Answered By: Turner Construction Comp Michelle Smith

04/11/2011

Potentially

04/11/2011

SUGGESTION:

ANSWER:

04/01/2011

Accept Suggestion:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

546 of 624 10/30/2012

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
Number	Subject	Status	Created	Required	Answered	Impact	Proceed

Please confirm the following:

Per previous discussions it has been agreed between the TJPA, AECOM, Turner Webcor/Obayashi and M Squared that material submittals approved for use by M Squared in individual bid packages will be considered acceptable for all bid packages M Squared is working on (TG04.1, TG04.3, TG04.4, & TG04.6).

These submittal include:

TG0434-002 - Excavation & Backfill Samples

TG0434-003 - Excavation & Backfill Test Reports

TG0434-004 - Excavation & Backfill Compaction &

Warning Tape

TG0434-005 - Shoring Plan

TG0434-006 - Backfill Material

TG0434-007 - Water Utilities Distribution Piping & Valves

TG0434-010 - Asphalt Mix Design

TG0434-013 - Noise Mitigation Plan

TG0434-015 - CQC Plan

TG0434-016 - Health and Safety Plan and MSDS

TG0434-017 - SWPPP

TG0434-018 - Debris Management Plan

TG0434-025 - Cast in Place Concrete

TG0434-030 - Labor Rates

TG0404-001 - Sewer Package

TG0404-002 - Filter Fabric

TG0404-003 - Concrete Forming

TG0404-004 - Precast Concrete

TG0404-005 - Precast Concrete Catch Basin Base

Eric Zagol, 4/4/2011: AECOM suggests that the Construction Manager Oversight (Turner) confirms this RFI.

Guy Hollins, 4/5/2011: Confirmed for all submittals listed with the understanding that no deviations from the previously-approved submittal are allowed without the submission and approval of a separate and new submittal request.

Michelle Smith, 4/11/2011: TJPA has no objection to subcontractors using submittals that were submitted by their OWN company and approved for a previous TG04 Utilities Relocation trade package, as long as the application is the same as the application in the previous trade package.

U-0123 Unknown Fire Service @ 85 Natoma

From: Webcor Construction LP

Colin Azevedo

To: Turner Construction Compan Michelle Smith

Closed

Answered By: AECOM Technical Service Eric Zagol

04/05/2011

Potentially

04/14/2011

04/04/2011

ANSWER:

Co-Author:

REQUEST:

While Excavating to install the water line on Natoma from the shoring wall to 2nd Street M Squared encountered an existing fire service going to 85 Natoma. This service is not shown on the drawings and is not in the specifications

SUGGESTION:

SFPUC Customer Service Bureau data shows an active Domestic water, an active Fire water service. and 2 "killed" Domestic water services to 85 Natoma Street.

Accept Suggestion:



the plans. The invert of the 14" AWSS is 6.2. (See

attached) Please advise.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

547 of 624 10/30/2012

Time:

11:15 AM Job: 30100

30100 - Transhay Transit Center Project

			Sbay Trails					
umber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
as one of the connections to be ma (See attached) Please advise on how to proceed.	nde to the new line.				th SFWD to con ter line to 85 Na	firm and locate th	e	
				Provide inform review.	nation on locatio	n, size, and mate	rial for	
-0123.1 Fire Service	e @ 85 Natoma		Closed	04/11/2011	04/21/2011	04/18/2011	Potential	ly
From: Webcor Construction LP	Colin Azevedo	To: Turner Construction Compa	an Michelle Smith	Answered By	:Webcor Const	ruction LP Colin	Azevedo	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Please note that on RFI #U-0123 the service was incorrectly drawn. The located around Sta 2+35.				coordinate wit	h SFWD Inspec	ponse to RFI U-01 tor to confirm the to 85 Natoma Str	4" DIP	
M Squared potholed at Sta 2+35 a ductile iron pipe which is believe to service for 85 Natoma Street.				Once confirme 4" gate valve.	ed, provide and	install 8"x8"x4" tee	e and	
Please advise.				Excavate and the contract d	shore for conne	fire service by SF ection in accordance dinate with SFWE FWD.	ce with	
-0124 Conflict Be	ween New 24" Sewer and ex	isting AWSS Line on Beale	Closed	04/07/2011	04/17/2011	04/28/2011	Potential	ly 🗌
From: Webcor Construction LP	Colin Azevedo	To: Turner Construction Compa	an Michelle Smith	Answered By	:AECOM Techr	nical Service Eric Z	'agol	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
M Squared has confirmed that the on sheet U-3024 is in conflict with the on Beale Street. The AWSS line is but not on the elevation view on shift M Squared also shot the elevation	he proposed 24" VCP shown on the plan view eet U-3024.			VCP and new 2 4/26/11) and	SMH as shown SK-U-0018. C	ruct temporary 2-1 on revised U-302 construct SMH #70 ection as indicated	24 (rev 01 to	
manhole. The elevation is 4.60, an	S .			Relocate AWS	SS line in Howa	rd St. not included	d in	

Following relocation of the AWSS line, construct 24" VCP sewer per contract documents.

package. Design forthcoming potentially to be

included in TG04.2R.



While potholing the Second St. Joint Trench crossing

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Eric Zagol 4/12/2011: Confirm existing abandoned

548 of 624 10/30/2012

Time: 11:15 AM Job: 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
	<u> </u>					-		mpace	170000
-0124.1		een 24" Sewer and AWSS	Line on Beale	Closed	07/07/2011	07/17/2011	03/27/2012	Potential	ly
From: Webco Co-Author:	or Construction LP	Colin Azevedo	To: Turner Construction	n Compan Gary Krutsch	Answered By	Turner Constru	iction Comr Jeff T	Γhiel	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
AWSS line @	onse to RFI#U-0124 a de @ Howard and Beale is fo tatus of this design.	S .	SFDPW BOE and will b forthcoming ASI. Scheo	Design is being performed by e tracked and issued via a dule will be discussed with 1. An update will be provided 6/11.	of 2011 and p conflicts with a future ASI. AS was uploaded	and U-124.1 we rovided tempora a full resolution SI 21, which add to Constructwa gn approval. A C	prer responded to a rere responded to a representation of the planned to come resses these issues on 3/21/12 by CR for this work well.	ility via ues, Eric	
-0125	Precast Catch	Basin Bases		Closed	04/08/2011	04/18/2011	04/13/2011	Potential	ly
From: Webco	or Construction LP	Colin Azevedo	To: Turner Construction	n Compan Michelle Smith	Answered By	:AECOM Techr	nical Service Eric 2	Zagol	
Co-Author:									
M Squared v catch basin. precast base installing the Squared will crushed rock specification	ast in place base per CCS would like to propose the to The catch basin barrel is a and it comes as one sing precast catch basin base place a minimum 6" com a step at the sub base. The propose a state attached.	use of a precast attached to the gle unit. Before with barrel, M pacted level layer of roposed material	SUGGESTION:		approved with The 5 foot cat base section t same dimensi reinforcement place base. Provide a min	conditions spec chbasin barrel s to form a monoli ions, compressi	catchbasin base cified. hall be attached th structure with every strength and PW Standard casyyer of uniform	to the the	
-0126 From: Webco	Existing Brick or Construction LP	Man Hole @ Second and Colin Azevedo	Natoma In Conflict With Join To: Turner Construction	nt Trench Closed n Compan Michelle Smith	04/11/2011 Answered By	04/11/2011 AECOM Techr	04/13/2011 nical Service Eric 2	Potential Zagol	ly
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

549 of 624 10/30/2012

Time: Job:

5. ADA COMPLIANCY- CASTINGS SHALL HAVE HOLES NO GREATER THAN 1/2" IN THE DOMINANT DIRECTION OF MOTION, NO VERTICAL RISE OF GREATER THAN 1/4", IF THE RISE IS GREATER THAN 1/4" THE RISE/RUN RATIO NEEDS TO BE 1;2 AND THE MAXIMUM HEIGHT SHALL BE 1/2". 6. Cover shall BE MADE TO FIT EXISTNG FRAMES

11:15 AM 30100

				Transbay Trans	Date	Date	Date	Cost	
mber	Subject			Status	Created	Required	Answered	Impact	Proceed
is in confliction is not show manhole all abandoned detailing the	ountered an existing brick so it with the joint trench alignry in on the plans and had been so appears to have been p l. See the attached sketch e location of the manhole.	ment. The manhole en paved over. The reviously			rim elevation. Demolish and manhole as re an elevation 1	remove existing equired to consti -foot below bott	lurry grout to 4 fe g abandoned sew ruct the Joint Tren om of Joint Trenc ance with contrac	er nch to ch.	
0127	Minna Street S	Sewer Manhole #201 in Cro	osswalk	Closed	04/11/2011	04/21/2011	04/13/2011	Potentia	
	cor Construction LP	Colin Azevedo		ction Compan Michelle Smith			nical Service Eric 2		
o-Author:				·	-			J	
REQUEST	:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
center of th City of San in crosswal	U-3007 shows MH#201 to the crosswalk @ Minna and Francisco typically avoids ks, whenever possible, for vise if MH#201 should be in alk.	Second Street. The locating manholes ADA considerations.			be adjusted di HP Gas main. Plans. In lieu of CCS ADA complair specifications: 1. MATERIAL with ASTM "S Castings" Des strength shall qualification. 2. FINISH- ST CAST, AND Y FRICTION OF CONDITIONS 3. CASTINGS FLASHING, G BLEMISHES.	ue to an existing. Construct man F DPW Standan nant cover that r - The cast iron tandard Specific signation A 48, 0 be considered t FANDARD FINIS TILD A MINIMU F .6 OR BETTER S. G - SHALL BE FR SRIND MARKS,	manhole location g 8-inch Water an hole at the location of the location of the location of the location of the location of the locations for Gray Collass 30. The tins of the primary test for SH SHALL BE RAUM COEFFICIEN R IN WET OR DERIVED OF THE RELIGIOUS HAND OTHER SUpic-hole" for lifting the location of the locatio	d 4-inch on per vide an g dance ast Iron el or .W, AS T FOR LY	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

550 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

				<i>3</i>		,			
lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
					SFDPW STA 7. Cover sho GREATER th	NDARD PLAN 8 uld be MADE of en THE PRODU	ITING FRAMES P 37,190. quality EQUAL TO JCTS MADE BY D ed product data sh	OR &L	
J-0128	AWSS Conflict	with Sewer on Fremont		Closed	04/11/2011	04/21/2011	04/19/2011	Potentia	ily
From: Webc	or Construction LP	Colin Azevedo	To: Turner Construction Compan	Michelle Smith	Answered B	y: AECOM Techi	nical Service Eric Z	agol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
AWSS line in Fremont Strainvert elevation the proposed V	AWSS line is in direct conflict with the proposed sewer on Fremont Street. The drawings show a 4" HPW line at MH #601 and (E) considered as an				I (E) MH in Howa s an option. Plea ne (E) MH at Ho	ase confirm the inv ward St. (Fremont	ert		
J-0128.1	AWSS Conflict	with Sewer on Fremont		Closed	04/11/2011	04/21/2011	04/26/2011	Potentia	lly 🗌
From: Webc	or Construction LP	Colin Azevedo	To: Turner Construction Compan	Michelle Smith	Answered B	y:AECOM Techi	nical Service Eric Z	agol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
existing mar as shown or					U-0128.1, co #601 to existi attached SK-	25/2011: In refernstruct temporaring SMH at STA U-0016 and SK-	ence to RFI U-012 y 15" VCP from SI 0+29.50 as showr U-0017. Construct	MH n on	
Please adiv	se.				indicated in S		CP connection as		
						sign forthcoming	rd St., not included potentially to be	d in	
					•	ocation of the AV er contract docu	VSS line, construction	t 30"	



manhole at Sta 0+45 could not be installed with normal

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

551 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
-0128.2	AWSS Conflic	ct with Sewer on Fremont		Closed	07/07/2011	07/17/2011	03/27/2012	Potential	lly 🗌
From: Webco	r Construction LP	Colin Azevedo	To: Turner Construction Com	npan Gary Krutsch	Answered By	Turner Constr	uction Comp Jeff	Thiel	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
AWSS line @	onse to RFI#U-0128.1 a Howard and Fremont i the status of this desig	s forthcoming.	Eric Zagol 7/20/2011 Design SFDPW BOE and will be trac forthcoming ASI. Schedule w SFDPW BOE on 7/22/11. An in the RUP OAC on 7/26/11.	ked and issued via a rill be discussed with	of 2011 and p conflicts with a future ASI. AS was uploaded	and U-124.1 we rovided tempora full resolution SI 21, which add to Constructward approval. A	pere responded to any solutions to ut planned to come lresses these issure on 3/21/12 by CR for this work was to be completed.	tility via ues, Eric	
-0129	Sewer Conflic	cts @ Second and Natoma		Closed	04/13/2011	04/25/2011	04/28/2011	Potential	lly 🗌
From: Webco	r Construction LP	Colin Azevedo	To: Turner Construction Com	npan Michelle Smith	Answered By	:AECOM Tech	nical Service Eric	Zagol	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
from the exist 0+81 as show While excava encountered and some of the kelevations the quantity and pexcavate and at Sta 0+45. Additionally electric utilities See attached findings.	unable to excavate/shoting manhole at Sta 0+4 vn on sheet U-3010. Iting for the sewer install several unknown utilities d not shown on the control of the sewer at different indicated on the draw proximity of these utilities shore between MH#30 PGE have yet to relocate so out of the area of the drawings illustrating Me on how to proceed.	5 to MH#301 at Sta lation M Squared s which were tract drawings. Also, erent locations and rings. Due to the s it is not possible 1 and the existing MH e their gas and proposed MH#301.			information pr and M Square demolition and	27/2011: AECC ovided and requed to review the diconstruction solution solution and further ur	M has reivewed uests a meeting vertical data, review the equencing shown derstand why except the second second second second second second second second second second second second second second second second second sec	with W/O	
-0129.1	Sewer Conflic	cts @ Second and Natoma		Closed	05/02/2011	05/12/2011	06/03/2011	Potential	llv 🖂
	r Construction LP	Colin Azevedo	To: Turner Construction Com				nical Service Eric		,
o-Author:		22	2- Turnor Sonstruction Con	ipair Cary reaction		ALCON TOOM	noai Golviot Ello	_4901	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Per response Squared and	to RFI#U-0129 Webco AECOM met on 4/29/20 or line between MH#301	011 and discussed			Eric Zagol 6/	2/2011 Revised a ASI 011 to ac	I contract docume		



performed by PG&E.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

552 of 624 10/30/2012

Time: Job:

encasement 15 feet short of the vault.

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
their investigate to further revie	ethods. M Squared rem ive pot hole trench on 5 w and understand the e AECOM's findings fror rection on how to proceed his location.	/2/2011 for AECOM xisting conflicts.			1. Continue to submit location sewer laterals sewer in accommodate construction. 2. Verify via paccordance was submit location.	on and elevation at the proposed ordance with Key ore construction with Specification aterals are show	rface investigation information for exd connection to ne	isting ew that all	
-0130	Sewer Remova	al On First Street		Closed	04/15/2011	04/25/2011	04/21/2011	Potential	ly
From: Webcor	Construction LP	Colin Azevedo	To: Turner Construction Con	npan Michelle Smith	Answered By	:Turner Constru	uction Comr Kevin	Chiu	
o-Author:									
04/12/2011 Er Webcor/Obaya the existing se	ekly Utility Relocation O. ic Zagol with AECOM in ashi that new drawings f wer on First street had l to date Webcor/Obayas S.	formed or the removal of peen issued on	SUGGESTION:		4/18/2011 to	W/O's documen	gestion: User I was a control email for requested inform	ASI	
Please advise	the status of these drav	vings.							
-0131	Minna St PG&I	E Duct Bank Termination F	Points	Closed	04/19/2011	04/29/2011	04/22/2011	Potential	ly 🗌
From: Webcor	Construction LP	Colin Azevedo	To: Turner Construction Con	npan Michelle Smith	Answered By	:AECOM Techr	nical Service Eric Z	agol	
o-Author:									
back 3' outside Please confirm duct bank as c	ofirmed Trinet is to termine the east and west wall that the termination polescribed will fulfill Trine completion of the duct be	s of manhole 1319. ints of the PG&E t's scope of work	SUGGESTION:		at EMH 1319 1319 East wa	and 1318 are as	rench termination is follows:	•	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 553 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

			•		•			
Number Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Please note terminating the duct bank wall of MH 1319 will leave the end of t under the 24" high pressure water ma an issue with future access for comple PG&E.			and left 6 feet water, whiche	1319 West wall; PG&E would like the conduit capped and left 6 feet short (or 1-foot clear of existing 24-inch water, whichever is greater) of the vault with concrete encasement 15 feet short of the vault.				
Please advise.				and left 3 feet		d like the conduit ult with concrete the vault.	capped	
						hall be considere on at EMH 1319 a		
U-0132 Minna St Sewe	er Pressure Test		Closed	04/20/2011	04/30/2011	04/27/2011	Potentia	ly
From: Webcor Construction LP	Colin Azevedo	To: Turner Construction Com	pan Gary Krutsch	Answered By	:AECOM Tech	nical Service Eric	Zagol	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
The SFDPW inspector Jason Chin ha he will be requesting a pressure test of 18" and 24" VCP sewer main. The condition of the province to the pr	f the newly installed ntract specification					sewers in accorda See specificatio		
and drawings to do not specify any for sewer mains.	m or testing for the			034010 3.1 E				
Please advise if pressure testing of th required.	e sewer main will be			CCSF DPW S Testing per 33		n 319 Low Pressi	ure	
				333110 1.4 C				
				333110 3.7				
				333110 3.8 B				
				333110 3.9				
					Representative	e and SFDPW ins prior to testing.	spector	



2+24 and 1+62 the AT&T inspector, Juan, instructed

Trinet to remove two bends from the duct bank. AECOM

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

554 of 624

Time: Job:

"attached...revised AT&T duct routing" for review.

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
U-0132.1	Sewer Main P	essure Test		Closed	05/07/2011	05/17/2011	05/11/2011	Potential	ly 🗌
From: Webcor C	Construction LP	Colin Azevedo	To: Turner Construction Compa	n Gary Krutsch	Answered B	y:AECOM Techi	nical Service Eric	Zagol	
Co-Author:									
REQUEST: Trinet has been manufacture) th Standard Speci iron or ductile ir pipe. The Natio recommend a least ASTM C 828. Sproposes using 10psi hydrostat specifications. pipe runs with r 203-204, 202-2 With regards to lateral connecti	n advised by Mission C nat the hydrostatic test ification Section 319.00 con pipe and is not reconal Institute of Clay P ow pressure air test in See attached copy of A this low pressure air te to test called for in the The low pressure air te no service laterals ie: N 01. Please advise if the to the three remaining p ons, please provide di equired to test the mair	described in the SF 2 is primarily for cast ommended for clay pe and Mission Clay accordance with NSTM C 828. Trinet est in lieu of the standard st will allow test on 1H501-502, 206-207, is is acceptable.	SUGGESTION:		Kevin Chiu stesting newly main lines with been suggest SFDPW, SFF http://newsite all_MS2_Tes http://www.min. http://weoliaes Waste-Manag Management. Whether or nodevices is still not specifical lit is the control on newly instruction newly instr	installed sewer th active lateral of ted within converse of the contractor of the co	rare links to developipes, specifically connections that resations between a specific state of the second specific state of the second specific state of the second specific state of the second specific state of the second specific state of the second specific state of the second specific state of the second specific state of the second specific state of the second specific speci	y for have Test_B Test_B and- e these stions, r testing, testing anholes	
 U-0133	Minna St Join	: Trench Configuration and	l Alignment, Sta 2+24 to 1+62	Closed	04/20/2011	04/30/2011	04/26/2011	Potential	
From: Webcor C	Construction LP	Colin Azevedo	To: Turner Construction Compa	n Gary Krutsch	Answered B	y :AECOM Techi	nical Service Eric	Zagol	
Co-Author:									
REQUEST:	allation of the AT&T du	cts hetween Sta	SUGGESTION:		ANSWER:	Accept Sug	gestion:	erenced	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 555 of 624 10/30/2012

Date: Time: Job:

The existing sludge line to the north will be demolished per TG04.6.

11:15 AM 30100

				<i>J</i>		,			
umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Trinet procee	d and approved the layording. Attached is the red by the inspector.								
Please confirmacceptable.	m the revised joint trend	ch alignment is							
-0133.1	Minna St Joir	nt Trench Configuration and	d Alignment, Sta 2+24	Closed	04/26/2011	05/10/2011	05/02/2011	Potential	ly
From: Webco	r Construction LP	Colin Azevedo	To: Turner Construction Co	mpan Gary Krutsch	Answered B	y:AECOM Tech	nical Service Eric	Zagol	
o-Author:									
2+24 and 1+6 Trinet to remo was contacted Trinet procee	stallation of the AT&T d 52 the AT&T inspector, ove two bends from the d and approved the layor ding. Attached is the re ed by the inspector.	Juan, instructed duct bank. AECOM out in the field prior to	SUGGESTION:			Accept Sug /2/2011 Alignmes s shown in the s	ent of the AT&T d	ucts is	
Please confirmacceptable.	m the revised joint trend	ch alignment is							
-0134	Water Depatr	nent Tie In Conflict at Howa	ard and Beale	Closed	04/26/2011	05/06/2011	05/02/2011	Potential	ly
From: Webcon	r Construction LP	Colin Azevedo	To: Turner Construction Con	mpan Gary Krutsch	Answered B	y:AECOM Tech	nical Service Eric	Zagol	
co-Author:									
unable to per of Howard an existing sewe the line and c	r Department has deter form the water tie in at t d Beale because of a c er sludge force main. M confirmed it is the existir er sludge force main.	he south west corner onflict with the Squared has pothole	SUGGESTION:		the existing 1 perform the w SFWD to det line to be rem Plug the ends	0-inch sludge lir vater main conno ermine the exter noved.	gestion: and remove a section to allow SFWD ection. Coordinate of the existing section and of the existing section.	to te with sludge	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Time:

Job:

556 of 624 10/30/2012

30100

11:15 AM

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
							udge line to the ex 6, shall be made :		
J-0135	4" Water Serv	ice @ 1st and Natoma		Closed	04/27/2011	05/07/2011	05/05/2011	Potential	ly 🗌
From: Webcor	Construction LP	Colin Azevedo	To: Turner Construction Comp	oan Gary Krutsch	Answered By	:AECOM Techi	nical Service Eric 2	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
water line on F an additional 4	ng for the 6" service co irst Street at Sta2+25 M ductile iron service the ter main. This 4" line is nents.	M Squared located at is connected to			500 Howard S SFWD inspec	2/2011 Retap th t. Coordinate s	ne existing 4" service location wi	th	
	show this to be a live see tied into the new ma				Kevin Chiu 5 a CR will be is		g approval by the	TJPA,	
There is now n to receive this	o point of connection o 4" service.	n the new water line							
Please advise.									
1.0405.4	411 1 1 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	to a first out Nations		Olerad	05/00/0044	05/40/0044	05/40/0044	Detection	
J-0135.1 From: Webcor (ice at First and Natoma Colin Azevedo	Tot. Toward Occasionalism Occasion	Closed	05/09/2011	05/19/2011	05/10/2011	Potential	ıy
Co-Author:	Construction LP	Collit Azevedo	To: Turner Construction Comp	oan Gary Krutsch	Allswelled by	-AECOM Techi	nical Service Eric 2	zagoi	
REQUEST:	RFI #U-0135, see atta	ched nining plan as	SUGGESTION:		ANSWER:	Accept Sug	gestion: ne understanding	that the	
requested in R		cried piping plan, as			12" main, 12"	GV, 6" service	and 1" service are)	
Once approved perform the wo	l M Squared will coordi rk.	nate with SFWD to			•	•	install 4" GV and ain per piping plar		
	response is required a work on Natoma Street								



From: Webcor Construction LP

Co-Author:

Colin Azevedo

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

557 of 624 10/30/2012

Date: Time: Job:

Cost

Date

11:15 AM 30100

30100 - Transbay Transit Center Project

Date

Date

Answered By: AECOM Technical Service Eric Zagol

Number	Subject		Status	Created	Required	uired Answered	d Impact	Proceed	
U-0136	Existing Water	er Bypass @ Howard and F	remont	Closed	05/03/2011	05/13/2011	05/05/2011	Potential	у
From: Webcor C	onstruction LP	Colin Azevedo	To: Turner Construction Cor	npan Gary Krutsch	Answered By	:AECOM Tech	nical Service Eric	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
While planning the Water Depa bypass line that (which is to be a bypass is not shas requested the plated so it can	own on the plans. The nat the existing bypass be cut and capped when tie in on the new sy	at there is an existing ing water system w water system. This he Water department as be excavated and hile they have the line	SUGGESTION:		Eric Zagol 5, are incorrect. Based on a fit and AECOM of unforeseen expenses the connects the connects the following the series of the series	eld meeting with on 5/3/11, SFW kisting bypass p existing 8-inch r the existing 8-inch rabandoned). The will be abando doward is active of 12-inch main ind the existing res and gate valvat main will be coward Street mas SFWD proposes as such that the dight abandoned the SFWD to locits of excavations. In the abandoned the SFWD to locits of excavations. In the abandoned the SFWD to locits of excavations. In the abandoned the SFWD to locits of excavations. In the abandoned the SFWD to locits of excavations. In the abandoned the SFWD to locits of excavations.	ot accruate and I W/O ,SFWD Ins D identified an ipe and gate valv nain in Fremont s ich main in Howa ie existing 8-inch ned once the ner in Howard Street i main is abandone ie from the existing onnected to the ain. To mitigate is it to cut and cap ti existing Fremon if main in Howard ate existing bypa in required to cap Shore and plate	spector we that Street and main in w 12- s placed ed, the ng 8-inch the t main is s Street. ss and the per	
U-0137	Verizon Ductk	pank conflict w/MH 701		Closed	05/03/2011	05/13/2011	05/10/2011	Potential	

To: Turner Construction Compan Gary Krutsch



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

558 of 624 10/30/2012

Date: Time: Job:

Cost

Date

11:15 AM 30100

30100 - Transbay Transit Center Project

Date

Date

from Telecommunications companies has required a pole and pole placement redesign. An ASI has been

generated for the redesign with a CR forthcoming.

umber	Subject			<u>Status</u>	Created	Required	Answered	<u>Impact</u>	Procee
indicated a co and MH# 701 The ductbank 2'4" to the top Verizon unde		g Verizon duct bank attached drawing. de x 18" deep. It is nfirmed that this is	SUGGESTION:	Status	utility not sh As suggeste visit on 5/3/1 discussions and confirm discussions Brown (Verizexisting conexpose conditied by Verizeduct from an Move and sequired and manhole. Coordinate very 6736 such the during the Verize visit of the very sequired and manhole.	d by Noel of (M S 1 with W/O and with Mike Royba ed by AECOM ba with Mike Royba con), coordinate v crete encasemen duit in area of cor con, remove conc ea in conflict to a upport exposed V I directed by Veri with Mike Roybal nat a Verizon rep	sseen condition, \ illity survey. Squared) during a AECOM, based of (Verizon Field E Ised on follow up Iterizon) and Pawith Verizon and iterizon to the from existing duffict. As directed encasement djacent Verizon referizon conduit as zon to construct (Verizon) at (415 resentative is prefere encasement	site on Noel's ngineer) am remove act to d in the t around nanhole. s	Proceed
							h existing concre etion of sewer ma		
-0138	Temporary Tel	ecom Pole Layout in Lot N	l and N'	Closed	05/09/2011	05/19/2011	05/10/2011	Potential	lly
From: Webco	r Construction LP	Joanne Filipas	To: Turner Cons	truction Compan Gary Krutsch	Answered E	3y :AECOM Tech	nical Service Eric	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Reference att	tached layout and submit	tal				5/10/2011 The po	ole alignment cha ith additional requ		

Please confirm relocating the poles is acceptable.

been coordinated with AECOM. Submittal

approval of the pole locations.

Due to the future use of lot N and N' prime, the temporary telecom poles must be relocated. The attached sketch

indicates the proposed layout of these poles which has

Package#TG0406-014 has been submitted for formal



100% closed and that the SFWD cannot get a complete

shutdown on the old line. This means when M Squared

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

Job:

the closed line gates at First St. will allow sewer

installation on Beale St. to proceed.

559 of 624 10/30/2012

Date: Time:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
J-0139	Existing Water	Line on Beale in Conflict	with New Sewer	Closed	05/09/2011	05/09/2011	05/10/2011	Potentia	lly
From: V	Webcor Construction LP	Colin Azevedo	To: Turner Construction Compan	Gary Krutsch	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author:									
REQU	EST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
12" wa informe existing First ar capped. The wa Street is uncle Dan He running departrethe decorate and information of the de	while trying to execute the USA ter line on Beale Dan Helminiak ed Webcor/Obayashi and M Squ g water line will remain active urnd Natoma is completed and the d at First and Howard as shown atter tie in and capping of the exis currently being delayed by seear when this work will be compelminiak suggested that the exist g down Howard could be capped ment at one of the existing ties commissioning of the existing line advise.	with SFWD uared that the ntil the water tie in at e existing 8" is on sheet U-3116. isting line on First parate issues and it leted. sting 8" water line d by the water which would allow		Eric Zagol 5/10/2011 Please clarify the question Subject states "Existing Water Line on Beale in Conflict with New Sewer". Per U-1124 Demolition Construction Sequence order, Beale Street sew commence after existing water main in Beale Stabandoned. Please clarify where and what the class. Also, please confirm the following: 1. Is the new 12" main along Howard Street between First and Main streets active? 2. Is the new 12" main along Beale Street north Howard Street active? 3. Is the new 12" main along Beale Street south Mission Street active?					
J-0139.1	Cap (E) Water	on Howard @ Beale		Closed	05/16/2011	05/26/2011	05/24/2011	Potentia	lly 🗌
From: V	Webcor Construction LP	Colin Azevedo	To: Turner Construction Compan	Gary Krutsch	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author:									
Main is -New 1 is activ -New 1 is activ Per U- Beale 9 main o - The c is curre First ar water c	2" water main along Howard be s active. 2" water main along Beale Stre e. 2" water main along Beale Stre	et North of Howard et South of Mission on Sequence order, ter existing water and Beale Streets ves on the line at wn. Dan from the oncern that anyone	SUGGESTION:		cap on the old Main St. with St. with St. main at the shown on U-3 Per discussion St. main has be of the cross) a connection by	Howard St. ma SFWD as shown instruction of the e intersection of 116 (latest rev p ins with SFWD in been capped at and at the Fremo SFWD. Addition	nate construction in at the intersect on on U-3119. e cap on the old has been sk. with SF per SK-U-0003 1/2 propertor, the old Main St, Beale S	Howard WD as 28/11). Howard t. (south e gates	
Howard	d Street. He is also concerned t	hat the valve is not			The caps at N	/lain, Beale, Fre	mont in combina	tion with	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

560 of 624 10/30/2012

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

Date Date Date Cost Created Required Answered Number Subiect Status Impact Proceed

removes the old water line on Beale Street in order to install the new sewer, it is possible that there will be a constant flow of water in the old line.

The suggestion from Dan is to cap the old water line on Howard Street so that When M Squared removes the old line on Beale Street there will be no possibility of water flow. A cap on the line at Howard would also confirm for definite that the old line on Howard and Beale Street is "abandoned".

Please provide direction for capping the existing water line on Howard so the sewer installation on Beale can proceed.

U-0140 Proposed Changes by BLHP to S/L Conduit Run @ 2nd & Minna Closed

05/11/2011 05/21/2011 05/20/2011

Potentially

From: Webcor Construction LP

Colin Azevedo

To: Turner Construction Compan Gary Krutsch

Answered By: AECOM Technical Service Eric Zagol

Co-Author:

REQUEST:

During a field meeting on 5/10/2011 with Eric Zagol, AECOM and Robert Kawano. BLHP to discuss the alignment of the conduit run from 2nd St to the relocated S/L pole @ Stn 2+89, Robert Kawano asked that a splice box be installed in the sidewalk downstream from the connection point to PG&E¿s manhole. The box would serve as the connection point for BLHP to PG&E¿s power supply from 2nd St for the street light. Because of an existing sidewalk basement, which is located along the north side of Minna, east of 2nd St., it was agreed in the field that the splice box should be placed in the sidewalk just west of the new fire hydrant located @ Stn 0+93. There is already a pocket constructed in the sidewalk basement to accommodate the fire hydrant and Trinet will locate the splice box within this pocket structure. A sketch is attached depicting the proposed alignment of the conduit run and the additional splice box as discussed in the field. Please confirm this is acceptable.

SUGGESTION:

ANSWER: Accept Suggestion:

Eric Zagol 5/19/2011 Per BLHP's request, furnish and install a CCSF DPW precast pullbox, cover, and lid per CCSF DPW Standard Plans and Specifications between the PG&E supply point and the relocated street light pullbox along Minna Street east of Second Street.

Location; confirm that a sidewalk pullbox will fit in the knock out space above the 121-123 Second St. sidewalk basement adjacent to the newly installed fire hydrant prior to construction.

Maintain minimum bends in conduit run per Specification 33 71 00.



U-0143

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

561 of 624 10/30/2012

Time: 11:15 AM Job: 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
	ebcor Construction LP	Colin Azevedo	To: Turner Construction Comp	oan Gary Krutsch	Answered E	3y: AECOM Tech	nical Servic: Eric Z	Z agol	
Co-Author:									
REQUES	ST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
to conner Minna int on 5/10/1 the alignr light on th was cont this cond	sponse to our RFI # U-0016, in the street lighting conduit on the street lighting conduit on PG&E MH #1319 on 2nd Silvith Eric Zagol and Robert ment of the street lighting runne west end of Minna, Eric accemplating a change in the coult run from MH 1319 to MH to the south of 1319 and further.	on the west end of St. At a field meeting Kawano, to discuss of for the relocated divised that PG&E onnection point for 1320. MH #1320 is			1320. Coord Field Engine Eric Zagol	has been confirminate connection er. 5/19/2011 Relate	med as PG&E EM n location with PGo ed to Joint Trench rgization of Minna	š Е	
	2nd St. Please confirm the or the street lighting conduit.	connection point on			after the res has revised 1319 and ha	oonse to RFI U-0 their electrical pla	0016 was provided ans with respect to he preferred locat	, PG&E EMH	
					this RFI as t BLHP and P new street li TJPA Repre coordinating and PG&E.	he request to coo G&E through the ght circuit connect sentative are in t Street Light Sen	vice Orders with B e Order is process	ns with tive for nd the LHP	
U-0142	Concrete Spec	cifications for Sidewalk Re	eplacement @ 555 Mission	Closed	05/16/2011	05/26/2011	05/18/2011	Potential	lly
From: We	ebcor Construction LP	Colin Azevedo	To: Turner Construction Comp	oan Gary Krutsch	Answered E	y: Turner Constr	uction Comr Kevin	Chiu	
Co-Author:									
REQUES	ST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
the typica colored c finish. Ple	walk concrete @ 555 Missior al San Francisco sidewalk mi concrete with what appears to ease provide the concrete sp placement of the sidewalk in	x design. It is a be a sandblasted ecifications for repair			of a dark gra black based square feet surface of th using a stiff sandblasted	5/18/2011 Sidewa y, Hi-con @ 5 lb concrete finish, vof silicon carbide e concrete shall brush, and if nec	alks shall be const s. per cubic yard c with 25 to 30 lbs. p sparkle grains. Th be washed and rir essary shall be oncrete surroundir	earbon per 100 ne nsed	

05/26/2011



the conduit run, depicting the section replaced, is attached. Please review and advise if one 4" conduit will be adequate from EMH #1320 to the west end of

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Time:

Job:

562 of 624 10/30/2012

10/30/2012 11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
From: Webco	or Construction LP	Colin Azevedo	To: Turner Construction Cor	npan Gary Krutsch	Answered By	:AECOM Techi	nical Servic: Eric Z	agol	
Co-Author:									
REQUEST:	vation and shoring for inst	callation of the 19"	SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Sewer main vault @ Stn	along Minna St., between 1+80 (demolished) and (N nable to save the entire le	the (E) electrical N) manhole # 201,				the existing 6-4	" PG&E duct is to	be	
PG&E duct the south sid 0+95 and 1+	bank (currently abandoned de of the sewer trench. Be -25 (approx.) the duct ban	d), which runs along etween stations Stn k had veered into			to provide ten		will be utilized by ction power to W/C		
	ench and had to be demol ise review and advise.	lished - see attached			1+70 (where a contract) to co	new conduit cap onfirm that the e	st of STA 1+25 to 3 s were to be insta existing conduits th have no blockage	lled per at	
					determine wh		A 0+95 is exposed 4" conduits will be ction power.		
					replace those construction.	that were remo Connect new co	uits concrete encar ved during sewer onduits to existing ary construction po	that	
J-0143.1	(E) PG&E Duct	t Bank from EMH #1320 to	Demolished EMH #1355	Closed	06/14/2011	06/24/2011	06/14/2011	Potentia	lly 🔲
From: Webco	or Construction LP	Colin Azevedo	To: Turner Construction Cor	npan Gary Krutsch	Answered By	:AECOM Techi	nical Service Eric Z		,
Co-Author:								J	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	aestion:		
between EM Anchor & Ho unobstructed unobstructed rope in place conduit durin was in confli damaged se	investigation of the existir IH #1320 and demolished ope), Trinet found that the doconduit between the two doconduit is the one that a set in the excavation for sewer More than the shoring. Trinet ection (approx. 8 LF) on Salthe pull rope in the conduit is the pull rope in the conduit is the shoring.	EMH # 1355 (@ re is only one manholes. The lready had a pull a section of this lH # 201 because it replaced the aturday 6/1, and			conduit packa 2. Mike Balm confirmed tha required betw	/14/2011 PG&E age to provide te by of PG&E was at only 1-4" unob teen EMH1320 a	plans to use the emp power to Skids notified and has structed conduit is	s 1 and	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 563 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
demolished	I EMH #1355.								
-0144	PGE Vault cor	nflict with 24" VCP on Beale		Closed	05/17/2011	05/27/2011	05/20/2011	Potential	ly 🗌
From: Webo	cor Construction LP	Colin Azevedo	To: Turner Construction Com	npan Gary Krutsch	Answered By	:AECOM Techr	nical Service Eric 2	Zagol	
Co-Author:									
of PG&E m Allowing for the propose moving the 0124. The c alignment a a conflict be AWSS. Add	firmed the location of the inside of the east wall nanhole 1702 at Howard and Beale Street. or a 12" thick wall, the vault will be in conflict with ed alignment of the future 24" VCP, even with e alignment 1' further east as directed in RFI U- conflict could be avoided by moving the another 6" further east. However this will cause etween manhole #701 and the existing 14" diditionally the Verizon duct bank conflict RFI#U-0137). Eric Zagol 5/19/2011 As discussed 5/18/11 with Jason Dunne (W/O) and (MSquared) the exact location of the MH outside wall and the existing AW unknown. Adjust locations of MH#701, MH#701 sewer alignment east as required (~4 for the 24" VCP installation (new and the existing PG&E MH however not in					cussed in the field (/O) and Noel Mc() of the existing P ng AWSS is curround (-6" as mentew and future) to er not in conflict iws line. We and future 24" \ P and fu	Carthy C&E ently I and tioned) avoid n d North		
-0144.1	PG&E Vault c	onflict with 24" VCP on Beale		Closed	06/30/2011	07/10/2011	07/01/2011	Potential	ly 🗀
From: Webo	cor Construction LP	Jonathan Flaming	To: Turner Construction Com	npan Gary Krutsch	Answered By	:Turner Constru	ction Comp Kevir	n Chiu	- 🗀
Co-Author:									
confirms the	e to RFI U-0144, please no		SUGGESTION:		ANSWER: Kevin Chiu 7, information.	Accept Sug	gestion:	ditional	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 564 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
-0145	Sludge Main (Conflicts with Existing Utilities		Closed	05/17/2011	05/27/2011	05/18/2011	Potentiall	y 🗌
From: Webco	or Construction LP	Colin Azevedo	To: Turner Construction Comp	an Gary Krutsch	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
main on Mise existing utilit possible to in	attached pothole results for sion Street. Due to the quies, and utility vaults/man nstall the new 12" sludge own on the contract draw	uantity and location of sholes it will not be main on Mission				ia the USA tick	ndicate which ut et and or those i		
Please advis	6e.								
-0145.1	Sludge Main (Conflicts with existing utilities		Closed	05/18/2011	05/28/2011	06/07/2011	Potentiall	у 🗌
From: Webco	or Construction LP	Colin Azevedo	To: Turner Construction Comp	an Gary Krutsch	Answered By	:AECOM Techr	nical Service Eric	Zagol	- Ш
Co-Author:			·	·				J	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Squared has markings an	to RFI# U-0145, see atta s marked what utilities we d what ones have been to wings. There are also sev identified.	re located via USA ocated via the				a ASI 012 to ad	contract docum dress sludge line		
-0146	Proposed Pav	rement Reconstruction Plan for	· Minna Street	Closed	05/17/2011	05/27/2011	05/23/2011	Potentiall	ly 🗌
From: Webco	or Construction LP	Colin Azevedo	To: Turner Construction Comp	an Gary Krutsch	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author:				•				-	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
pavement re	the attached sketch detail econstruction plan for Min ets. Please review and ad	na St., between 1St			sketch provide		M has reviewed to ollowing comme uirements:		
					on Demolition prior to final st Provide FULL St. West of the Second Street requirements [superseding I SECTION 32	Plans have beer restoration street restoration comments of CDSM shoring in accordance (DPW ORDER DPW ORDER 112 17)	on, curb to curb, g wall (~STA 2+2 with Contract	er Plans in Minna 25) to sification	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

565 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

			30100 - 116	ansbay mans	insit Ceriter Project					
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed	
Number	Subject			Status	Construct Driveways in accordance with DPW Stnd. Plan 87,171 Construct Joints for Concrete Pavement Base in accordance with DPW Stnd. Plan 87,174 Per Contract specification SECTION 32 12 17, reconstruct curb returns at Second and Minna Per DPW ORDER NO. 178,940 (superseding DPW ORDER 176,707) Regulations for Excavating and Restoring Streets in San Francisco Section 9.4 B. Excavation affecting curb returns, stated as follows:					
					encroaching of requires the increment of the ramp(s) at the the Permittee BSM Inspection within a proje	upon any part of nstallation or rece e affected corne e. Permittee's are ion Division to de ct are compliant	trenchless technol an angular corne construction of cur roto current standa e encouraged to cetermine if curb ratio or must be replacement of an	r b ards by ontact mps ced at		
					with current C 3; 55,017.1, 5	City standards (E 55,018 Rev.3; 55 ception to Stand	ructed in accordar Drawing Nos. 55,0 5,018.1; 55,018.2; ard Curb Ramps"	17 Rev.		
U-0146.1	Proposed Pav	rement Reconstruction	Plan for Minna Street	Closed	05/27/2011	06/06/2011	05/27/2011	Potentia	lly	
				ompan Gary Krutsch	Answered By	y :AECOM Tech	nical Service Eric Z	Zagol	_	
Co-Author:										
REQUEST: Attached, plea	ase find a sketch detailir	ng Trinet's revised	SUGGESTION:		ANSWER: *** 5/31/11 Re	Accept Sug	gestion:			

request that Trinet stop the new pavement section 5' north of centerline of the CDSM shoring wall (2' north of demarcation line).

pavement reconstruction plan for Minna St., between 1St to 2nd Streets, which incorporates Balfour Beatty's

Restore entire width of Minna street using concrete road base and ACWS curb to curb in accordance with Contract drawings and DPW Order No. 176,707 (and latest revision 178,940) Section 11.

5/27/11 Response:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

566 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed Please provide BBIIs traffic control plan and construction logistics plan for Minna St. during pretrenching and CDSM shoring wall construction. AECOM's specific questions are as follows: 1. What portion of Minna St. will be maintained for vehicular traffic during pre-trenching and CDSM wall construction? Please provide dimensions from face of north curb along Minna St. 2. Is a traffic barrier (k-rail or other) planned to be installed along Minna St. during pre-trenching and CDSM wall construction? Provide location, dimension from face of north cur along Minna St. 3. If a traffic barrier is planned, what is the schedule for the installation? 4. Once pre-trenching is complete will any of the pretrenching trench area be restored and used for vehicular traffic? 5. Once the CDSM shoring wall is constructed will the traffic barrier move south and the vehicular area be widened? If so by how much? Please provide a dimension from the face of north curb along Minna St. This information is critical in order to provide a responses to this RFI as well as RFI U-147 and U-148 in an effort to determine how RUP will restore Minna St.; crowned or sloped, and how the Minna St. restoration conforms to the future Transit Center Minna St. design. U-0146.2 Pavement Reconstruction Plan for Minna Rev 2 Closed 06/02/2011 06/12/2011 06/07/2011 Potentially From: Webcor Construction LP Colin Azevedo Answered By: AECOM Technical Service Eric Zagol To: Turner Construction Compan Gary Krutsch

Co-Author:

REQUEST:

Please find attached a revised (Rev2) pavement Reconstruction Cross Section drawing for Minna St., which details Trinets understanding of the Engineer's latest response to RFI#U-0146.1 and RFI#U-0147. Please

SUGGESTION:

ANSWER: Accept Suggestion:

Eric Zagol 6/7/2011 Street restoration detail is acceptable with the following corrections:

1. The southern extent (limit) of concrete base and



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

567 of 624

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ımber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proce
confirm pavement i attached detail	reconstruction can	proceed per the			based on U-5 required to do	101 Detail 6 and perform the De Street. Conform	nd First Street sha I the limit of exca molition and New m to final saw cur	vation v utilities	
0147	Existing Top-0	Of-Curb Grades @ Minna D	Priveways for 575 Mission Building	Closed	05/27/2011	06/06/2011	06/01/2011	Potential	ly
From: Webcor Cons	struction LP	Colin Azevedo	To: Turner Construction Compa	n Gary Krutsch	Answered By	AECOM Techr	nical Service Eric	Zagol	
o-Author:									
be a consequence which has resulted than the City stands the north side of Mi ranges from 3 ½ to Trinet has been directly the Engineer in RFI roadway with finish grade. This is conson The new roadway gexposed curb heigh which is considerated San Francisco stan (plan # 87,171). It was the considerated the consi	ssed between 2 ½" to and sidewalk grathe driveways. This of repeated overlar in a curb height in ard of 6 inches. The nna along the 575 4½ inches below the ceted in the field by a #U-0146, to consignade at curb line istent with City stangrades will result in the treatment of the driveways oly deeper than the drard plans for driveways without the driveways with the driveways without the driveways without the driveways without the driveways with the driveways with the driveways with the driveways with the driveways with the driveways with the driveways with the driveways with the driveways with the driveways wi	'to 3" below the des - see attached condition seems to ying of Minna street, many areas far less e street grade along Mission building top-of-curb grade. y Jason Chin, and by truct the new 6" below top-of-curb ndard plan # 87,169. 3" to 3 ½" of to 575 Mission, e 1" called for in the eway construction	SUGGESTION:		existing curbs Minna St. in a DPW Order N Section 12 to curbs and driveways	and driveways ccordance with lo. 176,707 (and match existing f veways shown o s along Minna S	gestion: e pavement along along the north's Contract drawing I latest revision 1'low line elevation n U-1001. 6-incht, will be reconstrasit Center Project	ide of ls and 78,940) ls at li curb lucted at	

U-0148

Pavement Reconstruction Plan for West End of Minna Street - Stn 2+15 to 2nd St Closed

05/27/2011 06/06/2011

06/07/2011

Potentially

To: Turner Construction Compan Gary Krutsch

Please review and advise.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

568 of 624

Time:

11:15 AM Job: 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
No. Aprillo an									
Co-Author:									
Please provide a pavement reconstruction drawing, or typical cross section detail, for the west end of Minna St from Stn 2+15 to 2nd St. Trinet had planned to reconstruct the street in this area from curb to curb. We find however, that there is a grade difference of approximately 6 inches between top-of-curb on the north side of the street and the south side, with the south side being at the higher grade. The construction detail approved in RFI #U-0146 (Trinet #094) cannot be utilized in this area, because the street already has a cross slope of approx. 2% from south to north. MH#701 Conflicts with existing utilities From: Webcor Construction LP Colin Azevedo			SUGGESTION: ANSWER: Accept Suggestion Eric Zagol 6/7/2011 See response					2	
-0149		•		Closed	05/27/2011	06/06/2011	06/09/2011	Potential	ly
	onstruction LP	Colin Azevedo	To: Turner Construction Com	oan Gary Krutsch	Answered By	:AECOM Techn	nical Service Eric Za	agol	
co-Author:									
constructed thru Several bends v and these bends the presence of move MH#701 a To install the ne to MH wall), and we will have to p diameter of the	line west of MH#701 was the roof of the existing were used in the AWSS included lugs and tie these tie rods and fitting further west. W 24" VCP in a straight in order to get by the cour the pipe wall and 2 pipe into the west wall in how to proceed.	g 3x5 sewer. S line construction rods. As a result of ngs we can now not t line (perpendicular existing PGE MH " of the internal	SUGGESTION:		accordance wi joint) to allow the PG&E MH and attached SK-L	th ASTM C425 for 6" of deflection of connect to MH J-0019.	VCP pipe joints in (max 1.8 degrees on to avoid the exist #701 as shown in election will allow the	sting the	
-0149.1	MH#701 Conflic	cts with existing utilities		Closed	06/30/2011	07/10/2011	07/01/2011	Potential	lv 🖂
From: Webcor C		Jonathan Flaming	To: Turner Construction Com		******		ction Comr Kevin		·,
Co-Author:		-		-			•		
M Squared conf	RFI U-0149, please note irms that 6inch deflection pipe to be clear of the	on of the VCP will	SUGGESTION:		ANSWER: Kevin Chiu 7, information.	Accept Sugg /1/2011 RFI doe	gestion: es not request addi	itional	



This is a follow-up to the request by the Engineer in his response to W/O RFI #U-0151 (Trinet RFI #097) for

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Eric Zagol 7/5/2011 In reference to RFI-151 and

151.1:

10/30/2012

Time:

11:15 AM 30100

569 of 624

Number Si	ıbject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
J-0150 Pr	oposed Correction	to Field Condition R	eport 40C	Closed	05/31/2011	06/10/2011	06/01/2011	Potentiall	iy 🗍
From: Webcor Constructi	on LP	Colin Azevedo	To: Turner Construction Compar	Gary Krutsch	Answered By:	:AECOM Techr	nical Service Eric Z	<u>'</u> agol	- Ш
Co-Author:									
REQUEST: Please see the attached Inc for their proposed solinstallation of CB203 idea 40C. Please advise if the prop	ution to mitigate the ntified in Field Cond	incorrect ition Report	SUGGESTION:	ANSWER: Accept Suggestion: Eric Zagol 6/1/2011 The proposed solution reviewed and approved by SFDPW BOE acceptable. Construct catch basin as shown that it is accessible from above for movia removal of the grate. Coordinate inspect the TJPA's Representative.				s n the n trap enance n	
J-0151 Ac From: Webcor Constructi Co-Author:		teral Connection for 1 Colin Azevedo	00 1st Street To: Turner Construction Compar	Closed Gary Krutsch	06/02/2011 Answered By	06/12/2011 AECOM Techr	06/08/2011 nical Servic: Eric Z	Potentiall Zagol	y
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	nestion:		
Trinet has discovered an 100 1st Street building w new 24" sewer main - se located at sta. 7+09 and rear of the building. This plans and there was no v existence of a lateral. Tri sidewalk and a 4" cast irn a 4" cast irn vent pipe c confirm Trinet is to tie the main on Minna. Also, ple with existing cast iron tra are not up to current DPV	hich was not connect attached sketch. services a single to lateral was not sho rent in the sidewalk ent potholed the lateral, a 4" cast apped 2' below grace lateral into the new ease advise what is p and vent pipe ass	cted to the The lateral is let and the wn on the to indicate the eral in the iron trap and de. Please v 24" sewer to be done			Eric Zagol 6/8 General Note are no active sewer prior to a sewer prior to	B/2011 In accor 12, contractor of sewer lateral consewer demolition the the elevation of location of exists.	dance with U-300 was to verify that the nnections to the e	there existing ver vent	
	dditional Sewer Lat			Closed	06/29/2011	07/09/2011	07/05/2011	Potentiall	iy 🗌
From: Webcor Constructi	on LP	Jonathan Flaming	To: Turner Construction Compar	Gary Krutsch	Answered By:	:AECOM Techr	nical Service Eric Z	'agol	
Co-Author:			011005051011		*******		🗆		
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	destion:		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 570 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number Subject Date Date Cost Status Created Required Answered Impact Proceed

additional information relating to the 2nd sewer lateral connection for the 100 1st St building. Trinet also clarifies the issue of the existing 4" trap on the line, which was raised in the original RFI.

The sewer lateral is located @ Stn. 7+09 and the invert elevation of the 4" cast iron sewer lateral pipe at face-of-curb is 14.6'. The elevation for the top of the new concrete encased ductbank @ Stn 7+09 is 13.85'. The sewer lateral was therefore not in conflict with the new joint trench utilities.

With regards to the existing 4" trap on the line, Trinet checked with the SF Plumbing department which adviced that a 4" cast iron trap was adequate for a 4" sewer lateral. The existing trap was therefore in compliance with the SF plumbing code. Trinet advised Jason Chin of this in the field and he agreed that the trap did not need to be replaced.

The 4" cast iron vent pipe for the trap did not extend to street level but was capped-off approximately 18" below grade. Per field discussions with Jason Chin, Trinet extended the trap vent piping to grade and installed a street vent frame & cover in the sidewalk.

- 1. Reconnect existing lateral to new 24" Minna St. sewer in accordance with SFDPW Standard Plan 87,196.
- 2. Extend fresh air inlet and air inlet cover to existing sidewalk grade.

U-0152 Alternate Manhole Testing Method

From: Webcor Construction LP Colin Azevedo

Co-Author:

REQUEST:

Spec section 03 40 10 3.1 E directs the contractor to test all manholes hydraulically by exfiltration testing. M Squared proposes the use of the vacuum method of testing manhole sections instead of the above method (See attached)

This vacuum method is in accordance with ASTM C1244.

Please advise if this is acceptable.

Closed 06/02/2011 06/12/2011 06/07/2011 Potentially

To: Turner Construction Compan Gary Krutsch

Answered By: AECOM Technical Service Eric Zagol

SUGGESTION:

ANSWER: Accept Suggestion:

Eric Zagol 6/7/2011 Vacuum method in accordance with ASTM C1244 is acceptable for testing of sewer manholes.



Co-Author:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

571 of 624 10/30/2012 11:15 AM

30100

e: ie:

Time: Job:

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
J-0153	Concrete Slab	and Rail Ties Conflict with	Sludge Line on Howard	Closed	06/03/2011	06/13/2011	06/21/2011	Potential	ily
From: Webcor	Construction LP	Colin Azevedo	To: Turner Construction Com	npan Gary Krutsch	Answered By	:AECOM Techr	ical Service Eric	Zagol	
Co-Author:									
REQUEST:	g for the sludge line alig		SUGGESTION:		ANSWER: Eric Zagol 6	Accept Sug	gestion:		
Sta 19+42 M S rail ties and co These are poss encountered w They are in dire	between Beale and Ma equared discovered the ncrete slab (see attach sibly the same ties and hile installing the water ect conflict with the pro e along Howard Street.	presence of wooden ed photos). slab that M Squared line on TG04.3.			*** 6/21/11 U Based on folk further unders slab and woo and Fremont	pdate *** bw up discussion standing of the eden rails ties fou streets TG04.3), wooden rail ties	ns with W/O and xtents of the con nd further West remove and dis as required to co	crete (Howard pose of	
					determine the	e extents (souther and wooden rai	at STA 18+00 to rn and northern) I ties. Submit po	of the	
J-0154	Electrical Serv	vice for Street Lights on Nat	oma	Closed	06/08/2011	06/18/2011	09/01/2011	Potential	ily 🗌
From: Webcor	Construction LP	Colin Azevedo	To: Turner Construction Com	npan Gary Krutsch	Answered By	:Webcor Const	ruction LP Chris	s Lotti	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
lights on Naton conduit has be trenching proce As a result the power. There a	120 the electrical services is to be demolished, en exposed through the ess on First, confirmed existing street lights or are no details provided power to these street lighte.	see attached. This einvestigative dead and remove. Natoma are without in the plans for	Eric Zagol 6/20/2011 Natom power renewal to be addresse forthcoming.		Street Light P		1 -Renew Naton SI No. 014) [3010 111.		
Please advise.									
J-0155	AWSS Cast In	Place Concrete Testing		Closed	06/20/2011	06/30/2011	06/28/2011	Potential	ily
From: Webcor (Construction LP	Jonathan Flaming	To: Turner Construction Com	npan Gary Krutsch	Answered By	:Turner Constru	ction Comr Kevi	n Chiu	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

572 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed REQUEST: SUGGESTION: ANSWER: **Accept Suggestion:** The AWSS Specification section 03300-2, Cast-In-Place Kevin Chiu 6/28/2011 The TJPA employed testing Concrete 1.5 C (Quality Assurance) states that the agency will provide concrete testing per 03300-2, concrete testing will be performed by an agency employed 1.5C. by the TJPA. However, 03300-10, 3.9 B (Field Quality Control) states that the concrete testing will be performed by the City Michael Smith's (SFDPW) response, "TJPA can have Testing and Inspection Agency. testing performed or set funding in place for testing by SFDPW's testing lab," dated and signed on 6/27/11 Please advise who will be preforming the cast in pace (see attached). concrete testing. U-0156 Sink Hole under road base at MH#701 Closed 06/21/2011 07/01/2011 06/22/2011 **Potentially** From: Webcor Construction LP Jonathan Flaming To: Turner Construction Compan Gary Krutsch Answered By: AECOM Technical Service Eric Zagol Co-Author: REQUEST: SUGGESTION: ANSWER: Accept Suggestion: While excavating for MH#701 M Squared discovered what Eric Zagol 6/22/2011 Unforeseen existing condition appears to be a large void under the street base adjacent not clear if directly related to the Relocation of Utilities to the west wall of the MH#701. We estimate the void to Project work. be approximately 3' wide and 12' long. This may be a hazard as the street base may collapse at some point in AECOM suggests that the existing pavement be the future. removed over the area of the sink hole and conditions be evaluated. Please advise how you would like to proceed. Once existing utilities are determined to be secure, backfill with a sand cement slurry and restore pavement in accordance with SFDPW Standard Plans and Specifications. Kevin Chiu 6/22/2011 Coordinate repair of sink hole with TJPA representative. Repair work to be paid under CR U-039



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 573 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

qualification.

2. FINISH- STANDARD FINISH SHALL BE RAW, AS

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
From: Webcor	Construction LP	Jonathan Flaming	To: Turner Construction Compan	Gary Krutsch	Answered By	:AECOM Techi	nical Servic: Eric Z	Zagol	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
AECOM and the Trinet's inability manholes 501 MH #502 is conserved on one Trinet has no effectively to the Trinet has no effectively to the Trinet has no effectively to the Trinet has no effectively to the Trinet has no effectively to the Trinet has no effectively to the Trinet has no effectively to the Trinet has no effectively to the Trinet has no effectively to the Trinet has no effectively to the Trinet has no effectively to the Trinet has no effectively to the Trinet has no effectively and the Trinet's notation and the Trinet's	follow-up to discussions the SFDPW Inspector are to the SFDPW Inspector are to the SFDPW Inspector are to the SFDPW Inspector are to the SFDPW Inspector and the expector of the SFDPW Inspector of the SFDPW	nd Trinet, regarding test on sewer field conditions. disting 3x5 brick Plan #87,184) and brick sewer			•	les #501 and #5	ed. Pressure test 02 are not require		
been possible includes a ten extending sou existing 3x5 b pipe stub is al sealed with ar perform a pre	#502 and a pressure test. The revised design (see apporary 24" corrugated Futh from the manhole and rick sewer. The inside of lso corrugated, and there in inflatable pipe plug, as ssure test of the manholem that a pressure test wiles 501 & 502 on 1st St.	ee attached drawing) PVC pipe stub d connecting to the f the temporary 24" efore cannot be would be required to e structure. Il not be required for							
-0158	MH #301 Loca	tion		Closed	07/15/2011	07/25/2011	07/20/2011	Potential	lly 🖂
	Construction LP	Colin Azevedo	To: Turner Construction Compan				nical Service Eric Z		y
o-Author:			Tarior Conduction Compan	Cary radioon		-71200111 100111	nodi Gorviot Eno E	-agoi	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
During our sewer work at 2nd and Natoma M Squared discovered that the Telecom Vault shown on the drawings is in fact significantly larger in the field than is shown on the plans. In order to be able to shore for MH#301 construction M Squared has had to move the location of MH four (4) feet east along Natoma. As a result the jack and bore alignment is now a few inches south of what is					Eric Zagol 7/ acceptable. Since the adju the crosswalk Standard MH	ustment pushes path of travel, i cover, provide a	ments proposed a the MH and cove n lieu of CCSF DF an ADA complaina g specifications:	r into PW	
shown on the plans. Please confirm that these adjustments are acceptable.				with ASTM "S Castings" Des	tandard Specific signation A 48, 0	shall be in accord cations for Gray C Class 30. The tins the primary test fo	ast Iron sel		



See attached pothole findings.

Please advise on how you would like to proceed.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 574 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

	_		30100 - 11aii	Sbay ITalis	isit center Froject						
umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee		
	er Subject				CAST, AND YIELD A MINIMUM COEFFICIENT FOR FRICTION OF .6 OR BETTER IN WET OR DRY CONDITIONS. 3. CASTINGS - SHALL BE FREE OF BLOW HOLES, FLASHING, GRIND MARKS, AND OTHER SURFACE BLEMISHES. 4. Cover shall incorporate a "pic-hole" for lifting purposes. 5. ADA COMPLIANCY- CASTINGS SHALL HAVE HOLES NO GREATER THAN ½" IN THE DOMINANT DIRECTION OF MOTION, NO VERTICAL RISE OF GREATER THAN ½", IF THE RISE IS GREATER THAN ½" THE RISE/RUN RATIO NEEDS TO BE 1;2 AND THE MAXIMUM HEIGHT SHALL BE 1/2". 6. Cover shall BE MADE TO FIT EXISTING FRAMES OR be MACHINED to FIT EXISTING FRAMES PER SFDPW STANDARD PLAN 87,190. 7. Cover should be MADE of quality EQUAL TO OR GREATER then THE PRODUCTS MADE BY D&L						
-0159			Closed	07/28/2011	08/16/2011	Potentially	lly				
From: Webcor Cons	truction LP	Colin Azevedo	Colin Azevedo To: Turner Construction Compan Gary Krutsch	an Gary Krutsch	Answered B	nical Service Eric 2	<u> </u> 'agol				
Co-Author:											
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug					
drawing M Squared concrete wall under excavated both pott appeared to be con is in direct conflict valudge main on Mis	While potholing at the locations shown on the attached drawing M Squared discovered what appears to be a concrete wall under the parking strip. M Squared excavated both potholes 7' deep and at that depth the wall appeared to be continuing deeper. This concrete structure is in direct conflict with the proposed location of the new sludge main on Mission Street. The concrete curb on the north side of Mission St also extends 7' deep.				sections 0008 locations and	310 and 020630. I findings for all p	ordance with spec please submit fo ootholes performe h the Sludge FM.	r review			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 575 of 624 10/30/2012

Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
-0159.1	Conflict with S	Sludge Line Conflict on Miss	ion	Closed	08/26/2011	09/05/2011	09/13/2011	Potentially	 y
From: Webcor Cons	truction LP	Jacob Giannandrea	To: Turner Construction Comp	an Gary Krutsch	Answered By	:AECOM Techr	nical Service Eric	Zagol	
o-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
In response to RFI to from remaining poth					In response to	RFI U-159 and	159.1:		
is pothole data for S					provided show 23" from the f is shown 1' from	vs an existing ur ace of curb, the om the curb. Co	at Beale St., inf nforeseen concre proposed 12" SI nstruct 12" Sludg sting concrete wa	ete wall udge FM ge FM	
-0159.2	Unknown Con	crete Structure Sludge Line	Conflict	Closed	09/15/2011	09/15/2011	09/21/2011	Yes	
From: Webcor Cons	truction LP	Colin Azevedo	To: Turner Construction Comp	an Steve Cunningham	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	-		
	te space between te structure in ord s of each piece of	the face of curb and er for a welder to be pipe.			concrete structure between STA facilitate weld identify section	cture south of pr s 17+25 to 17+7 ing. Expose unl ns to be demoli:	ish existing unknoposed alignmer 5 as required at known structure shed and coordinatructure demoli	nt joints to at joints, nate with	
					Jeff Thiel 9/2 a CR will be is		g approval by the	TJPA,	
-0160	Location of Ex	kisting Sludge Force Main or	Beale Street	Closed	07/29/2011	08/08/2011	08/02/2011	Potentially	у 🗌
From: Webcor Cons	truction LP	Colin Azevedo	To: Turner Construction Comp	an Gary Krutsch	Answered By	AECOM Techr	nical Service Eric	Zagol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	-		
FM that they are to t	e location shown been unable to lo tie the new 12" slu	on the attached cate the existing 10"			the vicinity be existing 3'x5' show the dept	nds down (~45+ sewer in Missior th of the 10" slud	sting 10" sludge of the standard the standar	e wings otholed	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 576 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
drawings. See attached pothole Please advise on how		roceed.			the case at Ho the Beale St.	oward and Beald water main coni s found at a loc	ny not be reliable a e St. when excava nection where the ation different than	iting for 10"	
					STA 7+08 (10 connection loc	' north of curren	udge FM at Beale it location) to ensu f the vertical bend w.	ıre	
-0160.1	Location of FM or	n Beale Street		Closed	08/05/2011	08/05/2011	08/09/2011	Potential	ly
From: Webcor Constru	iction LP	Jonathan Flaming	To: Turner Construction Com	pan Gary Krutsch	Answered By	:AECOM Techr	nical Service Eric Z	agol .	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Per response to RFI L potholing at Sta 7+08 M Squared potholed 7 Squared was still unat existing FM.	on Beale Street. ' long x 4' wide and	8' deep and M			utility via the l	JSA process. F	een mismarked ex othole for existing ne attached sketch	ı sludge	
See attached pothole	findings.								
Please advise how M	Squared should pro	ceed.							
-0160.2	Location of FM or	Beale Street		Closed	08/11/2011	08/21/2011	08/24/2011	Potential	ly
From: Webcor Constru	iction LP	Jonathan Flaming	To: Turner Construction Com	pan Gary Krutsch	Answered By	AECOM Techr	nical Service Eric Z	agol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	-		
M Squared potholed the limits in the drawing puresponse to RFI U-016 within this pothole.	rovided in the	· ·			in the field var Refer to SK-U the revised ho	ried from that sh I-0021 and SK-U prizontal and ver	n of existing Sludg own on the drawing J-0022 attached s tical alignment to Sludge FM as loca	ngs. howing	
See attached pothole	findings.				the field.	, 551116611611161	Sidago i ivi as ioce		



U-0163

From: Webcor Construction LP

Utilities Demolition Plan

Jonathan Flaming

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

577 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project Date Date Date Cost Created Required Answered Number Subiect Status Impact Proceed Please direct M Squared how to proceed. U-0161 **Unknown Concrete Structure in Investigative Trench** 07/29/2011 08/01/2011 Closed 08/08/2011 Potentially From: Webcor Construction LP Colin Azevedo To: Turner Construction Compan Gary Krutsch Answered By: AECOM Technical Service Eric Zagol Co-Author: REQUEST: SUGGESTION: ANSWER: **Accept Suggestion:** Eric Zagol 8/1/2011 Unknown non utility structure. A M Squared discovered an obstruction in the Beale Street investigative trench on station 2+55 approximately 25' similar structure was found in AECOM's subsurface west of centerline. The obstruction appears to be a 2'-3' investigation trench at Beale Street Station 2+80.52 as thick concrete wall starting directly below the street base shown in Specification Section 020630 Appendix A. and extending down to an unknown depth. M Squared began demoing the obstruction yesterday believing it was Protect in place. Non utility structures (i.e. walls) part of a concrete encased PG&E trench. It is now known within zone of CDSM shoring wall and Transit Center it is not part of any duct package. footprint are to be removed by Please advise on how you would like to proceed. Buttress/Shoring/Excavation (BSE) contractor. U-0162 Manhole #602 Orientation Closed 08/03/2011 08/13/2011 08/09/2011 Potentially From: Webcor Construction LP To: Turner Construction Compan Gary Krutsch Jonathan Flaming Answered By: AECOM Technical Service Eric Zagol Co-Author: REQUEST: SUGGESTION: ANSWER: **Accept Suggestion:** The PG&E manhole at Station 2+55 is actually further Eric Zagol 8/9/2011 Construct sewer MH #602 to south than is shown on the drawings. As a result of this avoid existing water main as shown in the sketch the new water main on Natoma Street was installed in a provided. Maintain internal manhole dimensions, wall different alignment than shown on the drawings. In order thickness, and steel reinforcement per DPW Standard to excavate and shore for the new Manhole #602, without Plans #87,182. damaging the new water main M Squared will have to install the manhole at a different alignment than what is shown on the plans. M Squared will maintain the correct internal manhole dimensions per DPW standard drawings. Please confirm this is acceptable.

To: Turner Construction Compan Gary Krutsch

Closed

08/04/2011

08/14/2011

Answered By: AECOM Technical Service Eric Zagol

08/24/2011

Potentially



installed in the last 12 months.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

578 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

lateral as shown on Plans.

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Co-Author:									
Demolition P "Revise & Re The review n sequencing p M Squared is	al TG04.4 - UG1020-0241 Plan was returned to M Sq esubmit". note was: Please provide o plan per specification 02 4 s unable to acquire the ne nt schedules from the utili	uared marked demo and 11 00 Part 1.3A. cessary utility	SUGGESTION: ANSWER: Accept Sugges The intent of the submittal comm specification section 024100 1.3/ contractor to submit a utilities de construction sequencing plan she commencement, order, sequenced dates for approval prior to commencement of existing utilities. The didn't include sequencing of the results of the submitted commencement.				mment was to refe 1.3A requiring the demolition and showing ence and completi nmencing with the The schedule su	on e	
the utilities is Once this ha provide the s	de us with a schedule sho s to be abandoned by the is been provided M Squar sequencing plan per the s	relevant agencies. ed will be able to pecifications.							
-0164 From: Webco	Beale Investig	ative Trench Limits Jonathan Flaming	To: Turner Construction Con	Closed	08/09/2011 Answered By	08/19/2011	08/10/2011 ruction LP Jonati	Potential	
Co-Author:	or Construction Li	Jonathan Flaming	10. Turner Construction Con	ipan Gary Kruisch	Allswelled by	Webcor Consu	TUCIION EF JOHAN	nan Fiamin	g
on Beale Str 41.1' from ce east. By going 14. investigative existing wate	18 shows the limits of the ineet (south of Mission St) thenter going west and 14.9 9' from center with the eat trench M Squared will not be line and the existing AV imits of the 14.9'.	to be 56' in total. If from center going stern portion of the tencompass the	SUGGESTION:		accordance wi 1008. Demoli	th contract docush, cap and plug	gestion: e investigative treuments as shown g existing 12-inch shown on Sheet	on U- water	
Please direc	t M Squared how to proce	eed.							
-0165	Sewer Lateral	to 92 Natoma		Closed	08/09/2011	08/19/2011	08/10/2011	Potential	lly
From: Webco	or Construction LP	Jonathan Flaming	To: Turner Construction Con	npan Gary Krutsch	Answered By	:AECOM Techr	nical Service Eric Z	agol (agol	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
While installing the new sewer on Natoma Street from 2nd to the shoring wall M Squared noticed that the sewer lateral to 92 Natoma is a new VCP lateral and has been				existing lateral	and provide a	ceptable to protect permanent connect lieu of replacing the	ction to		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 579 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

umber S	ubject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
The contract drawings si sewer laterals on Natom however this lateral apper replacing. Jason Chin (BCM) has b	a from 2nd to the ars like it does	e shoring wall, not require			Notes Please provide	e credit for cont	ract work not con	ipleted.	
Please confirm it is acce and perform permanent main.									
-0166 B	roken Culvert F	Pipe Encountered in Utilit	y Demolition Trench on Fremont St.	. Closed	08/19/2011	08/29/2011	08/24/2011	Potential	ly 🗌
From: Webcor Construct	ion LP	Colin Azevedo	To: Turner Construction Compar	Gary Krutsch	Answered By	:AECOM Techi	nical Service Eric 2	Zagol	
Co-Author:								-	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
During trenching for dem along the east side of Fr culvert pipe (@ Stn 5+08 the east side of the stree pipe exposed is cracked of an exposed joint is mi will need the broken pipe trench is backfilled.	emont St Trinet 5) from the existi et at Stn 5+05. T in several place ssing. Please ac	crossed a 10" ing catch basin on The section of clay as and half the bell dvise if the owner			Replace dama	-	on per direction of		
					00/00/0044	00/04/0044	00/04/0044	5	. $ abla$
	ulvert Run to M		-	Closed	08/22/2011	09/01/2011	08/24/2011	Potential	ly
From: Webcor Construct		Jacob Giannandrea	To: Turner Construction Compar	Gary Krutsch	Answered By	:AECOM Techi	nical Service Eric 2	∠agol	
o-Author: M Squared Constr	uction, Inc.	Aidan Foley							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug			
See attached sketch.					Connect new SMH#306.	10" SD culvert f	rom CB#306 to		
Please confirm that it is run into the new MH#300 the existing MH.					sewer to SMH	#306 as shown	onnect existing 3's on U-5001 Detai 5' sewer and exis	l 6.	
If this change is accepta to connect the existing 3 existing sewer should be	'X5' sewer to MI					STA ~2+40 in a	ccordance with C		



REQUEST:

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

580 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transbay Transit Center Project

ANSWER:

Accept Suggestion:

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
J-0168	TJPA Compos	site Utility Drawings		Closed	08/31/2011	09/10/2011	10/05/2011	Potentia	lly 🗌
From: Webco	or Construction LP	Jacob Giannandrea	To: Turner Construction Compa	an Gary Krutsch	Answered By	:Webcor Const	ruction LP Colir	Azevedo	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Drawings for composite ut TG04.4, TG0 composite ut	12, Note 4 refers to TJPA that area. M Squared cuitility drawings for trade pa 04.6, and TG04.1. M Squatility drawings for the TG0	rrently has ackages TG04.3, ared does not have			utility compos has information response to a	ite drawings for on and records p	oes not have existhis area. SFDP orovided by utilitie that can be proved.	N BOE es in	
Please provi	de these drawings.					ferenced in Eric	/ BOE has provid Zagol's original	led the	
					Constructware	Sitework & Utili	uploaded to und in the followin ties\5 Program C		
							en in Constructwa site by following		
					ftp://ftp.tjpa.or	g/Document%2	0Control/110118	24/	
					Log In Instruc	tions			
					1. Enter case- Password (Pu		ame (public) and		
					2. Select View	∖Open FTP Site	e in Windows Exp	olorer	
					3. Drag file(s)	to your desktop	ı		
					Note: Please	do not open files	s while logged in	the FTP	
U-0169	CB#703 Locati	ion		Closed	09/01/2011	09/01/2011	09/07/2011	Potentia	lly 🔲
From: Webco	or Construction LP	Colin Azevedo	To: Turner Construction Compa	an Steve Cunningham	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author:									

SUGGESTION:



M Squared has determined in the field that the duct bank

highlighted which is to be demolished, is in fact

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

581 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
CB#703 and u They appear to investigative to Please confirm	photo showing conflict winknown underground coop the same structure renches on Beale Street in that it is acceptable to tion as the existing CB with the control of the con	oncrete structures. s discovered in the . put the new CB in			Please coording proposed PG&Submit proposed PG&E existing PG&E	sting. nate the depth of the Phase II works and culvert profile the electrical ducts the Phase I (U-1125).	B#703 in the same f the sewer culve c as shown on U- e with elevations as pot holed that a and connected	ert with 2037. of the t are to	
U-0169.1	CB#703 Locati			Closed	11/15/2011	11/25/2011	11/23/2011	Potential	ly
From: Webcor Co-Author:	Construction LP	Colin Azevedo	To: Turner Construction Cor	npan Steve Cunningham	Answered By	:AECOM Techn	ical Service Eric 2	Zagol	
catch basin See attached installed deep on the drawing Per M Squar RFI #U-0181, drawings could the drawings. different than attached) The Squared capp structure) was	constructed in the located profile with culvert elever as several utilities we gs. ed _i 's response to commone of the duct banks sld not be located and was The alignment of the other what is shown on the dradepth of this duct bank ed it (3' south of the unk 6' 8" to the top. Its location are unknown.	rations. Culvert was re lower than shown hents made in the hown on the s not as shown on her duct bank is also awings. (See at the point where Manown concrete	SUGGESTION:		culvert at CB# the RFI169.1,	703. Based on t	ation of construct he sketch provid vas reversed slop	ed in	
U-0170	Duct bank Den	no on Natoma		Closed	09/15/2011	09/25/2011		Potential	ly 🗌
From: Webcor	Construction LP	Colin Azevedo	To: Turner Construction Cor	npan Steve Cunningham	Answered By	:			- []
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	jestion:		

Eric Zagol 9/18/2011 U-1110 indicates removal of

existing PG&E duct to facilitate construction of the 8-



Page: Date:

Job:

582 of 624 10/30/2012

30100

Time: 11:15 AM

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

30100 - Transbay Transit Center Project

Number	Subject		Status	Date Crea		Date Required	Date Answered	Cost Impact	Proceed
the plans M So gutter and pos Please confirm removed and r	e curb and gutter. In ord quared will have to rem sibly a portion of sidew n whether you would lik repour the curb and gut bank in place and repa	ove the curb and ralk. See attached. e the duct bank ter after demo, or	inch Water and Sewer MH #301. If existing duct a highlighted is not in conflict with new utilities then texisting duct may be abandoned in place. Cap existing duct at RUP/BSE demarcation line per ASI 15.	the					
and gutter dan	pank in place and repainaged while locating the	e duct bank.	Provide photos showing location of duct, duct, and curb and gutter damaged at the area indicated for repair for review. Jeff Thiel 9/19/2011 Pending approval by the TJF a CR will be issued.						
U-0170.1	Duct Bank De	mo on Natoma	Closed	09/2	1/2011	10/01/2011	10/05/2011	Potential	ly 🗌
From: Webcor	Construction LP	Colin Azevedo	To: Turner Construction Compan Steve Cunningly	ham Ansv	vered B	y:AECOM Tech	nical Service Eric	Zagol	- 🔲
Co-Author:									
Approx 20' of cremained unda	RFI #U-0170, see atta curb and gutter to be re amaged and does not r if M Squared is to repa	paired. Sidewalk equire repair.	SUGGESTION:	Eric z pleas supp found Cont curb been gutte cours	se provide orts the distribution of the distri	de data (i.e. phot statement that the theth the existing cu as show the exis- ter. The curb and ed in place during protected in place	sponse to RFI 17 os, survey and e he existing duct I irb and gutter. ting duct south o d gutter should h g excavation. If e was damage de to match existir	tc.) that bank was f the have curb and uring the	

From: Webcor Construction LP

U-0170.2

Colin Azevedo

Duct bank Demo on Natoma

To: Turner Construction Compan Steve Cunningham

Closed

11/18/2011

11/28/2011

12/01/2011

Potentially

Answered By: Turner Construction Comp Jeff Thiel



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

583 of 624 10/30/2012

Date: Time:

10/30/2012 11:15 AM 30100

lumber Subject				Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Co-Author:									
to locate an	as reviewed their photo log y photos showing the duck d gutter. M Squared will pi	tbank running under	SUGGESTION:		ANSWER: ***12/1/11 UF Correspondin with providing ***11/22/11 C RFI does not closed. M Squedit per CR	dered			
J-0171 From: Webo	AWSS Ductile	Iron Pipe Colin Azevedo	To: Turner Construction Comp	Closed	09/15/2011 Answered By	09/25/2011 /: Turner Constr	09/19/2011 uction Comr Jeff T	Potentia l	ly
Co-Author:			·	J			•		
	firm that it is acceptable to pipe for the AWSS system	0 0	SUGGESTION:		response, "Us will be respon ends, AWSS	se at contractor sible for pipe be fittings, etc. and	gestion: SFDPW I Smith's (SFDPW Is discretion. Control I passing hydrosta I passing hydrosta I (see attach	ractor pipe bell atic	
J-0172	City Furnished	Gate Valves		Closed	09/20/2011	09/30/2011	10/05/2011	Potential	
From: Webo	cor Construction LP	Colin Azevedo	To: Turner Construction Comp	an Steve Cunningham	Answered By	:Turner Constr	uction Comr Jeff T	hiel	
Co-Author:									
distance be valves layin the gaskets In order to d	ns direct the contractor to tween the pipe flanges tha g length plus ½" not includ to be installed. do this M Squared will need ished gate valves.	t consists of the gate ing the thickness of	SUGGESTION:		response, "Please refer laying lengths	to attached mar	I Smith's (SFDPW nufacturer's drawin These laying leng	ngs for	



mounting the antenna on the enclosure is the preferred

option.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 584 of 624 10/30/2012

Time: Job:

shown on drawing MA-20. Mounting of antenna on to the controller cabinet shall be performed by the

11:15 AM 30100

		•		•					
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Please provio	de cut sheets for all valve ct.	es provided by SFWD			dated and sig	1 (see attached).			
U-0173	Valve control	panel pick-up		Closed	09/24/2011	10/04/2011	10/05/2011	Potential	ly
From: Webco	or Construction LP	Colin Azevedo	To: Turner Construction Com	npan Steve Cunningham	Answered B	y: Turner Constr	uction Comr Jeff 7	hiel	
coordinating panels will be Tom Reid wi for this project These panels Control Systet then returned As the panel begin the prothey can begin Please provided the coordinate of	s are to be picked up at Sems West for testing, product to the job for use at 3 of shave been selected M Secess of getting the panel in the work. The same and contact whom M Squared can cook	pich of the City's object. I 3 panels to be used SFWD, transported to orgramming etc and for the valve locations. Squared would like to is to their supplier so	SUGGESTION:		Per Section 0 RFI does not as it is not be Contract Doc	Inn@sfwater.org 11 10 40, Coordi fall under the average ing used for an uments. r questions rega	t Bill Gunn at (415	C, this an RFI	
U-0174		a location at Location 1		Closed	09/27/2011	10/07/2011	10/11/2011	Potential	ly
From: Webco	or Construction LP	Colin Azevedo	To: Turner Construction Com	npan Steve Cunningham	Answered B	y: Turner Constr	uction Comr Jeff 7	Thiel	
REQUEST: On drawing N shown to be drawing MA- on the enclose Early converse	MA-20 regarding location mounted on a street light 29 the same antenna is s sure. sations between Dick Bo st) and Kenny Chin (DPV	t. However, on shown to be mounted rders (Control	SUGGESTION:		response: "The antenna cabinet for lo	0/11/2011 Micha shall be mount cation No. 1. Dis	gestion: SFDP el Smith's (SFDP) ed on the controlle sregard any refere on the (E) light po	er nce to	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

585 of 624

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

umber	Subject		<u>Status</u>		Date Created	Date Required	Date Answered	Cost Impact	Procee
From: Webcor Construction LP Colin Azevedo						net manufacture	er." 1 (see attached).		
-0175	Sludge line layo	out	Closed		09/27/2011	Potentiall	ly 🗌		
From: Webo	cor Construction LP	Colin Azevedo	To: Turner Construction Compan Steve Cunning	gham	Answered By	:AECOM Techr	nical Service Eric	Zagol	
Co-Author:									
			SUGGESTION:		ANSWER: Accept Suggestion: Eric Zagol 11/7/2011 Modifications to the 12" Sludg FM are currently being evaluated under ASI-018. Revised plans and specifications forthcoming following redesign and execution of ASI-018.				
-0176	AWSS Conflict	@ Location 7	Closed		09/28/2011	09/28/2011		Potentiall	lv 🖂
	cor Construction LP	Colin Azevedo	To: Turner Construction Compan Steve Cunning	gham	Answered By			1 Otomium	.,
Co-Author:			, , , , , , , , , , , , , , , , , , , ,	J	·				
to install the sheet MA 1 drawings fro 09/27/11.	cocation of existing utilities it e AWSS valve vault at the lo 8 of the AWSS drawings. Som 09/26/11 and ise how you would like to pro	ocation shown on ee attached pothole	SUGGESTION: Follow up responce recieved 10-19-2011: *****10/19/11 UPDATE**** Michael Smith's (SFDPW) response, "Meeting with M Squared, SFWD, and SFDPW o 10/18/11. Contractor to have area from intersectic First/Howard Streets to 100 feet West on Howard Street marked for utilities (USA). We will then me site to determine clear area over AWSS main to p hole for valve vault."	on of d eet at	ANSWER:	Accept Sug	gestion:		

initial response received 10-17-2011:



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

586 of 624 10/30/2012 11:15 AM

Time: Job: 30100

30100 - Transbay Transit Center Project

Number	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
	inspector t provide res		SFDPW to meet in the field with contractor and SFWD inspector to determine method to proceed. Will provide response with direction at this time.					
			NOTE: RB issued email 10-18-2011 requesting meeting.					
U-0176.1	From: Webcor Construction LP Colin Azevedo	Closed	11/18/2011	11/28/2011	11/21/2011	Potential	ly	
From: Webcor		Colin Azevedo	To: Turner Construction Compan Steve Cunningham	Answered B	y :Webcor Const	ruction LP Dani	iel Foudy	
Co-Author:								
REQUEST:			SUGGESTION:	ANSWER:	Accept Sug	gestion:		
attended by M	nse to RFI #U-0176 a fi lichael Smith and M Sq ceived direction to perfo	luared.			h's (SFDPW) restored to community or ponse:			
potholes further	er west of First St on He	oward St.		This conflict I	between the exis	ting AWSS line a	and	
	tached pothole findings how you would like to			utilities at the design location	e original on are unforesee	n field conditions	s due to	
	, , , , , , , , , , , , , , , , , , , ,	,		incorrect info	rmation			
				being furnish valve vault is	ed to the City. The	nus the motorize	d gate	
				relocated wes	st of the original	location. The cor	ntractor	
				shall pothole	10-feet ble No. 1B and 1	N-feet east of Po	thole	
				No. 1A to ver		0-leet east of 1 0	uioie	
					cléarance for inst	alling a horizonta	al offset	
				and motorize		anting of Dothal	- Na	
				1A. Please n	e approximate lo	cation of Potnois	e No.	
					he potholing sch	edule in order tha	at we	
				can request t	the majorutilities	toattempt to ider		
				4-inch steel p Street."	pipe running para	illel on Howard		
				Oli CCI.				

U-0176.2 **AWSS Conflicts @ Location 7**

To: Turner Construction Compan Steve Cunningham

Closed

Answered By: Turner Construction Comp Jeff Thiel

From: Webcor Construction LP

Co-Author:

Colin Azevedo

01/18/2012

01/28/2012

Signed and Dated 11/18/11 (see attached)

02/16/2012

Potentially



sidewalk on Fremont St.

replace the sidewalk.

activity.

In order for M Squared to remove this duct bank it will

Currently the east sidewalk is closed also due to BBI

require us to close the west sidewalk on Fremont St, demo

and remove the sidewalk, remove the ductbank and then

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

Job:

Demolish and remove the 6-6" duct segment between

segment within Natoma Street. The segment south of

STA ~2+40 (at the gutter) and the demarcation line

south of shoring wall. The intent is to remove the

STA 2+40 (STA 2+40 to STA 1+85) can be

abandoned in place.

587 of 624 10/30/2012

Date: Time:

11:15 AM 30100

				Date	Date	Date	Cost	
umber Subject			Status	Created	Required	Answered		Procee
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Per response to RFI#U-0176.1 M Sadditional potholing at Location 7.	equared performed			Jeff Thiel 2/2 Response.	15/2012 Michae	Smith's (SFDPW))	
Please see the attached pothole fir	dings.					offset as shown o		
Please advise how you would like t	o proceed.			concrete valve	e vault with min	ocate the proposed mum 6-inches clear	arance	
Note: The 4" Unknown Utility was confirmed to be an abandoned PG&E gas main. On 1/10/12 PG&E drilled the line and confirmed it to be abandoned. Note: The 4" Unknown Utility was confirmed to be an abandoned PG&E gas main. On 1/10/12 PG&E drilled the required between elbows of the existing cast iron pi and placement of motorize be shown on drawings MA							hs as e ends ault	
				gate as show the scope per	on Drawing MA	-18 shall be delete	d from	
				Signed and da	ated 2/13/12.			
				Christina You a CR will be is		Pending TJPA app	roval,	
0477 Duathauli D	and an Engage		Classed	40/04/0044	40/44/0044	40/40/0044	Datantial	
-0177 Ductbank D From: Webcor Construction LP	emo on Fremont St	To Tarana O and and the O and a	Closed	10/04/2011	10/14/2011	10/10/2011	Potential	ly
Co-Author:	Colin Azevedo	To: Turner Construction Compar	i Steve Cunningnam	Answered By	AECOW Tech	nical Servic: Eric Z	agoi	
		OLIO OF OTION		ANOWED		🗆		
REQUEST: See attached sketch.		SUGGESTION:		ANSWER:	Accept Sug	gestion: nate with PG&E to	•	
The duct bank shown on Fremont is in fact underneath the curb and				confirm the du		the M2 sketch is P		



the existing AWSS line to verify its location and depth. Please see attached pothole information.

Please adivse.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

588 of 624

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

lumber Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Please advise how you would like to p	roceed.			Provide cap a in the plans.	at STA 2+40 inst	ead of STA 1+85	shown	
					eak in and conne 1+85 as part of F	ect to the existing PG&E's Phase II	6-6"	
J-0178 Sludge line lay	out on Mission between B	seale and Main	Closed	10/04/2011	10/04/2011	11/08/2011	Potential	
From: Webcor Construction LP	Colin Azevedo	To: Turner Construction	Compan Steve Cunningham	Answered B	y: AECOM Techi	nical Service Eric 2	Zagol	
Co-Author:			·				· ·	
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Continued potholing on Mission Street Main has revealed additional grade co proposed alignment for the new 12" st Some of the utilities are not as shown marked in the field by USAN. See atta	nflicts on the eel sludge line. on the drawings nor			Eric Zagol 1 FM are curre Revised plans	1/7/2011 Modificantly being evalua	cations to the 12" ated under ASI-01 ons forthcoming f	8.	
Please advise if M Sqaured is to conting Mission Street as it may be necessary entire length of the trench between Be locate and map all conflicts.	to excavate the							
J-0179 AWSS Main lin	e conflicts at Location 7		Closed	10/05/2011	10/15/2011	11/21/2011	Potential	ly
From: Webcor Construction LP	Colin Azevedo	To: Turner Construction	Compan Steve Cunningham	Answered B	y: Turner Constru	uction Comr Jeff 7	Thiel	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Some of the existing utilities are not she drawings and have been installed on to 12" AWSS line. Due to the proximity a utilities it is not possible to even hand.	op of the existing nd volume of these	provide direction in this m It shall be the contractor's	the following response received 10-17-2011 does provide direction in this matter: It shall be the contractor's responsibility per the			8/11) sponse, ed sheet. These		

in order to identify the existing AWSS facilities prior to

Background utility information was provided by

actual excavation.

response provided on 10/17/11.

This conflict between the existing AWSS line and

SFDPW Response:



U-0181

From: Webcor Construction LP

Unknown subsurface structure on Beale

Colin Azevedo

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

589 of 624 10/30/2012

Time:

11:15 AM 30100

30100 - Transhay Transit Center Project

Number	Subject		C4-	atus	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Number	Subject			itus	<u> </u>	Nequired	Answered	шрасс	Proceed
			TJPA/consultatns and shall be verified in the field by contacting Underground Service Alert (USA). Direct conflicts oted during potholing shall be directed to the utility owner(s) for relocation/removal as required to perform the contract work. NOTE: email from Rick Buellesbach 10-18-2011 requests an answer to the question. utilities are unforeseen field conditions due to incorrect information being furnished to the City. There are no design alternates at this location due to the necessity of removing the existing cross that was capped on the First Street side outlet to accommodate the utility relocation work for the proposed transit center. The engineer will contact the owners of the utilities in conflict with the AWSS facility for resolution." Dated 11/18/11 (see attached)						
U-0180	Conflict with C			osed	10/10/2011	10/20/2011	10/17/2011	Potentia	
From: Webcor Co	onstruction LP	Colin Azevedo	To: Turner Construction Compan Steve C	unningham	Answered By	:Webcor Const	ruction LP Richar	d Buellesk	oach
Co-Author:									
a large unknown structure is in co- installed as planr Tsu-Ling with AE the situation in the salvage the exist	g to install CB305 M S concrete structure. T nflict with CB305. CB ned. See attached ph ECOM and Alberto with the field and agreed the ting CB where CB 305 performed on 10/7/2010 DPW.	The concrete 305 cannot be oto. h SFDPW reviewed e solution was to 5 was to be installed.	SUGGESTION:		Squared, AEC unforeseen or conflict with C basin would re unforeseen de In lieu of insta existing, modi 1. Clean interi 2. Apply 1/2" walls and bott 3. Install cast 4. Install pipe shown in Plan	COM, SFDPW a pondition, a large B 305 and the inequire an extense emotion. Illing a new catce fy the existing corn walls and both whink uniform layom. Iron trap. Culvert and continued in the	isit on 10/7/11 with nd W/O; the existil concrete structure nstallation of a new live amount of h basin barrel to reatch basin as follows:	ng , is in v catch eplace ws: erior	

To: Turner Construction Compan Steve Cunningham

Closed

10/13/2011

10/23/2011

Answered By: AECOM Technical Service Eric Zagol

10/24/2011

Potentially



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 590 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Co-Author:									
Street at Sta 4+70 subsurface structu abandoned vault the see attached photo M Squared ceased electric duct banks continue with the r	d work on the removal of s 6' south of this structure removal of this abandor ne contract drawings the	known ars to be an concrete. Please of the six 6" are. If they are to ned duct bank per	SUGGESTION:		the location ar identified. Als	nd extent of unk so indicate what	se provide a plan	xisting	
-0181.1	Unknown subsurf	face structure at 301 Missio	n	Closed	11/18/2011	11/28/2011	11/23/2011	Potential	ly
From: Webcor Con	struction LP	Colin Azevedo	To: Turner Construction Compa	an Steve Cunningham	Answered By	:AECOM Techi	nical Service Eric 2	Zagol	
co-Author:									
REQUEST: See attached infor #U-0181.	mation as requested in	response to RFI	SUGGESTION:		shown are acc	ceptable. Pleas	gestion: in. Cap locations se mark on as-bui ontract documents	lt	
-0182	AWSS Conflict wi	th AT&T Vault at Location 2		Closed	10/24/2011	11/03/2011	11/21/2011	Potential	ly 🗌
From: Webcor/Oba	ayashi Joint Venture	Jason Dunne	To: Turner Construction Compa	an Steve Cunningham	Answered By	:Webcor Const	ruction LP Danie	el Foudy	
o-Author:									
intersection the ex floor of the AT&T v pipe and installation the floor vault to be Please provide a co	side of the Mission Stre disting AWSS line is run vault. The removal of the on of the new 16" AWS de demolished and re-po detail for this work or a ras as to avoid this vault.	ning through the le existing 12" S pipe will require bured.	SUGGESTION:		"SFDPW Res This conflict b utility vault are incorrect infor The contracto alignment as	etween the exise unforeseen fie mation being fur shall pothole to shown on the at		to y. e to the	



- The pothole 12' north of Mission St had several utilities

in them that have since been confirmed abandoned.

Webcor/Obayashi Joint Venture

Webconobayasiii Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 591 of 624 10/30/2012

Time: Job:

- Contractor shall field verify alignment of pipe North/South of proposed vault location for connection 11:15 AM 30100

Number	Subject	Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed		
					present alignr	ment of the AWS	SS pipe.		
					Notify engined alternate pipe	•	ults for the propo	sed	
					Signed and D	ated 11/18/11 (s	see attached)		
J-0182.1	AWSS Conflict	with AT&T Vault at Location	on 2	Closed	03/28/2012	04/07/2012	05/16/2012	Potential	ly 🗌
From: Webcor Con-	struction LP	Colin Azevedo	To: Turner Construction	Compan Steve Cunningham	Answered By	:Turner Constru	uction Comr Jeff	Γhiel	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
provide adequate i	ed in response to RFI	n additional			Jeff Thiel 3/2 response,		Smith's (SFDPW	/)	
potnolling. Please	provide additional inf	ormation.			potholing the existing AWS conflicts in the	location shown S main and that	sketch dated 3/16 in order to verify there there are not location. The orited by utilites."	he o utility	
					Signed and D	ated (3/29/12)			
J-0182.2	AWSS - Conflic	t with AT&T Vault at Locat	ion 2	Closed	07/31/2012	07/31/2012	08/14/2012	Potential	
From: Webcor Con-	struction LP	Jackson Tukuafu	To: Turner Construction	n Compan Gary Krutsch	Answered By	:Turner Constru	uction Comr Jeff	Γhiel	
Co-Author: M Squared C	Construction, Inc.	Aidan Foley							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
locations shown. S - The pothole 24'	o U-0182.1, M Squar iee attached pothole north of Mission approath PGE duct ban	data. bears to have a	shift the vault location 3	Relocate the street light/ traffic signal conduits and shift the vault location 3 feet north away from the 12inch gas main. In doing so, this could potentially be the location for a cast in place concrete valve vault. Michael Smith's (SFDPW) response, - Proceed as per Contractor's recommendation locating motorized gate valve vault.			sponse, s recommendatio	n for	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

Time:

Job:

592 of 624 10/30/2012

Date:

11:15 AM 30100

JOINT VENTUR	12		30100 - Trans	sbay Transi	t Center	Project			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
					into (E) lines.				
					Signed and da	ted 8/9/12. (Se	e attached)		
					Contractor to t alignment per of trenching ac	rench the Seco the attached sk Ivise TJPA if th erial/fittings req	Co/PMPC/SFDPV nd Street AWSS etch. Upon comp ere will need to b uired to complete	e a	
U-0183	AWSS Valve V	ault Conflict at Location 1		Closed	10/24/2011	11/03/2011		Potentia	ly 🗌
From: Webcor Co	nstruction LP	Colin Azevedo	To: Turner Construction Compan	Steve Cunningham	Answered By				
Co-Author:									
as per the plans of potholing. See att	ve vault at location 1 due to utility conflicts tached pothole info. To contract drawings.	encountered during	SUGGESTION: Jeff Thiel 10/27/2011 Michael Sr response, "Per your preliminary excavation r schedule a site visit with SFDPW At site visit, we will provide directionstallation." Signed and Dated 10/26/11 (see a Kevin Chiu 10/27/2011 When fin provided via on site meeting per the	esults, please and SFWD at site. on for vault attached) al direction is	ANSWER:	Accept Sug	gestion:		

From: Webcor Construction LP

U-0183.1

Colin Azevedo

AWSS Valve Vault Conflict at Location 1

To: Turner Construction Compan Steve Cunningham

Closed

11/16/2011

11/26/2011

11/18/2011

Potentially

Answered By: Webcor Construction LP Daniel Foudy



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

593 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

ımber <u>Sı</u>	ubject	_	Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
o-Author:								
	#U-0183 a site visit was held with 1/2/2011 to review the conflicts at de direction based on this	SUGGESTION:		comments superfor RFI U-0183. SFDPW Respo Motorized gate excavation at P information, ver request owners install vault due shown in Pothoprovide revised vault need to be vault interior dir providing a min utilities and the walls. Controller cabin Pothole No. 7 a controller cabin Notify MCI that controller found inches clearance conduit as required foundation to accept the installation of the installation of the controller vault: Pothole No.6 at the installation of the controller of the cont	valve vault: Perothole No. 2 and iffy 2 1/2-inch sign should there no to the existing le No. 3 drawin drawing(s) for emoved west. The predict concrete four either their contation installed of the previded of the previded of the provided of the battery valt 2-fer the vault 2-fer the vault 2-fer the valt 2-fer the vall 2-	r the preliminary of the provided on 10 or the provided on 10 or the provided on 10 or the provided teel for ownership to be adequate space electrical duct bag. Notify engineer sto be reduced aftes clearance with ed with 12-inch the diminary excavation of the conduit was relocate their thom of controller clearance of 4-incontrol of the conduit was relocated. The preliminary of the provided information, institution of controller clearance of 4-incontrol of controller clearance of 4-incontrol of the provided ault by locating the towards the current of the provided ault by locating the towards the current of the provided ault by locating the towards the current of the provided ault by locating the towards the current of the provided ault by locating the towards the current of the provided on 10 or 10	o and ace to nk er to buld hould er other all the e. vith 4-ches	

U-0183.2 12/12/2011 **AWSS Valve Vault Location 1** Closed 12/02/2011 12/15/2011 Potentially

From: Webcor Construction LP Colin Azevedo To: Turner Construction Compan Steve Cunningham Answered By:Turner Construction Comp Jeff Thiel



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

594 of 624

Time: Job:

-Resubmit concrete vault drawings with dimensions to suite location and 9" thick walls for walls adjacent to

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Please see tl RFI#U-0183.	he attached letter regardi 1.	ng the response to			Michael Smith	n's (SFDPW) res	sponse,		
Please provid	de direction				"Please see a	ttached for revis	sed response - U-	183.2.	
r loade provid	ac anoction.				SFDPW Resp	oonse:			
					excavation at information, v request owne vault footprint valve vault stiduct bank showest along M	Pothole No. 2 a erify 2 ½ inch st r to relocate the with 12-inches II be in conflict vown in Pothole Narket Street untnches clearance	Per the preliminary nd the provided eel for ownership line outside of the clearance. Should with the existing eldo. 3, move vault il valve vault has e with the existing	and e valve I the ectrical ocation	
							ised drawing(s) fo ault need to be mo		
					to be reduced	l after providing n other utilities a	nterior dimensions a minimum of 3 ir and the vault cons	nches	
					Signed and da	ated 12/14/11 (s	ee attached)		
					Turner will ve	rify 2 1/2 steel fo	or ownership.		
J-0183.3	Valve Vault Co	onflict at Location 1		Closed	01/23/2012	02/02/2012	02/08/2012	Potentia	llv 🖂
	or Construction LP	Colin Azevedo	To: Turner Construction Con				uction Comr Jeff T		шу
Co-Author:	r concudenci Li	00m17120V0d0	10. Turner construction con	mpan Steve Cumingham	7 ii. 0 ii 0 i 0 i 0 i	riumei Constit	action compact	IIICI	
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Per the response to RFI #U-0183.2, M Squared Construction performed further potholing on the valve vault location on Market Street. Please see attached findings of these potholes. Please advise on how you would like M Squared to proceed with the vault construction/installation.				"-Install concr pothole No. 3 necessary du	n's (SFDPW) res rete valve vault i A. Relocate 1 1/ ring vault placer	n locations as sho 4" copper pipe as	;		



U-0185

Existing Lateral to CB701

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

595 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
					line and 4" to		m 6" clearance to	water	
J-0184	AWSS Connec	tion Point at Location 2.		Closed	10/24/2011	11/03/2011	11/01/2011	Potential	ly 🗌
From: Webcor	Construction LP	Colin Azevedo	To: Turner Construction Co	mpan Steve Cunningham	Answered By	Turner Constru	ıction Comr Jeff T	hiel	
Co-Author:									
			SUGGESTION:	ANSWER: Accept Suggestion: Jeff Thiel 10/27/2011 Michael Smith's (SFDPW) response, "The line on Second Street North of Mission Stree a 10" CI line. Please update drawings. Drawing Min the contract package indicates the line as a 10 line." Signed and Dated 10/26/11 (see attached)				reet is MA-21	
J-0184.1	AWSS Connec	tion Point at Location #2		Closed	12/02/2011	12/12/2011	12/14/2011	Potential	lv 🖂
	Construction LP	Colin Azevedo	To: Turner Construction Co				ction Comr Jeff T		.,
Co-Author:					•		'		
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug			
Please see the RFI#U-0184.	e attached letter regardir	ng the response to			is preparing re	evised AWSS dr	to RFI U-0188 S awings to include		
Please provide	e direction.				revised drawir U-0184 and p	ngs will address rovide clear dire	d by AECOM. The the issue raised i ction. The drawin ackaged with othe	n RFI gs will	
					12/14/11 indic via a revised A	ated that resolu AWSS drawing.	84.1: The respon tion would be pro This change was wings provided un	vided	

Closed

10/28/2011

11/07/2011

11/01/2011

Potentially



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

596 of 624

Time: Job:

11:15 AM 30100

umber	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Proceed
From: Webco	r Construction LP	Colin Azevedo	To: Turner Construction Com	npan Steve Cunningham	Answered B	y: Webcor Const	ruction LP Colin	Azevedo	
connecting th was replaced 3033, do not CB #701. CE existing latera discovered th	4 shows and existing store back side of the existing by CB #701. The detail show this existing lateral 8 #701 has been installed al was abandoned in place the abandon lateral in Lot N. See attached skee.	catch basin which for CB #701, C/U-					e public f Parcel main		
-0186 From: Webco	AWSS Conflic	t with Elec. Duct Banks & Colin Azevedo	Vault @ Location 2 To: Turner Construction Con	Closed	11/01/2011 Answered B	11/01/2011 y: Webcor Const	11/18/2011 ruction LP Danie	Potential	ly 🗌
Co-Author:					,	,		,	
electrical con the existing 1 tee as shown attached poth side of the ter The concrete connection po- allow enough	oximity of the electrical vecrete duct banks it is not 8" AWSS line and reconstruction on drawings MA-3 and I note drawing. The restraint eare cast into the base of duct bank on top of the point combined with the electron for the plumber to the new one.	t possible to remove nect to the existing MA-13. Please see ning lugs on the east of the electrical vault. AWSS line at the lectrical vault will not	SUGGESTION:		"SFDPW Res This conflict I utility vault/du due to incorre City. There are no the necessity at this locatio maintain the Mission Stree the utility in c facility for res	between the existing the control of	ting AWSS line a preseen field conceing furnished to existing 18"x10" rall the 16" fittings be size upgrade owill contact the or WSS	ditions the due to reducer to n	
-0187 From: Webco	Conflicts with r Construction LP	Controller Cabinet Founda Colin Azevedo	ation & Battery Enclosure at Loca To: Turner Construction Com		11/18/2011 Answered B	11/28/2011 y: Webcor Const	11/21/2011 ruction LP Danie	Potential el Foudy	ly
cabinet enclo	m that M Squared it to in sure foundation (3'W x 3 0" and 8" steel lines sho	3'L x 2'D) on top of	SUGGESTION:					/11 to	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 597 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost
Number	Subject	Status	Created	Required	Answered	Impact Proceed

sketch of pothole #6.

Please confirm that M Squared is to install the fiberglass battery enclosure on top of the utilities shown on the attached sketch of pothole #7. It will be necessary to hand dig around the existing utilities to install drain rock beneath the enclosure per the specifications.

Signed and Dated 11/18/11 (see attached) RFI U-0183.1 Response included below-"SFDPW Response:

Motorized gate valve vault: Per the preliminary excavation at Pothole No. 2 and the provided information, verify 2 1/2-inch steel for ownership and request owner should there not be adequate space to install vault due to the existing electrical duct bank shown in Pothole No. 3 drawing. Notify engineer to provide revised drawing(s) for AWSS fittings should vault need to be moved west. Notify engineer should vault interior dimensions need to be reduced after providing a minimum of 3-inches clearance with other utilities and the vault constructed with 12-inch thick walls.

Controller cabinet: Per the preliminary excavation at

Controller cabinet: Per the preliminary excavation at Pothole No. 7 and the provided information, install the controller cabinet concrete foundation at this site. Notify MCI that either their conduit can remain with the controller foundation installed over the conduit with 4-inches clearance or that they can relocate their conduit as required. Modify bottom of controller foundation to accommodate a clearance of 4-inches should the conduit not be relocated. Battery vault: Per the preliminary excavation at Pothole No.6 and the provided information, field verify the installation of the battery vault by locating the northern edge of the vault 2-feet towards the curb."

U-0187.1 Conflicts with Controller Cabinet Foundation and Battery Enclousure at Location # Closed

From: Webcor Construction LP

Colin Azevedo

To: Turner Construction Compan Steve Cunningham

SUGGESTION:

REQUEST:

Co-Author:

Please see the attached letter regarding the response to RFI#LI-0187.

Please provide direction.

Answered By:Turner Construction Comp Jeff Thiel

12/15/2011

Potentially

ANSWER: Accept Suggestion:

12/12/2011

Michael Smith's (SFDPW) response,

"Please see attached for revised response - U-187.1.

SFDPW Response:

12/02/2011

Controller Cabinet: Per the preliminary excavation at



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

598 of 624 10/30/2012

Time:

11:15 AM

30100

20100 Tranchay Transit Contar Project

001111 121110			30100 -	Transbay Trans	sit Center	Project	-		
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
					controller ca site instead shown here Notify MCI ti controller fo has the optic concrete four relocate, rec MCI conduit	binet and the corof the battery valoriginally in the Control that either their coundation installed on to relocate the indation footprint duce thickness of to provide a min	ed information, insocrete foundation ault assembly that wontract Document onduit can remain to over the conduits away for conduits away for concrete foundation of 4-inchesuit outside diamete	at this vas ts. with the or MCI rom the vant to on over	
					Battery Vau Pothole No. battery vault	6 and the provide at this site instead was shown here	nary excavation at ed information, ins ad of the controller originally in the Co	tall the	
					to determine can be insta instead of 5- clearance w	if the Northern elled approximate feet from curb in	ne. Notify engineer	vault	
					Signed and	Dated 12/14/11 (see attached)		
					Turner will n	otify MCI.			
U-0187.2 From: Webcor Co		Controller Cabinet and B	-	Closed	01/23/2012	02/02/2012	03/21/2012	Potentia	
Co-Author:	manucuon LP	Collii Azevedo	10. Turner Construc	tion Compan Steve Cunningham	Allswered I	urner Constr بروح	uction Comp Steve	cunningha	ım

REQUEST:

In response to RFI # U-0187.1 (Revised Response to RFI#

U-0187 ON 12/14/11)

- See attached pothole data from additional potholing at this location.

SUGGESTION:

ANSWER: Accept Suggestion:

Jeff Thiel 3/16/2012 Michael Smith's (SFDPW) response,

"Please see attached wording for letter to owner of



While potholes #2 & #3 have been addressed in a

previous RFI (RFI#U-0176), other potholes carried out in

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

The issues outlined in the attached pothole data have

been addressed and resolved via coordination

599 of 624 10/30/2012

30100

Time: 11:15 AM

Alimbay Subject		Ctatus	Date Created	Date Required	Date Answered	Cost	Dunnand
Number Subject		Status	Createu	Nequired	Allsweled	<u>ітраст</u>	<u>Proceed</u>
- During initial discussions with MCI/Verizon M Squared informed them of the intent to install units on their utility. They requested a letter from the owner highlighting the intent. Please confirm if it is acceptable to install a unit on their utility. Please provide direction on the locations of the battery vault and controller cabinet taking into consideration all current utilities in place.			from face of c in "brick" area Signed and D 3/15/12 (Batte The attached	urb or back from ." ated 2/14/12 (Leary Placement)	ttery vault cover 2 n face of curb to o etter Wording) and I to MCI/Verizon v 2.	remain	
U-0188 Control Stations on AWSS Drawing From: Webcor Construction LP Colin Azevedo	_	Closed Steve Cunningham	11/18/2011 Answered By	11/28/2011 Turner Constru	11/21/2011 action Comr Kevin	Potentia l	lly
Co-Author: REQUEST:	OU O FOTION		ANOWED		. \Box		
At present M Squared has set up control points along Mission Street. These stations were based on a continuation of survey points used on Mission Street for the TG04.6-Sludge Line Project. The City designed AWSS Drawings do not have these stations on them. Please provide an updated set of AWSS Drawings with the project stations marked on them so it will allow M Squared to accurately document field conditions and as built the necessary information.	SUGGESTION:		"SFDPW is co with stationing We anticipate stamped/sign 2011." Signed and D Jeff Thiel 3/22 stationed dray	g information as the final set of ed DWGS prior ated 11/18/11 (s 2/2012: RFI U-18 vings. It was res by ASI 19 when	pponse, g revised AWSS provided by AEC to the end of Nov	OM. ember uest for 18/11	
U-0189 First & Howard Utility Conflicts, Lo	cation 7 Complete Pothole Data	Closed	12/02/2011	12/12/2011	07/03/2012	Potentia	lly
From: Webcor Construction LP Colin Azevedo	To: Turner Construction Compan	Steve Cunningham	Answered By	Turner Constru	ction Comr Jeff T	hiel	
Co-Author:							



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

size to match (E). If (E) rebars are found to be intact,

proceed to Step 3.

600 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
the contract do locations indications indications at location 7.	\prime if the utilities will be rem	s were not in the cuments. les #1 through #11			The CRs inclu as RFIs U-017	'6, U-0176.1, U-	responses. 088, and U-088A 0176.2, U-0179, 0199, U-0200, ar	U-	
-0190	Fire Hydrant L	ocation on Mission @ First		Closed	01/10/2012	01/20/2012	01/19/2012	Potential	ly
From: Webcor	r Construction LP	Colin Azevedo	To: Turner Construction Compan Ste	ve Cunningham	Answered By	:Turner Constru	ction Comr Jeff 7	Γhiel	
o-Author:									
in the sidewal Squared's cre Portico Resta This basemer a differing site. The roof of th Please provid It is not possil to the present a column pou attached).	ng for the new Hydrant a lk on Mission Street (see ews damaged the roof of aurant, 88 First Street (see nt structure was not note e condition. The basement will now need direction and repair defible to locate the fire hydroce of the basement. The ured into the structure of the continuous management of the structure of the continuous management.	e attached), M the basement to be attached photos). d on the plans and is ed to be repaired. betails for this work. Frant in this area due existing hydrant has the basement (see	SUGGESTION:		-Repair of side attached director repair method -New Hydrant hydrant alignmareaway. Refedetails. SFDP lateral prior to Signed and Dankers Response for	tions from Williand. lateral shall be I lent. (E) Hydran er to AWSS stan W will provide reconstruction.		W/EST	
					(SFDPW) . Chip out concidamage (E) re If (E) rebars as saw-cutting prothe cut rebars	rete inside of sar bars. re found to have ocess, chip out for installation o	w-cut area; do no been cut during enough concrete of Lenton Quick-V splice new rebar	the around	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 601 of 624 10/30/2012

Time: Job:

3. Install swellable waterstop (Greenstreak Hydrotite

CJ-0725) above installed dowels,

11:15 AM 30100

				<i>J</i>		<u> </u>			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
					shall be a min swellable wate in keyway. Form and pou surface prepa with manufact	nimum 1.5 (beloer stop (Greens ur with Emaco Suration and providurers recomme becial inspection	ter of opening (k w top of slab), ins treak Hydrotite C 66 CI by BASF. I de curing in acco ndations. Note: shall be provide	stall J -0725) Perform ordance	
U-0190.1	Fire Hydrant L	ocation on Mission @ First		Closed	01/25/2012	02/04/2012	01/26/2012	Potential	lly
From: Webcor Cons	struction LP	Colin Azevedo	To: Turner Construction Compa	n Steve Cunningham	Answered By	:Turner Constru	uction Comr Jeff	Thiel	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
On 1/24/2012 M Sq roof per the respons William Liang came and provided altern provide this directio	se to RFI U-0190. e out and review the ate direction in the	SFDPW engineer e progress that day field. Please			SFDPW engir direction to su to RFI U-0190 Existing rebar	neer. SFDPW pupplement the dolors based on his contact was found to borrete cover. Plea	ven at 1/24/12 sit rovided informati irection given in I observations in the e uncut but lacking ase see supplem	on and esponse e field. ng	
					Per William Li	iang of SFDPW	,		
					1. Chip out co damage (E) re		saw-cut area; do	o not	
					insufficient bo wire-mesh ab- been cut durir process. Inst- epoxy along the embedment in maintain 6" m	ottom concrete of ove the main reng the sawcut all 3-#4 dowels hree sides w/ 6" nto (E) concrete ax from corners	bars are found to @ 12"o.c. max s (see attached pl	et in noto),	



Page: Date:

Job:

602 of 624 10/30/2012

Time:

11:15 AM

30100

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

30100 - Transbay Transit Center Project

Number	Subject		Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
				provide min	1.5" concrete co	/er.		
				attached cut preparation a manufacture Note continu	sheets). Performand provide curing r's recommendatious special inspil installation and	g in accordance	N/	
				ORIGINAL R REFERENC	RFI U-0190 RESF E	PONSE FOR		
				damage (E) 2. If (E) reba saw-cutting p the cut rebar Splicing syst size to match proceed to S 3. Install key shall be a mi swellable wa in keyway. 4. Form and Perform surf- accordance	rebars. rs are found to horocess, chip out is for installation tem at both ends in (E). If (E) rebarstep 3. way around perininimum 1.5" belowiter stop (Greens pour with Emaccace preparation with manufacture uous special insp	ave been cut during enough concrete of Lenton Quick-1; splice new rebars are found to be meter of opening w top of slab), instreak Hydrotite Concrete of See CI by BASF and provide curing ers recommendation shall be preserved.	ng the around Vedge s with intact, (keyway stall J -0725)	
U-0191	Power Source at Location #1, #2 8	‡ 7	Closed	01/16/2012	01/26/2012	02/27/2012	Potentia	lly
From: Webcor Co-Author:	Construction LP Colin Azevedo	To: Turner Construction Compa	an Steve Cunningham	Answered B	By:Webcor Const	ruction LP Jeff I	Heath	

REQUEST:

In order for the controller enclosures for the motorized gate valves at Location #1, #2 and #7 to be operational a SUGGESTION:

ANSWER: **Accept Suggestion:** Revised Responce 2/27/2012



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 603 of 624 10/30/2012 11:15 AM

30100

Time:
Job:

30100 - Transbay Transit Center Project

Number Subject Date Date Cost Status Created Required Answered Impact Proceed

power source will need to be provided at each enclosure location.

Please confirm that the owner has applied to PG&E for the power sources at these locations and advise on the status of these connections.

Jeff Thiel 2/23/2012 The TJPA has completed its application to SFPUC for power to AWSS facilities. The SFPUC has requested a minimum of four (4) weeks to make these connections. Sub contractor to coordinate meeting with SFPUC and PG&E prior to start of work.

Below is the MOP for coordinating power source connection as confirmed by Mathew Ho of the SFPUC.

- 1. Contractor to schedule coordination meeting with PG&E, PUC (Mathew Ho or Michael Mack) and Turner. Contractor to provide a construction schedule and set up Pre-con with PG&E (Per SFPUC request to inform them when Contractor expects to trench for electrical service and have the power pedestals installed)
- 2. Contractor to schedule PG&E trench inspection which is needed after contractor installs conduit but before closing the trench so that PG&E can prove the conduit via mandrel test (30days notice needed, Call PG&E inspection # 415-695-7519 and provide PM# located on drawing and provide PG&E job owner contact as Matt Herron)
- 3. PG&E to pull cables
- Schedule a DBI inspection of the meter pedestal (Dave Green DBI 415-558-6654, forward PG&E a copy of the DBI green tag)
- 5. Once green tag is applied, PG&E to set up meter and then energize.

Origanal Response 1/26/2012

The TJPA has completed its application to SFPUC for power to AWSS facilities.

The SFPUC has requested a minimum of four (4) weeks to make these

connections. Sub contractor to coordinate meeting with SFPUC and PG&E prior to start of work.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 604 of 624 10/30/2012

Time: Job:

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
-0191.1	Power Source	at Location #1, #2 & #7		Closed	03/21/2012	03/31/2012	05/01/2012	Potential	ly 🗌
From: Webo	cor Construction LP	Colin Azevedo	To: Turner Construction Compan	Steve Cunningham	Answered By	:Transbay PMP	C Cory	/ Traylor	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
response to procedure to ready to accompany to accompany revised respondentioned particularly.	ct drawings show M Square	d to include a atroller cabinets were at was sent in the work followed by the ed's work beginning			Greenbook st connections for be installed at attached PG8 equipment rec	5/1/2012 In acc andards and pra or motorized gat the referenced E sketches, dire quirements. Wor aments shall take	actices, power e valve equipme locations per the ections and requ k not outlined in	ent shall e ested the	
interpretation to RFI#U-01	s and going to the controll on of the drawings sent in t 191 is the scope of work th G&E manholes. This is un	he revised response at goes from the pull				ation for connect ote 7 on drawing			
	rings are not comparable v					or power per the cotion has been a gineering.		PW-	
	ify the intent and scope of ify how the PG&E drawing awings.								
-0191.2 From: Webo	Amperes Inter	rupting Capacity (AIC) at Al Jackson Tukuafu	NSS Location #1 (Market St.) To: Turner Construction Compan	Closed Steve Cunningham	05/23/2012 Answered By	06/02/2012 Transbay PMP	06/21/2012 C Cory	Potentia l / Traylor	ly 🗌
REQUEST:			SUGGESTION:		ANSWER:	Account Curry	maatiam.		
Please refe MA-1, MA-2 1. As per refe for Engineer addresses to Location #7 gate valve refetter for this 2. Please proclarification the drawing unclear from	r to RFI U0191.1 and the a 29 and MA-31. esponse to RFI U-0191.1, ing sketches and letter for the motorized gate valve n 7. As new power service woumber 2, Location 1, plea	the SFDPW-Bureau the AIC only umber 21 at ill be required at se provide an AIC ag of the the PG&E U-0191.1 by revising respectively. It is ther the scope from	COCCESTION.		Request 1 F labeled "555 I Request 2 F "comments_ti Matt Herron of the PG&E por #7. Also, please s #5414 below 5414 is in the about 10' Eas There are larg 7300-P/7301- West of those	Accept Sugger Please see attack Market St. AIC.p Please see attack ansbay.pdf" conf PG&E clarifiying wer connection per PG&E Matt In South Side, side tof the West Prige vaults IFO 55: P/7302-P, Vault evaults."	hed file for Loca df" letter. hed PDF file staining commer of the scope of value of the points at location on location of madernon below;"The ewalk of Market operty of 555 Ma 5 Market St. idea 5414 is roughly	nts from work for is #1 and anhole he Vault St. arket St. ntified as 30'	
3.1.					contractor is r	eady for a PG&E e core. Also, Ple	crew to mark t	he	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 605 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
					core drill into t	he vault. This tv	ontractor would lik vo weeks notice is ledule a crew to st	s to	
J-0191.3	Amperes Interru	pting Capacity (AIC) at A	NSS Location #1 (Market St.)	Closed	06/28/2012	07/08/2012	07/16/2012	Potential	ly 🗌
From: Webcor C	Construction LP	Jackson Tukuafu	To: Turner Construction Compa	an Gary Krutsch	Answered By	:Webcor Constr	ruction LP Jacks	on Tukuafu	
Co-Author: M Square	ed Construction, Inc.	Aidan Foley							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
The response to question posed	o RFI #U-0191.2 does no	t answer the			7/16/2012 Ker	nny Chin's (SFD	PW) response,		
As mentioned in difference in the response and the See attached M	n the previous RFI there as PG&E drawings provide the contract drawings. I Squared's interpretation se confirm if this interpret	ed in the original of these PG&E			shall route the vault 1813. Th contractor sha enclosure to v	conduit from the interpretation all route the conduit 5414 but the	s correct. The con e meter enclosure of MA-29 is corre duit from meter e contractor shall ne exact vault 541	e to ct. The find	
J-0192	AWSS Strong Ba	acks		Closed	01/18/2012	01/28/2012	02/08/2012	Potential	ly 🗌
From: Webcor C	Construction LP	Colin Azevedo	To: Turner Construction Compa	an Steve Cunningham	Answered By	:Turner Constru	ction Comp Jeff T	hiel	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
	drawings show that this pong Backs and two (2) 10 erent locations.				Jeff Thiel 2/3 (SFDPW),	/2012 Response	e per Michael Smi	ith	
unable to includ	ry does not produce stror de them in the order to M ontacted several sources	Squared. M					the SFWD does nocks in their invento		
the strong back Please advise if City stock. If this is not pos but to have ther take a consider	ss but have yet to find a s f it is possible to purchas ssible M Squared will hav m manufactured at a stee ably long time due to the	upplier. e these from the e no other option el mill and this may			machine shop	s that handle lar er contractors w	orch cut at local rger fittings. Sugg /ho have performe		
specialized stee	ઇ.				Signed and da	ated 02/01/12			



From: Webcor Construction LP

Co-Author:

Colin Azevedo

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Answered By: Turner Construction Comr Jeff Thiel

606 of 624 10/30/2012

Date: Time:

: 10/30/2012 : 11:15 AM 30100

20100 Transhay Transit Contar Praiset

30100 - Transbay Transit Center Project Date Date Date Cost Created Required Answered Number Subject Status Impact Proceed U-0193 2nd to 1st St - Various Conflicts Closed 03/08/2012 03/18/2012 03/21/2012 Potentially From: Webcor Construction LP Colin Azevedo To: Turner Construction Compan Steve Cunningham Answered By: Turner Construction Comr Steve Cunningham Co-Author: REQUEST: SUGGESTION: ANSWER: **Accept Suggestion:** See attached sheet which details the conditions Jeff Thiel 3/20/2012 Michael Smith's (SFDPW) discovered in the potholing operations between 2nd Street response, and 1st Street. Please use Submittal TG04.2-024.1 for reference. Please provide direction on how to proceed at each "Please see response on attached sheets for conflicts location. at particular station numbers as listed in this RFI." Signed and Dated (3/20/12) U-0194 **AWSS Strong Back Dimensions** Closed 03/13/2012 03/23/2012 03/21/2012 Potentially From: Webcor Construction LP Colin Azevedo To: Turner Construction Compan Steve Cunningham Answered By: Turner Construction Comr Steve Cunningham Co-Author: REQUEST: SUGGESTION: ANSWER: Accept Suggestion: On the detail for the strong backs on the San Francisco Jeff Thiel 3/14/2012 Michael Smith's (SFDPW) Standard AWSS Plans M Squared has discovered an response, error in the dimensions for the 14" strong back. Dimension C (outside diameter) is smaller than dimension B (inside "M Squared is correct. Thank you for pointing this out. diameter). See attached. We will update our drawing." M Squared believes the OD should be 27.37". Please Signed and dated 3/14/12. (See Attached) confirm. U-0195 Closed 03/13/2012 **Parking Sensors on Mission** 03/23/2012 04/16/2012 Potentially

To: Turner Construction Compan Steve Cunningham



4/4/12 at 11.10am while excavating to remove the existing

AWSS Main at Howard and First.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 607 of 624 10/30/2012

Time: Job:

Please confirm that the Phase 2 PG&E duct package

that is in conflict with the AWSS main was installed at

11:15 AM 30100

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
				_					
REQUEST	·.		SUGGESTION:		ANSWER:	Accept Sug	gostion:		
M Squared have instal surface ald	d has discovered that either lled what appear to be sens ong Mission Street. See pho ing between Fremont and B	ors in the street oto attached.	JUGGESTION.		Jeff Thiel 4/ Demisch of th sensors found Main Street a remove these	12/2012 Per ema le SFpark Project d on Mission Strusting re inactive. SFF parking sensors	ail conversation wott (SFMTA), any peet from 2nd Stre Park's vendor plars late April or earl	et to ns to y May	
Main these	/SS line is installed along M e sensors will be in conflict. sors will be removed prior to	Please confirm			conduct AWS months and h TJPA sub-cor begins, to sep from other cordispose electroparking sensor understands to	S construction vas asked if it wantractor, once Alparate the parkin instruction debrishonic waste propers still remaining ors cannot be se	alizes TJPA plans work in the upcom as possible to for a wSS construction as sensor equipm as so that SFPark a berly if there are a g. However, if the parated then SFF being demolished rk.	ning the n ent may ny e Park	
-0196	AWSS Pipe Be	dding Material		Closed	04/02/2012	04/12/2012	04/09/2012	Potential	
From: Web	ocor Construction LP	Colin Azevedo	To: Turner Construction Cor	npan Steve Cunningham	Answered By	:Turner Constru	uction Comp Jeff 7	Thiel	
Co-Author:									
REQUEST	Γ:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
the new A\ section 02	2225-2 2.2 specifies that the WSS piping shall be crushed 723-18 2.12 contradicts this nall be pea gravel. rify.	d rock, however			TG0402-029 -		ubmittal Dackage Pea Gravel for ap		
-0197	AWSS/PG&E F	Phase 2 Duct Conflict		Closed	04/05/2012	04/16/2012	04/16/2012	Potential	ly 🗌
From: Web	ocor Construction LP	Colin Azevedo	To: Turner Construction Cor	npan Steve Cunningham	Answered By	:Turner Constru	uction Comr Jeff 7	Γhiel	
Co-Author:									
REQUEST	Г:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
See attach	ned photo. M Squared disco	vered a conflict on			Jeff Thiel 4/2	12/2012			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

608 of 624 10/30/2012

Time: Job:

Should option No. 2 be selected, please advise as soon as possible since revision drawing(s) for the vertical offset will need to be prepared prior to the

installation of the vertical offset."

11:15 AM 30100

Number	Subject			<u>Status</u>	Date Created	Date Required	Date Answered	Cost Impact	Proceed
of the existing A intersection. The encased in concentrated on the currently touching	ase 2 duct package is a AWSS main at First an e top and sides of the crete however the PVC bottom and the PVC ang the AWSS Main at quared is unable to re	nd Howard duct bank are C conduits are not Conduits are this location.			the correct ele plans.	evation per the a	pproved Phase 2	t Utility	
	om this point east. on how you would like AWSS/PG&E I	to proceed. Phase 2 Duct Conflict Loca	ution 7	Closed	04/16/2012	04/26/2012	04/17/2012	Potential	
From: Webcor C		Colin Azevedo		Compan Steve Cunningham			ction Comr Jeff T		y
Co-Author:				,	·				
and clearances. installed in accorequirement but Please confirm Regardless, the plan and mainta	G&E plans only provid It appears the Phase ordance with the minin t not the minimum clea this with PG&E. AWSS main can not ain minimum clearance ation. Please advise h	e 2 ducts were num depth arance requirement. be reinstalled per e required in the	SUGGESTION:		"Per a site ins Turner, and W between the r the existing 12 confirmed. Th contact with the	Jebcor/Obayash ecently installed 2-inch cast iron / e duct bank con ne existing AWS	ring with SFWD, i, the clearance of PG&E duct bank AWSS main was duits are in direct S pipe.	conflict c and t	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 609 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
					Signed and Da	ated 4/11/12.			
					Green Book re between utility properly coord Work related	equirements for r services, and th linate utility insta	onse shall be perf	ce d to	
U-0197.2 From: Webcor Constru	AWSS-PG&E Phase	2 Duct Conflict Colin Azevedo	To: Turner Construction Compan	Closed Steve Cunningham	04/23/2012 Answered By	05/03/2012 :Turner Construc	05/02/2012 ction Comr Jeff TI	Potential niel	ly
REQUEST: Through detailed anal during the weekly AW been determined that PG&E duct bank as response to RFI#U-01	lysis and discussions v 'SS coordination meeti it would be infeasible t equested in option one 197.1. s for realigning the AW wo in the response to I	ings it has to relocate the in the SS main	SUGGESTION:		response, "The contractor PG&E duct bar as required to clearance between	or shall install a vink using four (4) maintain a minir ween the new 12 recently installed to the attached sk	Smith¿s (SFDPW rertical offset und 22 ½ - degree el num 16-inches verinch ductile iron PG&E duct bank	er the bows ertical AWSS	
					This work shall the TJPA.	ll be performed a	at no additional co	st to	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

610 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

Number	Subject			Status	Created	Required	Answered	Cost Impact	Procee
J-0198	Vault Drainag	е		Closed	04/09/2012	04/09/2012	04/16/2012	Potentiall	у
From: Webcor (Construction LP	Colin Azevedo	To: Turner Construction Compan	Steve Cunningham	Answered By	:Turner Constru	ction Comp Jeff	Thiel	
Co-Author:									
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
1. On sheet MA-26 the 1" discharge piping inside the manhole is labeled as stainless steel in the detail drawings but is described as type K copper tube in the manhole construction note #7. Please confirm what type of material		in the detail drawings be in the manhole			response,		Smith's (SFDPV	,	
is required.		71			1.) The piping 304 stainless		r manhole shall	be Type	
Is required. 2. Spec Section 02728-23 Paragraph E. calls for the use of ball float valves as shown on the construction drawings. However the float valves are not shown on the drawings. Please confirm if these ball float valves are required.		onstruction drawings. wn on the drawings.			ball float valve gate valve va	es for the three (ults in this contra	ard the installati 3) concrete moto act due to the ins e installed at all	orized stallation	
					Signed and D	ated 4/10/12			



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 611 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

regarding this conflict.

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
-0199	PG&E Vault Co	onflict with North East Tie	In @ Location 7	Closed	04/16/2012	04/26/2012	04/23/2012	Potential	ly 🗌
From: Webco	r Construction LP	Colin Azevedo	To: Turner Construction Com	pan Steve Cunningham	Answered By	:Turner Constru	uction Comp Jeff 7	hiel	
Co-Author:									
REQUEST: Today while setting up to remove and cast the new lead joint at the North East tie in at location 7 it was discovered that the existing PG&E vault adjacent to the tie in is too close and E. Mitchell would not be able to properly caulk the lead joint. Please advise how M Squared is to proceed.			SUGGESTION: ANSWER: Accept Suggestion: Jeff Thiel 4/20/2012 Michael Smith's (SFDP' repsonse, "The contractor shall request PG&E to relocat facilities in order that there is the required 12-minimum clearance between the AWSS main PG&E electrical vault. Should PG&E not be able to relocate their fact the contractor shall excavate approximately 1 east on Howard Street to the next existing pip (GHB joint from the 12"x10" cast iron GHBxG reducing adaptor for the 10-inch gate valve) in connect the new ductile iron AWSS main to the existing cast iron main. The contractor shall le new bell and spigot pipe joints before after the concrete vault wall." Signed and dated 4/16/12				their ches and the dities, if eet joint spigot order to		
-0200		nflict at Location 7		Closed	04/16/2012	04/26/2012	04/23/2012	Potential	ly
From: Webcor Co-Author:	r Construction LP	Colin Azevedo	To: Turner Construction Com	pan Steve Cunningham	Answered By	:Turner Constru	uction Comp Jeff 7	hiel	
REQUEST: It has been discovered that the AT&T vault near the North West tie in of Location 7 is in conflict with the new AWSS pipe and tie rods to be installed at this location. Please advise how M Squared is to proceed.			SUGGESTION:		response, "The contractor electrical vault required in ord minimum clea ATT electrical	or shall request or remove por ler that there is rance between	ATT to relocate the tion of the vault with the required 12-in the AWSS main a	neir all as iches	
					Contractor to	document all co	ordination with Δ	гат	



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

612 of 624

Time:

11:15 AM 30100

			•		,			
Number <u>Subject</u>			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
	flict at Location 7	T. T. O	Closed	04/24/2012	05/04/2012	04/24/2012	Potential	ly
From: Webcor Construction LP Co-Author:	Colin Azevedo	To: Turner Construction Com	pan Jeff Thiel	Answered By	:Turner Constru	uction Comr Jeff	Thiel	
REQUEST: The response to RFI#U-0200 did not prediction that the coordination efforts and course of a provide a revised response. See attached email chain for additional	ction. Please	SUGGESTION:		"The contract electrical vaul required in order minimum cleated ATT electrical Signed and DAT A Coordination MSquared, WSquared would responsible to the coordination of the coordination	tor shall request tor shall request it or remove a pider that there is arance between I vault" lated 4/16/12 (So in meeting was 1/0 and Turner. Id attempt to dea	I Smith's (SFDPW 200, at ATT to relocate to portion of the vault the required 12-in the AWSS main a	their wall as aches and the ith ATT, t M	
J-0201 AWSS - Counte From: Webcor Construction LP Co-Author: M Squared Construction, Inc. REQUEST: Please reference attached excerpt from STANDARD DRAWING III, drawing No The sizing chart for 14" diameter pipe re Strong Back Type B. The Type B Strong	Jackson Tukuafu Aidan Foley the AWSS AWSS 3.	uctile Iron Pipe Strong Back Plate To: Turner Construction Com SUGGESTION:	Closed pan Steve Cunningham	ANSWER: Jeff Thiel 5/7 response, "-The propose	05/14/2012 /:Turner Constru Accept Sug 7/2012 Michael	Smith's (SFDPW)		ly 🗌



U-0203

From: Webcor Construction LP

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

613 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

Numbe	r <u>Subject</u>			Status	Date Created	Date Required	Date Answered	Cost <u>Impact</u>	Procee
r a s	configuration requires the use of a counters nut to adjoin connecting DI pipe. The counare a special order product and will have to specifically for each piece. Please confirm it is acceptable to use the tystainless Steel bolt and nut without the cousimilar to what is used and shown in Type Adjameter DI pipe.	tersunk bolts be fabricated /pical 316 intersink,			strong back in use."	neter at each loca fabricated due to date 5/7/12 (See	differing pipe dia		
U-0202		known Subsurface Stru		Closed	06/07/2012	06/17/2012	06/12/2012	Potential	ly
	rom: Webcor Construction LP	Jackson Tukuafu	To: Turner Construction C	Compan Steve Cunningham	Answered B	By: AECOM Techr	nical Service Eric	Zagol	
Co-Au	thor:								
F	REQUEST:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
F	Please refer to attached detail 3/U-5001.				Proposed me	odification is acce	eptable.		
t H	Detail 3 on sheet U-5001 which shows the obtail for 12" HDPE to existing 10" steel, us o 12" sleet reducer and then using a 12" st HDPE Coupling in order to connect new sluexisting sludge main.	es a 10" steel eel to 12"							
t s r r t t	Dur preference is to use a 10" steel to 10" I and then install a 10" HDPE to 12" HDPE is the O.D of the existing sludge is unknown it significant delay in the ordering of the 10" seducer as we will have to get the OD at the coint and then order the material. Even with material, it will be extremely difficult to get a the trench to weld the reducer on to the exit esult of the amount of utilities which were contholing.	Reducer. As will cause teel to 12" steel to connection this piece of a welder into ting pipe as a							
	The use of the 12" HDPE to 10" HDPE redunded he need for a welder in the trench.	ucer eliminates							

To: Turner Construction Compan Steve Cunningham

Closed

06/08/2012

06/18/2012

Answered By: City and County of San Fr Michael Smith

06/11/2012

Potentially

AWSS - Compaction Method for Trade Package TG04.2

Jackson Tukuafu



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 614 of 624 10/30/2012

Date: Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Co-Author:									
REQUEST: Specification section 02225 Section 3.7 C forbids the use of flooding or jetting in order to gain the necessary levels of compaction in the AWSS pipe trench. However due to the amount of utilities and duct packages in the trenches it will not be possible to gain the necessary levels of compaction under and around these utilities by utilizing the methods referenced in the specifications. By not gaining the necessary compaction around utilities it is possible that voids will occur over time causing the utility to be come unsupported and the street surface to sink. We are requesting the use of jetting (as described in Section 703.08 of the City and County of San Francisco Standard Specifications) as a method to gain the necessary levels of compaction for the AWSS trenches. Jetting has previously been utilized as a successful method of gaining compaction levels on several other Transit Center Utility Relocation packages. Please confirm that this proposed method is acceptable for use on this trade package. If not, please provide an alternative method for gaining the necessary compaction.			SUGGESTION:		"Water jetting locations whe compaction b compaction o	to compact soi ere there are adj by vibratory meth	FDPW) response I will be approved acent utilities that nods. Use vibrator is clear of utilities	for prevent y	
-0204		- Compaction Method for T	•	Closed	06/22/2012	07/02/2012	06/22/2012	Potential	, _—
From: Webc Co-Author:	or Construction LP	Jackson Tukuafu	To: Turner Construction	Compan Gary Krutsch	Answered B	y: Webcor Const	truction LP Jacks	son Tukuafu	I
REQUEST: Specification of flooding of compaction the amount will not be p	n section 33 34 10 (3.1, Caper jetting in order to gain the on in the HDPE pipe trenct of utilities and duct packagossible to gain the necessunder and around these under and around the a	e necessary levels n. However due to ges in the trenches it ary levels of	SUGGESTION:		ANSWER: Void. See RI	Accept Sug FI U-0206 for res			

M Squared is requesting the use of jetting (as described in Section 703.08 of the City and County of San Francisco

methods referenced in the specifications. By not gaining the necessary compaction around utilities it is possible that voids will occur over time causing the utility to be come unsupported and the street surface to sink.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

615 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
Jet me Tra	andard Specifications) as a method cessary levels of compaction for the ting has previously been utilized as thod of gaining compaction levels cansit Center Utility Relocation packages confirm that this proposed met	a successful on several other ges (see RFI0203).							
	use on this trade package. If not, pernative method for gaining the necessity								
-0205	SLUDGE LINE	- HDPE Hydrostatic Testing		Closed	06/22/2012	07/02/2012	07/05/2012	Potential	ly
Fro	m: Webcor Construction LP	Jackson Tukuafu	To: Turner Construction Compa	n Gary Krutsch	Answered By	Turner Constru	ction Comr Jeff 7	Γhiel	
o-Autho	or:								
Ple The doc pip be 115 inv exp war ado	e method of HDPE pipe testing lister cuments differ from the testing method e manufacturer: The specifications filled 24hrs in advance and then the specific of a duration of 4hrs, The manufactor of the specific of the straight of the specific of the straight of the stra	d in the contract nods provided by the call for the pipe to e pipe pressurized to ufacturer's method or 3 hrs to allow ding additional ument. Once this ressure can hold for wing a	SUGGESTION:		Hydrostatic Te recommendati based on the s	sting per HDPE ons. The test ph	eptable to perform pipe manufactur nase shall be per Phase - Alternate	rer's formed	
and me	ease see attached pipe manufacture d provide direction. M Squared belie thod in the specifications is not suit ts flexibility and would be more suit	eve that the testing able for HDPE due							

From: Webcor Construction LP

SLUDGE LINE - Compaction Method for Trade Package TG04.6 Jackson Tukuafu

To: Turner Construction Compan Gary Krutsch

Closed

06/22/2012 07/02/2012

07/05/2012

Potentially

Answered By:Turner Construction Comr Jeff Thiel

U-0206



U-0207

From: Webcor Construction LP

AWSS - Connection on Market Street

Jackson Tukuafu

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

616 of 624 10/30/2012

Time:

11:15 AM Job: 30100

30100 - Transbay Transit Center Project

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
flooding or j compaction	n section 33 34 10 (3.1, C-7 jetting in order to gain the ne in the HDPE pipe trench. H utilities and duct packages in	cessary levels of owever due to the			Zagol 7/5/20 acceptable m trench backfil	ethod of compa	water jetting is not ction for HDPE pip	an De	
not be poss under and a referenced necessary o voids will or	tillities and duct packages in sible to gain the necessary learound these utilities by utilize in the specifications. By not compaction around utilities it ocur over time causing the und and the street surface to s	evels of compaction ing the methods gaining the is possible that tility to be come			consider usin concrete fill n	g a low strength	ound adjacent util, low water conter proposed alterna gn for review.	nt	
Section 703 Standard S	is requesting the use of jetti 3.08 of the City and County of pecifications) as a method to evels of compaction for the	of San Francisco o gain the							
method of g	previously been utilized as a gaining compaction levels on ter Utility Relocation packag	several other							
for use on t	firm that this proposed meth his trade package. If not, ple method for gaining the neces	ase provide an							
-0206.01	SLUDGE LINE -	Compaction Method for 1	rade Package TG04.6	Closed	07/05/2012	07/15/2012	07/17/2012	Potential	lly
	cor Construction LP	Jackson Tukuafu	To: Turner Construction C	Compan Gary Krutsch	Answered B	y:Turner Constru	uction Comp Jeff T	hiel	
Co-Author: M Sq. REQUEST:	uared Construction, Inc.	Aidan Foley	SUGGESTION:		ANSWER:	Account Coun	mantinu.		
See attache	ed previously approved back ackage TG0434-006.	fill mix designs in	SUGGESTION:		Eric Zagol 7		e mix design with ater than 100 psi.	28-day	
	ify if either of these can be uentioned in the response to F					17/2012 If a con mix design for a	crete fill material i pproval.	s to be	
									—

To: Turner Construction Compan Gary Krutsch

Closed

07/10/2012

07/20/2012

Answered By: Transbay Joint Powers Au Jennifer Tongson

07/11/2012

Potentially



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Signed and Dated 7/11/12 (See Attached)

forthcoming.

Pending TJPA approval, a CR for additional cost is

617 of 624 10/30/2012

Time:
Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
Co-Author: M Squared	Construction, Inc.	Aidan Foley							
Market Street M of the existing ca in place. They the running parallel to The ductile iron in this is the line we proceed with the that additional co unforseen conditions.	to expose the existing Squared's crew discovest iron main had alreaden discovered a ductile to the cast iron pipe. The should now be connected work. See attached phosts will be incurred, as ion.	ered that a portion dy been abandoned iron main that is pe that is live and cting to in order to otos. Please note a result of this		"-The contract the (E) 14" DI to the nearest -Where possible degree to com- joint."	or shall connect pipe on the East pipe joint to the ple, please defle pensate for (E) ated 7/11/12. (S	FDPW) response, t the new 14" DI pi st end of the excav e original CTEL loc ect new pipe joints joint deflection at	ation ation. 1 CTEL		
-0208	AWSS - Clearan	ce Issues with Domestic	Water Line on Market Street	Closed	07/10/2012	07/20/2012	07/11/2012	Potential	lly 🗌
From: Webcor Co	onstruction LP	Jackson Tukuafu	To: Turner Construction Compa	an Garv Krutsch	Answered By	Transbay Join	: Powers Au Jennif	er Tonasor	,)
Co-Author: M Squared	Construction, Inc.	Aidan Foley	·	•		,		J	
Market Street M iron water line sit be removed. This slightly.	west of the gate valve Squard's crew discover ting on top of the existi s 8-inch line also appea	red an 8-inch cast ng AWSS main to ars to be leaking	SUGGESTION:		"-The Contrac relocate their (tor shall reques (E) 8" low press	gestion:	order	
the new AWSS w the clearance iss	this line M Squared is with the necessary cleaues M Squared can nowhere it is required. M	rances. Aside from longer install the			(E) concrete the	nrust blocks on	D prior to removing the SFWD line. So		

Please advise how M Squared is to proceed.

longer spool piece.

able to relocate the reducer which will then require a

2. This 8-inch line also has three concrete kickers on the pipe that make it impossible to install the pipe and fittings at this vault location. Please confirm that it is acceptable to remove these kickers temporarily, as they are already restrained with tie rods, for construction purposes. The



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 618 of 624 10/30/2012

Time: Job:

11:15 AM 30100

30100 - Transbay Transit Center Project

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
kickers can be has been comp	reinstalled once the wo leted.	rk in this location							
J-0208.01	AWSS - Cleara	nce Issues with Domestic	Nater Line on Market Street (Closed	07/24/2012	08/03/2012	08/03/2012	Potential	ly 🗌
From: Webcor (Construction LP	Jackson Tukuafu	To: Turner Construction Compan Gary	Krutsch	Answered By	Turner Constru	ction Comr Jeff	Γhiel	
Co-Author: M Square	ed Construction, Inc.	Aidan Foley							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
	se to RFI # U-]0208, M ers on site to discuss the n line.				the SFWD is s	/2012 Per Dan I	Helminiak of the ocate the 8" wate		
relocating the 8 to this issue. M	nis coordination, SFWD t-inch line was the best Squared has excavate o perform the repairs.	possible resolution							
As of 7/23/12 n SFWD.	o relocation work has b	een performed by							
Please provide relocation.	M Squared with a sche	edule for this							
J-0209	AWSS - Misiso	n and Anthony Valve Vault	(Closed	07/26/2012	08/05/2012	08/07/2012	Potential	ly 🗌
From: Webcor (Construction LP	Jackson Tukuafu	To: Turner Construction Compan Gary	Krutsch	Answered By	Turner Constru	ction Comr Jeff	Γhiel	
Co-Author: M Square	ed Construction, Inc.	Aidan Foley							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sugg	gestion:		
See attached d	ocuments and photos.		Have SFWD restrain the existing 90 degr	ree bend so	Jeff Thiel 7/3	0/2012 Respons	se per Chi Yu of	SFWD,	

M Squared has potholed this location for the AWSS valve vault. It has been confirmed that the gas line is abandoned and can be removed and that the 12" water is also abandoned.

In order for the vault to be constructed here M Squared will need to remove the abandoned 12" line; however, removing the 12" line will significantly weaken the live 8" line that runs on Anthony as the 90 degree bend on the 8"

Have SFWD restrain the existing 90 degree bend so that the abandoned lines and redwood plug can be removed. UPon completion of the valve vault M Squared can our a new concrete kicker if required by SFWD.

" The redwood plug is for the abandoned line to stop any residual water in the pipe and does not serve as a kicker. The live 8" main was built quite recently using a field-lok gasket restraint joint. No kicker is required. Remove the 12" and 8" abandoned lines together with the redwood plug. Provide adequate vertical support for the live 8" main."

See attached email from Chi Yu dated 7/30/12.



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

619 of 624

Time:

11:15 AM 30100

lumber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
line is supp abandoned	ported by a redwood block real	sting against the							
Please adv	rise on how M Squared is to p	proceed.							
J-0210	AWSS - 12" Wat	er Conflict at 1st and Mis	sion Street	Closed	07/26/2012	08/05/2012	08/10/2012	Potentiall	ly 🗌
From: Web	cor Construction LP	Jackson Tukuafu	To: Turner Construction C	Compan Gary Krutsch	Answered By	Turner Constru	uction Comr Jeff	hiel	
Co-Author: M Sc	quared Construction, Inc.	Aidan Foley							
	orming the preliminary excava		SUGGESTION:		ANSWER: Jeff Thiel 8/1	Accept Sug 0/2012 Chi Yu'	gestion:	se,	
exposed a AWSS line other utilitie	n street Intersection, M Squa 12" water line that is running for approx half of the interse es being present we are unal e AWSS main.	on top of the ction. Due to			is on top of the	e AWSS Main a	ends of the 12" lind restore the 12 new AWSS line i	" main	
confirmed to with M Squ	I met with SFWD crews on si that the line is active, despite lared that the line sounded ve hat it may be dead)	them agreeing			SFWD will red starting this w		advance notice p	rior to	
unknown u replace the	believes that despite the pre- tilities they will still be able to e existing AWSS main if this ned or relocated.	remove and							
Please adv	rise on how M Squared is to p	proceed.							
J-0211	AWSS - Valve V	ault at Sta 9+05		Closed	08/06/2012	08/16/2012	08/14/2012	Potentiall	lv 🗆
	cor Construction LP	Jackson Tukuafu	To: Turner Construction C				uction Comr Jeff		·,
Co-Author: M Sc	quared Construction, Inc.	Aidan Foley		,	_		·		
REQUEST	`:		SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Please refe current cor	er to that attached photo and ndition.	schematic of				n utilities to relovalve vault and	ocate as required piping.	to	
•	has identified the space at S location for the gate valve in					o be remarked emaining unkno	for assistance in wn lines.		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 620 of 624 10/30/2012

Date: Time: Job:

investigation via electromagnetic detection (or other nondestructive methods) to trace utility back to

11:15 AM 30100

Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
However sever location:	al utilities remain in confli	ct with this			Michael B. Sm	ith SFDPW/JD	C/EME - 08-13-12		
already began during AWSS N - The 3 x 2" St active by PGE	s are plastic and the corre with MCI to move these lind Main installation eel Electrical lines have b representatives lines are unknown.	nes 2' south							
Please advise proceed.	on how you would like M S	Squared to							
U-0212	AWSS - Various	Conflicts - Sta 9+12 to P	G&E Vault	Closed	08/07/2012	08/17/2012	08/30/2012	Potential	ly
From: Webcor (Construction LP	Jackson Tukuafu	To: Turner Construction C	ompan Gary Krutsch	Answered By	Turner Constru	ction Comr Jeff T	hiel	
Co-Author: M Square	ed Construction, Inc.	Aidan Foley							
REQUEST:			SUGGESTION:		ANSWER:	Accept Sug	gestion:		
Mission Street	ng preliminary trenching a Intersection, M Squared's and unmarked utilities. S	crew discovered			information on the Contract D	the unidentified	o not have any furt d utilities not show e proceed as follo	n on	
the ability to ins Please Identify	of these unknown utilities stall shoring and install ful the utilities in this section emoved in order for M Squ	I pieces of pipe. and determine			compare those mark and cond agencies that	e who marked w duct follow up ca didn't mark. Als lights and DTIS	egistered with USA with those that didr alls to the utilities o, contact SFPUC comm and SFMT	n't and BLHP	
					EXISTING UT specification 0 TRENCHING of proceed with the interfering utility procedures or proposed by the specific procedures or procedur	ILITIES NOT IN 20630 section 4 OPERATIONS ne following in cities that are unlother non destructor has a contractor has a contractor has a contractor has a contractor and a contractor has a contractor and a cont	4.1 POTHOLING A paragraph C, plea order to identify all known after all spe ructive methods ave been exhauste	AND se ecified	
					•		perform subsurfac	e ther	



Please refer to RFI U-0213 and SFDPW drawing File No.

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page:

621 of 624 11:15 AM

30100

Date:

Job:

Yes, the standard Detail for San Fransisco light pole is

Time:

JOINT VENTU	JRE		30100 - Trans	sbay Trans	sit Center	Project			
Number	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Proceed
					owner and co pipe alignmer and provide ir content is still identify conter abandoned or Conduit and of charged elect performs NET telecommunion Once the utility and contents, energized, cu	ntent. If noncon to expose coar of the expose coar of the expose coar of the expose coar of the expose coar of the expose coar of the expose coard	e operational. tified including over the condition of th	e along nspect pe. If to (i.e.	
U-0213	AWSS - Antenn	a At Location #7		Closed	09/11/2012	09/21/2012	09/12/2012	Potentia	
From: Webcor C	Construction LP	Jackson Tukuafu	To: Turner Construction Compar	n Gary Krutsch	Answered By	:Turner Constru	ction Comr Jeff T	hiel	
Co-Author:			·	·			•		
	of the contract drawings being mounted on the ex		SUGGESTION:		ANSWER: Jeff Thiel 9/7 (SFDPW)	Accept Sug 12/2012 Respon	gestion:	n,	
Sheet MA - 31 s	shows that the antenna the sidewalk.	is mounted on an			contractor sha		A-31 is correct. T na pole and ateni ole."		
Please clarify w	here the antenna pole is	s to be located.							
U-0213.01		a at Location #7	.	Closed	09/13/2012	09/23/2012	09/20/2012	Potentia	lly
From: Webcor C		Jackson Tukuafu	To: Turner Construction Compar	n Gary Krutsch	Answered By	: I urner Constru	iction Comr Jeff T	hiel	
Co-Author: M Square REQUEST:	ed Construction, Inc.	Aidan Foley	SUGGESTION:		ANSWER:	Accept Sug	gestion:		



On Friday 28th September, M Squared met with MUNI Underground Services and they have requested that the

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

622 of 624 10/30/2012 11:15 AM

30100

Time:

Job:

			30100 1	Talisbay Italis					
umber	Subject			Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
87,208	and 87,212.				acceptable fou	ndaiton of the a	ntenna pole.		
the con detail fo	letail for the antenna pole founda tract documents, please advise it or San Francisco Light Poles is a ion of the antenna pole indicated	f the standard n acceptable			Kenny Chin 9-1	17-12			
-0214	SLUDGE LINE -	Air Release Valve at Sta 17	+25	Open	09/28/2012	10/08/2012		Potentially	у 🗌
From: V	ebcor Construction LP	Jackson Tukuafu	To: Turner Construction	Compan Gary Krutsch	Answered By:				
Co-Author: N	Squared Construction, Inc.	Aidan Foley							
REQUE	ST:		SUGGESTION:		ANSWER:	Accept Sugg	estion:		
17+25 i with a 1 release	release valve (ARV) installed on s currently only accessible via 12 2" cap. M Squared is unable to valve manhole per detail #1 on S resence of the concrete wall that	2" ductile iron pipe construct the air Sheet U-5001 due							
iron in p	se advise if it is acceptable to lead place or install a larger diameter of ly 16") and customize a cap for the	ductile pipe							
2. Alte valve m	rnatively please provide a detail f anhole	or the air release							
-0215	AWSS - Hetch Ho	etchy Duct Bank Conflict		Open	09/28/2012	10/08/2012		Yes	
From: V	ebcor Construction LP	Jackson Tukuafu	To: Turner Construction	Compan Gary Krutsch	Answered By:				
Co-Author: N	Squared Construction, Inc.	Aidan Foley							
REQUE	ST:		SUGGESTION:		ANSWER:	Accept Sugg	estion:		
existing bank. T the AW	2+40 on Mission St (Anthony St in AWSS Main runs through a Het here are several concrete encases SS Main and several concrete ence AWSS main.	ch Hetchy duct ed ducts on top of					_		



Please reference the attached COMM0999 provided to

Webcor/Obayashi Joint Venture

PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date:

Job:

Jeff Thiel 6/18/2012 Michael Smith's (SFDPW)

623 of 624 10/30/2012

Time:

11:15 AM 30100

JOINT VENTURE		30100 - T	ransbay Irans	it Center I	Project			
Number Subje	ct		Status	Date Created	Date Required	Date Answered	Cost Impact	Procee
AWSS be abandon 1-ft on ear install the new AWSS Main of Hetchy duct bank.	ach side of the duct bank and over or under this Hetch							
Please advise how you would with this conflict.	d like M Squared to proceed							
J-0216 AWSS	S - Gate Valve at Station 1+09		Open	10/04/2012	10/14/2012		Potentiall	у 🗌
From: Webcor Construction L	P Jackson Tukuafu	To: Turner Construction	Compan Gary Krutsch	Answered By:				
Co-Author: M Squared Construction	on, Inc. Aidan Foley							
REQUEST:		SUGGESTION:		ANSWER:	Accept Sugg	estion:		
Please refer to attached draw	ving MA-13.							
Due to the location of existing to install the gate valve at Sta MA-13. Please confirm it is a install the valve at Sta 1+90. there are no conflicts at Sta 1	acceptable for M Squared to M Squared has confirmed							
J-0217 AWSS	S - 16" Gate Valve at Sta 5+00		Open	10/12/2012	10/22/2012		Potentiall	у 🗌
From: Webcor Construction L	P Robert Kjome	To: Turner Construction	Compan Gary Krutsch	Answered By:				
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sugg	estion:		
Drawing Reference: MA-14					. 55			
Please confirm that the 16" g deleted and is not required.	gate valve at Sta 5+00 can be							
J-204 AWSS	6 - Compromised Lead Joint on Hov	ward Street	Closed	06/15/2012	06/25/2012	06/18/2012	Potentiall	у 🗌
From: Webcor Construction L	P Jackson Tukuafu	To: Turner Construction	Compan Gary Krutsch	Answered By:	Turner Construc	ction Comr Jeff	Γhiel	
Co-Author:								
REQUEST:		SUGGESTION:		ANSWER:	Accept Sugg	estion:		



PROJECT MANAGEMENT - REQUEST AND ANSWERS LOG

Page: Date: 624 of 624 10/30/2012 11:15 AM

30100

Date: Time: Job:

i o o t

30100 - Transbay Transit Center Project

			Date	Date	Date	Cost	
Number	Subject	Status	Created	Required	Answered	Impact	Proceed

TCCO on Friday, June 6, 2012.

As outlined in M Squared's letter dated 6/8/12, M Squared realigned the AWSS main on Howard Street and repacked the lead joints (time card attached for reference). During the Hydrostatic Test by SFWD, the lead joint leaked and failed to hold the test eventhough it was repacked.

As a result, it has become apparent that the AWSS joints have been compromised. Please provide direction on how M Squared is to proceed the with next course of action.

response,

"The Contractor shall remove two (2) additional 12' sections of (E) cast iron pipe on the East end of the horizontal offset. F/I ductile iron pipe with restraints at all joints except for the MJxGH adaptor fitting. Pour new lead joint at Ctel."

Signed and Dated 6/18/12.

END OF REPORT

Report Parameters

Project: 3

30100

10/30/2012

Sent To:
Restrict Value of: C

From Date: To Date:

Status:

Status Class:

Run Date:

Run Time: 11:15 AM
Operator: MKOJIMA

10/30/2012

Report Code: PM3012





Transbay Transit Center – San Francisco, CA

Noise and Vibration Mitigation Management Plan
Webcor/Obayashi
September 07, 2012

GENERAL:

The Webcor/Obayashi (W/O or CM/GC) Noise and Vibration Mitigation Management policy that will be implemented on the Transbay Transportation Center Project will be an overall project policy, with each Trade Subcontractor contributing their specific plan as they come on board to the project. The primary function of this plan is to comply with Specification Section 00 08 13, 00 08 13/APB, the San Francisco Noise Control Ordinance, regulations and requirements and section 01 35 65, Specific Project mitigation measures and monitoring requirements as applicable to the various phases of work.

When required by the specifications, W/O will ensure its Trade Subcontractors comply with this plan as well as the San Francisco Noise Control Ordinance.

To expedite the project or minimize impacts, W/O will ensure that its Trade Subcontractors apply for written waivers of some of the noise requirements by application to the TJPA in accordance with Section 00 08 13 Specific Project Requirements when required by the specifications or contract. Written waivers shall be uploaded to Constructware by CM/GC. It is anticipated that some Work may require multiple shifts or for other reasons need to be performed outside of typical weekday daytime construction hours. Trade Subcontractors shall minimize construction activities during evening, nighttime, weekend, and holiday periods and shall obtain specific permits before performing construction in noise sensitive areas during these periods.

Night noise permits requests shall be submitted to the TJPA at least 7 days in advance of work. Noise permit request shall include:

- 1. Name of person in charge of work and phone number
- 2. Hours to be worked
- 3. Narrative of scope of work including necessity of doing work at night, maps, and truck routes
- 4. List of noise/vibration/light making equipment including make and model
- 5. Mitigation and monitoring methods being used

W/O will ensure that its Trade Subcontractors provide noise inspections and testing of equipment to ensure that all equipment onsite is in good condition and effectively muffled per manufacturer's recommendation. If inspection or testing documents are requested by the TJPA, or any of its representatives, W/O will require its Trade Subcontractors to provide requested documentation in a timely manner. Trade Subcontractors shall provide inspection and testing documents to CM/GC prior to start of work and as the equipment is replaced. CM/GC shall upload documents to a file location within Constructware.

W/O will ensure that its Trade Subcontractors minimize use of vehicle backup alarms and demonstrate how backup alarms will be minimized by using mitigation measures such as designing the construction site with a circular flow pattern that minimizes backing up of trucks and other heavy equipment. Trade Subcontractors shall submit quarterly reports of measures to reduce back up alarms. W/O shall upload these reports to a specific location within Constructware.

W/O will ensure that all its Trade Subcontractors' equipment onsite is equipped with broadband back-up alarms that will automatically adjust based on the ambient noise during nighttime hours (between 8 p.m. and 7 a.m.) when ambient noise is low. If safety considerations and applicable regulations will not allow use of broadband back-up alarms, Contractor shall request an exemption in writing to the TJPA

Representive including the applicable safety regulations (Cal/OSHA, OSHA). Trade Subcontractors shall comply with the TJPA's request for broadband back-up alarms for all work between 8 p.m. and 7 a.m. If requested by the TJPA or its representative, Trade Subcontractors shall provide W/O with equipment specifications showing broadband back-up alarms for submission via Constructware.

Through W/O's requirement of the submittals outlined in this noise and vibration plan, W/O will verify Trade Subcontractors' construction operations are performed in such a manner to minimize noise.

W/O will verify that its Trade Subcontractors perform noise monitoring to demonstrate compliance with noise limits and endeavor to minimize construction activities during off hours except for those required and deemed acceptable per the Contract Documents. Trade Subcontractors shall submit monthly monitoring reports to W/O for submission via Constructware.

W/O will verify Trade Subcontractors haul routes to ensure that they minimize noise intrusion into residential areas, and control noise during nighttime hours.

W/O will require all Trade Subcontractors to use procedures and equipment, when it would be effective, that produce lower noise levels than normal when required by the specifications or contract. W/O will require the Trade Subcontractor to submit manufacturer special noise control kit information. If none is available, then the Trade Subcontractor needs to submit a statement of this. Upon receipt and review of the information, W/O and the Trade Subcontractor will identify the events when the noise control measures should be used based on the specifications.

W/O will require all Trade Subcontractors plans to include use of temporary barriers near noisy activities as required by the specifications or contract. Such barriers shall be located close enough to the noise source to achieve noise attenuation. As necessary and when it is shown it would be effective, Trade Subcontractors shall construct shed-like structures or complete buildings to contain the noise from nighttime activities.

W/O shall require haul route map, plan and storage location to be part of Trade Subcontractor's plan and included within its submittal.

VIBRATION CONTROL

Vibration limits are based upon the Federal Transit Administration's Planning and Environment Transit Noise and Vibration Impact Assessment guidelines. W/O will require all Trade Subcontractors' to limit or prohibit use of construction techniques that create high vibration levels when it affects adjacent properties.

If construction techniques that create high vibration levels are used, W/O will require all Trade Subcontractors' to comply with the following additional restrictions:

1. Provide advance notice to TJPA of any vibration intensive activities. Perform vibration intensive activities only during daytime hours between 7 a.m. and 8 p.m. unless otherwise allowed by special permit or variance, as required by the specifications or contract. Perform vibration monitoring during vibration intensive activities during daytime hours between 7 a.m. and 8 p.m. unless otherwise allowed by special permit or variance, as required by the specifications or contract. Recorded data should be part of the Trade Subcontractor Daily report. A summary shall be submitted monthly and uploaded to Constructware.

- 2. Investigate alternative construction methods and practices to reduce the impacts if present and implement alternative methods and practices as reasonable.
- 3. Provide a plan to measure vibration levels including but not limited to measurement locations, times and metrics. Plan shall also include contingency plan if operations exceed the limits. This plan shall be uploaded into Constructware by W/O.
- 4. Limit or prohibit use of construction techniques that create high vibration levels.

Trade Subcontractors shall be responsible for providing technical information, as required by the specifications, in their plan. Trade Subcontractor's plan shall be submitted via Constructware for Record Only.





Transbay Transit Center – San Francisco, CA

<u>Air Quality Plan</u> Webcor/Obayashi January 16, 2012

GENERAL PLAN:

The Webcor/Obayashi (W/O) Air Quality Plan that will be implemented on the Transbay Transit Center Project will be an overall policy with each subcontractor contributing their specific plan as they come on board to the project. The primary function of this plan is to comply with the Bay Area Air Quality Management District regulations and requirements.

W/O will require its Trade Subcontractors to establish a plan that complies with all requirements set for in specification sections 00 08 13, and 01 35 65 prior to starting Work onsite. W/O shall check and verify trade subcontractor's compliance with air quality requirements on a daily basis. Any non-compliant trade subcontractors will receive both verbal and written notice through Safe Site One (W/O internal program). Additional, W/O will require trade subcontractors to demonstrate they are actively monitoring air quality by providing checklists or documentation on each Trade Subcontractors daily report. W/O shall verify its Trade Subcontractors Air Quality plan includes the following but not necessary limited to:

- 1. Specific measures to minimize impacts to sensitive receptors associated with exposure to respirable nuisance dust (PM10) and achieve a goal of No Visible Emissions.
- 2. W/O shall verify Trade Subcontractors comply with City Dust Control Order (DPW Order No. 171,378. Water active construction areas at least twice daily to control dust using non-potable water in accordance with San Francisco Ordinance 175-91
- 3. Identify specific measures to minimize dust generation; to reduce health risks to workers and the public.
- 4. Mist the immediate excavation area with a water spray to prevent airborne dust particles. Perform continuous water spraying during dust-generating activities. Mist or spray in such a way as to prevent puddling or generation of runoff, which could potentially reach storm drains or catch basins.
- 5. Minimize the amount of excavated material or demolished debris stored at the Site. Remove excavated material and demolished debris, with the exception of hazardous materials or suspected hazardous materials, from the Site no later than the end of each workday. If hazardous materials or suspected hazardous materials are stored on site, store such materials in accordance with all applicable California Environmental Protection Agency regulations, including providing storage in proper containers and protection from exposure to the elements. Remove such materials from the Site as soon as possible for disposal or recycling in accordance with applicable laws and regulations.
- 6. Wet all exposed soil surfaces at least 3 times daily during dry weather or more frequently if dust is blowing or if required by the TJPA. Immediately wet sweep serpentine residuals from the street.
- 7. Keep the Site and adjacent areas clean and perform wet sweeping at the end of each shift. Sweep daily (with water sweepers) all paved access roads, parking areas and staging areas at construction sites. Sweep streets daily (with water sweepers) if visible soil material is carried onto adjacent public streets.
- 8. Load haul trucks carrying excavated material so that the material does not extend above the walls or back of the truck bed. Wet before covering and tightly cover the surface of each load before the haul truck leaves the loading area. Cover trucks hauling soil, sand, and other loose materials or require trucks to maintain at least 2 feet of freeboard
- Clean up spillage on City streets, whether directly or indirectly caused by Contractor's operations.

Air Quality Plan REV5 Page 2 of 3

- 10. Minimize use of on-site diesel construction equipment, particularly unnecessary idling. Shut off construction equipment to reduce idling when not in direct use. Where feasible, replace diesel equipment with electrically powered machinery.
- 11. Retain receipts of ultra-low sulphur fuel (ULSF) purchase and equipment tuning and repair and make these available to the TJPA Representative or to the Federal Transit Administration (FTA) designee upon request.
- 12. Locate diesel engines, motors, or equipment as far away as possible from existing residential areas.
- 13. Properly tune and maintain diesel power equipment. To manufacturer's specification and frequency.
- 14. Suspend grading operations during first and second stage smog alerts, and during high winds (i.e., winds greater than 25 miles per hour).
- 15. Upon completion of the construction phase, buildings with visible signs of dirt and debris from the construction site shall be power-washed and/or painted (provided that permission is obtained from the property owner to access and wash the property with no fee charged by the (owner). Trade Contractor shall request CMGC to contact Singer and Associates to notify property owners for access. If permission from property owners for access is not granted, Trade Contractor is not responsible for power-washing or painting.
- 16. Pave, apply water three times daily, or apply (non-toxic) soil stabilizers on all unpaved access roads, parking areas, and staging areas at construction sites.
- 17. If applicable, replant vegetation in disturbed areas as quickly as possible.

W/O will verify Trade Subcontractors comply with the requirements of the Bay Area Air Quality Management District (BAAQMD) Regulation 6 (for particulate matter and visible emissions), Regulation 7 "Odorous Substances," Regulation 11 "Hazardous Pollutants," and the California Health and Safety Code Division 26 "Air Resource", Chapter 3 "Emission Limitations," Section 41700 "Prohibited Conduct," and related regulations. Trade Subcontractors shall notify the BAAQMD 10 working days prior to commencing demolition or hazardous materials abatement work.

- Such notification shall include the names and addresses of operations and persons responsible; description and location of the structure to be demolished or altered including size, age and prior use, and the approximate amount of friable asbestos; scheduled starting and completion dates of demolition or abatement; nature of planned work and methods to be employed; procedures to be employed to meet BAAQMD requirements; and the name and location of the disposal site.
- 2. The BAAQMD randomly inspects removal operations and will respond to any complaints received. Contractor shall cooperate with and facilitate all BAAQMD authorized inspections.\
- 3. Notifications shall be documented and provided to CM/GC for submission to the TJPA via ConstructWare.

Trade Subcontractors shall be responsible for providing technical information, as required by the specifications, in their plan. All trade subcontractors plans shall be submitted for Record Only via ConstructWare.

Air Quality Plan REV5 Page 3 of 3





Transbay Transit Center – San Francisco, CA

Waste Management and Construction Debris Plan Revision 5

Webcor/Obayashi February 23, 2012

GENERAL PLAN:

Webcor/Obayashi understands that the building contractor plays a critical role in the management of jobsite produced construction waste. Webcor /Obayashi has adopted a waste reduction and recycling policy that will be implemented on the Transbay Transportation Center Project. This policy will be an overall policy with each subcontractor contributing their specific plan as they come on board to the project.

The primary goal of the plan is to divert as much construction generated debris & unused material from landfills as possible. At a minimum, Webcor/Obayashi and its trade subcontractors will divert 75% of the waste generated on the construction project from landfills. Trade subcontractors Construction Waste Management Plan shall be prepared and submitted in compliance with the Owner's LEED project requirements and the requirements of the city of San Francisco.

The Trade Subcontractors are required to comply with Specification Sections 00 08 15, 01 74 00, and 01 81 13 as well as any or all of the procedures listed below. If a conflict in percentages exists between this section and Section 01 81 13, General LEED Building Design and Construction Requirements, the most stringent section shall govern.

- The use of debris haulers with documented recycling levels.
- 2) Supplying material specific debris boxes on site for such items as lumber and wood related products, dirt, concrete and asphalt, cardboard & metals.
- Having trade specific trade subcontractors haul their own waste to local recyclers.
- Requesting trade subcontractors and vendors to utilize reusable packaging when possible.
- Trade subcontractors plan shall outline the expected wastes to be generated on site, means of recycling and disposal, handling methods, hauling, and required documentation for achieving LEED for New Construction credits MR 2.1 and MR 2.2, Construction Waste Management at 75% landfill diversion or greater.

All Trade Subcontractors shall develop their own Waste Management and Construction Debris Plan that complies with the Contract Documents and this plan. Trade Subcontractors shall submit this plan in accordance with the specifications and it shall become part of Webcor/Obayashi's overall project plan. All technical requirements defined in the contract documents shall be fulfilled by Trade Subcontractors and submitted to the CMO For Record only through ConstructWare

Webcor/Obayashi as the WEBCOR/OBAYASHI JOINT VENTURE will ensure the Trade Subcontractors are effectively implementing the procedures and are in compliance with Specifications by verifying;

WEBCOR/OBAYASHI JOINT VENTURE will verify that after Award of Contract and before commencement of the Work at the site, the Trade Subcontractor conducts a Reuse/Recycle Assessment as part of their Solid Waste Management Plan (SWMP): Trade Subcontractor's assessment shall estimate the types and quantities of materials for the Project that are anticipated to be feasible for source separation for recycling or reuse, either onsite or offsite, and note the procedures intended for a recycling, reuse, and salvage program. Documentation of the trade subcontractor's plan shall consist of the following:

- Trade subcontractor and vendor waste management strategies.
- Trade subcontractor required to provide a monthly summary of the total waste material with backup documentation (weight tickets).
- The amount recycled (in tons), material types, recycling procedures, and processing facility locations to which materials were diverted.

Trade subcontractor Construction Waste Management Plan shall also include estimated wastes, disposal, and handling with the following:

- a. List of materials that comprise source separated materials include, but are not limited to:
 - Concrete, Wood, Mud, Mixed Aggregates, Yard waste, Metals, and Cardboard.
 - Yard waste is not included in our overall diversion rate calculation on the template or corresponding spreadsheet per the requirements from the LEED BD&C v3.0 Reference Guide.

b. List of materials that comprise Miscellaneous Construction Debris include, but are not limited to:

- Wood, Scrap Metal, Drywall, Plastics, Film Plastics, Wire, Cable, Glass.
- The total quantity estimated, inception to completion Disposal.
- Total Project Generation, Diversion + Disposal.
- Project Diversion Rate.

WEBCOR/OBAYASHI JOINT VENTURE will verify that Construction and Demolition Waste: Non-hazardous solid resources resulting from Trade Subcontractor's construction, remodeling, repair, and demolition operations for the Project are properly transferred to a C&D Recycling Facility: A facility that receives only C&D (construction and demolition) material. Trade Subcontractors shall provide Webcor/Obayashi a summary sheet, including all receipts for transport materials each month with the progress billing.

WEBCOR/OBAYASHI JOINT VENTURE will verify that of the inevitable waste generated, Trade Subcontractor's reuse, salvage, or recycle as many of the waste materials as economically feasible.

WEBCOR/OBAYASHI JOINT VENTURE will participate/attend a meeting with Trade Subcontractor, the TJPA Representative and representatives of the City's Solid Waste Management and recycling programs prior to commencement of work. Webcor/Obayashi will

ensure all trade subcontractors are made aware of the LEED requirements for C&D diversion before being allowed to work on the site.

WEBCOR/OBAYASHI JOINT VENTURE will verify that Trade Subcontractors submit a Monthly Disposal and Recycling Summary Report: quantifying the construction and demolition waste generated and recycled, reused or disposed of at Class 3 Landfill. Contractor shall also send a copy of this report to the TJPA Representative and the SWMP to the City Government Recycling Coordinator. The Comprehensive Disposal and Recycling Summary Report shall be submitted quantifying the construction and demolition waste generated and recycled, reused or disposed of at Class 3 Landfill, on a monthly basis. This report is a condition of progress payment and failure to submit this information shall render the Applications for Payment incomplete. Subcontractors/trades are responsible for contracting with a regional facility to haul materials from the site. The trade subcontractor shall calculate the C&D diversion rate for both LEED requirements (excluding yard waste) and the requirements set by The City (including yard waste). The W/O LEED representative will screen every C&D Submittal and review trade contractor and subcontractors C&D Plans for clarity, completeness, and compliance with City/LEED requirements.

WEBCOR/OBAYASHI JOINT VENTURE will verify that Trade Subcontractors develop and implement procedures for source separation to the greatest extent feasible.

WEBCOR/OBAYASHI JOINT VENTURE will verify the Trade Subcontractors plans develop and implement procedures for transporting commingled (mixed) construction and demolition waste that cannot be feasibly source-separated.

WEBCOR/OBAYASHI JOINT VENTURE will verify the Trade Subcontractors plans develop and implement procedures for Salvage and Reuse.

WEBCOR/OBAYASHI JOINT VENTURE will verify the Trade Subcontractors plans develop and implement practices for this project that will reduce waste at the source.

WEBCOR/OBAYASHI JOINT VENTURE will verify the Trade Subcontractors plans develop and implement procedures for materials are recycled and/or reused onsite

WEBCOR/OBAYASHI JOINT VENTURE will verify that Trade Subcontractors participate in reuse programs by reviewing each trade subcontractors Monthly Disposal report. For such reuse programs, Trade Subcontractor so shall refer to the City's construction and demolition recycling program.

Contractor shall review the environmental goals of this Project with all Trade Subcontractors during the preconstruction meeting. CMGC shall make a proactive effort to increase awareness of these goals among the Contractor's job site workers. W/O will make a proactive effort to increase awareness of these goals among the site workers by requiring that each Subcontractor take Click Safety training prior to stepping on the jobsite. As part of this Click Safety training,

there is a module dedicated to teaching and reviewing the LEED requirements of the project during construction activity.

WEBCOR/OBAYASHI JOINT VENTURE will verify that Trade Subcontractors are using registered transporters and registered facilities. Only registered transporters can remove mixed construction and demolition debris from the construction site, and they must take this material to a registered facility. NOTE: Registered facility: Any facility that accepts mixed construction and demolition debris for processing and recycling must be registered with the City and must demonstrate an overall minimum recycling rate of 65% for mixed construction and demolition debris. A registered facility must have applied for and received a registration from the San Francisco Department of the Environment. W/O will ensure that Waste Management Companies that service San Francisco that are retained by the trade subcontractors are registered transporters and meet the City/LEED requirements. Trade Subcontractors shall refer to SFEnvironment.org for the citys most current list of registered transporters.

WEBCOR/OBAYASHI JOINT VENTURE will verify that Trade Subcontractors are implementing the following:

- 1. Eliminate the procurement of unneeded supplies.
- 2. Reduce waste by printing and copying double-sided.
- 3. Submit all submittals, reports, and forms in electronic format (PDF) unless otherwise noted.
- 4. Fully participate in available and required recycling and composting programs.
- 5. Purchase products made with recycled content such as paper and recycled aggregate.

WEBCOR/OBAYASHI JOINT VENTURE will verify that Trade Subcontractors shall submit:

- 1. Construction and Demolition Debris Management Plan.
- 2. Construction and Demolition Debris Recovery Monthly Summary Report and supporting documentation.
- 3. Construction and Demolition Debris Recovery Final Report.

Trade Subcontractors plan shall comply with specification section 02 41 00. All Trade Subcontractors will remove and dispose of all waste materials from the site for off-site disposal in compliance with all applicable laws, ordinances, rules, and regulations. W/O and all subcontractors will work with the TJPA representative so that the representative may characterize the waste materials as required by law to the extent required by the contractor's selected disposal facilities.

Trade Subcontractors plan shall comply with specification section 01 15 00. Trade Subcontractors shall perform work in a manner to minimize generation of dust, dirt, rubbish, and other debris, to prevent dust and debris from interfering with the progress of the work, and to keep dust and debris from accumulating at the work site or adjacent areas. Trade subcontractors shall remove debris and rubbish from the site on a daily basis.

Trade Subcontractors plan shall comply with specification section 01 13 50, by preventing the mixing of hazardous and non-hazardous materials.

Trade subcontractors shall be required to provide technical information, as required by the specifications including compliance with CCSF Ordinance 27-06, in their plan which will be submitted For Record Only to the CMO.



Exhibit Q APPRENTICESHIP PROGRAM



Trade Subcontractor Name

CRAFTS EXPECTED TO BE EMPLOYED BY TRADE SUBCONTRACTOR

CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio (As required by registered	List Maximum Apprentice Ratio (As required by registered
	Apprenticeship program for Craft)	Apprenticeship program for Craft
	, , , , ,	1
FTS EXPECTED TO EMPLOY	ED BY SUBCONTRACTORS OF THE TRA	ADE SUBCONTRACTOR
Subcontractor Name		
CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio	List Maximum Apprentice Ratio
	(As required by registered	(As required by registered
	Apprenticeship program for Craft)	Apprenticeship program for Craf
CONTRACTOR #2		
CONTRACTOR #2 Subcontractor Name		
Subcontractor Name		
	List Minimum Apprentice Ratio	• •
Subcontractor Name	(As required by registered	(As required by registered
Subcontractor Name	=	(As required by registered
Subcontractor Name	(As required by registered	(As required by registered
Subcontractor Name	(As required by registered	(As required by registered
Subcontractor Name	(As required by registered	(As required by registered
Subcontractor Name	(As required by registered	(As required by registered
Subcontractor Name	(As required by registered	(As required by registered
Subcontractor Name	(As required by registered	List Maximum Apprentice Ratio (As required by registered Apprenticeship program for Craf

SUE	CONTRACTOR #3		
	Subcontractor Name		
		•	
	CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio (As required by registered Apprenticeship program for Craft)	List Maximum Apprentice Ratio (As required by registered Apprenticeship program for Craft)
		Tippe control of the	The state of the s
CLIE	CONTRACTOR #4		
306	Subcontractor Name		
	CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio (As required by registered Apprenticeship program for Craft)	List Maximum Apprentice Ratio (As required by registered Apprenticeship program for Craft)
SLIF	SCONTRACTOR #5		
JUL	Subcontractor Name		
	Subcontractor Name		
	CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio	List Maximum Apprentice Ratio
	civil i (iici carpenters)	(As required by registered Apprenticeship program for Craft)	(As required by registered Apprenticeship program for Craft)
		Apprentices in program for crary	rapprentices in program for crary
SUE	BCONTRACTOR #6		
	Subcontractor Name		
		•	
	CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio (As required by registered Apprenticeship program for Craft)	List Maximum Apprentice Ratio (As required by registered Apprenticeship program for Craft)

SUE	CONTRACTOR #7		
	Subcontractor Name		
	CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio (As required by registered Apprenticeship program for Craft)	List Maximum Apprentice Ratio (As required by registered Apprenticeship program for Craft)
		Tippe entreesing program for enact,	The state of the s
CLIE	CONTRACTOR #8		
3UE	Subcontractor Name		
	CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio (As required by registered Apprenticeship program for Craft)	List Maximum Apprentice Ratio (As required by registered Apprenticeship program for Craft)
CLID	SCONTRACTOR #9		
306			
	Subcontractor Name		
	CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio	List Maximum Apprentice Ratio
	CKAFT (i.e. Carpenters)	(As required by registered Apprenticeship program for Craft)	(As required by registered Apprenticeship program for Craft)
		Apprenticeship program for cruity	Apprenticeship program for Granty
SUE	CONTRACTOR #10		
	Subcontractor Name		
	CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio (As required by registered Apprenticeship program for Craft)	List Maximum Apprentice Ratio (As required by registered Apprenticeship program for Craft)
		,	,
	<u> </u>		

Subcontractor Name		
	- !	
CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio (As required by registered Apprenticeship program for Craft)	List Maximum Apprentice Ratio (As required by registered Apprenticeship program for Craf
CONTRACTOR #12		
Subcontractor Name		
CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio (As required by registered Apprenticeship program for Craft)	List Maximum Apprentice Ratio (As required by registered Apprenticeship program for Craf
SCONTRACTOR #13 Subcontractor Name		
CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio (As required by registered Apprenticeship program for Craft)	List Maximum Apprentice Ratio (As required by registered Apprenticeship program for Craf
CONTRACTOR #14		
Subcontractor Name		
		T
	List Minimum Apprentice Ratio	List Maximum Apprentice Ratio
CRAFT (i.e. Carpenters)	(As required by registered Apprenticeship program for Craft)	(As required by registered
CRAFT (i.e. Carpenters)	(As required by registered	
CRAFT (i.e. Carpenters)	(As required by registered	(As required by registered
CRAFT (i.e. Carpenters)	(As required by registered	(As required by registered
CRAFT (i.e. Carpenters)	(As required by registered	(As required by registered

SUE	CONTRACTOR #15		
	Subcontractor Name		
		•	
	CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio (As required by registered Apprenticeship program for Craft)	List Maximum Apprentice Ratio (As required by registered Apprenticeship program for Craft)
		Apprentices in program for Granty	ripprentices in program for crary
SUE	CONTRACTOR #16	I	<u> </u>
	Subcontractor Name		
	CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio (As required by registered Apprenticeship program for Craft)	List Maximum Apprentice Ratio (As required by registered Apprenticeship program for Craft)
CITE	SCONTRACTOR #17		
301	Subcontractor Name		
	Subcontractor Name		
	CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio	List Maximum Apprentice Ratio
	, ,	(As required by registered Apprenticeship program for Craft)	(As required by registered Apprenticeship program for Craft)
SUE	SCONTRACTOR #18		
	Subcontractor Name		
			_
	CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio (As required by registered Apprenticeship program for Craft)	List Maximum Apprentice Ratio (As required by registered Apprenticeship program for Craft)
		 	

CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio	List Maximum Apprentice Ratio
	(As required by registered	(As required by registered
	Apprenticeship program for Craft)	Apprenticeship program for Craft)
	•	

SUBCONTRACTOR #20

Subcontractor Name

Subcontractor Name	

CRAFT (i.e. Carpenters)	List Minimum Apprentice Ratio (As required by registered Apprenticeship program for Craft)	List Maximum Apprentice Ratio (As required by registered Apprenticeship program for Craft)



MONTHLY

TRADE SUBCONTRACTOR AFFIDAVIT

TRADE PACKAGE NO.:_____

T 4h -	. P]T
1 am the(Owner, Off	icer, Partner) of (Company)	and I am responsibl
	ersons employed by(Company)	
	• • • •	
(Project)	, in the cla	assification(s) of
The apprentice	eship committee(s) either denied or faile	d to respond to our request for the
dispatch of apprentic	es, and therefore all workers were classi	ified as journeymen for the
following crafts:		
	Or	
During the previous 1	Or monthly period	
During the previous i		
	monthly period	
The required number	monthly period(month)	led below have been employed
The required number according to the mini	monthly period(month) r of apprentices by craft listed and initia	led below have been employed required by the regulating
The required number according to the mini	monthly period(month) r of apprentices by craft listed and initia mum and/or maximum requirements as	led below have been employed required by the regulating
The required number according to the mini documents for the pre	monthly period(month) r of apprentices by craft listed and initia mum and/or maximum requirements as	led below have been employed required by the regulating
The required number according to the mini documents for the pre	monthly period(month) r of apprentices by craft listed and initia mum and/or maximum requirements as	led below have been employed required by the regulating rating compliance for period
The required number according to the mini documents for the prereferenced above)	(month) r of apprentices by craft listed and initia mum and/or maximum requirements as evious period. (Attach backup demonstr	led below have been employed required by the regulating rating compliance for period
The required number according to the mini documents for the prereferenced above)	(month) r of apprentices by craft listed and initia mum and/or maximum requirements as evious period. (Attach backup demonstr	led below have been employed required by the regulating rating compliance for period
The required number according to the mini documents for the prereferenced above)	(month) r of apprentices by craft listed and initia mum and/or maximum requirements as evious period. (Attach backup demonstr	led below have been employed required by the regulating rating compliance for period
The required number according to the mini documents for the prereferenced above)	(month) r of apprentices by craft listed and initia mum and/or maximum requirements as evious period. (Attach backup demonstr	led below have been employed required by the regulating rating compliance for period
The required number according to the mini documents for the preferenced above)	(month) r of apprentices by craft listed and initia mum and/or maximum requirements as evious period. (Attach backup demonstr	led below have been employed required by the regulating rating compliance for period

Provide a plan to satisfy this requirement by the end of the project without exceeding the maximum number of apprentices on a daily basis.

This document must be submitted and approved, with backup if required, prior to submittal and subsequent approval of the next billing period's progress billing.

Executed this day of _	201, in	, CA
(Signature)		



FINAL

TRADE SUBCONTRACTOR AFFIDAVIT

TRADE PACKAGE NO.: _____

I area 41-	a P	_	nd I am ussus seed let
1 am tn	(Owner, Officer, Partner) of	a (Company)	na i am responsible
for the	payment of persons employed by_	(Company) who	performed work on
	(Project)		
During	the payroll periods commencing o	n	and ending
	, all person	s employed by my company on th	is project have beer
paid th	e specified general prevailing rate o	of per diem wages for the specifie	d craft or
classifi	cation pursuant to Labor Code §§ 1	1771 and 1813. ¹	
r	TT		
	The apprenticeship committee(s) eit	ther denied or failed to respond to	o our request for the
	The apprenticeship committee(s) either of apprentices, and therefore all v	_	_
		_	_
dispate	ch of apprentices, and therefore all v	workers were classified as journe Or raft listed and initialed below have	ymen. e been employed
dispate	ch of apprentices, and therefore all	workers were classified as journe Or raft listed and initialed below have	ymen. e been employed
dispate	ch of apprentices, and therefore all values of apprentices by cring to the minimum and/or maximum	workers were classified as journe Or raft listed and initialed below have	ymen. e been employed
The rec	ch of apprentices, and therefore all values of apprentices by cring to the minimum and/or maximum	workers were classified as journe Or raft listed and initialed below have	ymen. e been employed
The recaccord	ch of apprentices, and therefore all values of apprentices by craing to the minimum and/or maximum.	workers were classified as journe Or raft listed and initialed below have um requirements as required by t	ymen. e been employed
The recaccord	ch of apprentices, and therefore all values of apprentices by craing to the minimum and/or maximum.	workers were classified as journe Or raft listed and initialed below have um requirements as required by t	ymen. e been employed
The recaccord	ch of apprentices, and therefore all values of apprentices by craing to the minimum and/or maximum.	workers were classified as journe Or raft listed and initialed below have um requirements as required by t	ymen. e been employed
The recaccord	ch of apprentices, and therefore all values of apprentices by craing to the minimum and/or maximum.	workers were classified as journe Or raft listed and initialed below have um requirements as required by t	ymen. e been employed
The recaccord	ch of apprentices, and therefore all values of apprentices by craing to the minimum and/or maximum.	workers were classified as journe Or raft listed and initialed below have um requirements as required by t	ymen. e been employed

This document must be submitted and approved prior to final retention payment.

(Signature)		

¹ Except for public works projects of one thousand dollars (\$1,000) or less, not less than the general prevailing rate of per diem wages for work of a similar character in the locality in which the public work is performed, and not less than the general prevailing rate of per diem wages for holiday and overtime work fixed as provided in this chapter, shall be paid to all workers employed on public works.

This section is applicable only to work performed under contract, and is not applicable to work carried out by a public agency with its own forces. This section is applicable to contracts let for maintenance work.



Exhibit R Survey Information





851 NAPA VALLEY CORPORATE WAY . SUITE G . NAPA, CALIFORNIA 94558-7551 PHONE: 707 255 2729 . FAX: 707.255.5021 . WWW. CHAUDHARY.COM

December 27, 2011 #11-03-014

Mr. Rick Buellesbach Senior Project Manager - Transbay Transit Center Webcor/Obayashi Joint Venture 175 Beale Street San Francisco, CA 94105

Re: Transbay Transit Center Quality Control Surveys
Subject: December 2011 Control Verification Survey Results

Dear Mr. Buellesbach:

The field work for subject surveys was conducted by Chaudhary & Associates December 5 - 8, 2011. The surveys included verification of Chaudhary & Associates control (as shown on the Survey Control Plan dated 11-10-2011), with the exception of control point 217 which was destroyed sometime between the November 2011 and December 2011 control verification surveys.

Horizontal control values for point numbers 54, 208, 209, 213, 101, 105, 215, and 227 were constrained in this control network horizontal adjustment. The elevation values remain unchanged from the November 2011 surveys. The table below shows both the 11-10-2011 and the 12-21-2011 values for the remaining control points. Because data values can be impacted by environmental factors (temperature and humidity), seismic activity, and the various combinations of back sight and foresight data available on any given day, only the values which differ by 0.01' or more are adjusted and shown on the following table (and updated on the 12/2011 control map to be sent to you tomorrow). Field note copies and Star Net Reports have been mailed to you.

Horizontal Values

Point	Novemb	er 10, 2011	December 2011		Description
#	Northing	Easting	Northing	Easting	***
79	2115835.42	6013588.51	2115835.43	6013588.49	Fnd Mag+Shnr on TC
205	2115091.66	6013145.43	2115091.66	6013145.42	Mag Nail
221	2115642.30	6013753.17	2115642.32	6013753.18	Fnd Scribed-X KCA #4
223	2115654.49	6014255.95	2115654.48	6014255.95	Fnd Scribed-x KCA 9605
224	2115924.30	6013990.82	2115924.30	6013990.81	Cut-X
225	2115838.99	6014083.47	2115838.98	6014083.47	Fnd Scribed-X KCA 9761
229	2115259.63	6013325.88	2115259.62	6013325.87	Mag+Wshr

Please feel free to call me at (707) 255-2729 any questions or comments.

Sincerely,

CHAUDHARY & ASSOCIATES, INC.

A California Corporation

Helmut R. Korstick, PLS 7739

Project Surveyor








EXHIBIT "S"



Transbay Transit Center – San Francisco, CA

Traffic Control Plan

Webcor/Obayashi WO-TCP0001 REVISION 2

8/22/2012

GENERAL

The Webcor/Obayashi Joint Venture (W/O) Traffic Control Plan that will be implemented on the Transbay Transportation Center Project is an overall project policy, with each trade subcontractor contributing their specific plan as they come on board to the project. The primary function of this plan is to provide a framework to insure compliance with Specification Section 01 15 70. To assist in this effort, W/O has enlisted the services of a traffic control consultant (TCC) — Sandis Engineering. Award of this contract between Sandis Engineering and W/O was based on a competitive request for proposal (RFP) process referred to as TG05.4.

TCC is responsible for participating in all aspects of traffic control planning and implementation including, but not limited to:

- Traffic control design oversight;
- Coordination between trade subcontractor traffic control designs;
- Interface with City of San Francisco and other agencies as necessary;
- Participate in coordination efforts of the TJPA Representative;
- Oversight of implementation of approved traffic plans;
- Provide daily reports regarding status of traffic control measures;
- On call traffic control services as requested.

TRAFFIC PLAN REVIEW AND COORDINATION

TCC shall prepare a detailed "as built" traffic plan for approximately four blocks in all directions from the jobsite. This map will be based on SFMTA maps and will be augmented as appropriate per field review of existing conditions. This map will include all striping, signage, curb lines, curb cuts, curb painting, buildings and any other feature of the street layout and traffic control. Beyond the four block distance, the map will include street layout and striping configuration.

Once a trade subcontractor is under contract, W/O shall provide the trade subcontractor with the as-built plan in CADD format. The trade subcontractor will then be required to use this base map for preparation of all their traffic control plans. A summary of the below criteria can be found in the attached Traffic Control Plan Preparation Packet.

The trade subcontractor is required to prepare and submit a complete traffic plan consistent with requirements of the project specification and all requirements per the City of San Francisco. The submittal must be made in a timely fashion to allow for the review timeframe prescribed in the specifications plus an additional four weeks for review by the TCC.

Upon receipt of the submittal from trade subcontractor, W/O will forward it to the TCC for review. The plan will be reviewed for adherence to specifications and for compatibility with previously submitted plans. Comments will be returned to the trade subcontractor who will make modifications as is appropriate.

When the trade subcontractor's traffic control plan is reviewed and coordinated with the TCC, it will be submitted to the TJPA Representative for approval. Submittal will be in compliance with Specification Section 01 15 70, paragraph 1.4B.

Upon approval by the TJPA Representative and SFMTA, the TCC will update the baseline traffic

control plan as appropriate. The baseline plan will be updated only when a change to the traffic pattern will be in place for three or more months. If the traffic control plan will be in place for less than three months, the plan will be superimposed over the base map for coordination but the baseline drawing will not be modified.

FIELD IMPLEMENTATION

It is intended that the TCC will maintain a regular, but not full time, presence on site. Similar to the traffic control design review, their scope of work is to review the trade subcontractor's adherence to city standards, project specifications and approved traffic control plans.

TCC review and assistance in in field coordination includes but is not necessarily limited to:

- Perform site review of traffic control;
- Note traffic control deficiencies;
- Coordinate correction of site deficiencies with W/O and trade subcontractor;
- Provide daily report of traffic control observations and corrective measures;
- Attend site meetings as necessary to review short term Special Traffic Permit and coordinate between subcontractors and SFMTA;
- Miscellaneous coordination with SFMTA as necessary;
- Review of pedestrian protection as it relates to vehicle traffic;
- Provide traffic control devices and personnel as required to augment traffic control efforts;
- Confirm proper training of subcontractor flagging personnel;
- Provide continuous oversight of traffic control for major construction operations as determined by CM/GC.

TASKS NOT CURRENTLY ANTICIPATED BY TCC

Training of flaggers for the trade subcontractors although it is an option should it become apparent that subcontractor employees need additional training.

Coordination of the 10b police officers between subcontractors will be the responsibility of the CMO.

Pedestrian control unless it is specifically impacted by vehicle traffic.

TRANSBAY TRANSIT CENTER – TRAFFIC CONTROL PLAN PREPARATION PACKET

Overview

The purpose of this packet is to provide the contractor with the information necessary to prepare a Traffic Control Plan (TCP) for their work in accordance with the requirements of the Project Specifications and the City and County of San Francisco (CCSF). It includes procedures, timing, a base map, plan sheet template and examples for use when preparing and submitting Traffic Control Plans (TCPs) for review and approval. The documents included in the TCP Packet are described below.

Flow Diagram

The flow diagram included within the TCP packet identifies the specific components and required time intervals for TCP submittal, review and approval. Please note time requirements for Plan review and approval. No work will be allowed without an approved plan. It is the contractor's responsibility to anticipate and allow for required lead times.

Base Map File

The AutoCAD drawing of the Base Map file included in this packet represents the City of San Francisco street layout as of the date indicated on the Base Map file title block. <u>ALL</u> proposed TCPs shall be created using this Base Map file as a starting point. It is crucial that proposed TCPs be provided on the same coordinate system as the Base Map file so multiple approved TCPs can be overlain in a composite exhibit. TCPs prepared using a different base or plan template will be rejected.

TCP Standards

Design Standards

The Traffic Control Plans shall be prepared and submitted in accordance with the following documents:

- 1. Transbay Transit Center Project Specification Section 011570 Traffic Routing Work, dated September 23, 2010. A copy of this specification is included in the TCP Packet.
- 2. City and County of San Francisco Regulations for Working in San Francisco Streets (Bluebook), 7th Edition dated October 2006. Refer to the following link for a copy of this document: http://www.sfmta.com/bluebook

CAD Standards

The sheet TCP-001 provides a template with title block, symbols, and specific details pertaining to the presentation and setup of drawings to be used when preparing a TCP. The CAD standards identified under the Vendor Submittal Instructions, including layering configuration, title block, and symbols, shall be referenced and followed when


creating all TCP AutoCAD drawings. The contractor shall include additional signs in the form of blocks, notes, and details as needed.

TCP Samples

There are three sample Traffic Control Plans included in this packet. These samples provide an example of how the TCPs shall be set up and configured.


TCP Submittals

All proposed Traffic Control Plans shall be submitted at 1"=80' scale on 22"x34" sheet size in both pdf and AutoCAD 2007 formats. They are to be submitted electronically to Webcor-Obayashi's trade package project manager. An important item to be included on all TCP sheets is the submittal tracking number. The tracking number consists of four segments separated by a period. The first segment is the 4-digit contract identification number, the second segment the 3-digit TCP number (provided by Webcor), the third segment is the 2-digit revision number, and the fourth the 3-digit page number. Refer to the Submittal Tracking Number Diagram below for additional direction.



Submittal Tracking Number Diagram

TRAFFIC CONTROL PLAN SUBMITTAL REVIEW AND APPROVAL PROCESS



VENDOR SUBMITTAL INSTRUCTIONS

TRAFFIC CONTROL PLANS SHALL BE SUBMITTED AS FOLLOWS:

- 1) FIVE (5) HARD COPIES
- 2) ELECTRONIC COPY IN PDF AND AUTOCAD 2007 FORMATS
- 3) 11"x17" SHEET SIZE
- 4) 1"=80' SCALE
- 5) SHEET NUMBERING "TCP-###"
- 6) ELECTRONIC FORMAT PER TEMPLATE PROVIDED: SINGLE CAD FILE CONTAINING MULTIPLE LAYOUT TABS WITH A SINGLE TCP PER TAB. THE TCP SHALL BE DRAFTED IN MODEL SPACE ON TOP OF THE STREET BASE FILE WITH NOTES/LEGEND IN PAPER SPACE. MODEL SPACE SHALL BE DRAFTED AS FOLLOWS:
 - a) EACH TCP PAGE SHALL CONSIST OF FIVE LAYERS WITH A PREFIX FOR THAT PAGE NUMBER. FOR EXAMPLE, PAGE 001 WOULD CONTAIN THE FOLLOWING LAYERS:
 - 001-TC-DIM
 - 001-TC-NOTES
 - 001-TC-SIGN
 - 001-TC-SIGNTEXT
 - 001-TC-STRIPELINE
 - 001-TC-WORKAREA
 - b) ALL SYMBOLS, BLOCKS AND DIMENSIONS SHALL MATCH THOSE ON THIS SHEET IN SIZE, COLOR, AND LAYER. CREATE NEW BLOCKS USING SIMILAR COLOR AND SIZE FOR SIGNS/DEVICES NOT SHOWN HERE.
 - c) INSERT STANDARD TITLE BLOCK PER SHEET. USE ATTRIBUTE EDITOR TO FILL IN TITLE BLOCK WITH APPLICABLE INFORMATION.
 - d) TABLES, NOTES, AND LEGENDS SHALL BE IN PAPER SPACE PER SHEET ON LAYER XXX—TC—GENERAL, WHERE XXX IS THE PAGE NUMBER
 - e) STANDARD TEXT STYLES, SIZES, DIM STYLES PER TEMPLATE
 - f) STANDARD LAYER COLORS AND NAMES; AND CTB/PEN SETTINGS PER TEMPLATE
 - g) FREEZE LAYERS IN VIEWPORTS AS NECESSARY TO ONLY SHOW THOSE NEEDED FOR THAT INDIVIDUAL SHEET.
- 7) REFER TO PROVIDED SAMPLE TCP PLAN FOR AN EXAMPLE OF THE FORMAT BEING IMPLEMENTED.



















NOTE: SAMPLE TEXT FOR FREESTANDING NOTES.







---- K-RAIL

TYPE 3 BARRICADE
TYPE 2 BARRICADE

- CHANNELIZER SIGN ON MAST ARM
- SIGN ON LIGHT POLE / SIGNAL
- SIGN ON POST
- FLAGGER
- FLASHING ARROW SIGN
- POLICE OFFICER

TRANSITION / LANE DIMENSION





VENDOR

PROJECT 1

PROJECT 2
PROJECT 3

PROJECT

XXXX.XXX.XXX

WEBCOR SUBMITTAL No.

APPROVAL
TURNER

SFMTA

RECEIVED ______ INITIAL

1ST REVIEW _____ ___

2ND REVIEW _____ ___

APPROVAL _____ ___

No. REVISION DATE

X ---- XX/XX/XX


SCALE: 1"=80'


DATE: XX/XX/XX


TRAFFIC CONTE

TRAFFIC CONTROL STANDARDS

TCP-001









TTC 100% CD Below Grade Package - TG07.1 Superstructure Steel - Bid Supplement

Tuesday, October 16, 2012

The estimated bid quantities provided are for reference purposes only, are not Contract Documents, and are intended for comparison purposes with Subcontractor's own estimated quantities. Webcor does not warrant the accuracy or completeness of the information provided. As such, Subcontractor should not rely on the estimated bid quantities to the extent they conflict with Subcontractor's own estimated quantities, or to the extent they conflict with, or alter, the requirements otherwise set forth in the Contract Documents. Webcor welcomes any questions during the bid period on the estimated bid quantities provided herein.

Project	TRANSBAY TRANSIT CENTER	1,436,410	SF
Code	Description	Quantity	Unit
В	SHELL	1,436,410	SF
<u>B10</u>	<u>SUPERSTRUCTURE</u>	<u>1,436,410</u>	<u>SF</u>
B1010	FLOOR CONSTRUCTION	1,436,410	SF
B1010.10	Floor Structural Frame	1,436,410	SF
B1010.10	Shear Connection Weak Axis Moment Frame	1,436,410	SF
B1010.10	W24 W27 MF Weak Axis Shear Connection at Roof	25	EA
05.12.23	Bolt-Up - 1" A490-X Bolts	125	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	15	HR
L.051.02	Ironworker	15	HR
M05.12.2	Bolts - A490-X - 1" Diameter	125	EA
B1010.10	W40x162 to W40x362 MF Weak Axis Shear Connection at Roof	20	EA
05.12.23	Bolt-Up - 1" A490-X Bolts	400	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	48	HR
L.051.02	Ironworker	48	HR
M05.12.2	Bolts - A490-X - 1" Diameter	400	EA
B1010.10	W40x431 to W40x593, BU60 MF Weak Axis Shear Connection at Roof	52	EA
05.12.23	Bolt-Up - 1" A490-X Bolts	1,560	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	187	HR
L.051.02	Ironworker	187	HR
M05.12.2	Bolts - A490-X - 1" Diameter	1,560	EA
B1010.10	TPG3 MF Weak Axis Shear Connection at Roof	4	EA
05.12.23	Bolt-Up - 1-1/2" A490-X Bolts	108	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	17	HR
L.051.02	Ironworker	17	HR
M05.12.2	Bolts - A490-X 1" Diameter	109	EA
B1010.10	Drag Connections	1,436,410	SF
B1010.10	Drag Connection Type 3F	83	EA
05.12.23	Bolt-Up - 1 1/2" A490-X Bolts	2,656	EA

Code	Description	Quantity	Unit
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	354	HR
L.051.02	Ironworker	354	HR
M05.12.2	Bolts - A490-X - 1 1/2" Diameter	2,683	EA
B1010.10	Drag Connection Type 3G	80	EA
05.12.23	Bolt-Up - 1 1/2" A490-X Bolts	1,600	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	213	HR
L.051.02	Ironworker	213	HR
M05.12.2	Bolts - A490-X - 1 1/2" Diameter	1,616	EA
B1010.10	Drag Connection Type 3H	33	EA
05.12.23	Bolt-Up - 1 1/2" A490-X Bolts	2,046	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	273	HR
L.051.02	Ironworker	273	HR
M05.12.2	Bolts - A490-X - 1 1/2" Diameter	2,066	EA
B1010.10	Drag Connection Type 3J	29	EA
05.12.23	Bolt-Up - 1 1/2" A490-X Bolts	1,450	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	193	HR
L.051.02	Ironworker	193	HR
M05.12.2	Bolts - A490-X - 1 1/2" Diameter	1,465	EA
B1010.10	Drag Connection Type 3K	8	EA
05.12.23	Bolt-Up - 1 1/2" A490-X Bolts	320	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	43	HR
L.051.02	Ironworker	43	HR
M05.12.2	Bolts - A490-X - 1 1/2" Diameter	323	EA
B1010.10	Drag Connection Type 3L	4	EA
05.12.23	Bolt-Up - 1 1/2" A490-X Bolts	288	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	38	HR
L.051.02	Ironworker	38	HR
M05.12.2	Bolts - A490-X - 1 1/2" Diameter	291	EA
B1010.10	W40X593 Cast Node Bolted Connection	70	EA
05.12.23	Bolt-Up - 1 1/2" A490 SC-X Bolts	6,300	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	756	HR
L.051.02	Ironworker	756	HR
M05.12.2	Bolts - A490 SC-X - 1 1/2" Diameter	6,300	EA
B1010.10	Drag Connection Type 2M	135	EA
05.12.23	Bolt-Up - 7" Dia Pin	135	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	65	HR
L.051.02	Ironworker	65	HR
M05.12.2	Pins - 7" Diameter	65	EA
M05.12.2	Pins - Machine Holing	65	EA
B1010.10	Drag Connection Type 2N	60	EA
05.12.23	Bolt-Up - 6" Dia Pin	60	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	29	HR
L.051.02	Ironworker	29	HR
M05.12.2	Pins - 6" Diameter	29	EA
M05.12.2	Pins - Machine Holing	29	EA
B1010.10	Drag Connection Type 2P	4	EA
05.12.23	Bolt-Up - 6" Dia Pin	4	EA

Code	Description	Quantity	Unit
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	2	HR
L.051.02	Ironworker	2	HR
M05.12.2	Pins - 6" Diameter	2	EA
M05.12.2	Pins - Machine Holing	2	EA
B1010.10	W40x Drag Connection Type 1A	61	EA
05.12.23	Bolt-Up - 1 1/2" A490-X Bolts	1,708	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	228	HR
L.051.02	Ironworker	228	HR
M05.12.2	Bolts - A490-X - 1 1/2" Diameter	1,708	EA
B1010.10	W40x Drag Connection Type 1B	52	EA
05.12.23	Bolt-Up - 1 1/2" A490-X Bolts	1,092	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	146	HR
L.051.02	Ironworker	146	HR
M05.12.2	Bolts - A490-X - 1 1/2" Diameter	1,092	EA
B1010.10	W40x Drag Connection Type 1C	42	EA
05.12.23	Bolt-Up - 1 1/2" A490-X Bolts	630	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	84	HR
L.051.02	Ironworker	84	HR
M05.12.2	Bolts - A490-X - 1 1/2" Diameter	630	EA
B1010.10	W40x Drag Connection Type 1D	22	EA
05.12.23	Bolt-Up - 1 1/2" A490-X Bolts	616	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	82	HR
L.051.02	Ironworker	82	HR
M05.12.2	Bolts - A490-X - 1 1/2" Diameter	616	EA
B1010.10	W40x Drag Connection Type 1E	30	EA
05.12.23	Bolt-Up - 1 1/2" A490-X Bolts	630	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	84	HR
L.051.02	Ironworker	84	HR
M05.12.2	Bolts - A490-X - 1 1/2" Diameter	630	EA
B1010.10	W40x Drag Connection Type 1Z	169	EA
05.12.23	Bolt-Up - 1 1/2" A490-X Bolts	4,732	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	631	HR
L.051.02	Ironworker	631	HR
M05.12.2	Bolts - A490-X - 1 1/2" Diameter	4,732	EA
B1010.10	Double Angle Shear Connections	1,436,410	SF
B1010.10	W8x Double Angle Shear Connection	198	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	792	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	792	EA
L.051.02	Ironworker	95	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	95	HR
B1010.10	Tapered Roof Girder to BU Girder Connection	52	EA
05.12.23	Bolt-Up - 1-1/4" A490X Bolts	832	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	111	HR
L.051.02	Ironworker	111	HR
M05.10.0	Bolts - A490X - 1-1/4" Dia	840	EA
B1010.10	W10x Double Angle Shear Connection	564	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	2,256	EA

Code	Description	Quantity	Unit
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	2,256	EA
L.051.02	Ironworker	271	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	271	HR
B1010.10	W12x Double Angle Shear Connection	1,392	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	5,568	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	5,568	EA
L.051.02	Ironworker	668	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	668	HR
B1010.10	W14x Double Angle Shear Connection	444	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	2,664	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	2,664	EA
L.051.02	Ironworker	320	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	320	HR
B1010.10	W16x Double Angle Shear Connection	943	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	7,544	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	7,544	EA
L.051.02	Ironworker	905	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	905	HR
B1010.10	W18x Double Angle Shear Connection	269	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	2,152	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	2,152	EA
L.051.02	Ironworker	258	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	258	HR
B1010.10	W21x Double Angle Shear Connection	787	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	7,870	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	7,870	EA
L.051.02	Ironworker	944	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	944	HR
B1010.10	W24x Double Angle Shear Connection	1,320	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	15,840	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	15,840	EA
L.051.02	Ironworker	1,901	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	1,901	HR
B1010.10	W27x Double Angle Shear Connection	423	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	5,922	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	5,922	EA
L.051.02	Ironworker	711	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	711	HR
B1010.10	W30x Double Angle Shear Connection	619	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	9,904	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	9,904	EA
L.051.02	Ironworker	1,188	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	1,188	HR
B1010.10	W33x Double Angle Shear Connection	102	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	1,836	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	1,836	EA
L.051.02	Ironworker	220	HR

Code	Description	Quantity	Unit
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	220	HR
B1010.10	W36x Double Angle Shear Connection	108	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	2,160	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	2,160	EA
L.051.02	Ironworker	259	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	259	HR
B1010.10	W40x Double Angle Shear Connection	766	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	16,852	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	16,852	EA
L.051.02	Ironworker	2,022	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	2,022	HR
B1010.10	W44x Double Angle Shear Connection	38	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	912	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	912	EA
L.051.02	Ironworker	109	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	109	HR
B1010.10	BU Double Angle Shear Connection	48	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	1,152	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	1,152	EA
L.051.02	Ironworker	138	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	138	HR
B1010.10	Column Splice Connections	1,436,410	SF
B1010.10	Column Splice Connection: 1.25" Web, 2" Flange	26	EA
05.12.23	Preheat for Welding	26	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	29	HR
L.051.01	Structural Steel Welder	29	HR
05.12.23	CJP Weld - 1.25" Thick Web - Plate	1,144	IN
M05.12.2	Weld Filament	444	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	240	HR
L.051.01	Structural Steel Welder	240	HR
M05.12.2	Welding Supplies	240	HR
05.12.23	CJP Weld - 2" Thick Flange - Plate	1,248	IN
M05.12.2	Weld Filament	1,106	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding Structural Steel Welder	306	HR
L.051.01 M05.12.2	Welding Supplies	306 306	HR HR
B1010.10	Column Splice Connection: 1.75" Web, 2.5" Flange	6	EA
05.12.23	Preheat for Welding	6	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	7	HR
L.051.01	Structural Steel Welder	7	HR
05.12.23	CJP Weld - 2.5" Flange - Plate	360	IN
M05.12.2	Weld Filament	479	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	136	HR
L.051.01	Structural Steel Welder	136	HR
M05.12.2	Welding Supplies	136	HR
05.12.23	CJP Weld - 1.75" Thick Web - Plate	252	IN
		LUL	

Code	Description	Quantity	Unit
M05.12.2	Weld Filament	176	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	71	HR
L.051.01	Structural Steel Welder	71	HR
M05.12.2	Welding Supplies	71	HR
B1010.10	Column Splice Connection: 1.5" Web, 2" Flange	6	EA
05.12.23	Preheat for Welding	6	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	7	HR
L.051.01	Structural Steel Welder	7	HR
05.12.23	CJP Weld - 2" Thick Flange - Plate	288	IN
M05.12.2	Weld Filament	255	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	96	HR
L.051.01	Structural Steel Welder	96	HR
M05.12.2	Welding Supplies	96	HR
05.12.23	CJP Weld - 1.5" Thick Web - Plate	256	IN
M05.12.2	Weld Filament	136	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	63	HR
L.051.01	Structural Steel Welder	63	HR
M05.12.2	Welding Supplies	63	HR
B1010.10	Column Splice Connection: 1.5" Web, 2.5" Flange	24	EA
05.12.23	Preheat for Welding	24	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	26	HR
L.051.01	Structural Steel Welder	26	HR
05.12.23	CJP Weld - 2.5" Flange - Plate	1,440	IN
M05.12.2	Weld Filament	1,914	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	542	HR
L.051.01	Structural Steel Welder	542	HR
M05.12.2	Welding Supplies	542	HR
05.12.23	CJP Weld - 1.5" Thick Web - Plate	990	IN
M05.12.2	Weld Filament	526	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	243	HR
L.051.01	Structural Steel Welder	243	HR
M05.12.2	Welding Supplies	243	HR
B1010.10	Beam Seismic Moment Connections	1,436,410	SF
B1010.10	Seismic Moment Connection: 1.25" Web, 1.75" Flange	12	EA
05.12.23	Fillet Weld - 5/16" - Flat	528	IN
M05.12.2	Weld Filament	9	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	17	HR
L.051.01	Structural Steel Welder	17	HR
M05.12.2	Welding Supplies	17	HR
05.12.23	Back-up Bar Removal Top and Bottom	12	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	26	HR
L.051.01	Structural Steel Welder	26	HR
05.12.23	Preheat for Welding	12	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	13	HR
L.051.01	Structural Steel Welder	13	HR

Cada	Description	Quantity	Unit
Code	Description	Quantity	Unit
05.12.23	CJP Weld - 1.75" Thick Flange - Plate	528	IN
M05.12.2	Weld Filament	368	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	150	HR
L.051.01	Structural Steel Welder	150	HR
M05.12.2	Welding Supplies	150	HR
05.12.23 M05.12.2	Fillet Weld - 1.25" - Vertical Weld Filament	318	IN
		123	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	70 70	HR
L.051.01 M05.12.2	Structural Steel Welder	70	HR
	Welding Supplies		HR
B1010.10	Seismic Moment Connection: 1" Web, 1.5" Flange	6	EA
05.12.23	Fillet Weld - 1" - Vertical	162	IN
M05.12.2	Weld Filament	29	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	35	HR
L.051.01	Structural Steel Welder	35	HR
M05.12.2	Welding Supplies	35	HR
05.12.23	Preheat for Welding	6	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	7	HR
L.051.01	Structural Steel Welder	7	HR
05.12.23	Back-up Bar Removal Top and Bottom	6	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	13	HR
L.051.01	Structural Steel Welder	13	HR
05.12.23	Fillet Weld - 5/16" - Flat	216	IN
M05.12.2	Weld Filament	4	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	7	HR
L.051.01	Structural Steel Welder	7	HR
M05.12.2	Welding Supplies	7	HR
05.12.23	CJP Weld - 1.5" Thick Flange - Plate	216	IN
M05.12.2	Weld Filament	115	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	49	HR
L.051.01	Structural Steel Welder	49	HR
M05.12.2	Welding Supplies	49	HR
B1010.10	Seismic Moment Connection: 0.75" Web, 1" Flange	4	EA
05.12.23	CJP Weld - 1" Thick Flange - Plate	112	IN
M05.12.2	Weld Filament	30	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	22	HR
L.051.01	Structural Steel Welder	22	HR
M05.12.2	Welding Supplies	22	HR
05.12.23	Fillet Weld - 5/16" - Flat	112	IN
M05.12.2	Weld Filament	2	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	4	HR
L.051.01	Structural Steel Welder	4	HR
M05.12.2	Welding Supplies	4	HR
05.12.23	Back-up Bar Removal Top and Bottom	4	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	9	HR
L.051.01	Structural Steel Welder	9	HR

Code	Description	Quantity	Unit
05.12.23	Preheat for Welding	4	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	4	HR
L.051.01	Structural Steel Welder	4	HR
05.12.23	Fillet Weld - 0.75" - Vertical	112	IN
M05.12.2	Weld Filament	39	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	11	HR
L.051.01	Structural Steel Welder	11	HR
M05.12.2	Welding Supplies	11	HR
B1010.10	Seismic Moment Connection: 1.75" Web, 2" Flange	2	EA
05.12.23	Fillet Weld - 1.75" - Vertical	124	IN
M05.12.2	Weld Filament	67	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	40	HR
L.051.01	Structural Steel Welder	40	HR
M05.12.2	Welding Supplies	40	LB
05.12.23	CJP Weld - 2" Thick Flange - Plate	96	IN
M05.12.2	Weld Filament	85	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	29	HR
L.051.01	Structural Steel Welder	29	HR
M05.12.2	Welding Supplies	29	HR
05.12.23	Preheat for Welding	2	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	2	HR
L.051.01	Structural Steel Welder	2	HR
M05.12.2	Welding Supplies	2	HR
05.12.23	Back-up Bar Removal Top and Bottom	2	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	4	HR
L.051.01	Structural Steel Welder	4	HR
M05.12.2	Welding Supplies	4	HR
05.12.23	Fillet Weld - 5/16" - Flat	96	IN
M05.12.2	Weld Filament	2	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	3	HR
L.051.01	Structural Steel Welder	3	HR
M05.12.2	Welding Supplies	3	HR
B1010.10	Seismic Moment Connection: 1.5" Web, 2" Flange	22	EA
05.12.23	Fillet Weld - 5/16" - Flat	1,008	IN
M05.12.2	Weld Filament	17	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	32	HR
L.051.01	Structural Steel Welder	32	HR
M05.12.2	Welding Supplies	32	HR
05.12.23	Back-up Bar Removal Top and Bottom	22	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	48	HR
L.051.01	Structural Steel Welder	48	HR
05.12.23	Preheat for Welding	22	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	24	HR
L.051.01	Structural Steel Welder	24	HR
05.12.23	Fillet Weld - 1.5" - Vertical	932	IN
M05.12.2	Weld Filament	372	LB

Code	Description	Quantity	Unit
E.051.03			
L.051.03 L.051.01	Equipment - Steel Erection, Bolt-up, Welding Structural Steel Welder	238 238	HR
M05.12.2	Welding Supplies	238	HR HR
05.12.23	CJP Weld - 2" Thick Flange - Plate	1,008	IN
M05.12.2	Weld Filament	893	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	352	HR
L.051.01	Structural Steel Welder	352	HR
M05.12.2	Welding Supplies	352	HR
B1010.10	Seismic Moment Connection: 1.25" Web, 2.75" Flange	12	EA
05.12.23	Fillet Weld - 1.25" - Vertical	494	IN
M05.12.2	Weld Filament	192	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	108	HR
L.051.01	Structural Steel Welder	108	HR
M05.12.2	Welding Supplies	108	HR
05.12.23	CJP Weld - 2.75" Thick Flange - Plate	592	IN
M05.12.2	Weld Filament	938	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	256	HR
L.051.01	Structural Steel Welder	256	HR
M05.12.2	Welding Supplies	256	HR
05.12.23	Preheat for Welding	12	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	13	HR
L.051.01	Structural Steel Welder	13	HR
05.12.23	Back-up Bar Removal Top and Bottom	12	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	26	HR
L.051.01	Structural Steel Welder	26	HR
05.12.23	Fillet Weld - 5/16" - Flat	49	IN
M05.12.2	Weld Filament	1	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	2	HR
L.051.01	Structural Steel Welder	2	HR
M05.12.2	Welding Supplies	2	HR
B1010.10	Seismic Moment Connection: 1" Web, 1.75" Flange	24	EA
05.12.23	Fillet Weld - 1" - Vertical	876	IN
M05.12.2	Weld Filament	155	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	192	HR
L.051.01	Structural Steel Welder	192	HR
M05.12.2	Welding Supplies	192	HR
05.12.23	CJP Weld - 1.75" Thick Flange - Plate	1,056	IN
M05.12.2	Weld Filament	737	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	301	HR
L.051.01	Structural Steel Welder	301	HR
M05.12.2	Welding Supplies	301	HR
05.12.23	Preheat for Welding	24	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	26	HR
L.051.01	Structural Steel Welder	26	HR
05.12.23	Back-up Bar Removal Top and Bottom	24	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	53	HR

Code	Description	Quantity	Unit
L.051.01	Structural Steel Welder	53	HR
05.12.23	Fillet Weld - 5/16" - Flat	1,056	IN
M05.12.2	Weld Filament	18	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	31	HR
L.051.01	Structural Steel Welder	34	HR
M05.12.2	Welding Supplies	31	HR
B1010.10	Seismic Moment Connection: 0.875" Web, 1.5" Flange	56	EA
05.12.23	Fillet Weld - 0.875" - Vertical	2,072	IN
M05.12.2	Weld Filament	281	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	301	HR
L.051.01	Structural Steel Welder	301	HR
M05.12.2	Welding Supplies	301	HR
05.12.23	CJP Weld - 1.5" Thick Flange - Plate	2,016	IN
M05.12.2	Weld Filament	1,072	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	453	HR
L.051.01	Structural Steel Welder	453	HR
M05.12.2	Welding Supplies	453	HR
05.12.23	Fillet Weld - 5/16" - Flat	2,016	IN
M05.12.2	Weld Filament	35	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	74	HR
L.051.01	Structural Steel Welder	74	HR
M05.12.2	Welding Supplies	74	HR
05.12.23	Back-up Bar Removal Top and Bottom	56	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	123	HR
L.051.01	Structural Steel Welder	123	HR
05.12.23	Preheat for Welding	56	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	62	HR
L.051.01	Structural Steel Welder	62	HR
B1010.10	Seismic Moment Connection: 0.75" Web, 1.25" Flange	52	EA
05.12.23	Fillet Weld - 5/16" - Flat	1,664	IN
M05.12.2	Weld Filament	29	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	53	HR
L.051.01	Structural Steel Welder	53	HR
M05.12.2	Welding Supplies	53	HR
05.12.23	Fillet Weld - 0.75" - Vertical	1,742	IN
M05.12.2	Weld Filament	613	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	168	HR
L.051.01	Structural Steel Welder	168	HR
M05.12.2	Welding Supplies	168	HR
05.12.23	CJP Weld - 1.25" Thick Flange - Plate	1,664	IN
M05.12.2	Weld Filament	645	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	320	HR
L.051.01	Structural Steel Welder	320	HR
M05.12.2	Welding Supplies	320	HR
05.12.23	Preheat for Welding	52	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	57	HR

Code	Description	Quantity	Unit
L.051.01	Structural Steel Welder	57	HR
M05.12.2	Welding Supplies	52	HR
05.12.23	Back-up Bar Removal Top and Bottom	52	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	114	HR
L.051.01	Structural Steel Welder	114	HR
M05.12.2	Welding Supplies	104	HR
B1010.10	Seismic Moment Connection: 1.25" Web, 2" Flange	86	EA
05.12.23	Fillet Weld - 1.25" - Vertical	3,944	IN
M05.12.2	Weld Filament	1,529	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	863	HR
L.051.01	Structural Steel Welder	863	HR
M05.12.2	Welding Supplies	863	HR
05.12.23	CJP Weld - 2" Thick Flange - Plate	4,000	IN
M05.12.2	Weld Filament	3,545	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	1,228	HR
L.051.01	Structural Steel Welder	1,228	HR
M05.12.2	Welding Supplies	1,228	HR
05.12.23	Fillet Weld - 5/16" - Flat	4,000	IN
M05.12.2	Weld Filament	69	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	128	HR
L.051.01	Structural Steel Welder	128	HR
M05.12.2	Welding Supplies	128	HR
05.12.23	Back-up Bar Removal Top and Bottom	86	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	189	HR
L.051.01	Structural Steel Welder	189	HR
05.12.23 E.051.03	Preheat for Welding Equipment - Steel Erection, Bolt-up, Welding	86 95	EA
L.051.03	Structural Steel Welder	95	HR
			HR
B1010.10	Seismic Moment Connection: 0.75" Web, 1.5" Flange	68	EA
05.12.23	Fillet Weld - 0.75" - Vertical	2,516	IN
M05.12.2	Weld Filament	885	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	242	HR
L.051.01	Structural Steel Welder	242	HR
M05.12.2	Welding Supplies	242	HR
05.12.23	CJP Weld - 1.5" Thick Flange - Plate	2,448	IN
M05.12.2	Weld Filament	1,302	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	550	HR
L.051.01	Structural Steel Welder	550	HR
M05.12.2	Welding Supplies	550	HR
05.12.23	Fillet Weld - 5/16" - Flat	2,448	IN
M05.12.2	Weld Filament	42	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	78	HR
L.051.01	Structural Steel Welder Welding Supplies	78 78	HR
M05.12.2 05.12.23	Welding Supplies Back up Bar Removal Top and Bottom	78 68	HR
	Back-up Bar Removal Top and Bottom	150	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	150	HR

Code	Description	Quantity	Unit
L.051.01	Structural Steel Welder	150	HR
M05.12.2	Welding Supplies	150	HR
05.12.23	Preheat for Welding	68	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	75	HR
L.051.01	Structural Steel Welder	75	HR
M05.12.2	Welding Supplies	75	HR
B1010.10	Seismic Moment Connection: 1.25" Web, 2.5" Flange	14	EA
05.12.23	Fillet Weld - 1.25" - Vertical	770	IN
M05.12.2	Weld Filament	299	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	168	HR
L.051.01	Structural Steel Welder	168	HR
M05.12.2	Welding Supplies	168	HR
05.12.23	CJP Weld - 2.5" Flange - Plate	784	IN
M05.12.2	Weld Filament	1,042	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	271	HR
L.051.01	Structural Steel Welder	271	HR
M05.12.2	Welding Supplies	271	HR
05.12.23	Fillet Weld - 5/16" - Flat	784	IN
M05.12.2	Weld Filament	14	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	25	HR
L.051.01	Structural Steel Welder	25	HR
M05.12.2	Welding Supplies	25	HR
05.12.23	Back-up Bar Removal Top and Bottom	14	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	31	HR
L.051.01	Structural Steel Welder	31	HR
05.12.23	Preheat for Welding	14	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	15	HR
L.051.01	Structural Steel Welder	15	HR
B1010.10	Seismic Moment Connection: 1" Web, 2" Flange	8	EA
05.12.23	Fillet Weld - 1" - Vertical	304	IN
M05.12.2	Weld Filament	54	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	67	HR
L.051.01	Structural Steel Welder	67	HR
M05.12.2	Welding Supplies	67	HR
05.12.23	CJP Weld - 2" Thick Flange - Plate	368	IN
M05.12.2	Weld Filament	326	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	113	HR
L.051.01	Structural Steel Welder	113	HR
M05.12.2	Welding Supplies	113	HR
05.12.23	Fillet Weld - 5/16" - Flat	368	IN
M05.12.2	Weld Filament	6	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	11	HR
L.051.01	Structural Steel Welder	12	HR
M05.12.2	Welding Supplies	11	HR
05.12.23	Back-up Bar Removal Top and Bottom	8	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	18	HR

Codo	Description	Quantity	Unit
Code	Description	Quantity	Unit
L.051.01 05.12.23	Structural Steel Welder Probability Welding	18 8	HR
E.051.03	Preheat for Welding Equipment - Steel Erection, Bolt-up, Welding	9	EA HR
L.051.03	Structural Steel Welder	9	HR
B1010.10	Gravity Moment Connections	1,436,410	SF
	•		
B1010.10	Gravity Moment Connection: 1.25" Web, 1.5" Flange	4	EA
05.12.23	CJP Weld - 1.5" Thick Flange - Plate	96	IN
M05.12.2	Weld Filament	51	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	22	HR
L.051.01	Structural Steel Welder	22	HR
M05.12.2	Welding Supplies	22	HR
05.12.23	Preheat for Welding	4	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	4	HR
L.051.01	Structural Steel Welder	4	HR
05.12.23	Bolt-Up - 7/8" A325-N Bolts	40	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	40	EA
L.051.02	Ironworker	5	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	5	HR
B1010.10	Gravity Moment Connection: 1.5" Web, 4" Flange	22	EA
05.12.23	CJP Weld - 4" Flange - Plate	1,320	IN
M05.12.2	Weld Filament	4,211	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	847	HR
L.051.01	Structural Steel Welder	847	HR
M05.12.2	Welding Supplies	847	HR
05.12.23	Preheat for Welding	22	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	24	HR
L.051.01	Structural Steel Welder	24	HR
05.12.23	Bolt-Up - 7/8" A325-N Bolts	220	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	220	EA
L.051.02	Ironworker	29	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	29	HR
B1010.10	Gravity Moment Connection: 0.75" Web, 1.5" Flange	4	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	40	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	40	EA
L.051.02	Ironworker	5	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	5	HR
05.12.23	CJP Weld - 1.5" Thick Flange - Plate	144	IN
M05.12.2	Weld Filament	77	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	32	HR
L.051.01	Structural Steel Welder	32	HR
M05.12.2	Welding Supplies	32	HR
05.12.23	Preheat for Welding	4	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	4	HR
L.051.01	Structural Steel Welder	4	HR
M05.12.2	Welding Supplies	4	HR

Code	Description	Quantity	Unit
B1010.10	Gravity Moment Connection: 1" Web, 2" Flange	4	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	40	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	40	EA
L.051.02	Ironworker	5	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	5	HR
05.12.23	CJP Weld - 2" Thick Flange - Plate	192	IN
M05.12.2	Weld Filament	170	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	59	HR
L.051.01	Structural Steel Welder	59	HR
M05.12.2	Welding Supplies	59	HR
05.12.23	Preheat for Welding	4	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	4	HR
L.051.01	Structural Steel Welder	4	HR
B1010.10	Gravity Moment Connection 0.875" Flange	60	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	360	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	360	EA
L.051.02	Ironworker	48	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	48	HR
05.12.23	CJP Weld - 0.875" Thick Flange	1,277	IN
M05.12.2	Weld Filament	272	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	164	HR
L.051.01	Structural Steel Welder	164	HR
M05.12.2	Welding Supplies	164	HR
B1010.10	Gravity Moment Connection 0.625" Flange	140	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	1,120	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	1,120	EA
L.051.02	Ironworker	149	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	149	HR
05.12.23	CJP Weld - 0.625" Thick Flange - W-Shape	2,667	IN
M05.12.2	Weld Filament	32	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	173	HR
L.051.01	Structural Steel Welder	173	HR
M05.12.2	Welding Supplies	157	HR
B1010.10	Gravity Moment Connection 1.25" Flange	2	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	12	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	12	EA
L.051.02	Ironworker	2	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	2	HR
05.12.23	CJP Weld - 1.25" Thick Flange - W-Shape	63	IN
M05.12.2	Weld Filament	24	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	11	HR
L.051.01	Structural Steel Welder	11	HR
M05.12.2	Welding Supplies	10	HR
B1010.10	Gravity Moment Connection 1.125" Flange	14	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	84	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	84	EA

Decision	Code	Description	Quantity	Unit
E 051.0.3 Equipment - Steel Erection, Bolt-up, Welding 11 HR 05.12.23 CJP Weld - 1.125° Thick Flange - W-Shape 441 IN 05.10.30 Equipment - Steel Erection, Bolt-up, Welding 77 HR L 051.01 Structural Steel Welder 77 HR B 1010.10 Gravity Moment Connection 1.625" Flange 13 EA B 1010.10 Gravity Moment Connection 1.625" Flange 13 EA M05.12.2 Bolts - 78" Dia, ASTM A325-N 78 EA M.05.12.2 Bolts - 78" Dia, ASTM A325-N 78 EA M.05.12.2 Bolts - 78" Dia, ASTM A325-N 10 HR 8.01.02 Increworker 10 HR 8.05.10.2 Cyl Weld Flament 253 LB 8.05.1.2.3 EQUIPMENT - Steel Erection, Bolt-up, Welding 253 HR 8.05.1.0.3 Equipment - Steel Erection, Bolt-up, Welding 53 HR 8.05.1.2.3 Bolt-Up - 78" A325-N Bolts 648 EA 8.05.1.2.3 Bolt-Up - 78" A325-N Bolts 648 EA		·		
05.12.23 CJP Weld - 1.125" Thick Flange - W-Shape 441 IN M05.12.2 Weld Flament - Steel Erection, Bolt-up, Welding 77 HR L051.01 Structural Steel Welder 77 HR M05.12.2 Welding Supplies 70 HR M05.12.2 Bolt-Up - 7/8" A325-N Bolts 78 EA M5.12.23 Bolt-Up - 7/8" A325-N Bolts 78 EA M.51.2.2 Bolts - 7/8" Dia ASTM A325-N 78 EA M.51.2.3 Lowender 10 HR E.051.0.3 Equipment - Steel Erection, Bolt-up, Welding 10 HR E.051.0.3 Equipment - Steel Erection, Bolt-up, Welding 53 HR E.051.0.3 Equipment - Steel Erection, Bolt-up, Welding 53 HR E.051.0.3 Equipment - Steel Erection, Bolt-up, Welding 53 HR E.051.0.3 Equipment - Steel Erection, Bolt-up, Welding 53 HR B.101.0.1 Gravity Moment Connection 0.5" Flange 54 EA E.051.0.3 Equipment - Steel Erection, Bolt-up, Welding 64				
M05.12.2 Weld Filament 143 LB E.051.03 Equipment 377 HR L051.01 Structural Steel Welder 377 HR M05.12.2 Welding Supplies 30 HR B1010.10 Gravity Morment Connection 1.625" Flange 31 EA M05.12.2 Boll-17-78" A325-N Bolts 78 EA M05.12.2 Bolts - 7.8" Dia. ASTM A325-N 78 EA L051.0.2 Ironworker 10 HR E051.0.3 Equipment - Steel Erection, Bolt-up, Welding 413 IN M05.12.2 USH J Flament 253 LB E051.03 Equipment - Steel Erection, Bolt-up, Welding 43 IN M05.12.2 Weld Flament 53 HR L051.01 Structural Steel Welder 53 HR L051.02 Welding Supplies 53 HR L051.02 Welding Supplies 54 EA M05.12.2 Bolt-Up - 78° A325-N Bolts 648 EA M05.12.2				
E051.03 Equipment - Steel Erection, Bolt-up, Welding 77 HR L051.01 Structural Steel Welder 77 HR M05.12.2 Welding Supplies 76 HR B1010.10 Gravity Moment Connection 1.625" Flange 13 EA 05.12.23 Bolt-Up - 78" A325-N Bolts 78 EA L051.02 Iomworker 10 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 10 HR 6.12.23 CJV Weld - 1.625" Thick Flange - W-Shape 413 IN M05.12.2 Weld Flament 253 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 53 HR M05.12.2 Welding Supplies 53 HR M05.12.2 Welding Supplies 53 HR M101.01 Gravity Moment Connection 0.5" Flange 54 EA M05.12.2 Bolt-1p - 78" A325-N Bolts 648 EA M05.12.2 Bolt-1p - 78" A325-N Bolts 648 EA M05.12.2 Bolt-5 - 78" Dia, ASTM A325-N				
L051.01 Structural Stael Welder 77 HR M051.2.2 Welding Supplies 70 HR M051.2.2 Bolt-Up - 7/8" A325-N Bolts 78 EA M051.2.2 Bolts - 7/8" Dia, ASTM A325-N 78 EA M051.2.2 Ionoworker 10 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 10 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 10 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 13 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 53 HR E.051.01 Structural Steel Welder 33 HR B.051.01 Structural Steel Welder 33 HR B.051.02 Welding Supplies 54 EA B.101.01 Gravity Moment Connection 0.5" Flange 648 EA B.101.02 Bolt-Jr-78" Dia, ASTM A325-N 648 EA B.101.03 Equipment - Steel Erection, Bolt-up, Welding 68 HR E.051.03 <td< td=""><td></td><td></td><td></td><td></td></td<>				
M05.12.2 Welting Supplies 70 HR B1010.10 Gravity Moment Connection 1.625" Flange 13 EA 50.12.23 Bolt-Up - 7/8" A325-N Bolts 78 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 178 EA L051.0.2 Ironworker 10 HR E.051.0.3 Equipment - Steel Erection, Bolt-up, Welding 10 HR 05.12.23 CJP Weld - 1.628" Thick Flange - W-Shape 413 IN M05.12.2 Weld Flament 253 LB E.051.0.3 Equipment - Steel Erection, Bolt-up, Welding 53 HR M05.12.2 Welding Supplies 53 HR M05.12.2 Welding Supplies 53 HR B1010.10 Gravity Moment Connection 0.5" Flange 54 EA M05.12.2 Bolt-Up - 7/8" A325-N Bolts 64 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 64 EA M05.12.2 Bolts - 1/8" Dia. ASTM A325-N 64 HR M05.12.2 Weld Flament 14				
B1010.10 Gravity Moment Connection 1.625" Flange 13 EA 05.12.23 Bolt-Up - 7/8" A325-N Bots 78 EA M05.12.2 Bolts - 7/8" Dia . ASTM A325-N 18 EA L.051.03 Equipment - Steel Erection, Bolt-up, Welding 10 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 413 IN M05.12.2 Weld Flament 253 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 33 HR M05.12.2 Welding Supplies 33 HR M05.12.2 Welding Supplies 33 HR M05.12.2 Welding Supplies 33 HR B101.0 Gravity Moment Connection 0.5" Flange 54 EA M05.12.2 Bolts - 7/8" Dia . ASTM A325-N 648 EA M05.12.2 Bolts - 7/8" Dia . ASTM A325-N 648 EA M05.12.2 Bolt-Up - 7/8" A325-N Bolts 648 EA M05.12.2 Bolt-Up - 7/8" A325-N Bolts 648 EA M05.12.2 Weld Flame				
05.12.23 Bolt-Up- 7/8" A325-N Bolts 78 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 78 EA M05.12.2 Ironworker 10 HR E. 051.03 Equipment - Steel Erection, Bolt-up, Welding 10 HR 05.12.23 CJP Weld - 1.625" Thick Flange - W-Shape 413 IN M05.12.2 Weld Filament 53 LB E. 051.03 Equipment - Steel Erection, Bolt-up, Welding 53 HR L. 051.01 Structural Steel Welder 53 HR M05.12.2 Welding Supplies 53 HR M05.12.2 Welding Supplies 53 HR M05.12.2 Welding Supplies 54 EA M05.12.2 Bolt- 7-78" A325-N Bolts 648 EA M05.12.2 Bolt- 7-78" A325-N Bolts 648 EA M05.12.2 Ironworker 648 EA E. 051.03 Equipment - Steel Erection, Bolt-up, Welding 66 HR E. 051.02 Ironworker 11 LB <td></td> <td>- ''</td> <td></td> <td></td>		- ''		
M05.12.2 Bolts - 7/8" Dia . ASTM A325-N 78 EA L.051.02 Ironworker 10 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 10 HR 05.12.23 CJP Weld - 1.625" Thick Flange - W-Shape 413 IN M05.12.2 Weld Filament 253 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 53 HR M05.12.2 Welding Supplies 54 EA M05.12.23 Bolt-Up - 7/8" A325-N Bolts 648 EA M05.12.23 Bolt-Up - 7/8" A325-N Bolts 648 EA L051.02 Ironworker 86 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 11 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR E.051.03 Equipment Steel Erection, Bolt-up, Welding		•		
L051.02 Ironworker 10 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 10 HR C5.12.23 CJP Weld - 1.625" Thick Flange - W-Shape 413 1N M05.12.2 Weld Filament 253 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 53 HR L.051.01 Structural Steel Welder 53 HR B.1010.10 Gravity Moment Connection 0.5" Flange 54 EA 05.12.23 Bolt-Up - 7.8" A325-N Bolts 648 EA 05.12.23 Bolts - 7.8" Dia. ASTM A325-N 66 HR 0.51.03 Equipment - Steel Erection, Bolt-up, Welding 86 HR 0.51.223 CJP Weld - 0.5" Thick Flange - W-Shape 125 IN 0.51.223 CJP Weld - 0.5" Thick Flange - W-Shape 126 HR 0.51.223 CJP Weld - 0.5" Thick Flange - W-Shape 126 HR 0.51.223 CJP Weld - 1.62" Thick Flange - W-Shape 15 HR 0.51.02 Welding Supplies 5 HR		*		
E.051.03 Equipment - Steel Erection, Bolt-up, Weldring 10 HR 05.12.23 CJP Weld - 1.625" Thick Flange - W-Shape 413 IN M05.12.2 Weld Filament 253 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 53 HR L.051.01 Structural Steel Welder 53 HR M05.12.2 Welding Supplies 53 HR B1010.10 Gravity Moment Connection 0.5" Flange 54 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 68 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 68 HR C.051.00 Ironworker 86 HR 0.51.2.3 CJP Weld - 0.5" Thick Flange - W-Shape 1.285 IN M05.12.2 Weld Filament 114 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR M05.12.2 Welding Supplies 55 HR B1010.10 Gravity Moment Connection 2.125" Flange 8 EA 5.12.23 Bolt-Up - 7/8"				
05.12.23 CJP Weld - 1.625" Thick Flange - W-Shape 413 IN M05.12.2 Weld Filament 253 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 53 HR L051.01 Structural Steel Welder 53 HR M05.12.2 Welding Supplies 53 HR B1010.10 Gravity Moment Connection 0.5" Flange 54 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 648 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 648 EA L.051.02 Ironworker 86 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 86 HR M05.12.2 Weld Filament 1.14 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR M05.12.2 Weld Filament LB LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR M05.12.2 Weldring Supplies 5 HR B.101.01 Gravity Moment Connection 2.125" F				
M05.12.2 Weld Filament 253 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 53 HR L.051.01 Structural Steel Welder 53 HR M05.12.2 Welding Supplies 53 HR B1010.10 Gravity Moment Connection 0.5" Flange 54 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 64 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 66 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 86 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 86 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR B.051.02 Welding Supplies 55 HR B.051.03 Equipment - Steel Erection, Bolt-up, Welding 5 HR B.051.02 Bolt- 7/8" Dia. ASTM A325-N 80 EA				
E.051.03 Equipment - Steel Erection, Bolt-up, Welding 53 HR L.051.01 Structural Steel Welder 53 HR M05.12.2 Welding Supplies 54 EA B1010.10 Gravity Moment Connection 0.5" Flange 54 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 648 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 648 EA L.051.02 Ironworker 86 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 86 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR E.051.01 Structural Steel Welder 60 HR B.051.02 Welding Supplies 8 EA B.051.02 Bolt-Up - 7/8" A325-N Bolts 80 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 11 HR E.051				
L.051.01 Structural Steel Welder 53 HR M05.12.2 Welding Supplies 53 HR B1010.10 Gravity Moment Connection 0.5" Flange 54 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 648 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 68 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 86 HR 0.51.2.23 CJP Weld - 0.5" Thick Flange - W-Shape 1.28 IN 0.51.2.2 Weld Filament 114 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR 0.51.2.2 Weld Gill Supplies 60 HR E.051.0.3 Equipment - Steel Erection, Bolt-up, Welding 60 HR M05.12.2 Welding Supplies 55 HR B100.1.0 Gravity Moment Connection 2.125" Flange 8 EA M05.12.2.3 Bolt-Up - 7/8" A325-N Bolts 80 EA L051.0.2 Ironworker 11 HR E.051.0.3 Equipment - Steel E				
M05.12.2 Welding Supplies 53 HR B1010.10 Gravity Moment Connection 0.5" Flange 54 EA 05.12.23 Bolt-Up - 7%" A325-N Bolts 648 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 648 EA L.051.02 Ironworker 86 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 86 HR 05.12.23 CJP Weld - 0.5" Thick Flange - W-Shape 1,285 IN M05.12.2 Weld Filament 114 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR M05.12.2 Welding Supplies 55 HR B101.01 Gravity Moment Connection 2.125" Flange 8 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 80 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 80 EA L051.02 Ironworker 11 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 11 HR M05.12.23 CJP Weld - 2.125" Thick Fl				
B1010.10 Gravity Moment Connection 0.5" Flange 54 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 648 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 648 EA L.051.02 Ironworker 86 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 86 HR 05.12.23 C.JP Weld - 0.5" Thick Flange - W-Shape 1,285 IN M05.12.2 Weld Filament 114 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR L.051.01 Structural Steel Welder 60 HR B.051.02 Welding Supplies 55 HR B.1010.10 Gravity Moment Connection 2.125" Flange 8 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 80 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 80 EA L.051.0.2 Ironworker 11 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR E.051.03 Equipment Stee				
05.12.23 Bolt-Up - 7/8" A325-N Bolts 648 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 648 EA L.051.02 Ironworker 86 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 86 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 1285 IN M05.12.2 Weld Filament 114 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR L.051.01 Structural Steel Welder 60 HR M05.12.2 Welding Supplies 55 HR B1010.10 Gravity Moment Connection 2.125" Flange 8 EA M05.12.2 Bolt-Up - 7/8" A325-N Bolts 80 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 80 EA L.051.02 Ironworker 11 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 11 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR E.051.03 Equip				
M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 648 EA L.051.02 Ironworker 86 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 86 HR 05.12.23 CJP Weld - 0.5" Thick Flange - W-Shape 1,285 IN M05.12.2 Weld Filament 114 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR L.051.01 Structural Steel Welder 60 HR M05.12.2 Welding Supplies 55 HR B1010.10 Gravity Moment Connection 2.125" Flange 8 EA M5.12.23 Bolt-Up - 7/8" A325-N Bolts 80 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 80 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 80 EA M05.12.2 Bolt - 7/8" Dia. ASTM A325-N 80 EA M05.12.2 Weld Filament 210 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR L.051.01 Structural Steel Weld		-		
L. 051.02 Ironworker 86 HR E. 051.03 Equipment - Steel Erection, Bolt-up, Welding 86 HR 05.12.23 CJP Weld - 0.5" Thick Flange - W-Shape 1,285 IN M05.12.2 Weld Filament 114 LB E. 051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR L. 051.01 Structural Steel Welder 60 HR M05.12.2 Welding Supplies 55 HR B1010.10 Gravity Moment Connection 2.125" Flange 8 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 80 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 80 EA L. 051.02 Ironworker 11 HR E. 051.03 Equipment - Steel Erection, Bolt-up, Welding 11 HR 05.12.23 CJP Weld - 2.125" Thick Flange - W-Shape 213 IN M05.12.2 Weld grilament 210 LB E. 051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR M05.12.23 Bolt		·		
E.051.03 Equipment - Steel Erection, Bolt-up, Welding 86 HR 05.12.23 CJP Weld - 0.5" Thick Flange - W-Shape 1,285 IN M05.12.2 Weld Filament 114 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR L.051.01 Structural Steel Welder 60 HR M05.12.2 Welding Supplies 55 HR B1010.10 Gravity Moment Connection 2.125" Flange 8 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 80 EA M05.12.2 Inonworker 11 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 11 HR 05.12.23 CJP Weld - 2.125" Thick Flange - W-Shape 213 IN M05.12.2 Veld filament 210 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR M05.12.2 Weld rilament 210 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR M05.12.23				
05.12.23 CJP Weld - 0.5" Thick Flange - W-Shape 1,285 IN M05.12.2 Weld Filament 114 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR L.051.01 Structural Steel Welder 60 HR M05.12.2 Welding Supplies 55 HR B1010.10 Gravity Moment Connection 2.125" Flange 8 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 80 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 80 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 80 EA M05.12.2 Ironworker 11 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 11 HR M05.12.2 Weld Filament 210 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR M05.12.2 Welding Supplies 37 HR B100.10 Gravity Moment Connection 0.75" Flange 34 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolt				
M05.12.2 Weld Filament 114 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 60 HR L.051.01 Structural Steel Welder 60 HR M05.12.2 Welding Supplies 55 HR B1010.10 Gravity Moment Connection 2.125" Flange 8 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 80 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 80 EA L.051.02 Ironworker 11 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 11 HR 05.12.23 CJP Weld - 2.125" Thick Flange - W-Shape 213 IN M05.12.2 Weld Filament 210 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR L.051.01 Structural Steel Welder 37 HR B101.01.0 Gravity Moment Connection 0.75" Flange 34 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 272 EA M05.12.2 Bolts - 7/8" Dia.				
L.051.01 Structural Steel Welder 60 HR M05.12.2 Welding Supplies 55 HR B1010.10 Gravity Moment Connection 2.125" Flange 8 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 80 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 80 EA L.051.02 Ironworker 11 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 11 HR 05.12.23 CJP Weld - 2.125" Thick Flange - W-Shape 213 IN M05.12.2 Weld Filament 210 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR L.051.01 Structural Steel Welder 37 HR M05.12.2 Welding Supplies 37 HR M05.12.2 Welding Supplies 34 EA M05.12.23 Bolt-Up - 7/8" A325-N Bolts 272 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 272 EA L.051.02 Ironworker 36 HR </td <td>M05.12.2</td> <td>• • •</td> <td></td> <td></td>	M05.12.2	• • •		
L.051.01 Structural Steel Welder 60 HR M05.12.2 Welding Supplies 55 HR B1010.10 Gravity Moment Connection 2.125" Flange 8 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 80 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 80 EA L.051.02 Ironworker 11 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 11 HR 05.12.23 CJP Weld - 2.125" Thick Flange - W-Shape 213 IN M05.12.2 Weld Filament 210 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR L.051.01 Structural Steel Welder 37 HR M05.12.2 Welding Supplies 37 HR B1010.10 Gravity Moment Connection 0.75" Flange 34 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 272 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 272 EA L.051.03 Equipment - Steel Erection, Bol	E.051.03	Equipment - Steel Erection, Bolt-up, Welding	60	HR
B1010.10 Gravity Moment Connection 2.125" Flange 8 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 80 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 80 EA L.051.02 Ironworker 11 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 11 HR 05.12.23 CJP Weld - 2.125" Thick Flange - W-Shape 213 IN M05.12.2 Weld Filament 210 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR L.051.01 Structural Steel Welder 37 HR M05.12.2 Welding Supplies 37 HR B1010.10 Gravity Moment Connection 0.75" Flange 34 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 272 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 272 EA L.051.02 Ironworker 36 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 36 HR 05.12.23 CJP Weld - 0.75"	L.051.01	Structural Steel Welder	60	HR
05.12.23 Bolt-Up - 7/8" A325-N Bolts 80 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 80 EA L.051.02 Ironworker 11 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 11 HR 05.12.23 CJP Weld - 2.125" Thick Flange - W-Shape 213 IN M05.12.2 Weld Filament 210 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR L.051.01 Structural Steel Welder 37 HR M05.12.2 Welding Supplies 37 HR B1010.10 Gravity Moment Connection 0.75" Flange 34 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 272 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 272 EA L.051.02 Ironworker 36 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 36 HR 05.12.23 CJP Weld - 0.75" Thick Flange - W-Shape 731 IN M05.12.2 Weld Filament 121 LB E.051.03 Equipment - Steel E	M05.12.2	Welding Supplies	55	HR
05.12.23 Bolt-Up - 7/8" A325-N Bolts 80 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 80 EA L.051.02 Ironworker 11 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 11 HR 05.12.23 CJP Weld - 2.125" Thick Flange - W-Shape 213 IN M05.12.2 Weld Filament 210 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR L.051.01 Structural Steel Welder 37 HR M05.12.2 Welding Supplies 37 HR B1010.10 Gravity Moment Connection 0.75" Flange 34 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 272 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 272 EA L.051.02 Ironworker 36 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 36 HR 05.12.23 CJP Weld - 0.75" Thick Flange - W-Shape 731 IN M05.12.2 Weld Filament 121 LB E.051.03 Equipment - Steel E	B1010.10	Gravity Moment Connection 2.125" Flange	8	EA
L.051.02 Ironworker 11 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 11 HR 05.12.23 CJP Weld - 2.125" Thick Flange - W-Shape 213 IN M05.12.2 Weld Filament 210 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR L.051.01 Structural Steel Welder 37 HR M05.12.2 Welding Supplies 37 HR B1010.10 Gravity Moment Connection 0.75" Flange 34 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 272 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 272 EA L.051.02 Ironworker 36 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 36 HR M05.12.2 Weld Filament 121 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 62 HR L.051.01 Structural Steel Welder 62 HR		•		
E.051.03 Equipment - Steel Erection, Bolt-up, Welding 11 HR 05.12.23 CJP Weld - 2.125" Thick Flange - W-Shape 213 IN M05.12.2 Weld Filament 210 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR L.051.01 Structural Steel Welder 37 HR M05.12.2 Welding Supplies 37 HR B1010.10 Gravity Moment Connection 0.75" Flange 34 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 272 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 272 EA L.051.02 Ironworker 36 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 36 HR M05.12.2 Weld Filament 11 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 62 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 62 HR L.051.01 Structural Steel Welder 62 HR	M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	80	EA
05.12.23 CJP Weld - 2.125" Thick Flange - W-Shape 213 IN M05.12.2 Weld Filament 210 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR L.051.01 Structural Steel Welder 37 HR M05.12.2 Welding Supplies 37 HR B1010.10 Gravity Moment Connection 0.75" Flange 34 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 272 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 272 EA L.051.02 Ironworker 36 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 36 HR 05.12.23 CJP Weld - 0.75" Thick Flange - W-Shape 731 IN M05.12.2 Weld Filament 121 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 62 HR L.051.01 Structural Steel Welder 62 HR	L.051.02	Ironworker	11	HR
M05.12.2 Weld Filament 210 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR L.051.01 Structural Steel Welder 37 HR M05.12.2 Welding Supplies 37 HR B1010.10 Gravity Moment Connection 0.75" Flange 34 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 272 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 272 EA L.051.02 Ironworker 36 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 36 HR 05.12.23 CJP Weld - 0.75" Thick Flange - W-Shape 731 IN M05.12.2 Weld Filament 121 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 62 HR L.051.01 Structural Steel Welder 62 HR	E.051.03	Equipment - Steel Erection, Bolt-up, Welding	11	
E.051.03 Equipment - Steel Erection, Bolt-up, Welding 37 HR L.051.01 Structural Steel Welder 37 HR M05.12.2 Welding Supplies 37 HR B1010.10 Gravity Moment Connection 0.75" Flange 34 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 272 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 272 EA L.051.02 Ironworker 36 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 36 HR 05.12.23 CJP Weld - 0.75" Thick Flange - W-Shape 731 IN M05.12.2 Weld Filament 121 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 62 HR L.051.01 Structural Steel Welder 62 HR	05.12.23	CJP Weld - 2.125" Thick Flange - W-Shape	213	IN
L.051.01 Structural Steel Welder 37 HR M05.12.2 Welding Supplies 37 HR B1010.10 Gravity Moment Connection 0.75" Flange 34 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 272 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 272 EA L.051.02 Ironworker 36 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 36 HR 05.12.23 CJP Weld - 0.75" Thick Flange - W-Shape 731 IN M05.12.2 Weld Filament 121 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 62 HR L.051.01 Structural Steel Welder 62 HR	M05.12.2	Weld Filament	210	LB
M05.12.2 Welding Supplies 37 HR B1010.10 Gravity Moment Connection 0.75" Flange 34 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 272 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 272 EA L.051.02 Ironworker 36 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 36 HR 05.12.23 CJP Weld - 0.75" Thick Flange - W-Shape 731 IN M05.12.2 Weld Filament 121 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 62 HR L.051.01 Structural Steel Welder 62 HR	E.051.03	Equipment - Steel Erection, Bolt-up, Welding	37	HR
B1010.10 Gravity Moment Connection 0.75" Flange 34 EA 05.12.23 Bolt-Up - 7/8" A325-N Bolts 272 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 272 EA L.051.02 Ironworker 36 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 36 HR 05.12.23 CJP Weld - 0.75" Thick Flange - W-Shape 731 IN M05.12.2 Weld Filament 121 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 62 HR L.051.01 Structural Steel Welder 62 HR	L.051.01	Structural Steel Welder	37	HR
05.12.23 Bolt-Up - 7/8" A325-N Bolts 272 EA M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 272 EA L.051.02 Ironworker 36 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 36 HR 05.12.23 CJP Weld - 0.75" Thick Flange - W-Shape 731 IN M05.12.2 Weld Filament 121 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 62 HR L.051.01 Structural Steel Welder 62 HR	M05.12.2	Welding Supplies	37	HR
M05.12.2 Bolts - 7/8" Dia. ASTM A325-N 272 EA L.051.02 Ironworker 36 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 36 HR 05.12.23 CJP Weld - 0.75" Thick Flange - W-Shape 731 IN M05.12.2 Weld Filament 121 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 62 HR L.051.01 Structural Steel Welder 62 HR	B1010.10	Gravity Moment Connection 0.75" Flange	34	EA
L.051.02 Ironworker 36 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 36 HR 05.12.23 CJP Weld - 0.75" Thick Flange - W-Shape 731 IN M05.12.2 Weld Filament 121 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 62 HR L.051.01 Structural Steel Welder 62 HR	05.12.23	Bolt-Up - 7/8" A325-N Bolts	272	EA
E.051.03 Equipment - Steel Erection, Bolt-up, Welding 36 HR 05.12.23 CJP Weld - 0.75" Thick Flange - W-Shape 731 IN M05.12.2 Weld Filament 121 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 62 HR L.051.01 Structural Steel Welder 62 HR	M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	272	EA
05.12.23 CJP Weld - 0.75" Thick Flange - W-Shape 731 IN M05.12.2 Weld Filament 121 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 62 HR L.051.01 Structural Steel Welder 62 HR	L.051.02	Ironworker	36	HR
M05.12.2 Weld Filament 121 LB E.051.03 Equipment - Steel Erection, Bolt-up, Welding 62 HR L.051.01 Structural Steel Welder 62 HR	E.051.03	Equipment - Steel Erection, Bolt-up, Welding	36	HR
E.051.03 Equipment - Steel Erection, Bolt-up, Welding 62 HR L.051.01 Structural Steel Welder 62 HR	05.12.23	CJP Weld - 0.75" Thick Flange - W-Shape	731	IN
L.051.01 Structural Steel Welder 62 HR	M05.12.2	Weld Filament	121	LB
	E.051.03	Equipment - Steel Erection, Bolt-up, Welding	62	HR
M05.12.2 Welding Supplies 56 HR	L.051.01	Structural Steel Welder	62	HR
	M05.12.2	Welding Supplies	56	HR

Code	Description	Quantity	Unit
B1010.10	Gravity Moment Connection 0.375" Flange	53	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	1,166	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	1,166	EA
L.051.02	Ironworker	155	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	155	HR
05.12.23	CJP Weld - 0.375" Thick Flange - W-Shape	529	IN
M05.12.2	Weld Filament	31	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	25	HR
L.051.01	Structural Steel Welder	25	HR
M05.12.2	Welding Supplies	23	HR
B1010.10	Double Angle Shear Connection with Bottom Flange	1,436,410	SF
Б1010.10	Bracing	1,430,410	35
B1010.10	W44x Double Angle Shear Connection with Bottom Flange Bracing	43	EA
05.12.23	Bolt-Up - 1 1/4" A490SC Bolts	86	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	10	HR
L.051.02	Ironworker	10	HR
M05.12.2	Bolts - A490-SC - 1 1/4" Diameter	86	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	1,032	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	1,032	EA
L.051.02	Ironworker	124	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	124	HR
B1010.10	W40x Double Angle Shear Connection with Bottom Flange Bracing	69	EA
05.12.23	Bolt-Up - 1 1/4" A490SC Bolts	138	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	17	HR
L.051.02	Ironworker	17	HR
M05.12.2	Bolts - A490-SC - 1 1/4" Diameter	138	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	1,518	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	1,518	EA
L.051.02	Ironworker	182	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	182	HR
B1010.10	W36x Double Angle Shear Connection with Bottom Flange Bracing	5	EA
05.12.23	Bolt-Up - 1 1/4" A490SC Bolts	10	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	1	HR
L.051.02	Ironworker	1	HR
M05.12.2	Bolts - A490-SC - 1 1/4" Diameter	10	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	100	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	100	EA
L.051.02	Ironworker	12	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	12	HR
B1010.10	W33x Double Angle Shear Connection with Bottom Flange Bracing	33	EA
05.12.23	Bolt-Up - 1 1/4" A490SC Bolts	66	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	8	HR
L.051.02	Ironworker	8	HR
M05.12.2	Bolts - A490-SC - 1 1/4" Diameter	66	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	594	EA

Code	Description	Quantity	Unit
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	594	EA
L.051.02	Ironworker	71	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	71	HR
	W30x Double Angle Shear Connection with Bottom		
B1010.10	Flange Bracing	42	EA
05.12.23	Bolt-Up - 1 1/4" A490SC Bolts	84	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	10	HR
L.051.02	Ironworker	10	HR
M05.12.2	Bolts - A490-SC - 1 1/4" Diameter	84	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	672	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	672	EA
L.051.02	Ironworker	81	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	81	HR
B1010.10	W27x Double Angle Shear Connection with Bottom	52	EA
	Flange Bracing		
05.12.23	Bolt-Up - 1 1/4" A490SC Bolts	104	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	12	HR
L.051.02	Ironworker	12	HR
M05.12.2	Bolts - A490-SC - 1 1/4" Diameter	104	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	728	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	728	EA
L.051.02	Ironworker	87	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	87	HR
B1010.10	W24x Double Angle Shear Connection with Bottom Flange Bracing	111	EA
05.12.23	Bolt-Up - 1 1/4" A490SC Bolts	222	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	27	HR
L.051.02	Ironworker	27	HR
M05.12.2	Bolts - A490-SC - 1 1/4" Diameter	222	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	1,332	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	1,332	EA
L.051.02	Ironworker	160	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	160	HR
B1010.10	W21x Double Angle Shear Connection with Bottom Flange Bracing	84	EA
05.12.23	Bolt-Up - 1 1/4" A490SC Bolts	168	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	20	HR
L.051.02	Ironworker	20	HR
M05.12.2	Bolts - A490-SC - 1 1/4" Diameter	168	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	840	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	840	EA
L.051.02	Ironworker	101	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	101	HR
B1010.10	W18x Double Angle Shear Connection with Bottom	10	EA
05.12.23	Flange Bracing Bolt-Up - 1 1/4" A490SC Bolts		
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	20	EA
L.051.02	Ironworker	2	HR
			HR
M05.12.2	Bolts - A490-SC - 1 1/4" Diameter	20	EA

Code	Description	Quantity	Unit
05.12.23	Bolt-Up - 7/8" A325-N Bolts	80	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	80	EA
L.051.02	Ironworker	10	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	10	HR
B1010.10	W16x Double Angle Shear Connection with Bottom Flange Bracing	49	EA
05.12.23	Bolt-Up - 1 1/4" A490SC Bolts	98	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	12	HR
L.051.02	Ironworker	12	HR
M05.12.2	Bolts - A490-SC - 1 1/4" Diameter	98	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	392	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	392	EA
L.051.02	Ironworker	47	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	47	HR
B1010.10	W14x Double Angle Shear Connection with Bottom Flange Bracing	5	EA
05.12.23	Bolt-Up - 1 1/4" A490SC Bolts	10	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	1	HR
L.051.02	Ironworker	1	HR
M05.12.2	Bolts - A490-SC - 1 1/4" Diameter	10	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	30	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	30	EA
L.051.02	Ironworker	4	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	4	HR
B1010.10	W12x Double Angle Shear Connection with Bottom Flange Bracing	6	EA
05.12.23	Bolt-Up - 1 1/4" A490SC Bolts	12	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	1	HR
L.051.02	Ironworker	1	HR
M05.12.2	Bolts - A490-SC - 1 1/4" Diameter	12	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	24	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	24	EA
L.051.02	Ironworker	3	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	3	HR
B1010.10	Beam & Girder Splices	1,436,410	SF
B1010.10	Transfer Girder Splice Connection 2" Web, 3" Flange	20	EA
05.12.23	CJP - 3" Thick Flange - Plate	1,440	IN
M05.12.2	Welding Supplies	775	HR
L.051.01	Structural Steel Welder	682	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	682	HR
M05.12.2	Weld Filament	2,358	LB
05.12.23	CJP Weld - 2" Thick Web - Plate	1,357	IN
M05.12.2	Weld Filament	1,202	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	346	HR
L.051.01	Structural Steel Welder	346	HR
M05.12.2	Welding Supplies	346	HR
05.12.23	Preheat for Welding	20	EA

Code	Description	Quantity	Unit
	·		
E.051.03 L.051.01	Equipment - Steel Erection, Bolt-up, Welding Structural Steel Welder	22 22	HR HR
B1010.10	Transfer Girder Splice Connection 2" Web, 3.5" Flange	4	EA
05.12.23	CJP - 3.5" Thick Flange - Plate	288	IN
M05.12.2	Welding Supplies	177	HR
L.051.01	Structural Steel Welder	177	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	177	HR
M05.12.2	Weld Filament	715	LB
05.12.23	CJP Weld - 2" Thick Web - Plate	324	IN
M05.12.2	Weld Filament	287	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	83	HR
L.051.01	Structural Steel Welder	83	HR
M05.12.2	Welding Supplies	83	HR
05.12.23	Preheat for Welding	4	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	4	HR
L.051.01	Structural Steel Welder	4	HR
B1010.10	Transfer Girder Splice Connection 2" Web, 4" Flange	1	EA
05.12.23	CJP Weld - 4" Flange - Plate	72	IN
M05.12.2	Weld Filament	230	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	46	HR
L.051.01	Structural Steel Welder	46	HR
M05.12.2	Welding Supplies	46	HR
05.12.23	CJP Weld - 2" Thick Web - Plate	100	IN
M05.12.2	Weld Filament	89	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	26	HR
L.051.01	Structural Steel Welder	26	HR
M05.12.2	Welding Supplies	26	HR
05.12.23	Preheat for Welding	12	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	13	HR
L.051.01	Structural Steel Welder	13	HR
B1010.10	Transfer Girder Splice Connection 2.5" Web, 3" Flange	16	EA
05.12.23	CJP Weld - 2.5" Thick Web - Plate	1,143	IN
M05.12.2	Weld Filament	1,519	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	448	HR
L.051.01	Structural Steel Welder	448	HR
M05.12.2	Welding Supplies	448	HR
05.12.23	CJP - 3" Thick Flange - Plate	1,152	IN
M05.12.2	Welding Supplies	620	HR
L.051.01	Structural Steel Welder	620	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	620	HR
M05.12.2	Weld Filament	2,144	LB
05.12.23	Preheat for Welding	16	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	18	HR
L.051.01	Structural Steel Welder	18	HR
05.12.23	Back-up Bar Removal Top and Bottom	16	EA
	•		

Code	Description	Quantity	Unit
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	35	HR
L.051.01	Structural Steel Welder	35	HR
B1010.10	Transfer Girder Splice Connection 2.5" Web, 3.5" Flange	6	EA
05.12.23	CJP Weld - 2.5" Thick Web - Plate	390	IN
M05.12.2	Weld Filament	518	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	153	HR
L.051.01	Structural Steel Welder	153	HR
M05.12.2	Welding Supplies	153	HR
05.12.23	CJP - 3.5" Thick Flange - Plate	36	IN
M05.12.2	Welding Supplies	19	HR
L.051.01	Structural Steel Welder	19	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	19	HR
M05.12.2	Weld Filament	89	LB
05.12.23	Preheat for Welding	6	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	7	HR
L.051.01	Structural Steel Welder	7	HR
B1010.10	Transfer Girder Splice Connection 2.5" Web, 4" Flange	3	EA
05.12.23	CJP Weld - 2.5" Thick Web - Plate	192	IN
M05.12.2	Weld Filament	255	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	75	HR
L.051.01	Structural Steel Welder	75	HR
M05.12.2	Welding Supplies	75	HR
05.12.23	CJP Weld - 4" Flange - Plate	216	IN
M05.12.2	Weld Filament	689	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	139	HR
L.051.01	Structural Steel Welder	139	HR
M05.12.2	Welding Supplies	139	HR
05.12.23	Preheat for Welding	3	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	3	HR
L.051.01	Structural Steel Welder	3	HR
B1010.10	Transfer Girder Splice Connection 3" Web, 4" Flange	4	EA
05.12.23	CJP - 3" Thick Web - Plate	264	IN
M05.12.2	Welding Supplies	142	HR
L.051.01	Structural Steel Welder	142	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	142	HR
M05.12.2	Weld Filament	491	LB
05.12.23	CJP Weld - 4" Flange - Plate	288	IN
M05.12.2	Weld Filament	919	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	185	HR
L.051.01	Structural Steel Welder	185	HR
M05.12.2	Welding Supplies	185	HR
05.12.23	Preheat for Welding	12	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	13	HR
L.051.01	Structural Steel Welder	13	HR

0 - 1 -	Description	Overstitu	11-4
Code	Description	Quantity	Unit
B1010.10	Transfer Girder Splice Connection 3" Web, 3.5" Flange	2	EA
05.12.23	CJP - 3.5" Thick Flange - Plate	144	IN
M05.12.2	Welding Supplies	88	HR
L.051.01	Structural Steel Welder	88	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	88	HR
M05.12.2	Weld Filament	357	LB
05.12.23	CJP - 3" Thick Web - Plate	132	IN
M05.12.2	Welding Supplies	71	HR
L.051.01	Structural Steel Welder	71	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	71	HR
M05.12.2	Weld Filament	246	LB
05.12.23	Preheat for Welding	2	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	2	HR
L.051.01	Structural Steel Welder	2	HR
B1010.10	Transfer Girder Splice Connection 4" Web, 4" Flange	8	EA
05.12.23	CJP Weld - 4" Web - Plate	532	IN
M05.12.2	Weld Filament	1,697	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	388	HR
L.051.01	Structural Steel Welder	388	HR
M05.12.2	Welding Supplies	388	HR
05.12.23	CJP Weld - 4" Flange - Plate	768	IN
M05.12.2	Weld Filament	2,450	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	493	HR
L.051.01	Structural Steel Welder	493	HR
M05.12.2	Welding Supplies	493	HR
05.12.23	Preheat for Welding	12	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	13	HR
L.051.01	Structural Steel Welder	13	HR
B1010.10	EBF Beam Splice, 1" Web, 2.25" Flange	70	EA
05.12.23	CJP - 2.25" Thick Flange - Plate	3,920	IN
M05.12.2	Welding Supplies	1,258	HR
L.051.01	Structural Steel Welder	1,258	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	1,258	HR
M05.12.2	Weld Filament	4,299	LB
05.12.23	CJP Weld - 1" Thick Web - Plate	2,450	IN
M05.12.2	Weld Filament	651	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	510	HR
L.051.01	Structural Steel Welder	510	HR
M05.12.2	Welding Supplies	510	HR
05.12.23	Preheat for Welding	70	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	77	HR
L.051.01	Structural Steel Welder	77	HR
B1010.10	Enhanced Moment Connections	1,436,410	SF
B1010.10	Gravity Moment Connection 2" Flange	10	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	100	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	100	EA

Code	Description	Quantity	Unit
L.051.02			
E.051.02 E.051.03	Ironworker	13 13	HR
	Equipment - Steel Erection, Bolt-up, Welding		HR
05.12.23	CJP Weld - 2" Thick Flange - Plate	368	IN
M05.12.2	Weld Filament	326	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	105	HR
L.051.01	Structural Steel Welder	105	HR
M05.12.2	Welding Supplies	105	HR
B1010.10	Gravity Moment Connection 1.75" Flange	205	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	2,050	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	2,050	EA
L.051.02	Ironworker	273	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	273	HR
05.12.23	CJP Weld - 1.75" Thick Flange	4,920	IN
M05.12.2	Weld Filament	3,433	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	1,105	HR
L.051.01	Structural Steel Welder	1,105	HR
M05.12.2	Welding Supplies	1,105	HR
B1010.10	Gravity Moment Connection 0.875" Flange	87	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	522	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	522	EA
L.051.02	Ironworker	70	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	70	HR
05.12.23	CJP Weld - 0.875" Thick Flange	2,045	IN
M05.12.2	Weld Filament	436	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	262	HR
L.051.01	Structural Steel Welder	262	HR
M05.12.2	Welding Supplies	262	HR
B1010.10	Gravity Moment Connection 0.375" Flange	1	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	22	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	22	EA
L.051.02	Ironworker	3	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	3	HR
05.12.23	CJP Weld - 0.375" Thick Flange - W-Shape	6	IN
M05.12.2	Weld Filament	0	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	0	HR
L.051.01	Structural Steel Welder	0	HR
M05.12.2	Welding Supplies	0	HR
B1010.10	Gravity Moment Connection 0.625" Flange	152	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	1,216	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	1,216	EA
L.051.02	Ironworker	162	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	162	HR
05.12.23	CJP Weld - 0.625" Thick Flange - W-Shape	2,952	IN
M05.12.2	Weld Filament	36	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	191	HR
L.051.01	Structural Steel Welder	191	HR
M05.12.2	Welding Supplies	174	HR

Code	Description	Quantity	Unit
	<u> </u>		
B1010.10	Gravity Moment Connection 0.75" Flange	1	EA
05.12.23 M05.12.2	Bolt-Up - 7/8" A325-N Bolts Bolts - 7/8" Dia. ASTM A325-N	8	EA
L.051.02			EA
E.051.03	Ironworker Equipment - Steel Erection, Bolt-up, Welding	1	HR HR
05.12.23	CJP Weld - 0.75" Thick Flange - W-Shape	21	
M05.12.2	Weld Filament	3	IN LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	2	HR
L.051.01	Structural Steel Welder	2	HR
M05.12.2	Welding Supplies	2	HR
B1010.10	Gravity Moment Connection 1.625" Flange	44	EA
05.12.23	Bolt-Up - 7/8" A325-N Bolts	264	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	264	EA
L.051.02	Ironworker	35	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	35	HR
05.12.23	CJP Weld - 1.625" Thick Flange - W-Shape	1,407	IN
M05.12.2	Weld Filament	861	LB
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	180	HR
L.051.01	Structural Steel Welder	180	HR
M05.12.2	Welding Supplies	180	HR
B1010.10	Anchor Bolts and Templates	1,436,410	SF
B1010.10	Gravity Column Anchor Rods, Type T	5	_
05.12.23	Install 2.5" Dwidag Postensioning Bars w/ Frame (FOB)	5	EA
M05.10.0	Dywidag Postensioning Rods with Setting Frame - 2.5" Diameter w/ Steel	5	EA
B1010.10	Gravity Column Anchor Rods, Type T1	113	-
05.12.23	Install 2.5" Dwidag Postensioning Bars w/ Frame (FOB)	113	EA
M05.10.0	Dywidag Postensioning Rods with Setting Frame - 2.5" Diameter w/ Steel	113	EA
B1010.10	Gravity Column Anchor Rods, Type TT	12	-
05.12.23	Install 2.5" Dwidag Postensioning Bars w/ Frame (FOB)	12	EA
M05.10.0	Dywidag Postensioning Rods with Setting Frame - 2.5" Diameter w/ Steel	12	EA
B1010.10	Gravity Column Anchor Rods, Type TTT	15	-
05.12.23	Install 2.5" Dwidag Postensioning Bars w/ Frame (FOB)	15	EA
M05.10.0	Dywidag Postensioning Rods with Setting Frame - 2.5" Diameter w/ Steel	15	EA
B1010.10	Columns Supporting Floors	39	TON
B1010.10	Column - HSS, 3" to 8" STD, Glazing Systems	87	TON
05.12.23	Material Purchase - HSS Rectangular - ASTM A500 Grade B, 46 KSI	1,735	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	52	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	1,735	CWT
M05.12.2	HSS, Rectangular, ASTM 500 Grade B, 46 KSI	1,735	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	174	EA
L.051.02	Ironworker	218	HR
05.12.23	Shop Fabrication - HSS Column	174	EA
M05.12.2	Shop Labor Costs	4,350	HR
M05.12.2	Shop Overhead Costs	4,350	HR

Code	Description	Quantity	Unit
M05.12.2	Project Administration/Detailing	4,350	HR
M05.12.2	Shop Welding Consumables	4,350	HR
05.12.23	Shipping - Standard Load	173,545	LB
M05.12.2	Freight Out - Standard Load	4	LD
05.12.23	Erection - Speed 32pcs/6 Man Crew & Crane/Day	174	EA
E.051.01	Mobile Crane 250 Ton (Operated)	52	HR
E.051.12	Crane Phone Rental	52	HR
L.051.02	Ironworker	313	HR
05.12.23	Plumb & Align - Speed 32pcs/3 Man Crew/Day	174	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	157	HR
L.051.02	Ironworker	157	HR
B1010.10	Column - HSS, 10" to 18" STD, Glazing Systems	35	TON
05.12.23	Material Purchase - HSS Rectangular - ASTM A500 Grade B, 46 KSI	700	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	21	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	700	CWT
M05.12.2	HSS, Rectangular, ASTM 500 Grade B, 46 KSI	700	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	26	EA
L.051.02	Ironworker	33	HR
05.12.23	Shop Fabrication - HSS Column	26	EA
M05.12.2	Shop Labor Costs	650	HR
M05.12.2	Shop Overhead Costs	650	HR
M05.12.2	Project Administration/Detailing	650	HR
M05.12.2	Shop Welding Consumables	650	HR
05.12.23	Shipping - Standard Load	70,020	LB
M05.12.2	Freight Out - Standard Load	2	LD
05.12.23	Erection - Speed 32pcs/6 Man Crew & Crane/Day	26	EA
E.051.01	Mobile Crane 250 Ton (Operated)	8	HR
E.051.12	Crane Phone Rental	8	HR
L.051.02	Ironworker	47	HR
05.12.23	Plumb & Align - Speed 32pcs/3 Man Crew/Day	26	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	23	HR
L.051.02	Ironworker	23	HR
B1010.10	Buckling Restrained Brace - BRB4	4	EA
05.12.23	Install Steel Pin - 3.5" Diameter	8	EA
L.051.02	Ironworker	2	HR
M05.12.2	ASTM A354 BC 3.5" Diameter Pin	8	EA
05.12.23	Material Purchase - BRB - Asc 9.00, SF 1.45	4	EA
M05.12.2	Buckling Restrained Brace - Asc 9.00, SF 1.45	4	EA
05.12.23	Install Barrier Cables & Implement Other Safety Measures	4	EA
L.051.02	Ironworker	5	HR
05.12.23	Shop Fabrication - Buckling Restrained Brace	4	EA
M05.12.2	Shop Labor Costs	44	HR
M05.12.2	Shop Overhead Costs	44	HR
M05.12.2	Project Administration/Detailing	44	HR
M05.12.2	Shop Welding Consumables	44	LB

Code	Description	Quantity	Unit
05.12.23	Shipping - Standard Load	3,585	LB
M05.12.2	Freight Out - Standard Load	0	LD
05.12.23	Erection - Speed 32PCS/ 6 Man Crew & Crane/Day	4	EA
E.051.01	Mobile Crane 250 Ton (Operated)	0	HR
E.051.12	Crane Phone Rental	0	HR
L.051.02	Ironworker	2	HR
B1010.10	Steel Columns, W-Shape, Hangers	7	TON
05.12.23	Bolt-Up - 7/8" A325-N Bolts	26	EA
M05.12.2	Bolts - 7/8" Dia. ASTM A325-N	26	EA
L.051.02	Ironworker	3	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	3	HR
B1010.10	Column - W-shape, Gravity 312-730 lbs/ft, A913, Side Plates	716	TON
05.12.23	Column Bolt-Up to Girders - 1-3/4" A354 BD Bolts	1,596	EA
M05.12.2	Bolts - A354 BD 1-3/4" Dia.	1,612	EA
L.051.02	Ironworker	192	HR
05.12.23	Material Purchase - Plate - ASTM A572 Gr 50	298	CWT
M05.12.2	Drop Fee - A572 Plate - 12% of Total CWT Purchase Cost	36	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	298	CWT
M05.12.2	Plate - ASTM A572, Grade 50	298	CWT
05.12.23	Material Purchase - Jumbo W-Shape - ASTM A913, Gr 70	14,306	CWT
M05.12.2	Freight In - Truck - A913 Grade 65 from Arcelor	14,306	CWT
M05.12.2	Mill Premium - Cut Steel to Length	14,306	CWT
M05.12.2	Jumbo W-Shape - ASTM A 913	14,306	CWT
M05.12.2	Drop Fee - Rolled Shape, Jumbo, 3% of Total CWT Price	429	CWT
05.12.23	Column Bolt-Up to Girders - 1-1/2" A490 Bolts	3,192	EA
L.051.02	Ironworker	383	HR
M05.12.2	Bolts - A490 1-1/2" Dia.	3,224	EA
05.12.23	Install Barrier Cables & Implement Other Safety Measures	133	EA
L.051.02	Ironworker	166	HR
05.12.23	Shop Fabrication - W-shape Gravity Column (A913) w/ Side Plates	133	EA
M05.12.2	Shop Labor Costs	5,320	HR
M05.12.2	Shop Overhead Costs	5,320	HR
M05.12.2	Project Administration/Detailing	5,320	HR
M05.12.2	Shop Welding Consumables	5,320	HR
05.12.23	Shipping - Standard Load	1,430,614	LB
M05.12.2	Freight Out - Standard Load	34	LD
05.12.23	Erection - Speed 64pcs/6 Man Crew & Crane/Day	133	EA
E.051.01	Mobile Crane 250 Ton (Operated)	20	HR
E.051.12	Crane Phone Rental	20	HR
L.051.02	Ironworker Crane Character	120	HR
L.051.04	Crane Operator Plumb 8 Alian Crand 64ncc/3 Man Craw/Day	20	HR
05.12.23 E 051.03	Plumb & Align - Speed 64pcs/3 Man Crew/Day	133	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	61	HR

Code	Description	Quantity	Unit
L.051.02	Ironworker	61	HR
B1010.10	Column Top Plates - A572	420	TON
05.12.23	Material Purchase - Plate - ASTM A572 Gr 50	8,403	CWT
M05.12.2	Drop Fee - A572 Plate - 12% of Total CWT Purchase Cost	1,008	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	8,403	CWT
M05.12.2	Plate - ASTM A572, Grade 50	8,403	CWT
05.12.23	Shop Fabrication - Column Base Plates	153	EA
M05.12.2	Shop Labor Costs	306	HR
M05.12.2	Shop Overhead Costs	306	HR
M05.12.2	Project Administration/Detailing	306	HR
M05.12.2	Shop Welding Consumables	306	HR
B1010.10	Shop Assembly of Perimeter Basket Columns per Specifications	1	EA
05.12.23	Shop Assembly of Perimeter Basket Columns	1	EA
M05.12.2	Shop Assembly	1	EA
B1010.10	Gravity Column Base Plates - A709	84	TON
05.12.23	Material Purchase - Plate - ASTM A709 Gr 70W	1,689	CWT
M05.12.2	Drop Fee - A709 Plate - 12% of Total CWT Purchase Cost	203	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	1,689	CWT
M05.12.2	Plate - ASTM A709 Grade 70W	1,689	CWT
05.12.23	Shop Fabrication - Column Base Plates - A709 Steel	145	EA
M05.12.2	Shop Labor Costs	290	HR
M05.12.2	Shop Overhead Costs	290	HR
M05.12.2	Project Administration/Detailing	290	HR
M05.12.2	Shop Welding Consumables	290	HR
B1010.10	Moment Frame Column Base Plates - A572	316	TON
05.12.23	Material Purchase - Plate - ASTM A572 Gr 42	6,317	CWT
M05.12.2	Plate - ASTM A572 Gr 42	6,317	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	6,317	CWT
M05.12.2	Drop Fee - A572 Plate - 12% of Total CWT Purchase Cost	758	CWT
05.12.23	Shop Fabrication - Column Base Plates - A572, Grade 42	93	EA
M05.12.2	Shop Labor Costs	186	HR
M05.12.2	Shop Overhead Costs	186	HR
M05.12.2	Project Administration/Detailing	186	HR
M05.12.2	Shop Welding Consumables	186	HR
B1010.10	Column - W-Shape Gravity, 83-136 lbs/ft	1	TON
05.12.23	Material Purchase - W-Shape - A992 Gr 50	20	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	1	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	20	CWT
M05.12.2	Mill Premium - Cut Steel to Length	20	CWT
M05.12.2	W-Shape - ASTM A 992	21	CWT

Code	Description	Quantity	Unit
05.12.23	Install Barrier Cables & Implement Other Safety Measures	1	EA
L.051.02	Ironworker	1	HR
05.12.23	Shop Fabrication - W-shape Column (A992)	1	EA
M05.12.2	Shop Labor Costs	25	HR
M05.12.2	Shop Overhead Costs	25	HR
M05.12.2	Project Administration/Detailing	25	HR
M05.12.2	Shop Welding Consumables	25	HR
05.12.23	Shipping - Standard Load	1,992	LB
M05.12.2	Freight Out - Standard Load	0	LD
05.12.23	Erection - Speed 56pcs/6 Man Crew & Crane/Day	1	EA
E.051.01	Mobile Crane 250 Ton (Operated)	0	HR
E.051.12	Crane Phone Rental	0	HR
L.051.02	Ironworker	1	HR
05.12.23	Plumb & Align - Speed 56pcs/3 Man Crew/Day	1	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	1	HR
L.051.02	Ironworker	1	HR
B1010.10	Column - W-Shape, Gravity 137-311 lbs/ft	19	TON
05.12.23	Material Purchase - W-Shape - A992 Gr 50	374	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	11	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	385	CWT
M05.12.2	Mill Premium - Cut Steel to Length	374	CWT
M05.12.2	W-Shape - ASTM A 992	374	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	4	EA
L.051.02	Ironworker	5	HR
05.12.23	Shop Fabrication - W-shape Column (A992)	4	EA
M05.12.2	Shop Labor Costs	100	HR
M05.12.2	Shop Overhead Costs	100	HR
M05.12.2	Project Administration/Detailing	100	HR
M05.12.2	Shop Welding Consumables	100	HR
05.12.23	Shipping - Standard Load	37,403	LB
M05.12.2	Freight Out - Standard Load	1	LD
05.12.23	Erection - Speed 56pcs/6 Man Crew & Crane/Day	4	EA
E.051.01	Mobile Crane 250 Ton (Operated)	1	HR
E.051.12	Crane Phone Rental	1	HR
L.051.02	Ironworker	4	HR
05.12.23	Plumb & Align - Speed 56pcs/3 Man Crew/Day	4	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	2	HR
L.051.02	Ironworker	2	HR
B1010.10	Column - W-shape, Gravity 312-730 lbs/ft, A913	716	TON
05.12.23	Column Bolt-Up to Girders - 1-3/4" A354 BD Bolts	1,596	EA
M05.12.2	Bolts - A354 BD 1-3/4" Dia.	1,612	EA
L.051.02	Ironworker	192	HR
05.12.23	Material Purchase - Jumbo W-Shape - ASTM A913, Gr 70	14,306	CWT
M05.12.2	Freight In - Truck - A913 Grade 65 from Arcelor	14,306	CWT

Code	Description	Quantity	Unit
M05.12.2	Mill Premium - Cut Steel to Length	14,306	CWT
M05.12.2	Jumbo W-Shape - ASTM A 913	14,306	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	429	CWT
05.12.23	Column Bolt-Up to Girders - 1-1/2" A490 Bolts	3,192	EA
L.051.02	Ironworker	383	HR
M05.12.2	Bolts - A490 1-1/2" Dia.	3,224	EA
05.12.23	Install Barrier Cables & Implement Other Safety Measures	133	EA
L.051.02	Ironworker	166	HR
05.12.23	Shop Fabrication - W-shape Gravity Column (A913)	133	EA
M05.12.2	Shop Labor Costs	4,655	HR
M05.12.2	Shop Overhead Costs	4,655	HR
M05.12.2	Project Administration/Detailing	4,655	HR
M05.12.2	Shop Welding Consumables	4,655	HR
05.12.23	Shipping - Standard Load	1,430,614	LB
M05.12.2	Freight Out - Standard Load	34	LD
05.12.23	Erection - Speed 64pcs/6 Man Crew & Crane/Day	133	EA
E.051.01	Mobile Crane 250 Ton (Operated)	20	HR
E.051.12	Crane Phone Rental	20	HR
L.051.02	Ironworker	120	HR
05.12.23	Plumb & Align - Speed 64pcs/3 Man Crew/Day	133	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	61	HR
L.051.02	Ironworker	61	HR
B1010.10	Column - Built-up Plate, Moment, Cruciform	2,668	TON
05.12.23	Install Pretensioned Rods	512	EA
L.051.02	Ironworker	154	HR
M05.12.2	ASTM A772 Type 1 Pretensioned Rods	512	EA
05.12.23	Column Bolt-Up to Girders - 1-3/4" A354 BD Bolts	1,536	EA
M05.12.2	Bolts - A354 BD 1-3/4" Dia.	1,551	EA
L.051.02	Ironworker	184	HR
05.12.23	Material Purchase - WT-Shape - ASTM A992 Gr 50	8,621	CWT
M05.12.2	WT-Shape - ASTM A 992 Grade 50	8,621	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	8,621	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	1,034	CWT
05.12.23	Material Purchase - Plate - ASTM A572 Gr 50	44,721	CWT
M05.12.2	Drop Fee - A572 Plate - 12% of Total CWT Purchase Cost	5,367	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	44,721	CWT
M05.12.2	Plate - ASTM A572, Grade 50	44,721	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	128	EA
L.051.02	Ironworker	160	HR
05.12.23	Shop Fabrication - Built-Up Moment Frame Cruciform Column	128	
	(A572)		EA
M05.12.2	Shop Labor Costs	5,120	HR
M05.12.2	Shop Overhead Costs	5,120	HR
M05.12.2	Project Administration/Detailing	5,120	HR
M05.12.2	Shop Welding Consumables	5,120	HR

Code	Description	Quantity	Unit
05.12.23	Shipping - Standard Load	5,332,092	LB
M05.12.2	Freight Out - Standard Load	128	LD
05.12.23	Erection - Speed 40pcs/6 Man Crew & Crane/Day	128	EA
E.051.01	Mobile Crane 250 Ton (Operated)	31	HR
E.051.12	Crane Phone Rental	31	HR
L.051.02	Ironworker	184	HR
05.12.23	Plumb & Align - Speed 40pcs/3 Man Crew/Day	128	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	92	HR
L.051.02	Ironworker	92	HR
05.12.23	Column Bolt-Up to Girders - 1-1/2" A490 Bolts	1,536	EA
L.051.02	Ironworker	184	HR
M05.12.2	Bolts - A490 1-1/2" Dia.	1,551	EA
B1010.10	Column - Built-up Plate, Moment, 2nd Lift	467	TON
05.12.23	Material Purchase - Plate - ASTM A572 Gr 50	9,342	CWT
M05.12.2	Drop Fee - A572 Plate - 12% of Total CWT Purchase Cost	1,121	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	9,342	CWT
M05.12.2	Plate - ASTM A572, Grade 50	9,342	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	60	EA
L.051.02	Ironworker	75	HR
05.12.23	Shop Fabrication - Built-Up Moment Frame Column (A572)	60	EA
M05.12.2	Shop Labor Costs	2,100	HR
M05.12.2	Shop Overhead Costs	2,100	HR
M05.12.2	Project Administration/Detailing	2,100	HR
M05.12.2	Shop Welding Consumables	2,100	HR
05.12.23	Shipping - Standard Load	1,027,631	LB
M05.12.2	Freight Out - Standard Load	25	LD
05.12.23	Erection - Speed 40pcs/6 Man Crew & Crane/Day	60	EA
E.051.01	Mobile Crane 250 Ton (Operated)	14	HR
E.051.12	Crane Phone Rental	14	HR
L.051.02	Ironworker	86	HR
05.12.23	Plumb & Align - Speed 40pcs/3 Man Crew/Day	60	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	43	HR
L.051.02 07.81.16	Ironworker Application of Compatitions Fireproofing	20.827	HR
L.078.01	Application of Cementitious Fireproofing Fireproofer	20,837 500	SF HR
M07.81.1	Cementitious Fireproofing Bags	579	EA
B1010.10	Column - 32" Pipe x 0.875", AESS 3	14	TON
05.12.23	Material Purchase - Large Dia. Tubular Pipe - API 5L-2007 X65	285	CWT
M05.12.2	Drop Fee - Pipe - 6% of Total CWT Price	17	CWT
M05.12.2	Freight In - Truck - Pipe	285	CWT
M05.12.2	Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65	285	CWT
05.12.23	AESS Category 3 Premium	822	SF
M05.12.2	AESS Category 3 Material Premium	822	SF

Code	Description	Quantity	Unit
	<u> </u>		
05.12.23	Install Barrier Cables & Implement Other Safety Measures	4	EA
L.051.02	Ironworker	5	HR
05.12.23 M05.13.3	Shop Fabrication - Large Dia. Steel Pipe Column	500	EA
M05.12.2	Shop Cuerhood Costs	500	HR
M05.12.2	Shop Overhead Costs	500	HR
M05.12.2 M05.12.2	Project Administration/Detailing	500 500	HR
05.12.23	Shop Welding Consumables Shipping - Standard Load	28,475	HR LB
M05.12.2	Freight Out - Standard Load	20,473	LD
05.12.23	Erection - Speed 16pcs/6 Man Crew & Crane/Day	4	EA
E.051.01	Mobile Crane 250 Ton (Operated)	2	HR
E.051.12	Crane Phone Rental	2	HR
L.051.02	Ironworker	14	HR
05.12.23	Plumb & Align - Speed 16pcs/3 Man Crew/Day	4	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	7	HR
L.051.02	Ironworker	7	HR
05.12.23	CJP Weld - 0.875" Thick - Pipe AESS	404	IN
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	112	HR
L.051.01	Structural Steel Welder	112	HR
M05.12.2	Welding Supplies	112	HR
05.12.23	Shop Paint Steel - AESS	822	SF
M05.12.2	Shop Labor Costs	27	HR
M09.97.1	Shop Paint	822	SF
B1010.10	Column - 32" Pipe x 0.875", Concrete, AESS 3	7	TON
05.12.23	Material Purchase - Large Dia. Tubular Pipe - API 5L-2007 X65	142	CWT
M05.12.2	Drop Fee - Pipe - 6% of Total CWT Price	9	CWT
M05.12.2	Freight In - Truck - Pipe	142	CWT
M05.12.2	Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65	142	CWT
05.12.23	AESS Category 3 Premium	411	SF
M05.12.2	AESS Category 3 Material Premium	411	SF
05.12.23	Install Barrier Cables & Implement Other Safety Measures	2	EA
L.051.02	Ironworker	3	HR
05.12.23	Shop Fabrication - Large Dia. Steel Pipe Column	2	EA
M05.12.2	Shop Labor Costs	250	HR
M05.12.2	Shop Overhead Costs	250	HR
M05.12.2	Project Administration/Detailing	250	HR
M05.12.2	Shop Welding Consumables	250	HR
05.12.23	Shipping - Standard Load	14,237	LB
M05.12.2	Freight Out - Standard Load	0	LD
05.12.23	Erection - Speed 16pcs/6 Man Crew & Crane/Day	2	EA
E.051.01	Mobile Crane 250 Ton (Operated)	1	HR
E.051.12	Crane Phone Rental	1	HR
L.051.02	Ironworker	7	HR
05.12.23	Plumb & Align - Speed 16pcs/3 Man Crew/Day	2	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	4	HR

Code Description Quantity Unit L 051.02 Ironworker 4 HR C 12.23 CJP Weldr - 0.875" Thick - Pipe AESS 202 IN E 051.03 Equipment - Steel Erection, Bolt-up, Welding 56 HR L 051.01 Structural Steel Welder 56 HR M05.12.2 Welding Supplies 56 HR M05.12.2 Shop Paint Steel - AESS 411 SF M05.12.2 Shop Labor Costs 41 HR M09.97.1 Shop Paint 411 SF B1010.10 Column - 32" x Pipe 1.000", AESS 3 266 TON 05.12.23 Material Purchase - Large Dia. Tubular Pipe - API 5L-2007 X65 5,318 CWT M05.12.2 Drop Fee - Pipe - 6% of Total CWT Price 319 CWT M05.12.2 Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65 5,318 CWT M05.12.2 Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65 5,318 CWT M05.12.2.3 AESS Category 3 Material Premium 13,451 SF
05.12.23 CJP Weld - 0.875" Thick - Pipe AESS 202 IN E.051.03 Equipment - Steel Erection, Bolt-up, Welding 56 HR L051.01 Structural Steel Welder 56 HR M05.12.2 Welding Supplies 56 HR M05.12.23 Shop Paint Steel - AESS 411 SF M05.12.2 Shop Labor Costs 41 HR M09.97.1 Shop Paint Steel - AESS 411 HR B1010.10 Column - 32" x Pipe 1.000", AESS 3 266 TON 05.12.23 Material Purchase - Large Dia. Tubular Pipe - API 5L-2007 X65 5.318 CWT M05.12.2 Drop Fee - Pipe - 6% of Total CWT Price 319 CWT M05.12.2 Erge Dia. Tubular Pipe - API 5L-2007 Grade X52, X65 5.318 CWT M05.12.2 AESS Category 3 Premium 13,451 SF M5.12.23 AESS Category 3 Material Premium 13,451 SF M5.12.23 Install Barrier Cables & Implement Other Safety Measures 56 EA M05.12.23 Shop Fabrication - Large Dia. Steel Pipe Column
E.051.03 Equipment - Steel Erection, Bolt-up, Welding 56 HR L.051.01 Structural Steel Welder 56 HR M05.12.2 Welding Supplies 56 HR M05.12.2 Shop Paint Steel - AESS 411 SF M05.12.2 Shop Labor Costs 41 HR M09.7.1 Shop Paint 411 SF B1010.10 Column - 32" x Pipe 1.000", AESS 3 266 TON 05.12.23 Material Purchase - Large Dia. Tubular Pipe - API 5L-2007 X65 5.318 CWT M05.12.2 Drop Fee - Pipe - 6% of Total CWT Price 319 CWT M05.12.2 Freight In - Truck - Pipe 5.318 CWT M05.12.2 Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65 5.318 CWT 05.12.23 AESS Category 3 Premium 13.451 SF M05.12.2 AESS Category 3 Material Premium 13.451 SF 05.12.23 Install Barrier Cables & Implement Other Safety Measures 56 EA M05.12.2 Shop Pabrication - Large Dia. Steel Pipe Column 6
L051.01 Structural Steel Welding 56 HR HR M05.12.2 Welding Supplies 56 HR HR M05.12.2 Shop Paint Steel - AESS 11 SF MC M05.12.2 Shop Labor Costs 14 HR HR M09.97.1 Shop Paint 41 HR HR M09.97.1 Shop Paint 41 HR HR M09.97.1 Shop Paint 41 HR HR M09.97.1 Shop Paint 41 HR HR M09.97.1 Shop Paint 41 HR HR M09.97.1 Shop Paint 41 HR HR M09.12.2 Drop Fee - Pipe - 6% of Total CWT Price 31 GWT CWT M05.12.2 Brop Fee - Pipe - 6% of Total CWT Price 31 GWT CWT M05.12.2 Brog Dia Libular Pipe - API 5L-2007 Grade X52, X65 5.31 CWT CWT M05.12.2 AESS Category 3 Premium 31.4 S SE M05.12.2 AESS Category 3 Material Premium 31.4 S SE M05.12.2.3 Install Barrier Cables & Implement Other Safety Measures
05.12.23 Shop Paint Steel - AESS 411 SF M05.12.2 Shop Labor Costs 14 HR M09.97.1 Shop Paint 411 SF B1010.10 Column - 32" x Pipe 1.000", AESS 3 266 TON 05.12.23 Material Purchase - Large Dia. Tubular Pipe - API 5L-2007 X65 5,318 CWT M05.12.2 Drop Fee - Pipe - 6% of Total CWT Price 5,318 CWT M05.12.2 Freight In - Truck - Pipe 5,318 CWT M05.12.2 Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65 5,318 CWT 05.12.23 AESS Category 3 Premium 13,451 SF M05.12.2 AESS Category 3 Material Premium 13,451 SF M05.12.23 Install Barrier Cables & Implement Other Safety Measures 56 EA L.051.02 Ironworker 70 HR M05.12.23 Shop Labor Costs 7,00 HR M05.12.23 Shop Caber Costs 7,00 HR M05.12.2 Shop Overhead Costs 7,00 HR M05.12.2<
M05.12.2 Shop Labor Costs 14 HR M09.97.1 Shop Paint 411 SF B1010.10 Column - 32" x Pipe 1.000", AESS 3 266 TON 05.12.23 Material Purchase - Large Dia. Tubular Pipe - API 5L-2007 X65 5.318 CWT M05.12.2 Drop Fee - Pipe - 6% of Total CWT Price 319 CWT M05.12.2 Freight In - Truck - Pipe 5,318 CWT M05.12.2 Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65 5,318 CWT 05.12.23 AESS Category 3 Premium 13,451 SF M05.12.2 AESS Category 3 Material Premium 13,451 SF M05.12.23 Install Barrier Cables & Implement Other Safety Measures 56 EA M05.12.23 Install Barrier Cables & Implement Other Safety Measures 70 HR 05.12.23 Shop Labor Costs 7,00 HR M05.12.2 Shop Labor Costs 7,00 HR M05.12.2 Shop Labor Costs 7,00 HR M05.12.2 Shop Welding Consumables 7,00 HR
M09.97.1 Shop Paint 411 SF B1010.10 Column - 32" x Pipe 1.000", AESS 3 266 TON 05.12.23 Material Purchase - Large Dia. Tubular Pipe - API 5L-2007 X65 5,318 CWT M05.12.2 Drop Fee - Pipe - 6% of Total CWT Price 319 CWT M05.12.2 Freight In - Truck - Pipe 5,318 CWT M05.12.2 Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65 5,318 CWT M05.12.23 AESS Category 3 Premium 13,451 SF M05.12.23 AESS Category 3 Material Premium 13,451 SF 05.12.23 Install Barrier Cables & Implement Other Safety Measures 56 EA L.051.02 Ironworker 70 HR 05.12.23 Shop Eabrication - Large Dia. Steel Pipe Column 56 EA M05.12.2 Shop Overhead Costs 7,000 HR M05.12.2 Shop Overhead Costs 7,000 HR M05.12.2 Shop Welding Consumables 7,00 HR M05.12.2.3 Shipping - Standard Load 531,81 L
B1010.10 Column - 32" x Pipe 1.000", AESS 3 266 TON 05.12.23 Material Purchase - Large Dia. Tubular Pipe - API 5L-2007 X65 5,318 CWT M05.12.2 Drop Fee - Pipe - 6% of Total CWT Price 319 CWT M05.12.2 Freight In - Truck - Pipe 5,318 CWT M05.12.2 Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65 5,318 CWT 05.12.23 AESS Category 3 Premium 13,451 SF M05.12.2 AESS Category 3 Material Premium 13,451 SF 05.12.23 Install Barrier Cables & Implement Other Safety Measures 56 EA L.051.02 Ironworker 70 HR 05.12.23 Shop Fabrication - Large Dia. Steel Pipe Column 56 EA M05.12.2 Shop Deabor Costs 7,000 HR M05.12.2.2 Shop Deabor Costs 7,000 HR M05.12.2.2 Shop Welding Consumables 7,000 HR M05.12.2.3 Shipping - Standard Load 331,841 LB M05.12.2.3 Ereight Out - Standard Load 31<
05.12.23 Material Purchase - Large Dia. Tubular Pipe - API 5L-2007 X65 5,318 CWT M05.12.2 Drop Fee - Pipe - 6% of Total CWT Price 319 CWT M05.12.2 Freight In - Truck - Pipe 5,318 CWT M05.12.2 Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65 5,318 CWT 05.12.23 AESS Category 3 Premium 13,451 SF M05.12.2 AESS Category 3 Material Premium 13,451 SF 05.12.23 Install Barrier Cables & Implement Other Safety Measures 56 EA L.051.02 Ironworker 70 HR 05.12.23 Shop Fabrication - Large Dia. Steel Pipe Column 56 EA M05.12.2 Shop Labor Costs 7,000 HR M05.12.2 Shop Deverhead Costs 7,000 HR M05.12.2 Shop Welding Consumables 7,000 HR M05.12.2 Shop Welding Consumables 7,000 HR M05.12.23 Shipping - Standard Load 31,841 LB M05.12.23 Ereight Out - Standard Load 13 <
M05.12.2 Drop Fee - Pipe - 6% of Total CWT Price 319 CWT M05.12.2 Freight In - Truck - Pipe 5,318 CWT M05.12.2 Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65 5,318 CWT 05.12.23 AESS Category 3 Premium 13,451 SF M05.12.2 AESS Category 3 Material Premium 13,451 SF 05.12.23 Install Barrier Cables & Implement Other Safety Measures 56 EA L.051.02 Ironworker 70 HR 05.12.23 Shop Fabrication - Large Dia. Steel Pipe Column 56 EA M05.12.2 Shop Labor Costs 7,000 HR M05.12.2 Shop Overhead Costs 7,000 HR M05.12.2 Shop Welding Consumables 7,000 HR M05.12.2 Project Administration/Detailing 7,000 HR M05.12.23 Shipping - Standard Load 531,841 LB M05.12.23 Shipping - Standard Load 13 LD 05.12.23 Erection - Speed 16pcs/6 Man Crew & Crane/Day 56 EA
M05.12.2 Freight In - Truck - Pipe 5.318 CWT M05.12.2 Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65 5,318 CWT 05.12.23 AESS Category 3 Premium 13,451 SF M05.12.2 AESS Category 3 Material Premium 13,451 SF 05.12.23 Install Barrier Cables & Implement Other Safety Measures 56 EA L.051.02 Ironworker 70 HR 05.12.23 Shop Fabrication - Large Dia. Steel Pipe Column 56 EA M05.12.2 Shop Labor Costs 7,000 HR M05.12.2 Shop Overhead Costs 7,000 HR M05.12.2 Shop Overhead Costs 7,000 HR M05.12.2 Shop Welding Consumables 7,000 HR M05.12.2.3 Shipping - Standard Load 531,841 LB M05.12.2.3 Freight Out - Standard Load 13 LD M05.12.2.3 Freight Out - Standard Load 13 LB E.051.01 Mobile Crane 250 Ton (Operated) 34 HR E.051.0
M05.12.2 Large Dia. Tubular Pipe - API SL-2007 Grade X52, X65 5,318 CWT 05.12.23 AESS Category 3 Premium 13,451 SF M05.12.2 AESS Category 3 Material Premium 13,451 SF 05.12.23 Install Barrier Cables & Implement Other Safety Measures 56 EA L.051.02 Ironworker 70 HR 05.12.23 Shop Fabrication - Large Dia. Steel Pipe Column 56 EA M05.12.2 Shop Labor Costs 7,000 HR M05.12.2 Shop Overhead Costs 7,000 HR M05.12.2 Shop Overhead Costs 7,000 HR M05.12.2 Shop Welding Consumables 7,000 HR M05.12.2 Shop Welding Consumables 7,000 HR M05.12.2.3 Shippin Standard Load 51,841 LB M05.12.2.3 Freight Out - Standard Load 13 LD 05.12.2.3 Erection - Speed 16pcs/6 Man Crew & Crane/Day 56 EA E.051.01 Mobile Crane 250 Ton (Operated) 34 HR
05.12.23 AESS Category 3 Premium 13.451 SF M05.12.2 AESS Category 3 Material Premium 13.451 SF 05.12.23 Install Barrier Cables & Implement Other Safety Measures 56 EA L.051.02 Ironworker 70 HR M.05.12.23 Shop Fabrication - Large Dia. Steel Pipe Column 56 EA M05.12.2 Shop Labor Costs 7,000 HR M05.12.2 Shop Overhead Costs 7,000 HR M05.12.2 Project Administration/Detailing 7,000 HR M05.12.2.3 Shipping - Standard Load 7,000 HR M05.12.2.3 Shipping - Standard Load 13 LD 05.12.2.3 Erection - Speed 16pcs/6 Man Crew & Crane/Day 56 EA E.051.0.1 Mobile Crane 250 Ton (Operated) 34 HR E.051.0.2 Ironworker 202 HR 05.12.2.3 Plumb & Align - Speed 16pcs/3 Man Crew/Day 56 EA E.051.0.3 Equipment - Steel Erection, Bolt-up, Welding 101 HR
M05.12.2 AESS Category 3 Material Premium 13,451 SF 05.12.23 Install Barrier Cables & Implement Other Safety Measures 56 EA L.051.02 Ironworker 70 HR 05.12.23 Shop Fabrication - Large Dia. Steel Pipe Column 56 EA M05.12.2 Shop Labor Costs 7,000 HR M05.12.2 Shop Overhead Costs 7,000 HR M05.12.2 Project Administration/Detailing 7,000 HR M05.12.2 Shop Welding Consumables 7,000 HR M05.12.2.3 Shipping - Standard Load 531,841 LB M05.12.2.3 Freight Out - Standard Load 13 LD 05.12.2.3 Erection - Speed 16pcs/6 Man Crew & Crane/Day 56 EA E.051.0.1 Mobile Crane 250 Ton (Operated) 34 HR E.051.0.2 Ironworker 34 HR 05.12.2.3 Plumb & Align - Speed 16pcs/3 Man Crew/Day 56 EA E.051.0.3 Equipment - Steel Erection, Bolt-up, Welding 101 HR
M05.12.2 AESS Category 3 Material Premium 13,451 SF 05.12.23 Install Barrier Cables & Implement Other Safety Measures 56 EA L.051.02 Ironworker 70 HR 05.12.23 Shop Fabrication - Large Dia. Steel Pipe Column 56 EA M05.12.2 Shop Labor Costs 7,000 HR M05.12.2 Shop Overhead Costs 7,000 HR M05.12.2 Project Administration/Detailing 7,000 HR M05.12.2 Shop Welding Consumables 7,000 HR M05.12.2.3 Shipping - Standard Load 531,841 LB M05.12.2.3 Erection - Speed 16pcs/6 Man Crew & Crane/Day 56 EA E.051.0.1 Mobile Crane 250 Ton (Operated) 34 HR E.051.0.2 Ironworker 34 HR E.051.0.2 Ironworker 34 HR E.051.0.3 Equipment - Steel Erection, Bolt-up, Welding 101 HR E.051.0.3 Equipment - Steel Erection, Bolt-up, Welding 27 HR E.0
05.12.23 Install Barrier Cables & Implement Other Safety Measures 56 EA L.051.02 Ironworker 70 HR 05.12.23 Shop Fabrication - Large Dia. Steel Pipe Column 56 EA M05.12.2 Shop Labor Costs 7,000 HR M05.12.2 Shop Overhead Costs 7,000 HR M05.12.2 Project Administration/Detailing 7,000 HR M05.12.2 Shop Welding Consumables 7,000 HR 05.12.23 Shipping - Standard Load 531,841 LB M05.12.2 Freight Out - Standard Load 531,841 LB M05.12.23 Erection - Speed 16pcs/6 Man Crew & Crane/Day 56 EA E.051.01 Mobile Crane 250 Ton (Operated) 34 HR E.051.02 Ironworker 202 HR 0.512.23 Plumb & Align - Speed 16pcs/3 Man Crew/Day 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 101 HR 0.512.23 Pin-Up - Pipe Columns 56 EA E.051
L.051.02 Ironworker 70 HR 05.12.23 Shop Fabrication - Large Dia. Steel Pipe Column 56 EA M05.12.2 Shop Labor Costs 7,000 HR M05.12.2 Shop Overhead Costs 7,000 HR M05.12.2 Project Administration/Detailing 7,000 HR M05.12.2 Shop Welding Consumables 7,000 HR 05.12.23 Shipping - Standard Load 531,841 LB M05.12.2 Freight Out - Standard Load 13 LD 05.12.23 Erection - Speed 16pcs/6 Man Crew & Crane/Day 56 EA E.051.01 Mobile Crane 250 Ton (Operated) 34 HR E.051.02 Ironworker 202 HR 05.12.23 Plumb & Align - Speed 16pcs/3 Man Crew/Day 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 101 HR 0.512.23 Pin-Up - Pipe Columns 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 27 HR 0.51.02 <t< td=""></t<>
05.12.23 Shop Fabrication - Large Dia. Steel Pipe Column 56 EA M05.12.2 Shop Labor Costs 7,000 HR M05.12.2 Shop Overhead Costs 7,000 HR M05.12.2 Project Administration/Detailing 7,000 HR M05.12.2 Shop Welding Consumables 7,000 HR M05.12.23 Shipping - Standard Load 531,841 LB M05.12.23 Erection - Speed 16pcs/6 Man Crew & Crane/Day 56 EA E.051.01 Mobile Crane 250 Ton (Operated) 34 HR E.051.12 Crane Phone Rental 34 HR L.051.02 Ironworker 202 HR 05.12.23 Plumb & Align - Speed 16pcs/3 Man Crew/Day 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 101 HR L.051.02 Ironworker 101 HR 05.12.23 Pin-Up - Pipe Columns 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 27 HR L.051.02 Iro
M05.12.2 Shop Labor Costs 7,000 HR M05.12.2 Shop Overhead Costs 7,000 HR M05.12.2 Project Administration/Detailing 7,000 HR M05.12.2 Shop Welding Consumables 7,000 HR 05.12.23 Shipping - Standard Load 531,841 LB M05.12.2 Freight Out - Standard Load 13 LD 05.12.23 Erection - Speed 16pcs/6 Man Crew & Crane/Day 56 EA E.051.01 Mobile Crane 250 Ton (Operated) 34 HR E.051.12 Crane Phone Rental 34 HR L.051.02 Ironworker 202 HR 05.12.23 Plumb & Align - Speed 16pcs/3 Man Crew/Day 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 101 HR L.051.02 Ironworker 101 HR 05.12.23 Pin-Up - Pipe Columns 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 27 HR L.051.02 Ironworker <
M05.12.2 Shop Overhead Costs 7,000 HR M05.12.2 Project Administration/Detailing 7,000 HR M05.12.2 Shop Welding Consumables 7,000 HR 05.12.23 Shipping - Standard Load 531,841 LB M05.12.2 Freight Out - Standard Load 13 LD 05.12.23 Erection - Speed 16pcs/6 Man Crew & Crane/Day 56 EA E.051.01 Mobile Crane 250 Ton (Operated) 34 HR E.051.12 Crane Phone Rental 34 HR L.051.02 Ironworker 202 HR 05.12.23 Plumb & Align - Speed 16pcs/3 Man Crew/Day 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 101 HR L.051.02 Ironworker 101 HR E.051.03 Equipment - Steel Erection, Bolt-up, Welding 27 HR L.051.02 Ironworker 27 HR L.051.02 Ironworker 27 HR M05.12.2 Pins - 8" Diameter 27
M05.12.2 Project Administration/Detailing 7,000 HR M05.12.2 Shop Welding Consumables 7,000 HR 05.12.23 Shipping - Standard Load 531,841 LB M05.12.2 Freight Out - Standard Load 13 LD 05.12.23 Erection - Speed 16pcs/6 Man Crew & Crane/Day 56 EA E.051.01 Mobile Crane 250 Ton (Operated) 34 HR E.051.12 Crane Phone Rental 34 HR L.051.02 Ironworker 202 HR 05.12.23 Plumb & Align - Speed 16pcs/3 Man Crew/Day 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 101 HR L.051.02 Ironworker 101 HR 05.12.23 Pin-Up - Pipe Columns 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 27 HR L.051.02 Ironworker 27 HR M05.12.2 Pins - 8" Diameter 27 EA M05.12.2 Pins - Machine Holing 27 EA
M05.12.2 Shop Welding Consumables 7,000 HR 05.12.23 Shipping - Standard Load 531,841 LB M05.12.2 Freight Out - Standard Load 13 LD 05.12.23 Erection - Speed 16pcs/6 Man Crew & Crane/Day 56 EA E.051.01 Mobile Crane 250 Ton (Operated) 34 HR E.051.12 Crane Phone Rental 34 HR L.051.02 Ironworker 202 HR 05.12.23 Plumb & Align - Speed 16pcs/3 Man Crew/Day 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 101 HR L.051.02 Ironworker 101 HR 05.12.23 Pin-Up - Pipe Columns 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 27 HR L.051.02 Ironworker 27 HR M05.12.2 Pins - 8" Diameter 27 EA M05.12.2 Pins - Machine Holing 27 EA
M05.12.2 Freight Out - Standard Load 13 LD 05.12.23 Erection - Speed 16pcs/6 Man Crew & Crane/Day 56 EA E.051.01 Mobile Crane 250 Ton (Operated) 34 HR E.051.12 Crane Phone Rental 34 HR L.051.02 Ironworker 202 HR 05.12.23 Plumb & Align - Speed 16pcs/3 Man Crew/Day 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 101 HR 05.12.23 Pin-Up - Pipe Columns 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 27 HR L.051.02 Ironworker 27 HR M05.12.2 Pins - 8" Diameter 27 EA M05.12.2 Pins - Machine Holing 27 EA
05.12.23 Erection - Speed 16pcs/6 Man Crew & Crane/Day 56 EA E.051.01 Mobile Crane 250 Ton (Operated) 34 HR E.051.12 Crane Phone Rental 34 HR L.051.02 Ironworker 202 HR 05.12.23 Plumb & Align - Speed 16pcs/3 Man Crew/Day 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 101 HR L.051.02 Ironworker 101 HR 05.12.23 Pin-Up - Pipe Columns 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 27 HR L.051.02 Ironworker 27 HR M05.12.2 Pins - 8" Diameter 27 EA M05.12.2 Pins - Machine Holing 27 EA
E.051.01 Mobile Crane 250 Ton (Operated) 34 HR E.051.12 Crane Phone Rental 34 HR L.051.02 Ironworker 202 HR 05.12.23 Plumb & Align - Speed 16pcs/3 Man Crew/Day 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 101 HR L.051.02 Ironworker 101 HR 05.12.23 Pin-Up - Pipe Columns 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 27 HR L.051.02 Ironworker 27 HR M05.12.2 Pins - 8" Diameter 27 EA M05.12.2 Pins - Machine Holing 27 EA
E.051.12 Crane Phone Rental 34 HR L.051.02 Ironworker 202 HR 05.12.23 Plumb & Align - Speed 16pcs/3 Man Crew/Day 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 101 HR L.051.02 Ironworker 101 HR 05.12.23 Pin-Up - Pipe Columns 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 27 HR L.051.02 Ironworker 27 HR M05.12.2 Pins - 8" Diameter 27 EA M05.12.2 Pins - Machine Holing 27 EA
L.051.02 Ironworker 202 HR 05.12.23 Plumb & Align - Speed 16pcs/3 Man Crew/Day 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 101 HR L.051.02 Ironworker 101 HR 05.12.23 Pin-Up - Pipe Columns 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 27 HR L.051.02 Ironworker 27 HR M05.12.2 Pins - 8" Diameter 27 EA M05.12.2 Pins - Machine Holing 27 EA
05.12.23 Plumb & Align - Speed 16pcs/3 Man Crew/Day 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 101 HR L.051.02 Ironworker 101 HR 05.12.23 Pin-Up - Pipe Columns 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 27 HR L.051.02 Ironworker 27 HR M05.12.2 Pins - 8" Diameter 27 EA M05.12.2 Pins - Machine Holing 27 EA
E.051.03 Equipment - Steel Erection, Bolt-up, Welding 101 HR L.051.02 Ironworker 101 HR 05.12.23 Pin-Up - Pipe Columns 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 27 HR L.051.02 Ironworker 27 HR M05.12.2 Pins - 8" Diameter 27 EA M05.12.2 Pins - Machine Holing 27 EA
L.051.02 Ironworker 101 HR 05.12.23 Pin-Up - Pipe Columns 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 27 HR L.051.02 Ironworker 27 HR M05.12.2 Pins - 8" Diameter 27 EA M05.12.2 Pins - Machine Holing 27 EA
05.12.23 Pin-Up - Pipe Columns 56 EA E.051.03 Equipment - Steel Erection, Bolt-up, Welding 27 HR L.051.02 Ironworker 27 HR M05.12.2 Pins - 8" Diameter 27 EA M05.12.2 Pins - Machine Holing 27 EA
E.051.03 Equipment - Steel Erection, Bolt-up, Welding 27 HR L.051.02 Ironworker 27 HR M05.12.2 Pins - 8" Diameter 27 EA M05.12.2 Pins - Machine Holing 27 EA
L.051.02 Ironworker 27 HR M05.12.2 Pins - 8" Diameter 27 EA M05.12.2 Pins - Machine Holing 27 EA
M05.12.2 Pins - 8" Diameter 27 EA M05.12.2 Pins - Machine Holing 27 EA
M05.12.2 Pins - Machine Holing 27 EA
-
05.12.23 CJP Weld - 1" Thick - Pipe AESS 5,656 IN
E.051.03 Equipment - Steel Erection, Bolt-up, Welding 1,650 HR
L.051.01 Structural Steel Welder 1,650 HR
M05.12.2 Welding Supplies 1,650 HR
05.12.23 Shop Paint Steel - AESS 13,451 SF
M05.12.2 Shop Labor Costs 444 HR
M09.97.1 Shop Paint 13,451 SF
B1010.10 Column - 32" Pipe x 1.000", Concrete, AESS 3 16 TON

Code	Description	Quantity	Unit
05.12.23	Material Purchase - Large Dia. Tubular Pipe - API 5L-2007 X65	324	CWT
M05.12.2	Drop Fee - Pipe - 6% of Total CWT Price	19	CWT
M05.12.2	Freight In - Truck - Pipe	324	CWT
M05.12.2	Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65	324	CWT
05.12.23	AESS Category 3 Premium	822	SF
M05.12.2	AESS Category 3 Material Premium	822	SF
05.12.23	Install Barrier Cables & Implement Other Safety Measures	4	EA
L.051.02	Ironworker	5	HR
05.12.23	Shop Fabrication - Large Dia. Steel Pipe Column	4	EA
M05.12.2	Shop Labor Costs	500	HR
M05.12.2	Shop Overhead Costs	500	HR
M05.12.2	Project Administration/Detailing	500	HR
M05.12.2	Shop Welding Consumables	500	HR
05.12.23	Shipping - Standard Load	32,412	LB
M05.12.2	Freight Out - Standard Load	1	LD
05.12.23	Erection - Speed 16pcs/6 Man Crew & Crane/Day	4	EA
E.051.01	Mobile Crane 250 Ton (Operated)	2	HR
E.051.12	Crane Phone Rental	2	HR
L.051.02	Ironworker	14	HR
05.12.23	Plumb & Align - Speed 16pcs/3 Man Crew/Day	4	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	7	HR
L.051.02	Ironworker	7	HR
05.12.23	Pin-Up - Pipe Columns	2	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	1	HR
L.051.02	Ironworker	1	HR
M05.12.2	Pins - 8" Diameter	1	EA
M05.12.2	Pins - Machine Holing	1	EA
05.12.23	CJP Weld - 1" Thick - Pipe AESS	404	IN
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	118	HR
L.051.01	Structural Steel Welder	118	HR
M05.12.2	Welding Supplies	118	HR
05.12.23	Shop Paint Steel - AESS	822	SF
M05.12.2	Shop Labor Costs	27	HR
M09.97.1	Shop Paint	822	SF
B1010.10	Column - 32" Pipe x 1.250", AESS 3	5	TON
05.12.23	Material Purchase - Large Dia. Tubular Pipe - API 5L-2007 X65	100	CWT
M05.12.2	Drop Fee - Pipe - 6% of Total CWT Price	6	CWT
M05.12.2	Freight In - Truck - Pipe	100	CWT
M05.12.2	Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65	100	CWT
05.12.23	AESS Category 3 Premium	206	SF
M05.12.2	AESS Category 3 Material Premium	206	SF
05.12.23	Install Barrier Cables & Implement Other Safety Measures	1	EA
L.051.02	Ironworker	1	HR
05.12.23	Shop Fabrication - Large Dia. Steel Pipe Column	1	EA

Code	Description	Quantity	Unit
M05.12.2	Shop Labor Costs	125	HR
M05.12.2	Shop Overhead Costs	125	HR
M05.12.2	Project Administration/Detailing	125	HR
M05.12.2	Shop Welding Consumables	125	HR
05.12.23	Shipping - Standard Load	10,047	LB
M05.12.2	Freight Out - Standard Load	0	LD
05.12.23	Erection - Speed 16pcs/6 Man Crew & Crane/Day	1	EA
E.051.01	Mobile Crane 250 Ton (Operated)	1	HR
E.051.12	Crane Phone Rental	1	HR
L.051.02	Ironworker	4	HR
05.12.23	Plumb & Align - Speed 16pcs/3 Man Crew/Day	1	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	2	HR
L.051.02	Ironworker	2	HR
05.12.23	Pin-Up - Pipe Columns	1	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	0	HR
L.051.02	Ironworker	0	HR
M05.12.2	Pins - 8" Diameter	0	EA
M05.12.2	Pins - Machine Holing	0	EA
05.12.23	CJP Weld - 1.375" Thick - Pipe AESS	101	IN
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	42	HR
L.051.01	Structural Steel Welder	42	HR
M05.12.2	Welding Supplies	42	HR
05.12.23	Shop Paint Steel - AESS	206	SF
M05.12.2	Shop Labor Costs	7	HR
M09.97.1	Shop Paint	206	SF
B1010.10	Column - 32" Pipe x 1.375", AESS 3	464	TON
05.12.23	Material Purchase - Large Dia. Tubular Pipe - API 5L-2007 X65	9,274	CWT
M05.12.2	Drop Fee - Pipe - 6% of Total CWT Price	556	CWT
M05.12.2	Freight In - Truck - Pipe	9,274	CWT
M05.12.2	Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65	9,274	CWT
05.12.23	AESS Category 3 Premium	17,055	SF
M05.12.2	AESS Category 3 Material Premium	17,055	SF
05.12.23	Install Barrier Cables & Implement Other Safety Measures	63	EA
L.051.02	Ironworker	79	HR
05.12.23	Shop Fabrication - Large Dia. Steel Pipe Column	63	EA
M05.12.2	Shop Labor Costs	7,875	HR
M05.12.2	Shop Overhead Costs	7,875	HR
M05.12.2	Project Administration/Detailing	7,875	HR
M05.12.2	Shop Welding Consumables	7,875	HR
05.12.23	Shipping - Standard Load	927,443	LB
M05.12.2	Freight Out - Standard Load	22	LD
05.12.23	Erection - Speed 16pcs/6 Man Crew & Crane/Day	63	EA
E.051.01	Mobile Crane 250 Ton (Operated)	38	HR
E.051.12	Crane Phone Rental	38	HR
L.051.02	Ironworker	227	HR

Code	Description	Quantity	Unit
05.12.23	Plumb & Align - Speed 16pcs/3 Man Crew/Day	63	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	113	HR
L.051.02	Ironworker	113	HR
05.12.23	CJP Weld - 1.375" Thick - Pipe AESS	6,363	IN
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	2,635	HR
L.051.01	Structural Steel Welder	2,635	HR
M05.12.2	Welding Supplies	2,635	HR
05.12.23	Shop Paint Steel - AESS	17,055	SF
M05.12.2	Shop Labor Costs	568	HR
M09.97.1	Shop Paint	17,055	SF
B1010.10	Subcontractor Profit for Line Item Distribution	1	LS
B1010.10	Basket Column Bracing	1	LS
B1010.10	Column - 32" Pipe x 1.375", Concrete, AESS 3	56	TON
05.12.23	Material Purchase - Large Dia. Tubular Pipe - API 5L-2007 X65	1,124	CWT
M05.12.2	Drop Fee - Pipe - 6% of Total CWT Price	67	CWT
M05.12.2	Freight In - Truck - Pipe	1,124	CWT
M05.12.2	Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65	1,124	CWT
05.12.23	AESS Category 3 Premium	2,038	SF
M05.12.2	AESS Category 3 Material Premium	2,038	SF
05.12.23	Install Barrier Cables & Implement Other Safety Measures	8	EA
L.051.02	Ironworker	10	HR
05.12.23	Shop Fabrication - Large Dia. Steel Pipe Column	8	EA
M05.12.2	Shop Labor Costs	1,000	HR
M05.12.2	Shop Overhead Costs	1,000	HR
M05.12.2	Project Administration/Detailing	1,000	HR
M05.12.2	Shop Welding Consumables	1,000	HR
05.12.23	Shipping - Standard Load	112,384	LB
M05.12.2	Freight Out - Standard Load	3	LD
05.12.23	Erection - Speed 16pcs/6 Man Crew & Crane/Day	8	EA
E.051.01	Mobile Crane 250 Ton (Operated)	5	HR
E.051.12	Crane Phone Rental	5	HR
L.051.02	Ironworker	29	HR
05.12.23	Plumb & Align - Speed 16pcs/3 Man Crew/Day	8	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	14	HR
L.051.02	Ironworker	14	HR
05.12.23	CJP Weld - 1.375" Thick - Pipe AESS	808	IN
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	335	HR
L.051.01	Structural Steel Welder	335	HR
M05.12.2	Welding Supplies	335	HR
05.12.23	Shop Paint Steel - AESS	2,038	SF
M05.12.2	Shop Labor Costs	68	HR
M09.97.1	Shop Paint	2,038	SF
B1010.10	Column - 32" Pipe x 1.625", Concrete, AESS 2	21	TON
05.12.23	Material Purchase - Large Dia. Tubular Pipe - API 5L-2007 X65	415	CWT

Code	Description	Quantity	Unit
M05.12.2	Drop Fee - Pipe - 6% of Total CWT Price	25	CWT
M05.12.2	Freight In - Truck - Pipe	415	CWT
M05.12.2	Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65	415	CWT
05.12.23	AESS Category 2 Premium	659	SF
M05.12.2	AESS Category 2 Material Premium	659	SF
05.12.23	Install Barrier Cables & Implement Other Safety Measures	2	EA
L.051.02	Ironworker	3	HR
05.12.23	Shop Fabrication - Large Dia. Steel Pipe Column	2	EA
M05.12.2	Shop Labor Costs	250	HR
M05.12.2	Shop Overhead Costs	250	HR
M05.12.2	Project Administration/Detailing	250	HR
M05.12.2	Shop Welding Consumables	250	HR
05.12.23	Shipping - Standard Load	41,475	LB
M05.12.2	Freight Out - Standard Load	1	LD
05.12.23	Erection - Speed 16pcs/6 Man Crew & Crane/Day	2	EA
E.051.01	Mobile Crane 250 Ton (Operated)	1	HR
E.051.12	Crane Phone Rental	1	HR
L.051.02	Ironworker	7	HR
05.12.23	Plumb & Align - Speed 16pcs/3 Man Crew/Day	2	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	4	HR
L.051.02	Ironworker	4	HR
05.12.23	CJP Weld - 1.625" Thick - Pipe AESS	202	IN
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	94	HR
L.051.01	Structural Steel Welder	94	HR
M05.12.2	Welding Supplies	94	HR
05.12.23	Shop Paint Steel - AESS	659	SF
M05.12.2	Shop Labor Costs	22	HR
M09.97.1	Shop Paint	659	SF
B1010.10	Column - 32" Pipe x 1.875", Concrete, AESS 2	635	TON
05.12.23	Material Purchase - Large Dia. Tubular Pipe - API 5L-2007 X65	12,686	CWT
M05.12.2	Drop Fee - Pipe - 6% of Total CWT Price	761	CWT
M05.12.2	Freight In - Truck - Pipe	12,686	CWT
M05.12.2	Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65	12,686	CWT
05.12.23	AESS Category 2 Premium	17,627	SF
M05.12.2	AESS Category 2 Material Premium	17,627	SF
05.12.23	Install Barrier Cables & Implement Other Safety Measures	45	EA
L.051.02	Ironworker	56	HR
05.12.23	Shop Fabrication - Large Dia. Steel Pipe Column	45	EA
M05.12.2	Shop Labor Costs	5,625	HR
M05.12.2	Shop Overhead Costs	5,625	HR
M05.12.2	Project Administration/Detailing	5,625	HR
M05.12.2	Shop Welding Consumables	5,625	HR
05.12.23	Shipping - Standard Load	1,268,636	LB
M05.12.2	Freight Out - Standard Load	30	LD

Code	Description	Quantity	Unit
05.12.23	Erection - Speed 16pcs/6 Man Crew & Crane/Day	45	EA
E.051.01	Mobile Crane 250 Ton (Operated)	27	HR
E.051.12	Crane Phone Rental	27	HR
L.051.02	Ironworker	162	HR
05.12.23	Plumb & Align - Speed 16pcs/3 Man Crew/Day	45	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	81	HR
L.051.02	Ironworker	81	HR
05.12.23	CJP Weld - 1.875" Thick - Pipe AESS	4,545	IN
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	2,346	HR
L.051.01	Structural Steel Welder	2,346	HR
M05.12.2	Welding Supplies	2,346	HR
05.12.23	Shop Paint Steel - AESS	17,627	SF
M05.12.2	Shop Labor Costs	588	HR
M09.97.1	Shop Paint	17,627	SF
B1010.10	Column - 32" Pipe x 2.250", Concrete	541	TON
05.12.23	Material Purchase - Large Dia. Tubular Pipe - API 5L-2007 X65	10,818	CWT
M05.12.2	Drop Fee - Pipe - 6% of Total CWT Price	649	CWT
M05.12.2	Freight In - Truck - Pipe	10,818	CWT
M05.12.2	Large Dia. Tubular Pipe - API 5L-2007 Grade X52, X65	10,818	CWT
05.12.23	AESS Category 2 Premium	12,683	SF
M05.12.2	AESS Category 2 Material Premium	12,683	SF
05.12.23	Install Barrier Cables & Implement Other Safety Measures	28	EA
L.051.02	Ironworker	35	HR
05.12.23	Shop Fabrication - Large Dia. Steel Pipe Column	28	EA
M05.12.2	Shop Labor Costs	3,500	HR
M05.12.2	Shop Overhead Costs	3,500	HR
M05.12.2	Project Administration/Detailing	3,500	HR
M05.12.2	Shop Welding Consumables	3,500	HR
05.12.23	Shipping - Standard Load	1,081,840	LB
M05.12.2	Freight Out - Standard Load	26	LD
05.12.23	Erection - Speed 16pcs/6 Man Crew & Crane/Day	28	EA
E.051.01	Mobile Crane 250 Ton (Operated)	17	HR
E.051.12 L.051.02	Crane Phone Rental Ironworker	17 101	HR
05.12.23	Plumb & Align - Speed 16pcs/3 Man Crew/Day	28	HR EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	50	HR
L.051.03	Ironworker	50	HR
05.12.23	CJP Weld - 2.25" Thick - Pipe AESS	2,828	IN
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	1,703	HR
L.051.01	Structural Steel Welder	1,703	HR
M05.12.2	Welding Supplies	1,703	HR
05.12.23	Shop Paint Steel - AESS	12,683	SF
M05.12.2	Shop Labor Costs	423	HR
M09.97.1	Shop Paint	12,683	SF

Code	Description	Quantity	Unit
B1010.10	Column - HSS, 3" to 8" STD	44	TON
05.12.23	Material Purchase - HSS Rectangular - ASTM A500 Grade B, 46 KSI	879	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	26	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	879	CWT
M05.12.2	HSS, Rectangular, ASTM 500 Grade B, 46 KSI	879	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	127	EA
L.051.02	Ironworker	159	HR
05.12.23	Shop Fabrication - HSS Column	127	EA
M05.12.2	Shop Labor Costs	3,175	HR
M05.12.2	Shop Overhead Costs	3,175	HR
M05.12.2	Project Administration/Detailing	3,175	HR
M05.12.2	Shop Welding Consumables	3,175	HR
05.12.23	Shipping - Standard Load	87,858	LB
M05.12.2	Freight Out - Standard Load	2	LD
05.12.23	Erection - Speed 32pcs/6 Man Crew & Crane/Day	127	EA
E.051.01 E.051.12	Mobile Crane 250 Ton (Operated) Crane Phone Rental	38 38	HR
L.051.02	Ironworker	229	HR HR
05.12.23	Plumb & Align - Speed 32pcs/3 Man Crew/Day	127	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	114	HR
L.051.02	Ironworker	114	HR
B1010.10	Column - HSS, 10" to 18" STD	182	TON
05.12.23	Material Purchase - HSS Rectangular - ASTM A500 Grade B, 46 KSI	3,643	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	109	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	3,643	CWT
M05.12.2	HSS, Rectangular, ASTM 500 Grade B, 46 KSI	3,643	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	277	EA
L.051.02	Ironworker	346	HR
05.12.23	Shop Fabrication - HSS Column	277	EA
M05.12.2	Shop Labor Costs	6,925	HR
M05.12.2	Shop Overhead Costs	6,925	HR
M05.12.2	Project Administration/Detailing	6,925	HR
M05.12.2	Shop Welding Consumables	6,925	HR
05.12.23	Shipping - Standard Load	364,315	LB
M05.12.2	Freight Out - Standard Load	9	LD
05.12.23 E.051.01	Erection - Speed 32pcs/6 Man Crew & Crane/Day Mobile Crane 250 Ton (Operated)	277 83	EA
E.051.01 E.051.12	Mobile Crane 250 Ton (Operated) Crane Phone Rental	83	HR HR
L.051.12 L.051.02	Ironworker	499	HR
05.12.23	Plumb & Align - Speed 32pcs/3 Man Crew/Day	277	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	249	HR
L.051.02	Ironworker	249	HR

Code	Description	Quantity	Unit
B1010.10	Steel Columns, HSS Round, Hangers	1	TON
05.12.23	Material Purchase - HSS Round - ASTM A500 Grade B, 42 KSI	20	CWT
M05.12.2	Drop Fee - Tube - 6% of Total CWT Price	1	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	20	CWT
M05.12.2	HSS, Round, ASTM 500 Grade B, 42 KSI	20	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	6	EA
L.051.02	Ironworker	8	HR
05.12.23	Shop Fabrication - HSS Hanger	6	EA
M05.12.2	Shop Labor Costs	24	HR
M05.12.2	Shop Overhead Costs	24	HR
M05.12.2	Project Administration/Detailing	24	HR
M05.12.2	Shop Welding Consumables	24	HR
05.12.23	Shipping - Standard Load	1,955	LB
M05.12.2	Freight Out - Standard Load	0	LD
05.12.23	Erection - Speed 32pcs/6 Man Crew & Crane/Day	6	EA
E.051.01	Mobile Crane 250 Ton (Operated)	2	HR
E.051.12	Crane Phone Rental	2	HR
L.051.02	Ironworker	11	HR
05.12.23	Plumb & Align - Speed 32pcs/3 Man Crew/Day	6	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	5	HR
L.051.02	Ironworker	5	HR
B1010.10	Structural Steel Frame at Park Drumm Cafe	18	TON
05.12.23	Structural Steel Frame at Park Drumm Cafe	18	TON
M05.12.2	Structural Steel	18	TON
B1010.10	Tube Columns Lightwell Frames, AESS 1	77	TON
05.12.23	Material Purchase - Steel Pipe - API 5L-2007 X52	1,546	CWT
M05.12.2	Drop Fee - Pipe - 6% of Total CWT Price	93	CWT
M05.12.2	Freight In - Truck - Pipe	1,546	CWT
M05.12.2	Steel Pipe, API 5L-2007, Grade X52	1,546	CWT
05.12.23	AESS Category 1 Premium	3,443	SF
M05.12.2	AESS Category 1 Material Premium	3,443	SF
05.12.23	Install Barrier Cables & Implement Other Safety Measures	20	EA
L.051.02	Ironworker	25	HR
05.12.23	Shop Fabrication - Large Diameter Steel Pipe	20	EA
M05.12.2	Shop Labor Costs	1,500	HR
M05.12.2	Shop Overhead Costs	1,500	HR
M05.12.2	Project Administration/Detailing	1,500	HR
M05.12.2	Shop Welding Consumables	1,500	HR
05.12.23	Shipping - Standard Load	154,565	LB
M05.12.2	Freight Out - Standard Load	4	LD
05.12.23	Erection - Speed 12pcs/6 Man Crew w Crane/Day	20	EA
E.051.01	Mobile Crane 250 Ton (Operated)	16	HR
E.051.12	Crane Phone Rental	16	HR

Code	Description	Quantity	Unit
L.051.02	Ironworker	96	HR
05.12.23	Plumb & Align - Speed 12pcs/3 Man Crew/Day	20	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	48	HR
L.051.02	Ironworker	48	HR
05.12.23	CJP Weld - 1.75" Thick - Pipe AESS	1,760	IN
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	632	HR
L.051.01	Structural Steel Welder	632	HR
M05.12.2	Welding Supplies	575	HR
05.12.23	Shop Paint Steel - AESS	3,443	SF
M09.97.1	Shop Paint	3,443	SF
B1010.10	Tube Rings Lightwell Frames, AESS 1	29	TON
05.12.23	Material Purchase - Steel Pipe - API 5L-2007 X52	574	CWT
M05.12.2	Drop Fee - Pipe - 6% of Total CWT Price	34	CWT
M05.12.2	Freight In - Truck - Pipe	574	CWT
M05.12.2	Steel Pipe, API 5L-2007, Grade X52	574	CWT
05.12.23	Shop Paint Steel - AESS	485	SF
M09.97.1	Shop Paint	485	SF
05.12.23	CJP Weld - 0.75" Thick - Pipe AESS	300	IN
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	36	HR
L.051.01	Structural Steel Welder	36	HR
M05.12.2	Welding Supplies	33	HR
05.12.23	Plumb & Align - Speed 12pcs/3 Man Crew/Day	6	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	14	HR
L.051.02	Ironworker	14	HR
05.12.23	Erection - Speed 12pcs/6 Man Crew w Crane/Day	6	EA
E.051.01	Mobile Crane 250 Ton (Operated)	5	HR
E.051.12	Crane Phone Rental	5	HR
L.051.02	Ironworker	29	HR
05.12.23	Shipping - Standard Load	57,442	LB
M05.12.2	Freight Out - Standard Load	1	LD
05.12.23	Shop Fabrication - Large Diameter Steel Pipe	6	EA
M05.12.2	Shop Labor Costs	300	HR
M05.12.2	Shop Overhead Costs	300	HR
M05.12.2	Project Administration/Detailing	300	HR
M05.12.2	Shop Welding Consumables	300	HR
05.12.23	Install Barrier Cables & Implement Other Safety Measures	6	EA
L.051.02	Ironworker	8	HR
05.12.23	AESS Category 1 Premium	485	SF
M05.12.2	AESS Category 1 Material Premium	485	SF
B1010.10	Tube Rings Skylight	7	TON
05.12.23	Material Purchase - Steel Pipe - API 5L-2007 X52	134	CWT
M05.12.2	Drop Fee - Pipe - 6% of Total CWT Price	8	CWT
M05.12.2	Freight In - Truck - Pipe	134	CWT
M05.12.2	Steel Pipe, API 5L-2007, Grade X52	134	CWT
05.12.23	AESS Category 1 Premium	847	SF

Code	Description	Quantity	Unit
M05.12.2	AESS Category 1 Material Premium	847	SF
05.12.23	Install Barrier Cables & Implement Other Safety Measures	4	EA
L.051.02	Ironworker	5	HR
05.12.23	Shop Fabrication - Large Diameter Steel Pipe	4	EA
M05.12.2	Shop Labor Costs	200	HR
M05.12.2	Shop Overhead Costs	200	HR
M05.12.2	Project Administration/Detailing	200	HR
M05.12.2	Shop Welding Consumables	200	HR
05.12.23	Shipping - Standard Load	13,394	LB
M05.12.2	Freight Out - Standard Load	0	LD
05.12.23	Erection - Speed 12pcs/6 Man Crew w Crane/Day	4	EA
E.051.01	Mobile Crane 250 Ton (Operated)	3	HR
E.051.12	Crane Phone Rental	3	HR
L.051.02	Ironworker	19	HR
05.12.23	Plumb & Align - Speed 12pcs/3 Man Crew/Day	4	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	10	HR
L.051.02	Ironworker	10	HR
05.12.23	CJP Weld - 0.75" Thick - Pipe AESS	302	IN
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	36	HR
L.051.01	Structural Steel Welder	36	HR
M05.12.2	Welding Supplies	33	HR
05.12.23	Shop Paint Steel - AESS	847	SF
M09.97.1	Shop Paint	847	SF
B1010.10	Buckling Restrained Brace - BRB1	4	EA
05.12.23	Install Steel Pin - 3" Diameter	8	EA
L.051.02	Ironworker	2	HR
M05.12.2	ASTM A354 BC 3" Diameter Pin	8	EA
05.12.23	Plumb & Align - Speed 32pcs/3 Man Crew/Day	4	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	4	HR
L.051.02	Ironworker	4	HR
05.12.23	Material Purchase - BRB - Asc 6.5, SF 2.00	4	EA
M05.10.0	Buckling Restrained Brace - Asc 6.5, SF 2.00	4	EA
05.12.23	Install Barrier Cables & Implement Other Safety Measures	4	EA
L.051.02	Ironworker	5	HR
05.12.23	Shop Fabrication - Buckling Restrained Brace	4	EA
M05.12.2	Shop Labor Costs	40	HR
M05.12.2	Shop Overhead Costs	40	HR
M05.12.2	Project Administration/Detailing	40	HR
M05.12.2	Shop Welding Consumables	40	HR
05.12.23	Shipping - Standard Load	2,728	LB
M05.12.2	Freight Out - Standard Load	0	LD
05.12.23	Erection - Speed 32PCS/ 6 Man Crew & Crane/Day	4	EA
E.051.01	Mobile Crane 250 Ton (Operated)	1	HR
E.051.12	Crane Phone Rental	1	HR
L.051.02	Ironworker	7	HR
B1010.10	Buckling Restrained Brace - BRB2	8	EA

Code	Description	Quantity	Unit
05.12.23	Install Steel Pin - 3" Diameter	16	EA
L.051.02	Ironworker	5	HR
M05.12.2	ASTM A354 BC 3" Diameter Pin	16	EA
05.12.23	Material Purchase - BRB - Asc 6.5, SF 1.55	8	EA
M05.10.0	Buckling Restrained Brace - Asc 6.5, SF 1.55	8	EA
05.12.23	Install Barrier Cables & Implement Other Safety Measures	8	EA
L.051.02	Ironworker	10	HR
05.12.23	Shop Fabrication - Buckling Restrained Brace	8	EA
M05.12.2	Shop Labor Costs	80	HR
M05.12.2	Shop Overhead Costs	80	HR
M05.12.2	Project Administration/Detailing	80	HR
M05.12.2	Shop Welding Consumables	80	HR
05.12.23	Shipping - Standard Load	7,029	LB
M05.12.2	Freight Out - Standard Load	0	LD
05.12.23	Erection - Speed 32PCS/ 6 Man Crew & Crane/Day	8	EA
E.051.01	Mobile Crane 250 Ton (Operated)	2	HR
E.051.12	Crane Phone Rental	2	HR
L.051.02	Ironworker	14	HR
B1010.10	Penthouse Bracing, HSS 3" to 8" STD	16	TON
05.12.23	Install Barrier Cables & Implement Other Safety Measures	42	EA
L.051.02	Ironworker	53	HR
05.12.23	Shipping - Standard Load	32,727	LB
M05.12.2	Freight Out - Standard Load	1	LD
05.12.23	Shop Fabrication - HSS Brace	42	EA
M05.12.2	Project Administration/Detailing	105	HR
M05.12.2	Shop Overhead Costs	105	HR
M05.12.2	Shop Labor Costs	105	HR
M05.12.2	Shop Welding Consumables	105	HR
05.12.23	Plumb & Align - Speed 24pcs/3 Man Crew/Day	42	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	50	HR
L.051.02	Ironworker Frontier Speed 24pee/6 Man Crow w Crops/Day	50	HR
05.12.23 E.051.01	Erection - Speed 24pcs/6 Man Crew w Crane/Day Mobile Crane 250 Ton (Operated)	42 17	EA HR
E.051.12	Crane Phone Rental	17	HR
L.051.02	Ironworker	101	HR
05.12.23	Material Purchase - HSS Rectangular - ASTM A500 Grade B, 46 KSI	327	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	10	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	327	CWT
M05.12.2	HSS, Rectangular, ASTM 500 Grade B, 46 KSI	327	CWT
B1010.10	Buckling Restrained Brace - BRB3	4	EA
05.12.23	Install Steel Pin - 3" Diameter	8	EA
L.051.02	Ironworker	2	HR
M05.12.2	ASTM A354 BC 3" Diameter Pin	8	EA
05.12.23	Material Purchase - BRB - Asc 6.75, SF 1.65	4	EA
M05.12.2	Buckling Restrained Brace - Asc 6.75, SF 1.65	4	EA

Code	Description	Quantity	Unit
05.12.23	Install Barrier Cables & Implement Other Safety Measures	4	EA
L.051.02	Ironworker	5	HR
05.12.23	Shop Fabrication - Buckling Restrained Brace	4	EA
M05.12.2	Shop Labor Costs	44	HR
M05.12.2	Shop Overhead Costs	44	HR
M05.12.2	Project Administration/Detailing	44	HR
M05.12.2	Shop Welding Consumables	44	LB
05.12.23	Shipping - Standard Load	3,585	LB
M05.12.2	Freight Out - Standard Load	0	LD
05.12.23	Erection - Speed 32PCS/ 6 Man Crew & Crane/Day	4	EA
E.051.01	Mobile Crane 250 Ton (Operated)	0	HR
E.051.12	Crane Phone Rental	0	HR
L.051.02	Ironworker	2	HR
B1010.10	Penthouse Bracing, 10" to 18" STD	3	TON
05.12.23	Install Barrier Cables & Implement Other Safety Measures	127	EA
L.051.02	Ironworker	159	HR
05.12.23	Shipping - Standard Load	5,618	LB
M05.12.2	Freight Out - Standard Load	0	LD
05.12.23	Plumb & Align - Speed 24pcs/3 Man Crew/Day	6	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	7	HR
L.051.02	Ironworker	7	HR
05.12.23	Erection - Speed 24pcs/6 Man Crew w Crane/Day	6	EA
E.051.01	Mobile Crane 250 Ton (Operated)	2	HR
E.051.12	Crane Phone Rental	2	HR
L.051.02	Ironworker	14	HR
05.12.23	Shop Fabrication - HSS Brace	6	EA
M05.12.2	Project Administration/Detailing	15	HR
M05.12.2	Shop Overhead Costs	15	HR
M05.12.2	Shop Labor Costs	15	HR
M05.12.2	Shop Welding Consumables	15	HR
05.12.23	Material Purchase - HSS Rectangular - ASTM A500 Grade B, 46 KSI	56	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	2	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	56	CWT
M05.12.2	HSS, Rectangular, ASTM 500 Grade B, 46 KSI	56	CWT
B1010.10	Cast Nodes - Ground Level	35	EA
05.12.23	Shop Fabrication - Cast Nodes	432	TON
M05.12.2	Shop Labor Costs	5,449	HR
M05.12.2	Shop Overhead Costs	5,449	HR
M05.12.2	Project Administration/Detailing	5,449	HR
M05.12.2	Cast Nodes	432	TON
M05.12.2	Shop Welding Consumables	5,449	HR
05.12.23	Shipping - Standard Load	864,850	LB
M05.12.2	Freight Out - Standard Load	21	LD
05.12.23	CJP Weld - 1.5" Thick Web - Plate	8,680	IN
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	1,949	HR

Code	Description	Quantity	Unit
L.051.01	Structural Steel Welder	1,949	HR
M05.12.2	Welding Supplies	1,772	HR
09.97.13	Paint Steel Castings	35	EA
M09.97.1	Paint Steel Castings - Allowance	35	EA
B1010.10	Cast Nodes - Bus Deck Level	75	EA
05.12.23	Shop Fabrication - Cast Nodes	563	TON
M05.12.2	Shop Labor Costs	7,088	HR
M05.12.2	Shop Overhead Costs	7,088	HR
M05.12.2	Project Administration/Detailing	7,088	HR
M05.12.2	Cast Nodes	563	TON
M05.12.2	Shop Welding Consumables	7,088	HR
05.12.23	Shipping - Standard Load	1,125,000	LB
M05.12.2	Freight Out - Standard Load	27	LD
09.97.13	Paint Steel Castings	75	EA
M09.97.1	Paint Steel Castings - Allowance	75	EA
B1010.10	Cast Nodes - Roof Level	106	EA
05.12.23	Shop Fabrication - Fabricated Nodes - Roof Level	589	TON
M05.12.2	Shop Labor Costs	7,419	HR
M05.12.2	Shop Overhead Costs	7,419	HR
M05.12.2	Project Administration/Detailing	7,419	HR
M05.12.2	Pins - Machine Holing	589	EA
M05.12.2	Fabricated Nodes	589	TON
M05.12.2	Shop Welding Consumables	7,419	HR
05.12.23	Shipping - Standard Load	1,177,660	LB
M05.12.2	Freight Out - Standard Load	28	LD
09.97.13	Paint Steel Castings	106	EA
M09.97.1	Paint Steel Castings - Allowance	106	EA
B1010.10	Drag Plates	120	TON
05.12.23	Shipping - Standard Load	240,417	LB
M05.12.2	Freight Out - Standard Load	6	LD
05.12.23	Shop Fabrication - Drag Plates	8	EA
M05.12.2	Shop Labor Costs	16	HR
M05.12.2	Shop Overhead Costs	16	HR
M05.12.2	Project Administration/Detailing	16	HR
M05.12.2	Shop Welding Consumables	16	HR
05.12.23	Material Purchase - Plate - ASTM A572 Gr 50	2,404	CWT
M05.12.2	Drop Fee - A572 Plate - 12% of Total CWT Purchase Cost	288	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	2,404	CWT
M05.12.2	Plate - ASTM A572, Grade 50	2,404	CWT
05.12.23	Drag Plate Installation	18	EA
L.051.02	Ironworker	72	HR
B1010.10	Cast Nodes - Lightwell Frame	52	EA
05.12.23	Shop Fabrication - Cast Nodes	208	TON
M05.12.2	Shop Labor Costs	2,621	HR
M05.12.2	Shop Overhead Costs	2,621	HR
M05.12.2	Project Administration/Detailing	2,621	HR

Code	Description	Quantity	Unit
M05.12.2	Cast Nodes	208	TON
M05.12.2	Shop Welding Consumables	2,621	HR
05.12.23	Shipping - Standard Load	416,000	LB
M05.12.2	Freight Out - Standard Load	10	LD
09.97.13	Paint Steel Castings	52	EA
M09.97.1	Paint Steel Castings - Allowance	52	EA
B1010.10	Tube Columns Lightwell Frames, AESS 2	114	TON
05.12.23	AESS Category 2 Premium	4,369	SF
M05.12.2	AESS Category 2 Material Premium	4,369	SF
05.12.23	Material Purchase - Steel Pipe - API 5L-2007 X52	2,269	CWT
M05.12.2	Drop Fee - Pipe - 6% of Total CWT Price	136	CWT
M05.12.2	Freight In - Truck - Pipe	2,269	CWT
M05.12.2	Steel Pipe, API 5L-2007, Grade X52	2,269	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	32	EA
L.051.02	Ironworker	40	HR
05.12.23	Shop Fabrication - Large Diameter Steel Pipe	32	EA
M05.12.2	Shop Labor Costs	2,400	HR
M05.12.2	Shop Overhead Costs	2,400	HR
M05.12.2	Project Administration/Detailing	2,400	HR
M05.12.2	Shop Welding Consumables	2,400	HR
05.12.23	Shipping - Standard Load	226,933	LB
M05.12.2	Freight Out - Standard Load	5	LD
05.12.23	Erection - Speed 12pcs/6 Man Crew w Crane/Day	32	EA
E.051.01	Mobile Crane 250 Ton (Operated)	26	HR
E.051.12	Crane Phone Rental	26	HR
L.051.02	Ironworker	154	HR
05.12.23	Plumb & Align - Speed 12pcs/3 Man Crew/Day	32	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	77	HR
L.051.02	Ironworker	77	HR
05.12.23	CJP Weld - 1.75" Thick - Pipe AESS	2,816	IN
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	1,012	HR
L.051.01	Structural Steel Welder	1,012	HR
M05.12.2	Welding Supplies	920	HR
05.12.23	Shop Paint Steel - AESS	4,369	SF
M09.97.1	Shop Paint	4,369	SF
B1010.10	Tube Rings Lightwell Frames, AESS 2	81	TON
05.12.23	AESS Category 2 Premium	4,369	SF
M05.12.2	AESS Category 2 Material Premium	4,369	SF
05.12.23	Material Purchase - Steel Pipe - API 5L-2007 X52	1,628	CWT
M05.12.2	Drop Fee - Pipe - 6% of Total CWT Price	98	CWT
M05.12.2	Freight In - Truck - Pipe	1,628	CWT
M05.12.2	Steel Pipe, API 5L-2007, Grade X52	1,628	CWT
05.12.23	Shop Paint Steel - AESS	2,037	SF
M09.97.1	Shop Paint	2,037	SF
05.12.23	CJP Weld - 0.75" Thick - Pipe AESS	400	IN

Codo	Description	Ougantitus	Unit
Code	Description	Quantity	Unit
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	48	HR
L.051.01	Structural Steel Welder	48	HR
M05.12.2	Welding Supplies	44	HR
05.12.23 E.051.03	Plumb & Align - Speed 12pcs/3 Man Crew/Day	8 19	EA
	Equipment - Steel Erection, Bolt-up, Welding	19	HR
L.051.02 05.12.23	Ironworker Fraction Speed 12pee/6 Man Crow w Crope/Dev	8	HR
E.051.01	Erection - Speed 12pcs/6 Man Crew w Crane/Day Mobile Crane 250 Ton (Operated)	6	EA HR
E.051.12	Crane Phone Rental	6	HR
L.051.02	Ironworker	38	HR
05.12.23	Shipping - Standard Load	162,781	LB
M05.12.2	Freight Out - Standard Load	4	LD
05.12.23	Shop Fabrication - Large Diameter Steel Pipe	8	EA
M05.12.2	Shop Labor Costs	400	HR
M05.12.2	Shop Overhead Costs	400	HR
M05.12.2	Project Administration/Detailing	400	HR
M05.12.2	Shop Welding Consumables	400	HR
05.12.23	Install Barrier Cables & Implement Other Safety Measures	8	EA
L.051.02	Ironworker	10	HR
B1010.10	Floor Girders and Beams	1,436,410	CY
B1010.10	Connections Allowance	1	LS
B2080.50	Tube Crash Rail	3,004	LF
05.52.13	Tube Steel Crash Rail	3,004	LF
L.051.02	Ironworker	3,338	HR
M05.52.1	Custom Tube Steel Barrier, Galvanized	3,004	LF
B1010.10	1/4" Perimeter Bent Plate	16,505	LF
05.12.23	1/4" Perimeter Bent Plate	16,505	LF
M05.12.2	1/4" Perimeter Bent Plate	16,505	LF
B1010.10	Deep Girder Connection Bracing (40" <d<44")< td=""><td>535</td><td>EA</td></d<44")<>	535	EA
05.12.23	Material Purchase - Steel Angle - ASTM A36	74	CWT
M05.12.2	Drop Fee - A572 Plate - 12% of Total CWT Purchase Cost	9	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	74	CWT
M05.12.2	Angle - ASTM A36	74	CWT
05.12.23	Bolt-Up - 1-1/4" A490X Bolts	1,070	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	214	HR
L.051.02	Ironworker	214	HR
M05.10.0	Bolts - A490X - 1-1/4" Dia	1,070	EA
05.12.23	Shop Fabrication - Angle Braces	535	EA
M05.12.2	Shop Labor Costs	3	HR
M05.12.2	Shop Overhead Costs	3	HR
M05.12.2	Project Administration/Detailing	3	HR
M05.12.2	Shop Welding Consumables	3	HR
B1010.10	Steel Beam, WT-Shape	153	TON
05.12.23	Shop Fabrication - Fill Beam	60	EA
M05.12.2	Shop Labor Costs	150	HR

Code	Description	Quantity	Unit
M05.12.2	Shop Overhead Costs	150	HR
M05.12.2	Project Administration/Detailing	150	HR
M05.12.2	Shop Welding Consumables	150	HR
05.12.23	Material Purchase - W-Shape - A992 Gr 50	3,049	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	91	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	3,049	CWT
M05.12.2	Mill Premium - Cut Steel to Length	3,049	CWT
M05.12.2	W-Shape - ASTM A 992	3,049	CWT
05.12.23	Plumb & Align - Speed 80pcs/3 Man Crew/Day	60	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	22	HR
L.051.02	Ironworker	22	HR
05.12.23	Erection - Speed 80pcs/6 Man Crew & Crane/Day	60	EA
E.051.01	Mobile Crane 250 Ton (Operated)	7	HR
E.051.12	Crane Phone Rental	7	HR
L.051.02	Ironworker	43	HR
05.12.23	Install Barrier Cables & Implement Other Safety Measures	60	EA
L.051.02	Ironworker	75	HR
05.12.23	Material Purchase - WT-Shape - ASTM A992 Gr 50	525	CWT
M05.12.2	WT-Shape - ASTM A 992 Grade 50	525	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	525	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	63	CWT
05.12.23	Shop Fabrication - BU-WT Shape	128	EA
M05.12.2	Shop Labor Costs	320	HR
M05.12.2	Shop Overhead Costs	320	HR
M05.12.2	Project Administration/Detailing	320	HR
M05.12.2	Shop Welding Consumables	320	HR
05.12.23	Shipping - Standard Load	846,277	LB
M05.12.2	Freight Out - Standard Load	20	LD
B1010.10	Steel Beam, Channel	27	TON
05.12.23	Material Purchase - Channel - ASTM A36	549	CWT
M05.12.2	Drop Fee - Channel - 3% of Total CWT Price	16	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	549	CWT
M05.12.2	Channel - ASTM A36	549	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	185	EA
L.051.02	Ironworker	231	HR
05.12.23	Shop Fabrication - Channels	185	EA
M05.12.2	Shop Labor Costs	463	HR
M05.12.2	Shop Overhead Costs	463	HR
M05.12.2	Project Administration/Detailing	463	HR
M05.12.2	Shop Welding Consumables	463	HR
05.12.23	Shipping - Standard Load	54,899	LB
M05.12.2	Freight Out - Standard Load	1	LD
05.12.23	Erection - Speed 72pcs/6 Man Crew & Crane/Day	185	EA
E.051.01	Mobile Crane 250 Ton (Operated)	24	HR

Code	Description	Quantity	Unit
E.051.12	Crane Phone Rental	24	HR
L.051.02	Ironworker	149	HR
05.12.23	Plumb & Align - Speed 72pcs/3 Man Crew/Day	185	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	73	HR
L.051.02	Ironworker	73	HR
07.81.16	Application of Cementitious Fireproofing	2,738	SF
L.078.01	Fireproofer	27	HR
M07.81.1	Cementitious Fireproofing Bags	76	EA
B1010.10	Stability Bracing, L6x6x7/8	4	TON
05.12.23	Shipping - Standard Load	7,392	LB
M05.12.2	Freight Out - Standard Load	0	LD
05.12.23	Material Purchase - Steel Angle - ASTM A36	74	CWT
M05.12.2	Drop Fee - A36 Angle - 12% of Total CWT Purchase Cost	9	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	74	CWT
M05.12.2	Angle - ASTM A36	74	CWT
05.12.23	Shop Fabrication - Angle Braces	16	EA
M05.12.2	Shop Welding Consumables	12	HR
M05.12.2	Shop Labor Costs	12	HR
M05.12.2	Shop Overhead Costs	12	HR
M05.12.2	Project Administration/Detailing	12	HR
05.12.23	Bolt-Up - 1" A490 SC Bolts	32	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	4	HR
L.051.02	Ironworker	4	HR
M05.12.2	Bolts - A490-X - 1 1/2" Diameter	32	EA
05.12.23	Hand Set Beam Angle Bracing 20 Speed 2 Man Crew	16	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	6	HR
L.051.02	Ironworker	6	HR
B1010.10	Stability Bracing, L3x3x1/4	0	TON
05.12.23	Shop Fabrication - Angle Braces	1,387	EA
M05.12.2	Shop Labor Costs	1,040	HR
M05.12.2	Shop Overhead Costs	1,040	HR
M05.12.2	Project Administration/Detailing	1,040	HR
M05.12.2	Shop Welding Consumables	1,040	HR
05.12.23	Bolt-Up - 1" A490 SC Bolts	2,774	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	333	HR
L.051.02	Ironworker	333	HR
M05.12.2	Bolts - A490-X - 1 1/2" Diameter	2,802	EA
05.12.23	Hand Set Beam Angle Bracing 20 Speed 2 Man Crew	1,387	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	555	HR
L.051.02	Ironworker	555	HR
B1010.10	EBF BU Beams	399	TON
05.12.23	Material Purchase - Plate - ASTM A709 Gr 70W	7,980	CWT
M05.12.2	Drop Fee - A709 Plate - 12% of Total CWT Purchase Cost	958	CWT

Code	Description	Quantity	Unit
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	7,980	CWT
M05.12.2	Plate - ASTM A709 Grade 70W	7,980	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	51	EA
L.051.02	Ironworker	64	HR
05.12.23	Shop Fabrication - EBF Beams	51	EA
M05.12.2	Shop Labor Costs	6,375	HR
M05.12.2	Shop Overhead Costs	6,375	HR
M05.12.2	Project Administration/Detailing	6,375	HR
M05.12.2	Shop Welding Consumables	6,375	HR
05.12.23	Shipping - Standard Load	797,981	LB
M05.12.2	Freight Out - Standard Load	19	LD
05.12.23	Erection - Speed 32pcs/6 Man Crew & Crane/Day	51	EA
E.051.01	Mobile Crane 250 Ton (Operated)	15	HR
E.051.12	Crane Phone Rental	15	HR
L.051.02	Ironworker	92	HR
05.12.23	Plumb & Align - Speed 32pcs/3 Man Crew/Day	51	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	46	HR
L.051.02	Ironworker	46	HR
07.81.16	Application of Cementitious Fireproofing	22,368	SF
L.078.01	Fireproofer	537	HR
M07.81.1	Cementitious Fireproofing Bags	621	EA
B1010.10	EBF Link Beams	428	TON
05.12.23	Material Purchase - Plate - ASTM A709 Gr 70W	8,561	CWT
M05.12.2	Drop Fee - A709 Plate - 12% of Total CWT Purchase Cost	1,027	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	8,561	CWT
M05.12.2	Plate - ASTM A709 Grade 70W	8,561	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	26	EA
L.051.02	Ironworker	33	HR
05.12.23	Shop Fabrication - EBF LINK Beams	26	EA
M05.12.2	Shop Labor Costs	3,640	HR
M05.12.2	Shop Overhead Costs	3,640	HR
M05.12.2	Project Administration/Detailing	3,640	HR
M05.12.2	Shop Welding Consumables	3,640	HR
05.12.23	Shipping - Standard Load	856,120	LB
M05.12.2	Freight Out - Standard Load	21	LD
05.12.23	Erection - Speed 32pcs/6 Man Crew & Crane/Day	26	EA
E.051.01	Mobile Crane 250 Ton (Operated)	8	HR
E.051.12	Crane Phone Rental	8	HR
L.051.02	Ironworker	47	HR
05.12.23	Plumb & Align - Speed 32pcs/3 Man Crew/Day	26	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	23	HR
L.051.02	Ironworker	23	HR
07.81.16	Application of Cementitious Fireproofing	23,498	SF
L.078.01	Fireproofer	564	HR

Code	Description	Quantity	Unit
M07.81.1	Cementitious Fireproofing Bags	653	EA
B1010.10	Beam - W-Shape, Cantilever, 83 to 159 lbs/ft	2	TON
05.12.23	Material Purchase - W-Shape - A992 Gr 50	38	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	1	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	38	CWT
M05.12.2	Mill Premium - Cut Steel to Length	38	CWT
M05.12.2	W-Shape - ASTM A 992	38	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	44	EA
L.051.02	Ironworker	55	HR
05.12.23	Shop Fabrication - Cantilever Beam	44	EA
M05.12.2	Shop Labor Costs	198	HR
M05.12.2	Shop Overhead Costs	198	HR
M05.12.2	Project Administration/Detailing	198	HR
M05.12.2	Shop Welding Consumables	198	HR
05.12.23	Shipping - Standard Load	3,785	LB
M05.12.2	Freight Out - Standard Load	0	LD
05.12.23	Erection - Speed 32pcs/6 Man Crew & Crane/Day	44	EA
E.051.01	Mobile Crane 250 Ton (Operated)	13	HR
E.051.12	Crane Phone Rental	13	HR
L.051.02	Ironworker	79	HR
05.12.23	Plumb & Align - Speed 32pcs/3 Man Crew/Day	44	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	40	HR
L.051.02	Ironworker	40	HR
B1010.10	Beam - Built-up, Non-Moment Frame	633	TON
05.12.23	Material Purchase - Plate - ASTM A572 Gr 50	12,655	CWT
M05.12.2	Drop Fee - A572 Plate - 12% of Total CWT Purchase Cost	1,519	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	12,655	CWT
M05.12.2	Plate - ASTM A572, Grade 50	12,655	CWT
05.12.23	Shop Fabrication - Built-Up Non-Frame Beam (A572)	41	EA
M05.12.2	Shop Labor Costs	4,305	HR
M05.12.2	Shop Overhead Costs	4,305	HR
M05.12.2	Project Administration/Detailing	4,305	HR
M05.12.2	Shop Welding Consumables	4,305	HR
05.12.23	Shipping - Standard Load	1,265,496	LB
M05.12.2	Freight Out - Standard Load	30	LD
05.12.23	Erection - Speed 72pcs/6 Man Crew & Crane/Day	41	EA
E.051.01	Mobile Crane 250 Ton (Operated)	5	HR
E.051.12	Crane Phone Rental	5	HR
L.051.02	Ironworker	33	HR
05.12.23	Plumb & Align - Speed 72pcs/3 Man Crew/Day	41	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	16	HR
L.051.02	Ironworker	16	HR
B1010.10	Girder - W-Shape, Drag, 202 to 800 lbs/ft	845	TON

Code	Description	Quantity	Unit
05.12.23	Material Purchase - W-Shape - A992 Gr 50	16,880	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	506	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	16,880	CWT
M05.12.2	Mill Premium - Cut Steel to Length	16,880	CWT
M05.12.2	W-Shape - ASTM A 992	16,880	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	219	EA
L.051.02	Ironworker	274	HR
05.12.23	Shop Fabrication - Drag Heavy Girders (A992)	219	EA
M05.12.2	Shop Labor Costs	3,285	HR
M05.12.2	Shop Overhead Costs	3,285	HR
M05.12.2	Project Administration/Detailing	3,285	HR
M05.12.2	Shop Welding Consumables	3,285	HR
05.12.23	Shipping - Standard Load	1,687,992	LB
M05.12.2	Freight Out - Standard Load	40	LD
05.12.23	Erection - Speed 64pcs/6 Man Crew & Crane/Day	219	EA
E.051.01	Mobile Crane 250 Ton (Operated)	34	HR
E.051.12	Crane Phone Rental	34	HR
L.051.02	Ironworker	197	HR
05.12.23	Plumb & Align - Speed 64pcs/3 Man Crew/Day	219	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	100	HR
L.051.02	Ironworker	100	HR
B1010.10	Girder - W-Shape, Drag, 160 to 201 lbs/ft	14	TON
05.12.23	Material Purchase - W-Shape - A992 Gr 50	284	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	9	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	284	CWT
M05.12.2	Mill Premium - Cut Steel to Length	284	CWT
M05.12.2	W-Shape - ASTM A 992	284	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	3	EA
L.051.02	Ironworker	4	HR
05.12.23	Shop Fabrication - Drag Girder (A992)	3	EA
M05.12.2	Shop Labor Costs	33	HR
M05.12.2	Shop Overhead Costs	33	HR
M05.12.2	Project Administration/Detailing	33	HR
M05.12.2	Shop Welding Consumables	33	HR
05.12.23	Shipping - Standard Load	28,449	LB
M05.12.2	Freight Out - Standard Load	1	LD
05.12.23	Erection - Speed 64pcs/6 Man Crew & Crane/Day	3	EA
E.051.01	Mobile Crane 250 Ton (Operated)	0	HR
E.051.12	Crane Phone Rental	0	HR
L.051.02	Ironworker	3	HR
05.12.23	Plumb & Align - Speed 64pcs/3 Man Crew/Day	3	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	1	HR
L.051.02	Ironworker	1	HR
B1010.10	Girder - W-Shape, Drag, 83-159 lbs/ft	28	TON

Code	Description	Quantity	Unit
05.12.23	Material Purchase - W-Shape - A992 Gr 50	562	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	17	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	562	CWT
M05.12.2	Mill Premium - Cut Steel to Length	562	CWT
M05.12.2	W-Shape - ASTM A 992	562	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	11	EA
L.051.02	Ironworker	14	HR
05.12.23	Shop Fabrication - Drag Girder (A992)	11	EA
M05.12.2	Shop Labor Costs	121	HR
M05.12.2	Shop Overhead Costs	121	HR
M05.12.2	Project Administration/Detailing	121	HR
M05.12.2	Shop Welding Consumables	121	HR
05.12.23	Shipping - Standard Load	56,234	LB
M05.12.2	Freight Out - Standard Load	1	LD
05.12.23	Erection - Speed 64pcs/6 Man Crew & Crane/Day	11	EA
E.051.01	Mobile Crane 250 Ton (Operated)	2	HR
E.051.12	Crane Phone Rental	2	HR
L.051.02	Ironworker Plumb & Alian Speed 64pee/2 Men Crew/Dev	10	HR
05.12.23	Plumb & Align - Speed 64pcs/3 Man Crew/Day	11	EA
E.051.03 L.051.02	Equipment - Steel Erection, Bolt-up, Welding	5	HR
	Ironworker	5	HR
B1010.10	Beam - W-Shape, Drag, 202 to 800 lbs/ft	477	TON
05.12.23	Material Purchase - W-Shape - A992 Gr 50	9,531	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	286	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	9,531	CWT
M05.12.2	Mill Premium - Cut Steel to Length	9,531	CWT
M05.12.2	W-Shape - ASTM A 992	9,531	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	225	EA
L.051.02	Ironworker	281	HR
05.12.23	Shop Fabrication - Drag Beam	225	EA
M05.12.2	Shop Labor Costs	563	HR
M05.12.2	Shop Overhead Costs	563	HR
M05.12.2	Project Administration/Detailing	563	HR
M05.12.2	Shop Welding Consumables	563	HR
05.12.23	Shipping - Standard Load	953,079	LB
M05.12.2	Freight Out - Standard Load	23	LD
05.12.23	Erection - Speed 64pcs/6 Man Crew & Crane/Day	225	EA
E.051.01	Mobile Crane 250 Ton (Operated)	35	HR
E.051.12	Crane Phone Rental	35	HR
L.051.02	Ironworker	203	HR
05.12.23	Plumb & Align - Speed 64pcs/3 Man Crew/Day	225	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	103	HR
L.051.02	Ironworker	103	HR
B1010.10	Beam- W-Shape, Drag, 83-159 lbs/ft	65	TON

Code	Description	Quantity	Unit
05.12.23	Material Purchase - W-Shape - A992 Gr 50	1,301	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	39	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	1,301	CWT
M05.12.2	Mill Premium - Cut Steel to Length	1,301	CWT
M05.12.2	W-Shape - ASTM A 992	1,301	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	35	EA
L.051.02	Ironworker	44	HR
05.12.23	Shop Fabrication - Drag Beam	35	EA
M05.12.2	Shop Labor Costs	88	HR
M05.12.2	Shop Overhead Costs	88	HR
M05.12.2	Project Administration/Detailing	88	HR
M05.12.2	Shop Welding Consumables	88	HR
05.12.23	Shipping - Standard Load	130,067	LB
M05.12.2	Freight Out - Standard Load	3	LD
05.12.23	Erection - Speed 64pcs/6 Man Crew & Crane/Day	35	EA
E.051.01	Mobile Crane 250 Ton (Operated)	5	HR
E.051.12	Crane Phone Rental	5	HR
L.051.02	Ironworker	32	HR
05.12.23	Plumb & Align - Speed 64pcs/3 Man Crew/Day	35	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	16	HR
L.051.02	Ironworker	16	HR
B1010.10	Beam- W-Shape, Drag, 8.5-82 lbs/ft	2	TON
05.12.23	Material Purchase - W-Shape - A992 Gr 50	34	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	1	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	34	CWT
M05.12.2	Mill Premium - Cut Steel to Length	34	CWT
M05.12.2	W-Shape - ASTM A 992	34	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	3	EA
L.051.02	Ironworker	4	HR
05.12.23	Shop Fabrication - Drag Beam	3	EA
M05.12.2	Shop Labor Costs	8	HR
M05.12.2	Shop Overhead Costs	8	HR
M05.12.2	Project Administration/Detailing	8	HR
M05.12.2	Shop Welding Consumables	8	HR
05.12.23	Shipping - Standard Load	3,769	LB
M05.12.2	Freight Out - Standard Load	0	LD
05.12.23	Erection - Speed 72pcs/6 Man Crew & Crane/Day	3	EA
E.051.01	Mobile Crane 250 Ton (Operated)	0	HR
E.051.12	Crane Phone Rental	0	HR
L.051.02	Ironworker	2	HR
05.12.23	Plumb & Align - Speed 72pcs/3 Man Crew/Day	3	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	1	HR
L.051.02	Ironworker	1	HR
B1010.10	Steel Drag Beam Built Up	16	TON
D 10 10.10	otoor brug bouilt built op	10	IOIN

Code	Description	Quantity	Unit
05.12.23	Material Purchase - Plate - ASTM A572 Gr 50	326	CWT
M05.12.2	Drop Fee - A572 Plate - 12% of Total CWT Purchase Cost	39	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	326	CWT
M05.12.2	Plate - ASTM A572, Grade 50	326	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	2	EA
L.051.02	Ironworker	3	HR
05.12.23	Shop Fabrication - Built-Up Non-Frame Beam	2	EA
M05.12.2	Shop Labor Costs	230	HR
M05.12.2	Shop Overhead Costs	230	HR
M05.12.2	Project Administration/Detailing	230	HR
M05.12.2	Shop Welding Consumables	230	HR
05.12.23	Shipping - Standard Load	35,852	LB
M05.12.2	Freight Out - Standard Load	1	LD
05.12.23	Erection - Speed 72pcs/6 Man Crew & Crane/Day	2	EA
E.051.01	Mobile Crane 250 Ton (Operated)	0	HR
E.051.12	Crane Phone Rental	0	HR
L.051.02	Ironworker	2	HR
05.12.23	Plumb & Align - Speed 72pcs/3 Man Crew/Day	2	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	1	HR
L.051.02	Ironworker	1	HR
B1010.10	Girder - W-shape, 202 to 800 lbs/ft	2,033	TON
05.12.23	Material Purchase - W-Shape - A992 Gr 50	40,630	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	1,219	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	40,630	CWT
M05.12.2	Mill Premium - Cut Steel to Length	40,630	CWT
M05.12.2	W-Shape - ASTM A 992	40,630	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	472	EA
L.051.02	Ironworker	590	HR
05.12.23	Shop Fabrication - Heavy Girder	472	EA
M05.12.2	Shop Labor Costs	7,080	HR
M05.12.2	Shop Overhead Costs	7,080	HR
M05.12.2	Project Administration/Detailing	7,080	HR
M05.12.2	Shop Welding Consumables	7,080	HR
05.12.23	Shipping - Standard Load	4,062,986	LB
M05.12.2	Freight Out - Standard Load	97	LD
05.12.23	Erection - Speed 64pcs/6 Man Crew & Crane/Day	472	EA
E.051.01	Mobile Crane 250 Ton (Operated)	74	HR
E.051.12	Crane Phone Rental	74	HR
L.051.02	Ironworker	425	HR
05.12.23	Plumb & Align - Speed 64pcs/3 Man Crew/Day	472	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	215	HR
L.051.02	Ironworker	215	HR
B1010.10	Girder - W-shape, 160 to 201 lbs/ft	216	TON
05.12.23	Material Purchase - W-Shape - A992 Gr 50	4,323	CWT

Code	Description	Quantity	Unit
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	130	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	4,323	CWT
M05.12.2	Mill Premium - Cut Steel to Length	4,323	CWT
M05.12.2	W-Shape - ASTM A 992	4,323	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	63	EA
L.051.02	Ironworker	79	HR
05.12.23	Shop Fabrication - Girder	63	EA
M05.12.2	Shop Labor Costs	693	HR
M05.12.2	Shop Overhead Costs	693	HR
M05.12.2	Project Administration/Detailing	693	HR
M05.12.2	Shop Welding Consumables	693	HR
05.12.23	Shipping - Standard Load	432,328	LB
M05.12.2	Freight Out - Standard Load	10	LD
05.12.23	Erection - Speed 64pcs/6 Man Crew & Crane/Day	63	EA
E.051.01	Mobile Crane 250 Ton (Operated)	10	HR
E.051.12	Crane Phone Rental	10	HR
L.051.02	Ironworker	57	HR
05.12.23	Plumb & Align - Speed 64pcs/3 Man Crew/Day	63	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	29	HR
L.051.02	Ironworker	29	HR
B1010.10	Girder - W-shape, 83 to 159 lbs/ft	454	TON
05.12.23	Material Purchase - W-Shape - A992 Gr 50	9,071	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	272	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	9,071	CWT
M05.12.2	Mill Premium - Cut Steel to Length	9,071	CWT
M05.12.2	W-Shape - ASTM A 992	9,071	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	351	EA
L.051.02	Ironworker	439	HR
05.12.23	Shop Fabrication - Girder	351	EA
M05.12.2	Shop Labor Costs	3,861	HR
M05.12.2	Shop Overhead Costs	3,861	HR
M05.12.2	Project Administration/Detailing	3,861	HR
M05.12.2	Shop Welding Consumables	3,861	HR
05.12.23	Shipping - Standard Load	907,092	LB
M05.12.2	Freight Out - Standard Load	22	LD
05.12.23	Erection - Speed 64pcs/6 Man Crew & Crane/Day	351	EA
E.051.01	Mobile Crane 250 Ton (Operated)	55	HR
E.051.12	Crane Phone Rental	55	HR
L.051.02	Ironworker	316	HR
05.12.23	Plumb & Align - Speed 64pcs/3 Man Crew/Day	351	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	160	HR
L.051.02	Ironworker	160	HR
B1010.10	Girder - W-shape, 8.5 to 82 lbs/ft	269	TON
05.12.23	Material Purchase - W-Shape - A992 Gr 50	5,373	CWT

Code	Description	Quantity	Unit
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	161	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	5,373	CWT
M05.12.2	Mill Premium - Cut Steel to Length	5,373	CWT
M05.12.2	W-Shape - ASTM A 992	5,373	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	648	EA
L.051.02	Ironworker	810	HR
05.12.23	Shop Fabrication - Girder	648	EA
M05.12.2	Shop Labor Costs	7,128	HR
M05.12.2	Shop Overhead Costs	7,128	HR
M05.12.2	Project Administration/Detailing	7,128	HR
M05.12.2	Shop Welding Consumables	7,128	HR
05.12.23	Shipping - Standard Load	537,329	LB
M05.12.2	Freight Out - Standard Load	13	LD
05.12.23	Erection - Speed 72pcs/6 Man Crew & Crane/Day	648	EA
E.051.01	Mobile Crane 250 Ton (Operated)	86	HR
E.051.12	Crane Phone Rental	86	HR
L.051.02	Ironworker	521	HR
05.12.23	Plumb & Align - Speed 72pcs/3 Man Crew/Day	648	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	257	HR
L.051.02	Ironworker	257	HR
B1010.10	Girder - Transfer Built-Up Plate - 82" to 96" Deep	752	TON
05.12.23	Material Purchase - Plate - ASTM A572 Gr 50	15,025	CWT
M05.12.2	Drop Fee - A572 Plate - 12% of Total CWT Purchase Cost	1,803	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	15,025	CWT
M05.12.2	Plate - ASTM A572, Grade 50	15,025	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	8	EA
L.051.02	Ironworker	10	HR
05.12.23	Shop Fabrication - Built-up Transfer Girder - 82" TO 96" Deep	8	EA
M05.12.2	Shop Labor Costs	1,400	HR
M05.12.2	Shop Overhead Costs	1,400	HR
M05.12.2	Project Administration/Detailing	1,400	HR
M05.12.2	Shop Welding Consumables	1,400	HR
05.12.23	Shipping - Oversize	1,502,544	LB
M05.12.2	Freight OUT - Overwidth 11'	36	LD
05.12.23	Erection - Speed 16pcs/6 Man Crew & Crane/Day	8	EA
E.051.01	Mobile Crane 250 Ton (Operated)	5	HR
E.051.12	Crane Phone Rental	5	HR
L.051.02	Ironworker	29	HR
05.12.23	Plumb & Align - Speed 16pcs/3 Man Crew/Day	8	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	14	HR
L.051.02	Ironworker	14	HR
B1010.10	Girder - Transfer Built-Up Plate - 66" to 74" Deep	1,767	TON
05.12.23	Material Purchase - Plate - ASTM A572 Gr 50	35,308	CWT

Code	Description	Quantity	Unit
M05.12.2	Drop Fee - A572 Plate - 12% of Total CWT Purchase Cost	4,237	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	39,545	CWT
M05.12.2	Plate - ASTM A572, Grade 50	39,545	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	21	EA
L.051.02	Ironworker	26	HR
05.12.23	Shop Fabrication - Built-up Transfer Girder - 66" TO 74" Deep	21	EA
M05.12.2	Shop Welding Consumables	2,625	HR
M05.12.2	Shop Labor Costs	2,625	HR
M05.12.2	Shop Overhead Costs	2,625	HR
M05.12.2	Project Administration/Detailing	2,625	HR
05.12.23	Shipping - Oversize	3,530,797	LB
M05.12.2	Freight OUT - Overwidth 11'	85	LD
05.12.23	Erection - Speed 16pcs/6 Man Crew & Crane/Day	21	EA
E.051.01	Mobile Crane 250 Ton (Operated)	13	HR
E.051.12	Crane Phone Rental	13	HR
L.051.02	Ironworker	76	HR
05.12.23	Plumb & Align - Speed 16pcs/3 Man Crew/Day	21	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	38	HR
L.051.02	Ironworker	38	HR
B1010.10	Girder - Transfer Built-Up Plate - 60" Deep	282	TON
05.12.23	Material Purchase - Plate - ASTM A572 Gr 50	5,644	CWT
M05.12.2	Drop Fee - A572 Plate - 12% of Total CWT Purchase Cost	677	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	5,644	CWT
M05.12.2	Plate - ASTM A572, Grade 50	5,644	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	4	EA
L.051.02	Ironworker	5	HR
05.12.23	Shop Fabrication - Built-up Transfer Girder - 60" Deep	4	EA
M05.12.2	Shop Labor Costs	608	HR
M05.12.2	Shop Overhead Costs	608	HR
M05.12.2	Project Administration/Detailing	608	HR
M05.12.2	Shop Welding Consumables	0	HR
05.12.23	Shipping - Oversize	620,821	LB
M05.12.2	Freight OUT - Overwidth 11'	15	LD
05.12.23	Erection - Speed 16pcs/6 Man Crew & Crane/Day	4	EA
E.051.01	Mobile Crane 250 Ton (Operated)	2	HR
E.051.12	Crane Phone Rental	2	HR
L.051.02	Ironworker	14	HR
05.12.23	Plumb & Align - Speed 16pcs/3 Man Crew/Day	4	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	7	HR
L.051.02	Ironworker	7	HR
B1010.10	Tapered Girders, Built-up	955	TON
05.12.23	Material Purchase - Plate - ASTM A572 Gr 50	19,089	CWT

Code	Description	Quantity	Unit
M05.12.2	Drop Fee - A572 Plate - 12% of Total CWT Purchase Cost	2,291	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	21,380	CWT
M05.12.2	Plate - ASTM A572, Grade 50	21,380	CWT
05.12.23	Erection - Speed 72pcs/6 Man Crew & Crane/Day	47	EA
E.051.01	Mobile Crane 250 Ton (Operated)	6	HR
E.051.12	Crane Phone Rental	6	HR
L.051.02	Ironworker	38	HR
05.12.23	Plumb & Align - Speed 72pcs/3 Man Crew/Day	47	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	19	HR
L.051.02	Ironworker	19	HR
05.12.23	Install Barrier Cables & Implement Other Safety Measures	47	EA
L.051.02	Ironworker	59	HR
05.12.23	Shop Fabrication - Built-up Tapered Girder - 66" Deep	47	EA
M05.12.2	Shop Labor Costs	4,935	HR
M05.12.2	Shop Overhead Costs	4,935	HR
M05.12.2	Project Administration/Detailing	4,935	HR
M05.12.2	Shop Welding Consumables	4,935	HR
05.12.23 M05.12.2	Shipping - Oversize	1,908,925	LB
WIU5. 12.2	Freight OUT - Overwidth 11'	46	LD
B1010.10	Beam, P-Shape, 16x1.031	5	TON
05.12.23	Material Purchase - Seamless Pipe - ASTM A106	93	CWT
M05.12.2	Freight In - Truck - Pipe	93	CWT
M05.12.2	Drop Fee - Pipe - 6% of Total CWT Price	6	CWT
M05.12.2	Seamless Pipe - ASTM A106	93	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	2	EA
L.051.02	Ironworker	3	HR
05.12.23	Shop Fabrication - Seamless Pipe	2	EA
M05.12.2	Shop Labor Costs	16	HR
M05.12.2	Shop Overhead Costs	16	HR
M05.12.2	Project Administration/Detailing	16	HR
M05.12.2	Shop Welding Consumables	10.252	HR
05.12.23 M05.12.2	Shipping - Standard Load	10,252	LB
M05.12.2 05.12.23	Freight Out - Standard Load Erection - Speed 32pcs/6 Man Crew & Crane/Day	0	LD EA
E.051.01	Mobile Crane 250 Ton (Operated)	1	HR
E.051.12	Crane Phone Rental	1	HR
L.051.02	Ironworker	4	HR
05.12.23	Plumb & Align - Speed 32pcs/3 Man Crew/Day	2	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	2	HR
L.051.02	Ironworker	2	HR
05.12.23	CJP - 1" Thick Pipe	100	IN
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	6	HR
L.051.01	Structural Steel Welder	6	HR
M05.12.2	Welding Supplies	6	HR

Code	Description	Quantity	Unit
B1010.10	Beam - HSS 10" to 16" STD	103	TON
05.12.23	Material Purchase - HSS Rectangular - ASTM A500 Grade B, 46 KSI	2,058	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	62	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	2,058	CWT
M05.12.2		2,058	CWT
	HSS, Rectangular, ASTM 500 Grade B, 46 KSI		
05.12.23	Install Barrier Cables & Implement Other Safety Measures	173	EA
L.051.02 05.12.23	Ironworker	216 173	HR
	Shop Fabrication - HSS Beam		EA
M05.12.2	Shop Labor Costs	779	HR
M05.12.2	Shop Overhead Costs	779	HR
M05.12.2	Project Administration/Detailing	779	HR
M05.12.2	Shop Welding Consumables	779	HR
05.12.23	Shipping - Standard Load	205,753	LB
M05.12.2	Freight Out - Standard Load	5	LD
05.12.23	Erection - Speed 32pcs/6 Man Crew & Crane/Day	173	EA
E.051.01	Mobile Crane 250 Ton (Operated)	52	HR
E.051.12	Crane Phone Rental	52	HR
L.051.02	Ironworker	311	HR
05.12.23	Plumb & Align - Speed 32pcs/3 Man Crew/Day	173	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	156	HR
L.051.02	Ironworker	156	HR
05.12.23	CJP - 5/8" Thick - HSS	11,072	IN
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	710	HR
L.051.01	Structural Steel Welder	710	HR
M05.12.2	Welding Supplies	646	HR
B1010.10	Beam - HSS 3" to 8" STD	23	TON
05.12.23	Material Purchase - HSS Rectangular - ASTM A500 Grade B, 46 KSI	457	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	14	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	457	CWT
M05.12.2	HSS, Rectangular, ASTM 500 Grade B, 46 KSI	457	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	72	EA
L.051.02	Ironworker	90	HR
05.12.23	Shop Fabrication - HSS Beam	72	EA
M05.12.2	Shop Labor Costs	252	HR
M05.12.2	Shop Overhead Costs	252	HR
M05.12.2	Project Administration/Detailing	252	HR
M05.12.2	Shop Welding Consumables	252	HR
05.12.23	Shipping - Standard Load	45,664	LB
M05.12.2	Freight Out - Standard Load	1	LD
05.12.23	Erection - Speed 32pcs/6 Man Crew & Crane/Day	72	EA
E.051.01	Mobile Crane 250 Ton (Operated)	22	HR
E.051.12	Crane Phone Rental	22	HR
L.051.02	Ironworker	130	HR
		100	1111

Code	Description	Quantity	Unit
	· · · · · · · · · · · · · · · · · · ·		
05.12.23 E.051.03	Plumb & Align - Speed 32pcs/3 Man Crew/Day	72 65	EA
L.051.02	Equipment - Steel Erection, Bolt-up, Welding Ironworker	65	HR HR
05.12.23	CJP - 5/8" Thick - HSS	4,608	IN
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	296	HR
L.051.01	Structural Steel Welder	296	HR
M05.12.2	Welding Supplies	269	HR
B1010.10	Steel Beam Built Up, Moment Frame	1,068	TON
05.12.23	Material Purchase - Plate - ASTM A572 Gr 50	21,340	CWT
M05.12.2	Drop Fee - A572 Plate - 12% of Total CWT Purchase Cost	2,561	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	21,340	CWT
M05.12.2	Plate - ASTM A572, Grade 50	21,340	CWT
	·	·	
05.12.23	Install Barrier Cables & Implement Other Safety Measures	185	EA
L.051.02	Ironworker	231	HR
05.12.23	Shop Fabrication - Built-Up Moment Frame Beam	185	EA
M05.12.2	Shop Labor Costs	23,125	HR
M05.12.2	Shop Overhead Costs	23,125	HR
M05.12.2	Project Administration/Detailing	23,125	HR
M05.12.2	Shop Welding Consumables	23,125	HR
05.12.23	Shipping - Standard Load	2,133,990	LB
M05.12.2	Freight Out - Standard Load	51	LD
05.12.23	Erection - Speed 72pcs/6 Man Crew & Crane/Day	185	EA
E.051.01	Mobile Crane 250 Ton (Operated)	24	HR
E.051.12	Crane Phone Rental	24	HR
L.051.02	Ironworker	149	HR
05.12.23	Plumb & Align - Speed 72pcs/3 Man Crew/Day	185	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	73	HR
L.051.02	Ironworker	73	HR
B1010.10	Beam - W-shape, Fill 202 to 800 lbs/ft	535	TON
05.12.23	Material Purchase - W-Shape - A992 Gr 50	10,694	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	321	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	10,694	CWT
M05.12.2	Mill Premium - Cut Steel to Length	10,694	CWT
M05.12.2	W-Shape - ASTM A 992	10,694	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	115	EA
L.051.02	Ironworker	144	HR
05.12.23	Shop Fabrication - Fill Beam Heavy	115	EA
M05.12.2	Shop Labor Costs	575	HR
M05.12.2	Shop Overhead Costs	575	HR
M05.12.2	Project Administration/Detailing	575	HR
M05.12.2	Shop Welding Consumables	575	HR
05.12.23	Shipping - Standard Load	1,069,406	LB
M05.12.2	Freight Out - Standard Load	26	LD
05.12.23	Erection - Speed 72pcs/6 Man Crew & Crane/Day	115	EA

Code	Description	Quantity	Unit
E.051.01	Mobile Crane 250 Ton (Operated)	15	HR
E.051.12	Crane Phone Rental	15	HR
L.051.02	Ironworker	92	HR
05.12.23	Plumb & Align - Speed 72pcs/3 Man Crew/Day	115	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	46	HR
L.051.02	Ironworker	46	HR
B1010.10	Beam - W-shape, Fill 160 to 201 lbs/ft	66	TON
05.12.23	Material Purchase - W-Shape - A992 Gr 50	10,694	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	321	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	10,694	CWT
M05.12.2	Mill Premium - Cut Steel to Length	10,694	CWT
M05.12.2	W-Shape - ASTM A 992	10,694	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	30	EA
L.051.02	Ironworker	38	HR
05.12.23	Shop Fabrication - Fill Beam	30	EA
M05.12.2	Shop Labor Costs	75	HR
M05.12.2	Shop Overhead Costs	75	HR
M05.12.2	Project Administration/Detailing	75	HR
M05.12.2	Shop Welding Consumables	75	HR
05.12.23	Shipping - Standard Load	131,044	LB
M05.12.2	Freight Out - Standard Load	3	LD
05.12.23	Erection - Speed 72pcs/6 Man Crew & Crane/Day	30	EA
E.051.01	Mobile Crane 250 Ton (Operated)	4	HR
E.051.12	Crane Phone Rental	4	HR
L.051.02 05.12.23	Ironworker Plumb & Align - Speed 72pcs/3 Man Crew/Day	24 30	HR
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	12	EA HR
L.051.02	Ironworker	12	HR
B1010.10	Beam - W-shape, Fill 83 to 159 lbs/ft	666	TON
05.12.23	Material Purchase - W-Shape - A992 Gr 50	13,316	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	399	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	13,316	CWT
M05.12.2	Mill Premium - Cut Steel to Length	13,316	CWT
M05.12.2	W-Shape - ASTM A 992	13,316	CWT
05.12.23	Plumb & Align - Speed 80pcs/3 Man Crew/Day	875	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	315	HR
L.051.02	Ironworker	315	HR
05.12.23	Erection - Speed 80pcs/6 Man Crew & Crane/Day	875	EA
E.051.01	Mobile Crane 250 Ton (Operated)	105	HR
E.051.12	Crane Phone Rental	105	HR
L.051.02	Ironworker	630	HR
05.12.23	Shipping - Standard Load	1,331,594	LB
M05.12.2	Freight Out - Standard Load	32	LD
05.12.23	Shop Fabrication - Fill Beam	875	EA

Code	Description	Quantity	Unit
M05.12.2	Shop Labor Costs	2,188	HR
M05.12.2	Shop Overhead Costs	2,188	HR
M05.12.2	Project Administration/Detailing	2,188	HR
M05.12.2	Shop Welding Consumables	2,188	HR
B1010.10	Beam - W-shape, Fill 8.5 to 82 lbs/ft	743	TON
05.12.23	Material Purchase - W-Shape - A992 Gr 50	14,856	CWT
M05.12.2	Drop Fee - Wide Flange - 3% of Total CWT Price	446	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	14,856	CWT
M05.12.2	Mill Premium - Cut Steel to Length	14,856	CWT
M05.12.2	W-Shape - ASTM A 992	14,856	CWT
05.12.23	Install Barrier Cables & Implement Other Safety Measures	2,227	EA
L.051.02	Ironworker	2,784	HR
05.12.23	Shop Fabrication - Fill Beam	2,227	EA
M05.12.2	Shop Labor Costs	5,568	HR
M05.12.2	Shop Overhead Costs	5,568	HR
M05.12.2	Project Administration/Detailing	5,568	HR
M05.12.2	Shop Welding Consumables	5,568	HR
05.12.23	Shipping - Standard Load	1,485,629	LB
M05.12.2	Freight Out - Standard Load	36	LD
05.12.23	Erection - Speed 80pcs/6 Man Crew & Crane/Day	2,227	EA
E.051.01	Mobile Crane 250 Ton (Operated)	267	HR
E.051.12 L.051.02	Crane Phone Rental Ironworker	267 1,603	HR
05.12.23	Plumb & Align - Speed 80pcs/3 Man Crew/Day	2,227	HR EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	802	HR
L.051.02	Ironworker	802	HR
B1010.10	Bracing Connection for Deep Girder (d<40")	999	EA
05.12.23	Material Purchase - Steel Angle - ASTM A36	1,322	CWT
M05.12.2	Drop Fee - A572 Plate - 12% of Total CWT Purchase Cost	159	CWT
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	1,480	CWT
M05.12.2	Angle - ASTM A36	1,480	CWT
05.12.23	Shop Fabrication - Angle Braces	999	EA
M05.12.2	Shop Labor Costs	749	HR
M05.12.2	Shop Overhead Costs	749	HR
M05.12.2	Project Administration/Detailing	749	HR
M05.12.2	Shop Welding Consumables	749	HR
05.12.23	Hand Set Beam Angle Bracing 20 Speed 2 Man Crew	999	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	400	HR
L.051.02	Ironworker	400	HR
B1010.10	Hanger Angle Framing	6	TON
05.12.23	Shipping - Standard Load	11,637	LB
M05.12.2	Freight Out - Standard Load	0	LD
05.12.23	Material Purchase - Steel Angle - ASTM A36	116	CWT
M05.12.2	Drop Fee - A572 Plate - 12% of Total CWT Purchase Cost	14	CWT

Code	Description	Quantity	Unit
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	116	CWT
M05.12.2	Angle - ASTM A36	116	CWT
05.12.23	Shop Fabrication - Angle Braces	34	EA
M05.12.2	Shop Labor Costs	26	HR
M05.12.2	Shop Overhead Costs	26	HR
M05.12.2	Project Administration/Detailing	26	HR
M05.12.2	Shop Welding Consumables	26	HR
05.12.23	Bolt-Up - 1" A325N/X Bolts	136	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	16	HR
L.051.02	Ironworker	16	HR
M05.12.2	Bolts - ASTM A 325-N & X	136	EA
05.12.23	Hand Set Beam Angle Bracing 20 Speed 2 Man Crew	34	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	14	HR
L.051.02	Ironworker	14	HR
B1010.10	Floor Trusses	1,436,410	SF
B1010.10	Glass Floor Steel	86	TON
05.12.23	Shop Fabrication - Seamless Pipe	157,131	LB
M05.12.2	Shop Labor Costs	990	HR
M05.12.2	Shop Overhead Costs	990	HR
M05.12.2	Project Administration/Detailing	990	HR
M05.12.2	HSS - ASTM 500 Grade B	1,666	CWT
M05.12.2	Shop Welding Consumables	990	HR
M05.12.2	Freight In - Rail - W-Shape, HSS, Angle, Channel, Plate	1,666	CWT
05.12.23	Shipping - Standard Load	157,131	LB
M05.12.2	Freight Out - Standard Load	4	LD
05.12.23	Erection - Speed 32pcs/6 Man Crew & Crane/Day	604	EA
E.051.01	Mobile Crane 250 Ton (Operated)	181	HR
E.051.12	Crane Phone Rental	181	HR
L.051.02	Ironworker	1,087	HR
05.12.23	Plumb & Align - Speed 32pcs/3 Man Crew/Day	604	EA
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	544	HR
L.051.02	Ironworker	544	HR
05.12.23	CJP - 5/8" Thick - HSS	9,664	IN
E.051.03	Equipment - Steel Erection, Bolt-up, Welding	620	HR
L.051.01	Structural Steel Welder	620	HR
M05.12.2	Welding Supplies	564	HR
03.21.11	Concrete Reinforcement - Curved Complex - 270PCY	13,243	LB
L.032.10	Rodbuster	89	HR
M03.21.1	Rebar Int/Peri Walls - ASTM A615/A706	13,642	LB
03.31.13	Concrete, 5000 PSI - Wall Concrete - (No Local Requirements) High Range - Higher Congestion (10CY/Hr Avg)	49	CY
E.033.08	52M -Pumping Concrete Large Production Col Operated (10 CY's/HR Avg)	5	HR
L.033.10	Concrete Laborer	20	HR
	Concrete, 5000 PSI - Wall Concrete - High Range - (9" Slump) (No	52	CY
M03.31.1 03.31.13	Concrete, 5000 PSI - Wall Concrete - High Range - (9" Slump) (No Local Requirement) Flagmen - Wall	52 49	CY

0-4-	Description	Overstitu	11-4
Code	Description	Quantity	Unit
L.033.10	Concrete Laborer	4	HR
B1010.20	Floor Decks, Slabs, and Toppings	1,436,410	SF
B1010.20	Floor Decks	0	SF
B1010.20	7.5" Thick Composite Slab, S1 (Gr & 2nd Levels)	143,242	SF
05.31.13	Steel Deck Hoisting - 4000 lb Bundle	107	BNDL
L.051.02	Ironworker	129	HR
E.051.01	Mobile Crane 250 Ton (Operated)	21	HR
05.31.13	Steel Decking - Unloading, Handling, & Delivery	1,432	SQ
L.053.01	Ironworker - Decker	74	HR
05.31.13	Steel Decking - Layout	1,432	SQ
L.053.01	Ironworker - Decker	74	HR
05.31.13	Steel Decking - Install Nelson Studs	1,432	SQ
L.053.01	Ironworker - Decker	301	HR
M05.31.1	Nelson Studs	1,432	SQ
05.31.13	Steel Decking - Install Closure Metals	1,432	SQ
L.053.01	Ironworker - Decker	301	HR
M05.31.1	Steel Deck Closure Metal Steel Decking Installation - Type W - 3" Height - 18 Gauge - Non-	1,432	SQ
05.31.13	Vented - S1, S4 - 1/2" Puddle Welds	1,432	SQ
L.053.01	Ironworker - Decker	753	HR
M05.31.1	Steel Deck, Type W, 18 GA, 3" Height, Non-Vented	1,432	SQ
B1010.20	10" Thick Composite Slab, S2 (Park)	194,236	SF
05.31.13	Steel Deck Hoisting - 4000 lb Bundle	146	BNDL
L.051.02	Ironworker	175	HR
E.051.01	Mobile Crane 250 Ton (Operated)	29	HR
05.31.13	Steel Decking - Unloading, Handling, & Delivery	1,942	SQ
L.053.01	Ironworker - Decker	101	HR
05.31.13	Steel Decking - Layout	1,942	SQ
L.053.01	Ironworker - Decker	101	HR
05.31.13	Steel Decking - Install Nelson Studs	1,942	SQ
L.053.01	Ironworker - Decker	408	HR
M05.31.1	Nelson Studs	1,942	SQ
05.31.13	Steel Decking - Install Closure Metals	1,942	SQ
L.053.01	Ironworker - Decker	408	HR
M05.31.1	Steel Deck Closure Metal	1,942	SQ
05.31.13	Steel Decking Installation - Type W - 3" Height - 18 Gauge - Factory Vented - S2, S3 - 1/2" Puddle Welds	1,942	SQ
L.053.01	Ironworker - Decker	1,022	HR
M05.31.1	Steel Deck, Type W, 18 GA, 3" Height, Vented	1,942	SQ
B1010.20	10" Thick Composite Slab, S3 (GL Dock)	26,038	SF
05.31.13	Steel Deck Hoisting - 4000 lb Bundle	20	BNDL
L.051.02	Ironworker	23	HR
E.051.01	Mobile Crane 250 Ton (Operated)	4	HR
05.31.13	Steel Decking - Unloading, Handling, & Delivery	260	SQ
L.053.01	Ironworker - Decker	14	HR
05.31.13	Steel Decking - Layout	260	SQ
L.053.01	Ironworker - Decker	14	HR

Code	Description	Quantity	Unit
05.31.13	Steel Decking - Install Nelson Studs	260	SQ
L.053.01	Ironworker - Decker	55	HR
M05.31.1	Nelson Studs	260	SQ
05.31.13	Steel Decking - Install Closure Metals	260	SQ
L.053.01	Ironworker - Decker	55	HR
M05.31.1	Steel Deck Closure Metal	260	SQ
05.31.13	Steel Decking Installation - Type W - 3" Height - 18 Gauge - Factory Vented - S2, S3 - 1/2" Puddle Welds	260	SQ
L.053.01	Ironworker - Decker	137	HR
M05.31.1	Steel Deck, Type W, 18 GA, 3" Height, Vented	260	SQ
B1010.20	6.25" Thick Composite Slab, S4 (Cafe)	1,664	SF
05.31.13	Steel Deck Hoisting - 4000 lb Bundle	1	BNDL
L.051.02	Ironworker	1	HR
E.051.01	Mobile Crane 250 Ton (Operated)	0	HR
05.31.13	Steel Decking - Unloading, Handling, & Delivery	17	SQ
L.053.01	Ironworker - Decker	1	HR
05.31.13	Steel Decking - Layout	17	SQ
L.053.01	Ironworker - Decker	1	HR
05.31.13	Steel Decking - Install Nelson Studs	17	SQ
L.053.01	Ironworker - Decker	3	HR
M05.31.1	Nelson Studs	17	SQ
05.31.13	Steel Decking - Install Closure Metals	17	SQ
L.053.01	Ironworker - Decker	3	HR
M05.31.1	Steel Deck Closure Metal	17	SQ
05.31.13	Steel Decking Installation - Type W - 3" Height - 18 Gauge - Non- Vented - S1, S4 - 1/2" Puddle Welds	17	SQ
L.053.01	Ironworker - Decker	9	HR
M05.31.1	Steel Deck, Type W, 18 GA, 3" Height, Non-Vented	17	SQ
B1010.20	10" Thick Composite Slab, S8 (Bus Deck)	197,198	SF
05.31.13	Steel Deck Hoisting - 4000 lb Bundle	148	BNDL
L.051.02	Ironworker	177	HR
E.051.01	Mobile Crane 250 Ton (Operated)	30	HR
05.31.13	Steel Decking - Unloading, Handling, & Delivery	1,972	SQ
L.053.01	Ironworker - Decker	103	HR
05.31.13	Steel Decking - Layout	1,972	SQ
L.053.01	Ironworker - Decker	103	HR
05.31.13	Steel Decking - Install Nelson Studs	1,972	SQ
L.053.01	Ironworker - Decker	414	HR
M05.31.1	Nelson Studs	1,972	SQ
05.31.13	Steel Decking - Install Closure Metals	1,972	SQ
L.053.01	Ironworker - Decker	414	HR
M05.31.1	Steel Deck Closure Metal	1,972	SQ
05.31.13	Steel Decking Installation - Type W - 3" Height - 18 Gauge - Factory Vented - S2, S3 - 1/2" Puddle Welds	1,972	SQ
L.053.01	Ironworker - Decker	1,037	HR
M05.31.1	Steel Deck, Type W, 18 GA, 3" Height, Vented	1,972	SQ
B1010.20	10" Thick Composite Slab, S10 (GL)	22,466	SF
05.31.13	Steel Deck Hoisting - 4000 lb Bundle	17	BNDL

Code	Description	Quantity	Unit
L.051.02	Ironworker	20	HR
E.051.01	Mobile Crane 250 Ton (Operated)	3	HR
05.31.13	Steel Decking - Unloading, Handling, & Delivery	225	SQ
L.053.01	Ironworker - Decker	12	HR
05.31.13	Steel Decking - Layout	225	SQ
L.053.01	Ironworker - Decker	12	HR
05.31.13	Steel Decking - Install Nelson Studs	225	SQ
L.053.01	Ironworker - Decker	47	HR
M05.31.1	Nelson Studs	225	SQ
05.31.13	Steel Decking - Install Closure Metals	225	SQ
L.053.01	Ironworker - Decker	47	HR
M05.31.1	Steel Deck Closure Metal	225	SQ
05.31.13	Steel Decking Installation - Type W - 3" Height - 18 Gauge - Factory Vented - S2, S3 - 1/2" Puddle Welds	225	SQ
L.053.01	Ironworker - Decker	118	HR
M05.31.1	Steel Deck, Type W, 18 GA, 3" Height, Vented	225	SQ
B1010.20	4.75" Thick Composite Slab, S7	11,876	SF
05.31.13	Steel Deck Hoisting - 4000 lb Bundle	9	BNDL
L.051.02	Ironworker	11	HR
E.051.01	Mobile Crane 250 Ton (Operated)	2	HR
05.31.13	Steel Decking - Unloading, Handling, & Delivery	119	SQ
L.053.01	Ironworker - Decker	6	HR
05.31.13	Steel Decking - Layout	119	SQ
L.053.01	Ironworker - Decker	6	HR
05.31.13	Steel Decking - Install Nelson Studs	119	SQ
L.053.01	Ironworker - Decker	25	HR
M05.31.1	Nelson Studs	119	SQ
05.31.13	Steel Decking - Install Closure Metals	119	SQ
L.053.01	Ironworker - Decker	25	HR
M05.31.1	Steel Deck Closure Metal	119	SQ
05.31.13	Steel Decking Installation - Type W - 3" Height - 18 Gauge - Non- Vented - S1, S4 - 1/2" Puddle Welds	119	SQ
L.053.01	Ironworker - Decker	63	HR
M05.31.1	Steel Deck, Type W, 18 GA, 3" Height, Non-Vented	119	SQ
B1010.90	Floor Construction Supplemental Components	1,436,410	SF
B1010.90	Floor Construction Expansion Control	175	LF
B1010.90	Exterior Expansion Joint - Bus Deck	175	LF
07.95.13	Install Custom Slide Bearing Expansion Joint	175	LF
L.079.02	Expansion Joint Installer	972	HR
M07.95.1	Slide Bearing Custom Joint	175	LF
Z	GENERAL	1,436,410	SF
<u>Z10</u>	GENERAL REQUIREMENTS	<u>1,436,410</u>	<u>SF</u>
Z1050	TEMPORARY FACILITIES AND CONTROLS	1,436,410	SF
Z1050.25	Temporary Construction	1,436,410	SF
Z1050.25	Temporary Bridges	1	LS
Z1050.25	Trestle Removal	1	LS
01.53.13	Remove Construction Trestle	1	LS
L.015.01	Ironworker	4,000	HR

Code	Description	Quantity	Unit
M01.53.1	Trestle Removal Lump Sum	1	LS
Z1050.30	Construction Aids	1,436,410	SF
Z1050.30	Temporary Stairs	1	LS
Z1050.30	Temp Stairs	1	LS
01.53.23	Install Temp Stairs	1	LS
M01.53.2	Temporary Stairs	1	LS
Z1050.35	Temporary Vehicular Access and Parking	1,436,410	SF
Z1050.35	Traffic Control	8,400	MD
Z1050.35	Traffic Control	1,765	MD
01.55.26	Police Traffic Control	1,765	MD
L.015.00	Police Officer	1,765	MD
Z1050.40	Temporary Barriers And Enclosures	1,436,410	SF
Z1050.40	Protective Walkways	1	LS
Z1050.40	Roadway Protection	1	LS
01.56.29	Roadway Protection	1	LS
M01.56.2	Roadway Protection	1	LS



QUALITY COMMISSIONING PROCEDURES AND GUIDELINES

Exterior Skin and Waterproofing Systems

EXHIBIT "W"

The information, processes, techniques, material and other matters contained in the Quality Commissioning Procedures and Guidelines are proprietary, confidential, and unique to WEBCOR/OBAYASHI.

The Quality Commissioning Procedures and Guidelines shall only be used for WEBCOR/OBAYASHI only.

Any other use without the expressed written consent from an Officer of WEBCOR/OBAYASHI is prohibited. Any unauthorized use could give rise to liability under the California Civil Code Sections 3426 et seq. involving Uniform Secrets Act, the California Business and Professions Code Sections 17200 et seq. involving Unfair Competition and 17500 et seq. involving Unfair Practices, the common law of unfair competition and interference with contractual relations and prospective advantage.

Table of Contents

1.0 - Commissioning Purpose	1
2.0 - Definition of Commissioning	1
3.0 - Description of the Commissioning Process	2
4.0 - Commissioning Plan	2
5.0 – Objectives	3
6.0 - Participating Contractors	3
7.0 - Commissioning Team	4
8.0 - Meetings	4
9.0 - Trade Subcontractor Performance Requirements	5
10.0 - Information Management	7
11.0 - Trade Subcontractor Submittal Requirements	7
12.0 - Commissioning Binder Tab Index	8
13.0 - Identifying Defects	9
14.0 - Applicable Standards	9
15.0 - Schedules	10
16.0 - Execution of Checklists	10
17.0 - Field Inspections	10
18.0 - Field Witnessing and Quality Control	11
19.0 - Documentation	11
20.0 - Testing and Methods	11
21.0 - Engineering Analysis	15
22.0 - Deficiencies and Non-Conformance	16
23.0 - Remedial Work	16
24.0 - Project Commissioning Closeout	16

QUALITY COMMISSIONING PROCEDURES AND GUIDELINES Exterior Skin and Waterproofing Systems

- ✓ Roofs
- ✓ Decks
- √ Windows
- ✓ Curtain Walls
- ✓ Exterior Wall Systems (Precast, Stucco, EIFS, GFRC)
- ✓ Water Shedding Systems

- √ Flashings
- ✓ Expansion Joints
- ✓ Caulking, Sealants
- ✓ Primary and Secondary Water Barrier Systems
- ✓ Above & Below Grade Waterproofing
- ✓ General Waterproofing Systems

1.0 Purpose

The purpose of this procedure and guideline is to set forth a commissioning process, which will ensure that the building's exterior envelop and waterproofing systems perform and function in conformity with design intent and to provide a means of verifying the implementation of these systems based on the project specifications, design and applicable industry standards.

2.0 Definition of Commissioning

The term "Commission" refers to a Quality Assurance process by which the building's exterior envelop and waterproofing systems (i.e., below and above-grade waterproofing, decks, roofs, caulking, plaster, precast concrete and GFRC, curtain-wall, flashing, expansion joints, etc.) are provided, installed and tested in order to verify the systems perform in accordance with the contract documents and the design intent.

Commissioning entails the development of a clear and complete process that verifies the systems design and operational intent. It also is to verify that the exterior envelop and waterproofing systems and its components are installed according to the contract documents, manufacturer's recommendations and published industry standards and that the system receives adequate installation and performance inspections by the installing contractor.

The process must include verifying and documenting the installation steps, phases, and system performance with respect to the design intent and the contract documents. Commissioning is a team effort that requires cooperation by all parties to succeed.

3.0 Description of the Commissioning Process

Commissioning is a "**systematic**" process for achieving, validating and documenting the performance of building systems as so that it meets the design intent and requirements.

- 1 - Exhibit "W"

The process extends through all phases from design to occupancy, and extending through the warranty period. Numerous checks and inspections shall be performed at each stage of the process to ensure that established procedures are followed. The process also includes training of facility operational personnel to ensure continued efficient use of the exterior envelop and waterproofing systems as originally designed and installed.

This guideline provides a uniform, integrated and consistent approach for the commissioning of all waterproofing systems as well as assisting in insuring product and design compatibility. Since many building waterproofing systems are integrated, a deficiency in one system or component may result in sub-optimal performance and failure among others.

4.0 Commissioning Plan

Commissioning is a "Quality Process" for validating the system and component design performance.

The reports from the commissioning process are not just test reports, but reports that document design, installation, inspections, and particular tests and or evaluation procedures. The commissioning plan is continually updated to reflect changes in program and design of the waterproofing system(s). Commissioning reports shall document and record the results of the commissioning process.

Each Trade Subcontractor's specific commissioning plan must be neatly organized in a consistent manner that reflects the nature of the building systems and their performance. The commissioning plan shall include schedules, requirements and procedures.

Trade Subcontractor(s) shall be responsible for the timely and efficient completion of all commissioning in accordance with the Subcontract Agreement.

At no time shall any work be permitted to commence without a WEBCOR/OBAYASHI' approved Trade Subcontractor Waterproofing Commissioning Program.

Failure to do so may require Trade Subcontractor to assume all related costs and expenses in accordance with the Subcontract Agreement.

In addition, Trade Subcontractor may also be required to assume all related cost should WEBCOR/OBAYASHI find it necessary to develop, manage and or perform any Trade Subcontractor commissioning work.

5.0 Objectives

The fundamental objectives of the commissioning process are:

5.1 Create a procedure to verify and provide documentation that the waterproofing performance of the facility meet the design requirements.

- 2 - Exhibit "W"

- 5.2 Enhance communication by documenting data and decisions throughout all phases of the project.
- 5.3 Validate and report that the performance of waterproofing systems meets design intent.
- 5.4 Provide a means of Quality Control and Quality Assurance (QA/QC) throughout all phases of the waterproofing system(s) installation, inspection, and testing process.

6.0 Contractors Normally Participating in the Commissioning Process

- ✓ Waterproofing Consultant
- ✓ Architect
- ✓ Structural Engineer
- ✓ Mechanical
- ✓ Plumbing
- ✓ Electrical
- √ Fire Sprinkler
- ✓ Glass Systems
- ✓ Caulking
- ✓ Brick, Tile, Precast, GFRC, and Stone
- ✓ Fountains and Ponds
- ✓ Swimming Pools & Spas
- ✓ Roofing
- ✓ Insulation
- ✓ Flashing & Sheetmetal
- ✓ Waterproofing Contractors
- ✓ Concrete (If waterproofing admixtures are included by design)
- ✓ Stucco, EIFS, DEFS systems
- ✓ Elastomeric Painting
- ✓ Rough Carpentry (Wood cladding)
- ✓ Architectural Metal Cladding
- ✓ Expansion Joint Systems
- ✓ Water Tanks
- ✓ Special Systems or Components

7.0 Commissioning Team

The commissioning team members may consist of the following:

✓ WEBCOR/OBAYASHI - Project Team as required

- 3 - Exhibit "W"

- ✓ Owner Designated representative of the owner, building operator/engineer, and/or the owner's construction management firm
- ✓ Engineers Architect and Designers
- ✓ Waterproofing Contractor
- ✓ Waterproofing Consultant
- ✓ Flashing / Sheet Metal Contractor
- ✓ Exterior Skin Contractor
- ✓ Roof Contractor
- ✓ Glass and Curtain Contractor
- ✓ Caulking and Sealants Contractor
- ✓ Commissioning Agent (CA)
- ✓ Mechanical Contractor
- ✓ Plumbing Contractor
- ✓ Fire Sprinkler Contractor
- ✓ Electrical Contractor
- ✓ Testing Contractor
- ✓ Other as necessary

8.0 Meetings

Regularly scheduled commissioning meetings of **the entire team** shall be conducted for site coordination, communicating issues of concern, resolving conflicts, reporting on system process and status, identifying urgent work and all deficiencies.

Commissioning meetings are critical to the **Quality** of the commissioning process as well as timely completion of the project.

- 4 - Exhibit "W"

9.0 Trade Subcontractor Performance Requirements

- 9.1 Designation of the primary person who will be responsible, accountable, and act as the main contact person for all commissioning communications. Provide organizational chart indicating personnel who will be involved in the project. The chart should indicate factory, office, and on-site field personnel.
- 9.2 Review of drawings and specifications for completeness, appropriateness of details, and acceptance by Trade Subcontractor thereof.
- 9.3 Review WEBCOR/OBAYASHI standard details.
- 9.4 Preparing and submitting documentation of Trade Subcontractor's respective materials and systems to be integrated into the overall Commissioning Plan.
- 9.5 Submitting information on the intended commissioning protocol used on materials, and the integration into the system as a whole.
- 9.6 Provide a presentation of the commissioning process to WEBCOR/OBAYASHI, the Owner and or the owner's representatives. Demonstration shall indicate compliance with the Trade Subcontractor Commissioning requirements as outlined in this document.
- 9.7 Submitting shop drawings detailing waterproofing system layout as outlined in the contract documents. Shop drawings shall reflect all conditions present in the building, including but not limited to the following:
 - a. Conditions where different materials meet (i.e. windows to plaster or stone to plaster).
 - b. Corner conditions.
 - c. Conditions where vertical planes meet horizontal planes (i.e. soffits and sills).
 - d. Expansion joints and control joints.
 - e. Flashing.
 - f. Penetrations (i.e. Z-ducts, electrical outlets, louvers).
 - g. Conditions typically utilized by Trade Subcontractor's common practices.

Shop drawings shall include installation drawings indicating the planned sequence of installation of all components.

- 9.8 Providing means and method for preliminary testing of the exterior envelop and waterproofing systems with manufacturer's representative present as required:
 - a. Caulking: Include complete coordination with the caulking manufacturer's representative to assure compatibility of the caulking system with the

- 5 - Exhibit "W"

surrounding substrate and finishes. Trade Subcontractor shall submit caulking samples including manufacturer's specifications for materials, color, cleaning procedure, required primers, proper backer rod, installation procedures, testing requirements and results. Testing of caulking samples between all combinations of materials shall be performed by qualified testing agencies in direct accordance with A.S.T.M. Standard Test Method C794 (75), including seven (7) day immersion. A letter from the Caulking Manufacturer shall be submitted approving all testing procedures, the installation procedure and the use of the specified materials for the intended application. Any materials installed without such approval that may be in conflict with the approved procedures or of unacceptable color and appearance will be removed and replaced at the Trade Subcontractor's expense.

- b. Windows and Sliding Glass Doors: Assemblies shall be field tested in accordance with American Architectural Manufacturers Association (AAMA) 502-02 Voluntary Specification for Field Testing of Windows and Sliding Glass Doors using Test Methods A and B, testing a minimum of 1% of the products for air leakage resistance and water penetration resistance as specified for various stages of the product installation.
- 9.9 Reviewing all required testing under the witnessing of WEBCOR/OBAYASHI, Building Owner, and or the Owners representatives.
- 9.10 Correcting all system deficiencies at Trade Subcontractor expense.
- 9.11 Obtaining all required permits, code required inspections and final certifications.
- 9.12 Preparing complete as-built record drawings made from an original set that has been marked up throughout the duration of the project. Drawings must indicate all work as it was actually installed showing change order revisions, field changes required to meet the working conditions, and any other items that will affect or reflected in the operation and maintenance of the facility.
- 9.13 Obtaining all manufacturer's warranties and guarantees.
- 9.14 Organizing the O&M manuals, if any, from suppliers and manufacturers.

- 6 -

9.15 Performing any specified training for the facility's operational staff.

Exhibit "W"

10.0 Information Management

The management and continued organization of the commissioning information shall be the sole responsibility of the Trade Subcontractor.

WEBCOR/OBAYASHI and the Trade Subcontractor shall mutually agree on the location were all the commissioning information and documentation shall be stored.

The Trade Subcontractor shall make every effort to continually update and manage the information throughout the commissioning process. WEBCOR/OBAYASHI and the Building Owner may review the commissioning information provided by the Trade Subcontractor at any time for updates, accuracy and completeness.

WEBCOR/OBAYASHI may elect to withhold or make appropriate adjustments to the Trade Subcontractor's monthly progress billing in the event the commissioning information or performance requirements as described in the Waterproofing Quality Commissioning Procedures & Guidelines are not being performed, managed and updated by the Trade Subcontractor.

11.0 Trade Subcontractor Commissioning Submittal Requirement

Each Trade Subcontractor has a responsibility to WEBCOR/OBAYASHI and the Building Owner to comply with the terms of the contract and to verify that the design intent of the waterproofing systems for the project is achieved.

Each Trade Subcontractor is required to provide two completed commissioning manuals containing the information outlined in Section 19 - Commissioning Binder Tab Index of this guideline. Each proposed formatted "3-ring" binder containing all information, including blank forms shall be provided to WEBCOR/OBAYASHI and the Owner for "review and comment" before the commissioning process begins, or by an agreed upon date.

WEBCOR/OBAYASHI, the Owner and the owner representative shall review the information and return it to the Trade Subcontractor within **two-week** time with all comments.

Each Trade Subcontractor shall make all required changes as agreed, to the commissioning manuals and resubmit them to WEBCOR/OBAYASHI within **two-weeks**.

Each Trade Subcontractor shall schedule and provide a formal demonstration of their commissioning process to WEBCOR/OBAYASHI, the Owner and the Owners representative after all required changes to the manuals have been satisfactory completed. Demonstration shall indicate compliance with the Trade Subcontractor Waterproofing Commissioning requirements as outlined in this document.

Each Commissioning Manual **shall be neatly organized** using appropriate tabs, dividers, table of content, index, etc. as required for easy referencing. Refer to Section 19 Commissioning Binder Tab Index for a standard binder organization. All Commissioning Manual(s) **must be user friendly**.

- 7 - Exhibit "W"

12.0 Commissioning Binder Tab Index

- **Tab 1. Project design criteria specifications** Provide information that describes the overall design criteria and performance requirements for the waterproofing system(s).
- **Tab 2. Manufacture products and components** Provide complete submittal list of all components that shall be contractually provided and installed.
- **Tab 3. Manufacture** installation instructions Provide manufacture documentation insuring that the system and components installation complies with all Manufacture requirements to maintain performance and guarantee obligations.
- **Tab 4. Manufacture details** Provide manufacture details or published industry standards for penetrations and terminations interfacing with other installed systems.
- **Tab 5. Design transition review** Provide design review comments and concerns on transition interfaces to other s or other compatibility issues.
- **Tab 6. Quality Assurance / Quality Control Program** Provide QAQC program with complete field inspections and checklists.
- **Tab 7. Documentation** Trade Subcontractor shall maintain a separate field binder documenting the QAQC inspections and field-testing for all installed work.
- **Tab 8. Field mock-up and testing** Provide information on mock-up or field performance tests that shall be preformed for all installed system(s). Provide manufacture recommendations or published testing standards used. If no performance testing is preformed, Trade Subcontractor shall provide documentation on how each system is performing in accordance to the documented design intent and contract warranty requirements.
- **Tab 9. Schedule** Provide schedule for, shop drawing devolvement, submittals fabrication, delivery and installation.
- **Tab 10.** Agency and factory test reports Provide all factory, agency, and field performance-testing reports on installed systems.
- **Tab 11.** Factory and Trade Subcontractor guarantee information Provide warranty responsibilities and durations for all systems and components installed.
- **Tab 12. Owner Training** Provide (O&M) and training for all required service and maintenance requirements as it extends throughout each system to maintain warranty. Include owner sign-off sheets verifying training.

- 8 - Exhibit "W"

- **Tab 13.** Attic Stock Provide list of spare material that shall be supplied by Trade Subcontractor to owner Paint, applied materials, gaskets, handles, glazing, or patching products.
- **Tab 14. As-Built Drawings** Provide completed set of drawing and details accurately reflecting all installed and completed work.
- **Tab 15. Material Safety Data Sheets** Provide all Material and Data Safety Sheets (MSDS).

13.0 Identifying the Defects

It is the intent of the commissioning process to avoid defects in waterproofing systems. A standard of care exhibited during the commissioning process should anticipate potential defects and determine appropriate solutions prior to the installation of these systems. In the event that defects do occur, proper defect identification will help determine the repair needed and assist in selecting the appropriate method and materials.

It is important to acknowledge which factors have caused deficiencies in the waterproofing system and its components, and how a deficiency in one system may influence or amplify another. Careful and thorough defect identification is critical to obtain long-lasting, quality repairs. It is critical and necessary to eliminate the cause of the defect and not solely treat the symptom.

Each Trade Subcontractor shall be responsible for determining the cause and origin of various problems as it pertains to their contractual scope of work. Failure to do so may require Trade Subcontractor to assume all related costs and expenses for damages, repairs performed by others, testing, special inspections, and consultant fees.

14.0 Applicable Industry Standards

Unless the Contract Documents include more stringent requirements, applicable published construction industry standards shall be utilized. Where compliance with two or more standards is specified for quality or quantity levels, comply with the most stringent requirement.

Where sections of the specifications require that a product, material, installation, or test complies with a specified industry standard, the Trade Subcontractor shall obtain copies directly from the publication(s) source and include the information in the submitted commissioning information.

Each Trade Subcontractor engaged in construction on the project must be familiar with published industry standards applicable to their construction activity.

15.0 Schedules

An initial schedule shall be developed by the Trade Subcontractor identifying dates, times, and durations for shop drawings, approval of submittals, material fabrication, product delivery, acceptance, installation, testing and completion.

- 9 - Exhibit "W"

The schedule shall also include any commissioning task that shall be performed on waterproofing systems that may involve or affect other related building systems.

Each Trade Subcontractor shall update schedules, daily, weekly, monthly, or as required to keep WEBCOR/OBAYASHI and the Owner informed of the activities performed. This schedule will indicate appropriate milestones during the installation to allow WEBCOR/OBAYASHI and or the Owner the ability to observer and witness system installations prior to being cover up by subsequent s. The schedule will indicate milestone dates for Trade Subcontractor inspection and testing.

16.0 Execution of Inspections and Checklists

Trade Subcontractor and or vendors shall schedule initial inspections and checklist review with the commissioning team. The inspections and reviews shall be directed, executed, and documented by the Trade Subcontractor or vendor.

To document the process, the Trade Subcontractor performing the task shall provide and complete all documentation forms and checklists. (See attached sample checklist)

17.0 Field Inspections

One of the most important commissioning activities for waterproofing systems is field inspections. The field inspection process shall serve as a method and means of documenting the installation process as well as indicate variations between contractual design and construction.

Each Trade Subcontractor shall identify in detail the scope of their field inspections, and the types of field procedures that will be required to obtain the necessary information to provide a complete waterproofing quality control evaluation at the completion of the job.

18.0 Field Witnessing of Trade Subcontractor's Quality Control

WEBCOR/OBAYASHI, the Owner, consultants and the Architect reserve the right to witness the waterproofing system installation at any time. Spot checks shall be conducted on a random basis. If inconsistencies are discovered in quality, performance, or if commissioning information differs from those submitted, the Trade Subcontractor may be required to completely remove and remedy all conditions where the inconsistencies occurred at no additional cost or impact to the schedule.

Witnessing shall include all or part of, but not limited to the following:

- 14.1 Mock ups
- 14.2 Waterproofing component and system installation
- 14.3 System inspection and checks
- 14.4 Performance tests

- 10 - Exhibit "W"

14.5 Special Inspections

19.0 Documentation

Trade Subcontractor shall maintain a separate field binder documenting quality control inspections and field-testing for all installed work. Documentation shall include dates, quality control field checklist, reports with inspected locations defined by grid lines and elevations. Provide a dated photo log, documenting inspected areas and general sequence of installed work for the duration of the project.

20.0 Testing and Methods

The objective of field-testing is to correlate paths of moisture infiltration and to observe the source of damages. Moisture entering a building during extreme weather may be obvious, but the most reliable method to discover the infiltrating path is to recreate the leakage condition in a controlled manner. Testing also allows verification of the theory for the cause of leakage.

As all system and component tests are unique to some degree, there may not be one standard or method for testing that can be applied to all. There are several methods, standards, governing requirements, and manufacture recommendations, etc., which should be applied.

There are three types of acceptable testing methods that can be used during the investigation. All of which must be approved by WEBCOR/OBAYASHI. These testing categories include:

- ✓ Non-Destructive Testing
- ✓ Destructive Testing
- ✓ Laboratory Testing

20.1 Non-Destructive Testing

Non-destructive testing uses a variety of non-invasive tools. This type of testing causes little or no damage or interference to the building envelope. The various methods of non-destructive testing include:

- a. *Rilem Tube* This calibrated device is adhered to exterior masonry walls to determine the porosity and condition of brick masonry units, mortar joints, head joints, and embedment joints.
- b. Water Spray Rack (ASTM E1105) This test simulates a wind-driven rain condition on a facility. It can assist in determining the specific cause and origin of moisture infiltration when it is used to test independent components of the envelope. Spraying water over a large area in an uncontrolled fashion will not reveal specific causes of water infiltration.
- c. Hose Spray Test (AAMA 501.2) This test method also simulates winddriven rain in small segmented areas using a standard garden hose in which a calibrated nozzle is attached with a pressure gauge. The spray is

- 11 - Exhibit "W"

- directed at a specific joint, crack, or defect to reveal potential moisture intrusion.
- d. Differential Pressure Test (ASTM E1105) A pressure chamber is constructed on the interior of the facility at a specific location to test moisture driven through an assembly or component. The assembly or component is subjected to a negative force while simultaneously a spray rack is directed at the assembly to draw the moisture into the facility to simulate a negative pressure under a wind-driven rain condition.
- e. *Infra-Red Thermography* Infra-red Thermography photographs the building exterior to determine the locations of wet components. Components, such as insulation and sheathing, etc., will act as heat sinks if they contain high levels of moisture. During the day, moist and dry components absorb heat. At night, the moist areas release the heat much slower than the dry areas. By reading the heat signature, Infrared Thermography will help expose the problem areas. Small test cuts may be required to verify moisture areas.
- f. Soundings (ASTM D4580) There are different ways to perform sounding tests including the hammer tap test. In this test, a 16 oz. hammer is tapped against concrete for sound. A hollow sound indicates areas where the concrete has separated from the reinforcing steel, typically due to exfoliation or corrosion of the steel. Another method of sounding is to chain drag a heavy 15 ft. link chain along a concrete surface to listen for hollow sounds, indicating defective concrete. This method can cover larger areas effectively and is commonly used on parking garages and loading docks.
- g. Pachometer Survey This test uses a magnetic device used to locate embedded steel reinforcement and help determine the concrete cover over the reinforcement. Generally, the Pachometer is fairly accurate when measuring ¼ inch to 3-inch thick concrete cover and when reinforcing placement is not too congested.
- h. Poly-sheet Tape-down This test determines the presence of moisture coming through a concrete surface, typically a slab-on-grade type of assembly where the typical problem is tile or membrane separation from the floor. A 2' x 2' section of polyethylene is sealed to the concrete with duct tape and removed 24 hours later. If there is moisture beneath the polyethylene, it is a good indication that there is a vapor drive through the concrete section.
- i. Glass-Slide Epoxy or Crack-o-meter This device is sealed in place over a crack and periodically checked to determine if any movement has occurred.
 If movement has occurred, the glass will crack or the meter will record movement.
- j. Optical Illuminated Boroscope A boroscope is inserted into a 5/8-in. diameter pilot hole through an exterior wall system and allows the cavity walls of brick veneer, stud wall backup of exterior insulated finish systems (EIFS), or other types of constructions to be observed without large-scale destructive testing.

- 12 - Exhibit "W"

- k. Smoke/Dust Tracer The smoke/dust tracer helps to find air infiltration. It is moved across the interior face of a window to observe the smoke and dust particles coming through the assembly.
- I. Moisture Meter A Delmhorst meter is a digital device that detects the presence of moisture in various building components. This test is typically accompanied by a gravimetric analysis (oven drying of samples), which is used to confirm the results of the Delmhorst meter.
- m. Flashlight and mirror These simple tools can be very useful to detect problem areas. Placing the mirror into the plenum or behind difficult-to-access areas with the flashlight will allow observation of concealed conditions.

20.2 Destructive Testing

When the main objective is to determine the existing composition and configuration of concealed assembly conditions, destructive testing may be warranted. The most common methods of destructive testing are test cuts and borings.

Any type of destructive testing must be reviewed and approved by WEBCOR/OBAYASHI.

- a. Roof Testing Test cuts in the roof assembly may be necessary to determine the condition of the underlying insulation and substrate. Cutting into the system may help verify whether roofing problems are causing corrosion of the steel deck, or a spalled and cracked concrete deck, etc. Test cuts may also expose the as-built configurations of the flashing components at roof-to-wall locations, curb locations, etc. This information is critical to the appropriate remedial design and/or repairs.
- b. Exterior Wall/Skin Testing Test cuts on exterior walls may be required to identify the origin of moisture infiltration. For masonry walls, it is most effective to make test cuts at window heads and sills, and at any throughwall flashing locations that may be suspected of allowing moisture intrusion. Masonry test cuts may expose defective through-wall flashing that is allowing moisture intrusion. Test cuts may also help determine the underlying conditions of the steel components in wall systems, including wall ties, reinforcing steel, sub-steel columns, etc.

20.3 Laboratory Testing

Destructive testing is also used to obtain samples for lab analysis. Samples of sealants, coatings, painted finishes, roofing materials, etc. can be sent to a laboratory to determine the presence of lead or asbestos. Samples of masonry or concrete can also be tested to help identify causes of moisture/air infiltration (descriptions of these analyses follow).

Laboratory testing may help obtain a better understanding of existing material types, presence of contaminants, and the possibility of hazardous components.

- 13 - Exhibit "W"

This type of testing can also provide valuable information concerning proper surface preparation, material selection, and implementation of repairs. The following laboratory tests are some of the more useful when performing building envelope evaluations:

- a. Gravimetric Analysis This test will determine moisture content. After weighing and recording the in-situ existing sample, completely dry the sample in an oven and re-weigh it. The weight difference indicates moisture content and is particularly useful for insulating materials. Testing moisture contents of samples is critical to verify results from non-destructive moisture scans.
- b. Petrography Petrography determines the "make-up" of concrete. This test will indicate the size and type of aggregate, air/void ratio, type of cement, and general mix design data of the concrete. Most materials testing lab can perform this test.
- c. *Air Entrainment* Provides an indication of the existing concrete's durability and freeze-thaw resistance. Air entrainment is generally indicated by petrography.
- d. Presence of Carbonization Accomplished by spraying a solution of phenothelene on the concrete substrate and recording the depth of the solution's color change. This will indicate to what depth carbon dioxide has progressed into the concrete. Carbon dioxide will degrade the cement matrix of the concrete and lower the pH level of it. The layer surrounding the reinforcement is then destroyed, allowing corrosion of the reinforcing steel. Corrosion by carbonization usually occurs over a broad area.
- e. Chloride Ion Content Chlorides from marine atmospheres or mists from road salts entering the concrete substrate, and salts originally introduced to the concrete via admixtures or aggregates can promote accelerated corrosion of reinforcing steel, usually at concentrated or specific locations. The chlorides are not consumed in the corrosion process but rather act as catalysts in the process. The corrosion will progress along the reinforcing bars causing concrete de-bonding, cracking, and spalling.
- f. Reinforcement Placement, Depth, Quantity, and Type This information may be established with the use of a Pachometer or similar electronic metal detector. It is useful in determining required steel replacement and structural capacities during engineering analysis phases.

21.0 Engineering Analysis

Using information obtained from the field, laboratory results, and collected data, a comprehensive engineering analysis may be required. The engineering analysis should include an assessment of field and laboratory data, structural analysis as well as the following:

- ✓ Thermal Analysis
- ✓ Drainage Analysis

<u>- 14 - Exhibit "W"</u>

- √ Vapor Drive Analysis
- ✓ Fire Rating Requirements
- ✓ Cost Estimations

22.0 Deficiencies and Non-Conformance

The Trade Subcontractor shall identify and list any outstanding deficiencies or procedures that were not completed successfully during any final testing. Documented deficiencies shall be submitted to WEBCOR/OBAYASHI within 48 hours of each test completion.

The Trade Subcontractor shall also provide in writing, the corrective action for each deficiency as required within 48 hours. The installing Trade Subcontractor and or vendor shall correct all outstanding issues or deficiencies in the materials or the installation of the materials and provide the commissioning team with dates and times for the required corrections and any re-testing.

23.0 Remedial Work

General considerations for the repair of defects and replacement of components should include the following:

- 23.1 Determine the effect, if any; the repairs have on the structure, surroundings, and operations of the building.
- 23.2 Ensure proper preparation of surfaces to be repaired and provide chemical and mechanical bonds for new materials.
- 23.3 Material selection should include an understanding of performance limitations and should rely on the products past acceptable performance. Material selections should include consideration of the following:
 - ✓ Compatibility
 - ✓ Maintenance
 - ✓ Life cycle

24.0 Project Commissioning Closeout

WEBCOR/OBAYASHI, the Owner, and/or the Owner's representative shall determine when the Trade Subcontractor commissioning process has been satisfactorily completed and when to submit the final report information and all other documentation to Webcor.

As part of the project turnover, the quality of all work will be reviewed to determine whether it is within specific and manufacturers' guidelines, industry standards, and code compliance.

WEBCOR/OBAYASHI, the Owner, and/or the Owner's representative consultant must be completely satisfied that the commissioning procedures have been performed accurately and professionally.

- 15 - Exhibit "W"

In the event the commissioning information or performance requirements outlined in the Waterproofing Quality Commissioning Procedure & Guidelines have not been met, WEBCOR/OBAYASHI may elect to withhold or make appropriate adjustments to the Trade Subcontractor's final billing.

- 16 - Exhibit "W"