



## Construction Update

### 10 Day Look Ahead: Construction Activities

Friday May 19, 2017 through Monday May 29, 2017

#### Special Notices:

##### **Transbay Transit Center's Bus Storage Facility (Between Second and Third Streets):**

Recently the contract was awarded to build the Bus Storage Facility (BSF). The Bus Storage Facility is located on the block bounded by Second, Perry, Third, and Stillman streets under the west approach of Interstate-80 to the Bay Bridge. The BSF is being built to house buses for AC Transit during weekday off-peak hours when the buses are not transporting riders between San Francisco and the East Bay. Archaeology work was completed in April. Construction is scheduled from mid-May 2017 through summer 2018. Weekly updates will be provided informing neighbors and commuters of demolition, night work and any traffic impacts due to lane closures.

##### **Minna Street Full Closure Nights continues through early June (between First and Second Streets):**

Underground Utility work will continue until early June, Sunday through Thursday nights between 7:00 PM and 4:30 AM the next day. This work will occasionally include high vibration and loud activities. Work will include excavation, loading/unloading trucks, materials handling and general construction as we connect the Transit Center piping to the City systems. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

##### **Fremont Street Temporary Bridge Demolition weekends in June and July (between Natoma and Mission Streets):**

Fremont Street Temporary Bridge is the last bridge to be removed as part of the Transit Center Project. Bridge removal planning is underway including discussions with the SFMTA and neighboring projects. Bridge removal preparation activity (waterproofing, soil backfill and compaction) will require some traffic lane closures at night. The Contractor is currently targeting a start of demolition during weekends in June and July with structure removal requiring 3-4 weekends to complete. More detailed scheduling information will be forthcoming in the next few weeks.

#### The next 10 Days at Transbay...

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Construction Update

### What to expect this Weekend (Saturday 5/20/17 – Sunday 5/21/17)

**Western Transit Center Site (Between First and Second Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Central Transit Center Site (Between Fremont and First Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Beale Street traffic lane closures (Between Mission and Howard Streets):** The last temporary construction elevator will be dismantled and hoisted using a crane to offload. The elevator will then be transported in sections. This work is scheduled Saturday May 20, with work requiring two (2) traffic lane closures of Beale Street between 12:00 Noon and 7:00 PM. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

**Eastern Transit Center Site (Between Fremont and Beale Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street):** Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Bus Storage Facility (Between Second and Third Streets):** There is no construction work scheduled for Saturday. However; depending on construction progress, work may occur on the Bus Storage Facility (BSF) on Saturday between 6:00AM and 4:30PM.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



# Transbay Transit Center

## Construction Update

### Weekday Work (Monday 5/22/17– Friday 5/26/17):

#### Western Transit Center Site (Between First and Second Streets):

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM, using either the Minna Street gate or Natoma Street gate for deliveries and unloading of material and equipment.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, using either the Minna Street gate or Natoma Street gate for deliveries and unloading of material and equipment.

Transit Center landscaping materials will frequently be delivered at night from Minna Street or from Natoma Street (between First and Second Streets) with hoisting between 7:00 PM and 4:30 AM.

**First Street Lane and Sidewalk Closures at night (Between Mission and Howard Streets):** First Street traffic lanes and the west sidewalk will be closed frequently at night due to overhead construction activity. This week a traffic lanes and the west sidewalk will be closed between Minna and Natoma Street from 10:00PM - 5:00AM due to due to overhead construction activity.

**Minna Street Closure at night** (between First and Second Streets): Underground Utility work continues at night between 7:00 PM and 4:30 AM the next day. This work may occasionally include high vibration and loud activities during saw cutting and excavation. Night work will also include; loading/unloading trucks, materials handling and general construction as we connect the Transit Center piping to the City systems.

#### Central Transit Center Site (Between Fremont and First Streets):

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM, using the either the Natoma Street gate for deliveries and unloading of material and equipment.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, using the either the Natoma Street gate for deliveries and unloading of material and equipment.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Construction Update

### **Fremont Street Lane closures - daytime (Between Mission and Howard Streets):**

Fremont Street traffic lanes will be closed this week due to underground utility construction with the western traffic lane closed from 9:00AM - 3:00PM due to potholing underground in preparation for Electrical duct bank construction.

### **Fremont Street Lane and sidewalk closures - nights (Between Mission and Howard Streets):**

Fremont Street traffic lanes and the west sidewalk will be closed frequently at night due to overhead construction activity. This week Fremont Street sidewalk and west traffic lane will be closed between Minna and Natoma Street from 10:00PM - 5:00AM due to demolition and modifications to the temporary Fremont Street Bridge and sidewalk in preparation for Bridge removal this summer.

### **Natoma Street Closure at night (between Fremont and Second Street):**

Underground piping utility work continues at night between 7:00 PM and 4:30 AM the next day. This work may occasionally include high vibration and loud activities during saw cutting and excavation. Night work will also include; loading/unloading trucks, materials handling and general construction as we connect the Transit Center piping to the City systems.

### **Eastern Transit Center Site (Between Beale and Fremont Streets):**

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM and will use either Fremont Street or Beale Street between Mission and Howard Streets for equipment and truck staging and deliveries.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, and will use either Fremont Street or Beale Street between Mission and Howard Streets for equipment and truck staging and deliveries.

Transit Center construction of the elevator enclosure will start this week Monday through Friday night through Mid-May between 7:00 PM and 7:00 AM the next day. This work may occasionally include loud activities on the upper levels (for 1-2 nights) including the roof and bus deck level.

### **Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street):**

The Bus Ramp construction will soon complete, with the remaining underground utilities, street lighting, sidewalk restoration, asphalt paving and hydro-seeding of the lots scheduled

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Construction Update

to occur in late May - early June. Finally in July, new fencing and gates will be constructed to secure each of the parcels.

**Howard Street (Between First and Second Streets):** Bus Ramp underground utility construction and final grading of the parcel between Howard Street and Tehama Street will start this week and continue through the end of May. Sidewalk restoration and asphalt paving of the lots will occur in late May - early June. Finally in July, new fencing and gates will be constructed to secure the parcel.

**Tehama Street (Between First and Second Streets):** Bus Ramp underground utility construction and final grading of the parcel between Tehama and Clementina Streets will start this week and continue through the end of May. Sidewalk restoration and asphalt paving of the lots will occur in late May - early June. Finally in July, new fencing and gates will be constructed to secure the parcel.

**Clementina Street (Between First and Second Street):** Bus Ramp underground utility construction and final grading of the parcel between Tehama and Clementina Streets will start this week and continue through the end of May. Sidewalk restoration and asphalt paving of the lots will occur in late May - early June. Finally in July, new fencing and gates will be constructed to secure the parcel.

Bus Ramp underground utility construction and final grading of the parcel between Clementina Street and Folsom Street will start this week and continue through the end of May. Sidewalk restoration and asphalt paving of the lots will occur in late May-early June. Finally in July, new fencing and gates will be constructed to secure the parcel.

**Folsom Street (Between First and Second Streets):** Bus Ramp underground utility construction and final grading of the parcel between Clementina Street and Folsom Street will start this week and continue through the end of May. Sidewalk restoration and asphalt paving of the lots will occur in late May - early June. Finally in July, new fencing and gates will be constructed to secure the parcel.

**Harrison Street (Between Essex and Second Streets):** Bus Ramp underground utility construction and final grading of the parcel between Harrison Street and Folsom Street will start this week and continue through the end of May. Sidewalk restoration and asphalt paving of the lots will occur in late May - early June. Finally in July, new fencing and gates will be constructed to secure the parcel.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Construction Update

### What to expect next Weekend (Saturday 5/27/17 – Monday 5/29/17)

**Western Transit Center Site (Between First and Second Streets):** There is no construction work scheduled for Saturday, Sunday or Monday Memorial Day. However; depending on construction progress, work may occur on-site Saturday between 6:00AM and 4:30PM.

**Central Transit Center Site (Between Fremont and First Streets):** There is no construction work scheduled for Saturday, Sunday or Monday Memorial Day. However; depending on construction progress, work may occur on-site Saturday between 6:00AM and 4:30PM.

**Eastern Transit Center Site (Between Fremont and Beale Streets):** There is no construction work scheduled for Saturday, Sunday or Monday Memorial Day. However; depending on construction progress, work may occur on-site Saturday between 6:00AM and 4:30PM.

**Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street):** There is no construction work scheduled for Saturday, Sunday or Monday Memorial Day. However; depending on construction progress, work may occur on Saturday between 6:00AM and 4:30PM, with vehicles occasionally disrupting traffic on Tehama, Clementina, Folsom and Harrison Streets (between First and Second Streets) due to construction on-site and deliveries.

**Bus Storage Facility (Between Second and Third Streets):** There is no construction work scheduled for Saturday, Sunday or Monday Memorial Day. However; depending on construction progress, work may occur on the Bus Storage Facility (BSF) on-site Saturday between 6:00AM and 4:30PM.

### Detours, Street and Sidewalk Closures:

Some surrounding streets in the area may be affected. So you can plan ahead, please review the affected streets below:

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)





## Construction Update

### Transit Center

#### **First Street traffic lane closure at night (Between Mission and Howard Streets):**

Construction and materials deliveries continue nightly on site and above First Street with work occasionally requiring traffic lane closures nightly between 9:00 PM and 5:00 AM the next day.

#### **Fremont Street Lane closures - daytime (Between Mission and Howard Streets):**

Fremont Street traffic lanes will be closed this week due to underground utility construction with the western traffic lane closed from 9:00AM - 3:00PM due to potholing underground in preparation for Electrical duct bank construction. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

**Fremont Street Lane and sidewalk closures - nights (Between Mission and Howard Streets):** Fremont Street traffic lanes and the west sidewalk will be closed frequently at night due to overhead construction activity. This week Fremont Street sidewalk and west traffic lane will be closed between Minna and Natoma Street between 9:00 PM and 5:00 AM the next day, due to demolition and modifications to the temporary Fremont Street Bridge and sidewalk. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

#### **Beale Street traffic lane closure at night (Between Mission and Howard Streets):**

Construction and materials deliveries continue nightly on site and above Beale Street with work occasionally requiring traffic lane closures between 9:00 PM and 5:00 AM the next day.

#### **Natoma Street Full Closure Nights (between Fremont and Second Streets):**

Underground Utility will continue until late May, Sunday through Thursday nights between 7:00 PM and 4:30 AM the next day. This work may occasionally include high vibration and loud activities. Work will include excavation, loading/unloading trucks, materials handling and general construction as we connect the Transit Center piping to the City systems. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

**Natoma Street (between Fremont and Second Streets):** Daily deliveries and construction continues on site with construction vehicles occasionally disrupting traffic.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Construction Update

**Natoma Street (Alley) traffic lane closure (Second Street to 250 east of Second Street):** Natoma “alley” near Second Street truck traffic for deliveries and material rigging may occur daily between 6:00AM and 6:30PM inside the construction fence east of 92 Natoma Street. Tow-Away-No-Stopping- Allowed signs will be posted at the end of the Natoma alley closest to the construction site when required. Local access will always be available. Traffic control devices and construction flaggers will to assist.

**Minna Street (between First and Second Streets):** Daily deliveries and construction continues on site with construction vehicles occasionally disrupting traffic.

**Minna Street Full Closure Nights (between First and Second Streets):** Underground Utility work will continue until early June, Sunday through Thursday nights between 7:00 PM and 4:30 AM the next day. This work will occasionally include high vibration and loud activities. Work will include excavation, loading/unloading trucks, materials handling and general construction as we connect the Transit Center piping to the City systems. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

### Bus Ramp Viaduct and Cable Stay Bridge

**Howard Street (Between First and Second Streets):** Bus Ramp construction continues daily on site with construction vehicles occasionally disrupting traffic.

**Tehama Street (Between First and Second Streets):** Bus Ramp construction continues daily on site with construction vehicles occasionally disrupting traffic.

**Clementina Street (Between First and Second Street):** Bus Ramp construction continues daily on site with construction vehicles occasionally disrupting traffic.

**Folsom Street (Between First and Second Streets):** Bus Ramp construction continues daily on site with construction vehicles occasionally disrupting traffic.

**Harrison Street (Between Essex and Second Streets):** Bus Ramp construction continues daily on site with construction vehicles occasionally disrupting traffic.

---

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)





# Transbay Transit Center



## Construction Update

### Questions?

Should you have any general questions about the Transbay Transit Center Project, please call Dennis Turchon at: (415) 597-4620 or via e-mail at: [info@transbaycenter.org](mailto:info@transbaycenter.org).

### Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

### Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates>

### Construction Activity Map:

Check out the construction activity map at: <http://transbaycenter.org/construction-updates/construction-activity-map>

### Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit [www.temporaryterminal.org](http://www.temporaryterminal.org)

---

Follow us on social media:       

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)