



Construction Update

10 Day Look Ahead: Construction Activities

Friday August 11, 2017 through Sunday August 20, 2017

Special Notices:

Natoma Street and sidewalk restoration - lane closures and detours (between Fremont and Second Streets) Start the Week of August 14th and continues through October: Preparation for Natoma roadway and sidewalk restoration will commence this week. Heavy equipment includes loading/unloading trucks, materials handling, fencing changes and general construction will occur daily. Special Traffic Permits, Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians impacts. Local Access will always be available.

What to expect this Weekend (Saturday 8/12/17 – Sunday 8/13/17):

Western Transit Center Project Site (Between First and Second Streets): Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no work scheduled for Sunday day shift. However, depending on progress, work may occur Sunday between 6:00AM and 4:30PM.

Central Transit Center Project Site (Between First and Fremont Streets): Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no work scheduled for Sunday day shift. However, depending on progress, work may occur Sunday between 6:00AM and 4:30PM.

Fremont Street Full Closure / Demolition Weekend Friday night August 11th @ 8:00PM through Monday August 14th @ 5:00AM (Between Mission and Howard Streets): A full closure of Fremont Street is required during Phase 3 of the Fremont Street temporary bridge demolition and removal. Road closure and heavy demolition will start Friday night, August 11th @ 7:00PM through Monday August 14th @ 5:00AM. This work will occur 24 hours per day and include high noise and vibration levels. This work is scheduled at night or weekends due to the requirements of SFMTA for Fremont Street traffic control. Local access will always be available. This is the last of the three temporary steel bridges to be removed as part of the Project.

Eastern Transit Center Project Site (Between Fremont and Beale Streets): Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no work scheduled for Sunday day shift. However, depending on progress, work may occur Sunday between 6:00AM and 4:30PM.

Learn more at:

www.transbaycenter.org



Construction Update

Bus Ramp Viaduct Work (Bay Bridge to Howard Street): Construction continues onsite Saturday between 6:00 AM and 4:30 PM.

Bus Storage Facility (Between Second and Third Streets): Excavation and grading continues onsite Saturday between 6:00AM and 4:30PM.

Weekday Work (Monday 8/14/17– Friday 8/18/17):

Western Transit Center Project Site (Between First and Second Streets):

Deliveries and construction continues daily onsite between 6:00 AM and 7:00 PM, using either the Minna Street or Natoma Street for deliveries and unloading of material and equipment.

Deliveries and construction continues nightly onsite between 7:00 PM and 6:00 AM, using either the Minna Street or Natoma Street for deliveries and unloading of material and equipment.

Landscaping materials frequently are delivered at night from Minna Street or from Natoma Street with hoisting between 7:00 PM and 4:30 AM.

Natoma Street and sidewalk restoration - lane closures and detours (between Fremont and Second Streets) Start the Week of August 14th and continues through October:

Preparation for Natoma roadway and sidewalk restoration will commence this week. Heavy equipment includes loading/unloading trucks, materials handling, fencing changes and general construction will occur daily. Special Traffic Permits, Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians impacts. Local Access will always be available.

Central Transit Center Project Site (Between Fremont and First Streets):

Deliveries and construction continues daily onsite between 6:00 AM and 7:00 PM, using either the Minna Street or Natoma Street for deliveries and unloading of material and equipment.

Deliveries and construction continues nightly onsite between 7:00 PM and 6:00 AM, using either the Minna Street or Natoma Street for deliveries and unloading of material and equipment.

Eastern Transit Center Project Site (Between Beale and Fremont Streets):

Deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM and will now use Beale Street between Mission and Howard Streets for equipment and truck staging and deliveries. Deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, and will now use Beale Street between Mission and Howard Streets for equipment and truck staging and deliveries.

Learn more at:

www.transbaycenter.org



Construction Update

Mission Street sidewalk OCS Poles and wires at night (between First Street and Beale Streets): Night Shift low noise OCS pole and wire work will continue weekly, Sunday through Thursday nights between 10:00 PM and 5:00 AM and the next day through the end of August on Mission St. between First and Beale Streets (including intersections of 1st St., Fremont St. and Beale St). This overhead work will include, loading/unloading OCS steel trolley poles, materials handling and general construction for the MUNI Overhead Contact System connecting to the Transit Center Project.

Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street):

The Bus Ramp construction will soon be completed for the Transit Center Project, with the remaining underground utilities, final grading, asphalt paving and hydro-seeding of the lots occurring in August. Finally, in September, sidewalk restoration, new fencing and gates will be constructed to secure each of the parcels.

Howard Street (Between First and Second Streets): Bus Ramp underground utility construction and final grading of the parcel between Howard Street and Tehama Street will continue through August. Dust Control measures will be in place by the Contractor.

Tehama Street (Between First and Second Streets): Bus Ramp underground utility construction and final grading of the parcel between Tehama and Clementina Streets will continue through August. Dust Control measures will be in place by the Contractor.

Clementina Street (Between First and Second Street): Bus Ramp underground utility construction and final grading of the parcel between Tehama and Clementina Streets will continue through August. Dust Control measures will be in place by the Contractor.

Folsom Street (Between First and Second Streets): Bus Ramp underground utility construction and final grading of the parcel between Clementina Street and Folsom Street will continue through August. Dust Control measures will be in place by the Contractor.

Harrison Street (Between Essex and Second Streets): Bus Ramp underground utility construction and final grading of the parcel between Harrison Street and Folsom Street will continue through August. Dust Control measures will be in place by the Contractor.

Bus Storage Facility (Between Second and Third Streets):

The Bus Storage Facility (BSF) site excavation, grading and bridge work for the bus link ramp will continue onsite daily between 6:00AM and 4:30PM. This week construction includes removing existing sewer and install of the storm drain system and also Falsework erection for viaduct concrete construction. Concrete formwork, rebar and concrete placement for viaduct bents, walls and abutment walls continues. This week, the contractor will start concrete barrier for Sound Wall #1 and continue for SW2 retaining wall footings.

Learn more at:

www.transbaycenter.org



Construction Update

What to expect next Weekend Saturday (8/19/17 – Sunday 8/20/17):

Western Transit Center Project Site (Between First and Second Streets): Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no work scheduled for Sunday day shift. However, depending on progress, work may occur Sunday between 6:00AM and 4:30PM.

Central Transit Center Project Site (Between First and Fremont Streets): Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no work scheduled for Sunday day shift. However, depending on progress, work may occur Sunday between 6:00AM and 4:30PM.

Eastern Transit Center Project Site (Between Fremont and Beale Streets): Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no work scheduled for Sunday day shift. However, depending on progress, work may occur Sunday between 6:00AM and 4:30PM.

Bus Ramp Viaduct Work (Bay Bridge to Howard Street): Construction continues onsite Saturday between 6:00 AM and 4:30 PM.

Bus Storage Facility (Between Second and Third Streets): Excavation and grading continues onsite Saturday between 6:00AM and 4:30PM.

Detours, Street and Sidewalk Closures:

Some surrounding streets in the area may be affected. So you can plan ahead, please review the affected streets below:

Transit Center Project:

Mission Street sidewalk / Lane closure days (between First Street and Beale Streets): Day Shift OCS foundation work will continue Monday through Friday day shift, typically between 9:00AM and 3:00PM through August on Mission St. between First and Beale Streets. The Sidewalk will remain open, but will be narrowed in the vicinity, during this work. This work will include saw-cutting sidewalk concrete, jackhammering a small area, excavation, and drilling beneath the sidewalk, which will occasionally include high vibration and loud activities, loading/unloading trucks, concrete placement, materials handling and general construction. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

Mission Street sidewalk / Lane closure at night (between First Street and Beale Streets): Night Shift low noise OCS pole and wire work will continue weekly, Sunday through Thursday nights between 10:00 PM and 5:00 AM the next day through the end of August on Mission St.

Learn more at:

www.transbaycenter.org



Construction Update

between First and Beale Streets (including intersections of 1st St., Fremont St. and Beale St). Sidewalk will remain open, but will be narrowed in the vicinity, during this work. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

First Street Lane closures - at night (Between Mission and Howard Streets): Traffic lanes will be closed occasionally from 8:00PM - 5:00AM this week, due to overhead construction activity and deliveries.

Fremont Street Lane closures - at night (Between Mission and Howard Streets): Traffic lanes will be closed occasionally from 8:00PM - 5:00AM this week, due to preparation for upcoming Fremont Street Bridge removal, night work including soil delivery, compaction and general construction will take place at night.

Fremont Street Full Closure (Between Mission and Howard Streets) Friday night August 11th @ 8:00PM through Monday August 14th @ 5:00AM: A full closure of Fremont Street is required during Phase 3 of the **Fremont Street temporary bridge demolition and removal**. Road closure and heavy demolition will start Friday night, August 11th @ 7:00PM through Monday, August 14th @ 5:00AM. This work will occur 24 hours per day and include high noise and vibration levels. This work is scheduled at night or weekends due to the requirements of SFMTA for Fremont Street traffic control. Local access will always be available. This is the last of the three temporary steel bridges to be removed as part of the Project.

Beale Street Lane closures - at night (Between Mission and Howard Streets): Traffic lanes will be closed occasionally from 8:00PM - 5:00AM this week, due to overhead construction activity and deliveries.

Natoma Street and sidewalk restoration - lane closures and detours (between Fremont and Second Streets) Start the Week of August 14th and continues through October: Preparation for Natoma roadway and sidewalk restoration will commence this week. Heavy equipment includes loading/unloading trucks, materials handling, fencing changes and general construction will occur daily. Special Traffic Permits, Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians impacts. Local Access will always be available.

Learn more at:

www.transbaycenter.org



Construction Update

Natoma Street Full Closure -nights (between Fremont and Second Streets): Landscaping deliveries to the roof and heavy equipment work are scheduled Sunday through Thursday nights between 7:00 PM and 4:30 AM the next day. Work will include loading/unloading trucks, materials handling and general construction. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

Natoma Street (between Fremont and Second Streets) - daily: Daily deliveries continue site with construction vehicles occasionally disrupting traffic. Natoma “alley” near Second Street for deliveries between 6:00AM and 6:30PM east of 92 Natoma Street. Tow-Away-No-Stopping-Allowed signs will be posted. Local access will always be available. Traffic control devices and construction flaggers will to assist with traffic and pedestrians.

Minna Street Full Closure - nights (between Fremont and Second Streets): Landscaping deliveries to the roof and heavy equipment work are scheduled Sunday through Thursday nights between 7:00 PM and 4:30 AM the next day. Work will include loading/unloading trucks, materials handling and general construction. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

Minna Street (between First and Second Streets) - daily: Minna Street traffic lanes will be closed occasionally as deliveries continue, with construction vehicles occasionally disrupting traffic.

Bus Ramp Viaduct and Cable Stay Bridge:

Howard Street (Between First and Second Streets) - daily: Bus Ramp daily deliveries and on-site construction continues daily with construction vehicles occasionally disrupting traffic.

Howard Street (Between First and Second Streets) Lane and Sidewalk closures - daily: Bus Ramp underground utility construction will require at least one traffic lane to be closed this week from 6:00AM - 3:30PM through the end of August. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

Tehama Street (Between First and Second Streets): Bus Ramp deliveries and on-site construction continues daily with construction vehicles occasionally disrupting traffic. Dust Control measures will be in place by the Contractor.

Tehama Street (Between First and Second Streets) Lane and Sidewalk closures - daily: Bus Ramp underground utility construction will require at least one traffic lane to be closed this week from 6:00AM - 3:30PM through the end of August. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

Learn more at:

www.transbaycenter.org



Construction Update

Clementina Street (Between First and Second Street): Bus Ramp deliveries and on-site construction continues daily with construction vehicles occasionally disrupting traffic. Dust Control measures will be in place by the Contractor.

Clementina Street (Between First and Second Streets) Lane and Sidewalk closures - daily: Bus Ramp underground utility construction will require at least one traffic lane to be closed this week from 6:00AM - 3:30PM through the end of August. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

Folsom Street (Between First and Second Streets): Bus Ramp daily deliveries and on-site construction continues daily with construction vehicles occasionally disrupting traffic.

Harrison Street (Between Essex and Second Streets): Bus Ramp daily deliveries and on-site construction continues daily with construction vehicles occasionally disrupting traffic.

Bus Storage Facility (Between Second and Third Streets):

The Bus Storage Facility (BSF) is located on the block bounded by Second, Perry, Third, and Stillman streets under the west approach of Interstate-80 to the Bay Bridge. This week construction on-site includes; removing existing sewer and install of the storm drain system and also Falsework erection for viaduct concrete construction. Concrete formwork, rebar and concrete placement for viaduct bents, walls and abutment walls continues. This week the contractor will start concrete barrier for Sound Wall #1 and continue for SW2 retaining wall footings. Underground construction, site excavation, grading and bridge work for the bus link ramp continues onsite daily between 6:00AM and 4:30PM with construction vehicles occasionally disrupting traffic.

Questions?

Should you have any general questions about the Transit Center Project, please call Dennis Turchon at: (415) 597-4620 or via e-mail at: info@transbaycenter.org.

Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates>

Learn more at:

www.transbaycenter.org



Transbay Transit Center



Construction Update

Construction Activity Map:

Check out the construction activity map at: <http://transbaycenter.org/construction-updates/construction-activity-map>

Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit www.temporaryterminal.org

Follow us on social media:       

Learn more at:

www.transbaycenter.org