San Francisco Peninsula Rail Program: Downtown Rail Extension (DTX)

Project Delivery Strategy: Implementation Roadmap

Executive Steering Committee August 19, 2022













Project Delivery Strategy: Implementation Roadmap

- TJPA Board approved DTX project delivery approach in July 2022, as recommended by the ESC.
- To complete Project Delivery Strategy, the TJPA/SFCTA project delivery strategy team is preparing a Strategic Implementation Roadmap.
- Roadmap to describe the key activities, decisions, and organizational considerations for implementation of the approved delivery approach, with focus on pre-procurement, procurement, and pre-construction phases.
- This presentation provides an overview of the components of the Roadmap, for ESC input and discussion.

Background: DTX Delivery Approach

TJPA Board-approved delivery approach consists of Progressive Design-Build (PDB) for heavy civil/tunnel and Construction Manager-General Contractor (CMGC) for systems, track, and station fit-out, preceded by an Enabling Program.

PDB for heavy civils and tunnel

- PDB Contractor responsible for final design
- Two stage contractor engagement
- Selection of contractor is largely qualifications based at ~30% design
- Contractor initially engaged during a preconstruction services phase
- Construction contract is negotiated at 60%+ design
- Contractor can self-perform work

CMGC for systems, track and station fit-out

- Delivery Agency retains responsibility for final design
- Two stage contractor engagement
- Selection of contractor is largely qualifications based at ~30% design
- Contractor initially engaged during a preconstruction services phase
- Construction contract is negotiated at ~90-100% design
- Contractor can self-perform work

Mott MacDonald

Strategic Implementation Roadmap


Document structure

Project development	Pre- procurement	Procurement	Pre- construction	Construction*	Operations
Tasks and Key Deliverables					
	Risks				
		Decisions an	d Milestones		
Delivery Agency Roles and Responsibilities					

^{*} Including testing and commissioning

Key decisions, tasks, and deliverables by phase

Dates are indicative and representative of the PDB schedule



Questions











