



Construction Update

10 Day Look Ahead: Construction Activities

Friday December 23, 2016 through Sunday January 1, 2017

Special Notices:

There is no Work scheduled Christmas weekend

First Street Full Closure the week of December 26th: A full Closure of First Street is scheduled at night the week of December 26th. All traffic lanes will be shifting to the west side including restriping. First Street will close one night starting 9:00 PM and reopening 5:00 AM the next day. Traffic control devices and flaggers and SFPD will assist.

First Street Full Closure Tuesday Night December 27th (Between Mission and Howard Streets): First Street will be closed between 11:00 PM on Tuesday, December 27th and 5:00 AM on Wednesday December 28th for landscaping material and equipment hoisting to the roof. Local access will always be available for adjacent neighbors. Traffic control devices and flaggers will assist with traffic and pedestrians.

Clementina Street Full Closure Tuesday Day December 27 (Between First and Second Streets): Bus Ramp construction concrete placement will require a full closure between 5:00 AM and 3:00 PM Tuesday December 27th. Local access will always be available for adjacent neighbors. Traffic control devices and flaggers will assist with traffic and pedestrians.

Night Work Western Transit Center (Between First and Second Streets): Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 7:00 AM. Material deliveries and unloading will occur on-site and will typically First Street or use Natoma Street between First Street and Second Street or Minna Street between First and Second Streets.

Night Work Central Transit Center (Between First and Fremont Streets): Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

7:00 AM. Material deliveries and unloading will occur on-site and will typically use First Street or use Natoma Street between First Street and Fremont Street.

Night Work Eastern Transit Center (Between Fremont and Beale Streets): Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 7:00 AM. Material deliveries and unloading will occur on-site and will typically use Fremont Street or use Beale Street between Mission and Howard Streets.

The next 10 Days at Transbay...

What to expect this Weekend (Saturday 12/24/16 – Sunday 12/25/16):

Western Transit Center Site (Between First and Second Streets): There is no construction work scheduled for this weekend. NOTE: Materials deliveries may occur Sunday night/Monday morning.

Central Transit Center Site (Between Fremont and First Streets): There is no construction work scheduled for this weekend. NOTE: Materials deliveries may occur Sunday night/Monday morning.

Eastern Transit Center Site (Between Fremont and Beale Streets): There is no construction work scheduled for this weekend. NOTE: Materials deliveries may occur Sunday night/Monday morning.

Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street): There is no construction work scheduled for this weekend.

Weekday Work (Monday 12/26/16 – Friday 12/30/16):

Western Transit Center Site (Between First and Second Streets):

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM, using either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment. Transit Center construction includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work.

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 7:00 AM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment. Transit Center construction includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work. Natoma “alley” near Second Street will see increased truck traffic at night between 5:00 PM and 8:00 AM.

First Street Full Closure the week of December 26th: A full Closure of First Street is scheduled at night the week of December 26th. All traffic lanes will be shifting to the west side including restriping. First Street will close one night starting 9:00 PM and reopening 5:00 AM the next day. Traffic control devices and flaggers and SFPD will assist.

First Street Full Closure Tuesday Night December 27th (Between Mission and Howard Streets): First Street will be closed between 10:00 PM on Tuesday, December 27th and 5:00 AM on Wednesday December 28th for landscaping material and equipment hoisting to the roof. Local access will always be available for adjacent neighbors. Traffic control devices and flaggers will assist with traffic and pedestrians.

Central Transit Center Site (Between Fremont and First Streets):

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment. Transit Center construction includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 7:00 AM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment. Transit Center construction includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work. Natoma “alley” near Second Street will see increased truck traffic at night between 5:00 PM and 8:00 AM.

Learn more at:

www.transbaycenter.org



Construction Update

Eastern Transit Center Site (Between Beale and Fremont Streets):

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM. Transit Center construction includes welding, fireproofing, and glazing, and exterior awning installation, mechanical, electrical and plumbing work.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 7:00 AM, and will use either Fremont Street or Beale Street between Mission and Howard Streets for equipment and truck staging. Transit Center construction includes rebar, formwork, concreting of walls and curbs, welding, fireproofing and mechanical, electrical and plumbing work.

Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street):

General construction activities on-site will continue daily between 6:00 AM and 5:30 PM. Occasionally 24 hour work may occur for the installation of rebar concreting and heavy equipment transport. There is increased construction activity onsite adjacent to Clementina and Tehama Street (Between First and Second Streets). Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local access will always be available for adjacent neighbors.

Clementina Street Full Closure Tuesday Day December 27 (Between First and Second Streets): Bus Ramp construction concrete placement will require a full closure between 5:00 AM and 3:00 PM Tuesday December 27th. Local access will always be available for adjacent neighbors. Traffic control devices and flaggers will assist with traffic and pedestrians.

What to expect next Holiday Weekend (Saturday 12/31/16 – Monday 1/2/17):

Western Transit Center Site (Between First and Second Streets): There is no construction work scheduled. However; depending on construction progress work may occur Saturday between 6:00 AM and 4:30 PM

Central Transit Center Site (Between Fremont and First Streets): There is no construction work scheduled. However; depending on construction progress work may occur Saturday between 6:00 AM and 4:30 PM

Learn more at:

www.transbaycenter.org



Transbay Transit Center



Construction Update

Eastern Transit Center Site (Between Fremont and Beale Streets): There is no construction work scheduled. However; depending on construction progress work may occur Saturday between 6:00 AM and 4:30 PM

Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street): There is no construction work scheduled. However; depending on construction progress work may occur Saturday between 6:00 AM and 4:30 PM

Detours, Street and Sidewalk Closures:

Some surrounding streets in the area may be affected. So you can plan ahead, please review the affected streets below:

Transit Center

First Street Full Closure the week of December 26th: A full Closure of First Street is scheduled at night the week of December 26th. All traffic lanes will be shifting to the west side including restriping. First Street will close one night starting 9:00PM and reopening 5:00AM the next day. Traffic control devices and flaggers and SFPD will assist.

First Street Full Closure Tuesday Night December 27th (Between Mission and Howard Streets): First Street will be closed between 11:00 PM on Tuesday, December 27th and 5:00 AM on Wednesday December 28th for landscaping material and equipment hoisting to the roof. Local access will always be available for adjacent neighbors. Traffic control devices and flaggers will assist with traffic and pedestrians.

First Street Nightly Lane Closures (Between Minna and Natoma Streets): Transit Center work may require two lanes closed for overhead construction 3-4 nights this week between 9:00 PM and 5:00 AM the next day. This work is done at night due to public safety and SFMTA/MUNI requirements. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Fremont Street Nightly Lane Closures (Between Mission and Natoma Streets): Transit Center work may require two lanes closed for overhead or underground utility construction 3-4 nights this week between 9:00 PM and 5:00 AM the next day. This work is done at night due to public safety and SFMTA/MUNI requirements. Local access

Learn more at:

www.transbaycenter.org



Construction Update

will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Beale Street Nightly Lane Closures (Between Mission and Howard Streets): Transit Center work may require two lanes closed for occasional material deliveries and unloading 5 nights this week between 9:00 PM and 5:00 AM the next day. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Minna Street at night (Between First and Second Streets): Transit Center construction activity and underground utility work continues nightly between 7:00 PM and 4:30 AM the next day. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Natoma Street East at night (Between Fremont and Second Streets): Transit Center material deliveries and unloading continues nightly between 7:00 PM and 4:30 AM the next day. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Natoma Street East Full Closure Saturdays through February (Between Fremont and First Streets): Transit Center material deliveries and unloading continues each Saturday through end of February and will require a full closure between 7:00 AM and 3:00 PM. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Natoma Street Alley No Parking Monday-Saturday through February (Second Street to 250 east of Second Street): Natoma “alley” near Second Street will see increased truck traffic starting in 2017. Steel deliveries and steel erection will occur inside the construction fence east of 92 Natoma Street starting in mid-January and will work between 6:00 AM and 6:30 PM. Tow-Away-No-Stopping- Allowed signs are posted at the end of the Natoma alley closest to the construction site. Local access will always be available. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Learn more at:

www.transbaycenter.org



Construction Update

Bus Ramp Viaduct and Cable Stay Bridge

Howard Street (Between First and Second Streets): Bus Ramp construction continues daily on site with occasional construction vehicles disrupting traffic.

Tehama Street (Between First and Second Streets): Bus Ramp construction continues daily on site with occasional construction vehicles disrupting traffic.

Clementina Street Full Closure Tuesday Day December 27 (Between First and Second Streets): Bus Ramp construction concrete placement will require a full closure between 5:00 AM and 3:00 PM Tuesday December 27th. Local access will always be available for adjacent neighbors. Traffic control devices and flaggers will assist with traffic and pedestrians.

Clementina Street (Between First and Second Streets): Bus Ramp construction continues daily onsite and overhead with occasional construction vehicles disrupting traffic. Clementina Street sidewalks continue to divert pedestrians into a temporary sidewalk.

Folsom Street (Between First and Second Streets): Bus Ramp construction continues daily on site with occasional construction vehicles disrupting traffic.

Harrison Street (Between Essex and Second Streets): Bus Ramp construction continues daily with occasional construction vehicles disrupting traffic when crossing into the construction site. Harrison Street sidewalks continue to divert pedestrians into a temporary sidewalk.

Questions?

Should you have any general questions about the Transbay Transit Center Project, please call Scott Boule at (415) 597-4620 or via e-mail at: info@transbaycenter.org.

Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Learn more at:

www.transbaycenter.org



Transbay Transit Center



Construction Update

Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates>

Construction Activity Map:

Check out the construction activity map at: <http://transbaycenter.org/construction-updates/construction-activity-map>

Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit www.temporaryterminal.org

Follow us on social media:       

Learn more at:

www.transbaycenter.org