



Construction Update

10 Day Look Ahead: Construction Activities

Friday December 9, 2016 through Sunday December 18, 2016

Special Notices:

First Street Full Closure the week of December 18: A full Closure of First Street is scheduled at night the week of December 18th. All traffic lanes will be shifting to the west side including restriping. First Street will close one night starting 10:00PM and reopening 10:00AM the next day. Traffic control devices and flaggers and SFPD will assist.

Clementina Street Full Closure Friday December 23 (Between First and Second Streets): Bus Ramp construction concrete placement will require a full closure between 6:00 AM and 3:30 PM Friday December 23rd. Local access will always be available for adjacent neighbors. Traffic control devices and flaggers will assist with traffic and pedestrians.

Night Work Western Transit Center (Between First and Second Streets) through end of January: Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 7:00 AM, and includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work. Material deliveries and unloading will typically use First Street between Mission and Howard Streets, or Minna Street or Natoma Street between First and Second Streets.

Night Work Central Transit Center (Between First and Fremont Streets) through end of January: Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 7:00 AM, and includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work. Material deliveries and unloading will occur on-site and will typically use Natoma Streets between First Street and Fremont Street or use Fremont Street between Mission and Howard Streets.

Night Work Eastern Transit Center (Between Fremont and Beale Streets) through end of January: Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 7:00 AM, and includes welding, fireproofing, glazing, and

Learn more at:

www.transbaycenter.org



Construction Update

exterior awning installation, mechanical, electrical and plumbing work. Material deliveries and unloading will occur on-site and will typically use Natoma Streets between First Street and Fremont Street or use Fremont Street between Mission and Howard Streets.

The next 10 Days at Transbay...

What to expect this Weekend (Saturday 12/10/16 – Sunday 12/11/16):

Western Transit Center Site (Between First and Second Streets): Transit Center construction continues onsite between 6:00 AM and 4:30 PM on Saturday and includes deliveries, welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work. There is no construction work scheduled for Sunday's day shift. NOTE: Rebar and materials deliveries will occur Sunday night/Monday morning.

Central Transit Center Site (Between Fremont and First Streets): Transit Center construction continues onsite between 6:00 AM and 4:30 PM on Saturday and includes reinforcing steel, concrete, welding, fireproofing, mechanical, electrical and plumbing work and material deliveries. There is no construction work scheduled for Sunday's day shift. NOTE: Materials deliveries will occur Sunday night/Monday morning.

Natoma Street East Full Closure Saturday December 10 (Between Fremont and First Streets): Transit Center material deliveries and unloading continues each Saturday through end of December and will require a full closure between 7:00 AM and 3:00 PM. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Eastern Transit Center Site (Between Fremont and Beale Streets): Transit Center construction continues onsite between 6:00 AM and 4:30 PM on Saturday and includes reinforcing steel, concrete, welding, fireproofing, mechanical, electrical and plumbing work and material deliveries. There is no construction work scheduled for Sunday's day shift. NOTE: Rebar and materials deliveries will occur Sunday night/Monday morning.

Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street): General construction activities on-site may occur Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sundays.

Learn more at:

www.transbaycenter.org



Construction Update

Weekday Work (Monday 12/12/16 – Friday 12/16/16):

Western Transit Center Site (Between First and Second Streets):

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment. Transit Center construction includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 7:00 AM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment. Transit Center construction includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work. Natoma “alley” near Second Street will see increased truck traffic at night between 5:00PM and 8:00AM.

Central Transit Center Site (Between Fremont and First Streets):

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment. Transit Center construction includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 7:00 AM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment. Transit Center construction includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work. Natoma “alley” near Second Street will see increased truck traffic at night between 5:00PM and 8:00AM.

Eastern Transit Center Site (Between Beale and Fremont Streets):

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM. Transit Center construction includes welding, fireproofing, and glazing, and exterior awning installation, mechanical, electrical and plumbing work.

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 7:00 AM, and will use either Fremont Street or Beale Street between Mission and Howard Streets for equipment and truck staging. Transit Center construction includes rebar, formwork, concreting of walls and curbs, welding, fireproofing and mechanical, electrical and plumbing work.

Beale Street Full Closure Monday night December 12th (Between Mission and Howard Streets): Overhead construction will require full Beale Street closure due to cranes and rigging between 9:00 PM and 5:00 AM the next day. This work is done at night due to public safety and SFMTA/MUNI requirements. Local access will always be available for adjacent neighbors. Traffic control devices, SFPD and construction flaggers will be assigned to assist with traffic and pedestrians.

Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street): General construction activities on-site will continue daily between 6:00 AM and 5:30 PM. Occasionally 24 hour work may occur for the installation of rebar concreting and heavy equipment transport. There is increased construction activity onsite adjacent to Clementina and Tehama Street (Between First and Second Streets). Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local access will always be available for adjacent neighbors.

What to expect next Weekend (Saturday 12/17/16 – Sunday 12/18/16):

Western Transit Center Site (Between First and Second Streets): Transit Center construction continues onsite between 6:00 AM and 4:30 PM on Saturday and includes deliveries, welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work. There is no construction work scheduled for Sunday's day shift. NOTE: Rebar and materials deliveries will occur Sunday night/Monday morning.

Central Transit Center Site (Between Fremont and First Streets): Transit Center construction continues onsite between 6:00 AM and 4:30 PM on Saturday and includes reinforcing steel, concrete, welding, fireproofing, mechanical, electrical and plumbing work and material deliveries. There is no construction work scheduled for Sunday's day shift. NOTE: Materials deliveries will occur Sunday night/Monday morning.

Natoma Street East Full Closure Saturday December 17 (Between Fremont and First Streets): Transit Center material deliveries and unloading continues each Saturday

Learn more at:

www.transbaycenter.org



Construction Update

through end of December and will require a full closure between 7:00 AM and 3:00 PM. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Eastern Transit Center Site (Between Fremont and Beale Streets): Transit Center construction continues onsite between 6:00 AM and 4:30 PM on Saturday and includes reinforcing steel, concrete, welding, fireproofing, mechanical, electrical and plumbing work and material deliveries. There is no construction work scheduled for Sunday's day shift. NOTE: Rebar and materials deliveries will occur Sunday night/Monday morning.

Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street): General construction activities on-site may occur Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sundays.

Detours, Street and Sidewalk Closures:

Some surrounding streets in the area may be affected. So you can plan ahead, please review the affected streets below:

Transit Center

First Street Full Closure the week of December 18: A full Closure of First Street is scheduled at night the week of December 18th. All traffic lanes will be shifting to the west side including restriping. First Street will close one night starting 10:00PM and reopening 10:00AM the next day. Traffic control devices and flaggers and SFPD will assist.

First Street Nightly Lane Closures (Between Minna and Natoma Streets): Transit Center work may require two lanes closed for overhead or underground utility construction 3-4 nights this week between 9:00 PM and 5:00 AM the next day. This work is done at night due to public safety and SFMTA/MUNI requirements. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Fremont Street Nightly Lane Closures (Between Mission and Natoma Streets): Transit Center work may require two lanes closed for overhead or underground utility construction 3-4 nights this week between 9:00 PM and 5:00 AM the next day. This work is done at night due to public safety and SFMTA/MUNI requirements. Local access

Learn more at:

www.transbaycenter.org



Construction Update

will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Beale Street Full Closure Monday night December 12th (Between Mission and Howard Streets): Overhead construction will require full Beale Street closure due to cranes and rigging between 9:00 PM and 5:00 AM the next day. This work is done at night due to public safety and SFMTA/MUNI requirements. Local access will always be available for adjacent neighbors. Traffic control devices, SFPD and construction flaggers will be assigned to assist with traffic and pedestrians.

Beale Street Nightly Lane Closures (Between Mission and Howard Streets): Transit Center work may require two lanes closed for occasional material deliveries and unloading 3-4 nights this week between 9:00 PM and 5:00 AM the next day. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Minna Street at night (Between First and Second Streets): Transit Center construction activity and underground utility work continues nightly between 7:00 PM and 4:30 AM the next day. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Natoma Street East at night (Between Fremont and Second Streets): Transit Center material deliveries and unloading continues nightly between 7:00 PM and 4:30 AM the next day. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Natoma Street East Full Closure Saturdays through January (Between Fremont and First Streets): Transit Center material deliveries and unloading continues each Saturday through end of January and will require a full closure between 7:00 AM and 3:00 PM. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Natoma Street Alley No Parking Monday-Saturday in November (Second Street to 250 east of Second Street): Natoma "alley" near Second Street will see increased truck traffic into January for deliveries. Bus Ramp steel will be assembled and erected on site inside the construction fence during the daytime between 6:00AM and 5:30PM into

Learn more at:

www.transbaycenter.org



Construction Update

January. Tow-Away-No-Stopping- Allowed signs will be posted at the end of the alley closest to the construction site. Local access will always be available. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Bus Ramp Viaduct and Cable Stay Bridge

Howard Street (Between First and Second Streets): Bus Ramp construction continues daily on site with occasional construction vehicles disrupting traffic.

Tehama Street (Between First and Second Streets): Bus Ramp construction continues daily on site with occasional construction vehicles disrupting traffic.

Clementina Street Full Closure Friday December 23 (Between First and Second Streets): Bus Ramp construction concrete placement will require a full closure between 6:00 AM and 3:30 PM Friday December 23rd. Local access will always be available for adjacent neighbors. Traffic control devices and flaggers will assist with traffic and pedestrians.

Clementina Street (Between First and Second Streets): Bus Ramp construction continues daily onsite and overhead with occasional construction vehicles disrupting traffic. Clementina Street sidewalks continue to divert pedestrians into a temporary sidewalk.

Folsom Street (Between First and Second Streets): Bus Ramp construction continues daily on site with occasional construction vehicles disrupting traffic.

Harrison Street (Between Essex and Second Streets): Bus Ramp construction continues daily with occasional construction vehicles disrupting traffic when crossing into the construction site. Harrison Street sidewalks continue to divert pedestrians into a temporary sidewalk.

Questions?

Should you have any general questions about the Transbay Transit Center Project, please call Scott Boule at (415) 597-4620 or via e-mail at: info@transbaycenter.org.

Learn more at:

www.transbaycenter.org



Transbay Transit Center



Construction Update

Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates>

Construction Activity Map:

Check out the construction activity map at: <http://transbaycenter.org/construction-updates/construction-activity-map>

Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit www.temporaryterminal.org

Follow us on social media:       

Learn more at:

www.transbaycenter.org