



Transbay Transit Center

Demolition and Construction Update

10 DAY LOOK AHEAD: Transbay Demolition and Construction Activities

Friday, August 5, 2011 – Sunday, August 14, 2011

THIS WEEK AT TRANSBAY...

Weekend Work (8/6/11 – 8/7/11):

Minna Street: Trenching work will continue on Minna Street between First and Second Streets on Saturday, August 6 and Sunday, August 7 from 7:00 AM to 5:00 PM.

Howard Street: Demolition work will continue on selected buildings along Howard Street between First and Second Streets on Saturday, August 6 and Sunday, August 7 from 7:00 AM to 5:00 PM.

Beale Street: Utility and trenching activities will continue across Beale Street Saturday, August 6 from 8:00 AM to 7:00 PM between Mission and Howard Streets. Traffic Lanes will be reduced to accommodate this work.

Cement Deep Soil Mixing (CDSM) shoring wall installation will continue Saturday, August 6 from 8:00 AM to 7:00 PM on the site between Beale and Fremont Streets.

Weekday Work (8/8/11 – 8/12/11):

Overnight Shift - Work between the hours of 11:00 PM and 7:00 AM.

Beale Street Overhead Contact System will be removed and crane and drill rig will cross Beale Street between Mission and Howard Streets on the night of Wednesday, August 10.

Evening Shift - Work between the hours of 7:00 PM and 11:00 PM.

Beale Street Overhead Contact System will be removed and crane and drill rig will cross Beale Street between Mission and Howard Streets on the night of Wednesday, August 10.

Excess soil generated during the day from the Cement Deep Soil Mixing (CDSM) wall will be loaded into trucks for removal to an offsite location until 12:00 AM midnight.

Day Shift - All contractors will work between the hours of 7:00 AM and 7:00 PM. **Activities will include:**

Trenching:

Trenching work will continue on both Minna Street between Second and First Streets and on Natoma Street between Fremont and First Streets - Day Shift.

Shoring & Excavation Prep:

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Demolition and Construction Update

Cement Deep Soil Mixing (CDSM) shoring wall installation activities will continue in the east transit center site, while preparation activities will continue in the central and west transit center sites - Day Shift.

Demolition:

Howard Street: Demolition work will continue on selected buildings between Howard and Natoma Streets near Second Street - Day Shift.

Underground utilities/ trenching work:

Beale Street (from Mission to Howard Streets): Underground trenching and utilities work - Day Shift.

Fremont Street (from Mission to Howard Streets): Underground trenching and utilities work - Day Shift.

Mission Street (Beale Street intersection): Underground trenching and utilities work - Day Shift.

Natoma Street (near Second Street): Underground trenching and utilities work - Day Shift.

Detours, Street and Sidewalk Closures:

The following streets will be temporarily impacted due to project activities. So you can plan ahead please review the affected streets below:

Natoma Street: Only local access will be allowed on Natoma Street between First and Second Streets. There will be a partial street closure and parking prohibition in effect near Second Street from 7:00 AM to 5:00 PM.

Natoma Street (between Fremont and First Streets) - All vehicle access to Natoma Street must use First Street. There will be a flagger on site to direct access.

Minna Street: Only local access will be allowed on Minna Street between First and Second Streets from 7:00 AM to 5:00 PM. A flagger will be on site to direct access.

Howard Street: Temporary sidewalks are provided in the parking lane on the north side of Howard Street between First and Second Streets through Friday, August 26, 2011.

Fremont Street: Lane restrictions will be in effect on Fremont Street between Mission and Howard Streets from 9:00 AM to 5:00 PM. The east sidewalk of Fremont Street between Mission and Howard Streets will remain closed. Temporary sidewalk will be provided in the parking lanes on the west side of Fremont Street between Mission and Howard Streets through Friday, August 12, 2011. Pedestrians must use the west side of Fremont Street until further notice.

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Demolition and Construction Update

Beale Street: Lane restrictions will be in effect on Beale Street between Mission and Howard Streets from 9:00 AM to 3:00 PM. The east sidewalk of Beale Street between Mission and Howard Streets will be temporarily closed from Monday, August 8 until mid-week to pour new sidewalks and repave the eastern traffic lanes. Temporary sidewalks will be provided in the parking lane along the Beale Street east sidewalk. In addition, the west sidewalk of Beale Street between Mission and Howard Streets will be closed temporarily.

What to Expect Next Weekend (8/13/11 - 8/14/11):

Minna Street: Trenching work will continue on Minna Street between Second and First Streets on Saturday, August 13 and Sunday, August 14 from 7:00 AM to 5:00 PM.

Fremont Street: Underground Utility trenching will continue across Fremont Street on Saturday, August 13 from 7:00 AM to 5:00 PM. Lanes will be reduced along Fremont Street to accommodate this work.

Beale Street: Cement Deep Soil Mixing (CDSM) shoring wall installation will continue across Beale Street Saturday, August 13 and Sunday, August 14 from 7:00 AM to 12:00 AM Midnight between Mission and Howard Streets.

NOTE: A full street closure may be necessary on Beale Street between Mission and Howard Streets for the duration of the weekend, beginning Friday, August 12 at 8:00 PM through Monday, August 15 at 5 AM.

Questions?

Should you have any general questions about the Transbay Transit Center Project, please call Adam Alberti or Stephanie Reichin, Transbay Outreach Team, at: [\(415\) 227-9700](tel:4152279700) or via e-mail at: info@transbaycenter.org

Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates>

Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit www.temporaryterminal.org

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Demolition and Construction Update

Reminder: Community Meeting

Join us on Wednesday, August 10, 2011 to learn more about the remaining demolition activities, utility relocation, shoring wall construction, street closures and hours of activity. The community meeting will be held from 12:00 noon until 1:00 PM. The meeting will be held at the TJPA's offices located at 201 Mission Street, Suite 2100.

What: Community Meeting: Transbay Demolition and Construction Update

When: Wednesday, August 10, 2011

Time: 12:00 Noon

Where: Transbay Joint Powers Authority
201 Mission Street, Suite 2100
San Francisco, CA 94105

Learn more at:

www.transbaycenter.org