



Transbay Transit Center

Construction Update

10 DAY LOOK AHEAD: Transbay Construction Activities

Friday, November 11, 2011 – Sunday, November 20, 2011

THIS WEEK AT TRANSBAY...

Weekend Work (11/12/11 – 11/13/11):

Eastern Transit Center Site (Between Beale and Fremont Streets): Buttress preparation and construction activity is expected to continue in the eastern transit center site on Saturday, November 12 and Sunday, November 13 between 6:00 AM and 1:00 AM. Depending on progress in the coming week, the hours of operation and level of activity may be reduced.

Central Transit Center Site (Between Fremont and First Streets): Pre-trenching work is scheduled inside the construction fence on Saturday, November 12 – Day Shift.

Fremont Street (Between Mission to Natoma Streets): A geotech drill rig's work may require use of a small localized section of the eastern traffic lane Saturday, November 12.

First Street (Between Mission and Howard Streets): Underground utilities work continues on First Street on Saturday, November 12.

Natoma Street (Between First and Second Street): Pavement restoration work will take place behind 500 Howard on Friday night, November 11 through Sunday, November 13. Local pedestrian access is open, local vehicle access will be closed.

Weekday Work (11/14/11 – 11/18/11):

Night Shift - The buttress wall installation operation will continue in the eastern transit center site between Beale and Fremont Streets between the hours of 6:00 AM and 1:00 AM. There will be minimal work on site between 1:00 AM and 6:00 AM. If there is a problem, work on site could extend into the hours between 1:00 AM and 5:00 AM.

CDSM spoils will be removed from the central transit center sites, while buttress spoils are removed from the eastern transit center site during the night shift from 7:00 PM to 1:00 AM.

Day Shift - All contractors will work between the hours of 7:00 AM and 7:00 PM, except as otherwise noted below. Activities will include:

Buttress, Shoring & Excavation Work:

Buttress Wall: Installation of the buttress wall will continue in the eastern transit center site inside the construction fence between the hours of 6:00 AM and 1:00 AM.

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

Shoring Wall: Cement Deep Soil Mixing (CDSM) shoring wall will continue in the central transit center site inside the construction fence – Day Shift.

Excavation Work: Excavation for the new Transit Center Building (including demolition of underground structures) will continue through the end of 2014. The excavation will move from the west transit center site and continue to the east end. The contractor will be excavating to an average depth of about 60 to 65 feet. NOTE: While most excavation work will take place during the Day-Shift to begin, excavation, like the buttress work will become a 24 hour activity.

Crushed concrete and spoils will be removed from the western transit center sites from the construction gate located near 564 Howard, and exit onto Howard Street – Day Shift.

Underground Utilities/Trenching:

First Street (Between Mission and Howard Streets): Underground utilities work continues on First Street – Day Shift.

Mission Street (Between Second and Main Streets): Potholing work will be performed along Mission Street – Day Shift.

What to Expect Next Weekend (11/19/11 – 11/20/11):

Eastern Transit Center Site (Between Beale and Fremont Streets): Buttress preparation and construction activity is expected to continue in the eastern transit center site on Saturday, November 19 and Sunday, November 20 between 6:00 AM and 1:00 AM. Depending on progress in the coming week, the hours of operation and level of activity may be reduced.

Central Transit Center Site (Between Fremont and First Streets): Minimal CDSM work is scheduled inside the construction fence on Saturday, November 19 – Day Shift.

Western Transit Center Site (Between First and Second Streets): Demolition rubble off haul trucking and minimal preparation work is scheduled on Saturday, November 19 – Day Shift.

First Street (Between Mission and Howard Streets): Underground utilities work continues on First Street on Saturday, November 19.

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

Detours, Street and Sidewalk Closures:

The following streets will be temporarily impacted due to project activities. So you can plan ahead please review the affected streets below:

First Street (Between Mission and Howard Streets): Utility work will take place along First Street. Lane restrictions will be in effect from 7:00 AM to 3:00 PM. SFPD will be on site.

Fremont Street (Between Mission and Howard Streets): The east sidewalk of Fremont Street between Mission and Howard Streets will remain closed. Pedestrians are directed to the sidewalk on the west side of Fremont Street.

Minna Street (Between First and Second Streets): Minna Street has been reduced to one lane, one way (west bound), all vehicles will enter from First Street or Shaw Alley. There will be no parking along Minna Street between First Street and 130 feet east of Second Street for the life of the project.

Natoma Street (Between Fremont and First Streets): Natoma Street has been reduced to one lane, one way (west bound), all vehicles will enter from Fremont Street and exit at First Street for the life of the project.

Natoma Street (Between First and Second Streets): Natoma Street has been changed to a dead end street for the life of the project with no vehicle access to Natoma Street from Second Street. Local access to 500 Howard Street is available to and from First Street. Local pedestrian access from Second Street to businesses on Natoma Street will remain available.

Market Street and Mission Street: Potholing work will be performed along Mission Street between Second and Main Streets from 9:00 AM to 3:00 PM.

Beginning Saturday, November 19 PG&E will be performing work at the Beale and Mission Street intersection. This work is not under the control or authority of the TJPA, if you have any questions surrounding this work please contact PG&E representative Michael Riordan at (415) 973-6201.

PG&E is performing night work along Beale Street between Market and Mission Streets. This work will result in lane restrictions along Beale Street and is not under the control or authority of the TJPA.

Questions?

Should you have any general questions about the Transbay Transit Center Project, please call Adam Alberti or Stephanie Reichin, Transbay Outreach Team, at: (415) 227-9700 or via e-mail at: info@transbaycenter.org

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Website:

Please continue to check our website for the most up to date schedule of activities at:

<http://transbaycenter.org/construction-updates>

Construction Activity Map: Check out the construction activity map at: <http://transbaycenter.org/construction-updates/construction-activity-map>

Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit www.temporaryterminal.org

Learn more at:

www.transbaycenter.org