



# Community Meeting

April 4, 2012

# Transbay Transit Center

**TJPA**





Transbay Transit Center

## Period Summary

- There were no recordable or lost time safety incidents this period.
- There have been over 260,000 craft hours completed to date, over 30,000 completed since last report.
- Contractor completed 14 buttress shafts this period, significantly increasing productivity to an average of 2.8 shafts per week.
- CDSM wall was completed at First Street per schedule in anticipation of the traffic bridge installation on Memorial Day Weekend.
- Completed all pin pile supports in Zones 1 and 2 for Construction Access Trestle Bridge installation.



Transbay Transit Center


## Period Summary

- Started installation in Zone 1 of the pre-loaded cross lot struts used for shoring during excavation in.
- The dewatering system in Zones 1 and 2 has been completed and Activated.
- Construction began this period on the AWSS (RUP 4.2) work at the intersection of First and Howard Streets.
- PG&E Phase II cutovers have been completed in both First and Fremont Streets



Transbay Transit Center

# BSE Timeline Summary







Transbay Transit Center


# April 1, 2012 Site Status

2011

2012

2013

2014



CDSM Complete	
Demolition Remaining	
Excavation in Progress	
Buttress Work in Progress	
Trestle Piles Completed	



Transbay Transit Center

# East Section Progress (Zone 4)



End of February 2012



End of March 2012







Transbay Transit Center

# Buttress Progress







Transbay Transit Center

# Buttress Progress





Transbay Transit Center

# Central and West Sections Progress



End of February 2012



End of March 2012





Transbay Transit Center

# Excavation – Zones 1 and 2 Pin Piles Complete







Transbay Transit Center

# Excavation – Zones 1 Trestle Abutment





Transbay Transit Center

# Excavation – Zones 1 and 2 Pin Piles / Trestle Bracing







Transbay Transit Center

# Excavation – Zones 1 Internal Bracing







Transbay Transit Center

# Excavation – Zones 1 Internal Bracing





Transbay Transit Center

# CDSM Wall Completed at First Street







Transbay Transit Center

# CDSM Wall Completed at First Street







Transbay Transit Center

## Utility Relocation - AWSS Work has Begun





Transbay Transit Center

Questions?