



Transbay Transit Center



Construction Update

10 DAY LOOK AHEAD: Transbay Construction Activities

Friday, June 1, 2012 – Sunday, June 10, 2012

This week at Transbay...

NOTE: Upcoming work - The Fremont Street temporary bridge installation is scheduled to take place over Labor Day weekend.

Weekend Work (6/2/12 – 6/3/12):

Eastern Transit Center Site (Between Beale and Fremont Streets): Buttress construction activity will continue in the eastern transit center site on Saturday, June 2 between the hours of 6:00 AM and 1:00 AM. There will be minimal work on site between 1:00 AM and 6:00 AM. On Saturday, June 2 and Sunday, June 3 the hours of operation and level of activity may be reduced.

Central Transit Center Site (Between First and Fremont Streets): Excavation and trucking of soils from transit center site will continue in the eastern transit center site on Saturday, June 2 between the hours of 7:00 AM and 5:00 PM. Please note that there will be concrete demolition work starting the week of June 6, 2012.

Western Transit Center Site (Between Second and First Streets): Excavation and trucking of soils, welding of trestle steel and cross lot steel bracing will also be performed in the western transit center site on Saturday, June 2 from 7:00 AM to 5:00 PM. CDSM wall repairs and grout injection will take place on Saturday, June 2 and Sunday, June 3 between the hours of 8:00 AM and 7:00 PM. On Sunday, June 3 the hours of operation and level of activity may be reduced.

SFMTA Muni OCS system is scheduled to be restored at First Street (between Mission and Howard Streets) this Sunday night June 3 from 8:00 PM to 5:00 AM.

Weekday Work (6/4/12 – 6/8/12):

Night Shift:

Buttress, Shoring & Excavation Work:

Learn more at:

www.transbaycenter.org



Transbay Transit Center



Construction Update

Western Transit Center Site (Between Second and First Streets): Excavation and trucking of soils from the western transit center site will continue at night between the hours of 5:00 PM and 5:00 AM through the end of 2012. Dump trucks will exit the construction gate located on First Street between Howard and Mission Streets. Welding of trestle steel and cross lot steel bracing will also be performed from 3:00 PM to 5:00 AM. In the future excavation, trucking and welding may become 24-hour activities and expand into weekend work.

Eastern Transit Center Site (Between Beale and Fremont Streets): The buttress wall installation continues in the eastern transit center site between Beale and Fremont Streets between the hours of 6:00 AM and 1:00 AM. There will be minimal work on site between 1:00 AM and 6:00 AM. If there is a problem, work on site could extend into the hours between 1:00 AM and 6:00 AM.

SFMTA Muni OCS system is scheduled to be restored at First Street (between Mission and Howard Streets) this Sunday night, June 3 from 8:00 PM to 5:00 AM. If work is unable to complete the OCS work will take place at night between Monday, June 4 and Wednesday, June 6 from 8:00 PM to 5:00 AM.

Mission Street (between Beale and Main Streets): PG&E will be performing underground utility on Mission Street and Main Street at night beginning June 4, 2012. This work is not under the control or authority of the TJPA.

Day Shift:

Buttress, Shoring & Excavation Work:

Western Transit Center Site Excavation Work: Installation of cross lot steel bracing and welding work will continue on the western transit center site. Soils are being stockpiled and removed from the western transit center site exiting from a construction gate located on First Street between Howard and Mission Streets. The contractor will be excavating to an average depth of about 60 to 65 feet as the excavation progresses from the west transit center site to the eastern end for the new Transit Center Building and will continue through the end of 2014.

Central Transit Center Site Excavation Work: Excavation work will continue on the central transit center site. Soils and crushed concrete are being stockpiled and

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

removed from the site. Dump trucks will exit the construction gate located on First Street between Howard and Mission Streets. Demolition of underground structures will commence on Monday, June 4, 2012 and continue Monday through Friday until the end of June. The central transit center site in the future will be excavated to average depth of about 60 to 65 feet as the excavation progresses from the central transit center site to the eastern end for the new Transit Center Building.

First Street (Between Mission and Howard Streets): First Street temporary bridge sidewalk, curb finalization, street lighting and MUNI support work will continue next week.

Eastern Transit Center Site Buttress Wall: Installation of the buttress wall will continue in the eastern transit center site inside the construction fence each week between the hours of 6:00 AM and 1:00 AM. There will be minimal work on site weekly between 1:00 AM and 6:00 AM. This work will continue for the next ten months with a target completion of April 2013.

Underground Utilities/Trenching Work:

Howard Street (Between First and Second Streets): Underground utilities work continues on Howard Street between 9:00 AM and 3:00 PM for the installation of the AWSS piping system.

Mission Street (Intersection of First and Mission Streets): Underground utilities work will start on Mission Street June 11, 2012 between 9:00 AM and 3:00 PM for the installation of the AWSS piping system.

Market Street (Intersection of Market and Sutter Streets): Underground utilities work will start on Market Street June 11, 2012 between 9:00 AM and 3:00 PM for the installation of the AWSS piping system.

What to Expect Next Weekend (6/9/12 – 6/10/12):

Western Transit Center Site (Between Second and First Streets): Excavation and trucking of soils, welding of trestle steel and cross lot steel bracing will also be performed in the western transit center site on Saturday, June 9 from 7:00 AM to 5:00 PM.

Learn more at:

www.transbaycenter.org



Transbay Transit Center



Construction Update

Central Transit Center Site (Between First and Fremont Streets): Excavation and trucking of soils from the transit center site will continue in the eastern transit center site on Saturday, June 9 between the hours of 7:00 AM and 5:00 PM.

Eastern Transit Center Site (Between Beale and Fremont Streets): Buttress construction activity will continue in the eastern transit center site on Saturday, June 9 between the hours of 6:00 AM and 1:00 AM. There will be minimal work on site between 1:00 AM and 6:00 AM. On Sunday, June 10 the hours of operation and level of activity may be reduced.

Detours, Street and Sidewalk Closures:

The following streets will be temporarily impacted due to project activities. So you can plan ahead, please review the affected streets below:

First Street (Between Mission and Howard Streets): The First Street temporary bridge is complete between Mission and Howard Streets. The west sidewalk of First Street between Mission and Howard Streets remains closed next week. Pedestrians are directed to the sidewalk on the east side of First Street temporary bridge between Minna and Natoma Streets.

Fremont Street (Between Mission and Howard Streets): The east sidewalk of Fremont Street between Mission and Howard Streets remains closed. Pedestrians are directed to the sidewalk on the west side of Fremont Street. Fremont Street temporary bridge is scheduled to take place over Labor Day weekend.

Natoma Street (Between Fremont and First Streets): Natoma Street (between Fremont and First Streets) has been reduced to one lane, one way (west bound), all vehicles will enter from Fremont Street and exit at First Street for the life of the project. No detours are planned for Natoma Street this week.

Natoma Street (Between First and Second Streets): Natoma Street (between First and Second Streets) has been changed to a dead end street for the life of the project with no vehicle access through Natoma Street from Second Street. Local access to 500 Howard Street is available to and from First Street. Local vehicle and pedestrian access to businesses on Natoma Street will remain available at all times.

Minna Street Detour (Between First and Second Streets): There will be a Minna Street detour at First Street with vehicles entering Minna Street from Shaw Alley next week to allow

Learn more at:

www.transbaycenter.org



Transbay Transit Center



Construction Update

completion of sidewalk work on west side of First Street at Minna Street. This Minna Street detour will be in place until June 11. There will be no parking along Minna Street between First Street and 130 feet east of Second Street for the life of the project. Local access will be allowed at all times.

Howard Street (Between First and Second Streets): There will be traffic lane closures on Howard Street just west of First Street intersection between 9:00 AM and 3:00 PM next week to allow for the installation of the underground AWSS piping system.

Mission Street (Intersection of First and Mission Streets): There will be traffic lane closures on Mission Street starting Monday, June 11, 2012 between the hours of 9:00 AM and 3:00 PM to allow for the installation of the underground AWSS piping system.

Market Street (Intersection of Market and Sutter Streets): There will be traffic lane closures on Market Street starting Monday, June 11, 2012 between the hours of 9:00 AM and 3:00 PM to allow for the installation of the underground AWSS piping system.

The Transbay Archaeology Exhibit

Visit the Archaeology Exhibit at its new location, the Metropolitan Transportation Commission (MTC) in Oakland, CA. The exhibit will be open at MTC's offices, located at 101 8th Street, Oakland, CA, during business hours from 9:00 AM - 5:00 PM. The exhibit will be featured at MTC through the end of June 2012.

Questions?

Should you have any general questions about the Transbay Transit Center Project, please call Adam Alberti or Stephanie Reichin, Transbay Outreach Team, at: (415) 227-9700 or via e-mail at: info@transbaycenter.org

Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Learn more at:

www.transbaycenter.org



Transbay Transit Center



Construction Update

Website:

Please continue to check our website for the most up to date schedule of activities at:
<http://transbaycenter.org/construction-updates>

Construction Activity Map:

Check out the construction activity map at: <http://transbaycenter.org/construction-updates/construction-activity-map>

Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit www.temporaryterminal.org

Learn more at:

www.transbaycenter.org