



Construction Update

10 Day Look Ahead: Construction Activities

Friday July 25, 2014 through Sunday August 3, 2014

Notice:

Mat Slab Pour: Eastern Zone - August 2: An overnight mat slab pour in the Eastern Zone (between Beale and Fremont Streets) will begin Friday night, August 1 at 11:00 PM and continue through Saturday, August 2 at 3:00 PM. Cleanup work is anticipated to continue until 5:00 PM. Due to the size of the pour, the delivery of concrete must be continuous and will take approximately 12 hours to complete. The pour must be continuous to maintain the integrity of the concrete.

Concourse Pour: Western Zone - August 5: The lower concourse is continuing with concrete placement taking place weekly. The next pour will take place in the Western Zone (between First and Second Streets) Tuesday, August 5 at 4:00 AM. This pour will take approximately 10 hours to complete and must be poured continuously to maintain the integrity of the concrete.

Crane Move: Western Zone - July 28: A crane move will be performed early Monday morning, July 28th. Beginning at 4:00 AM, contractors will set up traffic control and road protection plates. The crane will move across First Street between the Western Site and Central Sites between 5:00AM and 5:30AM. Large cranes are moved at night due to public safety and SFMTA requirements for closing First street to reduce traffic disruption.

Bus Ramp Work: Demolition has begun between Howard and Folsom Street for the upcoming bus ramp work. Demolition work, which will involve jackhammering out foundations of the former bus ramp, continues between Howard Street and Folsom street. Demolition work will take place to between 7:00 AM and 8:00 PM, Monday through Friday. Crews will ensure dust is controlled by using water hoses to mitigate any excessive dust that may be caused by our work.

Learn more at:

www.transbaycenter.org



Transbay Transit Center



Construction Update

This week at Transbay...

What to Expect This Weekend (7/26/14 - 7/27/14):

Western Transit Center Site (Between First and Second Streets): On Saturday, July 26 between 8:00 AM and 4:30 PM there will be general construction work including: waterproofing, rebar, piping, electrical conduits, concrete formwork and other preparation activities. There will also be the rigging, removal and reinstallation of cross lot steel bracing in support of construction.

On Saturday, July 26 between 8:00 AM and 2:30 PM wall concrete will be poured.

We expect this work to have minimal impact on the surrounding neighbors.

Central Transit Center Site (Between Fremont and First Streets): On Saturday, July 26 between 8:00 AM and 4:30 PM there will be general construction work including: waterproofing, rebar, piping, electrical conduits, concrete formwork and other preparation activities. There will also be the rigging, removal and reinstallation of cross lot steel bracing in support of construction.

We expect this work to have minimal impact on the surrounding neighbors. There is no construction work scheduled for Sunday.

Eastern Transit Center Site (Between Beale and Fremont Streets): On Saturday, July 26 between 8:00 AM and 4:30 PM there will be general construction work including: waterproofing, rebar, piping and electrical conduits, concrete formwork and other preparation activities. There will also be the rigging, removal and reinstallation of cross lot steel bracing in support of construction.

We expect this work to have minimal impact on the surrounding neighbors. There is no construction work scheduled for Sunday.

Learn more at:

www.transbaycenter.org



Transbay Transit Center



Construction Update

Weekday Work (7/28/14 – 8/1/14):

Project Construction Hours of Work: 24 Hour Work

Western Transit Center Site (Between First and Second Streets): Between 6:00 AM and 6:30 PM there will be installation of waterproofing, rebar, piping and electrical conduits along with concrete preparation activities and concrete pours. This week there will also be the rigging, removal and reinstallation of cross lot steel bracing.

Between the hours of 6:00 PM and 6:00 AM there will be installation of rebar, formwork and shoring along with the concrete preparation activities and pours.

Material deliveries and unloading are scheduled frequently between the hours of 3:00 AM and 4:00 PM.

A crane move will be performed early Monday morning, July 28. Beginning at 4:00 AM, contractors will set-up traffic control and road protection plates. The crane will move across First Street between the Western Site and Central Sites between 5:00AM and 5:30AM. Large cranes are moved at night due to public safety and SFMTA requirements for closing First street to reduce traffic disruption.

Central Transit Center Site (Between Fremont and First Streets): Between the hours of 6:00 AM and 6:30 PM there will be installation of waterproofing, rebar, piping and electrical conduits along with concrete preparation activities and concrete pours. This week there will also be the rigging, removal and reinstallation of cross lot steel bracing.

A crane move across First Street will be performed early Monday morning, July 28. Beginning at 4:00 AM, contractors will set-up traffic control and road protection plates. The crane will move across First Street between the Western Site and Central Sites between 5:00AM and 5:30AM. Large cranes are moved at night due to public safety, SFMTA requirements for closing First street to reduce traffic disruption.

Material deliveries and unloading are scheduled frequently between the hours of 3:00 AM and 4:00 PM.

Eastern Transit Center Site (Between Beale and Fremont Streets): This week between the hours of 6:00 AM and 6:30 PM there will be installation of waterproofing rebar, piping and

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

electrical conduits, concrete preparation activities and concrete pours. There will also be rigging, removal and reinstallation of cross lot steel bracing.

A protection slab concrete pour will take place from 6:00 AM to 10:00 AM on Tuesday, July 29.

Material deliveries and unloading are scheduled frequently between the hours of 3:00 AM and 4:00 PM.

Bus Ramp Construction (Howard Street and Clementina Street Between First and Second Streets): Construction work is scheduled Monday - Friday between the hours of 6:00 AM and 6:30 PM. There will be ongoing construction activities adjacent to the sidewalk along Howard Street.

Demolition will take place between 7:00 AM and 8:00 PM Monday through Friday. Demolition crews will utilize heavy equipment and jackhammers to remove the foundations of the former bus ramp. While this work is taking place, crews will ensure pedestrian protection is in place as well as dust control to mitigate dust that may be caused by our work.

Mission Street (Between Fremont and Beale Streets): There is no utility work scheduled. Underground utility work will resume Sunday night, August 3 and is scheduled Sunday through Thursday nights between the hours of 7:30 PM and 5:30 AM. This work is expected to finish in August.

What to Expect Next Weekend (8/2/14 – 8/3/14):

Western Transit Center Site (Between First and Second Streets): On Saturday, August 2 between 8:00 AM and 4:30 PM there will be general construction work including: waterproofing, rebar, piping and electrical conduits, concrete formwork and other preparation activities. There will also be the rigging, removal and reinstallation of cross lot steel bracing in support of construction.

Additionally, a new crane will be delivered to the site on Saturday, August 2 and a crane currently on-site will be removed on Sunday, August 3. On both days, crane associated activity is scheduled from 8:00 AM to 4:00 PM.

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

Central Transit Center Site (Between Fremont and First Streets): On Saturday, August 2 between 8:00 AM and 4:30 PM there will be general construction work including: waterproofing, rebar, piping and electrical conduits, concrete formwork and other preparation activities. There will also be the rigging, removal and reinstallation of cross lot steel bracing in support of construction.

We expect this work to have minimal impact on the surrounding neighbors. There is no construction work scheduled for Sunday.

Eastern Transit Center Site (Between Beale and Fremont Streets): The next overnight mat slab pour in the Eastern Zone (between Beale and Fremont Streets) will begin with set-up and preparatory work Friday, August 1 at 11:00 PM for the Mat Slab concrete placement set to begin on Saturday, August 2 at 1:00 AM. This overnight mat slab pour will continue through Saturday until 3:00 PM and cleanup work is anticipated to continue until 5:00 PM. Due to the size of the pour, the delivery of concrete must be continuous and will take approximately 12 hours to complete. The pour must be continuous to maintain the integrity of the concrete.

There is no construction work scheduled for Sunday.

Detours, Street and Sidewalk Closures:

Some surrounding streets in the area may be affected. In this instance, construction flaggers and SFPD will be assigned to assist drivers and pedestrians during peak hours. So you can plan ahead, please review the affected streets below:

Fremont Street (Between Mission and Howard Streets): On Saturday, August 2 between 1:00 AM and 3:00 PM there will an overnight mass concrete pour with multiple concrete trucks queued on Beale and Fremont Streets. Traffic and pedestrians will be interrupted during this time. Construction flaggers and SFPD will be assigned during peak hours to assist with traffic and pedestrians.

Beale Street (Between Mission and Howard Streets): On Saturday, August 2 between 1:00 AM and 3:00 PM there will an overnight mass concrete pour with multiple concrete trucks queued on Beale and Fremont Streets. Traffic and pedestrians will be interrupted during this time. Construction flaggers and SFPD will be assigned during peak hours to assist with traffic and pedestrians.

Learn more at:

www.transbaycenter.org



Transbay Transit Center



Construction Update

Howard Street (Between First and Second Streets): On Saturday, August 2 between 1:00 AM and 3:00 PM there will be an overnight mass concrete pour with multiple concrete trucks queued on Howard Street. Traffic and pedestrians will be interrupted during this time. Construction flaggers and SFPD will be assigned during peak hours to assist with traffic and pedestrians.

Also, the Bus Ramp project will divert pedestrians from the south sidewalk of Howard Street near Second Street this week for construction activity associated with the new Transbay Bus Ramp structures. Construction crews will ensure pedestrian protection and dust control is in place.

Clementina Street (Between First and Second Streets): The Bus Ramp project will divert pedestrians from the south sidewalk between First and Second Street this week for construction activity associated with the new Transbay Bus Ramp structures. Construction crews will ensure pedestrian protection and dust control is in place.

Questions?

Should you have any general questions about the Transbay Transit Center Project, please call Adam Alberti or Stephanie Reichin, Transbay Outreach Team, at: (415) 227-9700 or via e-mail at: info@transbaycenter.org.

Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates>

Construction Activity Map:

Check out the construction activity map at: <http://transbaycenter.org/construction-updates/construction-activity-map>

Learn more at:

www.transbaycenter.org



Transbay Transit Center



Construction Update

Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit www.temporaryterminal.org

Learn more at:

www.transbaycenter.org