



## Construction Update

### 10 Day Look Ahead: Construction Activities

Friday June 9, 2017 through Sunday June 18, 2017

#### Special Notices:

**Beale Street Full Closure Weekend June 17-18 (Between Mission and Howard Streets):** A large crane will be set-up on Beale Street to hoist the Transit Center exterior Awning sections overhead. Work is scheduled Saturday and Sunday between 5:00 AM and 11:30 PM. SFPD, Traffic control devices and construction flaggers will assist with traffic and pedestrians. The eastern sidewalk will be open. Local access will always be available.

**Mission Street Lane closures at night start Sunday June 18 through July (between Second Street and Main Streets):** OCS Foundation work will start Sunday night June 18, and continue Sunday through Thursday nights between 10:00 PM and 5:00 AM the next day. This underground work will include excavation, and drilling beneath the sidewalk and will occasionally include high vibration and loud activities, loading/unloading trucks, concrete placement, materials handling and general construction as we build the MUNI Overhead Contact System connecting to the Transbay Transit Center. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

**First Street Full Closure Saturday June 24 (Between Mission and Howard Streets):** Aerial lift equipment will be performing overhead ceiling work above First Street. Work is scheduled Saturday June 24 from 4:00AM- 2:00PM. SFPD, Traffic control devices and construction flaggers will assist with traffic and pedestrians. The eastern sidewalk will be open. Local access will always be available.

**Fremont Street Bridge Demolition/Full Closure Weekend: Friday night June 30 through Monday July 3 5:00AM (Between Mission and Howard Streets):** Phase 1 of the Fremont Street temporary bridge demolition will start Friday night June 30 at 7:00PM , reopening Monday July 3 at 5:00AM. This work will occur 24 hours per day and include high noise and vibration levels as during demolition of this section of the Fremont Street temporary bridge. This work is scheduled like this due to SFMTA requirements. SFPD, Traffic control devices

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Transbay Transit Center



### Construction Update

and construction flaggers will assist with traffic and pedestrians. The sidewalk will be open. Local access will always be available. We apologize for any inconvenience as we remove the last of the three temporary steel bridges.

#### The next 10 Days at Transbay...

#### What to expect this Saturday 6/10/17 – Sunday 6/11/17)

**Western Transit Center Site (Between First and Second Streets):** Transit Center construction continues Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Central Transit Center Site (Between Fremont and First Streets):** Transit Center construction continues Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Eastern Transit Center Site (Between Fremont and Beale Streets):** Transit Center construction continues Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on progress work may occur Sunday between 6:00AM and 4:30PM.

**Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street):** Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday. However; depending on progress, work may occur Sunday between 6:00AM and 4:30PM.

**Bus Storage Facility (Between Second and Third Streets):** There is no construction work scheduled for Saturday. However; depending on construction progress, work may occur on the Bus Storage Facility (BSF) on Saturday between 6:00AM and 4:30PM.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Transbay Transit Center

### Construction Update

#### Weekday Work (Monday 6/12/17– Friday 6/16/17):

##### **Western Transit Center Site (Between First and Second Streets):**

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM, using either the Minna Street gate or Natoma Street gate for deliveries and unloading of material and equipment.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, using either the Minna Street gate or Natoma Street gate for deliveries and unloading of material and equipment.

Transit Center landscaping materials will frequently be delivered at night from Minna Street or from Natoma Street (between First and Second Streets) with hoisting between 7:00 PM and 4:30 AM.

**First Street Lane and Sidewalk Closures at night (Between Mission and Howard Streets):** First Street traffic lanes and the west sidewalk will be closed frequently at night due to overhead construction activity. This week a traffic lanes and the west sidewalk will be occasionally be closed between Minna and Natoma Street from 10:00PM - 5:00AM due to due to overhead construction activity.

**Minna Street Closure at night** (between First and Second Streets): Underground Utility work continues at night between 7:00 PM and 4:30 AM the next day. This work may occasionally include high vibration and loud activities during saw cutting and excavation. Night work will also include; loading/unloading trucks, materials handling and general construction as we connect the Transit Center piping to the City systems.

##### **Central Transit Center Site (Between Fremont and First Streets):**

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM, using the either the Natoma Street gate for deliveries and unloading of material and equipment.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, using the either the Natoma Street gate for deliveries and unloading of material and equipment.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Transbay Transit Center

### Construction Update

**Fremont Street Lane closures - daytime (Between Mission and Howard Streets):**

Fremont Street western traffic lane may be closed from 9:00AM - 3:00PM for shallow excavation (potholing) underground in preparation for electrical duct bank construction.

**Fremont Street Lane and sidewalk closures - nights (Between Mission and Howard Streets):**

Fremont Street traffic lanes and the west sidewalk will be closed frequently at night due to overhead construction activity. This week Fremont Street sidewalk and west traffic lane will be closed between Minna and Natoma Street from 10:00PM - 5:00AM due to demolition and modifications to the temporary Fremont Street Bridge and sidewalk.

**Natoma Street Closure at night (between Fremont and Second Street):**

Underground piping utility work continues at night between 7:00 PM and 4:30 AM the next day. Night work will also include; loading/unloading trucks, materials handling and general construction as we connect the Transit Center piping to the City systems.

**Eastern Transit Center Site (Between Beale and Fremont Streets):**

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM and will use either Fremont Street or Beale Street between Mission and Howard Streets for equipment and truck staging and deliveries.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, and will use either Fremont Street or Beale Street between Mission and Howard Streets for equipment and truck staging and deliveries.

**Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street):**

The Bus Ramp construction will soon complete, with the remaining underground utilities, street lighting, sidewalk restoration, asphalt paving and hydro-seeding of the lots occurring in June. Finally in July, sidewalk restoration and asphalt paving of the lots with new fencing and gates constructed to secure each of the parcels.

**Howard Street (Between First and Second Streets):** Bus Ramp underground utility construction and final grading of the parcel between Howard Street and Tehama Street will continue through the end of June. Dust Control measures will be in place by the Contractor.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Transbay Transit Center

### Construction Update

**Tehama Street (Between First and Second Streets):** Bus Ramp underground utility construction and final grading of the parcel between Tehama and Clementina Streets will continue through the end of June. Dust Control measures will be in place by the Contractor.

**Clementina Street (Between First and Second Street):** Bus Ramp underground utility construction and final grading of the parcel between Tehama and Clementina Streets will continue through the end of June. Dust Control measures will be in place by the Contractor.

**Folsom Street (Between First and Second Streets):** Bus Ramp underground utility construction and final grading of the parcel between Clementina Street and Folsom Street will continue through the end of June. Dust Control measures will be in place by the Contractor.

**Harrison Street (Between Essex and Second Streets):** Bus Ramp underground utility construction and final grading of the parcel between Harrison Street and Folsom Street will continue through the end of June. Dust Control measures will be in place by the Contractor.

**Bus Storage Facility (Between Second and Third Streets):** The Bus Storage Facility (BSF) is located on the block bounded by Second, Perry, Third, and Stillman streets under the west approach of Interstate-80 to the Bay Bridge. This week underground utility construction, site excavation and grading will continue.

### What to expect next Weekend Saturday 6/17/17 – Sunday 6/18/17)

**Western Transit Center Site (Between First and Second Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on progress work may occur Sunday between 6:00AM and 4:30PM.

**Central Transit Center Site (Between Fremont and First Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on progress work may occur Sunday between 6:00AM and 4:30PM.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Transbay Transit Center

### Construction Update

**Eastern Transit Center Site (Between Fremont and Beale Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on progress work may occur Sunday between 6:00AM and 4:30PM.

**Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street):** Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on progress work may occur Sunday between 6:00AM and 4:30PM.

**Bus Storage Facility (Between Second and Third Streets):** There is no construction work scheduled for Saturday. However; depending on construction progress, work may occur on the Bus Storage Facility (BSF) on Saturday between 6:00AM and 4:30PM.

#### Detours, Street and Sidewalk Closures:

Some surrounding streets in the area may be affected. So you can plan ahead, please review the affected streets below:

#### Transbay Transit Center

**Mission Street Lane closures at night start Sunday June 18 through July (between Second Street and Main Streets):** OCS Foundation work will start Sunday night June 18, and continue Sunday through Thursday nights between 10:00 PM and 5:00 AM the next day. This underground work will include excavation, and drilling beneath the sidewalk and will occasionally include high vibration and loud activities, loading/unloading trucks, concrete placement, materials handling and general construction as we build the MUNI Overhead Contact System connecting to the Transbay Transit Center. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

**First Street Full Closure Saturday June 24 (Between Mission and Howard Streets):** Aerial lift equipment will be performing overhead ceiling work above First Street. Work is scheduled Saturday June 24 from 4:00AM- 2:00PM. SFPD, Traffic control devices and construction flaggers will assist with traffic and pedestrians. The eastern sidewalk will be open. Local access will always be available.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)





## Transbay Transit Center



### Construction Update

**First Street traffic lane closure at night (Between Mission and Howard Streets):** Construction and materials deliveries continue nightly on site and above First Street with work occasionally requiring traffic lane closures nightly between 9:00 PM and 5:00 AM the next day.

**Fremont Street Bridge Demolition/Full Closure Weekend: Friday night June 30 through Monday July 3 5:00AM (Between Mission and Howard Streets):** Phase 1 of the Fremont Street temporary bridge demolition will start Friday night June 30 at 7:00PM, reopening Monday July 3 at 5:00AM. This work will occur 24 hours per day and include high noise and vibration levels as during demolition of this section of the Fremont Street temporary bridge. This work is scheduled like this due to SFMTA requirements. SFPD, Traffic control devices and construction flaggers will assist with traffic and pedestrians. The sidewalk will be open. Local access will always be available. We apologize for any inconvenience as we remove the last of the three temporary steel bridges.

**Fremont Street Lane closures - daytime (Between Mission and Howard Streets):** Fremont Street traffic lane will be closed this week due to underground utility construction with the western traffic lane closed from 9:00AM - 3:00PM due to potholing underground in preparation for Electrical duct bank construction. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

**Fremont Street Lane closures – nights (Between Mission and Howard Streets):** Fremont Street traffic lanes and the west sidewalk will be closed frequently at night due to overhead construction activity. This week Fremont Street sidewalk and west traffic lane will be closed between Minna and Natoma Street between 9:00 PM and 5:00 AM the next day. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

**Beale Street Full Closure Weekend June 17-18 (Between Mission and Howard Streets):** A large crane will be set-up on Beale Street to hoist the Transit Center exterior Awning sections overhead. Work is scheduled Saturday and Sunday between 5:00 AM and 11:30 PM. SFPD, Traffic control devices and construction flaggers will assist with traffic and pedestrians. The eastern sidewalk will be open. Local access will always be available.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Transbay Transit Center



### Construction Update

**Beale Street traffic lane closure at night (Between Mission and Howard Streets):** Construction and materials deliveries continue nightly on site and above Beale Street with work occasionally requiring traffic lane closures between 9:00 PM and 5:00 AM the next day.

**Natoma Street Full Closure Nights (between Fremont and Second Streets):** Underground Utility will continue until late June, Sunday through Thursday nights between 7:00 PM and 4:30 AM the next day. Work will include excavation, loading/unloading trucks, materials handling and general construction. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

**Natoma Street (between Fremont and Second Streets):** Daily deliveries continues on site with construction vehicles occasionally disrupting traffic.

**Natoma Street (Alley) traffic lane closure (Second Street to 250 east of Second Street):** Natoma “alley” near Second Street truck traffic for deliveries and daily between 6:00AM and 6:30PM inside the construction fence east of 92 Natoma Street. Tow-Away-No-Stopping- Allowed signs will be posted at the end of the Natoma alley. Local access will always be available. Traffic control devices and construction flaggers will to assist.

**Minna Street (between First and Second Streets):** Nightly deliveries and construction continues with construction vehicles occasionally disrupting traffic.

**Minna Street Full Closure Nights (between First and Second Streets):** Underground Utility will continue until late June, Sunday through Thursday nights between 7:00 PM and 4:30 AM the next day. Work will include excavation, loading/unloading trucks, materials handling and general construction. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

### Bus Ramp Viaduct and Cable Stay Bridge

**Howard Street (Between First and Second Streets):** Bus Ramp construction continues daily with construction vehicles occasionally disrupting traffic.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)





## Transbay Transit Center



### Construction Update

**Tehama Street (Between First and Second Streets):** Bus Ramp construction continues daily with construction vehicles occasionally disrupting traffic.

**Clementina Street (Between First and Second Street):** Bus Ramp construction continues daily with construction vehicles occasionally disrupting traffic.

**Folsom Street (Between First and Second Streets):** Bus Ramp construction continues daily with construction vehicles occasionally disrupting traffic.

**Harrison Street (Between Essex and Second Streets):** Bus Ramp construction continues daily with construction vehicles occasionally disrupting traffic.

#### **Bus Storage Facility (Between Second and Third Streets):**

The Bus Storage Facility (BSF) is located on the block bounded by Second, Perry, Third, and Stillman streets under the west approach of Interstate-80 to the Bay Bridge. Underground utility construction, site excavation and grading will continue through June 2017.

#### **Questions?**

Should you have any general questions about the Transbay Transit Center Project, please call Dennis Turchon at: (415) 597-4620 or via e-mail at: [info@transbaycenter.org](mailto:info@transbaycenter.org).

#### **Construction Hotline:**

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

#### **Website:**

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates>

#### **Construction Activity Map:**

Check out the construction activity map at: <http://transbaycenter.org/construction-updates/construction-activity-map>

#### **Public Transit:**

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Transbay Transit Center



### Construction Update

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit [www.temporaryterminal.org](http://www.temporaryterminal.org)

---

Follow us on social media:       

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)