



Construction Update

10 Day Look Ahead: Construction Activities

Friday July 14, 2017 through Sunday July 23, 2017

Special Notices:

Fremont Street Full Closure Monday night July 24th @ 9:00PM-5:00AM (Between Mission and Howard Streets): A full closure of Fremont Street is required to set-up a large crane to remove heavy equipment from the roof of the Transbay Transit Center. This work is scheduled at night due to the requirements of SFMTA for Fremont Street traffic control. Local access will always be available. We apologize for any inconvenience.

Fremont Street Full Closure / Demolition Weekend Friday night July 28th @ 7:00PM through Monday July 31st @ 5:00AM (Between Mission and Howard Streets): A full closure of Fremont Street is required during Phase 2 of the Fremont Street temporary bridge demolition and removal. Road closure and heavy demolition will start Friday night, July 28th at 7:00PM, with Fremont reopening Monday, July 31st at 5:00AM. This work will occur 24 hours per day and include high noise and vibration levels. This work is scheduled at night or weekends due to the requirements of SFMTA for Fremont Street traffic control. Local access will always be available. We apologize for any inconvenience as we remove the last of the three temporary steel bridges to be removed as part of the Transit Center Project.

The next 10 Days at Transbay...

What to expect this upcoming Weekend Saturday 7/15/17 – Sunday 7/16/17)

Western Transit Center Site (Between First and Second Streets): Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However, depending on progress work may occur Sunday between 6:00AM and 4:30PM.

Central Transit Center Site (Between Fremont and First Streets): Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

construction work scheduled for Sunday day shift. However, depending on progress, work may occur Sunday between 6:00AM and 4:30PM.

Natoma Street Full Closure Saturday 7/15/17 @ 5:00AM-12:00Noon (Between Fremont and First Streets): A full closure of Natoma Street is required to set-up concrete pumping equipment. Local access will always be available. We apologize for any inconvenience.

Eastern Transit Center Site (Between Fremont and Beale Streets): Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However, depending on progress, work may occur Sunday between 6:00AM and 4:30PM.

Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street): Construction continues onsite Saturday between 6:00 AM and 4:30 PM.

Bus Storage Facility (Between Second and Third Streets): Bus Storage Facility (BSF) site excavation and grading will continue onsite Saturday between 6:00AM and 4:30PM.

Weekday Work (Monday 7/17/17– Friday 7/21/17):

Western Transit Center Site (Between First and Second Streets):

Transit Center deliveries and construction continues daily onsite between 6:00 AM and 7:00 PM, using either the Minna Street or Natoma Street for deliveries and unloading of material and equipment.

Transit Center deliveries and construction continues nightly onsite between 7:00 PM and 6:00 AM, using either the Minna Street or Natoma Street for deliveries and unloading of material and equipment.

Transit Center landscaping materials will frequently be delivered at night from Minna Street or from Natoma Street with hoisting between 7:00 PM and 4:30 AM.

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

Central Transit Center Site (Between Fremont and First Streets):

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM, using Natoma Street for deliveries and unloading of material and equipment.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, using Natoma Street for deliveries and unloading of material and equipment.

Eastern Transit Center Site (Between Beale and Fremont Streets):

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM and will use either Fremont Street or Beale Street between Mission and Howard Streets for equipment and truck staging and deliveries.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, and will use either Fremont Street or Beale Street between Mission and Howard Streets for equipment and truck staging and deliveries.

Mission Street sidewalk OCS Poles and wires at night (between First Street and Beale Streets): Night Shift low noise OCS pole and wire work will continue weekly Sunday through Thursday nights between 10:00 PM and 5:00 AM and the next day through the end of August on Mission St. between First and Beale Streets (including intersections of 1st St., Fremont St. and Beale St). This overhead work will include, loading/unloading OCS steel trolley poles, materials handling and general construction for the MUNI Overhead Contact System connecting to the Transbay Transit Center.

Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street):

The Bus Ramp construction will soon complete, with the remaining underground utilities, street lighting, and sidewalk restoration, asphalt paving and hydro-seeding of the lots occurring in July. Finally, in late July, sidewalk restoration and asphalt paving of the lots with new fencing and gates constructed to secure each of the parcels.

Howard Street (Between First and Second Streets): Bus Ramp underground utility construction and final grading of the parcel between Howard Street and Tehama Street

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

will continue through the end of July. Dust Control measures will be in place by the Contractor.

Tehama Street (Between First and Second Streets): Bus Ramp underground utility construction and final grading of the parcel between Tehama and Clementina Streets will continue through the end of July. Dust Control measures will be in place by the Contractor.

Clementina Street (Between First and Second Street): Bus Ramp underground utility construction and final grading of the parcel between Tehama and Clementina Streets will continue through the end of July. Dust Control measures will be in place by the Contractor.

Folsom Street (Between First and Second Streets): Bus Ramp underground utility construction and final grading of the parcel between Clementina Street and Folsom Street will continue through the end of July. Dust Control measures will be in place by the Contractor.

Harrison Street (Between Essex and Second Streets): Bus Ramp underground utility construction and final grading of the parcel between Harrison Street and Folsom Street will continue through the end of July. Dust Control measures will be in place by the Contractor.

Bus Storage Facility (Between Second and Third Streets):

The Bus Storage Facility (BSF) underground utility construction, site excavation, grading and bridge work for the bus link ramp including the CIDH piles installation will continue onsite daily between 6:00AM and 4:30PM.

What to expect next Weekend Saturday 7/22/17 – Sunday 7/23/17)

Western Transit Center Site (Between First and Second Streets): Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However, depending on progress work may occur Sunday between 6:00AM and 4:30PM.

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

Central Transit Center Site (Between Fremont and First Streets): Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However, depending on progress, work may occur Sunday between 6:00AM and 4:30PM.

Eastern Transit Center Site (Between Fremont and Beale Streets): Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However, depending on progress, work may occur Sunday between 6:00AM and 4:30PM.

Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street): Construction continues onsite Saturday between 6:00 AM and 4:30 PM.

Bus Storage Facility (Between Second and Third Streets): Bus Storage Facility (BSF) excavation and grading will continue onsite Saturday between 6:00AM and 4:30PM.

Detours, Street and Sidewalk Closures:

Some surrounding streets in the area may be affected. So you can plan ahead, please review the affected streets below:

Transbay Transit Center

Mission Street sidewalk / Lane closure days (between First Street and Beale Streets): Day Shift OCS foundation work will continue Monday through Friday day shift, typically between 9:00AM and 3:00PM through August on Mission St. between First and Beale Streets (including intersections of 1st St., Fremont St. and Beale St). The Sidewalk will remain open, but will be narrowed in the vicinity, during this work. This work will include saw-cutting sidewalk concrete, jackhammering a small area, excavation, and drilling beneath the sidewalk and will occasionally include high vibration and loud activities, loading/unloading trucks, concrete placement, materials handling and general construction as we build the MUNI Overhead Contact System connecting to the Transbay Transit Center. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

Mission Street sidewalk / Lane closure at night (between First Street and Beale Streets): Night Shift low noise OCS pole and wire work will continue weekly, Sunday through Thursday nights between 10:00 PM and 5:00 AM the next day through the end of August on Mission St. between First and Beale Streets (including intersections of 1st St., Fremont St. and Beale St.). Sidewalk will remain open, but will be narrowed in the vicinity, during this work. This overhead work will include, loading/unloading OCS steel trolley poles, materials handling and general construction for the MUNI Overhead Contact System connecting to the Transbay Transit Center. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

First Street Lane closures - at night (between Mission Streets and Natoma Streets): Traffic lanes will be closed occasionally from 8:00PM - 5:00AM this week, due to overhead construction activity and deliveries.

Fremont Street Lane closures - at night (Between Mission and Howard Streets): Traffic lanes will be closed occasionally from 8:00PM - 5:00AM this week, due to overhead construction activity and deliveries.

Fremont Street Full Closure Monday July 24 @ 0:00PM-5:00AM (Between Mission and Howard Streets): A full closure of Fremont Street is required to set-up a large crane to remove heavy equipment from the roof of the Transbay Transit Center. This work is scheduled at night due to the requirements of SFMTA for Fremont Street traffic control. Local access will always be available. We apologize for any inconvenience.

Fremont Street Full Closure / Demolition Weekend Friday night July 28 @ 7:00PM through Monday July 31 @ 5:00AM (Between Mission and Howard Streets): A full closure of Fremont Street is required during Phase 2 of the Fremont Street temporary bridge demolition and removal. Road closure and heavy demolition will start Friday night, July 28th at 7:00PM, with Fremont reopening Monday July 31st at 5:00AM. This work will occur 24 hours per day and include high noise and vibration levels. This work is scheduled at night or weekends due to the requirements of SFMTA for Fremont Street traffic control. Local access will always be available. This is the last of the three temporary steel bridges to be removed as part of the Transit Center Project.

Fremont Street Full Closure / Demolition Weekend Friday night August 11 @ 7:00PM through Monday August 14 @ 5:00AM (Between Mission and Howard

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

Streets): A full closure of Fremont Street is required during Phase 3 of the Fremont Street temporary bridge demolition and removal. Road closure and heavy demolition will start Friday night, August 11th @ 7:00PM through Monday, August 14th @ 5:00AM. This work will occur 24 hours per day and include high noise and vibration levels. This work is scheduled at night or weekends due to the requirements of SFMTA for Fremont Street traffic control. Local access will always be available. This is the last of the three temporary steel bridges to be removed as part of the Transit Center Project.

Beale Street Lane closures - at night (Between Mission and Howard Streets): Traffic lanes will be closed occasionally from 8:00PM - 5:00AM this week, due to overhead construction activity and deliveries.

Natoma Street Full Closure -nights (between Fremont and Second Streets): Landscaping deliveries to the roof and heavy equipment work are scheduled Sunday through Thursday nights between 7:00 PM and 4:30 AM the next day. Work will include loading/unloading trucks, materials handling and general construction. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

Natoma Street (between Fremont and Second Streets) - daily: Daily deliveries continue on site with construction vehicles occasionally disrupting traffic. Natoma "alley" near Second Street for deliveries between 6:00AM and 6:30PM east of 92 Natoma Street. Tow-Away-No-Stopping-Allowed signs will be posted. Local access will always be available. Traffic control devices and construction flaggers will to assist.

Minna Street (between First and Second Streets) - daily: Minna Street traffic lanes will be closed occasionally as deliveries continue, with construction vehicles occasionally disrupting traffic.

Minna Street Full Closure -nights (between Fremont and Second Streets): Landscaping deliveries to the roof and heavy equipment work are scheduled Sunday through Thursday nights between 7:00 PM and 4:30 AM the next day. Work will include loading/unloading trucks, materials handling and general construction. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

Bus Ramp Viaduct and Cable Stay Bridge

Howard Street (Between First and Second Streets): Bus Ramp daily deliveries and on-site construction continues daily with construction vehicles occasionally disrupting traffic.

Tehama Street (Between First and Second Streets): Bus Ramp deliveries and on-site construction continues daily with construction vehicles occasionally disrupting traffic through the end of July. Dust Control measures will be in place by the Contractor.

Tehama Street Lane and Sidewalk closures - daytime (Between First and Second Streets): Bus Ramp underground utility construction will require at least one traffic lane to be closed this week from 6:00AM - 3:30PM. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

Clementina Street (Between First and Second Street): Bus Ramp deliveries and on-site construction continues daily with construction vehicles occasionally disrupting traffic through the end of July. Dust Control measures will be in place by the Contractor.

Clementina Street Lane and Sidewalk closures - daytime (Between First and Second Streets): Bus Ramp underground utility construction will require at least one traffic lane to be closed this week from 6:00AM - 3:30PM. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians. Local Access will always be available.

Folsom Street (Between First and Second Streets): Bus Ramp daily deliveries and on-site construction continues daily with construction vehicles occasionally disrupting traffic.

Harrison Street (Between Essex and Second Streets): Bus Ramp daily deliveries and on-site construction continues daily with construction vehicles occasionally disrupting traffic.

Learn more at:

www.transbaycenter.org



Transbay Transit Center



Construction Update

Bus Storage Facility (Between Second and Third Streets):

The Bus Storage Facility (BSF) is located on the block bounded by Second, Perry, Third, and Stillman streets under the west approach of Interstate-80 to the Bay Bridge. Underground construction, site excavation, grading and bridge work for the bus link ramp including the CIDH piles installation continues onsite daily between 6:00AM and 4:30PM with construction vehicles occasionally disrupting traffic. **Questions?**

Should you have any general questions about the Transbay Transit Center Project, please call Dennis Turchon at: (415) 597-4620 or via e-mail at: info@transbaycenter.org.

Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates>

Construction Activity Map:

Check out the construction activity map at: <http://transbaycenter.org/construction-updates/construction-activity-map>

Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit www.temporaryterminal.org

Follow us on social media:



Learn more at:

www.transbaycenter.org