



Construction Update

10 Day Look Ahead: Construction Activities

Friday February 24, 2017 through Sunday March 5, 2017

Special Notices:

Fremont Street Full Closure Saturday day February 25th (Between Mission and Howard Streets): Transit Center overhead exterior awning installation will require a full closure between 6:00 AM and 3:30 PM Saturday February 25th. Local access will always be available for adjacent neighbors. Traffic control devices and flaggers and SFPD will assist with traffic and pedestrians.

First Street Full Closure at night February 25th and February 26th (Between Mission and Howard Streets): Transbay Transit Center escalator delivery at night and crane set-up will require a full closure Saturday night February 25th between 10:00 PM and 8:00 AM the next day and if necessary again Sunday night February 26th between 8:00 PM and 6:00 AM the next day SFPD, Traffic control devices and construction flaggers will assist with traffic detours. The west side pedestrian sidewalk will be remain open during this time.

Beale Street Full Closure 24/7 March 4, 2017 through March 31st (Between Mission and Howard Streets): Beale Street Bridge Demolition will start early Saturday March 4th and work daily Monday through Saturdays between 6:00 AM and 11:30 PM through March 31st, reopening to traffic Saturday April 1, 2017 at 5:00AM. SFPD, Traffic control devices and construction flaggers will assist with traffic detours. The east side pedestrian sidewalk will be remain open during this time. Local access to 199 Fremont and 301 Mission buildings will always be available.

Harrison Street Full Weekend Closure March 3rd – March 5th (Between Essex and Second Streets): The Bus Ramp project is nearing completion with the overhead Falsework removal requiring a full closure at night starting Friday night March 3rd at 9:00PM and continuing through Sunday night March 5th at 5:00PM. Local access will always be available for adjacent neighbors. SFPD, Traffic control devices and flaggers will assist with traffic and pedestrians. The pedestrian sidewalks will be closed during this time of overhead Falsework removal.

Learn more at:

www.transbaycenter.org



Construction Update

Fremont Street Full Closure Saturday March 11th (Between Mission and Howard Streets): Transit Center overhead exterior awning installation will require a full closure between 6:00 AM and 4:30 PM Saturday March 11th. Traffic control devices and flaggers and SFPD will assist with traffic and pedestrians. The east side pedestrian sidewalk will remain open during this time. Local access will always be available for adjacent neighbors.

Night Work Transbay Transit Center (Between Beale and Second Streets): Transit Center general construction continues nightly onsite between 7:00 PM and 7:00 AM.

- Rooftop waterproofing membrane install may be scheduled at night between 3:00 PM and 11:00 PM, in the Eastern Zone (between Fremont and Beale Street) starting in mid-March and continue into mid-May. This is low noise level work, but will require supplemental lighting. This work if done at night is due recent inclement weather and coordination with adjacent high rise construction.
- Construction materials deliveries continues frequently at night from Natoma Street (between Fremont and Second Street).
- Rooftop Landscaping trees and material deliveries continues frequently at night from Minna Street or from Natoma Street (between Fremont and Second Streets).
- Underground Utility work is scheduled to be installed at night and weekends beneath Minna Street and Natoma Street (between First and Second Streets) starting early March and continue into mid-May.

The next 10 Days at Transbay...

What to expect this Weekend (Saturday 2/25/17 – Sunday 2/26/17)

Western Transit Center Site (Between First and Second Streets): Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

Fremont Street Full Closure Saturday day February 25th (Between Mission and Howard Streets): Transit Center overhead exterior awning installation will require a full closure between 6:00 AM and 3:30 PM Saturday February 25th. Local access will always be available for adjacent neighbors. Traffic control devices and flaggers and SFPD will assist with traffic and pedestrians.

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

Central Transit Center Site (Between Fremont and First Streets): Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

First Street Full Closure at night February 25th and February 26th (Between Mission and Howard Streets): Transbay Transit Center escalator delivery at night and crane set-up will require a full closure Saturday night February 25th between 10:00 PM and 8:00 AM the next day and if necessary again Sunday night February 26th between 8:00 PM and 6:00 AM the next day SFPD, Traffic control devices and construction flaggers will assist with traffic detours. The west side pedestrian sidewalk will remain open during this time.

Eastern Transit Center Site (Between Fremont and Beale Streets): Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street): Bus Ramp construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However, depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

Weekday Work (Monday 2/27/17 – Friday 3/3/17):

Western Transit Center Site (Between First and Second Streets):

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM, using either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment. Transit Center construction includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, using either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment. Transit Center construction includes

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work.

Transit Center landscaping materials will be delivered nightly from Minna Street (between First and Second Streets) or from Natoma Street (between First and Second Streets) continues frequently at night with deliveries and hoisting between 7:00 PM and 4:30 AM.

Transit Center Cable-Stayed Bridge materials will be delivered nightly from Natoma “alley” (east of Second Street). Cable-Stayed Bridge construction will continue through March. Natoma “alley” will see increased truck traffic both day between 6:00 AM and 8:00 PM and at night.

Central Transit Center Site (Between Fremont and First Streets):

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment. Transit Center construction includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment.

Eastern Transit Center Site (Between Beale and Fremont Streets):

Rooftop waterproofing membrane is being installed at the Transit Center Roof in the Eastern Zone (between Fremont and Beale Street) and may work nights due to recent inclement weather, continuing for approximately 10 weeks into mid-May. This is low noise level work, but the work will require supplemental lighting. This work if done at night is due recent inclement weather and coordination with adjacent high rise construction.

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM. Transit Center construction includes welding, fireproofing, and glazing, and exterior awning installation, mechanical, electrical and plumbing work.

Learn more at:

www.transbaycenter.org



Construction Update

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, and will use either Fremont Street or Beale Street between Mission and Howard Streets for equipment and truck staging.

Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street): General construction will continue daily between 6:00 AM and 5:30 PM.

Howard Street Lane Closures daily through mid-March (Between First and Second Streets): Bus Ramp underground utility work on Howard Street Monday through Friday days from 9:00AM to 3:30PM. Local access will always be available.

Howard Street Lane Closures weeknights through late March (Between First and Second Streets): The Bus Ramp project is nearing completion with the Overhead Cable-Stayed Bridge work and underground utility work on Howard Street ongoing and will continue to include Howard Street sidewalk and street asphalt restoration into late March. Work is scheduled Sunday through Thursday nights from 9:00PM through the next day at 5:00AM. Local access will always be available.

What to expect next Weekend (Saturday 3/4/17 – Sunday 3/5/17)

Western Transit Center Site (Between First and Second Streets): Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

Central Transit Center Site (Between Fremont and First Streets): Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

Eastern Transit Center Site (Between Fremont and Beale Streets): Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

Beale Street Full Closure 24/7 March 4, 2017 through March 31st (Between Mission and Howard Streets): Beale Street Bridge Demolition will start early Saturday March 4th

Learn more at:

www.transbaycenter.org



Construction Update

and work daily Monday through Saturdays between 6:00 AM and 11:30 PM through March 31st, reopening to traffic Saturday April 1, 2017 at 5:00AM. SFPD, Traffic control devices and construction flaggers will assist with traffic detours. The east side pedestrian sidewalk will remain open during this time. Local access to 199 Fremont and 301 Mission buildings will always be available.

Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street): Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

Harrison Street Full Weekend Closure March 3rd – March 5th (Between Essex and Second Streets): The Bus Ramp project is nearing completion with the overhead Falsework removal requiring a full closure at night starting Friday night March 3rd at 9:00PM and continuing through Sunday night March 5th at 5:00PM. Local access will always be available for adjacent neighbors. SFPD, Traffic control devices and flaggers will assist with traffic and pedestrians. The pedestrian sidewalks will be closed during this time of overhead Falsework removal.

Detours, Street and Sidewalk Closures:

Some surrounding streets in the area may be affected. So you can plan ahead, please review the affected streets below:

Transit Center

First Street (Between Mission and Howard Streets): Construction continues nightly on site and above First Street with work occasionally requiring traffic lane closures and disrupting traffic.

First Street Full Closure at night February 25th and February 26th (Between Mission and Howard Streets): Transbay Transit Center escalator delivery at night and crane set-up will require a full closure Saturday night February 25th between 10:00 PM and 8:00 AM the next day and if necessary again Sunday night February 26th between 8:00 PM and 6:00 AM the next day SFPD, Traffic control devices and construction flaggers will assist with traffic detours. The west side pedestrian sidewalk will remain open during this time.

Learn more at:

www.transbaycenter.org



Construction Update

Fremont Street (Between Mission and Howard Streets): Construction continues nightly on site above Fremont Street with work occasionally requiring traffic lane closures and disrupting traffic.

Fremont Street Full Closure Saturday day February 25th (Between Mission and Howard Streets): Transit Center overhead exterior awning installation will require a full closure between 6:00 AM and 3:30 PM Saturday February 25th. Local access will always be available for adjacent neighbors. Traffic control devices and flaggers and SFPD will assist with traffic and pedestrians.

Fremont Street Full Closure Saturday day March 11th (Between Mission and Howard Streets): Transit Center overhead exterior awning installation will require a full closure between 6:00 AM and 3:30 PM Saturday March 11th. Local access will always be available for adjacent neighbors. Traffic control devices and flaggers and SFPD will assist with traffic and pedestrians.

Beale Street (Between Mission and Howard Streets): Construction continues nightly on site and below Beale Street with work occasionally requiring traffic lane closures and disrupting traffic.

Beale Street Full Closure 24/7 March 4, 2017 through March 31st (Between Mission and Howard Streets): Beale Street Bridge Demolition will start early Saturday March 4th and work daily Monday through Saturdays between 6:00 AM and 11:30 PM through March 31st, reopening to traffic Saturday April 1, 2017 at 5:00AM. SFPD, Traffic control devices and construction flaggers will assist with traffic detours. The east side pedestrian sidewalk will be remain open during this time. Local access to 199 Fremont and 301 Mission buildings will always be available.

Minna Street full closures at night (Between First and Second Streets): Transit Center construction activity and landscaping deliveries to the roof continues nightly between 7:00 PM and 4:30 AM the next day. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Natoma Street full closures at night (Between Fremont and Second Streets): Transit Center construction activity and landscaping deliveries to the roof continues nightly between 7:00 PM and 4:30 AM the next day. Local access will always be available for

Learn more at:

www.transbaycenter.org



Construction Update

adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Natoma Street East Full Closure Saturdays through February (Between Fremont and First Streets): Transit Center material deliveries and unloading continues each Saturday through end of March and will require a full closure between 7:00 AM and 3:00 PM. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Natoma Street Alley No Parking Monday-Saturday through March (Second Street to 250 east of Second Street): Natoma “alley” near Second Street will see increased truck traffic for deliveries and material rigging daily between 6:00AM and 6:30PM inside the construction fence east of 92 Natoma Street. Tow-Away-No-Stopping- Allowed signs are posted at the end of the Natoma alley closest to the construction site. Local access will always be available. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Bus Ramp Viaduct and Cable-Stayed Bridge

Howard Street Lane Closures daily through mid-March (Between First and Second Streets): Bus Ramp underground utility work on Howard Street Monday through Friday days from 9:00AM to 3:30PM. Local access will always be available.

Howard Street Lane Closures weeknights through late March (Between First and Second Streets): The Bus Ramp project is nearing completion with the Overhead Cable-Stayed Bridge work and underground utility work on Howard Street ongoing and will continue to include Howard Street sidewalk and street restoration into late March. Work is scheduled Sunday through Thursday nights from 9:00PM through the next day at 5:00AM. Local access will always be available.

Tehama Street (Between First and Second Streets): Bus Ramp construction continues daily on site with construction vehicles occasionally disrupting traffic.

Clementina Street (Between First and Second Street): Bus Ramp construction continues daily on site with construction vehicles occasionally disrupting traffic.

Learn more at:

www.transbaycenter.org



Construction Update

Folsom Street (Between First and Second Streets): Bus Ramp construction continues daily on site with construction vehicles occasionally disrupting traffic.

Harrison Street Full Weekend Closure March 3rd – March 5th (Between Essex and Second Streets): The Bus Ramp project is nearing completion with the overhead Falsework removal requiring a full closure at night starting Friday night March 3rd at 9:00PM and continuing through Sunday night March 5th at 5:00PM. Local access will always be available for adjacent neighbors. SFPD, Traffic control devices and flaggers will assist with traffic and pedestrians. The pedestrian sidewalks will be closed during this time of overhead Falsework removal.

Harrison Street (Between Essex and Second Streets): Bus Ramp construction continues daily with occasional construction vehicles disrupting traffic when crossing into the construction site. Harrison Street sidewalks continue to divert pedestrians into a temporary sidewalk.

Questions?

Should you have any general questions about the Transbay Transit Center Project, please call Scott Boule at (415) 597-4620 or via e-mail at: info@transbaycenter.org.

Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates>

Construction Activity Map:

Check out the construction activity map at: <http://transbaycenter.org/construction-updates/construction-activity-map>

Public Transit:

Learn more at:

www.transbaycenter.org



Transbay Transit Center



Construction Update

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit www.temporaryterminal.org

Follow us on social media:       

Learn more at:

www.transbaycenter.org