



## Construction Update

### 10 Day Look Ahead: Construction Activities

Friday March 3, 2017 through Sunday March 12, 2017

#### Special Notices:

**Beale Street Full Closure 24/7 March 4, 2017 through March 31st (Between Mission and Howard Streets):** Beale Street Bridge Demolition will start early Saturday March 4th and work daily Monday through Saturdays between 6:00 AM and 11:30 PM through March 31st, reopening to traffic Saturday April 1, 2017 at 5:00AM. SFPD, Traffic control devices and construction flaggers will assist with traffic detours. The east side pedestrian sidewalk will be remain open during this time. Local access to 199 Fremont and 301 Mission buildings will always be available.

- **Beale Street Night Noise:** Beale Street Bridge Demolition will start Saturday morning March 4th and work through completion (approximately 10 days). This will include loud activities related to demolition of steel such as steel cutting, rigging, removal and loading onto trucks of removed steel members. These activities are restricted to the hours of 5:00AM through 11:30PM. Demolition of concrete such as saw cutting concrete, concrete jackhammering and concrete demolition is restricted to the hours of 6:00AM through 10:00PM.

**Harrison Street Full Weekend Closure 9PM March 3rd – 5PM March 5th (Between Essex and Second Streets):** The Bus Ramp project is nearing completion with the overhead Falsework removal requiring a full closure at night starting Friday night March 3rd at 9:00PM and continuing through Sunday night March 5th at 5:00PM. Local access will always be available for adjacent neighbors. SFPD, Traffic control devices and flaggers will assist with traffic and pedestrians. The pedestrian sidewalks will be closed during this time of overhead Falsework removal.

**Night Work Transbay Transit Center (Between Beale and Second Streets):** Transit Center general construction continues nightly onsite between 7:00 PM and 7:00 AM.

- Construction materials deliveries continues frequently at night from Natoma Street (between Fremont and Second Street).

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Construction Update

- Rooftop Landscaping trees and material deliveries continues frequently at night from Minna Street or from Natoma Street (between Fremont and Second Streets).
- Underground Utility work is scheduled at night and weekends beneath Minna Street and Natoma Street (between First and Second Streets) starting early March and continue into mid-May.

### The next 10 Days at Transbay...

### What to expect this Weekend (Saturday 3/4/17 – Sunday 3/5/17)

**Western Transit Center Site (Between First and Second Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Central Transit Center Site (Between Fremont and First Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Eastern Transit Center Site (Between Fremont and Beale Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Beale Street Full Closure 24/7 March 4, 2017 through March 31st (Between Mission and Howard Streets):** Beale Street Bridge Demolition will start early Saturday March 4th and work daily Monday through Saturdays between 6:00 AM and 11:30 PM through March 31st, reopening to traffic Saturday April 1, 2017 at 5:00AM. SFPD, Traffic control devices and construction flaggers will assist with traffic detours. The east side pedestrian sidewalk will be remain open during this time. Local access to 199 Fremont and 301 Mission buildings will always be available.

**Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street):** Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Transbay Transit Center

### Construction Update

**Harrison Street Full Weekend Closure 9PM March 3rd – 5PM March 5th (Between Essex and Second Streets):** The Bus Ramp project is nearing completion with the overhead Falsework removal requiring a full closure at night starting Friday night March 3rd at 9:00PM and continuing through Sunday night March 5th at 5:00PM. Local access will always be available for adjacent neighbors. SFPD, Traffic control devices and flaggers will assist with traffic and pedestrians. The pedestrian sidewalks will be closed during this time of overhead Falsework removal.

#### **Weekday Work (Monday 3/6/17– Friday 3/10/17):**

##### **Western Transit Center Site (Between First and Second Streets):**

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment. Transit Center construction includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment. Transit Center construction includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work.

Transit Center landscaping materials will be delivered nightly from Minna Street (between First and Second Streets) or from Natoma Street (between First and Second Streets) continues frequently at night with deliveries and hoisting between 7:00 PM and 4:30 AM.

Transit Center Cable-Stayed Bridge materials will be delivered nightly from Natoma “alley” (east of Second Street). Cable-Stayed Bridge construction will continue through March. Natoma “alley” will see increased truck traffic both day between 6:00 AM and 8:00 PM and at night.

##### **Central Transit Center Site (Between Fremont and First Streets):**

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM, using the either the Minna Street gate or the Natoma Street gate for

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Construction Update

deliveries and unloading of material and equipment. Transit Center construction includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, using either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment.

### **Eastern Transit Center Site (Between Beale and Fremont Streets):**

Rooftop waterproofing membrane is being installed at the Transit Center Roof in the Eastern Zone (between Fremont and Beale Street) and may work nights due to recent inclement weather, continuing for approximately 10 weeks into mid-May. This is low noise level work, but the work will require supplemental lighting. This work if done at night is due recent inclement weather and coordination with adjacent high rise construction.

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM. Transit Center construction includes welding, fireproofing, and glazing, and exterior awning installation, mechanical, electrical and plumbing work.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, and will use either Fremont Street or Beale Street between Mission and Howard Streets for equipment and truck staging.

### **Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street):**

General construction will continue daily between 6:00 AM and 5:30 PM.

### **Howard Street Lane Closures daily through mid-March (Between First and Second Streets):**

Bus Ramp underground utility work on Howard Street Monday through Friday days from 9:00AM to 3:30PM. Local access will always be available.

### **Howard Street Lane Closures weeknights through late March (Between First and Second Streets):**

The Bus Ramp project is nearing completion with the Overhead Cable-Stayed Bridge work and underground utility work on Howard Street ongoing and will continue to include Howard Street sidewalk and street asphalt restoration into late

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Construction Update

March. Work is scheduled Sunday through Thursday nights from 9:00PM through the next day at 5:00AM. Local access will always be available.

### What to expect next Weekend (Saturday 3/11/17 – Sunday 3/12/17)

**Western Transit Center Site (Between First and Second Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Central Transit Center Site (Between Fremont and First Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Eastern Transit Center Site (Between Fremont and Beale Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Beale Street Full Closure 24/7 March 4, 2017 through March 31st (Between Mission and Howard Streets):** Beale Street Bridge Demolition will start early Saturday March 4th and work daily Monday through Saturdays between 6:00 AM and 11:30 PM through March 31st, reopening to traffic Saturday April 1, 2017 at 5:00AM. SFPD, Traffic control devices and construction flaggers will assist with traffic detours. The east side pedestrian sidewalk will be remain open during this time. Local access to 199 Fremont and 301 Mission buildings will always be available.

**Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street):** Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

### Detours, Street and Sidewalk Closures:

Some surrounding streets in the area may be affected. So you can plan ahead, please review the affected streets below:

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Construction Update

### Transit Center

**First Street (Between Mission and Howard Streets):** Construction continues nightly on site and above First Street with work occasionally requiring traffic lane closures and disrupting traffic.

**Fremont Street (Between Mission and Howard Streets):** Construction continues nightly on site above Fremont Street with work occasionally requiring traffic lane closures and disrupting traffic.

**Beale Street (Between Mission and Howard Streets):** Construction continues nightly on site and below Beale Street with work occasionally requiring traffic lane closures and disrupting traffic.

**Beale Street Full Closure 24/7 March 4, 2017 through March 31st (Between Mission and Howard Streets):** Beale Street Bridge Demolition will start early Saturday March 4th and work daily Monday through Saturdays between 6:00 AM and 11:30 PM through March 31st, reopening to traffic Saturday April 1, 2017 at 5:00AM. SFPD, Traffic control devices and construction flaggers will assist with traffic detours. The east side pedestrian sidewalk will remain open during this time. Local access to 199 Fremont and 301 Mission buildings will always be available.

**Minna Street full closures at night (Between First and Second Streets):** Transit Center construction activity and landscaping deliveries to the roof continues nightly between 7:00 PM and 4:30 AM the next day. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

**Natoma Street full closures at night (Between Fremont and Second Streets):** Transit Center construction activity and landscaping deliveries to the roof continues nightly between 7:00 PM and 4:30 AM the next day. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

**Natoma Street East Full Closure Saturdays through February (Between Fremont and First Streets):** Transit Center material deliveries and unloading continues each Saturday through end of March and will require a full closure between 7:00 AM and 3:00

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)





## Construction Update

PM. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

**Natoma Street Alley No Parking Monday-Saturday through March (Second Street to 250 east of Second Street):** Natoma “alley” near Second Street will see increased truck traffic for deliveries and material rigging daily between 6:00AM and 6:30PM inside the construction fence east of 92 Natoma Street. Tow-Away-No-Stopping-Allowed signs are posted at the end of the Natoma alley closest to the construction site. Local access will always be available. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

### Bus Ramp Viaduct and Cable-Stayed Bridge

**Howard Street Lane Closures daily through mid-March (Between First and Second Streets):** Bus Ramp underground utility work on Howard Street Monday through Friday days from 9:00AM to 3:30PM. Local access will always be available.

**Howard Street Lane Closures weeknights through late March (Between First and Second Streets):** The Bus Ramp project is nearing completion with the Overhead Cable-Stayed Bridge work and underground utility work on Howard Street ongoing and will continue to include Howard Street sidewalk and street restoration into late March. Work is scheduled Sunday through Thursday nights from 9:00PM through the next day at 5:00AM. Local access will always be available.

**Tehama Street (Between First and Second Streets):** Bus Ramp construction continues daily on site with construction vehicles occasionally disrupting traffic.

**Clementina Street (Between First and Second Street):** Bus Ramp construction continues daily on site with construction vehicles occasionally disrupting traffic.

**Folsom Street (Between First and Second Streets):** Bus Ramp construction continues daily on site with construction vehicles occasionally disrupting traffic.

**Harrison Street Full Weekend Closure March 3rd – March 5th (Between Essex and Second Streets):** The Bus Ramp project is nearing completion with the overhead Falsework removal requiring a full closure at night starting Friday night March 3rd at 9:00PM and continuing through Sunday night March 5th at 5:00PM. Local access will

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



# Transbay Transit Center



## Construction Update

always be available for adjacent neighbors. SFPD, Traffic control devices and flaggers will assist with traffic and pedestrians. The pedestrian sidewalks will be closed during this time of overhead Falsework removal.

**Harrison Street (Between Essex and Second Streets):** Bus Ramp construction continues daily with occasional construction vehicles disrupting traffic when crossing into the construction site. Harrison Street sidewalks continue to divert pedestrians into a temporary sidewalk.

---

### Questions?

Should you have any general questions about the Transbay Transit Center Project, please call Scott Boule at (415) 597-4620 or via e-mail at: [info@transbaycenter.org](mailto:info@transbaycenter.org).

### Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

### Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates>

### Construction Activity Map:

Check out the construction activity map at: <http://transbaycenter.org/construction-updates/construction-activity-map>

### Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit [www.temporaryterminal.org](http://www.temporaryterminal.org)

---

Follow us on social media:



Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)