San Francisco Peninsula Rail Program Executive Steering Committee

Item 6 - Engineering Phase Workplan Calendar Year 2023

October 21, 2022















Summary of Project Activities

- Pre-Engineering Phase of the Capital Investment Grant Program
- Complete detailed activities are captured in the Master Schedule, updated monthly
- Subject to revision based upon Project Delivery Strategy Contracting Roadmap and availability of funding
- Subject to revision based on Advance Works delivery responsibility decision



Request to Enter Engineering



FTA Grant Coordination

- Project Development Documentation
- Project Management Oversight Consultant (PMOC)
 - FTA-led Quantitative Risk Assessment
 - Scope/Cost/Schedule Review
 - Readiness Review
- FTA Annual Project Evaluation
 - Submit Evaluation and Ratings Documentation
 - Submit Funding Request
- Secure Letter(s) of No Prejudice or Advance Works Authority for select work



Programmatic Documents

- Safety and Security Management Plan (SSMP)
- Risk and Contingency Management Plan
- Real Estate Acquisition Management Plan (RAMP)
- Configuration Management Plan
- Project Management Plan (PMP) and subplans
- Risk Register



Cost and Budget

- Draft and Final Capital Construction Estimate
 - Incorporation of quantitative risk assessment
 - FTA risk review
- Draft and Final O&M Cost Forecast input to 20-Year Financial Plan
- Draft and Final Program Budget



Funding and Financial Plan

- Draft and Final Capital Funding Plan (FTA Milestones)
 - Feb 2023: commitment of 30% of non-CIG funds
 - Aug 2023: commitment of 50% of non-CIG funds
- Draft and Final O&M Funding Plan, to demonstrate approach to fund transit operations and facility costs
- 20-Year Financial Plan:
 - Feb 2023: initial submittal
 - Aug 2023: revised version based on updated costs and FTA review
- Grant opportunities and applications
- Securing continued funding for technical work program, enabling works, and right-of-way

Environmental Documentation

- TJPA Board approval of CEQA Addendum
- FTA approval of NEPA Re-evaluation
- Finalize MOU for Section 106 oversight of Cultural Resources and develop Action Plan for Findings
- Procure Archaeological Consultant
- Prepare Archaeological Research Design and Treatment Plan
- Prepare Historic American Buildings Survey



Revenue Operations Planning



- TJPA Caltrain Master Cooperative Agreement
- Rail Activation / Pre-revenue
 Operations / Turnover Plan
- Safety Certification Plan



Engineering Design

- Complete Geotechnical Baseline Report
- Conduct studies on Sensitive Receptors
- Final Design of Advance Contracts
- Preparation of Progressive Design-Build Contract
- Commence Final Design of Station Fit-out and Track and Systems





Procurement

- Archaeological & Paleontological Services RFP anticipated Nov. 2022
- Construction Management Bench (Enabling Works) RFP Q3 2023
- Program Management/Program Controls RFP Q4 2023
- Progressive Design-Build RFQ Q4 2023
- Construction Manager RFP Q1 2024
- Construction Manager/General Contractor RFQs:
 - Core Systems and Track (Q4 2023)
 - Station Fit-out (Q1 2024)



Third Parties (Public)

City of San Francisco

Complete Interagency Cooperative Agreement

Caltrain

- Complete Master Cooperative Agreement
- Progress design for Railyard early works

Caltrans

Complete Cooperative Agreement

CPUC

 Complete consultation for Mission Bay Drive grade crossing

MOU and Governance

- Develop Governance Blueprint
- Prepare successor to Peninsula Rail MOU




Third Parties (Private)

Scope, Cost, Schedule, Cost Sharing Negotiations

- PG&E
- AT&T
- Comcast
- Verizon



Summary Task Schedule





Right of Way

- Notification of affected property owners
- Prepare property appraisals and review appraisals
- Prepare surveys
- Conduct Environmental Site Assessment, Phase 1 and 2 (as req)
- Prepare Goodwill and Furniture, Fixtures & Equipment appraisals
- Gain FTA approval
- Make offer and negotiate*
- Prepare draft and final Relocation Impact Study
- Administer Relocation program



Questions?











