



CAC Update Temporary Terminal

January 11, 2011

Transbay Transit Center

TJPA





Transbay Transit Center

Agenda

Updates on:

- **Construction**
- **Amenities**
 - Restrooms
 - Canopies
 - Benches



Transbay Transit Center

Construction

Transbay Temporary Terminal Wed Jan 05 12:29:07 2011
©TJPA





Transbay Transit Center

Construction

- **Phase 2 Operations started 12/11**
- **MUNI moved to bus islands 12/16**
- **Punch list walk conducted 12/22**
- **Windscreens completed 12/30**
- **Outstanding Items:**
 - **Cistern ring at Beale/Howard**
 - **Essex St. curb ramps and striping**
 - **Conduit at newspaper racks**



Transbay Transit Center


Restrooms





Transbay Transit Center

Restrooms





Transbay Transit Center

Restroom Management

- **Posted as available only to transit riders using terminal**
- **Operational Monday – Friday; 7am-7pm**
- **Access is key controlled by on-site security personnel (LINC)**
- **LINC will implement a key control and lock replacement program**
- **Doors will be self locking and open grated to facilitate visual and audible security**
- **An exterior security camera will be added to monitor entrances**
- **Security, janitorial, maintenance and repairs will be the responsibility of LINC**
- **LINC shall be responsible for indemnifying TJPA and AC Transit for claims arising from the use of the passenger restrooms**



Transbay Transit Center

Restrooms

- **If the 1/13 TJPA Board approves the agreement:**
 - **The TJPA will implement the order and installation of the additional security camera**
 - **The TJPA will implement the fabrication and installation of the new doors**
 - **The restrooms should be operational by March Board meeting**



Transbay Transit Center

Canopies

- Expedited construction to get passengers off Main St. and under Phase 2 canopies
- Canopies performed well during December rain events
- AC Transit has reported no further canopy complaints



Transbay Transit Center

Benches

- **Alternate supplier was identified in order expedite delivery schedule**
- **A total of (16) benches will be provided (twice as many as original design)**



Transbay Transit Center

Questions

