

TRANSBAY TRANSIT CENTER

Construction Manager: Brian Morton

Sr. Schedule Manager: Eric Thatcher

BASELINE SCHEDULE (30100-10.12.27)

TG08.1 RFDP PROCESS FRAGNET (R1)

Activity ID	Activity Name	OD	RD	Start	Finish	2011												2012	
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
TTC - LIVE Reflection		818	716	16-Aug-10 A	03-Dec-13														
PRECONSTRUCTION		818	716	16-Aug-10 A	03-Dec-13														
TRADE GROUP PLANNING AND IFB PROCESS		818	716	16-Aug-10 A	03-Dec-13														
TG08 - EXTERIOR ENCLOSURES		818	716	16-Aug-10 A	03-Dec-13														
GLAZING DESIGN BUILD TG08.1		818	716	16-Aug-10 A	03-Dec-13														
RFQ PROCESS (STEP 1) TG08.1		52	0	16-Aug-10 A	25-Oct-10 A														
CA-120001	W/O PREPARE RFQ PACKAGE (TG08.1)	10	0	16-Aug-10 A	30-Aug-10 A														
CA-120101	TJPA, TURNER, PCPA/AAI REVIEW AND COMMENT ON RFQ PACKAGE (TG08.1)	5	0	31-Aug-10 A	07-Sep-10 A														
SI-#32600	IMPACT: W/O RECEIPT OF COMMENTS TO TG08.1 RFQ PACKAGE	2	0	07-Sep-10 A	23-Sep-10 A														
CA-120201	ADVERTISE RFQ FOR DESIGN/BUILD GLAZING SYSTEMS (TG08.1)	5	0	23-Sep-10 A	29-Sep-10 A														
SI-#105300	IMPACT:INCORPORATE TJPA REVISED SCOPE DESCRIPTION INTO RFQ TG08.1 (IMPACT L...	2	0	24-Sep-10 A	30-Sep-10 A														
SI-#105400	IMPACT: READVERTISE RFQ TG08.1 (IMPACT LOG # P-076)	2	0	01-Oct-10 A	04-Oct-10 A														
CA-120301	ISSUE RFQ AND RECEIVE SUBMISSIONS (TG08.1)	15	0	04-Oct-10 A	25-Oct-10 A														
CA-121501	LAST DAY FOR RFQ QUESTIONS (TG08.1)	1	0	18-Oct-10 A	18-Oct-10 A														
QUALIFIED SUBMISSION SELECTION (STEP 2) TG08.1		63	0	16-Aug-10 A	09-Nov-10 A														
CA-120401	W/O PREPARE SELECTION CRITERIA (TG08.1)	10	0	16-Aug-10 A	30-Aug-10 A														
CA-120501	TJPA, TURNER, PCPA/AAI REVIEW AND COMMENT ON SELECTION CRITERIA (TG08.1)	5	0	31-Aug-10 A	21-Sep-10 A														
CA-120601	SELECTION OF QUALIFIED TRADE SUBCONTRACTORS (TG08.1)	5	0	26-Oct-10 A	02-Nov-10 A														
CA-121801	APPEAL PERIOD FOR SELECTED TRD SUBCONTRACTORS (TG08.1)	5	0	03-Nov-10 A	09-Nov-10 A														
FIRST STAGE RFDP - DESIGN & ENGINEERING (STEP 3) TG08.1		153	51	18-Aug-10 A	29-Mar-11														
FIRST STAGE DESIGN PROCESS TG08.1		56	0	18-Aug-10 A	22-Oct-10 A														
CA-120702	PCPA/AAI PREPARE IN-PROGRESS DOCUMENTS (STAGE 1 RFDP) (TG08.1)	15	0	18-Aug-10 A	08-Sep-10 A														
SI-#32700	IMPACT: EXTENSION FOR IN-PROGRESS DOCUMENTS (STAGE 1 RFDP)(TG08.1) TJPA (IM...	10	0	09-Sep-10 A	18-Oct-10 A														
CA-120802	TJPA, TURNER, W/O REVIEW IN-PROGRESS DOCUMENTS (STAGE 1 RFDP) (TG08.1)	4	0	19-Oct-10 A	22-Oct-10 A														
CA-121002	IN-PROGRESS DOCUMENTS FOR STAGE 1 RFDP COMPLETE (STAGE 1 RFDP) (TG08.1)	0	0		22-Oct-10 A														
FIRST STAGE RFDP PROCESS TG08.1		61	15	25-Oct-10 A	04-Feb-11														
CA-120701	W/O PREPARE RFDP PACKAGE DESIGN & ENGINEERING (STAGE 1 RFDP) (TG08.1)	10	0	25-Oct-10 A	08-Nov-10 A														
CA-120801	TJPA, TURNER, PCPA/AAI REVIEW AND COMMENT ON RFDP (STAGE 1 RDFP) (TG08.1)	2	0	09-Nov-10 A	11-Nov-10 A														
CA-121601	SUBMIT AND POST ADVERTISEMENT FOR RFDP TG08.1	2	0	11-Nov-10 A	12-Nov-10 A														
CA-120901	ISSUE RFDP AND RECEIVE PROPOSALS TO MEET DESIGN CRITERIA (STAGE 1 RFDP) (TG...	19	0	12-Nov-10 A	10-Dec-10 A														
CA-121901	PRE-DESIGN PROPOSAL MEETING (TG08.1)	0	0		18-Nov-10 A														
CA-208410	ADDENDUM #01 RECEIVED BY W/O (STAGE 1 RFDP) (TG08.1)	0	0		07-Dec-10 A														
CA-208510	ADDENDUM #01 ISSUED TO BIDDERS (STAGE 1 RFDP) (TG08.1)	0	0		07-Dec-10 A														
CA-121001	TJPA, TURNER, PCPA/AAI, W/O REVIEW STAGE 1 PROPOSALS (STAGE 1 RFDP) (TG08.1)	2	0	13-Dec-10 A	14-Dec-10 A														
CA-121101	REVIEW MEETINGS W/RFDP TRADE SUBCONTRACTORS - ROUND 1 (STAGE 1 RFDP) (TG0...	3	0	15-Dec-10 A	17-Dec-10 A														
CA-122001	ISSUE ADDENDUM #2	0	0		14-Jan-11*														
CA-121201	BIDDERS REVISE RFDP SUBMISSIONS (STAGE 1 RFDP) (TG08.1)	13	13	17-Jan-11	02-Feb-11														
CA-121401	REVIEW MEETINGS W/RFDP TRADE SUBCONTRACTORS - ROUND 2 (STAGE 1 RFDP) (TG0...	2	2	02-Feb-11	03-Feb-11														
CA-121701	BIDDERS RESUBMIT RFDP TG08.1	0	0		02-Feb-11														
CA-121301	TJPA, TURNER, PCPA/AAI, W/O EVALUATE FIRST STAGE RFDP SUBMISSIONS (STAGE 1 R...	1	1	04-Feb-11	04-Feb-11														
DESIGN PROCESS ADDENDUM #3 TG08.1		37	37	04-Feb-11	29-Mar-11														
CA-178010	PCPA/AAI PROVIDE DRAFT RFDP ADDENDUM TO TJPA & W/O (TG08.1)	5	5	04-Feb-11	10-Feb-11														
CA-178110	TJPA, TURNER, W/O REVIEW ADDENDUM #3 (TG08.1)	5	5	11-Feb-11	17-Feb-11														
CA-178510	TJPA PROVIDE COMMENTS ON ADDENDUM #3 TO W/O	3	3	11-Feb-11	15-Feb-11														
CA-179810	W/O ADDENDUM #3 DOCUMENTS SUBMITTED TO TJPA (TG08.1)	3	3	11-Feb-11	15-Feb-11														
CA-179910	TJPA REVIEW AND APPROVAL OF W/O ADDENDUM #3 DOCUMENTS (TG08.1)	2	2	16-Feb-11	17-Feb-11														
CA-178210	PCPA/AAI ISSUE REVISED RFDP NARRATIVE TO TJPA & W/O (TG08.1)	1	1	18-Feb-11	18-Feb-11														
CA-178310	W/O ISSUE ADDENDUM #3 (TG08.1)	2	2	18-Feb-11	22-Feb-11														
CA-178610	PROPOSERS REVISE DOCUMENTS (TG08.1)	15	15	23-Feb-11	15-Mar-11														
CA-179010	RFDP FINAL PROPOSALS DUE (TG08.1)	0	0		15-Mar-11														
CA-179110	PCPA/AAI EVALUATE RFDP FINAL PROPOSALS (TG08.1)	8	8	16-Mar-11	25-Mar-11														
CA-179310	PCPA/AAI SENDS PASS/FAIL LETTERS TO TJPA & W/O	1	1	28-Mar-11	28-Mar-11														
CA-179710	W/O SENDS PASS/FAIL LETTERS TO PROPOSERS (TG08.1)	1	1	29-Mar-11	29-Mar-11														

TRANSBAY TRANSIT CENTER

Sr. Schedule Manager: Eric Thatcher

Construction Manager: Brian Morton

BASELINE SCHEDULE (30100-10.12.27)

TG08.1 RFDP PROCESS FRAGNET (R1)

Activity ID	Activity Name	OD	RD	Start	Finish	2011												2012	
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
	SECOND STAGE IFB - COST PROPOSAL (STEP 5) TG08.1	41	41	29-Mar-11	24-May-11														
	SECOND STAGE IFB PROCESS TG08.1	41	41	29-Mar-11	24-May-11														
	CA-177210 W/O PREPARE IFB PACKAGE FOR COST (STAGE 2 IFB) (TG08.1)	10	10	29-Mar-11	11-Apr-11														
	CA-177310 TJPA, TURNER, PCPA/AAI REVIEW AND COMMENT ON IFB (STAGE 2 IFB) (TG08.1)	5	5	12-Apr-11	18-Apr-11														
	CA-177710 SUBMIT AND POST ADVERTISEMENT FOR IFB TG08.1	2	2	19-Apr-11	20-Apr-11														
	CA-177410 ISSUE IFB AND RECEIVE PROPOSALS (STAGE 2 RFP) (TG08.1)	20	20	20-Apr-11	17-May-11														
	CA-177810 W/O PREP & SUBMIT ROUGH DRAFT STAFF REPORT & PROPOSED CONTRACT MODIFICA...	15	15	27-Apr-11	17-May-11														
	CA-177510 W/O EVALUATE BIDS, PREP & SUBMIT FINAL DRAFT STAFF REPORT & PROPOSED CONT...	5	5	18-May-11	24-May-11														
	CONTRACTING (STEP 6) TG08.1	20	20	25-May-11	23-Jun-11														
	CA-178410 BID PROTEST PERIOD (TG08.1)	5	5	25-May-11	02-Jun-11														
	CA-178710 TJPA PREPARE BOARD SUBMITTAL (TJPA ACTIVITY) (TG08.1)	10	10	25-May-11	09-Jun-11														
	CA-178810 TJPA BOARD APPROVAL (TG08.1)	0	0		09-Jun-11*														
	CA-178910 TJPA - NOTICE TO PROCEED (TG08.1)	2	2	10-Jun-11	13-Jun-11														
	CA-179210 ISSUE & EXECUTE CONTRACT FOR GLAZING DESIGN BUILD (NTP) (TG08.1)	8	8	14-Jun-11	23-Jun-11														
	DESIGN BUILD AND PROCUREMENT	605	605	24-Jun-11	03-Dec-13														
	DESIGN PROCESS TG08.1	130	130	24-Jun-11	03-Jan-12														
	PS-124600 POINT SUPPORTED CANOPY (DESIGN PROCESS) (TG08.1)	130	130	24-Jun-11	03-Jan-12														
	PS-124500 STOREFRONTS, WINDOWS & LOUVERS (DESIGN PROCESS) (TG08.1)	100	100	24-Jun-11	16-Nov-11														
	PS-124700 SKYLIGHTS (DESIGN PROCESS) (TG08.1)	110	110	24-Jun-11	02-Dec-11														
	PS-124800 MISC GLASS ENCLOSURES (DESIGN PROCESS) (TG08.1)	100	100	24-Jun-11	16-Nov-11														
	SUBMITTAL PROCUREMENT PROCESS TG08.1	605	605	24-Jun-11	03-Dec-13														