



## Construction Update

### 10 Day Look Ahead: Construction Activities

Friday March 24, 2017 through Sunday April 2, 2017

#### Special Notices:

#### **Beale Street Full Closure 24/7 (Between Mission and Howard Streets)-Reopening**

**Saturday April 1:** Beale Street full closure detour continues on-schedule for Beale to reopen Saturday April 1, 2017. Bridge demolition is complete with Beale Street now being restored. This work is scheduled Monday through Saturday between 5:00 AM and 11:30 PM. There is no work or low noise work scheduled for Sundays. SFPD, Traffic control devices and construction flaggers will assist with traffic and pedestrians. Local access to 199 Fremont and 301 Mission buildings will always be available.

#### **Night Work Transbay Transit Center (Between Beale and Second Streets):** Transit Center general construction continues nightly onsite between 7:00 PM and 7:00 AM.

- **Beale Street** (between Mission and Howard Street) is being restored including concreting, paving and striping and restoration of the MUNI Overhead Contact System. This work will typically not include loud activities but trucking, materials handling and loading/unloading trucks and general construction will continue. These activities are restricted to the hours of 5:00AM through 11:30PM. Loud construction noise work is restricted to the hours of 6:00AM through 10:00PM.
- **First Street** (between Mission and Howard Street) Rooftop Landscaping trees and material deliveries Saturday nights through mid-April. This work will typically not include loud activities but trucking, materials handling and loading/unloading trucks from First Street will occur between the hours of 8:00PM through 4:30AM.
- **Howard Street** (Between First and Second Streets): The Bus Ramp project Overhead Cable-Stayed Bridge work and underground utility work on Howard Street is ongoing through the end of April. Work is scheduled Sunday through Thursday nights from 9:00PM through the next day at 5:00AM.
- **Natoma Street** (between Fremont and Second Street): Underground Utility work and Rooftop Landscaping materials deliveries continues frequently at night. This work may occasionally include high vibration and loud activities. There will be night activity

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Construction Update

including trucking, materials handling and loading/unloading trucks and general construction.

- **Minna Street** (between First and Second Streets): Underground Utility work and Rooftop Landscaping materials deliveries continues frequently at night. This work may occasionally include high vibration and loud activities. There will be night activity including trucking, materials handling and loading/unloading trucks and general construction.

### The next 10 Days at Transbay ...

#### What to expect this Weekend (Saturday 3/25/17 – Sunday 3/26/17)

**Western Transit Center Site (Between First and Second Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Central Transit Center Site (Between Fremont and First Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Eastern Transit Center Site (Between Fremont and Beale Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Beale Street Full Closure 24/7 through March 31st (Between Mission and Howard Streets):** Beale Street full closure detour continues on-schedule for Beale to reopen Saturday April 1, 2017. Bridge demolition is complete with Beale Street now being restored. SFPD, Traffic control devices and construction flaggers will assist with traffic detours. The east side pedestrian sidewalk will remain open during this time. Local access to 199 Fremont and 301 Mission buildings will always be available.

**Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street):** Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Construction Update

construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Howard Street Lane Closures weeknights and weekend nights through April (Between First and Second Streets):** The Bus Ramp project is nearing completion with the Overhead Cable-Stayed Bridge work and underground utility work continuing into late April. Work is scheduled Sunday through Thursday nights from 8:00PM through the next day at 7:00AM. However; depending on weather and construction progress work may occur Saturday night and Sunday night from 8:00PM through 7:00AM the next day.

### Weekday Work (Monday 3/27/17– Friday 3/31/17)

#### Western Transit Center Site (Between First and Second Streets):

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment.

Transit Center landscaping materials will be delivered nightly from Minna Street or from Natoma Street (between First and Second Streets) with hoisting between 7:00 PM and 4:30 AM.

#### Central Transit Center Site (Between Fremont and First Streets):

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Construction Update

Transit Center landscaping materials will be delivered nightly from Natoma Street (between First and Fremont Streets) with hoisting between 7:00 PM and 4:30 AM.

### **Eastern Transit Center Site (Between Beale and Fremont Streets):**

**Beale Street Full Closure 24/7 through March 31st (Between Mission and Howard Streets):** Beale Street full closure detour continues on-schedule for Beale to reopen Saturday April 1, 2017. Bridge demolition is complete with Beale Street now being restored. SFPD, Traffic control devices and construction flaggers will assist with traffic detours. The east side pedestrian sidewalk will remain open during this time. Local access to 199 Fremont and 301 Mission buildings will always be available.

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM and will use either Fremont Street or Beale Street between Mission and Howard Streets for equipment and truck staging and deliveries.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, and will use either Fremont Street or Beale Street between Mission and Howard Streets for equipment and truck staging and deliveries.

**Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street):** General construction will continue daily between 6:00 AM and 5:30 PM.

**Howard Street Lane Closures daily through mid-March (Between First and Second Streets):** Bus Ramp underground utility work on Howard Street Monday through Friday days from 9:00AM to 3:30PM. Local access will always be available.

**Howard Street Lane Closures weeknights and weekend nights through April (Between First and Second Streets):** The Bus Ramp project is nearing completion with the Overhead Cable-Stayed Bridge work and underground utility work continuing into late April. Work is scheduled Sunday through Thursday nights from 8:00PM through the next day at 7:00AM. However; depending on weather and construction progress work may occur Saturday night and Sunday night from 8:00PM through 7:00AM the next day.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Construction Update

### What to expect next Weekend (Saturday 4/1/17 – Sunday 4/2/17)

**Western Transit Center Site (Between First and Second Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Central Transit Center Site (Between Fremont and First Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Eastern Transit Center Site (Between Fremont and Beale Streets):** Transit Center construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Beale Street Reopens Saturday April 1 (Between Mission and Howard Streets):** Beale Street full closure is scheduled to complete with Beale set to reopen Saturday April 1, 2017.

**Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street):** Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday day shift. However; depending on weather and construction progress work may occur Sunday between 6:00AM and 4:30PM.

**Howard Street Lane Closures weeknights and weekend nights through April (Between First and Second Streets):** The Bus Ramp project is nearing completion with the Overhead Cable-Stayed Bridge work and underground utility work continuing into late April. Work is scheduled Sunday through Thursday nights from 8:00PM through the next day at 7:00AM. However; depending on weather and construction progress work may occur Saturday night and Sunday night from 8:00PM through 7:00AM the next day.

### Detours, Street and Sidewalk Closures

Some surrounding streets in the area may be affected. So you can plan ahead, please review the affected streets below:

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Construction Update

### Transit Center

**First Street (Between Mission and Howard Streets):** Construction continues nightly on site and above First Street with work occasionally requiring traffic lane closures and disrupting traffic.

**Fremont Street (Between Mission and Howard Streets):** Construction continues nightly on site above Fremont Street with work occasionally requiring traffic lane closures and disrupting traffic.

**Beale Street (Between Mission and Howard Streets):** Construction continues nightly at Beale Street with work occasionally requiring traffic lane closures and disrupting traffic.

### **Beale Street Full Closure 24/7 (Between Mission and Howard Streets)-Reopening Saturday April 1:**

Beale Street full closure detour continues on-schedule for Beale to reopen Saturday April 1, 2017. Bridge demolition is complete with Beale Street now being restored. This work is scheduled Monday through Saturday between 5:00 AM and 11:30 PM. There is no work or low noise work scheduled for Sundays. SFPD, Traffic control devices and construction flaggers will assist with traffic and pedestrians. Local access to 199 Fremont and 301 Mission buildings will always be available.

**Minna Street full closures at night (Between First and Second Streets):** Transit Center construction activity and landscaping deliveries to the roof continues nightly between 7:00 PM and 4:30 AM the next day. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

**Natoma Street full closures at night (Between Fremont and Second Streets):** Transit Center construction activity and landscaping deliveries to the roof continues nightly between 7:00 PM and 4:30 AM the next day. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

**Natoma Street East Full Closure Saturdays through March (Between Fremont and First Streets):** Transit Center material deliveries and unloading continues each Saturday and may require a short term full closure between 7:00 AM and 3:00 PM. Local access

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Construction Update

will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

**Natoma Street Alley No Parking Monday-Saturday through March (Second Street to 250 east of Second Street):** Natoma “alley” near Second Street will see increased truck traffic for deliveries and material rigging daily between 6:00AM and 6:30PM inside the construction fence east of 92 Natoma Street. Tow-Away-No-Stopping- Allowed signs are posted at the end of the Natoma alley closest to the construction site. Local access will always be available. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

### Bus Ramp Viaduct and Cable-Stayed Bridge

**Howard Street Lane Closures daily through mid-March (Between First and Second Streets):** Bus Ramp underground utility work on Howard Street Monday through Friday days from 9:00AM to 3:30PM. Local access will always be available.

**Howard Street Lane Closures weeknights and weekend nights through April (Between First and Second Streets):** The Bus Ramp project is nearing completion with the Overhead Cable-Stayed Bridge work and underground utility work continuing into late April. Work is scheduled Sunday through Thursday nights from 8:00PM through the next day at 7:00AM. However; depending on weather and construction progress work may occur Saturday night and Sunday night from 8:00PM through 7:00AM the next day. Local access will always be available.

**Tehama Street (Between First and Second Streets):** Bus Ramp construction continues daily on site with construction vehicles occasionally disrupting traffic.

**Clementina Street (Between First and Second Street):** Bus Ramp construction continues daily on site with construction vehicles occasionally disrupting traffic.

**Folsom Street (Between First and Second Streets):** Bus Ramp construction continues daily on site with construction vehicles occasionally disrupting traffic.

**Harrison Street (Between Essex and Second Streets):** Bus Ramp construction continues daily on site with construction vehicles occasionally disrupting traffic.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



# Transbay Transit Center



## Construction Update

### Questions?

Should you have any general questions about the Transbay Transit Center Project, please call Scott Boule at (415) 597-4620 or via e-mail at: [info@transbaycenter.org](mailto:info@transbaycenter.org).

### Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

### Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates>

### Construction Activity Map:

Check out the construction activity map at: <http://transbaycenter.org/construction-updates/construction-activity-map>

### Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit [www.temporaryterminal.org](http://www.temporaryterminal.org)

---

Follow us on social media:       

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)